

# US Army Corps of Engineers Alaska District



## Northeast Cape HTRW Remedial Actions

Northeast Cape, St. Lawrence Island, Alaska

FUDS No. F10AK0969-03

Contract No. W911KB-13-C-0004 and  
W911KB-12-C-0003

## WORK PLAN REVISION 1 June 2013

F10AK096903\_07.04\_0510\_a  
200-1e

# Bristol



ENVIRONMENTAL  
REMEDIATION SERVICES, LLC

111 W. 16<sup>th</sup> Avenue, Third Floor, Anchorage, Alaska 99501

## TABLE OF CONTENTS

| <b><u>SECTION</u></b>                                           | <b><u>PAGE</u></b> |
|-----------------------------------------------------------------|--------------------|
| ACRONYMS AND ABBREVIATIONS .....                                | vii                |
| APPROVALS.....                                                  | xi                 |
| PLAN PREPARATION.....                                           | xi                 |
| 1.0 INTRODUCTION .....                                          | 1                  |
| 2.0 SITE DESCRIPTION.....                                       | 3                  |
| 2.1 Location .....                                              | 3                  |
| 2.2 Climate.....                                                | 3                  |
| 2.3 Topography.....                                             | 4                  |
| 2.4 Geology.....                                                | 4                  |
| 2.5 Surface Water and Groundwater .....                         | 5                  |
| 2.6 Air Quality.....                                            | 8                  |
| 2.7 Vegetation .....                                            | 8                  |
| 2.8 Fish and Wildlife.....                                      | 8                  |
| 2.9 Community Profile and Land Use.....                         | 9                  |
| 2.9.1 Subsistence Activities .....                              | 10                 |
| 2.10 History .....                                              | 10                 |
| 2.10.1 Previous Studies and Actions .....                       | 11                 |
| 3.0 SCOPE OF WORK.....                                          | 15                 |
| 3.1 Scope of Work for Contract W911KB-13-C-0004.....            | 15                 |
| 3.2 Work Remaining for Contract W911KB-12-C-0003.....           | 15                 |
| 3.3 Base and Optional Items for Contract W911KB-13-C-0004 ..... | 16                 |
| 3.4 Work Site Descriptions and Histories.....                   | 18                 |
| 3.4.1 Main Operations Complex .....                             | 18                 |
| 3.4.2 Site 13 Power and Heat Building.....                      | 23                 |
| 3.4.3 Site 31 White Alice Communications Station.....           | 23                 |
| 3.4.4 Site 21 Wastewater Treatment Tank .....                   | 24                 |
| 3.4.5 Site 10 Drum Removal Area.....                            | 25                 |



|        |                                                          |    |
|--------|----------------------------------------------------------|----|
| 3.4.6  | Site 28 Drainage Basin .....                             | 26 |
| 3.4.7  | Additional Task Options .....                            | 28 |
| 4.0    | 2013 FIELD ACTIVITIES .....                              | 33 |
| 4.1    | Logistics and Field Investigation Methods .....          | 33 |
| 4.1.1  | Subcontractors .....                                     | 33 |
| 4.1.2  | Mobilization .....                                       | 34 |
| 4.1.3  | Air Support .....                                        | 35 |
| 4.1.4  | Temporary Construction Camp .....                        | 35 |
| 4.1.5  | Work Site Access .....                                   | 36 |
| 4.1.6  | Container Storage Area .....                             | 36 |
| 4.1.7  | Fuel Storage .....                                       | 37 |
| 4.1.8  | Hazardous Waste Accumulation Point (HWAP) .....          | 37 |
| 4.1.9  | Mechanic Shop Area .....                                 | 37 |
| 4.1.10 | On-Site Laboratory .....                                 | 37 |
| 4.1.11 | Borrow Source .....                                      | 38 |
| 4.1.12 | Backfill of Excavated Areas and Site Stabilization ..... | 38 |
| 4.1.13 | Survey and Site Identification .....                     | 39 |
| 4.1.14 | Rock Screening Plant .....                               | 40 |
| 4.1.15 | Soil Stockpiles .....                                    | 41 |
| 4.1.16 | Soil Mixing .....                                        | 42 |
| 4.1.17 | Bulk Bag Loading Procedures .....                        | 42 |
| 4.1.18 | Bulk Bag Weighing .....                                  | 43 |
| 4.1.19 | Environmental Sampling .....                             | 43 |
| 4.1.20 | Waste Characterization .....                             | 43 |
| 4.1.21 | Equipment Decontamination .....                          | 44 |
| 4.1.22 | Personnel Decontamination .....                          | 45 |
| 4.1.23 | Investigation-Derived Waste (IDW) .....                  | 45 |
| 4.1.24 | Demobilization .....                                     | 46 |
| 4.2    | POL-Contaminated Soil Removal at the MOC .....           | 47 |

|       |                                                                                                    |    |
|-------|----------------------------------------------------------------------------------------------------|----|
| 4.2.1 | Options for Additional Quantities .....                                                            | 52 |
| 4.3   | PCB-Contaminated Soil Removal at Sites 13 and 31 .....                                             | 53 |
| 4.3.1 | Options for Additional Quantities .....                                                            | 55 |
| 4.4   | Arsenic Soil Removal at Site 21.....                                                               | 56 |
| 4.4.1 | Options for Additional Quantities .....                                                            | 58 |
| 4.5   | Site 10 Drum Removal Area .....                                                                    | 59 |
| 4.5.1 | Options for Additional Quantities .....                                                            | 60 |
| 4.6   | MOC Groundwater Monitoring.....                                                                    | 61 |
| 4.7   | Monitoring Well Abandonment .....                                                                  | 62 |
| 4.8   | Site 28 Contaminated Sediment Removal .....                                                        | 62 |
| 4.9   | Debris Removal .....                                                                               | 67 |
| 4.9.1 | Options for Additional Miscellaneous Debris/Drums and Pole Stumps .....                            | 68 |
| 4.10  | Optional Task Site 8 Natural Attenuation Monitoring (Unfunded) .....                               | 68 |
| 4.11  | Roadway Sampling (Optional Task – Subject to Available Funding) .....                              | 71 |
| 4.12  | Soil Sampling at Suspected Pipeline Break (Subject to Available Funding) .....                     | 71 |
| 4.13  | Reporting .....                                                                                    | 72 |
| 5.0   | PROJECT ORGANIZATION AND KEY PERSONNEL .....                                                       | 75 |
| 5.1   | Key Home Office Personnel .....                                                                    | 75 |
| 5.1.1 | Project Managers, Molly Welker and Greg Jarrell .....                                              | 75 |
| 5.1.2 | Safety and Health Manager, Clark Roberts, CIH .....                                                | 75 |
| 5.1.3 | Regulatory Compliance Manager/Transportation and Disposal (T&D) Coordinator, Tyler Ellingboe ..... | 77 |
| 5.1.4 | Occupational Physician, Alexander T. Baskous .....                                                 | 77 |
| 5.2   | Key Field Personnel .....                                                                          | 77 |
| 5.2.1 | Site Superintendent, Charles (Chuck) Croley .....                                                  | 77 |
| 5.2.2 | Site Safety and Health Officer, Eric Barnhill .....                                                | 78 |
| 5.2.3 | Contractor Quality Control System Manager, Russell James .....                                     | 78 |
| 5.2.4 | Project Chemist, Marty Hannah .....                                                                | 79 |
| 5.2.5 | Laboratory Analysts .....                                                                          | 79 |

|       |                                                                 |    |
|-------|-----------------------------------------------------------------|----|
| 5.2.6 | ADEC-Qualified Samplers, Eric Barnhill and Lyndsey Kleppin..... | 79 |
| 5.2.7 | First-Aid/Cardiopulmonary Resuscitation (CPR) Personnel .....   | 79 |
| 5.2.8 | Site Workers.....                                               | 80 |
| 6.0   | SPILL PREVENTION AND RESPONSE .....                             | 81 |
| 6.1   | General Provisions .....                                        | 81 |
| 6.2   | Likely Spill Scenarios.....                                     | 81 |
| 6.3   | Spill Response Equipment .....                                  | 81 |
| 6.4   | Spill Response Procedures .....                                 | 82 |
| 7.0   | PROJECT SCHEDULE.....                                           | 83 |
| 8.0   | APPLICABLE LAWS AND REGULATIONS.....                            | 85 |
| 8.1   | List of Applicable Laws and Regulations.....                    | 85 |
| 8.1.1 | Federal Laws and Regulations.....                               | 85 |
| 8.1.2 | State Laws and Regulations.....                                 | 86 |
| 8.1.3 | Guidance Documents .....                                        | 86 |
| 8.1.4 | Camp Regulations.....                                           | 87 |
| 9.0   | REFERENCES .....                                                | 89 |

## **TABLES**

|           |                                                                                     |    |
|-----------|-------------------------------------------------------------------------------------|----|
| Table 2-1 | Decision Document Selected Remedies for Northeast Cape Sites .....                  | 13 |
| Table 3-1 | Base Field Tasks.....                                                               | 16 |
| Table 3-2 | Optional Field Tasks .....                                                          | 17 |
| Table 3-3 | Current and Historical Groundwater Sample Results<br>Exceeding Cleanup Levels ..... | 22 |
| Table 4-1 | Major Subcontractors.....                                                           | 34 |
| Table 4-2 | MOC Excavation Volume and Weight Estimates .....                                    | 49 |
| Table 5-1 | Health and Safety Manager Qualifications Summary.....                               | 76 |

## **FIGURES**

|           |                                                             |
|-----------|-------------------------------------------------------------|
| Figure 1  | Vicinity Map                                                |
| Figure 2  | Location Map                                                |
| Figure 3  | Project Work Sites                                          |
| Figure 4  | MOC Overview Map                                            |
| Figure 5  | POL Excavation Sites                                        |
| Figure 6  | Site 13 PCB Excavation Area                                 |
| Figure 7  | Site 31 PCB Excavation Area                                 |
| Figure 8  | Site 21 Excavation Area and Sample Locations                |
| Figure 9  | Site 10 Drum Removal Area                                   |
| Figure 10 | Site 28 Sediment Removal Areas and Sample Locations         |
| Figure 11 | MOC Monitoring Well Locations and Historical Sample Results |

## **APPENDICES**

|            |                                                                   |
|------------|-------------------------------------------------------------------|
| Appendix A | Waste Management Plan (WMP)                                       |
| Appendix B | Contractor Quality Control Plan (CQCP)                            |
| Appendix C | Accident Prevention Plan (APP)/Site Safety and Health Plan (SSHP) |
| Appendix D | Uniform Federal Policy-Quality Assurance Project Plan (UFP-QAPP)  |
| Appendix E | Spill Prevention, Control, and Countermeasures (SPCC) Plan        |
| Appendix F | Permits and Quarry Agreement                                      |
| Appendix G | Polymer MSDS and Chemical Information                             |
| Appendix H | Resumes and Training Certificates                                 |
| Appendix I | Project Schedule                                                  |
| Appendix J | Response to Comments                                              |

(Intentionally blank)

## ACRONYMS AND ABBREVIATIONS

|                        |                                                                       |
|------------------------|-----------------------------------------------------------------------|
| '                      | minutes                                                               |
| °                      | degrees                                                               |
| °F                     | degrees Fahrenheit                                                    |
| µg/100 cm <sup>2</sup> | micrograms per 100 square centimeters                                 |
| µg/kg                  | micrograms per kilogram                                               |
| AAC                    | Alaska Administrative Code                                            |
| AC&WS                  | Aircraft Control and Warning Station                                  |
| ADEC                   | Alaska Department of Environmental Conservation                       |
| ADF&G                  | Alaska Department of Fish and Game                                    |
| AK                     | Alaska Test Method                                                    |
| ANCSA                  | Alaska Native Claims Settlement Act                                   |
| APP                    | Accident Prevention Plan                                              |
| AS                     | Alaska Statute                                                        |
| AST                    | aboveground storage tank                                              |
| ASTM                   | ASTM International                                                    |
| bcy                    | bank cubic yard                                                       |
| bgs                    | below ground surface                                                  |
| BMP                    | Best Management Practice                                              |
| Bristol                | Bristol Environmental Remediation Services, LLC                       |
| BTEX                   | benzene, toluene, ethylbenzene, and xylenes                           |
| CERCLA                 | Comprehensive Environmental Response, Compensation, and Liability Act |
| CFR                    | Code of Federal Regulations                                           |
| CIH                    | Certified Industrial Hygienist                                        |
| CO                     | Contracting Officer                                                   |
| COC                    | contaminant of concern                                                |
| CPR                    | cardiopulmonary resuscitation                                         |
| CQC                    | contractor quality control                                            |
| CQCP                   | Contractor Quality Control Plan                                       |
| CQCSM                  | Contractor Quality Control Systems Manager                            |
| DO                     | dissolved oxygen                                                      |
| DoD                    | U.S. Department of Defense                                            |

## ACRONYMS AND ABBREVIATIONS (continued)

|           |                                                 |
|-----------|-------------------------------------------------|
| DQCR      | Daily Quality Control Report                    |
| DRO       | diesel range organics                           |
| DU        | decision unit                                   |
| E.O.      | Executive Order                                 |
| EM        | Engineer Manual                                 |
| EPA       | U.S. Environmental Protection Agency            |
| FUDS      | formerly used defense site                      |
| GAC       | granular activated carbon                       |
| GRO       | gasoline range organics                         |
| HSM       | Health and Safety Manager                       |
| HTRW      | hazardous, toxic, and radioactive waste         |
| HWAP      | hazardous waste accumulation point              |
| IDW       | investigation-derived waste                     |
| ISCO      | in-situ chemical oxidation                      |
| ISO       | International Standards Organization            |
| mg/kg     | milligrams per kilogram                         |
| mg/L      | milligrams per liter                            |
| MI        | <i>MULTI INCREMENT®</i>                         |
| MNA       | monitored natural attenuation                   |
| MOC       | Main Operations Complex                         |
| mph       | miles per hour                                  |
| NE Cape   | Northeast Cape                                  |
| Northland | Northland Services                              |
| NPDES     | National Pollutant Discharge Elimination System |
| ORP       | oxygen-reduction potential                      |
| OSHA      | Occupational Safety & Health Administration     |
| PAH       | polynuclear aromatic hydrocarbon                |
| PCB       | polychlorinated biphenyl                        |
| PCE       | tetrachloroethene                               |
| PLO       | Public Land Office                              |
| PM        | Project Manager                                 |
| POL       | petroleum, oil, and lubricants                  |

## **ACRONYMS AND ABBREVIATIONS (continued)**

|             |                                                       |
|-------------|-------------------------------------------------------|
| PPE         | personal protective equipment                         |
| QAR         | Quality Assurance Representative                      |
| QC          | quality control                                       |
| RA          | remedial action                                       |
| RAB         | Restoration Advisory Board                            |
| RCRA        | Resource Conservation and Recovery Act                |
| RI          | remedial investigation                                |
| RRO         | residual range organics                               |
| SOP         | Standard Operating Procedure                          |
| SOW         | Scope of Work                                         |
| SPCC        | Spill Prevention, Control, and Countermeasures Plan   |
| SS          | Site Superintendent                                   |
| SSHO        | Site Safety and Health Officer                        |
| SSHP        | Site Safety and Health Plan                           |
| SWPPP       | Storm Water Pollution Prevention Plan                 |
| T&D         | transportation and disposal                           |
| TAH         | total aromatic hydrocarbons                           |
| TAqH        | total aqueous hydrocarbon                             |
| TCLP        | Toxicity Characteristic Leaching Procedure            |
| TestAmerica | TestAmerica Laboratories, Inc.                        |
| TOC         | total organic carbon                                  |
| TSCA        | Toxic Substance Control Act                           |
| U.S.C.      | U.S. Code                                             |
| UFP-QAPP    | Uniform Federal Policy-Quality Assurance Project Plan |
| USACE       | US Army Corps of Engineers                            |
| USAF        | U.S. Air Force                                        |
| UST         | underground storage tank                              |
| UVOST       | Ultra-Violet Optical Screening Tool                   |
| VOC         | volatile organic compound                             |
| WP          | Work Plan                                             |




(Intentionally blank)

### APPROVALS

By their signatures, the undersigned approve this Work Plan.

  
\_\_\_\_\_  
Molly Welker  
Project Manager

6/17/13  
\_\_\_\_\_  
Date

  
\_\_\_\_\_  
Chuck Croley  
Site Superintendent

6-17-13  
\_\_\_\_\_  
Date

### PLAN PREPARATION

Clark Roberts, Certified Industrial Hygienist (CIH), has reviewed the Accident Prevention Plan (Appendix C) in accordance with the guidance and requirements of US Army Corps of Engineers Engineer Manual (EM) 385-1-1, 2008 edition.

  
\_\_\_\_\_  
Clark Roberts, CIH  
Health and Safety Manager

June 17, 2013  
\_\_\_\_\_  
Date

(Intentionally blank)

## 1.0 INTRODUCTION

This Work Plan (WP) has been developed for approval by the US Army Corps of Engineers (USACE), Alaska District, as a control mechanism for the work to be performed under Contract Nos. W911KB-13-C-0004 and W911KB-12-C-0003 for Hazardous, Toxic, and Radioactive Waste (HTRW) remedial actions (RAs) at Northeast Cape (NE Cape), Saint Lawrence Island, Alaska (Figures 1 and 2). The USACE has awarded the contracts to Bristol Environmental Remediation Services, LLC (Bristol). This WP covers the work to be performed at various sites located at the former NE Cape installation (Figure 3). The tasks that remain for Contract No. W911KB-12-C-0003 are described in Section 3.2.

The 2013 Scope of Work (SOW) addresses specific selected remedies described in the Decision Document for the HTRW at NE Cape (USACE, 2009). The SOW for this project includes the following:

- Preparation of plans and reports.
- Mobilization/demobilization to/from the NE Cape site in 2013.
- Excavation and disposal of 6,000 tons of petroleum, oil, and lubricants- (POL-) contaminated soils at Main Operations Complex (MOC) sites 10, 11, 13, 15, 19, and 27. These sites contain, or are near, POL plumes A2, B1, B2, C, E1, E2, E3, E4, F, G1, G2, and I1 in the MOC.
- Surface water monitoring at the MOC from 3 locations downgradient of the POL excavations.
- Excavation and disposal of 135 tons of polychlorinated biphenyl- (PCB-) contaminated soils from Site 13 (Heat and Power Plant) and Site 31 (White Alice Communications Station).
- Excavation and disposal of 260 bank cubic yards of contaminated sediment at Site 28 Drainage Basin.
- Surface water monitoring below the sediment trap at Site 28.
- Investigation, excavation, and disposal of 100 tons of arsenic-contaminated soil from Site 21 Wastewater Treatment Tank.
- Excavation and disposal of 0.25 tons of drums, 200 gallons of drum liquids, and 100 tons of contaminated soil at Site 10.

- Continued monitored natural attenuation (MNA) of groundwater from seven existing monitoring wells in the vicinity of the MOC.
- Continued MNA of soil and water at Site 8 (currently unfunded)
- Soil sampling for POL at the present day refueling area (fuel storage/containment area) once the current fuel tanks are removed.
- Removal and disposal of 25 tons of dangerous metal debris, 1 ton of drums, and 20 poles from areas of the tundra sitewide, where clearly identified.
- Inclusion of work activities and associated results in a 2013 HTRW Remedial Action Report.

This WP contains the following elements:

- Waste Management Plan (Appendix A)
- Contractor Quality Control Plan (CQCP) (Appendix B)
- Accident Prevention Plan/Site Safety and Health Plan (APP/SSH) (Appendix C)
- Uniform Federal Policy-Quality Assurance Project Plan (UFP-QAPP) (Appendix D)
- Spill Prevention, Control, and Countermeasures (SPCC) Plan (Appendix E)
- Permits and Quarry Agreement (Appendix F)
- Polymer Material Safety Data Sheet (MSDS) and Chemical Information (Appendix G)
- Resumes and Training Certificates (Appendix H)
- Project Schedule (Appendix I)

The project Stormwater Pollution Prevention Plan (SWPPP) was submitted in 2012 as an additional document developed for RAs at NE Cape (Bristol Engineering Services Corporation, 2012).

## **2.0 SITE DESCRIPTION**

### **2.1 LOCATION**

Saint Lawrence Island is located in the northern Bering Sea off the western coast of Alaska. Northeast Cape lies approximately 135 air miles southwest of Nome, Alaska (Figure 1). The project site, which originally encompassed 4,800 acres, is located between Kitnagak Bay to the northeast, Kangighsak Point to the northwest, and the Kinipaghulghat Mountains to the south (Figure 2). The site is located at 63 degrees (°) 20 minutes (') north latitude and 168° 59' west longitude, in Township 25 South, Range 54 West, Kateel River Meridian. The site is not connected to the surrounding communities by road and is only accessible via air, water, or all-terrain vehicle (USACE, 2009).

The bulk of the facilities were located in what is known as the MOC, an area located approximately 1 mile south of the airstrip. A number of work sites discussed throughout this document, including Site 10, Site 13, Pad 98, and the aboveground storage tanks (ASTs) at Site 11 were located in the MOC. A gravel road known as Perimeter Road encircles the MOC and serves as the site's unofficial boundary. Figure 3 shows the location of the MOC, along with other major work sites discussed in the WP. A more detailed view of the MOC can be found on Figure 4.

### **2.2 CLIMATE**

Saint Lawrence Island has a cool, moist, subarctic maritime climate, with some continental influences during winter when much of the Bering Sea is capped with ice pack. Winds and fog are common, and precipitation occurs approximately 300 days per year as light rain, mist, or snow. Annual snowfall is approximately 80 inches per year. Total annual precipitation is about 16 inches per year, and more than half falls as light rain between June and September. Summer temperatures average between 34 degrees Fahrenheit (°F) and 48°F, with a record high of 65°F. Winter temperatures

range from -2°F to 10°F, with an extreme low of -30°F (MWH, 2003a). Freeze-up normally occurs in October or November, and breakup normally occurs in June.

Winds are generally in a northerly to northeasterly direction from September to June and southwesterly in July and August. Winds exceeding 11 miles per hour (mph) occur 70 percent of the time. The average wind speed is 18 mph. Gusts in the NE Cape area have measured as high as 110 mph (USACE, 2002).

### **2.3 TOPOGRAPHY**

The lower mountain area consists mainly of flat coastal plains that gradually turn into rolling tundra toward the base of the Kinipaghulghat Mountains. The mountains rise abruptly to a maximum elevation of approximately 1,850 feet above mean sea level. Elevations across the work areas range from sea level to approximately 300 feet above mean sea level.

### **2.4 GEOLOGY**

Saint Lawrence Island consists of isolated bedrock highlands of igneous, metamorphic, and older sedimentary rocks surrounded by unconsolidated surficial deposits overlying a relatively shallow erosional bedrock surface. In the immediate vicinity of the lower mountain area south of the MOC, shallow, unconsolidated surficial materials overlie quartz monzonitic rocks of the Kinipaghulghat Pluton (USACE, 2009). The pluton forms the mountainous work area south of the MOC, including Kangukhsam Mountain. The Suqitughneq River drainage in the Kinipaghulghat Pluton has created an erosional valley and alluvial fan of unconsolidated sediments. Granitic bedrock materials are exposed at the coast north of the site at Kitnagak Bay, suggesting that quartz monzonitic bedrock underlies the unconsolidated materials at a relatively shallow depth on a wave-cut erosional platform.

The unconsolidated materials exhibit an alluvial soil profile in areas that have not been disturbed by man. In general, silts near the surface, which overlie more sand-dominated soils, characterize the soil stratigraphy at the site. The silt may contain varying quantities of clay, sand, and gravel and may vary from zero to 10 feet in thickness. The silt is dark brown to dark green and sometimes exhibits a mottled texture. In some areas, the silt exhibits an aqua green or blue color. Dark brown silts are observed in outcrops. The sand at depth contains varying degrees of silt, gravel, and cobbles and varies from 2 feet to more than 20 feet in thickness. These deeper, coarse-grained materials are generally unsorted and are likely to be of glaciofluvial origin. The depth to bedrock at the lower elevation areas of the site is unknown (USACE, 2009).

Beach material is primarily cobble (1-inch stones), with some sand. Some areas have large boulders and rocks (USACE, 2002).

## **2.5 SURFACE WATER AND GROUNDWATER**

Because of the relatively remote and undeveloped nature of Saint Lawrence Island, there are little data about regional groundwater. Bedrock materials south of the site (and underlying the unconsolidated deposits) are not expected to store and transmit significant quantities of groundwater. Typically, these types of granitic rocks are impermeable and transmit groundwater only through localized fractures and weathered soil zones at the surface. However, historical reports concerning water supply wells suggest that this deep, fractured bedrock aquifer supplied sufficient water to sustain the installation during operation. Multiple production wells accompanied by storage tanks used to supply the installation during its operation were drilled to depths of 50 to 70 feet into a fractured bedrock aquifer. It is noted in the 2003 MWH report that the use of multiple water supply wells may indicate that groundwater availability was inconsistent and variable throughout this deep aquifer during different times of the year and that there are insufficient data to determine the aquifer's extent across the site.



The primary potential aquifer at the NE Cape site is the unconsolidated alluvial material that underlies the area. Select regions, consisting of those areas where blocks of the bedrock are breaking off to form talus fields flanking the Kinipaghulghat Mountains, are likely capable of transmitting large volumes of groundwater. The mountainous area to the south of the former installation provides an ideal recharge area for these unconsolidated materials, providing runoff from rain and snowmelt during the summer that permeates the broken bedrock, alluvial, and glacial deposits. Based on the topography and geology of the site, the regional groundwater flow direction is expected to be from the mountainous recharge area south of the site, flowing north, eventually discharging to the Bering Sea (MWH, 2003).

The shallow, subsurface groundwater observed and encountered across the MOC (and across the former installation) is suspected to consist of seasonally thawed water that is both spatially and temporally intermittent (MWH, 2003). Groundwater elevations observed in monitoring wells at the MOC ranged from approximately 60 to 74 feet above mean sea level and exhibited depths ranging from approximately 2 to 35 feet below ground surface (bgs), indicating a groundwater flow to the north-northwest. Water depths at the MOC are greatest to the south and become shallower progressing north to the Site 28 drainage basin.

In 2011, Bristol began removal of POL-contaminated soil at plumes G and H (refer to Figure 4) using test pits to verify the depth of soil contamination and groundwater. The H plume excavation was discontinued when groundwater was encountered at an elevation that was more than 2 feet above where the UVOST results indicated that the POL contamination began. In 2012, Bristol returned to the H plume and variable groundwater elevations were again encountered. As excavation continued at this plume, the groundwater elevation dropped and stabilized to levels lower than those observed in 2011. The groundwater elevations were measured during the excavation in 2012 and the results

showed a drop in elevation of approximately 2.5 feet over a 2-week period, with some fluctuation due to precipitation. Although groundwater was still present in 2012 at approximately 10 feet bgs, removal of POL-contaminated soil was permitted to 11 to 12 feet bgs (~2 feet below groundwater). Soil confirmation floor samples at the G and H plumes were collected from approximately 2 feet below groundwater.

Key factors influencing the flow of groundwater at the site are the permafrost and frozen soils, which render the unconsolidated materials effectively impermeable in some areas (MWH, 2003). The U.S. Geological Survey has classified Saint Lawrence Island as an area of moderately thick to thin permafrost (Ferrians, 1965). Although the depth of permafrost at Saint Lawrence Island is unknown, the base of permafrost on the mainland at Nome (135 air miles to the northeast) is estimated to be at a depth of 120 feet. The deeper, unconsolidated deposits at the site are probably permanently frozen, and the shallow soils represent the active layer where soils are thawed only during portions of the year. Frozen soils have a profound effect in retarding groundwater flow during most of the year.

In addition to the Bering Sea north of the NE Cape facility, surface water in the vicinity of the work area consists of small streams, small- to moderate-sized lakes, and marshy areas. Surface water generally flows northward from the more southerly located highland area. Small surface waterbodies are common throughout the area. The primary stream drainage in the area, the Suqitughneq River, is fed by runoff from the prominent drainage of the Kinipaghulghat Mountain valley in the lower mountain area south of the former installation. Several smaller tributaries, originating from two small, unnamed lakes, feed the Suqitughneq River as it flows north to Kitnagak Point. Surface water flow in the area is highly dynamic, changing significantly over time, both short- and long-term. Bristol observed significant changes in surface water characteristics at multiple locations across the site, most notably at a location directly south (uphill) from Site 26 where surface water runs through a culvert underneath the road that connects the MOC and Site 31.

This drainage, which originated in the Kinipaghulghat Mountain valley, exhibited variable flow in late spring/early summer that lasted for days at a time but would run dry later into the summer during drier periods (MWH, 2003).

## **2.6 AIR QUALITY**

Air quality in the area is good. There are minimal sources of air emissions at the site because of its remote nature. The occasional boat motor, vehicle engine, or fire has a negligible effect. Air emissions at the site increase during RA work because more equipment and vehicles are at the site. Winds typical of the area disperse the emissions (USACE, 2002).

## **2.7 VEGETATION**

The NE Cape area has several major habitat types, including moist tundra dominated by heaths, grasses, sedges, mosses, and lichens, with shrubs that include bearberry, dwarf birch, narrow-leaf Labrador tea, and willow. These plants typically grow in 1 to 3 feet of undecayed organic mat over saturated and frozen soil. Alpine tundra plants (dwarf, prostrate plants that include heaths and tundra species adapted to dry, thin soil conditions) grow on the slopes and exposed ridges of the nearby mountains. The NE Cape area has many low-lying areas with lakes, bogs, and poorly drained soils (USACE, 2002).

## **2.8 FISH AND WILDLIFE**

Large mammals are generally not abundant on Saint Lawrence Island. Polar bears may be on the island any time during the year but are most often present when the ice pack is nearshore. Some years, polar bears become stranded on the island throughout the summer when the ice pack moves out earlier than usual. A population of approximately 1,000 reindeer inhabits the island. Arctic foxes, cross foxes, red foxes, wolves, and several small mammals (tundra shrews, arctic ground squirrels, Greenland collared lemmings,

red-backed voles, and tundra voles) also inhabit the island (MWH, 2003). Animals usually seen in or around the work sites are small mammals such as ground squirrels and foxes.

Marine mammals are present in the vicinity of the NE Cape area as seasonal migrants in the offshore and nearshore marine waters, at haul-out sites, and in association with the advancing and retreating ice pack. No haul-out sites are within the work area. During the summer, walrus, sea lions, and spotted seals may be present in offshore waters.

During the ice season, ringed seals, bearded seals, walrus, and spotted seals can be found in nearshore and offshore leads and open water. Bowhead, gray, minke, killer, right, humpback, blue, and beluga whales inhabit offshore waters (MWH, 2003).

The only breeding seabird colony known to exist at the NE Cape facility consists of about 60 glaucous gulls and 60 herring gulls at Seevookhan Mountain, approximately 5 miles southeast of the NE Cape site. Several other species of birds have been sighted in the vicinity of the NE Cape site, including common ravens, snow buntings, snowy owls, whistling swans, Lapland longspurs, jaegers, sand hill cranes, emperor geese, and gulls.

Ten primary species of fish reside in the streams and tundra ponds of Saint Lawrence Island. These include blackfish, nine-spined stickleback, grayling, whitefish, and Dolly Varden trout. Five of the eight species of Pacific salmon occur around the island and are reared in many of the larger drainages (MWH, 2003).

## **2.9 COMMUNITY PROFILE AND LAND USE**

The nearest community on Saint Lawrence Island to the project site is the Village of Savoonga, approximately 60 miles northwest of the site, with a population of 671 people, according to the 2010 U.S. Census (U.S. Census Bureau, 2012). There are no permanent residents at the NE Cape site, but there is a small subsistence hunting and fishing camp in the area that is infrequently inhabited in the summer by residents of Savoonga and Gambell. The NE Cape site property is currently owned jointly by the two local native

corporations, Sivuqaq, Inc., in Gambell and Kukulget, Inc., in Savoonga. The island is accessible by boat, regularly scheduled airlines (to Gambell and Savoonga), and chartered air flights out of Nome. There is no regularly scheduled commercial access to the project site.

### **2.9.1 Subsistence Activities**

Savoonga is a traditional Saint Lawrence Island Yup'ik village, with a subsistence lifestyle. Whale, seal, walrus, and reindeer compose 80 percent of islanders' diets. The economy is largely based upon subsistence hunting of walrus, seal, fish, and whale, with some cash income. Berries and edible plants are also harvested. Subsistence and commercial fishing for halibut takes place in the vicinity of NE Cape.

## **2.10 HISTORY**

Saint Lawrence Island was established as a reindeer reserve by Executive Order on January 7, 1903. The U.S. Air Force (USAF) constructed an Aircraft Control and Warning Station (AC&WS) at NE Cape during 1950 and 1951 (USACE, 2009). The present project site was acquired by the USAF on January 16, 1952, under Public Land Order (PLO) 970, which removed 21,013 acres from the reserve. In 1952, the USAF AC&WS was formally activated by assignment of the 712th AC&WS Squadron and the 698th Security Squadron. The original site was designed to support 212 personnel. Throughout its existence, the NE Cape facility has been a surveillance station, providing radar coverage for the Alaskan Air Command and, later, for the North American Air Defense Command, as part of an Alaska-wide system constructed to reduce potential vulnerability to bomber attacks across the polar regions.

The White Alice Station area remained in operation with minimal military staff until 1972. All lands were then withdrawn from the military under PLO 5187 for classification under Section 17(d)(1) of the Alaska Native Claims Settlement Act (ANCSA) of 1971,

which entitled local community village corporations to select and receive specific tracts of federal land. Interim Conveyance No. 203 (June 1979) conveyed unsurveyed lands of Saint Lawrence Island to Sivuqaq, Inc., and Savoonga Native Corporation, known today as Kukulget, Inc. Surveyed land, easements, and land-use permits effective before conveyance were excluded from the transfer.

In 1982, transfer of the White Alice Station area south of the MOC to the U.S. Department of the Navy was initiated. However, this transaction was not formally completed and was superseded by ANCSA. The Navy conducted an RA under its Comprehensive Long-Term Environmental Action Navy program. The action included removal of specified hazardous items and containerized hazardous and toxic waste.

In 2000, the White Alice Station was reclassified as a Formerly Used Defense Site- (FUDS-) eligible property. In response, the USACE included the area in the ongoing cleanup program for NE Cape (USACE, 2002).

### **2.10.1 Previous Studies and Actions**

Environmental investigations and cleanup activities at NE Cape began in the mid-1980s, with the goal of locating and identifying areas of contamination and gathering enough information to develop a cleanup plan. Preliminary assessments were conducted by URS Corporation in 1985 and Ecology and Environment, Inc. in 1991, 1992, and 1993.

Remedial investigations (RIs) were initiated at NE Cape during the summer of 1994, when MWH, performed a Phase I RI. Soil, sediment, groundwater, and surface water samples were collected during the Phase I RI. Additional sampling was performed during subsequent investigations: Phase II RI conducted by MWH in 1996, 1998, and 1999; Phase III RI conducted by MWH in 2001 and 2002; and Phase IV RI conducted by Shannon & Wilson, Inc., in 2004 (Shannon & Wilson, 2005). A feasibility study was conducted by USACE in March 2007, which summarized historical sampling results and RAs and

evaluated a range of alternatives for complying with the criteria prescribed by the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA). The studies divided the concerns among 34 separate sites. The results of the RIs showed that contaminants were present at some but not all sites (USACE, 2009).

Previous RAs include:

- URS Corporation, 1990: Removal of transformers, drums, tanks, and other containerized hazardous wastes
- Northwest Enviro Service, Inc., 1994: Removal of electrical transformers and their contents
- MWH, 1997: Removal of communication wires and cables from the tundra
- Nugget Construction Inc., 2000: Removal of building demolition and debris, drums, antenna poles, and a fuel pipeline
- Nugget Construction Inc., 2001: Removal of building demolition debris, PCB-contaminated soil, POL-contaminated soil, and miscellaneous debris
- Bristol Environmental & Engineering Services Corporation, 2003: Removal of building demolition debris, other miscellaneous debris, drums, tanks, communications poles, wires, cables, POL sludge, PCB sludge, and fuel lines
- Bristol Environmental and Engineering Services Corporation, 2005: Demolition and removal of tramway towers, wires, and cables, metal poles, communications wire and cable, 160 tons of PCB-contaminated concrete, and 290 tons of PCB-contaminated soil
- Bristol Environmental Remediation Services, LLC, 2009: Removal of drums containing POL, landfill cap construction at Site 7, trial study of in-situ chemical oxidation (ISCO) treatment of POL-contaminated soils at the MOC
- Bristol Environmental Remediation Services, LLC, 2010: Removal of POL-contaminated soils from sites 1, 3, 6, and 32; PCB-contaminated soils from sites 13, 16, 21, and 31; and arsenic-contaminated soils from Site 21; landfill cap construction at Site 9; and MNA at Site 8
- Bristol Environmental and Engineering Services Corporation, 2011: Removal of POL-contaminated soil from the MOC and PCB-contaminated soil from sites 13 and 31; removal of arsenic-contaminated soil from Site 21; MNA at Site 8 and in groundwater wells at the MOC; debris removal; and roofing tar removal

- Bristol, 2012: Removal of POL-contaminated soil from the MOC and PCB-contaminated soil from sites 13 and 31; Removal of arsenic-contaminated soil from Site 21; MNA at Site 8 and in groundwater wells at the MOC; removal of drums, drum liquids, and associated contaminated soil at Site 10; well abandonment sitewide; debris removal; and contaminated sediment removal in the Site 28 drainage

A Decision Document was produced by USACE in 2009 that presented the selected remedies for NE Cape in accordance with CERCLA, as amended by the Superfund Amendments and Reauthorization Act and the National Oil and Hazardous Substances Pollution Contingency Plan. Remedial actions were determined for each site of concern at NE Cape. Table 2-1 lists the selected remedies and their current status.

**Table 2-1 Decision Document Selected Remedies  
for Northeast Cape Sites**

| Decision Document Site Remedy                                                                                                                                                                                 | Status                                                               |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------|
| No Further Action at sites 2, 4, 5, 12, 14, 17, 18, 20, 22, 23, 24, 25, 26, 33, and 34                                                                                                                        | Complete                                                             |
| Excavation and removal of petroleum-contaminated soils at Site 1 Airstrip                                                                                                                                     | Completed in 2010                                                    |
| Excavation and removal of petroleum-contaminated soils at Site 3 Fuel Pumphouse                                                                                                                               | Completed in 2010                                                    |
| Excavation and removal of petroleum-contaminated soils at Site 6 Former Drum Field                                                                                                                            | Completed in 2010                                                    |
| Excavation and removal of petroleum-contaminated soils at Site 32 Lower Tramway                                                                                                                               | Completed in 2010                                                    |
| Excavation and removal of PCB-contaminated soils at sites 13, 16, 21, and 31                                                                                                                                  | Partially complete. PCB-contaminated soils remain at sites 13 and 31 |
| Excavation and removal of arsenic-contaminated soil at Site 21 Wastewater Treatment Tank                                                                                                                      | In progress                                                          |
| Excavation and removal of petroleum, metals, and PCB-contaminated sediment at Site 28 Drainage Basin, including removal of near-surface sediments from the narrow channel upgradient of the Suqitughneq River | In progress                                                          |



**Table 2-1 Decision Document Selected Remedies  
for Northeast Cape Sites (continued)**

| Decision Document Site Remedy                                                                                                                                                                                                                                                                                                                       | Status                                                                                    |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|
| Construction of sedimentation pond or other appropriate controls at Site 28 Drainage Basin                                                                                                                                                                                                                                                          | In progress                                                                               |
| MNA of petroleum-contaminated sediment at Site 8 POL Spill Site                                                                                                                                                                                                                                                                                     | In progress                                                                               |
| Capping of the Site 9 Housing and Operations Landfill                                                                                                                                                                                                                                                                                               | Completed in 2010                                                                         |
| Chemical oxidation at the MOC, with contingency remedy of MNA for groundwater, excavation, and removal of petroleum-contaminated soils to a depth of 15 feet at sites 10, 11, 13, 15, 19, and 27, and land use controls                                                                                                                             | Chemical oxidation was initiated in 2009 and was unsuccessful; contingency is in progress |
| Institute land use controls to limit future drinking water uses for groundwater at the MOC (sites 10 through 22, 26, and 27), designate areas not suitable for drinking water (sites 3, 4, 6, 7, 9), prevent construction of buildings on top of landfills, and manage potential future excavation and movement of soils above state cleanup levels | In progress                                                                               |
| 5-year reviews at sites with hazardous substances remaining above cleanup levels, as necessary until cleanup levels are met. Periodic reviews of POL-contaminated sites (e.g., Site 8) with residual contamination will be included in conjunction with evaluation of the MOC                                                                       | To be determined                                                                          |
| Periodic visual monitoring for 5 years of the capped area at the Site 9 Housing and Operations Landfill and Site 7 Cargo Beach Road Landfill for settlement and erosion                                                                                                                                                                             | In progress                                                                               |
| Additional visual monitoring, up to 30 years, may be conducted if deemed necessary based on the results of the site inspections                                                                                                                                                                                                                     | To be determined                                                                          |
| Removal of dangerous poles, wires, and other miscellaneous debris from tundra areas sitewide, where clearly identified                                                                                                                                                                                                                              | In progress                                                                               |
| Removal of partially submerged debris from streams in the vicinity of Site 9 Housing and Operations Landfill and Site 29 Suqitughneq River                                                                                                                                                                                                          | Completed in 2010                                                                         |

Notes:

MNA = monitored natural attenuation

PCB = polychlorinated biphenyl

MOC = Main Operations Complex

POL = petroleum, oil, and lubricants

### **3.0 SCOPE OF WORK**

#### **3.1 SCOPE OF WORK FOR CONTRACT W911KB-13-C-0004**

The SOW for this project includes the following:

- Preparation of plans and reports
- Mobilization/demobilization to/from the NE Cape site in 2013
- Excavation and disposal of 6,000 tons of POL-contaminated soils at MOC sites 10, 11, 13, 15, 19, and 27. These sites contain POL plumes A2, B1, B2, C, E1, E2, F, and I1 on the MOC excavation plan. Confirmation sidewall samples will be collected from the boundary between plume E and Site 28. Plumes C and I1 will only be excavated if they contain mostly non-organic gravel pad material.
- Excavation and disposal of 135 tons of PCB-contaminated soils from Site 13 (Heat and Power Plant) and Site 31 (White Alice Communications Station)
- Excavation and disposal of 260 bank cubic yards of contaminated sediment at Site 28 Drainage Basin
- Investigation, excavation, and disposal of 100 tons of arsenic-contaminated soil from Site 21 Wastewater Treatment Tank
- Excavation and disposal of 0.25 tons of drums, 200 gallons of drum liquids, and 100 tons of contaminated soil at Site 10
- Continued MNA of groundwater from seven existing monitoring wells in the vicinity of the MOC
- Soil sampling for POL at the present-day refueling area (International Standards Organization [ISO] tanks) once the tanks are removed
- Removal and disposal of 25 tons of dangerous metal debris, 1 ton of drums, and 20 poles from tundra areas sitewide, where clearly identified
- Inclusion of work activities and associated results in a 2013 HTRW Remedial Action Report

#### **3.2 WORK REMAINING FOR CONTRACT W911KB-12-C-0003**

Some work remains to be completed on contract W911KB-12-C-0003 that was not completed in 2012. Remaining work includes the following:

- Excavation, transportation and disposal of 3,177.09 tons of POL-contaminated soil from the MOC

- Excavation, transportation, and disposal of 115.28 tons of PCB-contaminated soil from sites 13 and 31
- Excavation, transportation, and disposal of 40.6 tons of contaminated soil from Site 10
- Removal of 1.62 tons of drums from Site 10
- Removal, transportation, and disposal of 119.4 bank cubic yards of sediment from Site 28
- Removal and disposal of 15.33 tons of miscellaneous debris
- Post-construction *MULTI INCREMENT*<sup>®</sup> (MI)<sup>1</sup> Sampling at Site 28 and bulk bag staging areas located at Cargo Beach, Site 6, the MOC, and Site 26
- Pre- and post-MI sampling at a bulk bag staging area north of the fuel containment

### 3.3 BASE AND OPTIONAL ITEMS FOR CONTRACT W911KB-13-C-0004

Table 3-1 presents the base field tasks and their associated descriptions; Table 3-2 presents the optional tasks and their associated descriptions.

**Table 3-1 Base Field Tasks**

| Task   | Description                                                      | Quantities/Details                                                                |
|--------|------------------------------------------------------------------|-----------------------------------------------------------------------------------|
| 4.4.7  | POL-Contaminated Soil Removal                                    | 6,000 tons                                                                        |
| 4.4.7  | Surface Water Monitoring at the MOC                              | Pre-, mid-, and post-excavation sampling at 3 locations downgradient of the MOC   |
| 4.4.8  | PCB-Contaminated Soil Removal                                    | 135 tons                                                                          |
| 4.4.9  | Arsenic-Contaminated Soil Removal                                | 100 tons                                                                          |
| 4.4.10 | Drums, Drum Liquids, and Associated Contaminated Soil at Site 10 | 0.25 ton of drums, 200 gallons of drum liquids, and 100 tons of contaminated soil |
| 4.4.11 | Monitoring Natural Attenuation of Groundwater at the MOC         | 7 monitoring wells                                                                |
| 4.4.12 | Site 28 Sediment Removal                                         | 260 bank cubic yards                                                              |

<sup>1</sup> *MULTI INCREMENT*<sup>®</sup> is a registered trademark of EnviroStat, Inc.

**Table 3-1 Base Field Tasks (continued)**

| Task   | Description                         | Quantities/Details                                                                                                                                      |
|--------|-------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|
| 4.4.12 | Surface Water Monitoring at Site 28 | One sample for every 2 hours of active dredging up to 3 samples per day, a maximum of 2 samples per day after the first 21 samples have been collected. |
| 4.4.13 | Miscellaneous Debris/Drums/Poles    | 25 tons miscellaneous metal debris, 1 ton drums, and 20 pole stumps                                                                                     |

Notes:

MOC = Main Operations Complex

PCBs = polychlorinated biphenyls

POL = petroleum, oil, and lubricants

**Table 3-2 Optional Field Tasks**

| Option/Item     | Description                                                                                                                                         | Quantity per Option                                                                                                 | Number of Options Available |
|-----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|-----------------------------|
| 4.6.1 / 0006AA  | Additional POL-Contaminated Soil                                                                                                                    | 10 tons                                                                                                             | 400                         |
| 4.6.2 / 0006AB  | Additional PCB-Contaminated Soil                                                                                                                    | 10 tons                                                                                                             | 50                          |
| 4.6.3 / 0006AC  | Additional Arsenic-Contaminated Soil                                                                                                                | 10 tons                                                                                                             | 20                          |
| 4.6.4 / 0006AD  | Additional Contaminated Soil at Site 10                                                                                                             | 10 tons                                                                                                             | 25                          |
| 4.6.5 / 0006AE  | Additional Miscellaneous Debris/Drums                                                                                                               | 1 ton                                                                                                               | 10                          |
| 4.6.6 / 0006AF  | Additional Pole Stumps                                                                                                                              | per pole stump                                                                                                      | 10                          |
| 4.6.7 / 0006AG  | Drum Liquids                                                                                                                                        | 50 gallons                                                                                                          | 2                           |
| 4.6.8 / 0006AH  | Monitoring Well Abandonment                                                                                                                         | 1 well                                                                                                              | 10                          |
| 4.6.9 / 0006AJ  | Monitored Natural Attenuation Sampling at Site 8                                                                                                    | surface water and sediment sampling for 3 decision units                                                            | 1                           |
| 4.6.10 / 0006AK | Roadway Soil Sampling of Cargo Beach Road, Airstrip Road and Road between Site 8 and MOC. As of 5/29/13, This Task is Subject to Available Funding. | Four test pits (one per section of road) will be sampled at two depths within the test pit for a total of 8 samples | 1                           |

**Table 3-2 Optional Field Tasks (continued)**

| Option/Item     | Description                                                                                                                            | Quantity per Option                                    | Number of Options Available |
|-----------------|----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------|-----------------------------|
| 4.6.11 /0006AL  | Soil Sampling between Site 3 and Site 7 at Area of Suspected Pipeline Break. As of 5/29/13, This Task is Subject to Available Funding. | Four borings, 2 samples each, for a total of 8 samples | 1                           |
| 4.6.12 / 0006AM | Additional Surface Water Sampling at the MOC for BTEX and PAHs. As of 5/29/13, Task is Subject to Available Funding.                   | Additional analyses added to Task 4.4.7                | 1                           |

Notes:

BTEX = benzene, toluene, ethylbenzene, and xylenes

MOC = Main Operations Complex

PAH = polynuclear aromatic hydrocarbons

PCBs = polychlorinated biphenyls

POL = petroleum, oil, and lubricants

### 3.4 WORK SITE DESCRIPTIONS AND HISTORIES

An overview of the NE Cape project work sites is shown in Figure 3.

#### 3.4.1 Main Operations Complex

The MOC (outlined in Figure 3; detailed in Figure 4 and Figure 5) once provided the majority of the site infrastructure, including central housing, administrative buildings, power generation sites, fuel storage tanks, and maintenance areas for the entire NE Cape facility. The MOC comprises multiple sites, including sites 10, 11, 13, 15, 19, and 27.

Site 11 historically contained three 400,000-gallon ASTs, one of which was punctured in the late 1960s leading to a large release of diesel fuel. In addition to the large ASTs at Site 11, other potential contaminant sources include Site 13, the former Heat and Power Plant, which contained a variety of ASTs, underground storage tanks (USTs), diesel generators, and power transformers; Site 15 (roughly equivalent to the area of the G plume), where a fuel pipeline break resulted in a diesel fuel spill; the Site 16 Paint and Dope Storage building, which was originally a flammable liquids storage facility with an AST; Site 19, the site of former auto maintenance building 108; and Site 27 (roughly equivalent to the

area of the E plume), an equipment and vehicle refueling area consisting of a small shed and concrete valve box attached to a buried fuel pipeline that ran from the large ASTs at Site 11. The MOC's infrastructure, including buildings, tanks, and piping, were demolished and transported off site during removal actions from 2000 to 2005. Primary sources of contamination include the ASTs, USTs, and associated piping that contained fuel products; secondary sources include residual subsurface fuel-contaminated soil resulting from historical spills. Electrical transformers, 55-gallon drums, and other miscellaneous activities have contributed to contamination at the site (USACE, 2009). The contaminants of concern (COCs) historically observed in soil at the MOC include DRO, PCBs, and naphthalene. The COCs observed in groundwater from the monitoring wells within the MOC are diesel range organics (DRO), residual range organics (RRO), benzene, and arsenic.

Remedial investigations and removal actions were conducted at the MOC from 1994 to 2012. Buildings were removed in 2003, but some miscellaneous infrastructure remained, which was removed in 2005. PCB-contaminated concrete, PCB-contaminated soils, and fuel-contaminated soils were excavated and transported off site during removal actions from 2000 to 2012. In 2009, a Phase I ISCO study was performed by Bristol at the MOC, but it was unsuccessful in remediating the soils below the site-specific DRO cleanup level of 9,200 milligrams per kilogram (mg/kg). In 2010, an Ultra-Violet Optical Screening Tool (UVOST) investigation delineated the extent of DRO contamination at the MOC. PCB- and POL-contaminated soils were excavated and removed in 2011, and operations conducted in 2012 consisted of additional excavation and removal of PCB- and POL-contaminated soil.

The primary COC in soils at the MOC is DRO. Surface and subsurface soils are contaminated at depths extending to more than 15 feet bgs. Based on an evaluation of the 2010 UVOST investigation and groundwater depths, Bristol estimated that 11,000 to

16,000 tons of contaminated soil could feasibly be excavated at the MOC. As a result of UVOST investigations, POL plumes A thru J were generated.

The amount of contaminated soil that can be removed is dependent on depth to groundwater, which can be variable. Monitoring wells on site (Figure 4) are screened within the shallow water table aquifer based on boring logs, field observations, and groundwater level measurements. Wells within the MOC exhibited depths to groundwater on July 4, 2012, which ranged from 4.56 feet bgs at MW10-1 (located in Site 10) to 35.34 feet bgs at 26MW-1 (located at the former construction camp Site 26). The groundwater elevations ranged from 60.19 feet to 74.38 feet above mean sea level. Depths to groundwater measured on July 15, 2011, ranged from 3.56 feet bgs at MW10-1 to 32.84 feet bgs at 26MW-1 and exhibited groundwater elevations that averaged 1.21 feet higher than those measured in 2012. Depths to groundwater measured on July 17, 2010 ranged from 2.50 feet bgs at MW10-1 to 37.03 feet bgs at 26MW-1 and averaged 0.43 feet deeper than groundwater measurements from 2012. While the exact causes for such changes in groundwater elevations are not fully understood, factors such as precipitation (rain), snowmelt, and changes in sub-surface conditions, such as depth to permafrost, are the likely reasons for the variability.

The primary COCs in groundwater at the MOC are gasoline range organics (GRO), DRO, RRO, benzene, ethylbenzene, lead, and arsenic. Nine monitoring wells were sampled at the MOC in 2010, 2011, and 2012. In 2010, three wells contained contaminant concentrations exceeding cleanup levels: MW 88-4, MW 88-5, and MW 88-10. All three wells exceeded cleanup levels (1.5 milligrams per liter [mg/L]) for DRO at 3.3 mg/L, 12 mg/L, and 1.6 mg/L, respectively. Well MW 88-5 also contained concentrations of benzene (0.0093 mg/L) and RRO (1.6 mg/L) that exceeded the cleanup criteria. In 2011, monitoring wells MW 88-4 and MW 88-5 contained DRO concentrations of 2.3 mg/L and 7.5 mg/L, respectively. MW 88-4 contained benzene and arsenic concentrations of 0.0094

mg/L and 0.011 mg/L, respectively. MW 88-5 contained benzene and RRO concentrations of 0.020 mg/L and 2.0 mg/L, respectively. MW 88-10, which exhibited DRO concentrations in excess of the cleanup level in 2010, did not exceed the cleanup level in 2011 or 2012.

In 2012, three wells contained contaminant concentrations exceeding cleanup levels: MW88-4, MW88-5, and MW88-1. The concentrations of DRO at 2.0 mg/L, 4.6 mg/L, and 1.9 mg/L, respectively, exceeded the cleanup level of 1.5 mg/L. MW88-5 also exceeded the benzene cleanup criterion of 0.005 mg/L, with a concentration of 0.0064 mg/L. MW88-4 contained arsenic at a concentration of 0.011 mg/L, just slightly above the cleanup level of 0.010 mg/L. MW88-1 had not historically contained contaminant concentrations in excess of cleanup levels until 2012. Table 3-3 shows historical sampling results from wells within the MOC. Monitoring wells 88-4 and 88-5 were abandoned in 2012 due to their location in the footprint of a POL excavation (E plume).

MW88-4 and MW88-5, which contained concentrations of DRO exceeding cleanup criteria, had the lowest dissolved oxygen (DO) concentrations in 2012. Additionally, MW88-4 and MW88-5 contained the highest concentrations of ferrous iron, alkalinity, and methane. These compounds are metabolic by-products of microbial respiration. The wells with the lowest contaminant concentrations had comparatively high DO, suggesting an environment where the microbes can deplete oxygen and aerobically degrade DRO. But as the groundwater flows downgradient through the MOC, the environment becomes anaerobic in the wetlands as measured in wells MW88-4 and MW88-5. The high concentrations of methane in MW88-4 and MW88-5 indicate anaerobic degradation of DRO by methanogenic microbes. These factors are an indication that natural attenuation is occurring, and the results are consistent with results from the previous sampling events.



**Table 3-3 Current and Historical Groundwater Sample Results  
Exceeding Cleanup Levels**

| Well ID      | Matrix        | Water           | Water           | Water                   | Water                  | Water                 | Water          |
|--------------|---------------|-----------------|-----------------|-------------------------|------------------------|-----------------------|----------------|
|              | Method        | 8260B           | AK101           | AK102                   | AK103                  | 6020                  | 6020           |
|              | Analyte       | Benzene         | GRO<br>(C6–C10) | DRO<br>(nC10–<br><nC25) | RRO<br>(nC25–<br>nC36) | Arsenic-<br>Dissolved | Lead-Total     |
|              | Cleanup Level | 0.005           | 1.3             | 1.5                     | 1.1                    | 0.01                  | 0.015          |
|              | Unit          | mg/L            | mg/L            | mg/L                    | mg/L                   | mg/L                  | mg/L           |
|              | Year          |                 |                 |                         |                        |                       |                |
| <b>88-4</b>  | <b>2004</b>   | <b>0.0337</b>   | 1.25            | <b>3.89</b>             | <b>1.46</b>            | --                    | 0.00502        |
|              | <b>2010</b>   | 0.0024          | 0.24            | <b>3.3</b>              | 0.43                   | 0.0085                | 0.002          |
|              | <b>2011</b>   | <b>0.0094</b>   | 0.4             | <b>2.3</b>              | 0.55                   | <b>0.011</b>          | 0.0013 J       |
|              | <b>2012</b>   | 0.0048          | 0.31            | <b>2.0</b>              | 0.24                   | <b>0.011</b>          | 0.0019 J       |
| <b>88-10</b> | <b>2004</b>   | ND<br>(0.0004)  | 0.0357          | 1.38                    | ND (0.549)             | --                    | <b>0.0376</b>  |
|              | <b>2010</b>   | ND<br>(0.00015) | ND (0.044)      | <b>1.6</b>              | 0.036 J                | ND<br>(0.0004)        | 0.0015 J       |
|              | <b>2011</b>   | ND<br>(0.00045) | ND (0.044)      | 0.54                    | 0.15                   | ND<br>(0.0038)        | 0.00083 J      |
|              | <b>2012</b>   | ND<br>(0.00045) | ND (0.044)      | 0.50                    | 0.064 J                | ND (0.004)            | 0.00076 J      |
| <b>88-5</b>  | <b>2004</b>   | <b>0.0093</b>   | <b>1.5 J</b>    | <b>11.3</b>             | <b>2.28</b>            | --                    | 0.012          |
|              | <b>2010</b>   | <b>0.0093</b>   | 0.19            | <b>12</b>               | <b>1.6</b>             | 0.0028                | 0.0029 J       |
|              | <b>2011</b>   | <b>0.020</b>    | 0.24            | <b>7.5</b>              | <b>2.0</b>             | 0.0052                | 0.0019 J       |
|              | <b>2012</b>   | <b>0.0064</b>   | 0.16            | <b>4.6</b>              | 0.58                   | 0.0055                | 0.0021         |
| <b>88-1</b>  | <b>2004</b>   | ND<br>(0.0004)  | 0.0141 J        | ND (0.345)              | 0.168 J                | --                    | 0.001 B        |
|              | <b>2010</b>   | ND<br>(0.00015) | ND (0.05)       | 0.75                    | 0.037 J                | ND<br>(0.0004)        | ND<br>(0.0029) |
|              | <b>2011</b>   | ND<br>(0.00045) | ND (0.044)      | 0.74                    | 0.26                   | ND<br>(0.0038)        | 0.0016 J       |
|              | <b>2012</b>   | ND<br>(0.00045) | ND (0.044)      | <b>1.9</b>              | 0.15                   | ND (0.004)            | 0.00041 J      |

Notes:

**Bold** sample results exceed cleanup level.

-- = not sampled

< = less than

AK = Alaska Test Method

B = analyte detected in method blank at less than 10  
times the sample concentration

DRO = diesel range organics

GRO = gasoline range organics

J = result is an estimate

mg/L = milligrams per liter

ND = non-detect; limit of detection in parentheses

RRO = residual range organics

### **3.4.2 Site 13 Power and Heat Building**

Site 13 (Figures 5 and 6) is located in the MOC and consisted of the Heat and Electrical Power Building (Building 110). Several tanks, diesel generators, and power transformers were formerly located at this site. In 2011, Bristol excavated and disposed of 2,419.8 tons of PCB-contaminated soil from Site 13. By the time field efforts ended for the 2012 season, a total of 2,181.15 tons of PCB-contaminated soil, consisting of 211 bulk bags, had been excavated from the site.

By the end of the 2012 field season, laboratory analysis indicated that only one sample location with a confirmation sample result above the site-specific cleanup level of 1 mg/kg remained (Figure 6).

PCB and POL soils are comingled over portions of Site 13. PCB removal will continue until the final confirmation result from the fixed-base laboratory is below 1 mg/kg; then POL removal in plumes B1, B2, and A2 will begin. POL removal will continue in the same manner as the other POL plumes in the MOC.

### **3.4.3 Site 31 White Alice Communications Station**

Site 31 (Figure 7) is located south of the MOC, uphill toward a valley at the base of Mount Kangukhsam. The site formerly contained four large antennas, a central main electronics building, supporting structures, and seven ASTs, all of which were demolished and removed during the 2003 removal action.

A total of 118 tons of PCB-contaminated soil was excavated south and west of the former Main Electronics Building 1001, adjacent to a former transformer pad, and at the septic tank outfall during the 2005 field season. Seventy-nine tons of PCB-contaminated concrete was also removed from portions of the Main Electronics Building 1001 foundation.

Soil samples were collected to analyze for petroleum hydrocarbons and PCBs associated with the site in 2001, 2003, and 2004. There is no longer any POL-contaminated soil remaining above the cleanup level at Site 31. Three previously identified PCB-contaminated areas were excavated in 2005. Confirmation samples indicated that PCB concentrations remained above cleanup levels in one of the three areas located adjacent to the former transformer pad.

During removal actions in 2011, 1,418.5 tons of PCB-contaminated soil was removed and the excavation area was expanded. During the 2012 field effort, 2,703.58 tons of PCB-contaminated soil, consisting of 261 bulk bags, had been excavated from the site.

Laboratory analyses from soil samples indicate that only one sample location with a confirmation sample result above the site-specific cleanup level of 1 mg/kg remained (Figure 7).

#### **3.4.4 Site 21 Wastewater Treatment Tank**

Site 21 included the wastewater treatment system for the main housing and operations complex (Figure 8). Located west of the perimeter road, the site consisted of a concrete septic settling tank, which discharged via an 8-inch, insulated, cast-iron pipe to the wetland area approximately 450 feet west. The septic tank compartments were cleaned and decommissioned during the 2003 RA. The utility corridor, which extended from the main complex to the septic tank, was also decommissioned in 2003, along with the wooden utilidor outfall line.

Following the 2003 RA, confirmation soil samples were collected and analyzed for PCBs. PCBs were detected above cleanup levels in one location situated directly beneath the outfall piping adjacent to the septic tank (where the outfall piping connects to the septic tank).

Arsenic-contaminated soil removal actions were performed by Bristol in 2010 and 2011, resulting in the removal of approximately 32 tons of soil. Confirmation sample results collected from the resulting excavation that indicated arsenic concentrations remained in soils above the site-specific cleanup level of 11 mg/kg. In 2012, soil removal was conducted in two phases, resulting in the removal of an additional 102.7 tons of arsenic-contaminated soil. Following removal, four sidewall samples remained which contained arsenic in concentrations exceeding the site-specific cleanup level of 11 mg/kg. The excavation was not backfilled following the 2012 activities and currently remains open.

#### **3.4.5 Site 10 Drum Removal Area**

Site 10 (Figure 9) consists of a wide gravel area along the access road directly east of the former ASTs at Site 11. An area of surface soil contamination was documented in 1994 along the western edge of the gravel pad at the Site 10 Buried Drums site. The maximum concentration of DRO was 26,500 mg/kg. Additional surface soil samples were collected in 1996, and the maximum DRO result was 17,000 mg/kg. Soil borings were completed in 2004 and demonstrated that subsurface soils are not significantly impacted; the maximum DRO result was 619 mg/kg. Approximately 10 drums, one of which contained POL liquids, were exposed during excavation activities on the J1A plume during the 2011 removal actions; the drums and their respective contents were removed and disposed of.

Additional drums, approximately 1,100 gallons of associated liquids and 59.4 tons of contaminated soil were removed from the site in 2012. The visible extent of drums was removed, but confirmation samples indicate contaminated soil remains in place.

Remaining contamination in soil consists of DRO, arsenic, ethylene glycol, and tetrachloroethene (PCE).

### **3.4.6 Site 28 Drainage Basin**

The Site 28 Drainage Basin lies north of the MOC and flows north into the Suqitugheq River (Figure 10). This site has been impacted by fuel releases from the bulk fuel storage tanks and other releases. Surface water runoff and subsurface water seeps from the MOC gravel pad into this tundra and wetland area.

Three drainages originate from the MOC gravel pad and contribute flow to Site 28. The eastern drainage flows from the area adjacent to sites 10 and 11, a vegetated area north of the former fuel tanks; the middle drainage originated from a culvert removed during 2010 that previously directed flow from Site 27 (located on the west side of the E plume); and the western drainage is downgradient and north of Site 13 (surface water sample location MOCSW01 is located in the western drainage).

Soil staining has been observed near the head of the eastern drainage and at the former tank locations. The western drainage originated from a manhole and small concrete supporting structure just north of the perimeter access road, which emptied into an artificially created swale. The manhole likely served as the drain for Building 110, Power and Heat Building. In 2010, the concrete manhole structure was cleaned and removed. A 12-inch corrugated metal pipe, which attached to the manhole and continued toward the MOC, was cut and 63 feet of the pipe were removed. The pipe was capped just north of the perimeter road at the head of the western drainage. The open end of the pipe that extended from the MOC was filled with bentonite and welded shut. Another 12-inch corrugated metal pipe in the middle drainage, measuring approximately 32 feet in length, was completely removed. Sediments in this area have been described as stained and will produce sheen when disturbed. Sampling activities occurred at the drainage basin between 1994 and 2001. The extent and magnitude of sediment contamination at Site 28 was delineated in 2012. The primary COCs in sediments are chromium, lead, zinc, PCBs,

polynuclear aromatic hydrocarbons (PAHs), DRO, and RRO. The highest concentrations of contaminants are located proximal to the edge of the MOC.

Surface water samples were collected in the drainage basin in 1994, 1996, 2001, and 2012. According to the Decision Document (USACE, 2009), concentrations of DRO, total recoverable petroleum hydrocarbons, PCBs, and lead were elevated in 1994. Surface water samples collected in 2001 were analyzed for DRO, RRO, and PCBs. The samples were not analyzed for lead. DRO was detected at concentrations ranging from 0.39 to 2.3 mg/L. PCBs and RRO were not detected. The most heavily contaminated areas of the drainage basin were found immediately below the former locations of two culverts, located in the western and middle drainages.

In 2012, water samples were collected before, during, and after Phase I sediment removal operations. Samples were analyzed for benzene, toluene, ethylbenzene, and xylenes (BTEX), DRO, RRO, PAHs, PCBs, and total and dissolved metals (Resource Conservation and Recovery Act [RCRA] 8 Metals [arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver], plus nickel, vanadium, and zinc). The cleanup criterion for surface water is 15 micrograms per liter ( $\mu\text{g/L}$ ) total aqueous hydrocarbons (TAqH), which is the sum of BTEX and PAH compounds (USACE, 2009). All surface water analytical results were below the TAqH criterion. All PCB results were non-detect and all GRO, DRO, and RRO results were non-detect, or very low with no significant variation occurring between sampling events (Bristol, 2013).

Bristol removed approximately 20.6 bank cubic yards (bcy) of sediment and collected confirmation sediment samples from two removal areas (Area 1 and Area 2) in the Site 28 Drainage Basin in 2012. In Area 1, naphthalene and 2-Methylnaphthalene exceeded cleanup criteria in both confirmation samples. Naphthalene, 2-Methylnaphthalene, acenaphthene, fluorene, and phenanthrene exceeded cleanup criteria in both confirmation samples from Area 2. In addition, all of the sediment confirmation sample

results exceeded the total calculated low molecular weight polynuclear aromatic hydrocarbons (LPAH) cleanup criterion of 7.8 mg/kg. However, the calculated values for total high molecular weight polynuclear aromatic hydrocarbons (HPAHs) in each of the samples were below the cleanup criterion of 9.6 mg/kg.

### **3.4.7 Additional Task Options**

Additional task options were included in Contract Modification P00002 for potential work at NE Cape. Some of the options listed in Table 3-2 include additional quantities that may be exercised if the base contract limits are reached. Options that were not included in the base contract and additional options are further described below. Aside from continued MNA monitoring at Site 8, other currently unfunded options include: roadway sampling for CoCs, soil sampling at a suspected pipeline break between Site 3 and Site 7, and additional surface water analytes at the MOC.

#### **3.4.7.1 Continued MNA Monitoring at Site 8 (Currently Unfunded)**

Site 8 is located in an area where the fuel pipeline ran from the Cargo Beach pump house to the bulk storage tanks at the MOC (Figure 3). A break was reported in the pipeline west of the main road embankment, north of the Suqitughneq River. The location of the break lies approximately 75 feet southwest of the intersection of Cargo Beach Road and the Airport Access Road. The fuel pipeline was drained and removed in 2000.

The site is a dense, grassy wetland that slopes southward and narrows toward the Suqitughneq River. A spring of flowing water emerges near the wetland's confluence with the Suqitughneq River. Sand and cobbles are present beneath the vegetative mat.

Samples collected in 2004 indicate that DRO in soils range from 6,700 mg/kg to 19,500 mg/kg. Surface water samples were also collected, but contaminants were not detected. The highest concentrations of DRO in soil samples were discovered in samples taken approximately 50 feet downgradient of the pipeline break.

In 2010, Bristol developed and implemented a Sampling and Analysis Plan to monitor natural attenuation parameters and collect surface water samples. Three decision units (DUs) were established for MNA sampling based on the field observations and the approximate location of the pipeline break. Two PAH compounds from the middle DU near the pipeline break exceeded permissible exposure limits (PEL) sediment criteria; the duplicate sample also exceeded cleanup levels for DRO. The middle DU's 2-Methylnaphthalene concentrations exceeded the sediment criteria levels (0.6 mg/kg) in field duplicate samples 10NC08SB02 and 10NC08SB03, at concentrations of 7.5 mg/kg and 7.6 mg/kg, respectively. Sample 10NC08SB03 had a reportable fluorene concentration of 0.820 mg/kg, which exceeded the 0.8 mg/kg cleanup level. Sample 10NC08SB02 had a fluorene concentration of 0.630 mg/kg. Sample 10NC08SB03, from the middle DU, contained a DRO concentration of 9,300 mg/kg. Samples from the other DUs did not return values in excess of the cleanup levels.

In 2012, primary sediment sample 12NC08SS001 and duplicate sample 12NC08SS002, collected from the lower DU, contained 2-Methylnaphthalene in concentrations of 1.7 mg/kg and 1.9 mg/kg, respectively, which exceeded the cleanup level of 0.6 mg/kg specified in the 2009 Decision Document. No other compounds were detected in concentrations that exceeded site-specific cleanup levels or evaluation criteria based on the National Oceanic and Atmospheric Administration's Screening Quick Reference Tables (SQiRTs). DRO concentrations ranged from 290 mg/kg in the upper DU to 2,900 mg/kg in the LDU; all DRO and RRO results were below the site-specific cleanup level of 3,500 mg/kg. RRO concentrations in soil ranged from 2,100 mg/kg to 2,700 mg/kg. RRO concentrations decreased following silica gel extraction, with concentrations ranging from 570 mg/kg to 1,900 mg/kg.

Samples were collected from all DUs in 2011, and none of the samples had contaminant concentrations in excess of cleanup levels (Figure 11). The MNA parameters have not



varied significantly between the three DUs. Two surface water samples were collected downgradient of the Site 8 wetland near the confluence of the Suqitughneq River; all the analyses were below surface water cleanup standards, and no petrogenic sheen was seen. There is no record of any biogenic or petrogenic sheen at this location, and none were observed during sample collection. Sediments were not disturbed during the collection of surface water samples. This vegetation does not appear to be stressed, though a petroleum odor is evident when a person walks across the vegetative mat.

In 2013, Bristol will continue to monitor soil and surface water at Site 8 to determine whether MNA is occurring. Surface water analyses in 2013 will include BTEX analysis in order to properly evaluate for total aromatic hydrocarbon (TAH)/TAQH criteria.

#### **3.4.7.2 Roadway Soil Sampling (Subject to Available Funding as of May 29, 2013)**

During a Restoration Advisory Board (RAB) Meeting in December 2012, an attendee stated that he was aware of “drain oil” being spread on the road in the past at NE Cape for dust suppression purposes. The roadway soil sampling may occur in order to address the potential roadway contamination. Four total test pits, one per road segment, will be excavated and two samples will be collected from each test pit. The road segments to be tested are:

- Between Cargo Beach and Site 6
- Between the airstrip and Site 8
- Between Site 8 and the MOC
- Between the MOC and Site 31

After observations and discussions between the on-site Quality Assurance Representative (QAR) and the Contractor Quality Control System Manager (CQCSM), the exact locations will be determined in the field based on the following criteria:

1. Representative of each specific segment
2. Known to have received minimal to no surface gravel material in recent years

Samples will be collected from each test pit for GRO/BTEX, DRO/RRO, PAHs, PCBs and RCRA 8 metals and analyzed in the fixed-based laboratory.

#### **3.4.7.3 Soil Sampling at Suspected Pipeline Break Between Site 3 and Site 7 (Subject to Available Funding as of May 29, 2013)**

The pipeline used to deliver fuel to the MOC storage tanks formerly existed between Cargo Beach and the MOC. A resident at the December 5, 2012 RAB meeting stated that he observed a break in the pipeline between the Site 3 pumphouse and the Site 7 landfill during the pipeline removal work. The resident attendee also stated that he did not recall observing any contamination at the location of the break and the break may have occurred after the petroleum had been drained from the fuel line. The reported pipeline break location is believed to be immediately adjacent to the northwest side of the road in a low-lying area where the pipeline crossed beneath Cargo Beach Road via a culvert. Figure 3 of the WP indicates a drainage crossing at the described location and a culvert may still be in place. The exact location is not currently known, but field observations will be made and the sample locations may be determined after the consultation between the on-site QAR and the CQCSM. Four borings from the surface to approximately 2 feet bgs will be advanced with two samples collected from each boring for GRO/BTEX and DRO/RRO. The sampling area will be approximately 15 feet by 15 feet, originating from the northwest toe of Cargo Beach Road. The sample depth intervals will be determined in the field and will be based on visual staining observations and fuel odor. If no contamination is observed, samples will be collected at 1 foot and 2 feet bgs. Field notes and photographs will be collected along with survey information.

**3.4.7.5 Additional Surface Water Analytes at the MOC**  
**(Subject to Available Funding as of May 29, 2013)**

The base contract for 2013 included the collection of surface water samples for DRO/RRO at three previously sampled locations before, during, and after removal activities at the MOC, as described at the end of Section 4.2 of this WP. The contract option includes additional sampling for BTEX and PAHs in order to properly evaluate the surface water for TAH/TAqH.

## **4.0 2013 FIELD ACTIVITIES**

The fieldwork at NE Cape for the 2013 field season will consist of the following major activities:

- Excavation and disposal of 6,000 tons of POL-contaminated soils at MOC sites 10, 11, 13, 15, 19, and 27. These sites contain UVOST delineated POL plumes A2, B1, B2, C, E1, E2, F, and I1 (Figure 5). Confirmation sidewall samples will be collected from the boundary between plume E and Site 28. Plumes C and I1 will only be excavated if they contain mostly non-organic gravel pad material
- Excavation and disposal of 135 tons of PCB-contaminated soils from Site 13 Heat and Power Plant (Figure 6) and Site 31 White Alice Communications Station (Figure 7).
- Excavation and disposal of 260 bcy of contaminated sediment at Site 28 Drainage Basin (Figure 10).
- Investigation, excavation, and disposal of 100 tons of arsenic-contaminated soil from Site 21 Wastewater Treatment Tank (Figure 8).
- Excavation and disposal of 0.25 tons of drums, 200 gallons of drum liquids, and 100 tons of contaminated soil at Site 10 (Figure 9).
- Continued MNA of groundwater from seven existing monitoring wells in the vicinity of the MOC (Figure 11).
- Soil sampling for POL at the present day refueling area (ISO tanks) once the tanks are removed (Figure 4).
- Removal and disposal of 25 tons of dangerous metal debris, 1 ton of drums, and 20 poles from tundra areas sitewide, where clearly identified.

Work remaining on the 2012 contract is listed in Section 3.2.

### **4.1 LOGISTICS AND FIELD INVESTIGATION METHODS**

#### **4.1.1 Subcontractors**

Bristol's primary subcontractors for this project are listed in Table 4-1. All subcontractors will comply with the applicable portions of the APP as a condition of work.

Subcontractors will not be allowed to enter work zones until they have met the

qualifications of the APP and have been properly briefed by the Site Safety and Health Officer (SSHO).

**Table 4-1 Major Subcontractors**

| <b>Subcontractor</b>           | <b>Assignment</b>                                                       |
|--------------------------------|-------------------------------------------------------------------------|
| Bering Air                     | Aircraft charters                                                       |
| ECO-LAND, LLC                  | Surveying                                                               |
| Fairweather, LLC               | Infirmity and emergency medical services                                |
| Global Services, Inc.          | Camp services                                                           |
| Northland Services             | Marine transportation                                                   |
| Security Aviation              | Aircraft charters                                                       |
| TestAmerica Laboratories, Inc. | Fixed-based analytical testing laboratory and field laboratory analysts |
| Waste Management, Inc.         | Solid, RCRA, and TSCA soil disposal                                     |

Notes:

RCRA = Resource Conservation and Recovery Act

TSCA = Toxic Substances Control Act

#### **4.1.2 Mobilization**

The field crew will mobilize to the site via chartered aircraft in mid to late -June, 2013. Northland Services (Northland) will be utilized for marine transportation of supplies and equipment to NE Cape in 2013. An open-deck barge will be used for mobilization and demobilization. Northland's barge will depart Seattle in early May 2013 and will depart from Anchorage for Nome, Alaska, by mid-May 2013. A flat-deck landing craft will shuttle equipment and supplies between the barge and Cargo Beach at NE Cape once the beach is free of ice. Bristol has heavy equipment currently staged on the island that can be utilized to assist the landing craft. Most of the cargo will be loaded on flats so that it can be rolled off the barge using a front-end loader, thus minimizing the time the barge is beached.

#### **4.1.3 Air Support**

Most resupply items will be air-freighted to Nome on Alaska Airlines or Northern Air Cargo. Crew transport and day-to-day resupply of perishable items, shipment of critical parts, and sample shipments will be accomplished using charter flights out of Nome. Bristol will frequently utilize Bering Air for chartered aircraft flights between NE Cape and Nome. A CASA 212 chartered out of Nome will be used to transport large items that cannot be carried by a passenger aircraft. Additional charter flights will be made as necessary to transport local labor between Savoonga and NE Cape.

Security Aviation, of Anchorage, Alaska, will be used to transport USACE personnel in order to comply with U.S. Department of Defense (DoD) Directive 4500.53 and the DoD Commercial Review Board.

#### **4.1.4 Temporary Construction Camp**

The construction camp, including sleeping facilities, mess facilities, restrooms, and laundry and office space, will be located on the airport parking area pad. The camp will be capable of accommodating all personnel and will include lodging for government representatives. Satellite communications for the project will be provided. Construction of the camp will begin immediately upon arrival at NE Cape in mid-June 2013, and will be fully operational by mid-July.

Drinking water for the camp will be bottled water supplemented, if needed, with filtered and treated water from the nearby Suqitughneq River. Drinking water will be of sufficient quality to meet the requirements set forth in the EM 385-1-1, Section 02.C (USACE, 2008). Toilet facilities will meet the requirements of EM 385-1-1, Section 02.E. Bristol may have a mixed-gender workforce and will set up facilities accordingly. Other camp processes, such as water treatment, power generation, and solid waste disposal, will meet State of Alaska permitting restrictions and will be addressed in Bristol's contract

with the camp provider. All gray and black water from the camp facilities will be treated through a septic system.

The infirmary will be located at the camp, will comply with the requirements set forth in Section 3 of the EM 385-1-1, and will be attended by a full-time Emergency Medical Technician III/Paramedic.

#### **4.1.5 Work Site Access**

Four stream crossings, consisting of three culverts and one bridge, exist within the work areas at the NE Cape site. The stream crossings were repaired during previous field operations, but may require additional work. Bristol anticipates that culvert repairs may be required and will have sections of culvert available to address necessary repairs. All efforts will be made to minimize adverse impacts to the streams. Bristol has acquired fish habitat permits for the Suqitughneq and Quangeghsaq rivers in case bridge and road repairs are necessary on these rivers (Appendix F).

Other work to support access to the sites includes repair of road surfaces. These repairs will be accomplished where necessary with available equipment, using on-site materials.

#### **4.1.6 Container Storage Area**

Containers may be stored at various locations throughout the NE Cape site. Container storage areas will be located near the intersection of the MOC Perimeter Road and Airport Road/Cargo Beach Road on a pad at the MOC, at the Mechanic Shop area, at the camp site, and/or at Cargo Beach. Bulk bags may be staged at various locations, including the MOC, Cargo Beach, Site 6, the Site 26 Former Construction Camp, and/or an area directly east of the fuel storage containment. Bags will be transferred to Cargo Beach and placed on shipping flats (two bags per flat) prior to off-island transport.

#### **4.1.7 Fuel Storage**

The fuel storage area will be located immediately east of the MOC, across the MOC Perimeter Access Road (Figure 4). Nine 5,500-gallon ISO tanks (filled to approximately 4,500 gallons each) were taken to the site in 2011. A lined fuel containment area is present on site to hold the ISO tanks and facilitate truck fueling operations. An SPCC plan for the temporary fuel facility is presented in Appendix E of this document.

#### **4.1.8 Hazardous Waste Accumulation Point (HWAP)**

Any hazardous waste found and removed during the 2013 RAs, including sludge, batteries, or transformers, will be properly contained and stored on a concrete foundation pad inside Conex containers at the MOC until they are transported off site to a disposal facility in Oregon. The HWAP area will be demarcated with signs and is shown in Figure 4.

#### **4.1.9 Mechanic Shop Area**

Bristol will use a temporary mechanics shop to support equipment maintenance operations for the duration of the project. The shop will be set up at the MOC on the former Building 103 floor slab (shown in Figure 4).

#### **4.1.10 On-Site Laboratory**

An on-site field-screening laboratory will be set up at the camp site and will utilize gas chromatographs to provide screening-level results for DRO and RRO analyses using Alaska Test Method AK102/103 and for PCB analyses using U.S. Environmental Protection Agency (EPA) Method 8082. Results from the on-site screening laboratory will be used to direct excavations and characterize waste, but will not be used to confirm that cleanup goals have been achieved at the sites.



Bristol will employ two on-site analysts from TestAmerica Laboratories, Inc. (TestAmerica) to operate the laboratory equipment. Additionally, two extractionists will assist in sample preparation.

#### **4.1.11 Borrow Source**

A local borrow source is located south of the MOC and its location is outlined in Figure 3. Articulating rock trucks will perform hauling operations between the borrow source and the excavation sites. A signed quarry agreement between Bristol and the local Native corporations is included in Appendix F. The volume of borrow material will be tracked by the truckload each day on the Daily Quality Control Report (DQCR).

#### **4.1.12 Backfill of Excavated Areas and Site Stabilization**

Upon completion of excavation and sampling activities, the disturbed areas will be backfilled after concurrence with the USACE QAR that the confirmation samples are below the cleanup level. Backfill material may come from the borrow site, from clean excavation overburden, or from 2-inch plus material processed through the screening plant. Backfill will be placed in approximately 1-foot lifts and then compacted by running heavy equipment back and forth over the fill area a minimum of two passes. The restored surface will be graded to promote surface water drainage while minimizing erosion and preventing pooling in the excavated area. Following placement and compaction of backfill in the MOC, the area will be topographically surveyed to confirm that the MOC site topography sufficiently drains without promoting erosion. The amount of imported backfill will depend on the volume of debris and soil removed during the field activities. The borrow pit material is clean, coarse, angular material.

The available borrow is less than 30 percent minus 2-inch material, based on previous screening of the borrow material in 2009 and 2010. Previous attempts to grow grass at the MOC for site stabilization have only been marginally successful due to the coarse-grain,

angular material that is available for backfill. The landfills at sites 7 and 9 have been capped with this material and are slowly regaining vegetative cover following multiple seeding attempts.

#### **4.1.13 Survey and Site Identification**

The horizontal location of all confirmation soil samples, soil excavation boundaries, Site 28 Drainage Basin features, and points collected to produce a topographical map, will be surveyed to 1.5-foot accuracy by ECO-LAND, LLC, a professional land surveyor registered in the State of Alaska. The vertical location of confirmation soil samples, soil excavation final depths, and points collected to produce a topographical map, will be surveyed with an accuracy of 0.1 foot by the professional land surveyor. The elevation of monitoring wells (top of casing) will be measured to 0.01 foot. Horizontal control units will be expressed in feet and will be referenced to the North American Datum of 1983 (NAD 83), projected in Alaska State Plane Zone 9. Vertical control will reference the North American Vertical Datum 1988 (NAVD 88). A surveying crew will be on site throughout the duration of the active field operation.

Site identification and soil excavations will utilize a crew consisting of field scientists, a professional land surveying team, and heavy equipment operators. Field scientists and surveyors will locate impacted areas using a variety of methods, including but not limited to Global Positioning System, surveying, report figures/maps, field-screening tools, environmental laboratory samples, and visual observations of existing markers and liners. The positions of the 2012 excavations, the sample locations, and the 2010 UVOST probe locations were previously surveyed and can be relocated in 2013, if necessary. Surveyors will maintain vertical and horizontal control as guidance for the POL excavations.

#### 4.1.14 Rock Screening Plant

Because a large percentage of the material at NE Cape is naturally coarse, Bristol will attempt to employ methods to separate large-diameter rocks from finer particles of the POL-contaminated soil with the caveat that significant amounts of fine material or visible contamination do not adhere to the large-diameter rocks. Segregated material greater than 2 inches in diameter will be used as backfill in excavation areas in accordance with the Alaska Department of Environmental Conservation (ADEC) Technical Memorandum, *Petroleum Hydrocarbon Cleanup for Oversize Material*, which states: *Rock material greater than two inches does not require remediation or testing, unless it has the potential to hold excessive amounts of contamination or contains visible petroleum product on the surface (surface stain)* (ADEC, 2005).

Concrete Pad 98 at the MOC (Figure 4) will serve as the primary location for rock-screening activities. A Powerscreen Chieftain 1400 will be set up at Building Pad 98 to screen out particle sizes exceeding 2 inches in diameter from the POL-contaminated soil. PCB-contaminated soils will not be screened, but will instead be containerized directly at the excavation site. Excavated soil to be processed at the screening plant will be transported via rock trucks from the various excavation sites to the screening plant. After the soil has been screened, the minus 2-inch material will be placed into bulk bags for transportation off-island. A berm made from borrow pit material will be constructed around the outer edge of the concrete pad to prevent any incidental water migration of contaminated soil while it is stockpiled on the concrete pad. Prior to berm removal at the end of the project, the soil in the berm will be analyzed in the field laboratory, and those soils less than 7,360 mg/kg DRO will be used as backfill. The 7,360 mg/kg field action level is 80 percent of the certified laboratory confirmation sample cleanup level of 9,200 mg/kg and is used as a conservative screening level for field laboratory results.

Visibly stained rocks will not be segregated from the contaminated soil and will be disposed of and processed as required. Additionally, dense silts, peat, and frozen clumps or clods of soil will not be segregated out as oversized material and instead will be directly placed in bulk bags. The decision to screen will be made at the excavation site based on the field scientist's observation (in consultation with the QAR) of the type and nature of the soil being excavated.

In 2010, Bristol was able to screen a majority of the material excavated from Site 6. In 2011 and 2012, however, POL excavations at the MOC were generally not screened due to the high moisture in the soils, which caused fine particles to adhere to the larger rocks. Screening operations will cease during inclement weather conditions, such as heavy rains or winds (e.g., gusting to, or in excess of, 30 mph). Bristol will conduct dust control around the MOC site with a water truck.

Any secondary contamination resulting from screening activities will be remediated by sweeping and cleaning the concrete at the Building 98 Pad and disposing of any of the swept soil in a bulk bag. PCB-contaminated soil will not be processed through the screen plant.

#### **4.1.15 Soil Stockpiles**

Soil may be stockpiled at multiple locations across the MOC. Clean POL soil that requires removal in order to access underlying contaminated soils (overburden) will be stockpiled on site prior to being used later as backfill. Soil removed from Site 10 may be stockpiled on a liner located adjacent to the excavation if soil is not immediately placed into bulk bags. Soil removed from the Site 21 excavation will be placed directly into bulk bags; no stockpiling will occur. Stockpiles of contaminated soil will be created at Pad 98 during mechanical screening or dewatering operations. Stockpiles at Pad 98 will sit atop the concrete pad of the former building. Bermed sides will be constructed at Pad 98 and covered with a liner to prevent migration of contaminants off site. Stockpiled material

located on Pad 98 that is less than 2 inches in diameter will ultimately be loaded into bulk bags and transported off-island for disposal. All stockpile footprint areas sitewide will be lined and will have bermed sides. Any stockpile intended to be used as backfill will be sampled in accordance with ADEC guidance prior to its use as backfill to confirm that COCs are not present in the soil (ADEC, 2010).

#### **4.1.16 Soil Mixing**

POL soils excavated from beneath the groundwater table that are heavily saturated with water may show unfavorable conditions for bulk bag loading and transport. These wet soils may require mixing with a drier, more granular material in order to improve their ability to travel in the bulk bags. Following excavation, excess water will be allowed to drain off the saturated soils in a dewatering area at the MOC prior to mixing.

Nonhazardous soils will be mixed at the concrete Pad 98 area and loaded into bulk bags adjacent to Pad 98.

#### **4.1.17 Bulk Bag Loading Procedures**

Empty bulk bags will be placed into a loading frame, and then lined with plastic and filled while in the frame. Once filled, the soil in the bulk bag will be sampled for waste characterization purposes; the bag will be zipped shut and removed from the frame by connecting sewn-on straps to a lifting frame, which will reside on the forks of a heavy loader. Site personnel will not work underneath equipment buckets or loads during filling and transport operations and will stand clear of bulk bags as they are being loaded. Each bag will be weighed, marked with a unique identifying number, and transferred to the Cargo Beach staging area.

Waste characterization procedures are discussed in Section 4.1.19.

#### **4.1.18 Bulk Bag Weighing**

A Volvo L330 heavy lift loader has been outfitted with a scale that works off of the loader's hydraulic system. This scale is rated as "certified for trade" and was installed under the supervision of a factory representative. The factory representative trained the Bristol Shop Foreman, NE Cape Site Foreman, and two NE Cape operators on its use. A calibration weight was constructed and consisted of five concrete jersey barriers mounted on a steel shipping flat. This flat was then weighed over two different state-certified scales; the difference between the two scales was 20 pounds on a weight of 24,520 pounds. The scale will be field-calibrated on a regular basis with this known weight.

Each bulk bag containing contaminated soil will be individually marked with a bag number and weight following removal from the load frames and on-site weighing.

#### **4.1.19 Environmental Sampling**

Samples will be collected in the field from a variety of media and sent to the fixed-base laboratory (TestAmerica) for multiple analyses. Samples will be collected in soil, sediment, surface water, and groundwater from POL excavations within the MOC; from soil removal areas, ponds, streams and other work areas within Site 28; from PCB excavations at Sites 13 and 31; from bulk bag staging areas at Cargo Beach, Site 6, the MOC, and Site 26; from monitoring wells within the MOC and Site 26; from excavations at Site 21; from test pits in the roadway; and from the site of a reported pipeline break along the road between Site 7 and Site 3. Roadway test pit samples and sampling from the pipeline break remain unfunded options. Sample matrices, analytical methods, and names are included in the UFP-QAPP (Appendix D).

#### **4.1.20 Waste Characterization**

All soils packaged for removal will undergo waste characterization sampling in order to aid in determining the most appropriate disposal methods. All waste characterization

samples will be collected in accordance with the ADEC *Draft Field Sampling Guidance* (ADEC, 2010).

Waste characterization samples will consist of a soil composite comprised of material from a set of seven bulk bags. Environmental samplers will extract a small amount of material from each of the seven bulk bags and mix the soil in a stainless steel bowl. Sample containers will be filled directly from the bowl using a stainless steel instrument. Any excess soil will be returned to one of the seven bulk bags.

For PCB waste characterization, the field samplers will take into account prior field screening results and confirmation sample results to ensure soils exceeding 50 mg/kg are classified as hazardous material. Soil with PCB concentrations greater than 50 mg/kg will be isolated from soil with PCB concentrations below 50 mg/kg for shipping and disposal purposes. Based on the 2012 soil confirmation sample results, Bristol does not expect that there will be any PCB-contaminated soil exceeding 50 mg/kg in 2013.

Reusable equipment will be properly decontaminated following each sampling event. Non-reusable materials will be disposed of appropriately. More detail regarding waste characterization is provided in the UFP-QAPP, Worksheet #14 (Appendix D).

#### **4.1.21 Equipment Decontamination**

Throughout the course of the field season, work will be performed at multiple sites. Decontamination efforts will be implemented to prevent cross-contamination and will be conducted according to Section VIII E of the ADEC *Draft Field Sampling Guidance* (ADEC, 2010). Decontamination of non-disposable sampling equipment will consist of an Alconox wash solution followed by a fresh water rinse and a deionized water rinse. The wash and the rinse water generated during decontamination procedures will be treated or disposed of as follows:

- The wash and the rinse water will be added to bulk bags containing soil with a matching waste stream.

- The wash and the rinse water associated with POL contamination will be treated through a granular activated carbon (GAC) filter or a petroleum absorbent material (water-scrubber). The water-scrubbing material is a natural fiber cellulose material that selectively absorbs hydrocarbons while repelling water.
- The wash and the rinse water will be containerized in bung-top 55-gallon drums.

Heavy equipment will require decontamination following a soil excavation and prior to relocating to a new work area. Gross soil will be physically removed from the equipment using brooms and stiff-bristled brushes. The resulting soils will be bulked with excavated soils from the same waste stream.

#### **4.1.22 Personnel Decontamination**

Level D personal protective equipment (PPE), at a minimum, will always be worn. Should site conditions place personnel in close contact with contaminated materials, the SSHO will determine whether higher levels of PPE will be required. Decontamination methods for equipment and personnel will be monitored by the SSHO to determine their efficacy. No operations are expected at the NE Cape site that would require full body protection with inner and outer suits, gloves, boots, or respiratory protection.

#### **4.1.23 Investigation-Derived Waste (IDW)**

Various field procedures may result in IDW. Decontamination procedures, in particular, will produce water and soil particles that will require proper handling and disposal. Soil will be placed in bulk bags from their respective sites. Purge water from all monitoring wells will be treated through a GAC filter and discharged to the ground. Ground discharge will occur at the same site from which the sample was collected.

Soil/sediment removal activities may produce large volumes of water requiring containment, treatment, and sampling. This water will be treated with a water scrubber, impounded, and then sampled to confirm that it is below the ADEC Table C groundwater cleanup levels. The water collected from the Site 28 dewatering containment will be



analyzed for GRO/BTEX, DRO/RRO, PAHs, total and dissolved metals (includes 8 RCRA metals plus nickel, vanadium, and zinc) and PCBs. Impounded water from the Site 28 containments will be discharged to the ground when corresponding water sample results meet the discharge criteria outlined in General Permit 2009DB004 under discharge authorization 2009DB0004-0216. The discharge criteria for containment water are 10 µg/L for TAH (the sum of PAHs), and 15 µg/L for TAqH. Additional analytical results will be compared to surface water criteria as directed by the permit (specified in Title 18 Alaska Administrative Code, Chapter 70 [18 AAC 70]) to ensure that surface water concentrations do not exceed permit levels prior to discharge.

#### **4.1.24 Demobilization**

Demobilization will take place no later than October 15, 2013. Landing craft will visit NE Cape frequently throughout the summer to transport bulk bags to Nome. The landing craft can accommodate approximately 40 to 50 bulk bags per trip. Thirty-three landing craft arrived at NE Cape between July 8 and October 3, 2012, to transport soil and supplies off-island. It will require approximately 10 landing crafts to transport the 427 bulk bags that are currently staged at NE Cape. Bristol estimates 1,039 additional bulk bags will be loaded in 2013 which will require an additional 22 landing crafts, for a total of approximately 32 landing crafts that will be needed to ship all of the bulk bags from the site in 2013. In addition to bulk bag shipments, Bristol will require approximately four landing crafts to remove the camp, supplies, and equipment.

A six- to 11-person crew, consisting of Bristol and Global Services, Inc., personnel will require approximately 10 days for dismantling the camp facilities and staging them for off-island shipping. All equipment will be transported via barge to Anchorage, Alaska.

Wastes will be transported from NE Cape to Seattle (intermediate stops are expected) for transportation to their respective disposal/recycling facilities. After the barge has been

loaded and the demobilization tasks have been completed at NE Cape, aircraft will fly the demobilization crew to Nome, Alaska.

#### **4.2 POL-CONTAMINATED SOIL REMOVAL AT THE MOC**

Bristol will continue POL-contaminated soil removal in 2013 where the excavation activities ended in 2012. Contract No. W911KB-12-C-0003 has 3,177.09 tons of POL-contaminated soil remaining to be excavated. After the remaining quantities under this contract have been fulfilled, Bristol will proceed with the excavation of 6,000 tons of POL-contaminated soil scoped for removal under Contract No. W911KB-13-C-0004. Historical sample locations and data collected using UVOST technology during the 2010 field season will be used to plan and guide the excavations at the MOC.

Areas that will be targeted for excavation in 2013 are shown in Figure 5. In 2013, Bristol will excavate UVOST-delineated plumes A2, B1, B2, C, E1, E2, F, and I1. No further excavation is planned in E3 and E4; additional excavation will occur in plumes E1 and E2 where confirmation samples exceeded cleanup levels. Plumes A2, B1, and B2 are in the same area as the Site 13 PCB excavations. After Site 13 has been confirmed to be clean of PCB, then POL excavation will be performed where soil remains in projected plume footprints. Plumes C and I1 will be excavated if they contain mostly (>50 percent) non-organic gravel pad material on the ground surface; QAR approval will be required prior to excavation. Excavation will continue on the western and southern edges of the G plume where confirmation samples from 2012 indicate DRO remains in concentrations exceeding the site-specific cleanup level. Plumes that are off the MOC pad and are located in the adjacent wetland areas (e.g., I2-I9; J1B, J2-J5; and D1-D4 plumes) will not be excavated in order to avoid adverse impacts to the Site 28 drainage area. Bristol will utilize historical UVOST information and information in Table 4-2 as a guide to excavating locations and targeting depths that are above the cleanup level of 9,200 mg/kg DRO on the MOC gravel pad. The action level for DRO results from the field laboratory

will be 7,360 mg/kg. The field action level is 80 percent of the cleanup level and is a conservative value used to ensure that field laboratory results fall below the 9,200 mg/kg confirmation sample cleanup level.

The MOC POL excavation areas are partitioned into several UVOST-delineated plumes, each plume defined as a contiguous area of soil estimated to exceed the site-specific cleanup level. The plumes have been divided into discrete excavation units based on common depths to contamination. Volume and weight estimates of excavated soil for two water table depth scenarios, low and high, are presented in Table 4-2; water table estimates are based on historical water levels observed in monitoring wells and test pits. PCB-contaminated soils remain in the vicinity of the B plume at Site 13 and must be excavated before the POL-contaminated soil is removed. PCBs are the primary COCs at Site 13; therefore, soils contaminated with both POL and PCBs above cleanup levels must be screened, removed, and disposed of based on PCB concentrations. Once confirmation samples indicate that PCB concentrations in remaining soils are below the cleanup level, remaining POL-contaminated soils will be removed and disposed of based on the site-specific POL criteria.

**Table 4-2 MOC Excavation Volume and Weight Estimates**

|          | Area                 | Top Depth | Bottom Depth | Bottom Depth | Excavated Soil Volume | Excavated Soil Weight | Excavated Soil Volume | Excavated Soil Weight | Overburden Volume | Overburden Weight |
|----------|----------------------|-----------|--------------|--------------|-----------------------|-----------------------|-----------------------|-----------------------|-------------------|-------------------|
| Units    | ft <sup>2</sup>      | ft bgs    | ft bgs       | ft bgs       | yd <sup>3</sup>       | Tons                  | yd <sup>3</sup>       | Tons                  | yd <sup>3</sup>   | Tons              |
| Location | Water Table Scenario |           | Low          | High         | Low                   | Low                   | High                  | High                  | Low               | Low               |
| A1*      | 5,800                | 12        | 15           | 14           | 644                   | 1,030                 | 429                   | 687                   | 2,575             | 4,120             |
| A2**     | 3,600                | 8         | 15           | 14           | 932                   | 1,492                 | 799                   | 1,279                 | 1,066             | 1,705             |
| B1**     | 800                  | 11        | 14           | 14           | 89                    | 142                   | 89                    | 142                   | 326               | 521               |
| B2**     | 1,800                | 7         | 15           | 15           | 533                   | 852                   | 533                   | 852                   | 466               | 746               |
| C***     | 1,800                | 10        | 14           | 14           | 266                   | 426                   | 266                   | 426                   | 666               | 1,066             |
| E1***    | 3,700                | 7         | 15           | 9            | 1,095                 | 1,752                 | 274                   | 438                   | 958               | 1,533             |
| E2       | 6,200                | 4         | 11           | 10           | 1,606                 | 2,569                 | 1,376                 | 2,202                 | 918               | 1,468             |
| E3*      | 6,200                | 2         | 8            | 8            | 1,376                 | 2,202                 | 1,376                 | 2,202                 | 459               | 734               |
| E4*      | 1,400                | 5         | 13           | 11           | 414                   | 663                   | 311                   | 497                   | 259               | 414               |
| F        | 600                  | 11        | 15           | 15           | 89                    | 142                   | 89                    | 142                   | 244               | 391               |
| G1       | 1,000                | 10        | 12           | 10           | 74                    | 118                   | 0                     | 0                     | 370               | 592               |
| G2*      | 1,500                | 8         | 15           | 9            | 389                   | 622                   | 56                    | 89                    | 444               | 710               |
| H*       | 1,400                | 6         | 12           | 9            | 311                   | 497                   | 155                   | 249                   | 311               | 497               |

**Table 4-2 MOC Excavation Volume and Weight Estimates (continued)**

|          | Area                 | Top Depth | Bottom Depth          | Bottom Depth | Excavated Soil Volume | Excavated Soil Weight | Excavated Soil Volume | Excavated Soil Weight | Overburden Volume | Overburden Weight |
|----------|----------------------|-----------|-----------------------|--------------|-----------------------|-----------------------|-----------------------|-----------------------|-------------------|-------------------|
| Units    | ft <sup>2</sup>      | ft bgs    | ft bgs                | ft bgs       | yd <sup>3</sup>       | Tons                  | yd <sup>3</sup>       | Tons                  | yd <sup>3</sup>   | Tons              |
| Location | Water Table Scenario |           | Low                   | High         | Low                   | Low                   | High                  | High                  | Low               | Low               |
| I1       | 3,000                | 10        | 15                    | 10           | 555                   | 888                   | 0                     | 0                     | 1,110             | 1,776             |
| J1A*     | 4,500                | 0         | 15                    | 11           | 1,832                 | 2,930                 | 1,166                 | 1,865                 | 666               | 1066              |
|          |                      |           | <b>On-Pad Totals:</b> |              | <b>10,205</b>         | <b>16,325</b>         | <b>6,919</b>          | <b>11,070</b>         | <b>10,838</b>     | <b>17,339</b>     |

Notes:

\*POL soil removal has been completed.

\*\* POL soil has been partially removed during PCB soil removal.

\*\*\* POL soil removal will proceed if approved by the QAR.

The conversion factor for volume to weight is 1.6.

"Low" water table scenario is calculated using a projected depth to water 2 feet below historical lows for data closest to the excavation unit.

ft bgs = feet below ground surface

UVOST = Ultra-Violet Optical Screening Tool

ft<sup>2</sup> = square feet

yd<sup>3</sup> = cubic yards

MOC = Main Operations Complex

Some excavations at the MOC will require the removal of overlying soil (overburden) where DRO concentrations do not exceed the cleanup level, prior to the excavation of the deeper, contaminated soils. The clean overburden will be temporarily stockpiled on a liner at convenient locations until it can later be used as backfill. Confirmation sampling of stockpiles will occur according to Table 2A in the *ADEC Draft Field Sampling Guidance* (ADEC, 2010) prior to backfill.

Field laboratory screening samples will be collected at a rate of one sample per 100 square feet on the excavation floor; sidewall samples will be collected at a rate of one per 10 linear feet as described in the *ADEC Draft Field Sampling Guidance* (ADEC, 2010). Sidewall samples will be collected from the depth exhibiting the highest percent relative emittance (%RE) response for the nearest UVOST probe location, or at a preferential pathway identified in the field with consideration for the hydrologic characteristics of the soil profile. Field laboratory samples will not be collected from beneath the water table. If field laboratory sample results are above the 7,360 mg/kg DRO field action level (80 percent of the cleanup level of 9,200 mg/kg), the excavation will be expanded and additional samples will be collected.

Confirmation sampling will occur when field laboratory results indicate that samples do not exceed 7,360 mg/kg DRO. Confirmation samples will be co-located and sent to TestAmerica in Tacoma, Washington, for DRO/RRO analysis. Confirmation samples from an excavation's floor, if not located below groundwater, will be collected in accordance with the *ADEC Draft Field Sampling Guidance* (ADEC, 2010) at a rate of two samples per 250 square feet, plus one additional sample for each additional 250 square feet. Confirmation sidewall samples will be collected at a rate of one sample per 20 linear feet. If the floor of an excavation is flooded with water, then confirmation samples will be collected at a rate of one sample per 1,600 square feet of flooded floor. The modified collection rate of one sample per 1,600 square feet of flooded floor was approved by ADEC

in an email dated August 23, 2012, which can be found in Appendix B of the 2012 RA Report (Bristol 2013).

Field laboratory samples will be collected from stockpiled soil at a rate of three plus one sample for each 200 cubic yards in accordance with the ADEC *Draft Field Sampling Guidance* (ADEC, 2010). If field laboratory results indicate that contamination exceeds 7,360 mg/kg DRO, a portion of the stockpile will be bagged and the remaining material will be resampled. This process will continue until the stockpile field laboratory results are below 7,360 mg/kg. At that time, the stockpile will be considered clean and subsequently used for backfill as needed. Surface water samples will be collected from three locations (shown in Figures 4 and 5) at three times throughout the course of work: prior to excavation activities, during excavation activities, and following backfill operations. The samples will be collected from surface waters in close proximity to the MOC excavation areas and will be analyzed in a fixed-base laboratory for DRO/RRO. The purpose of the sampling is to monitor the effects of excavation activities on nearby surface waters; the areas will be monitored for increases in DRO/RRO and visually and machine monitored for increased turbidity and/or effluent. Best Management Practices (BMPs) are in place as described in the SWPPP; however, monitoring will provide an additional metric for BMP effectiveness and allow for adjustments and additions to BMPs if necessary. Sampling will be conducted as described in Table 11-2 and Attachment 1 of the UFP-QAPP (Appendix D). Additional surface water samples may need to be collected if increased turbidity or effluent is noted in the wetlands due to the MOC excavation activities.

#### **4.2.1 Options for Additional Quantities**

Bristol will track the quantities of excavated POL-contaminated soil and will update the QAR on a daily basis with excavation weights. If it appears that excavation will be required in excess of the contract base amounts, Bristol will request that USACE exercise

options for additional soil removal; excess soil will not be removed until the option is exercised. Optional Task 4.6.1 provides for 10 additional tons of POL-contaminated soil and may be exercised up to 400 times, for a total additional weight of 4,000 tons.

#### **4.2.1.1 Option for Additional Surface Water Analytes (Subject to Available Funding as of May 29, 2013)**

If this option is exercised, BTEX and PAHs will also be collected with DRO/RRO in order to evaluate if removal activities at the MOC have any deleterious effect on the surface water that borders the MOC on the northern boundary.

### **4.3 PCB-CONTAMINATED SOIL REMOVAL AT SITES 13 AND 31**

In 2013, Bristol will excavate up to 135 tons of PCB-contaminated soils from Site 13 and Site 31. Confirmation samples from 2012 indicate that PCBs remain in one sample from each site at concentrations above the cleanup level of 1 mg/kg. Both of these confirmation sample locations were surveyed by the survey crew and will be relocated in 2013. At site 13, confirmation sample 12NC13SS231 will be located by the on-site survey crew and marked for excavation. At Site 31 confirmation sample 12NC31SS199 will be located by the on-site surveyors and marked for excavation. PCB concentrations in samples 12NC13SS231 and 12NC31SS199 were 1.6 mg/kg and 1.3 mg/kg, respectively.

Initial excavation will center on the locations of samples 12NC13SS231 and 12NC31SS199 as shown on Figure 6 (Site 13) and Figure 7 (Site 31). At each of the excavation locations, approximately 24 inches of material will be excavated in all directions and loaded into bulk bags. Following excavation, soil samples will be collected from the excavation in grids no larger than 25 square feet in area, following the Toxic Substances Control Act (TSCA) sampling requirements, and submitted to the field laboratory for PCB analysis. Results from the field laboratory will determine whether additional excavation will be necessary or whether the excavated areas can be sampled for confirmation purposes. Locations where sample results indicate the presence of PCB concentrations at 80 percent



of the site cleanup level of 1 mg/kg or higher will receive additional excavation. Locations with PCB concentrations below 80 percent of the cleanup level will be sampled for confirmation purposes and submitted to TestAmerica. Once contaminant concentrations from confirmation samples have been confirmed to be below cleanup levels based on the fixed-base analytical laboratory results, Site 31 will be backfilled and the Site 13 excavation will become part of a POL excavation. POL removal in Site 13 will progress in the same manner as the other POL plumes in the MOC. The laboratory results will be provided to USACE and backfill decisions will be made in consultation with the QAR. Bulk bags loaded with PCB-contaminated soil will be weighed and staged at the MOC, Site 6, or Cargo Beach prior to off-island transport.

Boulders recovered in PCB excavations at Site 13 and/or Site 31 are used for backfill in their associated excavations. Boulders will be placed in the bottom of excavations and covered with clean borrow pit material that will then be compacted, track walked and graded

Heavy equipment, such as excavators, front-end loaders, or other equipment that has contacted contaminated soil, will be decontaminated using shovels, rakes, and brushes to remove any residual soil from excavator buckets, tracks, wheels, or other areas that have contacted contaminated soil. No water will be used for decontamination of PCB-contaminated soil from heavy equipment, which differs from the Standard Operating Procedure (SOP) presented in the UFP-QAPP. The deviation is noted in Worksheet #21 of the QAPP.

Although not anticipated in 2013, excavation activities may expose buried concrete in contact with PCB-contaminated soils. Concrete that has been exposed to soils containing PCB concentrations above cleanup levels will be wipe-sampled to determine the appropriate disposal methods for concrete. Samples from the concrete will be collected at a rate of one sample per 250 square feet of exposed concrete. Field and sampling

procedures will consist of the following as determined by the TSCA requirements and Title 40, Code of Federal Regulations, Part 761.125 (40 CFR 761.125):

- Determine the sample location and prepare for sampling by cleaning the area. Cleaning will consist of dry brushing followed by pressure washing. Once the area has air dried, it will be brushed again prior to sample collection.
- The sample area will be measured and marked with an indelible marker to comprise an area that is 10 centimeters wide by 10 centimeters long.
- A piece of cotton gauze will be folded and coated with 5 milliliters of hexane solvent. The sampler will wear two layers of nitrile gloves and will change gloves between sample locations.
- The sample will be collected by wiping the gauze twice across the entire sample area, first from left to right and then from top to bottom.
- The gauze will then be placed into a sampling vial, upon which the sample identification will be marked. The vial will be capped for submission to the field laboratory.
- Sampling details will be recorded in the sampler's field book, and digital photographs will be taken.

Wipe samples will be analyzed in the field laboratory with PCB results reported in micrograms per 100 square centimeters. The cleanup criterion for PCB-contaminated concrete is 10  $\mu\text{g}/100\text{ cm}^2$ ; therefore, any concrete exceeding this level will be segregated and encapsulated with a geotextile. Any concrete with results below the cleanup level will be used as backfill. Wipe test results will be discussed with the QAR prior to using the concrete as backfill. Concrete with wipe sample results that exceed cleanup criteria will be disposed of off-island.

#### **4.3.1 Options for Additional Quantities**

Bristol will track the quantities of excavated PCB-contaminated soil and will update the QAR on a daily basis with excavation weights. If it appears that excavation will be required in excess of contract base amounts, Bristol will request that USACE exercise options for additional soil removal. Optional Task 4.6.2 provides for 10 additional tons of

PCB-contaminated soil and may be exercised up to 50 times for a total additional weight of 500 tons; excess soil will not be removed until the option is exercised.

#### **4.4 ARSENIC SOIL REMOVAL AT SITE 21**

In 2012, Bristol excavated 102.7 tons of arsenic-contaminated soil from Site 21 and collected confirmation samples from floor and sidewall locations within the excavation. Four confirmation sidewall sample locations contained arsenic concentrations as high as 320 mg/kg, exceeding the site-specific cleanup level of 11 mg/kg. The excavation boundary and 2012 sample locations are shown on Figure 8, along with the anticipated excavation areas for 2013.

In 2013, Bristol will remove an additional 100 tons of arsenic-contaminated soil from the area following contamination delineation efforts. Prior to excavation, sampling will be performed on 17 soil borings in an attempt to map the remaining arsenic contamination. The proposed soil boring locations are shown on Figure 8. A hand auger will be used to collect soil samples at three depths along 17 soil boring profiles that are spaced approximately 10 feet apart; an excavator will act as backup in the event that a hand auger is proven to be useless under these conditions. The samples will be collected at 1-foot intervals, corresponding to soil located approximately 1 foot bgs, 2 feet bgs, and 3 feet bgs, to a maximum depth of approximately 3 feet. These 51 samples (plus QC samples) will be analyzed by a fixed-base analytical laboratory to determine the arsenic concentrations in soil. Following receipt of the sample results, a draft map that outlines the sample results will be produced and provided to USACE and ADEC, along with the extent of contamination as determined by sample result; and the proposed excavation areas and estimated removal volumes. Bristol will incorporate into the map the four confirmation sample results from 2012, which exceeded the site-specific arsenic cleanup levels. Bristol will await comments from USACE and ADEC regarding the draft map and address comments as necessary prior to proceeding with the collection of nine additional soil

samples from three additional boring locations as recommended by USACE and ADEC. Once comments have been addressed and the map has been accepted by USACE and ADEC, Bristol will proceed with the excavation of up to 100 tons of arsenic-contaminated soil.

Excavation activities will be based on the extent of contamination as noted on the map. Excavation will be performed using an excavator with a bucket that has teeth. An on-site environmental scientist will guide the excavation based on the information gathered in previous excavation efforts and the results from the borings taken prior to removal activities. A steel-loading frame will be placed on the ground near the excavation and the arsenic-contaminated soil will be placed directly into bulk bags. Because soil removed from this site is invariably saturated, bulk bags at Site 21 are not filled to capacity, which allows for easier removal by the front-end loader. All bags will be weighed in the same manner as the POL and PCB bags. Filled bulk bags will be staged at various staging areas at the NE Cape site.

Bristol will only excavate to a depth of 2 feet below water; the water table has historically been encountered at approximately 6 inches below the ground surface. Confirmation samples will be collected along the excavation sidewalls above the water level at a rate of one sample per 20 feet. Confirmation soil samples collected from the floor of the Site 21 excavation, which is expected to be flooded with water, will be collected at a rate of one sample per 400 square feet of flooded floor. This is a site-specific sampling frequency proposed in the 2013 SOW. Soil samples will be submitted to a fixed-base analytical laboratory for arsenic analysis. Confirmation sample locations will be surveyed by the on-site survey crew as long as safe conditions allow for such activities. Accurate survey locations of the confirmation floor samples will be difficult to obtain since these samples will likely be collected from a flooded floor by an excavator bucket. Waste samples will be collected as described in Section 4.1.20.

Bristol will also collect surface water samples from Site 21 during RA activities in 2013. Two locations will be chosen for surface water sampling; one directly upgradient of the excavation area and one directly downgradient of the excavation area. These locations will be sampled at three different times, corresponding to three distinct phases of removal activities. One round of sampling will occur prior to excavation, one round of sampling will occur during excavation, and the final round of sampling will occur after excavation is complete and the site has been backfilled. Surface water samples will be analyzed for total and dissolved arsenic in a fixed-base analytical laboratory. Field turbidity measurements will be measured by a HACH 2100P field turbidimeter during each of the three surface water sampling events. Backfilling operations will commence following the completion of excavation activities and the receipt of confirmation soil sample results. The majority of backfill material will consist of local borrow material from the borrow source. The upper 0.5 foot of backfill shall consist of material from the local borrow source that has been processed through the on-site screen plant containing a higher percentage of relatively fine-grained material, which is more likely to support vegetation growth. Backfilling Site 21 may require a road to be constructed out to the site to allow for the heavy rock trucks to reach Site 21 with clean backfill pit material. The backfilled site will be reseeded with a seed mix consisting of 70 percent tufted hairgrass and 30 percent red fescue at an application rate of 1 pound per 1,000 square feet, and fertilized using 20-20-10 NPK at a rate of 500 pounds per acre.

#### **4.4.1 Options for Additional Quantities**

If sampling/mapping effort indicates arsenic amounts that exceed the base scope of 100 tons, Bristol will request that USACE exercise options for additional soil removal. Optional Task 4.6.3 provides for 10 additional tons of arsenic-contaminated soil and may be exercised up to 20 times for a total additional weight of 200 tons; excess soil will not be removed until the option is exercised.

#### **4.5 SITE 10 DRUM REMOVAL AREA**

An area of surface soil contamination was documented in 1994 along the western edge of the gravel pad at the Site 10 Buried Drums site. Surface soil sample collection indicated that the maximum concentration of DRO was 26,500 mg/kg. Additional surface soil samples were collected in 1996, and the maximum DRO result was 17,000 mg/kg. Soil borings were completed in 2004 and demonstrated that subsurface soils are not significantly impacted; the maximum DRO result was 619 mg/kg. Approximately 10 drums, one of which contained POL liquids, were exposed during excavation activities on the J1A plume during the 2011 removal actions; these drums and their respective contents were removed and disposed of. RA activities during the 2012 construction season resulted in the removal and disposal of approximately 1,100 gallons of recoverable liquids, 0.38 tons of drums and 59.4 tons of soil contaminated with ethylene glycol and PCE. Confirmation soil samples collected in 2012 indicate that locations remain within the site where arsenic, ethylene glycol, PCE, and DRO are present in concentrations exceeding cleanup levels (Figure 9).

Bristol will again investigate Site 10 for the presence of scrap drums or liquid-containing drums in addition to removing the remainder of contaminated soil at the site. Bristol is scoped to remove 0.25 ton of drums, 200 gallons of drum liquids, and 100 tons of contaminated soil under Contract No. W911KB-13-C-0004. Contractual items remain to be completed under Contract No. W911KB-12-C-0003, including 1.62 tons of drums and 40.6 tons of contaminated soil. Bristol anticipates fulfilling these contract line items in 2013.

Bristol will attempt to locate the remaining drums using a metal detector and will mark the areas with survey lath, spray paint, or pin flags. An excavator will be used to recover the drums, liquids, and contaminated soil. Bung-top drums will be available on site to contain the liquid waste.

Contaminated soil will be loaded into bulk bags. A steel-loading frame will be placed on the ground near the excavation. Contaminated soil may be stockpiled on site prior to the installation of bulk bag frames; otherwise soil will be placed directly into bulk bags. Waste samples will be collected as described in section 4.1.20. All bags will be weighed in the same manner as POL and PCB bags. Filled bulk bags are staged at several areas at the NE Cape site.

Empty scrap drums will be loaded into a Conex with other miscellaneous metallic debris. The disturbed site will be backfilled as described in Section 4.1.12.

Soil confirmation samples will be collected from excavation areas in accordance with the ADEC *Draft Field Sampling Guidance* (ADEC, 2010) and submitted to a fixed-base laboratory to be analyzed for GRO, volatile organic compounds (VOCs), DRO/RRO, PAHS, PCBs, glycols, and RCRA 8 metals plus nickel, vanadium and zinc. Drummed liquids will be sampled for waste characterization purposes and submitted to the fixed-base laboratory to be analyzed for glycols, Toxicity Leaching Procedure (TCLP) PAHs, TCLP VOCs, ignitability, corrosivity, and TCLP RCRA 8 metals plus nickel, vanadium, and zinc. A quick (2-day) turnaround time will be requested from the fixed-base laboratory to minimize field delays.

#### **4.5.1 Options for Additional Quantities**

Optional tasks 4.6.4, 4.6.5, and 4.6.7 provide for removal of additional quantities of contaminated soil, miscellaneous debris/drums, and drum liquids at Site 10. The soil option quantity is 10 tons and may be exercised up to 25 times for a combined quantity of 250 tons; the debris/drums quantity is 1 ton, which may be exercised up to ten times for a combined quantity of 10 tons; and the additional drum liquids option quantity is 50 gallons, which may be exercised up to two times for a combined quantity of 100 gallons. No excess soil, drum liquids, or debris/drums will be removed until the option is exercised.

#### **4.6 MOC GROUNDWATER MONITORING**

Bristol will conduct groundwater monitoring from seven wells at the MOC (Figure 11). The monitoring well locations that have been selected by the USACE for sampling include MW 88-1, MW88-10, MW 10-1, 17MW1, 22MW2, 20MW1, and 26MW1. Bristol sampled these monitoring wells in 2010, 2011, and 2012 and will sample them again in 2013. The data collected in 2013 will be compared with 2010, 2011, and 2012 results, and data trends will be discussed in the final report.

Groundwater samples will be collected using a Monsoon submersible pump and high-density polyethylene tubing and following a low-flow sampling protocol, as described in the Bristol *Groundwater Sampling Standard Operating Procedure* BERS-02 (Attachment 1 in the UFP-QAPP), and in accordance with Section IV of the ADEC *Draft Field Sampling Guidance* (ADEC, 2010). Groundwater parameters, including temperature, pH, DO, conductivity, and oxidation reduction potential (ORP), will be collected in the field using a YSI 556 water quality meter with flow-through cell. Turbidity measurements will be taken using a Hach 2100P field turbidimeter, and water level measurements will be taken using a water level meter. Groundwater samples will be collected when parameters have stabilized or when three casing volumes have been purged in accordance with Section IV of the ADEC *Draft Field Sampling Guidance* (ADEC, 2010). Groundwater samples will be analyzed in the field using Hach kits for nitrate, sulfate, ferrous iron, alkalinity, and dissolved manganese. Groundwater samples will be analyzed by a fixed-base laboratory for methane, BTEX, GRO, DRO/RRO, PAHs, PCBs, and RCRA 8 metals plus nickel, vanadium, and zinc. Equipment will be decontaminated as described in Section 4.1.21, and IDW will be handled as described in Section 4.1.22. A decontaminated, heated steel rod may be used if necessary to remove obstructive ice above water levels in well casings prior to groundwater sampling.



#### **4.7 MONITORING WELL ABANDONMENT**

Optional Task 4.6.8 provides for the abandonment of up to 10 monitoring wells. If exercised, damaged wells located across the site will be abandoned in accordance with ADEC guidance (ADEC, 2009a) to mitigate the potential hazards of the stick-up wells, or if the wells are located in an area that is subject to soil removal. The abandonment specifics will be detailed in field notes and photographs.

#### **4.8 SITE 28 CONTAMINATED SEDIMENT REMOVAL**

Bristol will continue the contaminated sediment removal operations that were initiated in 2012 to remove approximately 140 bcy of contaminated sediment from Removal Areas 1, 2, and 4 (Figure 10); Removal Area 4 will be re-dredged during the 2013 season to capture sediment that migrated from upstream areas since dredging was completed in 2012.

Bristol removed 20.6 bcy of sediment in 2012, leaving 119.4 remaining to be removed under Contract No. W911KB-12-C-0003. Additionally, Bristol will remove up to 260 bcy of sediment under Contract No. W911KB-13-C-0004. Bristol will improve upon its sediment removal infrastructure established in 2012. Construction elements will include tundra mats (DuraDeck), pumps and piping, suction/vacuum dredges, geotextile sediment collection tubes with non-woven built-in liners, water containments/collection sumps, a water treatment system, and an in-stream sediment collection system.

Removal areas will encompass all areas where sediment was identified during mapping operations in 2012 (shown on Figure 10). Sediment removal in Removal Area 11 (Figure 10) will be assessed in the field and removal may not be possible due to a lack of effective downstream sediment capture/control in the Suqitughneq River. Previous sediment removal operations have involved the use of an excavator or a suction dredge to remove sediments in Site 28. In 2013, Bristol plans to remove the remaining sediment at Site 28 using a Venturi dredge instead of an excavator, so as to limit excessive damage to wetlands. The Venturi suction dredge will be attached to pumps, tubing, and piping that

will direct the sediment to a dewatering site at the MOC containing geotextile sediment collection tubes. Intermediate sumps will be utilized to move the material slurry from sump 1, then to sump 2, before being pumped into the sediment collection tubes in the dewatering area. Figure 10 shows the intermediate sumps as they were located in 2012. Bristol anticipates that we will construct one or two additional sumps to access areas in the northern portion of Site 28. Proposed sump locations are shown on Figure 10. Removal activities will begin upstream and progress towards the Site 28 drainage confluence with the Suqitughneq River.

The Venturi dredge requires a constant source of water to create and maintain suction. In removal areas where maintaining enough water flow for the dredge is an issue, a self-supporting onion tank or “Blivet” will be utilized. The tank will be put in position and filled on site using pumps. The tank is portable and can hold up to 5,000 gallons of water. The tanks will be moved around as necessary and removed when additional water is no longer necessary.

Immediately prior to sediment capture in the geotextile tubes, Spinpro 410 polymer will be introduced into the piping line and will act on the sediment to facilitate coagulation and settling out of suspension. The Material Safety Data Sheet and chemical information for the Spinpro 410 polymer is available in Appendix G. The geotextile sediment collection tube will be placed atop an impermeable, lined containment capable of containing approximately 20,000 gallons of water. The tube contains two geotextile layers, one woven and one non-woven, which will retain the sediments while allowing water to drain through the pore spaces of the fabrics. The wastewater will be contained within the lined containment area and promptly treated through a water filtration system into a secondary containment.

The water filtration system (Figure 10) will be set up adjacent to the lined containment area and will consist of a series of two sock filters and a hydrocarbon-absorbent water

scrubber. The water will be pumped through a 25-micron sock filter, into a 5-micron sock filter, and finally through a water scrubber containing hydrocarbon-absorbent cellulose fibers before it is captured in a secondary treated water containment. Bristol will be prepared to construct and operate as many as six lined water containments on a gravel work area at the MOC. The present work area will be expanded and leveled to accommodate the required containments. Pre- and post-construction MI samples will be collected from areas where water containments are placed.

Wastewater samples will be collected from the primary lined containment and analyzed at TestAmerica for BTEX, DRO/RRO. PAHs, PCBs and the 8 RCRA metals plus zinc; also, turbidity will be measured in the field. Following treatment, wastewater samples will be collected from the secondary containment and analyzed at TestAmerica for the same COCs. Water will remain in the secondary containment until sample results confirm that all contaminant concentrations are below the discharge criteria presented in the State of Alaska Wastewater General Permit 2009DB0004 under discharge authorization number 2009DB0004-0216. If sample results indicate concentrations below discharge criteria, as stated in the discharge permit and 18 AAC 70 (summarized in Table 15-3 of the UFP-QAPP), then the treated water will be discharged to the ground; if water samples do not meet General Wastewater Permit conditions, the water will remain in the containment and go through treatment again until discharge criteria are met.

Removal activities will be conducted in a manner that minimizes stream head cutting and follows Environmental Best Practice Guidelines 3 of the *Waterways and Wetlands Works Manual* (Gallagher, 2003). The depth of sediment removal will not exceed 2 feet in any removal area.

Sediments will be allowed to dewater in the tube. Once the sediments have sufficiently dewatered, the sediment collection tube will be cut open and the sediments will be transferred into bulk bags for subsequent transportation and disposal. Bristol will keep

the QAR and USACE Project Manager (PM) updated on the dewatering progress and expected timeline. Two dewatered sediment samples representative of average soil type and water content will be collected and submitted to a geotechnical laboratory to determine moisture content and density. A 2-inch brass sleeve will be pushed into the sediment collection tube to collect the samples required for the geotechnical analyses for the following ASTM International (ASTM) methods: ASTM D2216-10, ASTM D7263-09 and ASTM D422-63(2007) (presented in Attachment 3 of the UFP-QAPP). One sample will also be subjected to sieve-test analysis. In addition, sediment samples will be collected for waste characterization purposes and submitted to the analytical laboratory for analysis of BTEX, DRO/RRO, PAHs, PCBs, and RCRA 8 metals plus nickel, vanadium, and zinc. The analyses will also include silica gel cleanup and total organic carbon (TOC) analysis. Final disposal of the sediment will be determined based on the results of these samples.

The amount of bcy removed will be determined by survey. The survey team has surveyed the stream bed and will be moving with the dredge team and creating a post-removal survey of the stream bed. The pre- and post-survey will be compared and the difference will be calculated in AutoCAD; the total bank cubic yardage will be determined using this information.

Surface water samples will be collected at three locations before, during, and after the sediment removal process. Sample locations will be downstream of the sediment removal operations. The surface water samples will be collected by filling a clean, unpreserved jar with surface water and transferring water to appropriate containers. Surface water samples will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, and the RCRA 8 metals plus nickel, vanadium, and zinc. Surface water samples will also be analyzed for field turbidity using a Hach 2100B field turbidimeter.

Downstream sediment controls will be used to minimize migration of sediment off site. A sediment trap will be installed immediately downstream from the work site to capture particles that may become suspended in the water column during construction activities. Sediment controls will be monitored throughout the sediment removal effort and adjusted or changed as necessary. Details and specifications of sediment controls are presented in the SWPPP (Bristol, 2012).

Surface water samples will be collected at Site 28 to monitor whether contaminant migration is occurring during sediment removal operations. Surface water samples will be collected immediately downstream of the sediment trap or other sediment control devices installed by Bristol during periods of active sediment removal. Bristol will collect surface water samples at a rate of one sample per two hours (or portion thereof) of sediment removal for a maximum collection of three samples per day; sampling will commence in the first 60 to 90 minutes of dredging or if visual evidence suggests a change in water quality, whichever occurs first.. After 21 samples have been collected, the frequency will drop to a maximum of two samples per day. Surface water samples will be submitted to a fixed-base laboratory for analysis of BTEX, DRO/RRO, PAHs, PCBs, and RCRA 8 metals plus zinc. Field turbidity measurements will be collected using a Hach 2100B field turbidimeter.

Sediment confirmation samples will be collected from all sediment removal areas. Sediment samples will be collected by hand auger and submitted to a fixed-base laboratory for BTEX, DRO/RRO, PAHs, PCBs, and RCRA 8 metals plus nickel, vanadium, and zinc, and for silica gel cleanup and TOC, as described in ADEC Technical Memorandum 06-001. Sediment confirmation samples will be collected at a rate of 1 sample for every 30 feet of channel and 1 sample for every 400 square feet of sediment in pond areas where sediment was removed, with a minimum of 1 sample collected from each pond that contained sediment.

Bristol will collect MI samples at the sediment collection dewatering area, water containment areas, intermediate sumps, and the treated water discharge area. An estimated five MI DUs will be established to encompass these areas and will consist of a grid containing approximately 30 to 50 square cells, from which soil increments will be collected for fixed-laboratory analysis. Soil analyses will include BTEX, DRO/RRO, PAHs, PCBs and RCRA 8 metals plus zinc. Samples will be collected as described in the Bristol *MULTI INCREMENT® Sampling Standard Operating Procedure* BERS-14 (presented in Attachment 1 of the UFP-QAPP). Bristol will refer to the Draft Guidance on *MULTI INCREMENT* Soil Sampling (ADEC, 2009b) for additional guidance during MI sampling activities.

Several different types of samples will be collected for analysis throughout the Site 28 drainage, and several types of evaluation criteria will be used for evaluation: In-stream post removal sediment confirmation samples will use cleanup levels from the NE Cape Decision Document. Surface water samples will use evaluation criteria from the Decision Document and from the State of Alaska Water Quality Standards, 18 AAC 70; these criteria are not cleanup levels. Containment water samples will use discharge criteria determined in the State of Alaska Wastewater General Permit No. 2009DB0004 under discharge authorization No. 2009DB0004-0216.

#### **4.9 DEBRIS REMOVAL**

Miscellaneous debris is scattered throughout the NE Cape site. Contributing to the debris are drums, wire, metal sheeting, various pieces of scrap metal, wood, tires, a small dozer, and an engine block at Cargo Beach and there is general metal debris at Site 28 along with other various articles. Bristol will identify areas sitewide that contain buried wooden pole stumps, miscellaneous debris, drums, and visible wire. In 2012, Bristol located and removed 158 wooden poles and pole pieces, and approximately 15 tons of wooden and metal debris, consisting of wire, cable, and rusted drums from various locations around

the NE Cape project site. In 2013, Bristol will remove 25 tons of miscellaneous metal debris, 1 ton of drums, and 20 pole stumps under Task 4.4.13.

The poles are likely encased in permafrost and have been frost-jacked since they were last cut down and removed. An excavator will be the primary means of removing the poles and digging out the stumps. If for some reason the excavation is not successful by itself, water will be injected around the pole stubs to melt the surrounding ice. The poles will then be pulled out of the ground. Soil removed during the pole extraction will be placed back in the hole; no additional material will be imported for backfill. Pole locations will be recorded using a GPS unit.

Wire recovery may be accomplished by one of four methods: hand, excavator, cable spooler, or—if the wire is too thick to properly spool—it will be cut into small, manageable pieces and loaded into containers by hand.

The poles and the wire will be placed into intermodal shipping containers for transportation and disposal off site.

#### **4.9.1 Options for Additional Miscellaneous Debris/Drums and Pole Stumps**

Optional Tasks 4.6 and 4.6.6 provide for the removal of 1 additional ton of debris/drums and 1 additional pole stump, respectively. Maximum quantities, if fully exercised, equal 10 tons of debris/drums and 10 pole stumps. Excess debris will not be removed until the option is exercised.

#### **4.10 OPTIONAL TASK SITE 8 NATURAL ATTENUATION MONITORING (UNFUNDED)**

This section describes the work to be performed at Site 8, should optional Task 4.6.9 be exercised.

Two surface water samples will be collected from Site 8 near the confluence with the Suqitughneq River. This will include both drainage and natural spring water samples, if

present. The locations will be the same as those sampled in 2010, 2011, and 2012. The field team will use the on-site surveyors to locate the historical locations. The surface water samples will be analyzed for BTEX, DRO, RRO, and PAHs by TestAmerica. The BTEX and PAH results will be used to calculate the TAH/TAqH concentrations for evaluation of the Site 8 surface water using the surface water criteria specified in the 2009 Decision Document and 18 AAC 70 surface water evaluation criteria.

The Bristol field sampling crew will divide the wetland area into three sample DUs as originally delineated in 2010. One DU will be established upstream (background) from the suspected fuel pipeline release location, one in the area of suspected highest fuel impacts, and one further downstream near the Site 8/Suqitughneq River confluence. The investigation crew will use the on-site surveyors and existing site markers to reestablish the DUs from previous years. The surface water and sediment samples will be collected in order, beginning with the most downgradient DU and then moving toward the upgradient DUs.

The 2010 sampling event at Site 8 was designed to create a baseline data set for MNA parameters that, according to the USACE, will continue to be sampled and monitored for 3 years. The 2013 MNA sampling event, if exercised, will be the fourth year of data collection.

The wetland is approximately 40 feet wide (east-west) and 300 feet long in the study area. The upper (northerly) portion will represent the non-impacted (background) DU, the center section will represent the high-fuel impact DU, and the lower portion toward the Suqitughneq River will represent a lower (downgradient) fuel-impacted area.

Each DU is divided into 40 cells, each measuring 10 feet by 10 feet, for 40 possible sample points. A random number generator will select eight sample points, corresponding to eight grids within each DU. Surface water samples will be collected first from each of



these grids and field analyzed for pH, DO, conductivity, ORP, temperature, turbidity, nitrate, sulfate, ferrous iron, alkalinity, and dissolved manganese. Surface water samples will also be collected for laboratory analysis of methane.

After all of the surface water samples have been collected, sediment samples will be collected for DRO/RRO, TOC, PAHs, DRO silica gel, and RRO silica gel analysis from each of the eight sample points in each DU. The silica gel cleanup and TOC samples will be used to evaluate biogenic interference, following the ADEC Technical Memorandum 06-001 (ADEC, 2006). ADEC has not currently approved the use of silica gel cleanup results to demonstrate that cleanup goals have been achieved. The eight sediment samples from each DU will then be composited as one sample. A field duplicate will be split from one of the composite samples after the sediment has been homogenized. Sediment and surface water sample collection procedures are described in the UFP-QAPP and in Bristol SOPs. The sediment samples will be subjected to silica gel cleanup as described in the UFP-QAPP to evaluate the presence and proportion of biogenic materials at the site.

The primary line of evidence for determining whether natural attenuation is occurring at a site is the decrease in the COCs; in this case, POL. The geochemical parameters are used as secondary indications that natural attenuation is occurring. The POL and MNA data will be evaluated to determine whether natural attenuation is occurring at the site and whether it is an adequate remedy to meet cleanup goals. If natural attenuation is occurring, DO, nitrate, and sulfate should have relatively low or no concentrations detected with field parameters. These compounds provide a source of oxygen (electron acceptors) to facilitate beta-oxidation (aerobic) of organic compounds. The evaluation of MNA parameters will not determine whether oxidation is occurring on natural sources or POL. If microbial activity is occurring anaerobically, the levels of dissolved ferric iron ( $\text{Fe}^{2+}$ ), dissolved manganese ( $\text{Mn}^{2+}$ ), and dissolved methane will increase. Alkalinity will also increase in the plume or source area if microbial activity is occurring, as alkalinity is

most influenced by carbon dioxide content in the water. A negative ORP value also indicates that natural attenuation is occurring in an anaerobic state.

#### **4.11 ROADWAY SAMPLING (OPTIONAL TASK – SUBJECT TO AVAILABLE FUNDING)**

If this contract modification is funded, Bristol will excavate four test pits and collect samples for GRO, BTEX, DRO, RRO, PAHs, PCBs, and RCRA 8 metals plus zinc from four segments of the roadway: between Cargo Beach and Site 6, between the airstrip and Site 8, between Site 8 and the MOC, and between the MOC and Site 31. Photographs and field notes will be recorded to document activities. As of May 29, 2013, this task is subject to available funding.

#### **4.12 SOIL SAMPLING AT SUSPECTED PIPELINE BREAK (SUBJECT TO AVAILABLE FUNDING)**

If this contract modification is funded, Bristol will advance four borings with a hand auger where a culvert passes under Cargo Beach Road between Site 3 and Site 7. It is believed that a fuel leak may have occurred on the northwest side of the road where the fuel pipeline used to transfer diesel from the Site 3 pumphouse to tanks at the MOC. The four borings will be advanced approximately 2 feet bgs in an area approximately 15 feet by 15 feet, starting at the culvert on the northwest side of the road in low-lying areas. The final sample locations will be determined by visual inspection and discussions between the QAR and CQCSM. The visual inspection will include looking for signs of obvious fuel staining and ground disturbance. Two samples will be collected for each boring, one at approximately 1 foot bgs and another at 2 feet bgs. Samples will be analyzed for GRO, BTEX, DRO, and RRO. Sample results will indicate whether there is any fuel present at the location. As of May 29, 2013, this task is subject to available funding.

#### **4.13 REPORTING**

After completion of the project, Bristol will submit the HTRW RA Report in accordance with Section 4.5 of the SOW under Task 5. The HTRW RA Report will contain the following information:

- A cover letter signed and sealed by a Professional Engineer (registered in the state of Alaska) that all services have been performed in accordance with the terms and conditions of the contract.
- The Executive Summary of fieldwork and results.
- A narrative report describing activities undertaken to complete the project, including variances from the planning documents. At a minimum, the following activities will be described:
  - contaminated soil excavation, transport, disposal, and clean backfill placement;
  - groundwater MNA and comparison with data from previous years, including interpretation of data trends for all analytes, updating the calculated biodegradation rate for POLs, as well as the time frame in which site cleanup levels will be achieved;
  - removal and disposal of identified drums, drum liquids, and associated contaminated soil at Site 10, including the residual contaminated soil temporarily left in place;
  - photographs of the Site 28 sediment removal process, as well as treatment-train diagrams, a description of the extent of sediment removed, and the necessary components for access, removal, dewatering, water reuse and treatment, and controlling and minimizing downstream suspended sediment migration during sediment removal and dewatering; surface water, MI soil, and confirmation soil sample results;
  - MI soil sampling methods and results from bulk bag staging areas, Cargo Beach and the present-day refueling area, after the bags and ISO tanks have been removed;
  - removal and disposal of miscellaneous debris, poles, drums, and drum contents sitewide;
  - site reclamation procedures and associated SWPPP termination notices or extensions as required by permit.

- Tables, drawings, figures, and calculations to support the narrative report, summarize site data, show locations of field activities, and illustrate processes and decision matrices. Figures will include but not be limited to:
  - a topographic (1.0-foot primary and 0.5-foot secondary contours) map of pre- and post-backfill surfaces at the MOC, including Sites 10 and 21;
  - maps displaying excavation boundaries, volumes, and investigative, monitoring, and confirmation sample locations and results (maps will differentiate between confirmation samples collected from the floor of a flooded excavation versus the floor of a dry excavation);
  - maps of the Site 28 Drainage Basin showing 1.0-foot primary and 0.5-foot secondary contours; extent of sediment removed; stream access points; necessary components for removal, dewatering, water reuse, treatment and controlling and minimizing downstream suspended sediment migration during sediment removal and dewatering; surface water, MI soil, and confirmation soil sample results.
  - bulk bag staging area MI soil sampling results;
  - pole and significant debris removal locations sitewide.
- Appendices containing copies of the following: all chemical data generated; all permits; waste manifests, waste profile sheets, certificates of disposal, and other pertinent documentation; sample summary sheet, chemical data tables, all field notes, logs, forms, DQCRs, and other reports; and progress photographs.
- An ADEC Contaminated Sites Laboratory Approval Letter.
- ADEC Laboratory Data Review Checklists completed and submitted with laboratory data.
- Recommendations for additional activities, including, but not limited to, additional contaminated soil excavation and installation of replacement monitoring wells at the MOC.
- References.

(Intentionally blank)

## **5.0 PROJECT ORGANIZATION AND KEY PERSONNEL**

This section identifies key personnel for this project. Resumes and training certifications can be found in Appendix H.

### **5.1 KEY HOME OFFICE PERSONNEL**

#### **5.1.1 Project Managers, Molly Welker and Greg Jarrell**

Molly Welker and Greg Jarrell, PMs, are responsible for ensuring that project tasks are completed on schedule and within budget, recommending and justifying project modifications, implementing methods of tracking materials and resources, coordinating work with subcontractors, and complying with normal safety procedures and regulatory requirements.

#### **5.1.2 Safety and Health Manager, Clark Roberts, CIH**

Clark Roberts, CIH, will review Bristol's Safety and Health Program for this project. As the Health and Safety Manager (HSM), he will monitor project compliance with Bristol's Corporate Safety and Health Program. Mr. Roberts works with Bristol's SSHOs who are assigned to individual projects to develop and implement effective APPs and SSHPs. He is based in Bristol's San Antonio, Texas, office. For this project, Mr. Roberts will be responsible for the following:

- Reviewing and editing the APP and SSHP
- Being available for emergencies
- Providing consultation as needed to ensure that the APP and SSHP are fully implemented
- Coordinating any modification to the APP and SSHP with the Site Superintendent (SS), SSHO, and USACE Contracting Officer (CO)

The HSM qualification requirements and summary information for Mr. Roberts are provided in Table 5-1.

**Table 5-1 Health and Safety Manager Qualifications Summary**

| USACE HSM Requirement                                                                                                                                                                                                 | Experience and Qualifications                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Minimum of 4 years' experience in developing and implementing safety and health programs at hazardous waste sites and asbestos abatement sites. At least one field season of on-site work in remote Alaska.           | <p>More than 20 years of safety and health program experience involving hazardous waste sites, asbestos abatement, demolition, and remedial actions. Occupational Safety and Health Administration (OSHA) HAZWOPER Worker (40-hour) and Supervisor (8-hour) since 1991.</p> <ul style="list-style-type: none"> <li>• HSM for White Alice Removal Action (2003 &amp; 2005), St. Lawrence Island, Alaska</li> <li>• HSM for Remediating Leaking Underground Storage Tanks in Indian Country for the U.S. Environmental Protection Agency</li> <li>• HSM for Adak, Alaska, Naval Air Station (NAS) Building Demolition and Asbestos Abatement</li> <li>• HSM for Whidbey Island NAS Underground Storage Tank (UST) Removals</li> </ul> |
| Documented experience in supervising professional and technician-level personnel.                                                                                                                                     | <ul style="list-style-type: none"> <li>• Industrial Hygiene Group Leader for U.S. Department of Energy (DOE) – Pacific Northwest National Laboratory</li> <li>• Western Regional HSM for McCrone Environmental Services</li> <li>• Industrial Hygiene Supervisor – OSHA</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| Documented experience in developing worker exposure assessment programs and air monitoring programs and techniques.                                                                                                   | Extensive experience in developing exposure assessment plans involving hazardous, toxic, and radioactive mixed wastes. Very experienced in use and application of direct and indirect monitoring techniques and equipment for asbestos abatement, confined space operations, UST removals, and removal actions.                                                                                                                                                                                                                                                                                                                                                                                                                     |
| Documented experience in the development of personal protective equipment (PPE) programs, including programs for working in and around potentially toxic, flammable, and combustible atmospheres and confined spaces. | Developed PPE programs for Pacific Northwest National Laboratory, Lockheed-Martin Corporation, SOHIO, and Allied-Signal. Consultant to OSHA/DOE Voluntary Protection Program (VPP) for assessment of PPE program elements during on-site reviews for VPP candidate status determination.                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| Working knowledge of state and federal occupational safety and health regulations.                                                                                                                                    | Former OSHA Compliance Officer and Supervisor. Provided consultation to clients for occupational safety and health regulations in Alaska, California, Washington, Texas, Illinois, Ohio, and Arizona.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

Notes:

HAZWOPER = Hazardous Waste Operations and Emergency Response

HSM = Health and Safety Manager

USACE = US Army Corps of Engineers

### **5.1.3 Regulatory Compliance Manager/Transportation and Disposal (T&D) Coordinator, Tyler Ellingboe**

Tyler Ellingboe will serve as the Regulatory Compliance Manager and will oversee all activities related to collecting, manifesting, transporting, and disposing of hazardous materials and wastes for Bristol. He will work closely with the Bristol environmental field crew to ensure wastes are properly identified.

Mr. Ellingboe will also serve as the T&D Coordinator and will be responsible for ensuring proper manifesting, placarding, and tracking of waste streams.

### **5.1.4 Occupational Physician, Alexander T. Baskous**

The Occupational Physician designated by Bristol for the NE Cape HTRW Remedial Actions project is Alexander T. Baskous. Dr. Baskous has been briefed about the project hazards and the project scope. He will determine medical surveillance protocols and review examination/test results performed in compliance with 29 CFR 1910.120(f) and 29 CFR 1926.65(f), Medical Surveillance. Dr. Baskous is board certified in Occupational Medicine, with an M.D. and Master of Public Health from Harvard University. He is the Director of the Northwest Segment of the American College of Occupational and Environmental Medicine, a Diplomate of the American Board of Family Practice, and is on the active staff of both Providence Alaska Medical Center and Alaska Regional Hospital in Anchorage, Alaska.

## **5.2 KEY FIELD PERSONNEL**

### **5.2.1 Site Superintendent, Charles (Chuck) Croley**

Chuck Croley is responsible for management of scheduling, coordination, and execution of Bristol's on-site activities in accordance with the contract specifications. He will report directly to, and communicate regularly with, the PM.



### **5.2.2 Site Safety and Health Officer, Eric Barnhill**

As the SSHO, Mr. Barnhill will be responsible for overall planning and compliance with safety and health requirements. He will conduct daily safety meetings and address worker safety concerns. The SSHO will be responsible for communicating safety issues and concerns and reporting safety incidents to the PM. The SSHO will be responsible for the following:

- Being present on site on a full-time basis for the duration of field activities
- Assisting with on-site training and representing the HSM during the day-to-day on-site implementation and enforcement of the APP and the SSHP
- Performing a daily safety and health inspection and documenting results on the Daily Safety Inspection Log
- Ensuring site compliance with specified safety and health requirements, including federal, state, USACE EM 385-1-1, and Occupational Safety & Health Administration (OSHA) regulations, and all aspects of the APP and SSHP.
- Stopping work if unacceptable health or safety conditions exist, and taking necessary action to reestablish and maintain safe working conditions
- Consulting with and coordinating any modifications to the APP and SSHP with the HSM, the SS, and the CO
- Serving as a member of Bristol's QC staff on matters relating to safety and health, conducting accident investigations, and preparing accident reports
- Reviewing results of daily QC inspections and documenting safety and health findings in the Daily Safety Inspection Log
- Recommending corrective actions for identified deficiencies, in coordination with site management and the HSM, and overseeing the corrective actions

Chuck Croley will serve as the alternate on-site SSHO.

### **5.2.3 Contractor Quality Control System Manager, Russell James**

Russell James is responsible for management of Contractor Quality Control (CQC) and will have the authority to act in all CQC matters for the project. He will work with the PM to implement the CQCP to ensure that project quality objectives are met. A Letter of Authority granting Mr. James the authority to serve as the CQCSM for this project is

provided in Appendix B. Mr. James will be the primary point of contact for environmental and regulatory matters in the field and will be the liaison with the QAR.

Alternate CQCSM personnel may include Eric Barnhill and Matt Faust.

#### **5.2.4 Project Chemist, Marty Hannah**

Marty Hannah has the responsibility for project-related quality aspects related to the collection and chemical analysis of all samples, as delegated by the PM. His primary role in the office is to provide oversight to the data development and review process and oversight of all subcontracting laboratories. In the field, Mr. Hannah will set up the field-screening laboratory.

#### **5.2.5 Laboratory Analysts**

Two laboratory analysts will be on site at all times in the field laboratory. Their resumes are included in Appendix H. They will be responsible for operating the gas chromatographs and overseeing soil extractions.

#### **5.2.6 ADEC-Qualified Samplers, Eric Barnhill and Lyndsey Kleppin**

Eric Barnhill and Lyndsey Kleppin will be the ADEC-Certified Environmental Sampler for collection and processing of environmental samples. Mr. Barnhill will also be the Certified Erosion and Sediment Control Lead and the SSHO.

#### **5.2.7 First-Aid/Cardiopulmonary Resuscitation (CPR) Personnel**

All Bristol full-time employees who perform fieldwork are required to maintain certification in first aid/CPR. These personnel have received training in universal precautions and the use of PPE, as required by the OSHA bloodborne pathogen standard 29 CFR 1910.1030. At least two of these staff members will always be available to render first aid at the NE Cape site if required.

### **5.2.8 Site Workers**

All site workers, including subcontractors and craft labor, have the responsibility to report any unsafe or potentially hazardous situations to the SSHO/SS. Site workers will maintain knowledge of the information, instructions, and emergency response actions contained in the APP and SSHP. All site workers will comply with the rules, regulations, and procedures set forth in the APP and SSHP.

## **6.0 SPILL PREVENTION AND RESPONSE**

### **6.1 GENERAL PROVISIONS**

All NE Cape site personnel will be properly trained and supervised in protocols for hazardous waste operations and emergency spill response. Proper equipment, procedures, and safeguards will be used when handling waste materials. To minimize the frequency of spills, personnel will be instructed during safety briefings on the proper methods for transferring and handling hazardous materials. Refer to the SPCC Plan (Appendix E) for complete details on spill prevention and control for the temporary fuel storage area. The sections below detail spill prevention and control for areas other than the temporary fuel storage area.

### **6.2 LIKELY SPILL SCENARIOS**

Activities that could result in a spill include the general fueling, lubricating, and operating activities associated with equipment use. The potential exists for spills along Cargo Beach Road during transportation of fuels and materials between the barge landing area and their respective staging areas. The risk of a spill includes machinery fluids leaking from the equipment and also exists in areas where liquids will be staged, including the fuel storage containment area, the HWAP, and the Cargo Beach barge landing area. These storage areas will be managed in such a way that releases to the surrounding environment are prevented.

Any petroleum spill in excess of 55 gallons will be reported to ADEC immediately. Spills between 10 and 55 gallons will be reported within 48 hours, and a spill less than 10 gallons will be reported on a monthly basis by the SS.

### **6.3 SPILL RESPONSE EQUIPMENT**

To minimize the impact of spilled material by quick response, Bristol will maintain emergency spill response kits on site. These supplies will include absorbent materials (oil

sorbent pads and booms) and PPE (safety glasses or goggles, chemical-resistant gloves, Tyvek suit and booties, etc.). Personnel on site will be familiar with the contents and use of all emergency response supplies. There will be a spill kit located at the fuel storage containment that will contain absorbents and spill booms. Supplies will be located at Site 6, the construction camp and the mechanic's shop pad. These supplies will be stored in containers in their original packing. Each vehicle on site will carry oil-sorbent pads. Additionally, each vehicle will be equipped with a tote that contains spill containment and control (SPC) Attack Pac, as well as the usual USACE-required fire extinguisher, first-aid kit, and other safety-related items.

#### **6.4 SPILL RESPONSE PROCEDURES**

Bristol will immediately contain any spill. Work will be stopped in areas of release if there is any reason to believe the spill represents a safety concern. The following procedures will apply in the event of a spill.

| <b>Spill Response Procedures</b> |                                                                                                                                                                           |
|----------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1.                               | Protect project personnel and notify the Site Superintendent.                                                                                                             |
| 2.                               | Identify contaminant spilled, source of release, volume of release, and any associated contaminated media (such as soil).                                                 |
| 3.                               | Take necessary personal precautions; isolate or segregate contaminated material from human contact (using temporary berms, absorbents, and shutoff valves, as necessary). |
| 4.                               | Keep nonessential personnel away; isolate hazardous areas and deny entry.                                                                                                 |
| 5.                               | Take immediate measures, using properly protected personnel, to control the discharge at its source and contain the release.                                              |
| 6.                               | Stay upwind and keep out of low areas.                                                                                                                                    |
| 7.                               | Keep combustibles and ignition sources away from spilled materials.                                                                                                       |
| 8.                               | Use water or vapor suppression foams or sprays to reduce vapors, as needed.                                                                                               |
| 9.                               | Take additional actions and request outside assistance, as required.                                                                                                      |
| 10.                              | Report spills as indicated in Section 8.4 of the Spill Prevention, Control, and Countermeasures Plan (Appendix E).                                                        |

These procedures for responding to spills and releases will be reviewed weekly as part of the on-site health and safety meetings.

## **7.0 PROJECT SCHEDULE**

The project schedule is available in Appendix I. The schedule will be implemented and the associated work will follow procedures outlined in the WP and associated documents. All documents have been reviewed and comments have been made by members of the USACE project team; comments and response to comments are available in Appendix J. The project schedule and work sequence are summarized as follows:

- Planning documents will be finalized and all necessary permits will be in place by June 2013.
- Essential camp set-up personnel will mobilize to the site in late-June 2013.
- The camp will be set up and complete by mid-July 2013.
- Base and relevant optional tasks from the SOW will be conducted from mid-June to October 2013.
- The Site 21 Investigation and Excavation Plan Map will be submitted to USACE within 20 days of camp completion.
- All fieldwork for 2013 will be completed by October 2013. The camp, equipment, and supplies will be demobilized by mid-October 2013. If necessary, equipment, bags or supplies will be overwintered at the MOC and on a gravel turnout area on the southwestern end of the airstrip.
- The Draft 2013 RA Report will be submitted to the USACE in January 2014.
- The Final 2013 RA Report will be submitted to the USACE in May 2014.
- Contract closeout will be completed by May 30, 2014.

(Intentionally blank)

## **8.0 APPLICABLE LAWS AND REGULATIONS**

The following laws, regulations, and permits are potentially applicable to project activities.

### **8.1 LIST OF APPLICABLE LAWS AND REGULATIONS**

#### **8.1.1 Federal Laws and Regulations**

- Safe Drinking Water Act
  - EPA Drinking Water Standards and Health Advisories, EPA 822-B-00-001, summer 2000
- Clean Water Act, Title 33 U.S. Code (U.S.C.), Sections 1251–1376 (33 U.S.C. 1251–1376)
  - Criteria and Standards for the National Pollutant Discharge Elimination System (NPDES), 40 CFR 125
  - Water Quality Standards, 40 CFR 131
  - EPA-administered Permit Program for the NPDES, 40 CFR 122
- Resource Conservation and Recovery Act
  - Identification and Listing of Hazardous Waste, 40 CFR 261
  - Release of Hazardous Substances to the Environment, 40 CFR 300 and 302
  - Management of Used Oil, 40 CFR 279
  - Protection of Wetlands, Executive Order (E.O.) 11990
- Toxic Substances Control Act, 40 CFR 761
- Endangered Species Act
- Fish and Wildlife Coordination Act
- National Historic Preservation Act
- Coastal Zone Management Act
- Marine Mammal Protection Act
- Migratory Bird Treaty Act
- E.O. 12088
- Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA)
- National Oil and Hazardous Substance Pollution Contingency Plan



- U.S. Department of Transportation, Transportation of Hazardous Materials, 49 CFR 171–178
- Disposal of Waste Material, Including Asbestos-Containing Material and PCB, 40 CFR 60, 257, 261, 262, 263, 268, 279, 761, and 763
- Magnuson-Stevens Fishery Conservation and Management Act, 16 U.S.C. 1801 et seq., and Essential Fish Habitat, 50 CFR 600.920
- National Environmental Policy Act

### **8.1.2 State Laws and Regulations**

- Alaska Regulations for Storage, Labeling, Containerizing, and Disposal of Hazardous Waste, 18 AAC 62
- Solid Waste Management, 18 AAC 60
- Alaska Water Quality Standards, 18 AAC 70
- Wastewater Disposal, 18 AAC 72
- Oil and Hazardous Substances Pollution Control, 18 AAC 75
- Underground Storage Tanks, 18 AAC 78
- Alaska Drinking Water Regulations, 18 AAC 80
- Alaska Pollutant Discharge Elimination System, 18 AAC 83
- Alaska Department of Fish and Game (ADF&G), 5 AAC 95, Fish and Game Habitat
- Alaska Department of Natural Resources, 11 AAC 62.720, Tideland Permit
- Alaska Historic Preservation Act, Alaska Statute (AS) 41.35, January 1992
- Alaska Coastal Management Regulations, 11 AAC 110
- ADF&G Fish Habitat Permits, AS 16.05.841
- Temporary Water Use, 11 AAC 93.210-220

### **8.1.3 Guidance Documents**

- Engineering and Design – Requirements for the Preparation of Sampling and Analysis Plans, EM 200-1-3
- Environmental Quality – Chemical Quality Assurance for HTRW Projects, EM 200-1-6
- Safety – Safety and Health Requirements, EM 385-1-1

#### **8.1.4 Camp Regulations**

- Alaska Food Code, 18 AAC 31
- Temporary Water Use, 11 AAC 93.210–220

(Intentionally blank)


## 9.0 REFERENCES

- Alaska Department of Environmental Conservation (ADEC). 2005. *Technical Memorandum: Petroleum Hydrocarbon Cleanup for Oversize Material*. Division of Spill Prevention and Response Contaminated Sites Programs. September 1.
- ADEC. 2006. *Technical Memorandum 06-001: Biogenic Interference and Silica Gel Cleanup*. Division of Spill Prevention and Response Contaminated Sites Program. May 18.
- ADEC. 2009a. *Monitoring Well Guidance*. Division of Spill Prevention and Response Contaminated Sites Program. February.
- ADEC. 2009b. *Draft Guidance on MULTI INCREMENT Soil Sampling*. Division of Spill Prevention and Response Contaminated Sites Program. March.
- ADEC. 2010. *Draft Field Sampling Guidance*. Division of Spill Prevention and Response Contaminated Sites Program. May.
- Bristol Engineering Services Corporation. 2012. *Site 28 Technical Memorandum: Northeast Cape HTRW Remedial Actions*. Revision 1. Contract No. W911KB-06-D-0007. F10AK096903\_03.10\_0021\_a. February.
- Bristol Environmental Remediation Services, LLC (Bristol). 2013. *Northeast Cape HTRW Remedial Actions Removal Action Report, Revision 1. Northeast Cape, St. Lawrence Island, Alaska*. May.
- Bristol. 2012. *Stormwater Pollution Prevention Plan. Northeast Cape HTRW Remedial Actions. Northeast Cape, St. Lawrence Island, Alaska*. May.
- Ferrians, O.J., Jr. 1965. Permafrost map of Alaska: U.S. Geological Survey Miscellaneous Geologic Investigations Map 445, 1 sheet, scale 1:2,500,000.
- Gallagher, Steve. 2003. *Environmental Best Practice Guidelines No. 3: Excavating in Waterways*. Waterways & Wetlands Works Manual 2003.
- Montgomery Watson (MW). 1996. *Draft Phase II Remedial Investigation/Feasibility Study, Northeast Cape, Alaska*. December 6, 1996.
- MW. 1999. *Final Phase II Remedial Investigation, Northeast Cape, St. Lawrence Island, Alaska*. Volume I: Report Body. August.

- MWH. 2003. *Summary Report, Phase III Remedial Investigation, Northeast Cape, St. Lawrence Island, Alaska*. Final. March.
- Shannon & Wilson, Inc. 2005. *Phase IV Remedial Investigation, Northeast Cape, St. Lawrence Island, Alaska*. Final. June.
- Smith, John H. 1991. *Wipe Sampling and Double Wash/Rinse Cleanup as Recommended by the Environmental Protection Agency PCB Spill Cleanup Policy*. April 18.
- United States Census Bureau. 2012. 2010 Population Finder. Website: <http://www.census.gov/popfinder/>. U.S. Department of Commerce. Last Revised January 15, 2013. Accessed November 21, 2012.
- US Army Corps of Engineers (USACE). 2002. *Engineering Evaluation and Cost Analysis, Environmental Assessment and Finding of No Significant Impact, White Alice Site Removal Action, Northeast Cape, St. Lawrence Island, Alaska*. March 2002.
- USACE. 2008. Safety and Health Requirements Manual. Engineer Manual (EM) 385-1-1. November 2008.
- USACE. 2009. Decision Document: Hazardous, Toxic, and Radioactive Waste (HTRW) Project #F10AK096903, Northeast Cape Formerly Used Defense Site (FUDS) St. Lawrence Island, Alaska. Prepared by U.S. Army Corps of Engineers-Alaska District, January 2009.

## FIGURES





Note:  
HTRW      hazardous, toxic, and radioactive waste

Source:  
USGS National Atlas Sheet Number 42-43

FIGURE 1  
NORTHEAST CAPE, ST. LAWRENCE ISLAND, ALASKA  
NORTHEAST CAPE HTRW REMEDIAL ACTIONS  
VICINITY MAP


**Bristol**

ENVIRONMENTAL  
REMEDIAL SERVICES, LLC

Phone (907) 563-0013 Fax (907) 563-6713

|             |          |         |            |
|-------------|----------|---------|------------|
| DATUM:      | N/A      | DATE    | 01/03/13   |
| PROJECTION: | N/A      | DWN.    | NAP        |
| Project No. | 34130068 | SCALE   | 1" = 50 mi |
|             |          | APPRVD. | GJ         |





Note:  
HTRW        hazardous, toxic, and radioactive waste

FIGURE 2  
NORTHEAST CAPE, ST. LAWRENCE ISLAND, ALASKA  
NORTHEAST CAPE HTRW REMEDIAL ACTIONS  
LOCATION MAP


**Bristol**  
ENVIRONMENTAL  
REMEDIAL SERVICES, LLC  
Phone (907) 563-0013 Fax (907) 563-6713

DATUM:  
NAD 27  
PROJECTION:  
UTM 2N M  
Project No.  
34120057

DATE    03/12/13  
DWN.    NAP  
SCALE    SHOWN  
APPRVD.    GJ



Drawing: O:\JOBS\34130068 NE CAPE 2013\ACAD-ENV\FIGURE-3.WP.DWG - Layout: FIGURE-3  
User: MGARCIA May 29, 2013 - 7:57am Xrefs: - Images:





Drawing: O:\JOBS\34130068 NE CAPE 2013\ACAD-ENV\FIGURE-4-WP.DWG - Layout: FIGURE-4  
User: MGARCIA Jun 07, 2013 9:38am Xrefs: TOPO.XREF.DWG - Images: EASTCAPE-STLAWRENCE\_ORTHO\_MOSAIC\_AK83-9F.TIF





Image Acquisition Date: 26 Aug. 2008

**Legend**

Surface Water

2011 Excavation

UVOST Delineated Plume (2010)

Former AST Location

2012 Excavation

Concrete Pad (Removed 2011)

Bulk Bag Staging Areas

Plume Identification

Secondary Topographic Contours

Primary Topographic Contours and Ground Elevation

Surface Water Sample

Current Monitoring Well Location

MI Grid

**Notes:**

AST  
HTRW  
HWAP  
MI  
POL  
UVOST®  
Topography units are in feet; elevations are based on the North American Vertical Datum of 1988.

Aboveground Storage Tank  
Hazardous, Toxic, and Radioactive Waste  
Hazardous Waste Accumulation Point  
Multi Increment®  
Petroleum, Oil, and Lubricants  
Ultra-Violet Optical Screening Tool®

**FIGURE 4**  
Northeast Cape, St. Lawrence Island, Alaska  
Northeast Cape HTRW Remedial Actions  
MOC OVERVIEW MAP

ENVIRONMENTAL  
REMEDIAL SERVICES, LLC  
Phone (907) 563-0013 Fax (907) 563-6713


DATUM:  
NAD 83  
PROJECTION:  
STATE PLANE AK 9  
PROJECT NO.  
34130068

DATE  
02/22/13  
DWN.  
NAP  
SCALE  
1" = 100'  
APPRVD.  
GJ











Drawing: O:\JOBS\34130068 NE CAPE 2013\ACAD-ENV\FIGURE-7.WP.DWG - Layout: FIGURE-7  
User: MGARCIA May 29, 2013 - 8:05am Xrefs: - Images: EASTCAPE-STLAWRENCE\_ORTHO\_MOSAIC\_AK83-9F.TIF



Legend

- 2012 Soil Sample PCB Concentrations Exceed 1 mg/kg
- Proposed Excavation Area (2013)
- milligrams per kilogram
- aboveground storage tank
- below ground surface
- hazardous, toxic, and radioactive waste
- main operations complex
- polychlorinated biphenyls

**FIGURE 7**  
Northeast Cape, St. Lawrence Island, Alaska  
Northeast Cape HTRW Remedial Actions  
SITE 31 PCB EXCAVATION AREA




ENVIRONMENTAL  
REMEDIAL SERVICES, LLC

Phone (907) 563-0013 Fax (907) 563-6713

|                                 |                   |
|---------------------------------|-------------------|
| DATUM:<br>NAD 83                | DATE<br>01/10/13  |
| PROJECTION:<br>STATE PLANE AK 9 | DWN.<br>NAP       |
| PROJECT NO.<br>34130068         | SCALE<br>1" = 20' |
|                                 | APPRVD.<br>GJ     |

Image Acquisition Date: 26 Aug 2008





### Legend

- 2012 Soil Sample Location with Arsenic Concentrations below 11 mg/kg
- 2012 Soil Sample Location where Arsenic Concentration Exceeds 11 mg/kg
- Proposed 2013 Surface Water Sample Location
- Proposed 2013 Auger Location
- ⋯ Proposed Excavation Area (2013)
- ▭ Excavation Boundary (2012)
- 003 2012 Soil Sample ID

### Notes:

- Foot/Feet
- mg/kg Milligrams per Kilogram
- ADEC Alaska Department of Environmental Conservation
- bgs Below Ground Surface
- HTRW Hazardous, Toxic, and Radioactive Waste
- ID Identification
- MOC Main Operations Complex
- USACE U.S. Army Corps of Engineers

- Sample IDs are preceded by 12NC21SS.
- Excavation depth 2' below water.
- Initial 17 boring locations (approximate) shown. Additional 3 boring locations will be added as recommended by the USACE and the ADEC.

FIGURE 8  
 Northeast Cape, St. Lawrence Island, Alaska  
 Northeast Cape HTRW Remedial Actions  
 SITE 21 EXCAVATION AREA AND SAMPLE LOCATIONS

**Bristol**

ENVIRONMENTAL  
 REMEDIATION SERVICES, LLC


Phone (907) 563-0013 Fax (907) 563-6713

DATUM: NAD 83  
 PROJECTION: STATE PLANE AK 9  
 PROJECT NO. 34130068

DATE 02/22/13  
 DWN. NAP  
 SCALE 1" = 40'  
 APPRVD. GJ



Drawing: O:\JOBS\34130068 NE CAPE 2013\ACAD-ENV\FIGURE-9.WP.DWG - Layout: FIGURE-9  
User: MGARCIA May 29, 2013 - 9:55am Xrefs: TOPO-XREF.DWG - Images: EASTCAPE-STLAWRENCE\_ORTHO\_MOSAIC\_AK83-9F.TIF



#### Legend

- Soil Sample Location where Contaminant Concentrations Exceeded Cleanup Levels
- ⋯ Proposed Excavation Area (2013)
- 001 2012 Soil Sample ID

Notes:  
mg/kg Milligrams Per Kilogram  
AST Aboveground Storage Tank  
DRO Diesel Range Organics  
ID Identification  
-Sample ID's are preceded by 12NC10SS.

FIGURE 9  
Northeast Cape, St. Lawrence Island, Alaska  
Northeast Cape HTRW Remedial Actions  
SITE 10 DRUM REMOVAL AREA




Phone (907) 563-0013 Fax (907) 563-6713

DATUM: NAD 83  
PROJECTION: STATE PLANE AK 9  
PROJECT NO. 34130068


DATE 01/08/13  
DWN. NAP  
SCALE 1" = 20'  
APPRVD. GJ







Drawing: O:\JOBS\34130068 NE CAPE 2013\ACAD-ENV\RO\FIGURE-11-WP.DWG - Layout: FIGURE-11  
User: MGARCIA May 30, 2013 - 1:52pm Xrefs: TOPO.XREF4-5-12.DWG - Images: EASTCAPE-STLAWRENCE\_ORTHO\_MOSAIC\_AK83-9F.TIF




|                   |             |             |             |             |             |               |
|-------------------|-------------|-------------|-------------|-------------|-------------|---------------|
| MW88-4            | 8/03/2010   | 8/03/2010 † | 7/17/2011   | 7/10/2012   | 7/10/2012†  | Cleanup Level |
| Benzene           | 0.0024 mg/L | 0.0022 mg/L | 0.0094 mg/L | 0.0042 mg/L | 0.0048 mg/L | 0.005 mg/L    |
| DRO               | 3.3 mg/L    | 3.2 mg/L    | 2.3 mg/L    | 1.8 mg/L    | 2.0 mg/L    | 1.5 mg/L      |
| Arsenic           | NA          | NA          | 0.011 mg/L  | 0.011 mg/L  | 0.011 mg/L  | 0.010 mg/L    |
| Dissolved Arsenic | NA          | NA          | NA          | 0.011 mg/L  | 0.0038 mg/L | 0.010 mg/L    |






|         |             |            |             |               |
|---------|-------------|------------|-------------|---------------|
| MW88-5  | 8/15/2010   | 7/17/2011  | 7/10/2012   | Cleanup Level |
| Benzene | 0.0093 mg/L | 0.020 mg/L | 0.0064 mg/L | 0.005 mg/L    |
| DRO     | 12 mg/L     | 7.5 mg/L   | 4.6 mg/L    | 1.5 mg/L      |
| RRO     | 1.6 mg/L    | 2.0 mg/L   | 0.58 mg/L   | 1.1 mg/L      |

|         |              |             |             |               |
|---------|--------------|-------------|-------------|---------------|
| MW88-10 | 8/15/2010    | 7/17/2011   | 7/10/2012   | Cleanup Level |
| Benzene | ND           | ND(0.00045) | ND(0.00045) | 0.005 mg/L    |
| DRO     | 1.6 mg/L     | 0.54 mg/L   | 0.50 mg/L   | 1.5 mg/L      |
| RRO     | 0.036 J mg/L | 0.15 mg/L   | 0.064 mg/L  | 1.1 mg/L      |

|         |             |             |             |               |
|---------|-------------|-------------|-------------|---------------|
| MW88-1  | 8/15/2010   | 7/17/2011   | 7/10/2012   | Cleanup Level |
| Benzene | ND(0.00015) | ND(0.00045) | ND(0.00045) | 0.005 mg/L    |
| DRO     | 0.75 mg/L   | 0.74 mg/L   | 1.9 mg/L    | 1.5 mg/L      |
| RRO     | 0.037 mg/L  | 0.26 mg/L   | 0.15 mg/L   | 1.1 mg/L      |



#### Legend

-  Current Monitoring Well Location
-  Wells with Historical or Current Contaminant Concentrations Exceeding Cleanup Levels
-  Monitoring Well Location Abandoned in 2012
-  Secondary Topographic Contours
-  Primary Topographic Contours and Ground Elevation

#### Notes:

- † Duplicate Sample
- mg/L Milligrams per Liter
- AST Aboveground Storage Tank
- DRO Diesel Range Organics
- J The Analyte was Identified; the Quantitation is an Estimate
- HTRW Hazardous, Toxic, and Radioactive Waste
- HWAP Hazardous Waste Accumulation Point
- NA Not Analyzed
- ND Not Detected
- POL Petroleum, Oil, and Lubricants
- RRO Residual Range Organics
- TOC Top of Casing
- Wells not displaying results have no historical results above cleanup levels.
- Topographic units are in feet; elevations are based on the North American Vertical Datum of 1988.

FIGURE 11  
Northeast Cape, St. Lawrence Island, Alaska  
Northeast Cape HTRW Remedial Actions  
MOC MONITORING WELL LOCATIONS AND HISTORICAL  
SAMPLE RESULTS

**Bristol**  
ENVIRONMENTAL  
REMEDIAL SERVICES, LLC  
Phone (907) 563-0013 Fax (907) 563-6713

DATUM:  
NAD 83  
PROJECTION:  
STATE PLANE AK 9  
PROJECT NO.  
34130068

DATE 02/22/13  
DWN. NAP  
SCALE 1"=100'  
APPRVD. GJ



## **APPENDIX A**

### Waste Management Plan

## TABLE OF CONTENTS

| <b><u>SECTION</u></b>                                        | <b><u>PAGE</u></b> |
|--------------------------------------------------------------|--------------------|
| ACRONYMS AND ABBREVIATIONS .....                             | ii                 |
| 1.0 WASTE MANAGEMENT PLAN .....                              | 1                  |
| 1.1 Regulatory Requirements .....                            | 1                  |
| 1.2 Waste Minimization .....                                 | 2                  |
| 1.3 Anticipated Waste Streams .....                          | 2                  |
| 1.3.1 Laboratory-Derived Waste.....                          | 2                  |
| 1.4 Hazardous Waste Management and Transportation.....       | 4                  |
| 1.4.1 Waste Classification.....                              | 4                  |
| 1.4.2 Accumulation.....                                      | 4                  |
| 1.4.3 Packaging.....                                         | 5                  |
| 1.4.4 Marking and Labeling.....                              | 5                  |
| 1.4.5 Off-Site Materials Management.....                     | 6                  |
| 1.5 Transportation.....                                      | 10                 |
| 1.6 Treatment, Recycling, and Disposal.....                  | 10                 |
| 1.7 Documentation and Reporting.....                         | 14                 |
| 1.7.1 Waste Tracking Requirements.....                       | 14                 |
| 1.7.2 Packaging Certifications and Exception Reporting ..... | 14                 |
| 1.7.3 Violations and Discrepancies .....                     | 14                 |
| 1.7.4 Transportation and Disposal Appendix .....             | 15                 |

## TABLES

|           |                                                         |    |
|-----------|---------------------------------------------------------|----|
| Table 1-1 | Estimated Waste Types, Quantities, and Containers ..... | 3  |
| Table 1-2 | Placard Required for Any Quantity .....                 | 7  |
| Table 1-3 | Waste Types and Disposition .....                       | 11 |
| Table 1-4 | Proposed Recycling and Waste Disposal Facilities .....  | 13 |

## ATTACHMENT

|              |                        |
|--------------|------------------------|
| Attachment 1 | Waste Management Forms |
|--------------|------------------------|

## **ACRONYMS AND ABBREVIATIONS**

|          |                                                       |
|----------|-------------------------------------------------------|
| Bristol  | Bristol Environmental Remediation Services, LLC       |
| CFR      | Code of Federal Regulations                           |
| CO       | Contracting Officer                                   |
| Con-HTRW | containerized hazardous, toxic, and radioactive waste |
| DOT      | U.S. Department of Transportation                     |
| EPA      | U.S. Environmental Protection Agency                  |
| HTRW     | hazardous, toxic, and radioactive waste               |
| HWAP     | hazardous waste accumulation point                    |
| LDR      | land disposal restriction                             |
| NE Cape  | Northeast Cape                                        |
| PCB      | polychlorinated biphenyl                              |
| QAR      | Quality Assurance Representative                      |
| RCRA     | Resource Conservation and Recovery Act                |
| TDC      | Transportation and Disposal Coordinator               |
| TSDF     | treatment, storage, and disposal facility             |
| UN       | United Nations                                        |
| USACE    | US Army Corps of Engineers                            |

## **1.0 WASTE MANAGEMENT PLAN**

### **1.1 REGULATORY REQUIREMENTS**

The handling of wastes will be performed in accordance with the following regulations:

- Title 18 Alaska Administrative Code:
- Chapter 60 – Solid Waste Management
  - Chapter 62 –Hazardous Waste
  - Chapter 75 – Oil and Other Hazardous Substances Pollution Control
  - Chapter 78 –Underground Storage Tanks
- Title 29 Code of Federal Regulations (CFR):
- Part 1910 – Occupational Safety and Health Standards (29 CFR 1910)
- Part 1926 – Safety and Health Regulations for Construction (29 CFR 1926)
- 33 CFR 138 – Financial Responsibility for Water Pollution
- 40 CFR (U.S. Environmental Protection Agency [EPA]):
  - Part 60 – Standards of Performance for New Stationary Sources
  - Part 61 – National Emission Standards for Hazardous Air Pollutants
- Parts 260–270 – Hazardous Waste Management System: General; Identification and Listing of Hazardous Waste; Standards Applicable to Generators of Hazardous Waste; Standards Applicable to Transporters of Hazardous Waste; Standards for Owners and Operators of Hazardous Waste Treatment, Storage, and Disposal Facilities; Interim Status Standards for Owners and Operators of Hazardous Waste Treatment, Storage, and Disposal Facilities; Standards for the Management of Specific Hazardous Wastes and Specific Types of Hazardous Waste Management Facilities; Standards for Owners and Operators of Hazardous Waste Facilities Operating under a Standardized Permit; Land Disposal Restrictions; EPA Administered Permit Programs: the Hazardous Waste Permit Program
- Part 279 – Standards for the Management of Used Oil
- Part 300–303 – National Oil and Hazardous Substances Pollution Contingency Plan; Designation, Reportable Quantities, and Notification; Citizen Awards For Information on Criminal Violations under Superfund
- Part 761 – Polychlorinated Biphenyls (PCBs) Manufacturing, Processing, Distribution in Commerce, and Use Prohibitions

- 46 CFR 150, 151, and 153 – Compatibility of Cargoes ; Barges Carrying Bulk Liquid Hazardous Material Cargoes; Ships Carrying Bulk Liquid, Liquefied Gas, or Compressed Gas Hazardous Materials
- 49 CFR 171–178 – Hazardous Materials Regulations

## **1.2 WASTE MINIMIZATION**

Bristol Environmental Remediation Services, LLC (Bristol), will take all precautions to avoid mixing clean and contaminated material and will not mix waste streams. When possible, items will be recycled or reclaimed per the requirements of 40 CFR 266, 40 CFR 279, and applicable state requirements.

## **1.3 ANTICIPATED WASTE STREAMS**

Estimates of waste types, estimates of respective waste quantities, and associated shipping container types to be used during the removal project are listed in Table 1-1. Contaminated personal protective equipment generated during waste-handling activities will be added to the appropriate waste stream for disposal.

### **1.3.1 Laboratory-Derived Waste**

The field-screening laboratory will generate small quantities of waste that will require proper handling and disposal. Anticipated wastes and their estimated volumes are listed in Table 1-1. The quantities listed represent a combination of base contract items and optional contract items. Soil samples will be extracted using hexane, acetone, and methylene chloride solvents. The solvent streams will be segregated as chlorinated and non-chlorinated solvents in United Nations- (UN-) approved drums and disposed of. Extracted and un-extracted soil samples will be added to the appropriate containerized waste soil for disposal. Spent diatomaceous earth, sodium sulfate, and silica gel will be disposed of with the soil samples. Used disposable glassware will be included in the camp waste stream.

**Table 1-1 Estimated Waste Types, Quantities, and Containers**

| Waste Stream Item No. | Waste Type                                                                | Estimated Waste Quantities | Unit/Container Types    |
|-----------------------|---------------------------------------------------------------------------|----------------------------|-------------------------|
| 1                     | POL-Contaminated Soil, non-RCRA                                           | 9,177.1                    | tons, 8 cy bulk bags    |
| 2                     | PCB-Contaminated Soil, <50 ppm PCBs, non-TSCA                             | 150.3                      | tons, 8 cy bulk bags    |
| 3                     | PCB-Contaminated Soil, >50 ppm PCBs, TSCA                                 | 0*                         | tons, 8 cy bulk bags    |
| 4                     | Arsenic-Contaminated Soil, RCRA                                           | 100                        | tons, 8 cy bulk bags    |
| 5                     | POL-, PCB- or other-contaminated sediment                                 | 600                        | tons, 8 cy bulk bags    |
| 6                     | POL Liquids <1,000 ppm                                                    | 150                        | gallons, 55-gallon drum |
| 7                     | Arsenic-, ethylene glycol-, POL- or Tetrachloroethylene-contaminated soil | 140.6                      | tons, 8 cy bulk bags    |
| 8                     | Miscellaneous hazardous liquids                                           | 50                         | gallons, 55-gallon drum |
| 9                     | Antifreeze, non-RCRA                                                      | 1                          | 55-gallon drum          |
| 10                    | Antifreeze, RCRA                                                          | 1                          | 55-gallon drum          |
| 11                    | Water Scrubbing Pillows, Absorbents, spent, Non-RCRA                      | 2                          | 55-gallon drum          |
| 12                    | Water Scrubbing Pillows, spent, RCRA, Benzene                             | 1                          | 55-gallon drum          |
| 13                    | Used PPE (Tyvek®, booties, and gloves)                                    | 2                          | 55-gallon drum          |
| 14                    | Oily PPE/Absorbents, non-RCRA                                             | 1                          | 55-gallon drum          |
| 15                    | Ash, Smart Ash Burner, non-RCRA                                           | 2                          | 55-gallon drum          |
| 16                    | Miscellaneous Metal Drums                                                 | 3                          | tons, 20' intermodal    |
| 17                    | Miscellaneous Metal Debris                                                | 40                         | tons, 20' intermodal    |
| 18                    | Wooden Poles                                                              | 20                         | poles, 20' intermodal   |
| 19                    | Used Acetone and Hexane Solvent                                           | 1                          | 55-gallon drum          |
| 20                    | Used Sulfuric Acid                                                        | 1                          | 5-gallon drum           |
| 21                    | Methylene Chloride                                                        | 1                          | 55-gallon drum          |

Notes:

\*Not expected, but may be generated

' = foot

> = greater than

< = less than

cy = cubic yard

PCB = polychlorinated biphenyl

POL = petroleum, oil, and lubricants

PPE = personal protective equipment

ppm = parts per million

RCRA = Resource Conservation and Recovery Act

## **1.4 HAZARDOUS WASTE MANAGEMENT AND TRANSPORTATION**

### **1.4.1 Waste Classification**

To ensure proper disposal, wastes will be classified in accordance with 40 CFR 261; 40 CFR 761; and 40 CFR 61, Subpart M. Each hazardous waste will be evaluated to identify all applicable treatment standards in 40 CFR 268, Land Disposal Restrictions. This site is currently listed as a Conditionally Exempt Small Quantity Generator (CESQG) for Resource Conservation and Recovery Act (RCRA) purposes. If sufficient quantities of RCRA waste are generated to warrant a change in generator status, the US Army Corps of Engineers (USACE) Quality Assurance Representative (QAR) will be notified, and this should not impact the work schedule.

### **1.4.2 Accumulation**

The containerized hazardous, toxic and radioactive waste (Con-HTRW) items (if necessary) will be collected and consolidated at a hazardous waste accumulation point (HWAP) that will be located on a Main Operations Complex concrete foundation pad. The waste materials will be segregated and consolidated into drums with like materials. The Con-HTRW and nonhazardous waste materials will be packaged, labeled, and manifested in accordance with DOT (49 CFR 172–178) and RCRA (40 CFR 260–268) requirements.

For each container stored at the HWAP, a record will be maintained in the field notebook or the appropriate HWAP record sheet. The Waste Tracking Summary Spreadsheet (Attachment 1) will include a running tally of the waste received by date, volume, and type. The Waste Tracking Summary Spreadsheet will also document field-screening results and any additional comments pertaining to each waste type accumulated and stored at the HWAP.

Bulk solid waste will be placed directly into containers and stored at a container storage area. All containers to be shipped off site will be weighed, marked, and labeled for transportation.



### 1.4.3 Packaging

Hazardous waste liquids will be stored in liquid-tight containers, and incompatibles will be separated. Containers will be compatible to wastes (49 CFR 100–177), will be in good condition, and will be marked in accordance with 40 CFR 262. If used oil is collected, it will be marked in accordance with 40 CFR 279.

### 1.4.4 Marking and Labeling

Waste containers will be marked and labeled depending on waste composition and hazard class. Unknowns will be marked “Potential Hazardous Waste Pending Analysis,” with date of sampling and suspected hazards. Labels will be added as required by the Hazardous Materials Table in 49 CFR 172.101. All containers of hazardous waste will be marked with the following label and will include the information listed below:

**HAZARDOUS WASTE**

FEDERAL LAW PROHIBITS IMPROPER DISPOSAL.  
IF FOUND, CONTACT THE NEAREST POLICE OR PUBLIC SAFETY  
AUTHORITY OR THE U.S. ENVIRONMENTAL PROTECTION AGENCY.

GENERATOR INFORMATION:

NAME \_\_\_\_\_ PHONE \_\_\_\_\_

ADDRESS \_\_\_\_\_

CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

EPA ID NO. \_\_\_\_\_ MANIFEST DOCUMENT NO. \_\_\_\_\_

ACCUMULATION START DATE \_\_\_\_\_ EPA WASTE NO. \_\_\_\_\_

D.O.T. PROPER SHIPPING NAME AND UN OR NA NO. WITH PREFIX

**HANDLE WITH CARE!**

Printed by LAMARCO, 40 ANKERS LAMARCO CO., CHICAGO, IL 60606 (2012) 10/12/12

- U.S. Army USACE Northeast Cape, Kangukhsam Mt 52.25 Mi ESE of Savoonga, Savoonga, AK 99769, 907-753-2689
- EPA ID number (AK0000228395)
- Manifest document number
- Accumulation start date
- EPA waste number
- Proper shipping name, as determined in 49 CFR 172.101

**CAUTION**  
CONTAINS  
**PCBs**  
(Polychlorinated Biphenyls)

A toxic environment contaminant requiring special handling and disposal in accordance with U.S. Environmental Protection Agency regulations 40 CFR 761— for Disposal Information contact the nearest U.S. E.P.A. Office

In case of accident or spill, call toll free the U.S. Coast Guard National Response Center

Also Contact 800-424-8802

Tel No. \_\_\_\_\_

PCB Printed by LABELMASTER, Inc. of AMERICAN LABELMASTER CO., CHICAGO, IL 60646

- If applicable, containers of nonhazardous waste will be marked with the following label and will include the information listed below:



- #### 1.4.5 Off-Site Materials Management

Revision 1

### 1.4.5.1 Placarding

Hazardous materials and wastes shipped off-island will be placarded in accordance with 49 CFR 172, Subpart F. Any quantity of material listed in Table 1-2 (below) must be placarded. If a placard is required, it will be affixed on each of the four sides of the container.

**Table 1-2 Placard Required for Any Quantity**

| Category of Material<br>(Hazard Class or Division<br>Number and Additional<br>Description, as Appropriate) | Placard Name                           | CFR Placard Design Section<br>Reference<br>(Section) |
|------------------------------------------------------------------------------------------------------------|----------------------------------------|------------------------------------------------------|
| 2.1                                                                                                        | Flammable Gas                          | 172.532                                              |
| 2.2                                                                                                        | Non-Flammable Gas                      | 172.528                                              |
| 3                                                                                                          | Flammable Liquid                       | 172.542                                              |
| Combustible liquid                                                                                         | Combustible                            | 172.544                                              |
| 4.1                                                                                                        | Flammable Solid                        | 172.546                                              |
| 4.2                                                                                                        | Spontaneously Combustible              | 172.547                                              |
| 4.3                                                                                                        | Dangerous When Wet                     | 172.548                                              |
| 6.2                                                                                                        | None                                   | --                                                   |
| 8                                                                                                          | Corrosive                              | 172.558                                              |
| 9                                                                                                          | Class 9 (see Section<br>172.504[f][9]) | 172.560                                              |
| ORM-D                                                                                                      | None                                   | --                                                   |

Notes:

CFR = Code of Federal Regulations

ORM-D = Other Regulated Materials-Domestic

### 1.4.5.2 U.S. Documentation

Bristol, in accordance with the requirements of 40 CFR 262, will prepare a Uniform Hazardous Waste Manifest, EPA Form 8700-22, for all hazardous wastes (as defined in 40 CFR 262) that are transported for off-site treatment, storage, or disposal. For each waste type, the following information will be provided:

- Proper shipping names, as determined by 49 CFR 172, Section 101

- Hazard class or division
- ID number
- Packaging group
- Total quantity
- Technical and chemical group names
- Emergency Response Guidebook numbers

Also included on each manifest will be the following:

- The Generator's EPA ID number
- Transporter names and associated transporter EPA ID numbers
- A 24-hour emergency response number (Chemtrec at 800-424-9300)
- Generator and transporter signatures
- Shipper's certification

A government representative of USACE will sign the manifests.

Bristol will prepare chain of custody forms and shipper's declarations, if required, for laboratory samples.

Bills of lading will be prepared documenting shipping containers to be shipped off site.

Hazardous and nonhazardous manifest numbers will be referenced on the bills of lading.

Bills of lading requiring shipper's certifications will be signed by the QAR or, if the QAR is not available, the Transportation and Disposal Coordinator (TDC).

Nonhazardous waste items scheduled for disposal at a permitted landfill or recycling center will be tracked with a nonhazardous waste manifest. For each waste type, the following information will be provided:

- Proper shipping names, as determined by 49 CFR 172, Section 101
- Hazard class or division
- ID number
- Packaging group

- Total quantity
- Technical and chemical group names
- Emergency Response Guidebook numbers

Also included on each manifest will be the following:

- The proper EPA ID number
- Transporters
- A 24-hour emergency response number (Chemtrec at 800-424-9300)
- Generator and transporter signatures
- Shipper's certification

A land disposal restriction (LDR) notification will be prepared as required by 40 CFR 268. A USACE government representative will sign the LDR notification.

#### **1.4.5.3 Canadian Documentation**

The Basel Convention, which Canada ratified in August 1992, prohibits the shipment of hazardous wastes across international borders without prior notification and approval. International shipments of hazardous waste that pass into, through, or out of Canada are subject to the requirements of the Export and Import of Hazardous Wastes regulations.

Hazardous wastes shipped from Northeast Cape (NE Cape) to Washington by barge will pass in transit through Canadian waters. A Canadian Transit Notice will be completed and sent to the appropriate Canadian authority before shipment of hazardous waste through Canadian waters. The Canadian Confirmation Letter will be provided to the Contracting Officer (CO) upon its receipt. In addition, Canadian manifest forms will be completed for all hazardous waste streams, in the event that these wastes may land on Canadian soil.

The contractor will sign the Canadian manifests.

#### **1.4.5.4 Manifest Document Review**

A complete manifest packet for the off-site shipment at the end of the field season will be generated prior to shipment. The packet will include all of the following:

- Hazardous waste manifests
- Nonhazardous waste manifests
- Canadian documentation
- Waste profiles
- Waste Shipment Records and LDRs
- Analytical results, where applicable
- Material Safety Data Sheets, when available
- Generator's Certification Statement regarding packaging, marking, labeling, and placarding
- A certification signed by the TDC that the packet is correct

Disapproved documents will be returned for revision. Approved documents will be provided to the TDC prior to shipment.

#### **1.4.5.5 Manifest Copy Distribution**

Final copies of the manifests and transportation documents will be included as an appendix in the final Hazardous, Toxic, and Radioactive Waste (HTRW) Report.

### **1.5 TRANSPORTATION**

Wastes will be transported by barge from NE Cape to Seattle, Washington (intermediate stops are anticipated), and then sent by truck and/or rail to their respective disposal/recycling facilities.

### **1.6 TREATMENT, RECYCLING, AND DISPOSAL**

Hazardous materials, hazardous wastes, and solid wastes removed from the site and generated during removal activities will be treated, recycled, or disposed of as listed in Table 1-3.

**Table 1-3 Waste Types and Disposition**

| <b>Waste Stream Code</b> | <b>Waste Type</b>                                                         | <b>Final Treatment/ Disposal</b>                         | <b>Treatment Facility/ Location</b>                                                                                           |
|--------------------------|---------------------------------------------------------------------------|----------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|
| 1                        | POL-Contaminated Soil or Sediment, non-RCRA                               | Disposal in Subtitle D Landfill                          | Columbia Ridge Recycling & Landfill - Arlington, OR                                                                           |
| 2                        | PCB-Contaminated Soil or Sediment, <50 ppm PCBs                           | Disposal in Subtitle D Landfill                          | Columbia Ridge Recycling & Landfill - Arlington, OR                                                                           |
| 3                        | PCB-Contaminated Soil or Sediment, TSCA, >50 ppm PCBs*                    | Disposal in Subtitle C Landfill                          | Chemical Waste Management of the Northwest - Arlington, OR                                                                    |
| 4                        | Arsenic-Contaminated Soil, RCRA                                           | Disposal in Subtitle C Landfill                          | Chemical Waste Management of the Northwest - Arlington, OR                                                                    |
| 5                        | POL-, PCB-, or other contaminated sediment, non-RCRA                      | Disposal in Subtitle D Landfill                          | Columbia Ridge Recycling & Landfill - Arlington, OR                                                                           |
| 6                        | POL Liquids < 1,000 ppm halogens                                          | Energy Recovery/Fuel Blending                            | Emerald Services, Inc. - Tacoma, WA                                                                                           |
| 7                        | Arsenic-, ethylene glycol-, POL-, or tetrachlorethylene-contaminated soil | Disposal in Subtitle C or D Landfill                     | Columbia Ridge Recycling & Landfill or Chemical Waste Management of the Northwest - Arlington, OR                             |
| 8                        | Miscellaneous hazardous liquids                                           | Energy Recovery/Fuel Blending/Incineration/Stabilization | Emerald Services, Inc. - Tacoma, WA, Clean Harbors Aragonite, LLC – Aragonite, UT, or US Ecology Idaho, Inc. – Grand View, ID |
| 9                        | Antifreeze, non-RCRA                                                      | Recycling/Distillation                                   | Emerald Services, Inc. - Tacoma, WA                                                                                           |
| 10                       | Antifreeze, RCRA                                                          | Recycling/Distillation                                   | Emerald Services, Inc. - Tacoma, WA                                                                                           |
| 11                       | Water Scrubbing Pillows/Absorbents, spent, non-RCRA                       | Disposal in Subtitle D Landfill                          | Columbia Ridge Recycling & Landfill - Arlington, OR                                                                           |

**Table 1-3 Waste Types and Disposition (continued)**

| Waste Stream Code | Waste Type                                       | Final Treatment/ Disposal                 | Treatment Facility/ Location                        |
|-------------------|--------------------------------------------------|-------------------------------------------|-----------------------------------------------------|
| 12                | Water Scrubbing Pillows, spent, RCRA, Benzene    | Disposal in Subtitle C Landfill           | U.S. Ecology Idaho, Inc. - Grand View, ID           |
| 13                | Used PPE (Tyvek®, booties, and gloves), non-RCRA | Disposal in Subtitle D Landfill           | Columbia Ridge Recycling & Landfill - Arlington, OR |
| 14                | Oily PPE/Absorbents, non-RCRA                    | Disposal in Subtitle D Landfill           | Columbia Ridge Recycling & Landfill - Arlington, OR |
| 15                | Ash, Smart Ash Burner, non-RCRA                  | Disposal in Subtitle D Landfill           | Columbia Ridge Recycling & Landfill - Arlington, OR |
| 16                | Miscellaneous Metal Drums                        | Recycling/Disposal in Subtitle D Landfill | Columbia Ridge Recycling & Landfill - Arlington, OR |
| 17                | Miscellaneous Metal Debris                       | Recycling/Disposal in Subtitle D Landfill | Columbia Ridge Recycling & Landfill - Arlington, OR |
| 18                | Wooden Poles                                     | Recycling/Disposal in Subtitle D Landfill | Columbia Ridge Recycling & Landfill - Arlington, OR |
| 19                | Used Acetone and Hexane Solvent, RCRA            | Fuel Blending/Distillation                | Emerald Services, Inc. - Tacoma, WA                 |
| 20                | Used Sulfuric Acid, RCRA                         | Disposal in Subtitle C Landfill           | U.S. Ecology Idaho, Inc. - Grand View, ID           |
| 21                | Spent Methylene Chloride                         | Recycling/Distillation                    | Emerald Services, Inc. - Tacoma, WA                 |

Notes:

\*Not expected, but may be generated

< = less than

> = greater than

ID = Idaho

OR = Oregon

PCB = polychlorinated biphenyl

POL = petroleum, oil, and lubricants

PPE = personal protective equipment

ppm = parts per million

RCRA = Resource Conservation Recovery Act

TSCA = Toxic Substances Control Act

WA = Washington

All facilities used for off-site disposal have been reviewed and approved by the Defense Reutilization Marketing Service. Proposed recycling/disposal facility information is listed in Table 1-4.



**Table 1-4 Proposed Recycling and Waste Disposal Facilities**

|                              |                                            |
|------------------------------|--------------------------------------------|
| <b>Facility Name</b>         | Chemical Waste Management of the Northwest |
| <b>Facility Address</b>      | 17629 Cedar Springs Lane                   |
| <b>City, State, Zip Code</b> | Arlington, OR 97812                        |
| <b>Phone</b>                 | 541-454-2030                               |
| <b>EPA I.D. No.</b>          | ORD089452353                               |
|                              |                                            |
| <b>Facility Name</b>         | Clean Harbors Aragonite, LLC               |
| <b>Facility Address</b>      | 1600 North Aptus Road                      |
| <b>City</b>                  | Aragonite, UT 84029                        |
| <b>Phone</b>                 | (435) 884-8100                             |
| <b>EPA I.D. No.</b>          | UTD981552177                               |
|                              |                                            |
| <b>Facility Name</b>         | Columbia Ridge Recycling and Landfill      |
| <b>Facility Address</b>      | 18177 Cedar Springs Lane                   |
| <b>City</b>                  | Arlington, OR 97812                        |
| <b>Phone</b>                 | 541-454-2030                               |
| <b>EPA I.D. No.</b>          | ORD987173457                               |
|                              |                                            |
| <b>Facility Name</b>         | Emerald Services, Inc.                     |
| <b>Facility Address</b>      | 1825 Alexander Avenue                      |
| <b>City, State, Zip Code</b> | Tacoma, WA 98421                           |
| <b>Phone</b>                 | 206-832-3100                               |
| <b>EPA I.D. No.</b>          | WAD981769110                               |
|                              |                                            |
| <b>Facility Name</b>         | U.S. Ecology, Inc.                         |
| <b>Facility Address</b>      | 20400 Lemley Road                          |
| <b>City, State, Zip Code</b> | Grand View, ID 83624                       |
| <b>Phone</b>                 | 800-274-1516                               |
| <b>EPA I.D. No.</b>          | IDD073114654                               |

## **1.7 DOCUMENTATION AND REPORTING**

### **1.7.1 Waste Tracking Requirements**

Bristol's TDC will track all off-site shipments on a Waste Tracking Summary Spreadsheet, as shown in Attachment 1. A copy of the final Waste Tracking Summary Spreadsheet will be included in the final Remedial Action Report.

### **1.7.2 Packaging Certifications and Exception Reporting**

For any Uniform Hazardous Waste Manifests that are shipped, Bristol will verify that the generator has received a copy of the signed manifest from the treatment, storage, and disposal facility (TSDF) on or before the 35<sup>th</sup> day after transport from NE Cape. If the generator has not received a signed copy on or before the 35<sup>th</sup> day after transportation from NE Cape, Bristol will contact the transporter/facility owner to locate where in the transportation process the waste is currently located.

On the 40<sup>th</sup> day, Bristol will again verify whether the generator has received a copy of the signed manifest from the TSDF. If the generator has not received a copy of the signed manifest, Bristol will prepare an exception report to be filed with EPA Region 10 in accordance with 40 CFR 262.42. A copy of the report will be provided to the CO for approval prior to submittal to EPA Region 10 no later than the 42<sup>nd</sup> day after the transportation ship date.

### **1.7.3 Violations and Discrepancies**

In the event that notices of noncompliance or notices of violations are issued to the contractor, they will be submitted to the CO immediately. All relevant documentation regarding the incident will be provided to the CO, and any response will be coordinated through the CO. Bristol will provide all documentation related to this issue to the CO until the matter is resolved.

If the amount of hazardous waste designated on a manifest and the quantity of hazardous waste received at the disposal facility do not agree, a discrepancy report will be filed as required by 40 CFR 264.72. If required, Bristol will submit this report to the CO 5 days before it is required by the EPA.

In the event a waste shipment is rejected by the TSDF, the CO will be notified immediately and a corrective course of action will be implemented. Bristol will work directly with the TSDF and the CO to remedy the situation. Common remedies include amendment of the waste profile or re-manifesting to an alternate facility for disposal.

#### **1.7.4 Transportation and Disposal Appendix**

To document all wastes generated and managed during this project, all transportation and disposal documentation will be tracked and provided to USACE with the final HTRW Report. Documentation will include a summary of all wastes generated, quantities, and final disposition of the wastes. Copies of the following documentation will be provided:

- United States Uniform Hazardous Waste Manifests
- Land Disposal Restriction Forms
- Nonhazardous Waste Manifests
- Material Safety Data Sheets
- Laboratory Results
- Canadian Manifests and Transit Notices
- Bills of Lading
- Certificates of Weight
- Certificates of Disposal
- Exception Reports and Discrepancy Reports, if applicable
- Waste Photographs

A waste tracking log will list all wastes, container numbers, weights, manifest and profile numbers, and dates for shipping and receiving.

(Intentionally blank)

## **ATTACHMENT 1**

### **Waste Management Forms**

Certification Statement

Exception Report

Canadian Movement Document

Canadian Transit Notice

Container Tracking Spreadsheet

Land Disposal Restriction (LDR) Notification and Certification Form (Waste Management)

Contaminated Soils LDR Notification and Certification Form (Waste Management)

LDR Notification Form – Emerald Services

Identification of COCs and Underlying Hazardous Constituents (Waste Management)

Nonhazardous Waste Manifest

PCB Control Sheet

Uniform Hazardous Waste Manifest

Waste Tracking Summary Spreadsheet

Profile Amendment Request Form



## Profile Amendment Request Form

\_\_\_\_\_ hereby requests an amendment to WMI profile #: \_\_\_\_\_  
(Contact Name)

to include the following:

Amendment Type: ☐ One Time Only Request (Event) ☐ Permanent Addition to Profile (Base)

☐ Additional Analytical/MSDS to be added to profile (see attached)

☐ Volume Increase (specify volume) \_\_\_\_\_ ☐ Tons ☐ Cubic Yards ☐ Drums ☐ Gallons ☐ Other (specify) \_\_\_\_\_

☐ Constituent(s) to be added and/or modify current range in chemical composition:

| Chemicals or constituents to be added/modify | Low   | High  | Units |
|----------------------------------------------|-------|-------|-------|
| _____                                        | _____ | _____ | _____ |
| _____                                        | _____ | _____ | _____ |
| _____                                        | _____ | _____ | _____ |

☐ Change current ranges on profile (specify below)

pH Range \_\_\_\_\_ to \_\_\_\_\_ Free Liquid Range \_\_\_\_\_ to \_\_\_\_\_

☐ Other (specify) \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

### GENERATOR CERTIFICATION

By signing this form, the Generator hereby certifies:

The information provided in this document, the referenced Waste Management Generator's Waste Profile Sheet, and all other referenced documents contain true and accurate descriptions of the waste material. All information regarding known or suspected hazards in the possession of the Generator has been disclosed.

Generator/Customer Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Company Name: \_\_\_\_\_

Name (Print): \_\_\_\_\_ Title: \_\_\_\_\_

### FOR WASTE MANAGEMENT USE ONLY

Submitted By: \_\_\_\_\_ (W.M. Initials) Date: \_\_\_\_\_ Time: \_\_\_\_\_

WM Approval: \_\_\_\_\_ Date: \_\_\_\_\_

Agency Approval Required: ☐ Yes ☐ No

☐ Profile Extension

☐ Analytical Extension

Original Expiration Date \_\_\_\_\_

Analytical Due Date \_\_\_\_\_

Requested Extension \_\_\_\_\_

Requested Extension \_\_\_\_\_

New Expiration Date \_\_\_\_\_

New Analytical Due Date \_\_\_\_\_

Conditions/Precautions: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

# Bristol



ENVIRONMENTAL  
REMEDIATION SERVICES, LLC

111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, AK 99501-5169  
phone (907) 563-0013  
fax (907) 563-6713  
[www.bristol-companies.com](http://www.bristol-companies.com)

## CERTIFICATION STATEMENT

This is to certify that the NE Cape generated wastes to be shipped from NE Cape, St. Lawrence Island, Alaska during the month of October 2013 under the Uniform Hazardous Waste Manifest Documents No. \_\_\_\_\_, \_\_\_\_\_, and \_\_\_\_\_ were properly classified, described, packaged, marked, and labeled and were in proper condition for transportation according to the applicable regulations of DOT, EPA, and Washington State laws and regulations.

Printed Name/Title

---

Signature/Date

# EXAMPLE

# Bristol



ENVIRONMENTAL  
REMEDIALATION SERVICES, LLC

111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, AK 99501-5169  
phone (907) 563-0013  
fax (907) 563-6713  
www.bristol-companies.com

October 21, 2013

Xiang-Yu Ge  
U.S. Environmental Protection Agency  
Region 10  
1200 Sixth Avenue (S.O. 141)  
Seattle, Washington 98101

**Subject: Exception Report for NE Cape, St. Lawrence Island, Alaska  
Uniform Hazardous Waste Manifest**

Xiang-Yu Ge,

Attached is a copy of uniform hazardous waste manifest \_\_\_\_\_, for hazardous wastes shipped from the NE Cape location on St. Lawrence Island, Alaska. The Treatment, Storage, and Disposal Facility (TSDF) signed copy has not been received by the generator as of \_\_\_\_\_. It has been determined that the materials are currently in transit from \_\_\_\_\_ to \_\_\_\_\_. The wastes are estimated to arrive on \_\_\_\_\_.

If you need further information or have questions relating to this issue, please contact me.

Sincerely,

**Bristol Environmental  
Remediation Services, LLC**

Tyler Ellingboe  
Project Manager/Sr. Waste Specialist

# EXAMPLE



# MOVEMENT DOCUMENT / MANIFEST DOCUMENT DE MOUVEMENT / MANIFESTE

This Movement document/manifest conforms to all federal and provincial transport and environmental legislation.  
Ce document de mouvement/manifeste est conforme aux législations fédérale et provinciale sur l'environnement et le transport.

EXAMPLE ONLY

9223060-6

Movement Document / Manifest Reference No.  
N° de référence du document de mouvement/manifeste

|                                                                                                                                                                                                                                           |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  |                                                                                                                                                                                                                                              |  |  |  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|
| <b>A Generator / consigneur</b><br><b>Producteur / expéditeur</b>                                                                                                                                                                         |  |  |  | <b>B Carrier</b><br><b>Transporteur</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |  |  | <b>C Receiver / consignee</b><br><b>Réceptionnaire / destinataire</b>                                                                                                                                                                        |  |  |  |
| Registration No. / Provincial ID No.<br>N° d'immatriculation - d'id. provincial                                                                                                                                                           |  |  |  | Registration No. / Provincial ID No.<br>N° d'immatriculation - d'id. provincial                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  | Reference Nos. of other movement document(s)/manifest(s) used /<br>N° de référence des autres documents de mouvement/manifestes utilisés                                                                                                     |  |  |  |
| Company name / Nom de l'entreprise                                                                                                                                                                                                        |  |  |  | Company name / Nom de l'entreprise                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |  |  | Receiver / consignee information same as in Part A<br>Les renseignements du réceptionnaire / destinataire est la même qu'à la Partie A                                                                                                       |  |  |  |
| Mailing address / Adresse postale City / Ville Province Postal code / Code postal                                                                                                                                                         |  |  |  | Mailing address / Adresse postale City / Ville Province Postal code / Code postal                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  |  |  | <input type="checkbox"/> Yes / Oui <input type="checkbox"/> No, complete the box below / Non, remplir la case ci-dessous                                                                                                                     |  |  |  |
| E-mail / Courriel électronique Tel. No. / N° de tél. ( )                                                                                                                                                                                  |  |  |  | E-mail / Courriel électronique Tel. No. / N° de tél. ( )                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |  |  |  | Company name / Nom de l'entreprise                                                                                                                                                                                                           |  |  |  |
| Shipping site address / Adresse de lieu de l'expédition                                                                                                                                                                                   |  |  |  | Vehicle / Véhicule<br>Trailer - Rail car No. 1<br>1 <sup>re</sup> remorque - wagon<br>Trailer - Rail car No. 2<br>2 <sup>e</sup> remorque - wagon                                                                                                                                                                                                                                                                                                                                                                                                  |  |  |  | Registration No. / N° d'immatriculation Prov. 24                                                                                                                                                                                             |  |  |  |
| City / Ville Province Postal code / Code postal                                                                                                                                                                                           |  |  |  | Port of entry / Point d'entrée International use only                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |  |  |  | Port of exit / Point de sortie International use only 25                                                                                                                                                                                     |  |  |  |
| Intended Receiver / consignee<br>Réceptionnaire / destinataire prévu 2                                                                                                                                                                    |  |  |  | Carrier Certification: I certify that I have received waste or recyclable material from the generator / consigneur for delivery to the receiver / consignee as set out in Part A and that the information contained in Part B is complete and correct.<br>Attestation du transporteur: J'atteste avoir reçu les déchets ou matières recyclables du producteur / expéditeur en vue de leur livraison au réceptionnaire / destinataire, tels qu'ils figurent à la partie A et que les renseignements inscrits à la partie B sont exacts et complets. |  |  |  | Name of authorized person (print):<br>Nom de l'agent autorisé (caractères d'imprimerie):                                                                                                                                                     |  |  |  |
| Mailing address / Adresse postale City / Ville Province Postal code / Code postal                                                                                                                                                         |  |  |  | Year / Année Month / Mois Day / Jour Signature:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  | Date received / Date de réception<br>Year / Année Month / Mois Day / Jour Time / Heure 29<br><input type="checkbox"/> A.M. <input type="checkbox"/> P.M.                                                                                     |  |  |  |
| E-mail / Courriel électronique Tel. No. / N° de tél. ( )                                                                                                                                                                                  |  |  |  | Receiving site address / Adresse de lieu de l'expédition                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |  |  |  | If waste or recyclable material to be transferred, specify intended company name / Si les déchets ou matières recyclables doivent être transférés, préciser le nom du destinataire 30                                                        |  |  |  |
| City / Ville Province Postal code / Code postal                                                                                                                                                                                           |  |  |  | Registration No. / Provincial ID No.<br>N° d'immatriculation/d'id provincial                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |  |  | Quantity received / Quantité reçue Units / L or / ou kg Unités 31<br>Comments / Commentaires 32<br>Handling Code / Code de manutention 33<br>Shipment / Envoi Accepted / Refused / Accepté / Refusé 34<br>Decont. / Vel 35                   |  |  |  |
| Prov. code / Code prov. 3                                                                                                                                                                                                                 |  |  |  | Shipping name / Appellation réglementaire 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |  |  | Class / Classe 5<br>Sub. class(es) / Classe(s) sub.                                                                                                                                                                                          |  |  |  |
| (i)                                                                                                                                                                                                                                       |  |  |  | UN No. / N° NU 6                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |  |  | Packing / risk gr. / Gr. d'emballage / de risque 7<br>Quantity shipped / Quantité expédiée 8<br>Units / L or / ou kg Unités 9<br>Packaging / Contenant No. / N° 10<br>Codes Int.-ext. 11<br>Phys. state / État phys. 12                      |  |  |  |
| (ii)                                                                                                                                                                                                                                      |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  |                                                                                                                                                                                                                                              |  |  |  |
| (iii)                                                                                                                                                                                                                                     |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  |                                                                                                                                                                                                                                              |  |  |  |
| (iv)                                                                                                                                                                                                                                      |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  |                                                                                                                                                                                                                                              |  |  |  |
| Notice No. / N° de notification 11                                                                                                                                                                                                        |  |  |  | Notice Line No. / N° de ligne de la notification 12                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |  |  | National code in country of / Code du pays 18<br>Customs code(s) / Code(s) de douanes 19                                                                                                                                                     |  |  |  |
| Shipment / Envoi 13                                                                                                                                                                                                                       |  |  |  | Basel Annex VIII or OECD Code / Annexe VIII de Bâle ou Code OCDE 15<br>H code / Code H 16<br>Y code / Code Y 17                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  | Export / Importation 18<br>Name of authorized person (print) / Nom de l'agent autorisé (caractères d'imprimerie) 20<br>Signature 21<br>Tel. No. / N° de tél. 22                                                                              |  |  |  |
| (i)                                                                                                                                                                                                                                       |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  | Receiver / consignee certification: I certify that the information contained in Part C is correct and complete. / Attestation du réceptionnaire / destinataire: J'atteste que tous les renseignements à la partie C sont exacts et complets. |  |  |  |
| (ii)                                                                                                                                                                                                                                      |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  | Name of authorized person (print) / Nom de l'agent autorisé (caractères d'imprimerie)                                                                                                                                                        |  |  |  |
| (iii)                                                                                                                                                                                                                                     |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  | Signature 23<br>Tel. No. / N° de tél. 24                                                                                                                                                                                                     |  |  |  |
| (iv)                                                                                                                                                                                                                                      |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  | Special handling / Manutention spéciale 25<br><input type="checkbox"/> Attached / Ci-joint: <input type="checkbox"/> As follows / Ci-contre:                                                                                                 |  |  |  |
| Generator / consigneur certification: I certify that the information contained in Part A is correct and complete.<br>Attestation du producteur / expéditeur: J'atteste que tous les renseignements à la partie A sont exacts et complets. |  |  |  | Name of authorized person (print) / Nom de l'agent autorisé (caractères d'imprimerie)                                                                                                                                                                                                                                                                                                                                                                                                                                                              |  |  |  | Date shipped / Date d'expédition 26<br>Year / Année Month / Mois Day / Jour Time / Heure 27<br><input type="checkbox"/> A.M. <input type="checkbox"/> P.M.                                                                                   |  |  |  |
|                                                                                                                                                                                                                                           |  |  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |  |  | Scheduled arrival date / Date d'arrivée prévue 28<br>Year / Année Month / Mois Day / Jour                                                                                                                                                    |  |  |  |

# NOTICE – NOTIFICATION

|                                                                 |                                 |
|-----------------------------------------------------------------|---------------------------------|
| Notice Reference No.: /<br>N° de référence de la notification : | Page : _____<br>of / de : _____ |
|-----------------------------------------------------------------|---------------------------------|

Administrative form for proposed movements of hazardous wastes or hazardous recyclable materials  
 Formulaire administratif en vue de projets d'envois de déchets dangereux et de matières recyclables dangereuses

|                                                                                                                                                                                                                                                                                                                                                                         |  |                                                                                                                                                             |  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| <b>1 OPTION</b> Indicate the option that applies to this notice. / Indiquez l'option qui s'applique à cette notification.<br><input type="checkbox"/> Disposal / Élimination <input type="checkbox"/> Recycling / Recyclage <input type="checkbox"/> Recycling, Pre-approved Facility / Recyclage, Installation approuvée au préalable                                  |  |                                                                                                                                                             |  |
| <b>2 EXPORTER OR FOREIGN EXPORTER</b><br>EXPORTATEUR OU EXPÉDITEUR ÉTRANGER                                                                                                                                                                                                                                                                                             |  | <b>3 FOREIGN RECEIVER OR IMPORTER</b><br>DESTINAIRE ÉTRANGER OU IMPORTATEUR                                                                                 |  |
| Registration Number: / N° d'immatriculation :                                                                                                                                                                                                                                                                                                                           |  | Registration Number: / N° d'immatriculation :                                                                                                               |  |
| Name: / Nom :                                                                                                                                                                                                                                                                                                                                                           |  | Name: / Nom :                                                                                                                                               |  |
| Address: / Adresse :      Shipping Site Address: / Adresse du site d'envoi :                                                                                                                                                                                                                                                                                            |  | Address: / Adresse :      Receiving Site Address: / Adresse du site de réception :                                                                          |  |
| Tel. No.: / N° de tél. :<br>(    )                                                                                                                                                                                                                                                                                                                                      |  | Fax No.: / N° de téléc. :<br>(    )                                                                                                                         |  |
| E-mail address: / Adresse électronique :                                                                                                                                                                                                                                                                                                                                |  | E-mail address: / Adresse électronique :                                                                                                                    |  |
| Contact person: / Personne ressource :                                                                                                                                                                                                                                                                                                                                  |  | Contact Person: / Personne ressource :                                                                                                                      |  |
| Name of Insurance Company: / Nom de l'assureur :                                                                                                                                                                                                                                                                                                                        |  | Policy No.: / N° de Police :                                                                                                                                |  |
| Name of Insurance Company: / Nom de l'assureur :                                                                                                                                                                                                                                                                                                                        |  | Policy No.: / N° de Police :                                                                                                                                |  |
| <b>4 AUTHORIZED CARRIER</b><br>TRANSPORTEUR AGRÉÉ                                                                                                                                                                                                                                                                                                                       |  | <b>5 AUTHORIZED FACILITY (IF OPERATION D13, D14, D17, R12, R13, R16)</b><br>INSTALLATION AGRÉÉE (DANS LE CAS DES OPÉRATIONS D13, D14, D17, R12, R13 OU R16) |  |
| Registration Number: / N° d'immatriculation :                                                                                                                                                                                                                                                                                                                           |  | Registration Number: / N° d'immatriculation :                                                                                                               |  |
| Name: / Nom :                                                                                                                                                                                                                                                                                                                                                           |  | Name: / Nom :                                                                                                                                               |  |
| Address: / Adresse :                                                                                                                                                                                                                                                                                                                                                    |  | Address: / Adresse :      Receiving Site Address: / Adresse du site de réception :                                                                          |  |
| Modes of Transport:<br>Moyens de transport :<br><input type="checkbox"/> Road/Route<br><input type="checkbox"/> Rail/Rail<br><input type="checkbox"/> Marine/Mer<br><input type="checkbox"/> Air/Air<br>If other authorized carriers used, attach a list.<br>S'il y a d'autres transporteurs agréés, annexez une liste.<br><input type="checkbox"/> Attached / ci-joint |  | <input type="checkbox"/> Attached / ci-joint                                                                                                                |  |
| Tel. No.: / N° de tél. :<br>(    )                                                                                                                                                                                                                                                                                                                                      |  | Fax No.: / N° de téléc. :<br>(    )                                                                                                                         |  |
| E-mail address: / Adresse électronique :                                                                                                                                                                                                                                                                                                                                |  | E-mail address: / Adresse électronique :                                                                                                                    |  |
| Contact person: / Personne ressource :                                                                                                                                                                                                                                                                                                                                  |  | Contact person: / Personne ressource :                                                                                                                      |  |
| Name of Insurance Company: / Nom de l'assureur :                                                                                                                                                                                                                                                                                                                        |  | Policy No.: / N° de Police :                                                                                                                                |  |
| Name of Insurance Company: / Nom de l'assureur :                                                                                                                                                                                                                                                                                                                        |  | Policy No.: / N° de Police :                                                                                                                                |  |
| E-mail address: / Adresse électronique :                                                                                                                                                                                                                                                                                                                                |  | E-mail address: / Adresse électronique :                                                                                                                    |  |
| Contact person: / Personne ressource :                                                                                                                                                                                                                                                                                                                                  |  | Contact person: / Personne ressource :                                                                                                                      |  |

## SHIPPING DETAILS – DÉTAILS SUR LES ENVOIS

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                                                                          |  |                                                                                                         |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------------------------------------------------|--|---------------------------------------------------------------------------------------------------------|--|
| <b>6 NUMBER OF SHIPMENTS:</b><br>NOMBRE D'ENVOIS :                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |  | <b>7 PORT OF EXIT / ENTRY OR CUSTOMS OFFICE(S):</b><br>BUREAU(X) DE DOUANE OU POINT DE SORTIE/D'ENTRÉE : |  | <input type="checkbox"/> Attached / ci-joint                                                            |  |
| <b>8 FIRST AND LAST SHIPMENTS:</b><br>PREMIER ET DERNIER ENVOIS :                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |  | First Premier    Y - A    M - M    D - J                                                                 |  | Last Dernier    Y - A    M - M    D - J                                                                 |  |
| <b>9 TRANSIT COUNTRY(IES) / PAYS DE TRANSIT :</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |  | Country: Pays :                                                                                          |  | Length of Stay: Durée du transit :                                                                      |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                                                                          |  | <input type="checkbox"/> Attached / ci-joint                                                            |  |
| <b>10 HAZARDOUS INFORMATION / RENSEIGNEMENTS DANGEREUX -</b> (For additional hazardous information please see Appendix to the Notice. / Veuillez consulter l'annexe à la notification pour des renseignements dangereux supplémentaires.)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |  |                                                                                                          |  |                                                                                                         |  |
| International Waste Identification Code (IWIC)<br>Code international d'identification des déchets (CIID)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  | Basel Annex VIII or OECD App. 4 Code / Annexe VIII de Bâle ou App. 4 Code OCDE                           |  | TDGR PIN<br>NIP du RTMD                                                                                 |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                                                                          |  | Class Classe<br>Quantity Quantité                                                                       |  |
| Customs Code<br>Code de douane                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  | ID No & Description of Sch. 3-7<br>N° d'id. et description de l'Ann. 3 à 7                               |  | POP name, quant. & conc.<br>POP nom, quant. et conc.                                                    |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                                                                          |  | Description(s) of the D/R process(es) to be used<br>Description(s) du (des) processus D/R mis en oeuvre |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                                                                          |  | <input type="checkbox"/> kg<br><input type="checkbox"/> L                                               |  |
| <b>11 EXPORTS OF HAZARDOUS WASTE:</b> Options considered for reducing or phasing out of the waste and the reason the disposal is happening outside of Canada<br><b>EXPORTATION DE DÉCHETS DANGEREUX :</b> Solutions envisagées pour réduire ou pour supprimer les déchets et les raisons pour l'élimination en lieu étranger                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |  |                                                                                                          |  |                                                                                                         |  |
| <b>12 STATEMENT OF PERSON SUBMITTING THE NOTICE:</b> In the case of an export or import, the contract(s) referred to in paragraphs 9(f) or 16(e) is/are in force and if the waste or material cannot be disposed of or recycled in accordance with the export or import permit, the exporter or importer will undertake alternative arrangements required under the Regulations or will return the waste or material to the facility from which it was imported in accordance with s. 34 or 35. In the case of an export, import or transit, the insurance policy will cover the period specified by the Regulations and the information in the notice is complete and correct.<br><b>DÉCLARATION PAR L'AUTEUR DE LA NOTIFICATION :</b> Dans le cas d'une exportation ou d'une importation, le(s) contrat(s) visé(s) aux alinéas 9f) ou 16e) est (sont) en vigueur et si les déchets ou les matières ne peuvent être éliminés ou recyclés conformément au permis d'exportation ou d'importation, l'exportateur ou l'importateur mettra en oeuvre les mesures d'arrangements alternatifs prévues au Règlement ou à les ramener à l'installation d'origine conformément aux articles 34 ou 35. Dans le cas d'une exportation, d'une importation ou d'un transit, la police d'assurance sera en vigueur pour la période visée par le Règlement, et les renseignements figurant à la notification sont complets et exacts. |  |                                                                                                          |  |                                                                                                         |  |
| Name: / Nom :                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  | Signature:                                                                                               |  | Date:                                                                                                   |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                                                                          |  | Tel. No.: / N° de tél.                                                                                  |  |

# Bristol



## Container Tracking Spreadsheet

Date:

| Container Number | Container Type | Container ID | Gross/ Tare/ Net Masses | Manifest/ Bill of Lading Code | Contents | Transportation Start Date | TSDF Destination | Current Location | Date Received at TSDF |
|------------------|----------------|--------------|-------------------------|-------------------------------|----------|---------------------------|------------------|------------------|-----------------------|
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |
|                  |                |              |                         |                               |          |                           |                  |                  |                       |

US Army Corps of Engineers, Alaska District  
NE Cape HTRW Remedial Actions  
NE Cape, St. Lawrence Island, Alaska  
Contract No. W911KB-13-C-0004  
BERS Project No. 34130068



# LAND DISPOSAL RESTRICTION (LDR) NOTIFICATION AND CERTIFICATION FORM (PHASE IV)

Generator Name: \_\_\_\_\_

Profile Number: \_\_\_\_\_ Manifest Number: \_\_\_\_\_

| Ref. # | 2. US EPA HAZARDOUS WASTE CODE(s) | 3. SUBCATEGORY ENTER THE SUBCATEGORY DESCRIPTION<br>(If not applicable, simply check NONE) |      | 4. HOW MUST THE WASTE BE MANAGED? ENTER LETTER FROM BELOW |
|--------|-----------------------------------|--------------------------------------------------------------------------------------------|------|-----------------------------------------------------------|
|        |                                   | DESCRIPTION                                                                                | NONE |                                                           |
| 1.     |                                   |                                                                                            |      |                                                           |
| 2.     |                                   |                                                                                            |      |                                                           |
| 3.     |                                   |                                                                                            |      |                                                           |
| 4.     |                                   |                                                                                            |      |                                                           |

1. Is this waste a non-wastewater or wastewater? (See 40 CFR 268.2) Check ONE: ☐ Non-Wastewater ☐ Wastewater  
For hazardous debris meeting the definition of debris and subject to the alternate treatment standards in 268.45, check here: ☐
2. In **column 2**, identify ALL USEPA hazardous waste codes that apply to this waste shipment, as defined by 40 CFR 261.  
• To list additional waste code(s) use Land Disposal Notification/Certification Supplemental Form (CWM-2005-D) and check here: ☐
3. In **column 3**, for each waste code, identify the subcategory if one applies, or check NONE if the waste code has no subcategory.
4. In **column 4**, enter the letter from the list below (A. – D.) that describes how the waste must be managed to comply with the land disposal restriction regulations in 40 CFR 268. Please note that if you enter B.1, B.3, B.6 or D, you are certifying that the waste meets all the Land Disposal Restrictions and may be landfilled without further treatment. If you enter B.4, you are certifying that the waste has been decharacterized, but still requires treatment for UHCs. (States authorized by EPA to manage the LDR program may have regulatory citations different from the 40 CFR citations listed on this form. Where these regulatory citations differ, your form will be deemed to refer to those state citations as well as 40 CFR.)
5. Constituents of concern for waste codes F001-F005 and F039 and underlying hazardous constituents (UHCs) for D001-D043, must be identified unless the treatment facility will monitor for all constituents. **If any of these codes apply, check appropriate box below:**
- To identify constituents of concern for F001-F005, F039 and UHCs, use the Identification of Constituents of Concern Form (CWM-2007) and check here: ☐
  - If UHCs are applicable, but none are present at the point of generation, check here: ☐
  - If incineration facility will monitor for all constituents of concern (except dioxins), check here: ☐

## MANAGEMENT METHODS

### A RESTRICTED WASTE REQUIRES TREATMENT

This waste must be treated to the applicable treatment standards set forth in 40 CFR 268.40.

### B.1 RESTRICTED WASTE TREATED TO PERFORMANCE STANDARDS

"I certify under penalty of law that I personally have examined and am familiar with the treatment technology and operation of the treatment process used to support this certification. Based on my inquiry of those individuals immediately responsible for obtaining this information, I believe that the treatment process had been operated and maintained properly so as to comply with the treatment standards specified in 40 CFR 268.40 without impermissible dilution of the prohibited waste. I am aware there are significant penalties for submitting a false certification including the possibility of fine and imprisonment."

### B.3 GOOD FAITH ANALYTICAL CERTIFICATION FOR INCINERATED ORGANICS

"I certify under penalty of law that I have personally examined and am familiar with the treatment technology and operation of the treatment process used to support this certification. Based on my inquiry of those individuals immediately responsible for obtaining this information, I believe that the non-wastewater organic constituents have been treated by combustion units as specified in 268.42 Table 1. I have been unable to detect the non-wastewater organic constituents despite having used best faith efforts to analyze for such constituents. I am aware that there are significant penalties for submitting a false certification, including the possibility of fine and imprisonment."

### B.4 DECHARACTERIZED WASTE REQUIRES TREATMENT FOR UNDERLYING HAZARDOUS CONSTITUENTS

"I certify under penalty of law that the waste has been treated in accordance with the requirements of 40 CFR 268.40 or 268.49, to remove the hazardous characteristic. This de-characterized waste contains underlying hazardous constituents that require further treatment to meet treatment standards. I am aware that there are significant penalties for submitting a false certification, including the possibility of fine and imprisonment."

### B.6 RESTRICTED DEBRIS TREATED TO ALTERNATE PERFORMANCE STANDARDS

"I certify under penalty of law that the debris has been treated in accordance with the requirements of 40CFR 268.45. I am aware that there are significant penalties for making a false certification, including the possibility of fine and imprisonment."

### C. RESTRICTED WASTE SUBJECT TO A VARIANCE

This waste is subject to a national capacity variance, a treatability variance, or a case-by-case extension. Enter the effective date of prohibition in column (4) above.

### D. RESTRICTED WASTE CAN BE LAND DISPOSED WITHOUT FURTHER TREATMENT

"I certify under penalty of law I personally have examined and am familiar with the waste through analysis and testing or through knowledge of the waste to support this certification that the waste complies with the treatment standards specified in 40 CFR Part 268 Subpart D and LAC 33: V. 2223-2233. I believe that the information I submitted is true, accurate and complete. I am aware that there are significant penalties for submitting a false certification, including the possibility of fine and imprisonment."

I hereby certify that all information submitted in this and all associated documents is complete and accurate to the best of my knowledge and information.

Name: (Print) \_\_\_\_\_ Title: \_\_\_\_\_

Signature: \_\_\_\_\_ Date: \_\_\_\_\_



# LAND DISPOSAL NOTIFICATION AND CERTIFICATION FORM (UTS) - (PHASE IV) Supplemental Page

Generator Name: \_\_\_\_\_ Manifest Doc. Number: \_\_\_\_\_

Profile Number \_\_\_\_\_

This form is a continuation from CWM-2005-C for a waste identified by more than four USEPA waste code/groups. This page by itself IS NOT an acceptable Land Disposal Notification and Certification Form!

Continue (from form CWM-2005-C) to identify ALL USEPA hazardous wastes that apply to this waste shipment (as defined by 40 CFR 261). For each waste code, identify the corresponding subcategory or check NONE if the waste does not have a subcategory. Also identify in column 4 how the waste must be managed. To identify constituents of concern for F001-F005 and F039 and UHCs, use the Identification of Constituents of Concern for Waste Codes F001-F005, F039 and Underlying Hazardous Constituents (UHCs) Form (CWM-2007) and check here: ☐

| Ref. # | 2. US EPA<br>HAZARDOUS<br>WASTE CODE(s) | 3. SUBCATEGORY ENTER THE SUBCATEGORY DESCRIPTION<br>(If not applicable, simply check none) |      | 4. HOW MUST THE WASTE BE MANAGED?<br>(ENTER LETTER FROM FIRST PAGE OF CWM-2005-C) |
|--------|-----------------------------------------|--------------------------------------------------------------------------------------------|------|-----------------------------------------------------------------------------------|
|        |                                         | DESCRIPTION                                                                                | NONE |                                                                                   |
| 5      |                                         |                                                                                            |      |                                                                                   |
| 6      |                                         |                                                                                            |      |                                                                                   |
| 7      |                                         |                                                                                            |      |                                                                                   |
| 8      |                                         |                                                                                            |      |                                                                                   |
| 9      |                                         |                                                                                            |      |                                                                                   |
| 10     |                                         |                                                                                            |      |                                                                                   |
| 11     |                                         |                                                                                            |      |                                                                                   |
| 12     |                                         |                                                                                            |      |                                                                                   |
| 13     |                                         |                                                                                            |      |                                                                                   |
| 14     |                                         |                                                                                            |      |                                                                                   |
| 15     |                                         |                                                                                            |      |                                                                                   |
| 16     |                                         |                                                                                            |      |                                                                                   |
| 17     |                                         |                                                                                            |      |                                                                                   |
| 18     |                                         |                                                                                            |      |                                                                                   |
| 19     |                                         |                                                                                            |      |                                                                                   |
| 20     |                                         |                                                                                            |      |                                                                                   |
| 21     |                                         |                                                                                            |      |                                                                                   |
| 22     |                                         |                                                                                            |      |                                                                                   |
| 23     |                                         |                                                                                            |      |                                                                                   |
| 24     |                                         |                                                                                            |      |                                                                                   |
| 25     |                                         |                                                                                            |      |                                                                                   |
| 26     |                                         |                                                                                            |      |                                                                                   |
| 27     |                                         |                                                                                            |      |                                                                                   |
| 28     |                                         |                                                                                            |      |                                                                                   |
| 29     |                                         |                                                                                            |      |                                                                                   |
| 30     |                                         |                                                                                            |      |                                                                                   |
| 31     |                                         |                                                                                            |      |                                                                                   |
| 32     |                                         |                                                                                            |      |                                                                                   |

To list additional USEPA waste code(s) and subcategories, use the supplemental sheet provided (CWM-2005-D) and check here: ☐

*I hereby certify that all information submitted in this and all associated documents is complete and accurate to the best of my knowledge and information.*

Signature: \_\_\_\_\_ Title: \_\_\_\_\_ Date: \_\_\_\_\_





# CONTAMINATED SOILS LAND DISPOSAL RESTRICTION (LDR) NOTIFICATION AND CERTIFICATION FORM (PHASE IV)

Generator Name: \_\_\_\_\_

CWM Profile Number \_\_\_\_\_ Manifest Number: \_\_\_\_\_

| Ref. # | 3. US EPA HAZARDOUS WASTE CODE(S) | 4. HOW MUST THE WASTE BE MANAGED?<br>ENTER LETTER FROM BELOW |
|--------|-----------------------------------|--------------------------------------------------------------|
| 1.     |                                   |                                                              |
| 2.     |                                   |                                                              |
| 3.     |                                   |                                                              |
| 4.     |                                   |                                                              |

1. This waste is a non-wastewater (See 40 CFR 268.2).
2. (Check One) This contaminated soil ☐ **does** ☐ **does not** contain listed hazardous waste and ☐ **does** ☐ **does not** exhibit a characteristic of hazardous waste and is ☐ **subject to** / ☐ **complies with** the soil treatment standards as provided by 40 CFR 268.49(c).
3. In **column 3**, identify ALL USEPA hazardous waste codes that apply to this waste shipment, as defined by 40 CFR 261. To list additional waste code(s) use Land Disposal Notification/Certification Supplemental Form (CMW 2005-F) and check here: ☐ For low Mercury subcategory waste (contains less than 260 ppm total Mercury) check here: ☐
4. In **column 4**, enter the letter from the Management Method list below (A.1, B.5 or D.) that describes how the waste must be managed to comply with the land disposal restriction regulations in 40 CFR 268.49. Please note that if you enter B.5 or D, you are certifying that the waste meets all the Land Disposal Restrictions and may be landfilled without further treatment. (States authorized by EPA to manage the LDR program may have regulatory citations different from the 40 CFR citations listed on this form. Where these regulatory citations differ, your form will be deemed to refer to those state citations as well as 40 CFR.)
5. Underlying hazardous constituents (UHCs) if present must be identified. If any constituents apply, check appropriate box below:
  - To identify UHCs, use the Identification of Constituents of Concern Form (CWM-2007) and check here: ☐
  - If no UHCs (10x UTS) are present at the point of generation, check here: ☐

## MANAGEMENT METHODS

### A.1 RESTRICTED SOIL REQUIRES TREATMENT

"I certify under penalty of law that I personally have examined this contaminated soil and it ☐ **does** ☐ **does not** contain listed hazardous waste and ☐ **does** ☐ **does not** exhibit a characteristic of hazardous waste requires treatment to meet the soil treatment standards as provided by 40 CFR 268.49(c)."

### B.5 RESTRICTED SOIL TREATED TO ALTERNATE PERFORMANCE STANDARDS

"I certify under penalty of law that I have personally examined and am familiar with the treatment technology and operation of the treatment process used to support this certification and believe that it has been maintained and operated properly so as to comply with treatment standards specified in 40 CFR 268.49(c) without impermissible dilution of the prohibited wastes. I am aware there are significant penalties for submitting a false certification, including the possibility of fine and imprisonment."

### D. RESTRICTED SOIL CAN BE LAND DISPOSED WITHOUT FURTHER TREATMENT

"I certify under penalty of law that I personally have examined and am familiar with the waste through analysis and testing or through knowledge of the waste to support this certification that the waste complies with the treatment standards specified in 40 CFR 268 subpart D. I believe that the information I submitted is true, accurate, and complete. I am aware there are significant penalties for submitting a false certification, including the possibility of fine and imprisonment."

*I hereby certify that all information submitted in this and all associated documents is complete and accurate to the best of my knowledge and information.*

Name: (Print) \_\_\_\_\_ Title: \_\_\_\_\_

Signature: \_\_\_\_\_ Date: \_\_\_\_\_



**CONTAMINATED SOILS LAND DISPOSAL NOTIFICATION AND  
CERTIFICATION FORM (UTS) - (PHASE IV)  
Supplemental Page**

Generator Name: \_\_\_\_\_ Manifest Doc. Number: \_\_\_\_\_

CWM Profile Number \_\_\_\_\_

This form is a continuation from CWM-2005-E for a waste identified by more than five USEPA waste code/groups. This page by itself IS NOT an acceptable Land Disposal Notification and Certification Form!

Continue (from form CWM-2005-E) to identify ALL USEPA hazardous wastes that apply to this waste shipment (as defined by 40 CFR 261). Identify in column 4 how the waste must be managed. To identify constituents of concern for F001-F005 and F039 and UHCs, use the Identification of Constituents of Concern for Waste Codes F001-F005, F039 and Underlying Hazardous Constituents (UHCs) Form (CWM-2007) and check here: ☐

| Ref. # | 3. US EPA HAZARDOUS WASTE CODE(s) | 4. HOW MUST THE WASTE BE MANAGED?<br>(ENTER LETTER FROM FIRST PAGE OF CWM-2005-E) |
|--------|-----------------------------------|-----------------------------------------------------------------------------------|
| 5      |                                   |                                                                                   |
| 6      |                                   |                                                                                   |
| 7      |                                   |                                                                                   |
| 8      |                                   |                                                                                   |
| 9      |                                   |                                                                                   |
| 10     |                                   |                                                                                   |
| 11     |                                   |                                                                                   |
| 12     |                                   |                                                                                   |
| 13     |                                   |                                                                                   |
| 14     |                                   |                                                                                   |
| 15     |                                   |                                                                                   |
| 16     |                                   |                                                                                   |
| 17     |                                   |                                                                                   |
| 18     |                                   |                                                                                   |
| 19     |                                   |                                                                                   |
| 20     |                                   |                                                                                   |
| 21     |                                   |                                                                                   |
| 22     |                                   |                                                                                   |
| 23     |                                   |                                                                                   |
| 24     |                                   |                                                                                   |
| 25     |                                   |                                                                                   |
| 26     |                                   |                                                                                   |
| 27     |                                   |                                                                                   |
| 28     |                                   |                                                                                   |
| 29     |                                   |                                                                                   |
| 30     |                                   |                                                                                   |
| 31     |                                   |                                                                                   |
| 32     |                                   |                                                                                   |

To list additional USEPA waste code(s) and subcategories, use the supplemental sheet provided (CWM-2005-F) and check here: ☐

*I hereby certify that all information submitted in this and all associated documents is complete and accurate to the best of my knowledge and information.*

Signature: \_\_\_\_\_ Title: \_\_\_\_\_ Date: \_\_\_\_\_

## Emerald Services RCRA Land Disposal Restriction Notification Form EZ

(This form is applicable to characteristic (D codes), listed waste (F, K, U and P codes), Contaminated Soil and Hazardous Debris)

Generator:

U.S. E.P.A. I.D. #:

Profile #:

Manifest #:

The wastes identified in this form are subject to the land disposal restrictions of 40CFR Part 268. The wastes do not meet the treatment standards specified in Part 268, Subpart D or do not meet the applicable prohibition levels specified in 268.32 or RCRA Section 3004(d). Pursuant to 40CFR 256.7(a), the required information applicable to each waste is identified below (*check all boxes that apply*):

Treatability Group: ☐ Wastewater ☒ Non-Wastewater

(Wastewaters containing less than 1% filterable solids and less than 1% Total Organic Carbon)

- ☐ **D001 Ignitable (except for high TOC) managed in non-CWA/non-CWA equivalent non-Class I SDWA systems** (*Complete Form U.C. Underlying hazardous constituents need not be addressed if the waste is to be combusted or recovered.*)
- ☐ D001 Ignitable (except for high TOC) managed in CWA/CWA-equivalent /Class I SDWA systems
- ☐ D001 High TOC Ignitable (Greater than 10% organic carbon)
- ☐ **D002 Corrosive managed in non-CWA/non-CWA-equivalent/non Class I SDWA systems** (*Complete Form U.C.*)
- ☐ D002 Corrosive managed in CWA/CWA-equivalent /Class I systems
- ☐ D003 Reactive Sulfides based on 261.23(a)(5)
- ☐ D003 Reactive Cyanides based on 261.23(a)(5)
- ☐ **D003 Water Reactives based on 261.23(a)(2), (3), and (4) managed in non-CWA/non-CWA-equivalent/non-Class I SDWA systems** (*Complete Form U.C.*)
- ☐ D003 Water Reactives based on 261.23(a)(2), (3) and (4) managed in CWA/CWA-equivalent /Class I SDWA systems
- ☐ D003 Other Reactives based on 261.23(a)(1)

If D004 – D043 boxes are checked, complete and attach Form U.C. to address underlying hazardous constituents (unless these wastes are to be managed in a CWA/CWA-equivalent/Class I SDWA system):

- |                                                 |                                                         |                                                     |
|-------------------------------------------------|---------------------------------------------------------|-----------------------------------------------------|
| <input type="checkbox"/> D004 Arsenic           | <input type="checkbox"/> D018 Benzene                   | <input type="checkbox"/> D032 Hexachlorobenzene     |
| <input type="checkbox"/> D005 Barium            | <input type="checkbox"/> D019 Carbon Tetrachloride      | <input type="checkbox"/> D033 Hexachlorobutadiene   |
| <input type="checkbox"/> D006 Cadmium           | <input type="checkbox"/> D020 Chlordane                 | <input type="checkbox"/> D034 Hexachloroethane      |
| <input type="checkbox"/> D007 Chromium          | <input type="checkbox"/> D021 Chlorobenzene             | <input type="checkbox"/> D035 Methyl Ethyl Ketone   |
| <input type="checkbox"/> D008 Lead              | <input type="checkbox"/> D022 Chloroform                | <input type="checkbox"/> D036 Nitrobenzene          |
| <input type="checkbox"/> D009 Mercury           | <input type="checkbox"/> D023 <i>o</i> -Cresol          | <input type="checkbox"/> D037 Pentachlorophenol     |
| <input type="checkbox"/> D010 Selenium          | <input type="checkbox"/> D024 <i>m</i> -Cresol          | <input type="checkbox"/> D038 Pyridine              |
| <input type="checkbox"/> D011 Silver            | <input type="checkbox"/> D025 <i>p</i> -Cresol          | <input type="checkbox"/> D039 Tetrachloroethylene   |
| <input type="checkbox"/> D012 Endrin            | <input type="checkbox"/> D026 Cresols (Total)           | <input type="checkbox"/> D040 Trichloroethylene     |
| <input type="checkbox"/> D013 Lindane           | <input type="checkbox"/> D027 <i>p</i> -Dichlorobenzene | <input type="checkbox"/> D041 2,4,5-Trichlorophenol |
| <input type="checkbox"/> D014 Methoxychlor      | <input type="checkbox"/> D028 1,2-Dichloroethane        | <input type="checkbox"/> D042 2,4,6-Trichlorophenol |
| <input type="checkbox"/> D015 Toxaphene         | <input type="checkbox"/> D029 1,1-Dichloroethylene      | <input type="checkbox"/> D043 Vinyl Chloride        |
| <input type="checkbox"/> D016 2,4-D             | <input type="checkbox"/> D030 2,4-Dinitrotoluene        |                                                     |
| <input type="checkbox"/> D017 2,4,5-TP (Silvex) | <input type="checkbox"/> D031 Heptachlor                |                                                     |

In addition, the following wastes are included in this shipment:

- ☐ F001 – F005 Spent Solvents. (If this box is checked, complete F001-F005 section on the back of this form. Check the hazardous number(s) that apply and identify the constituents likely to be present in the waste.)
- ☐ **F039 Multisource Leachate. If this box is checked, complete and attach Form U.C. to identify the individual constituents.**
- ☐ Contaminated Soil that meets the LDR standard found in 268 Subpart D (If this box is checked, complete the Contaminated Soil section on the back of this form.)
- ☐ Hazardous Debris (If this box is checked, complete the Hazardous Debris section on the back of this form.)

If this shipment carries additional waste codes that are not addressed above, identify them here:

| EPA Waste Code | Subcategory (if any) | EPA Waste Code | Subcategory (if any) | EPA Waste Code | Subcategory (if any) |
|----------------|----------------------|----------------|----------------------|----------------|----------------------|
|----------------|----------------------|----------------|----------------------|----------------|----------------------|

|       |       |       |       |       |       |
|-------|-------|-------|-------|-------|-------|
| _____ | _____ | _____ | _____ | _____ | _____ |
| _____ | _____ | _____ | _____ | _____ | _____ |



| Hazardous Waste Description                                                 | Regulated Hazardous Constituents                                                                                                                                                                          |                                                                                                                                                                               |
|-----------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <input type="checkbox"/> F001 Spent Halogenated Solvents used in Degreasing | <input type="checkbox"/> Carbon Tetrachloride<br><input type="checkbox"/> Tetrachloroethylene<br><input type="checkbox"/> Trichloroethylene<br><input type="checkbox"/> Trichloromonofluoromethane        | <input type="checkbox"/> Methylene Chloride<br><input type="checkbox"/> 1,1,1-Trichloroethane<br><input type="checkbox"/> 1,1,2-Trichloro-1,2,2-trifluoroethane               |
| <input type="checkbox"/> F002 Spent Halogenated Solvents                    | <input type="checkbox"/> Carbon Tetrachloride<br><input type="checkbox"/> Tetrachloroethylene<br><input type="checkbox"/> Trichloroethylene<br><input type="checkbox"/> Trichloromonofluoromethane        | <input type="checkbox"/> Methylene Chloride<br><input type="checkbox"/> 1,1,1-Trichloroethane<br><input type="checkbox"/> 1,1,2-Trichloro-1,2,2-trifluoroethane               |
| <input type="checkbox"/> F003 Spent Non-Halogenated Solvents                | <input type="checkbox"/> Acetone<br><input type="checkbox"/> Cyclohexanone *<br><input type="checkbox"/> Ethyl Benzene<br><input type="checkbox"/> Methanol *<br><input type="checkbox"/> Xylenes (Total) | <input type="checkbox"/> n-Butyl Alcohol<br><input type="checkbox"/> Ethyl Acetate<br><input type="checkbox"/> Ethyl Ether<br><input type="checkbox"/> Methyl Isobutyl Ketone |
| <input type="checkbox"/> F004 Spent Non-Halogenated Solvents                | <input type="checkbox"/> m-Cresol<br><input type="checkbox"/> p-Cresol<br><input type="checkbox"/> Nitrobenzene                                                                                           | <input type="checkbox"/> o-Cresol<br><input type="checkbox"/> Cresol Mixed Isomers (Cresylic Acid)                                                                            |
| <input type="checkbox"/> F005 Spent Non-Halogenated Solvents                | <input type="checkbox"/> Benzene<br><input type="checkbox"/> 2-Ethoxyethanol<br><input type="checkbox"/> Methyl Ethyl Ketone<br><input type="checkbox"/> Pyridine                                         | <input type="checkbox"/> Carbon Disulfide *<br><input type="checkbox"/> Isobutyl Alcohol<br><input type="checkbox"/> 2-Nitropropane<br><input type="checkbox"/> Toluene       |

\* The treatment standards for carbon disulfide, cyclohexanone and methanol non-wastewaters are based on the TCLP and apply to spent solvent non-wastewaters containing only one, two or all three of these constituents. The treatment standards for these three constituents do no apply when any of the other F001-F005 constituents are present in the waste.

Contaminated Soil Waste

- ☐ This shipment contain contaminated soil with listed hazardous waste and does not exhibit a characteristic of hazardous waste and is subject to the soil treatment standards as provided by 268.49(c) of the universal treatment standards.
- ☐ This shipment contains contaminated soil which does not contain hazardous waste and does not exhibit a characteristic of hazardous waste and complies with the soil treatment standards as provided by 268.49(c) of the universal treatment standards.

Hazardous Debris

The definition of “debris” and “hazardous debris” are in 40CFR 268.2. Per 268.45, hazardous debris must be treated for each “contaminant subject to treatment.” To determine these, look up the waste code in 268.40 and list the regulated hazardous constituents for each code. Check the box that applies.

- ☐ This shipment contains hazardous debris that will be treated to comply with the alternative treatment standards of 268.45 (e.g. macroencapsulation or abrasive blasting).
- ☐ This shipment contains hazardous debris that will be treated to meet the 258.40 treatment standards for the waste(s) contaminating the debris.

The contaminants subject to treatment for this debris are identified below:

| EPA Waste Code | Subcategory (if any) | Contaminants Subject to Treatment |
|----------------|----------------------|-----------------------------------|
|                |                      |                                   |
|                |                      |                                   |
|                |                      |                                   |

## Emerald Services RCRA Land Disposal Restriction Notification Form UC

Generator:  
Profile #:

U.S. E.P.A. I.D. #:  
Manifest #:

*In accordance with 40CFR 268.7(a), the underlying hazardous constituents must be addressed in the waste Per 268.2(l), "underlying hazardous constituents means any constituent listed in 268.48, Table UTS Universal Treatment Standards, except zinc, which can reasonably be expected to be present at the point of generation of the hazardous waste, at a concentration above the constituent-specific UTS treatment standard." Refer to Form EZ (attached) for the waste code(s), Treatability group, and Subcategory applicable to this waste. This form may also be used to identify F039 constituents.*

*Please check the appropriate box:*

- ☐ This waste includes F039 multisource leachate. The individual constituents likely to be present are identified below:

|       |       |
|-------|-------|
| _____ | _____ |
| _____ | _____ |
| _____ | _____ |

- ☐ This shipment includes D001[other than (1) High TOC ignitables or (2) other ignitables that will be combusted or recovered], D002, D003 [other than (1) Reactive Sulfides or (2) Reactive Cyanides or (3) Other Reactives] and/or D004-D043 Characteristic Wastes. The wastes will not be managed in CWA/CWA-equivalent/Class I SDWA Systems. The underlying hazardous constituents must be addressed for this waste.

*In order to address underlying hazardous constituents in characteristic wastes, please check the appropriate box:*

- ☐ I have reviewed the UTS list of 268.48 and 268.7(a), and I have determined that there are no underlying hazardous constituents reasonably expected to be present in this waste.
- ☐ I have reviewed the UTS list of 268.48 and 268.7(a), and I have determined that underlying hazardous constituents are present in this waste. The underlying hazardous constituents are identified as:

*The determination of underlying hazardous constituents was based on:*

- ☐ Generators Knowledge of the waste
- ☐ Analysis

### Generator's Certification:

I certify that I have personally examined and am familiar with the waste through analysis and testing, or through knowledge of the waste to support this certification. I certify that as an authorized representative of the generator named above, all the information submitted in this notification is true and correct to the best of my knowledge.

Printed Name: \_\_\_\_\_ Title \_\_\_\_\_

Signature: \_\_\_\_\_ Date \_\_\_\_\_

# Underlying Hazardous Waste Constituents

(Form UC Page 2)

Circle or otherwise identify the underlying hazardous constituents (or F039 constituents) present in the waste:

|                                        |                                     |                                      |                                       |
|----------------------------------------|-------------------------------------|--------------------------------------|---------------------------------------|
| Acenaphthene                           | Chrysene                            | Endosulfan Sulfate                   | N-Nitrosopyrrolidine                  |
| Acenaphthylene                         | <i>o</i> -Cresol                    | Endrin                               | Parathion                             |
| Acetone                                | <i>m</i> -Cresol                    | Endrin Aldehyde                      | PCBs (Total)                          |
| Acetonitrile                           | <i>p</i> -Cresol                    | Ethyl Acetate                        | Pentachlorobenzene                    |
| Acetophenone                           | Cyclohexanone                       | Ethyl Benzene                        | Pentachlorodibenzo- <i>p</i> -dioxins |
| 2-Acetylaminofluorene                  | <i>o,p'</i> -DDD                    | Ethyl Ether                          | Pentachlorodibenzofurans              |
| Acrolein                               | <i>p,p'</i> -DDD                    | Ethyl Methacrylate                   | Pentachloroethane*                    |
| Acrylamide                             | <i>o,p'</i> -DDE                    | Ethylene Oxide                       | Pentachloronitrobenzene               |
| Acrylonitrile                          | <i>p,p'</i> -DDE                    | Famphur                              | Pentachlorophenol                     |
| Aldrin                                 | <i>o,p'</i> -DDT                    | Fluoranthene                         | Phenacetin                            |
| 4-Aminobiphenyl                        | <i>p,p'</i> -DDT                    | Fluorene                             | Phenanthrene                          |
| Aniline                                | Dibenz(a,b)anthracene               | Heptachlor                           | Phenol                                |
| Anthracene                             | Dibenz(a,e) pyrene                  | Heptachlor Epoxide                   | Phorate                               |
| Aramite                                | 1,2-Dibromo-3-chloropropane         | Hexachlorobenzene                    | Phthalic Acid*                        |
| Alpha-BHC                              | 1,2-Dibromoehtane                   | Hexachlorobutadiene                  | Phthalic Anhydride                    |
| Beta-BHC                               | (Ethylene Dibromide)                | Hexachlorocyclopentadiene            | Pronamide                             |
| Delta-BHC                              | Dibromomethane                      | Hexachlorodibenzo- <i>p</i> -dioxins | Propanenitrile (Ethyl Cyanide)        |
| Benz(a)anthracene                      | <i>m</i> -Dichlorobenzene           | Hexachlorodibenzofurans              | Pyrene                                |
| Benzal Chloride*                       | <i>o</i> -Dichlorobenzene           | Hexachloroethane                     | Pyridine                              |
| Benzene                                | <i>p</i> -Dichlorobenzene           | Hexachloropropylene                  | Safrole                               |
| Benzo(a)pyrene                         | Dichlorodifluoromethane             | Indeno(1,2,3- <i>c,d</i> )pyrene     | Silvex (2,4,5-TP)                     |
| Benzo(b)fluoranthene                   | 1,1-Dichloroethane                  | Indomethane                          | 1,2,4,5-Tetrachlorobenzene            |
| Benzo(k)fluoranthene                   | 1,2-Dichloroethane                  | Isobutyl Alcohol                     | Tetrachlorodibenzo- <i>p</i> -dioxins |
| Benzo(p,h,l)perylene                   | 1,1-Dichloroethylene                | Isodrin                              | Tetrachlorodibenzofurans              |
| Bis(2-chloroethoxy)methane             | <i>trans</i> -1,2-Dichloroethylene  | Isosafrole                           | 1,1,1,2-Tetrachloroethane             |
| Bis(2-chloroethyl)ether                | 2,4-Dichlorophenol                  | Kepone                               | 1,1,2,2-Tetrachloroethane             |
| Bis(2-chloroisopropyl)ether            | 2,6-Dichlorophenol                  | Methacrylonitrile                    | Tetrachloroethylene                   |
| Bis(2-ethylhexyl)phthalate             | 2,4-Dichlorophenoxyacetic Acid      | Methanol                             | 2,3,4,6-Tetrachlorophenol             |
| Bromodichloromethane                   | (2,4-D)                             | Methapyriline                        | Toluene                               |
| Bromomethane (Methyl Bromide)          | 1,2-Dichloropropane                 | Methoxychlor                         | Toxaphene                             |
| 4-Bromophenol Phenyl Ether             | <i>cis</i> -1,3-Dichloropropylene   | 3-Methylcholanithrene                | Tribromomethane (Bromoform)           |
| <i>n</i> -Butyl Alcohol                | <i>trans</i> -1,3-Dichloropropylene | 4,4-Methylene-bis(2-chloroaniline)   | 1,2,4-Trichlorobenzene                |
| Butyl Benzyl Phthalate                 | Dieldrin                            | Methylene Chloride                   | 1,1,1-Trichloroethane                 |
| 2- <i>sec</i> -Butyl-4,6-dinitrophenol | Diethyl Phthalate                   | Methyl Ethyl Ketone                  | 1,1,2-Trichloroethane                 |
| (Dinoseb)                              | <i>p</i> -Dimethylaminoazaobenzene* | Methyl Isobutyl Ketone               | Trichloroethylene                     |
| Carbon Disulfide                       | 2,4-Dimethyl Phenol                 | Methyl Methacrylate                  | Trichloromonofluoromethane            |
| Carbon Tetrachloride                   | Dimethyl Phthalate                  | Methyl Methansulfonate               | 2,4,5-Trichlorophenol                 |
| Chlordane                              | Di- <i>n</i> -butyl Phthalate       | Methyl Parathion                     | 2,4,6-Trichlorophenol                 |
| (alpha and gamma isomers)              | 1,4-Dinitrobenzene                  | Naphthalene                          | 2,4,5-Trichlorophenoxyacetic          |
| <i>p</i> -Chloroaniline                | 2,4,6-Dinitro- <i>o</i> -cresol     | 2-Naphthylamine                      | Acid (2,4,5-T)                        |
| Chlorobenzene                          | 2,4-Dinitrophenol                   | <i>o</i> -Nitroaniline*              | 1,2,3-Trichloropropane                |
| Chlorobenzilate                        | 2,4-Dinitrotoluene                  | <i>p</i> -Nitroaniline               | 1,1,2-Trichloro-1,2,2-trifluoro-      |
| 2-Chloro-1,3-butadiene                 | 2,6-Dinitrotoluene                  | Nitrobenzene                         | ethane                                |
| Chlorodibromomethane                   | Di- <i>n</i> -octyl Phthalate       | 5-Nitro- <i>o</i> -toluidine         | Tris(2,3-dibromopropyl)               |
| Chloroethane                           | Di- <i>n</i> -propylnitrosamine     | <i>o</i> -Nitrophenol                | Phosphate                             |
| Chloroform                             | 1,4-Dioxane                         | <i>p</i> -Nitrophenol                | Vinyl Chloride                        |
| <i>p</i> -Chloro- <i>m</i> -cresol     | Diphenylamine                       | N-Nitrosodiethylamine                | Xylenes (Total)                       |
| 2-Chloro Vinyl Ether                   | Diphenylnitrosamine                 | N-Nitrosodimethylamine               |                                       |
| Chloromethane (Methyl Chloride)        | 1,2-Diphenyl Hydrazine              | N-Nitrosodi- <i>n</i> -butylamine    |                                       |
| 2-Chloronaphthylene                    | Disulfoton                          | N-Nitrosomethylethylamine            |                                       |
| 2-Chlorophenol                         | Endosulfan I                        | N-Nitrosomorpholine                  |                                       |
| 3-Chloropropylene                      | Endosulfan II                       | N-Nitrosopiperidine                  |                                       |
| Antimony                               | Cadmium                             | Mercury (retort residues)*           | Nickel                                |
| Arsenic                                | Chromium (total)                    | Mercury (all others)                 | Selenium                              |
| Barium                                 | Cyanide (total)                     | Fluoride                             | Silver                                |
| Beryllium                              | Cyanide (amenable)                  | Lead                                 | Sulfide                               |
|                                        |                                     |                                      | Thallium                              |
|                                        |                                     |                                      | Vanadium                              |



# **Identification of Constituents of Concern for Waste Codes F001-F005, F039 and Underlying Hazardous Constituents (UHCs)**

Generator Name: \_\_\_\_\_ Manifest Number: \_\_\_\_\_

Profile Number \_\_\_\_\_

If D001-D043 requires treatment to 268.48 standards, then each underlying hazardous constituent present in the waste at the point of generation, and at a level above the UTS constituent specific treatment standard, must be listed. Write the letter (A, B.1, B.3, B.4, B.6, C or D which corresponds to the letter on form CWM-LC-2005C) beside each constituent present, to properly describe how the constituent(s) must be managed under 40 CFR 268.7. If contaminated soil requires treatment to the 268.49 standards, then each UHC in the waste at the point of generation, and at a level above 10 x the UTS must be listed. Write the letter (A.1 or B.5) which corresponds to the letter on form CWM-LC-2005-E beside each constituent present.

| CONSTITUENT                         | HOW MUST THIS CONSTITUENT BE MANAGED? | WW<br>Mg/l | NWW<br>Mg/kg    | CONSTITUENT                                      | HOW MUST THIS CONSTITUENT BE MANAGED? | WW<br>Mg/l | NWW<br>Mg/kg       |
|-------------------------------------|---------------------------------------|------------|-----------------|--------------------------------------------------|---------------------------------------|------------|--------------------|
| Acenaphthene                        |                                       | 0.059      | 3.4             | n- Butanol (butly alcohol)                       |                                       | 5.6        | 2.6                |
| Acenaphthylene                      |                                       | 0.059      | 3.4             | Butyl benzyl phthalate                           |                                       | 0.017      | 28                 |
| Acetone                             |                                       | 0.28       | 160             | Butylate <sup>2</sup>                            |                                       | 0.042      | 1.4                |
| Acetonitrile                        |                                       | 5.6        | 38 <sup>2</sup> | 2-sec-Butyl-4,6-dinitrophenol ( <i>Dinoseb</i> ) |                                       | 0.066      | 2.5                |
| Acetophenone                        |                                       | 0.010      | 9.7             | Carbaryl <sup>2</sup>                            |                                       | 0.006      | 0.14               |
| 2-Acetylaminofluorene               |                                       | 0.059      | 140             | Carbenzadim <sup>2</sup>                         |                                       | 0.056      | 1.4                |
| Acrolein                            |                                       | 0.29       | NA              | Carbofuran <sup>2</sup>                          |                                       | 0.006      | 0.14               |
| Acrylamide <sup>2</sup>             |                                       | 19         | 23              | Carbofuran phenol <sup>2</sup>                   |                                       | 0.056      | 1.4                |
| Acrylonitrile                       |                                       | 0.24       | 84              | Carbon disulfide (TCLP)                          |                                       | 3.8        | 4.8 <sup>1,2</sup> |
| Aldicarb sulfone <sup>2</sup>       |                                       | 0.056      | 0.28            | Carbon tetrachloride                             |                                       | 0.057      | 6.0                |
| Aldrin                              |                                       | 0.021      | 0.066           | Carbosulfan <sup>2</sup>                         |                                       | 0.028      | 1.4                |
| 4-Aminobiphenyl                     |                                       | 0.13       | NA              | Chlordane (alpha & gamma)                        |                                       | 0.0033     | 0.26               |
| Aniline                             |                                       | 0.81       | 14              | p-Chloroaniline                                  |                                       | 0.46       | 16                 |
| o-Ansidine                          |                                       | 0.010      | 0.66            | Chlorobenzene                                    |                                       | 0.057      | 6.0                |
| Anthracene                          |                                       | 0.059      | 3.4             | Chlorobenzilate                                  |                                       | 0.10       | NA                 |
| Aramite                             |                                       | 0.36       | NA              | 2-chloro-1,3-butadiene                           |                                       | 0.057      | 0.28 <sup>2</sup>  |
| Barban <sup>2</sup>                 |                                       | 0.056      | 1.4             | Chlorodibromomethane                             |                                       | 0.057      | 15                 |
| Bendiocarb <sup>2</sup>             |                                       | 0.056      | 1.4             | Chloroethane                                     |                                       | 0.27       | 6.0                |
| Benomyl <sup>2</sup>                |                                       | 0.056      | 1.4             | bis-(2-Chloroethoxy) methane                     |                                       | 0.036      | 7.2                |
| Benz (a) anthracene                 |                                       | 0.059      | 3.4             | bis-(2-Chloroethyl) ether                        |                                       | 0.033      | 6.0                |
| Benzal chloride <sup>2</sup>        |                                       | 0.055      | 6.0             | 2-Chloroethyl vinyl ether <sup>2</sup>           |                                       | 0.062      | NA                 |
| Benzene                             |                                       | 0.14       | 10              | Chloroform                                       |                                       | 0.046      | 6.0                |
| Benzo (b) flouranthene <sup>4</sup> |                                       | 0.11       | 6.8             | bis-(2-Chloroisopropyl) ether                    |                                       | 0.055      | 7.2                |
| Benzo (k) flouranthene <sup>4</sup> |                                       | 0.11       | 6.8             | p-Chloro-m-cresol                                |                                       | 0.018      | 14                 |
| Benzo (g,h,i) perylene              |                                       | 0.0055     | 1.8             | Chloromethane (methyl chloride)                  |                                       | 0.19       | 30                 |
| Benzo (a) pyrene                    |                                       | 0.061      | 3.4             | 2-Chloronaphthalene                              |                                       | 0.055      | 5.6                |
| alpha-BHC                           |                                       | 0.00014    | 0.066           | 2-Chlorophenol                                   |                                       | 0.044      | 5.7                |
| beta-BHC                            |                                       | 0.00014    | 0.066           | 3-Chloropropylene                                |                                       | 0.036      | 30                 |
| delta-BHC                           |                                       | 0.023      | 0.066           | Chrysene                                         |                                       | 0.059      | 3.4                |
| gamma-BHC (Lindane)                 |                                       | 0.0017     | 0.066           | p- Cresidine                                     |                                       | 0.010      | 0.66               |
| Bromodichloromethane                |                                       | 0.35       | 15              | o-Cresol                                         |                                       | 0.11       | 5.6                |
| Bromomethane (methyl bromide)       |                                       | 0.11       | 15              | m-Cresol                                         |                                       | 0.77       | 5.6                |
| 4-Bromophenyl phenyl ether          |                                       | 0.055      | 15              | p-Cresol                                         |                                       | 0.77       | 5.6                |

# **Identification of Constituents of Concern for Waste Codes F001-F005, F039 and Underlying Hazardous Constituents (UHCs)**

| CONSTITUENT                                     | HOW MUST THIS CONSTITUENT BE MANAGED? | WW<br>Mg/l        | NWW<br>Mg/kg        | CONSTITUENT                             | HOW MUST THIS CONSTITUENT BE MANAGED? | WW<br>Mg/l | NWW<br>Mg/kg    |
|-------------------------------------------------|---------------------------------------|-------------------|---------------------|-----------------------------------------|---------------------------------------|------------|-----------------|
| m-Cumeyl methylcarbamate <sup>2</sup>           |                                       | 0.056             | 1.4                 | 1,4-Dioxane                             |                                       | 12         | 170             |
| Cyclohexanone (TCLP)                            |                                       | 0.36              | 0.75 <sup>1,2</sup> | Diphenyl amine <sup>4</sup>             |                                       | 0.92       | 13 <sup>2</sup> |
| o,p'-DDD                                        |                                       | 0.023             | 0.087               | Diphenylnitrosoamine <sup>4</sup>       |                                       | 0.92       | 13 <sup>2</sup> |
| p,p'-DDD                                        |                                       | 0.023             | 0.087               | 1,2-Diphenylhydrazine                   |                                       | 0.087      | NA              |
| o,p'-DDE                                        |                                       | 0.031             | 0.087               | Disulfoton                              |                                       | 0.017      | 6.2             |
| p,p'-DDE                                        |                                       | 0.031             | 0.087               | Dithiocarbamates (total) <sup>2,4</sup> |                                       | 0.028      | 28              |
| o,p'-DDT                                        |                                       | 0.0039            | 0.087               | Endosulfan I                            |                                       | 0.023      | 0.066           |
| p,p'-DDT                                        |                                       | 0.0039            | 0.087               | Endosulfan II                           |                                       | 0.029      | 0.13            |
| Dibenz (a,h) anthracene                         |                                       | 0.055             | 8.2                 | Endosulfan Sulfate                      |                                       | 0.029      | 0.13            |
| Dibenz (a,e) pyrene                             |                                       | 0.061             | NA                  | Endrin                                  |                                       | 0.0028     | 0.13            |
| 1,2-Dibromo-3-Chloropropane                     |                                       | 0.11              | 15                  | Endrin aldehyde                         |                                       | 0.025      | 0.13            |
| 1,2-Dibromoethane ( <i>Ethylene dibromide</i> ) |                                       | 0.028             | 15                  | EPTC <sup>2</sup>                       |                                       | 0.042      | 1.4             |
| Dibromomethane                                  |                                       | 0.11              | 15                  | Ethyl acetate                           |                                       | 0.34       | 33              |
| m-Dichlorobenzene                               |                                       | 0.036             | 6.0                 | Ethyl benzene                           |                                       | 0.057      | 10              |
| o-Dichlorobenzene                               |                                       | 0.088             | 6.0                 | Ethyl cyanide (Propanenitrile)          |                                       | 0.24       | 360             |
| p-Dichlorobenzene                               |                                       | 0.090             | 6.0                 | Ethyl ether                             |                                       | 0.12       | 160             |
| Dichlorodifluoromethane                         |                                       | 0.23              | 7.2                 | Ethyl methacrylate                      |                                       | 0.14       | 160             |
| 1,1-Dichloroethane                              |                                       | 0.059             | 6.0                 | Ethylene oxide                          |                                       | 0.12       | NA              |
| 1,2-Dichloroethane                              |                                       | 0.21              | 6.0                 | bis-(2-Ethylhexyl) phthalate            |                                       | 0.28       | 28              |
| 1,1-Dichloroethylene                            |                                       | 0.025             | 6.0                 | Famphur                                 |                                       | 0.017      | 15              |
| trans-1,2-Dichloroethylene                      |                                       | 0.054             | 30                  | Fluoranthene                            |                                       | 0.068      | 3.4             |
| 2,4-Dichlorophenol                              |                                       | 0.044             | 14                  | Fluorene                                |                                       | 0.059      | 3.4             |
| 2,6-Dichlorophenol                              |                                       | 0.044             | 14                  | Formetanate hydrochloride <sup>2</sup>  |                                       | 0.056      | 1.4             |
| 2,4-Dichlorophenoxyacetic acid ( <i>2,4-D</i> ) |                                       | 0.72              | 10                  | Heptachlor                              |                                       | 0.0012     | 0.066           |
| 1,2-Dichloropropane                             |                                       | 0.85              | 18                  | 1,2,3,4,6,7,8-HpCDD                     |                                       | 0.000035   | 0.0025          |
| cis-1,3-Dichloropropylene                       |                                       | 0.036             | 18                  | 1,2,3,4,6,7,8-HpCDF                     |                                       | 0.000035   | 0.0025          |
| trans-1,3-Dichloropropylene                     |                                       | 0.036             | 18                  | 1,2,3,4,7,8,9-HpCDF                     |                                       | 0.000035   | 0.0025          |
| Dieldrin                                        |                                       | 0.017             | 0.13                | Heptachlor epoxide                      |                                       | 0.016      | 0.066           |
| Diethyl phthalate                               |                                       | 0.20              | 28                  | Hexachlorobenzene                       |                                       | 0.055      | 10              |
| p-Dimethylaminoazobenzene <sup>2</sup>          |                                       | 0.13 <sup>2</sup> | NA                  | Hexachlorobutadiene                     |                                       | 0.055      | 5.6             |
| 2,4-Dimethyleneaniline                          |                                       | 0.010             | 0.66                | Hexachlorocyclopentadiene               |                                       | 0.057      | 2.4             |
| 2,4-Dimethyl phenol                             |                                       | 0.036             | 14                  | Hexachloroethane                        |                                       | 0.055      | 30              |
| Dimethyl phthalate                              |                                       | 0.047             | 28                  | Hexachloropropylene                     |                                       | 0.035      | 30              |
| Di-n-butyl phthalate                            |                                       | 0.057             | 28                  | Hexachlorodibenzo-p-dioxins             |                                       | 0.000063   | 0.001           |
| 1,4-Dinitrobenzene                              |                                       | 0.32              | 2.3                 | Hexachlorodibenzo-furans                |                                       | 0.000063   | 0.001           |
| 4,6-Dinitro-o-cresol                            |                                       | 0.28              | 160                 | Indeno (1,2,3-c,d) pyrene               |                                       | 0.0055     | 3.4             |
| 2,4-Dinitrophenol                               |                                       | 0.12              | 160                 | Iodomethane                             |                                       | 0.19       | 65              |
| 2,4-Dinitrotoluene                              |                                       | 0.32              | 140                 | Isobutanol (Isobutyl Alcohol)           |                                       | 5.6        | 170             |
| 2,6-Dinitrotoluene                              |                                       | 0.55              | 28                  | Isodrin                                 |                                       | 0.021      | 0.066           |
| Di-n-octyl phthalate                            |                                       | 0.017             | 28                  |                                         |                                       |            |                 |
| Di-n-propylnitrosoamine                         |                                       | 0.40              | 14                  |                                         |                                       |            |                 |

# **Identification of Constituents of Concern for Waste Codes F001-F005, F039 and Underlying Hazardous Constituents (UHCs)**

| CONSTITUENT                         | HOW MUST THIS CONSTITUENT BE MANAGED? | WW<br>Mg/l | NWW<br>Mg/kg        | CONSTITUENT                           | HOW MUST THIS CONSTITUENT BE MANAGED? | WW<br>Mg/l | NWW<br>Mg/kg |
|-------------------------------------|---------------------------------------|------------|---------------------|---------------------------------------|---------------------------------------|------------|--------------|
| Isosafrole                          |                                       | 0.081      | 2.6                 | 1,2,3,4,6,7,8,9-OCDD                  |                                       | .000063    | 0.005        |
| Kepone                              |                                       | 0.0011     | 0.13                | 1,2,3,4,6,7,8,9-OCDF                  |                                       | .000063    | 0.005        |
| Methacrylonitrile                   |                                       | 0.24       | 84                  | Oxamyl <sup>2</sup>                   |                                       | 0.056      | 0.28         |
| Methanol (TCLP)                     |                                       | 5.6        | 0.75 <sup>1,2</sup> | Parathion                             |                                       | 0.014      | 4.6          |
| Methapyrilene                       |                                       | 0.081      | 1.5                 | PCBs (Total) all isomers or Aroclors  |                                       | 0.10       | 10           |
| Methiocarb <sup>2</sup>             |                                       | 0.056      | 1.4                 | Pebulate <sup>2</sup>                 |                                       | 0.042      | 1.4          |
| Methomyl <sup>2</sup>               |                                       | 0.028      | 0.14                | Pentachlorobenzene                    |                                       | 0.055      | 10           |
| Methoxychlor                        |                                       | 0.25       | 0.18                | Pentachlorodibenzo-p-dioxins          |                                       | .000063    | 0.001        |
| Methyl ethyl ketone                 |                                       | 0.28       | 36                  | Pentachlorodibenzo-furans             |                                       | .000035    | 0.001        |
| Methyl isobutyl ketone              |                                       | 0.14       | 33                  | Pentachloroethane <sup>2</sup>        |                                       | 0.055      | 6.0          |
| Methyl methacrylate                 |                                       | 0.14       | 160                 | Pentachloronitrobenzene               |                                       | 0.055      | 4.8          |
| Methyl methanesulfonate             |                                       | 0.018      | NA                  | Pentachlorophenol                     |                                       | 0.089      | 7.4          |
| Methyl parathion                    |                                       | 0.014      | 4.6                 | Phenacetin                            |                                       | 0.081      | 16           |
| 3-Methylcholanthrene                |                                       | 0.0055     | 15                  | Phenathrene                           |                                       | 0.059      | 5.6          |
| 4,4-Methylene-bis-(2-chloroaniline) |                                       | 0.50       | 30                  | Phenol                                |                                       | 0.039      | 6.2          |
| Methylene chloride                  |                                       | 0.089      | 30                  | 1,2-Phenylenediamine <sup>2,3</sup>   |                                       | CMBST      | CMBST        |
| Metolcarb <sup>2</sup>              |                                       | 0.056      | 1.4                 | 1,3-Phenylenediamine                  |                                       | 0.010      | 0.66         |
| Mexacarbate <sup>2</sup>            |                                       | 0.056      | 1.4                 | Phorate                               |                                       | 0.021      | 4.6          |
| Molinate <sup>2</sup>               |                                       | 0.042      | 1.4                 | Phthalic acid <sup>2</sup>            |                                       | 0.055      | 28           |
| Naphthalene                         |                                       | 0.059      | 5.6                 | Phthalic anhydride                    |                                       | 0.055      | 28           |
| 2-Naphthylamine                     |                                       | 0.52       | NA                  | Physostigmine <sup>2</sup>            |                                       | 0.056      | 1.4          |
| o-Nitroaniline <sup>2</sup>         |                                       | 0.27       | 14                  | Physostigmine salicylate <sup>2</sup> |                                       | 0.056      | 1.4          |
| p-Nitroaniline                      |                                       | 0.028      | 28                  | Promecarb <sup>2</sup>                |                                       | 0.056      | 1.4          |
| Nitrobenzene                        |                                       | 0.068      | 14                  | Pronamide                             |                                       | 0.093      | 1.5          |
| 5-Nitro-o-toluidine                 |                                       | 0.32       | 28                  | Propham <sup>2</sup>                  |                                       | 0.056      | 1.4          |
| o-Nitrophenol <sup>2</sup>          |                                       | 0.028      | 13                  | Propoxur <sup>2</sup>                 |                                       | 0.056      | 1.4          |
| p-Nitrophenol                       |                                       | 0.12       | 29                  | Prosulfocarb <sup>2</sup>             |                                       | 0.042      | 1.4          |
| N-Nitrosodiethylamine               |                                       | 0.40       | 28                  | Pyrene                                |                                       | 0.067      | 8.2          |
| N-Nitrosodimethylamine              |                                       | 0.40       | 2.3 <sup>2</sup>    | Pyridine                              |                                       | 0.014      | 16           |
| N-Nitroso-di-n-butylamine           |                                       | 0.40       | 17                  | Safrole                               |                                       | 0.081      | 22           |
| N-Nitrosomethylethylamine           |                                       | 0.40       | 2.3                 | Silvex (2,4,5-TP)                     |                                       | 0.72       | 7.9          |
| N-Nitrosomorpholine                 |                                       | 0.40       | 2.3                 | 1,2,4,5-Tetrachlorobenzene            |                                       | 0.055      | 14           |
| N-Nitrosopiperidine                 |                                       | 0.013      | 35                  | Tetrachlorodibenzo-dioxins            |                                       | .000063    | 0.001        |
| N-Nitrosopyrrolidine                |                                       | 0.013      | 35                  | Tetrachlorodibenzo-furans             |                                       | .000063    | 0.001        |
|                                     |                                       |            |                     | 1,1,1,2-Tetrachloroethane             |                                       | 0.057      | 6.0          |
|                                     |                                       |            |                     | 1,1,2,2-Tetrachloroethane             |                                       | 0.057      | 6.0          |
|                                     |                                       |            |                     | Tetrachloroethylene                   |                                       | 0.056      | 6.0          |
|                                     |                                       |            |                     | 2,3,4,6-Tetrachlorophenol             |                                       | 0.030      | 7.4          |
|                                     |                                       |            |                     | Thiodicarb <sup>2</sup>               |                                       | 0.019      | 1.4          |
|                                     |                                       |            |                     |                                       |                                       |            |              |
|                                     |                                       |            |                     |                                       |                                       |            |              |

| CONSTITUENT                                      | HOW MUST THIS CONSTITUENT BE MANAGED? | WW<br>Mg/l | NWW<br>Mg/kg      | CONSTITUENT                           | HOW MUST THIS CONSTITUENT BE MANAGED? | WW<br>Mg/l           | NWW<br>Mg/kg        |
|--------------------------------------------------|---------------------------------------|------------|-------------------|---------------------------------------|---------------------------------------|----------------------|---------------------|
| Thiophanate-methyl <sup>2</sup>                  |                                       | 0.056      | 1.4               | Antimony                              |                                       | 1.9                  | 1.15 <sup>1</sup>   |
| Toluene                                          |                                       | 0.080      | 10                | Arsenic                               |                                       | 1.4                  | 5.0 <sup>1</sup>    |
| Toxaphene                                        |                                       | 0.0095     | 2.6               | Barium                                |                                       | 1.2                  | 21.0 <sup>1</sup>   |
| Triallate <sup>2</sup>                           |                                       | 0.042      | 1.4               | Beryllium                             |                                       | 0.82                 | 1.22 <sup>1,6</sup> |
| Bromoform (Tribromomethane)                      |                                       | 0.63       | 15                | Cadmium                               |                                       | 0.69                 | 0.11 <sup>1</sup>   |
| 1,2,4-Trichlorobenzene                           |                                       | 0.055      | 19                | Chromium (Total)                      |                                       | 2.77                 | 0.60 <sup>1</sup>   |
| 1,1,1-Trichloroethane                            |                                       | 0.054      | 6.0               | Cyanides (Total)                      |                                       | 1.2                  | 590                 |
| 1,1,2-Trichloroethane                            |                                       | 0.054      | 6.0               | Cyanides (Amenable)                   |                                       | 0.86                 | 30 <sup>6</sup>     |
| Trichloroethylene                                |                                       | 0.054      | 6.0               | Fluoride <sup>3</sup>                 |                                       | 35                   | NA                  |
| Trichloromonofluoromethane                       |                                       | 0.020      | 30                | Lead                                  |                                       | 0.69                 | 0.75 <sup>1</sup>   |
| 2,4,5-Trichlorophenol                            |                                       | 0.18       | 7.4               | Mercury (non-waste water from retort) |                                       | NA                   | 0.20 <sup>1,2</sup> |
| 2,4,6-Trichlorophenol                            |                                       | 0.035      | 7.4               | Mercury (All others)                  |                                       | 0.15                 | 0.025 <sup>1</sup>  |
| 2,4,5-T                                          |                                       | 0.72       | 7.9               | Nickel                                |                                       | 3.98                 | 11.0 <sup>1</sup>   |
| 1,2,3-Trichloropropane                           |                                       | 0.85       | 30                | Selenium                              |                                       | 0.82                 | 5.7 <sup>1,5</sup>  |
| 1,1,2-Trichloro-1,2,2-trifluoroethane            |                                       | 0.057      | 30                | Silver                                |                                       | 0.43                 | 0.14 <sup>1</sup>   |
| Triethylamine <sup>2</sup>                       |                                       | 0.081      | 1.5               | Sulfide <sup>3</sup>                  |                                       | 14                   | NA                  |
| Tris(2,3-dibromopropyl)phosphate                 |                                       | 0.11       | 0.10 <sup>2</sup> | Thallium                              |                                       | 1.4                  | 0.20 <sup>1</sup>   |
| Vernolate <sup>2</sup>                           |                                       | 0.042      | 1.4               | Vanadium <sup>3</sup>                 |                                       | 4.3                  | NA 1.6 <sup>1</sup> |
| Vinyl chloride                                   |                                       | 0.27       | 6.0               | Zinc <sup>3</sup>                     |                                       | 2.61                 | NA 4.3 <sup>1</sup> |
| Xylene(sum of o-,m-,and p- isomers) <sup>4</sup> |                                       | 0.32       | 30                | 2-Ethoxyethanol (F005) <sup>7</sup>   |                                       | INCIN<br>or<br>BIODG | INCIN               |
|                                                  |                                       |            |                   | 2-Nitropropane (F005) <sup>7</sup>    |                                       | INCIN<br>or<br>CHOXD | INCIN               |

☐ No UHC's apply

1. These concentrations are expressed in mg/l and are measured through an analysis of TCLP extract; all others measured through a total waste analysis.
2. These constituents are only applicable as Underlying Hazardous Constituents. They are not constituents requiring treatment in F039 wastes.
3. Not an underlying hazardous constituent requiring treatment in D001-D043 wastes, per 268.2(i). F039 WW standard only.
4. These compounds are regulated by the sum of their concentration instead of as individual constituents.
5. Effective August 24, 1998 in unauthorized states or states with no LDR program, Selenium at 5.7 Mg/L is not considered an underlying hazardous constituent in D001-D043 waste as it is above the characteristic level. This becomes effective in authorized states once that state adopts.
6. These constituents are applicable as Underlying Hazardous Constituents. F039 WW standard applicable.
7. Waste contains this compound as the only listed F001-F005 solvent.

*I hereby certify that all information submitted in this and all associated documents is complete and accurate to the best of my knowledge and information.*

Name: (Print) \_\_\_\_\_ Title: \_\_\_\_\_

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

# NON-HAZARDOUS WASTE MANIFEST

Please print or type (Form designed for use on elite (12 pitch) typewriter)

| NON-HAZARDOUS WASTE MANIFEST                                                                                                                                                                                                                                                             |                      | 1. Generator's US EPA ID No.              | Manifest Document No. | 2. Page 1 of      |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|-------------------------------------------|-----------------------|-------------------|
| 3. Generator's Name and Mailing Address                                                                                                                                                                                                                                                  |                      |                                           |                       |                   |
| 4. Generator's Phone ( )                                                                                                                                                                                                                                                                 |                      |                                           |                       |                   |
| 5. Transporter 1 Company Name                                                                                                                                                                                                                                                            | 6. US EPA ID Number  | A. State Transporter's ID                 |                       |                   |
|                                                                                                                                                                                                                                                                                          |                      | B. Transporter 1 Phone                    |                       |                   |
| 7. Transporter 2 Company Name                                                                                                                                                                                                                                                            | 8. US EPA ID Number  | C. State Transporter's ID                 |                       |                   |
|                                                                                                                                                                                                                                                                                          |                      | D. Transporter 2 Phone                    |                       |                   |
| 9. Designated Facility Name and Site Address                                                                                                                                                                                                                                             | 10. US EPA ID Number | E. State Facility's ID                    |                       |                   |
|                                                                                                                                                                                                                                                                                          |                      | F. Facility's Phone                       |                       |                   |
| 11. WASTE DESCRIPTION                                                                                                                                                                                                                                                                    |                      | 12. Containers                            | 13. Total Quantity    | 14. Unit Wt./Vol. |
|                                                                                                                                                                                                                                                                                          |                      | No. Type                                  |                       |                   |
| a.                                                                                                                                                                                                                                                                                       |                      |                                           |                       |                   |
| b.                                                                                                                                                                                                                                                                                       |                      |                                           |                       |                   |
| c.                                                                                                                                                                                                                                                                                       |                      |                                           |                       |                   |
| d.                                                                                                                                                                                                                                                                                       |                      |                                           |                       |                   |
| G. Additional Descriptions for Materials Listed Above                                                                                                                                                                                                                                    |                      | H. Handling Codes for Wastes Listed Above |                       |                   |
|                                                                                                                                                                                                                                                                                          |                      |                                           |                       |                   |
| 15. Special Handling Instructions and Additional Information                                                                                                                                                                                                                             |                      |                                           |                       |                   |
|                                                                                                                                                                                                                                                                                          |                      |                                           |                       |                   |
| <b>16. GENERATOR'S CERTIFICATION:</b> I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations. |                      |                                           |                       |                   |
| Printed/Typed Name                                                                                                                                                                                                                                                                       |                      | Signature                                 | Date                  |                   |
|                                                                                                                                                                                                                                                                                          |                      |                                           | Month                 | Day Year          |
| 17. Transporter 1 Acknowledgement of Receipt of Materials                                                                                                                                                                                                                                |                      | Date                                      |                       |                   |
| Printed/Typed Name                                                                                                                                                                                                                                                                       |                      | Signature                                 | Month                 | Day Year          |
| 18. Transporter 2 Acknowledgement of Receipt of Materials                                                                                                                                                                                                                                |                      | Date                                      |                       |                   |
| Printed/Typed Name                                                                                                                                                                                                                                                                       |                      | Signature                                 | Month                 | Day Year          |
| 19. Discrepancy Indication Space                                                                                                                                                                                                                                                         |                      |                                           |                       |                   |
|                                                                                                                                                                                                                                                                                          |                      |                                           |                       |                   |
| 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.                                                                                                                                                    |                      |                                           |                       |                   |
| Printed/Typed Name                                                                                                                                                                                                                                                                       |                      | Signature                                 | Date                  |                   |
|                                                                                                                                                                                                                                                                                          |                      |                                           | Month                 | Day Year          |

NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



|                                                                                      |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
|--------------------------------------------------------------------------------------|---------------------------------------------------------------|-------------------------------------------|------|-----------------------|-----------|---------------------------|----------------|-----------------------------------------------------------------------|--|
| <b>UNIFORM HAZARDOUS<br/>WASTE MANIFEST<br/>(Continuation Sheet)</b>                 |                                                               | 21. Generator's US EPA ID No.             |      | Manifest Document No. |           | 22. Page                  |                | Information in the shaded<br>areas is not required by Federal<br>law. |  |
|                                                                                      |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| 23. Generator's Name                                                                 |                                                               |                                           |      |                       |           |                           |                | L. State Manifest Document Number                                     |  |
|                                                                                      |                                                               |                                           |      |                       |           |                           |                | M. State Generator's ID                                               |  |
| 24. Transporter _____ Company Name                                                   |                                                               | 25. US EPA ID Number                      |      |                       |           | N. State Transporter's ID |                |                                                                       |  |
|                                                                                      |                                                               |                                           |      |                       |           | O. Transporter's Phone    |                |                                                                       |  |
| 26. Transporter _____ Company Name                                                   |                                                               | 27. US EPA ID Number                      |      |                       |           | P. State Transporter's ID |                |                                                                       |  |
|                                                                                      |                                                               |                                           |      |                       |           | Q. Transporter's Phone    |                |                                                                       |  |
| 28. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number) |                                                               | 29. Containers                            |      | 30. Total             |           | 31. Unit                  |                | R. Waste No.                                                          |  |
|                                                                                      |                                                               | No.                                       | Type | Quantity              | Wt/Vol    |                           |                |                                                                       |  |
| a.                                                                                   |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| b.                                                                                   |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| c.                                                                                   |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| d.                                                                                   |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| e.                                                                                   |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| f.                                                                                   |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| g.                                                                                   |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| h.                                                                                   |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| i.                                                                                   |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| S. Additional Descriptions for Materials Listed Above                                |                                                               | T. Handling Codes for Wastes Listed Above |      |                       |           |                           |                |                                                                       |  |
|                                                                                      |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| 32. Special Handling Instructions and Additional Information                         |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
|                                                                                      |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |
| TRANSPORTER                                                                          | 33. Transporter _____ Acknowledgement of Receipt of Materials |                                           |      |                       |           |                           | Date           |                                                                       |  |
|                                                                                      | Printed/Typed Name                                            |                                           |      |                       | Signature |                           | Month Day Year |                                                                       |  |
| FACILITY                                                                             | 34. Transporter _____ Acknowledgement of Receipt of Materials |                                           |      |                       |           |                           | Date           |                                                                       |  |
|                                                                                      | Printed/Typed Name                                            |                                           |      |                       | Signature |                           | Month Day Year |                                                                       |  |
| 35. Discrepancy Indication Space                                                     |                                                               |                                           |      |                       |           |                           |                |                                                                       |  |

# American Ecology Corporation PCB Control Sheet

Generator: \_\_\_\_\_

Site Address: \_\_\_\_\_

City, State: \_\_\_\_\_

EPA ID #: \_\_\_\_\_

Page: \_\_\_\_\_ of \_\_\_\_\_

Manifest #: \_\_\_\_\_

## For American Ecology Use-Only

Load #: \_\_\_\_\_

Received: \_\_\_\_\_

| 1     | 2   | 3   | 4                | 5   | 6     | 7              | 8                           | 9   | 10       | 11          | 12  | 13  | 14       | 15               |
|-------|-----|-----|------------------|-----|-------|----------------|-----------------------------|-----|----------|-------------|-----|-----|----------|------------------|
| WSID# | Qty | Pkg | Type of Material | D/F | Manuf | Manifest Line# | Serial# / Unique#/<br>Drum# | KVA | Weight K | Dielect Vol | PPM | OSD | Category | Absorbents added |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |
|       |     |     |                  |     |       |                |                             |     |          |             |     |     |          |                  |

### Explanation:

- WSID#:** US Ecology approved waste stream ID#.
- Qty:** Enter quantity. **(Idaho Only)**
- PKG:** Enter Packaging type-same as container type on manifest.
- Type of Material:** Enter description of material. Be specific.
- D/F:** Specify if the transformer or article is full (F), drained (D), or drained and flushed (D/F).
- Manuf:** Enter the manufacturer. **(Idaho Only)**
- Manifest Line#:** For each item, indicate which line # of the manifest it is shipped on.
- Serial#/Unique#:** Enter the nameplate serial number for transformers or articles or a unique number for each container.

- (Note: If there is no nameplate serial#, you must assign a unique number to each container.)
- KVA:** Enter the nameplate KVA rating of the transformer or article.
- Weight K:** Enter the weight in kilograms.
- Dielect Vol:** Enter the nameplate dielectric volume of the transformer or article.
- PPM:** Enter the parts per million PCB contained in the material.
- OSD:** Enter the date the material was removed from service and designated for disposal [761.65(a), 761.180(a), 761.207(a)].
- Category:** Specify US Ecology Beatty Category (see attachment). **(Beatty Only)**
- Absorbents Added:** Specify non-biodegradable absorbents added. **(Beatty Only)**

Certification: In order for US Ecology to accept the waste material specified at the US Ecology-Grand View, Idaho or Beatty, Nevada facility the undersigned as an authorized employee of the generating company hereby warrants and certifies to US Ecology that the waste material listed above, delivered to and accepted for disposal by US Ecology shall conform to the above description and that all waste material and packaging shall comply with all current state and federal regulations.

Signature: \_\_\_\_\_ Title: \_\_\_\_\_ Date: \_\_\_\_\_

Note: A completed PCB Control Sheet, including generator's signature, must accompany each shipment of regulated PCB waste.

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|--|--------------------------------------------------------------|--|-----------------------------|-----------------------------------------------------|-----------------------------------------------------|-------------------|-----------------|
| <b>UNIFORM HAZARDOUS WASTE MANIFEST</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                                                                                                                                       | 1. Generator ID Number                                                                                         |  | 2. Page 1 of                                                 |  | 3. Emergency Response Phone |                                                     | 4. Manifest Tracking Number<br><b>000297665 FLE</b> |                   |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                                                                                                                                       | 5. Generator's Name and Mailing Address                                                                        |  | Generator's Site Address (if different than mailing address) |  |                             |                                                     |                                                     |                   |                 |
| Generator's Phone:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
| 6. Transporter 1 Company Name                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     | U.S. EPA ID Number                                  |                   |                 |
| 7. Transporter 2 Company Name                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     | U.S. EPA ID Number                                  |                   |                 |
| 8. Designated Facility Name and Site Address                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     | U.S. EPA ID Number                                  |                   |                 |
| Facility's Phone:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
| GENERATOR                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | 9a. HM                                                                                                                                                                                                                | 9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any)) |  |                                                              |  | 10. Containers<br>No. Type  |                                                     | 11. Total Quantity                                  | 12. Unit Wt./Vol. | 13. Waste Codes |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 1.                                                                                                                                                                                                                    |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 2.                                                                                                                                                                                                                    |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 3.                                                                                                                                                                                                                    |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 4.                                                                                                                                                                                                                    |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
| 14. Special Handling Instructions and Additional Information                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
| 15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true. |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
| Generator's/Officer's Printed/Typed Name                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  | Signature                   |                                                     | Month Day Year                                      |                   |                 |
| TRANSPORTER INT'L                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | 16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: _____<br>Transporter signature (for exports only): _____ Date leaving U.S.: _____   |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 17. Transporter Acknowledgment of Receipt of Materials                                                                                                                                                                |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Transporter 1 Printed/Typed Name                                                                                                                                                                                      |                                                                                                                |  |                                                              |  |                             | Signature                                           |                                                     | Month Day Year    |                 |
| DESIGNATED FACILITY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Transporter 2 Printed/Typed Name                                                                                                                                                                                      |                                                                                                                |  |                                                              |  |                             | Signature                                           |                                                     | Month Day Year    |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 18. Discrepancy                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 18b. Alternate Facility (or Generator)                                                                                                                                                                                |                                                                                                                |  |                                                              |  |                             | Manifest Reference Number: _____ U.S. EPA ID Number |                                                     |                   |                 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Facility's Phone:                                                                                                                                                                                                     |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
| 18c. Signature of Alternate Facility (or Generator)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  | Signature                   |                                                     | Month Day Year                                      |                   |                 |
| 19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
| 1.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                                                                                                                       | 2.                                                                                                             |  | 3.                                                           |  | 4.                          |                                                     |                                                     |                   |                 |
| 20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  |                             |                                                     |                                                     |                   |                 |
| Printed/Typed Name                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                                                                                                                       |                                                                                                                |  |                                                              |  | Signature                   |                                                     | Month Day Year                                      |                   |                 |

| UNIFORM HAZARDOUS WASTE MANIFEST<br>(Continuation Sheet)                                                                        |                                                                                                                 | 21. Generator ID Number | 22. Page | 23. Manifest Tracking Number |                   |                 |      |
|---------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|-------------------------|----------|------------------------------|-------------------|-----------------|------|
| 24. Generator's Name                                                                                                            |                                                                                                                 |                         |          |                              |                   |                 |      |
| 25. Transporter _____ Company Name                                                                                              |                                                                                                                 |                         |          | U.S. EPA ID Number           |                   |                 |      |
| 26. Transporter _____ Company Name                                                                                              |                                                                                                                 |                         |          | U.S. EPA ID Number           |                   |                 |      |
| 27a.<br>HM                                                                                                                      | 27b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any)) | 28. Containers          |          | 29. Total Quantity           | 30. Unit Wt./Vol. | 31. Waste Codes |      |
|                                                                                                                                 |                                                                                                                 | No.                     | Type     |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
| 32. Special Handling Instructions and Additional Information                                                                    |                                                                                                                 |                         |          |                              |                   |                 |      |
| 33. Transporter _____ Acknowledgment of Receipt of Materials                                                                    |                                                                                                                 |                         |          |                              |                   |                 |      |
| Printed/Typed Name                                                                                                              |                                                                                                                 | Signature               |          |                              | Month             | Day             | Year |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
| 34. Transporter _____ Acknowledgment of Receipt of Materials                                                                    |                                                                                                                 |                         |          |                              |                   |                 |      |
| Printed/Typed Name                                                                                                              |                                                                                                                 | Signature               |          |                              | Month             | Day             | Year |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
| 35. Discrepancy                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
| 36. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems) |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |
|                                                                                                                                 |                                                                                                                 |                         |          |                              |                   |                 |      |

## 2013 Waste Tracking Summary Spreadsheet

[illegible]

## **APPENDIX B**

### Contractor Quality Control Plan



## TABLE OF CONTENTS

| <b><u>SECTION</u></b>                                 | <b><u>PAGE</u></b> |
|-------------------------------------------------------|--------------------|
| ACRONYMS AND ABBREVIATIONS .....                      | ii                 |
| 1.0 CONTRACTOR QUALITY CONTROL PLAN .....             | 1                  |
| 1.1 Three-Phase Quality Control .....                 | 1                  |
| 1.1.1 Preparatory Phase .....                         | 1                  |
| 1.1.2 Initial Phase.....                              | 3                  |
| 1.1.3 Follow-Up Phase.....                            | 3                  |
| 1.1.4 Additional Preparatory and Initial Phases ..... | 4                  |
| 1.2 Completion Inspections .....                      | 4                  |
| 1.2.1 Punch-Out Inspection .....                      | 4                  |
| 1.2.2 Pre-Final Inspection .....                      | 4                  |
| 1.2.3 Final Acceptance Inspection .....               | 5                  |
| 1.3 Procedures for Measurement and Payment .....      | 5                  |
| 1.4 Definable Features of Fieldwork .....             | 5                  |
| 1.5 Documentation.....                                | 6                  |

## TABLE

|                                                                    |   |
|--------------------------------------------------------------------|---|
| Table 1-4 Definable Features of Work for Contract Line Items ..... | 6 |
|--------------------------------------------------------------------|---|

## ATTACHMENTS

Attachment 1 Contractor Quality Control Forms

Attachment 2 CQCSM Letter of Authority

## **ACRONYMS AND ABBREVIATIONS**

|         |                                                 |
|---------|-------------------------------------------------|
| Bristol | Bristol Environmental Remediation Services, LLC |
| CO      | Contracting Officer                             |
| CQCP    | Contractor Quality Control Plan                 |
| CQCSM   | Contractor Quality Control System Manager       |
| DFW     | definable feature of work                       |
| DQCR    | Daily Quality Control Report                    |
| NE Cape | Northeast Cape                                  |
| QAR     | Quality Assurance Representative                |
| QC      | quality control                                 |
| SS      | Site Superintendent                             |
| USACE   | US Army Corps of Engineers                      |
| AHA     | Activity Hazard Analysis                        |

## **1.0 CONTRACTOR QUALITY CONTROL PLAN**

This Contractor Quality Control Plan (CQCP) has been developed by Bristol Environmental Remediation Services, LLC (Bristol), for approval by the US Army Corps of Engineers (USACE), Alaska District, as a control mechanism for the work to be performed for the Northeast Cape (NE Cape) Hazardous, Toxic, and Radioactive Waste Remedial Actions Project at Northeast Cape, St. Lawrence Island, Alaska, under Contract No. W911KB-13-C-0004. This plan outlines the personnel, procedures, tracking controls, records, and forms necessary to maintain quality control (QC) during the project.

### **1.1 THREE-PHASE QUALITY CONTROL**

Bristol implements a three-phase QC system as Standard Operating Procedure. The primary purposes of this system are to plan and schedule work to ensure adequate preparation by Bristol for the initiation of each definable feature of work (DFW) and to ensure adequate coordination and communication between Bristol and the USACE.

The Contractor Quality Control System Manager (CQCSM) is responsible for implementing the three-phase QC system. This system incorporates preparatory, initial, and follow-up phases for each DFW (listed in Section 1.4 of this CQCP). Additional preparatory and initial phases may be added if the quality of work becomes unacceptable, the CQCSM or Site Superintendent (SS) changes, the work on a DFW resumes after a substantial hiatus, other problems develop, or if the USACE requests it. An overview of each phase is provided below.

#### **1.1.1 Preparatory Phase**

The preparatory phase is performed before beginning fieldwork on each DFW. This phase occurs after all required plans, documents, and materials have been approved and accepted and after copies of documentation are made available at the work site.

The USACE will be notified at least 48 hours in advance of the beginning of the preparatory phase for each DFW. The CQCSM will conduct a preparatory phase meeting to be attended by the SS, the Crew Foreman, and the USACE Quality Assurance Representative (QAR). The preparatory phase meeting for each DFW will be documented on the Preparatory Phase Meeting Checklist (Attachment 1). The CQCSM is responsible for ensuring that all preparatory phase items are accomplished. The CQCSM letter of authority is provided in Attachment 2. The preparatory phase includes the following items that will be discussed during the preparatory phase meeting:

- Review the general procedures of the applicable DFW. An overview of the work to be performed will be discussed with pertinent personnel.
- Review the drawings and figures (if applicable).
- Check that all materials and/or equipment have been tested, submitted (if applicable), and approved.
- Review the provisions that have been made to provide required QC inspection and testing.
- Examine the work area to ensure that all required preliminary work has been completed and is in compliance with the contract.
- Examine required materials and equipment and sample work to ensure that they are on hand, conform to approved shop drawings or submitted data, and are properly stored.
- Review the appropriate Activity Hazard Analyses (AHAs) to ensure safety requirements are met.
- Discuss procedures for controlling quality of the work, including repetitive deficiencies. Document construction tolerances and workmanship standards for DFWs (if applicable).
- Check that the USACE Contracting Officer (CO) has accepted the portion of the appropriate plan for the work to be performed.
- Discuss the initial control phase.

Work will not begin until all action items identified on the Preparatory Phase Meeting Checklist have been completed and signed off by the CQCSM.

### **1.1.2 Initial Phase**

The initial phase occurs when the fieldwork begins for each DFW. The CQCSM will document the initial phase of each DFW on the Initial Phase Inspection Checklist (Attachment 1). The USACE will be notified at least 24 hours in advance of the beginning of the initial phase for each DFW. The exact field location of the initial phase will be indicated on the checklist for future reference and comparison with the follow-up phase. The initial phase will be repeated if work crews are significantly altered or any time acceptable specified quality standards are not met.

The CQCSM is responsible for ensuring that all initial phase items are accomplished.

These include the following:

- Check work to ensure that it is in full compliance with contract requirements. The CQCSM will review the Preparatory Phase Meeting Checklist and any other documentation from the preparatory phase.
- Verify adequacy of controls to ensure full contract compliance. Verify required control inspection and testing (if applicable).
- Establish with the SS and the Crew Foreman (or other appropriate personnel) the level of workmanship expected for each DFW, and verify that the level meets minimum acceptable standards.
- Resolve differences as discovered or discussed.
- Check that field activities comply with the Site Safety and Health Plan and AHA. Ensure that the Site Safety and Health Officer reviews the AHAs with each worker.

### **1.1.3 Follow-Up Phase**

After the initial phase has been completed and work for a DFW has begun, the CQCSM will perform the follow-up phase. This phase consists of a site visit and completion of the Follow-up Phase Inspection Checklist (Attachment 1), which will be attached to the Daily Quality Control Report (DQCR).

#### **1.1.4 Additional Preparatory and Initial Phases**

The CQCSM will conduct additional preparatory and initial phases on the same DFW if the quality of work becomes unacceptable, the CQCSM or SS changes, the work on a DFW resumes after a substantial period of inactivity, other problems develop, or if the USACE requests it.

### **1.2 COMPLETION INSPECTIONS**

#### **1.2.1 Punch-Out Inspection**

At the completion of work or at a milestone established in the project schedule, the CQCSM will conduct an inspection of the work and develop a punch list of items that do not conform to the approved plans and specifications. The punch list will be included in the DQCR (Attachment 1) and will contain the estimated dates when the deficiencies will be corrected. After being notified by the SS that any deficiencies have been corrected, the CQCSM will make a second inspection to verify that the deficiencies have been corrected. The results of the second inspection will be included in the DQCR. After the second inspection has been accomplished, the CQCSM will notify the USACE that the project site is ready for the USACE's pre-final inspection.

#### **1.2.2 Pre-Final Inspection**

The USACE QAR will perform the pre-final inspection to verify that all Contract Line Item Number work tasks are complete. A USACE pre-final punch list may be developed by the QAR as a result of this inspection. The CQCSM will ensure that all items on this list have been corrected before notifying the QAR, so that a final inspection by the USACE can be scheduled. Bristol will correct any items noted on the pre-final punch list in a timely manner to stay within the project's planned schedule.



### **1.2.3 Final Acceptance Inspection**

The CQCSM, the SS, or the Project Manager and the USACE QAR or Contracting Officer's Representative will attend the final acceptance inspection. Additional government personnel and/or other representatives may also attend. On the basis of results of the pre-final inspection, the CO will formally schedule the final acceptance inspection.

Bristol will give notice to the CO as soon as possible following the pre-final inspection date with assurance that all specific items previously identified as unacceptable, along with all remaining work, will be acceptable and complete by the date of the final acceptance inspection.

### **1.3 PROCEDURES FOR MEASUREMENT AND PAYMENT**

Measurement of work accomplished for payment on this firm-fixed price contract will be achieved in two primary ways: One method will track tasks that are lump sum items, such as the mobilization/demobilization. The second method will track and measure unit-price quantities for any of the options that will be approved by the USACE, such as the disposal cost of additional contaminated soil and miscellaneous debris, drums, and wooden poles. Bristol has submitted a schedule of values to the USACE for the services provided under this contract.

### **1.4 DEFINABLE FEATURES OF FIELDWORK**

A DFW is a uniquely defined field task for the project. The CQCSM will monitor and inspect all DFWs to ensure completion in accordance with the specifications and applicable regulations. DFWs are presented in Table 1-4 in the anticipated progression of work. The actual progression of work may differ from that indicated in the table. Work progression and sequencing will be decided in the field by the SS.

**Table 1-4 Definable Features of Work for Contract Line Items**

| Definable Feature of Work                                                                         |
|---------------------------------------------------------------------------------------------------|
| POL Soil Removal at MOC, PCB Soil Removal (Sites 13 and 31), and As Soil Removal (Site 21)        |
| Miscellaneous Metal Debris, Wires, Poles, and Drums (sitewide)                                    |
| Monitored Natural Attenuation Sampling and Groundwater Monitoring at the MOC                      |
| <i>MULTI INCREMENT</i> <sup>®1</sup> Soil Sampling of Bulk Bag Staging Areas and Fuel Containment |
| Site 28 Sediment Removal and Confirmation Sampling                                                |
| Removal of POL Liquids and Associated Stained Soil from Site 10                                   |
| Monitoring Well Abandonment                                                                       |

Notes:

<sup>1</sup>*MULTI INCREMENT*<sup>®</sup> is a registered trademark of EnviroStat, Inc.

As = arsenic

PCB = polychlorinated biphenyl

MOC = Main Operations Complex

POL = petroleum, oil, and lubricants

## 1.5 DOCUMENTATION

The CQCSM will ensure that current and up-to-date records, documented daily in DQCRs, are maintained to provide factual evidence that required QC activities and/or tests have been performed. Bristol will be performing work in 2013 under two contracts: W911KB-12-C-0003 and W911KB-13-C-0004. Separate DQCRs will be prepared for work performed under each contract; one DQCR for contract W911KB-12-C-0003 and one for contract W911KB-13-C-0004. The DQCRs will contain the following information:

- Contractor/subcontractor and area of responsibility
- Operating equipment with hours worked, idle, or down for repairs
- Work performed each day, including location, description, and subcontractors/work crew involved
- Approximate percent progress of work performed each day
- Job safety evaluations stating what was checked, results, and instructions or corrective actions
- Instructions given or received and conflicts in written plans and/or specifications
- Bristol's verification statement of completion of work tasks (by activity number)

The DQCR will also provide a description of the weather conditions encountered and any delays experienced. In addition, the DQCR will cover both conforming and deficient information.

The signed original and one copy of the DQCR will be furnished to the USACE QAR, the USACE Distribution List, and the ADEC daily within 24 hours of the date covered by the report. The DQCRs will not be submitted for days when no work is performed.

However, one DQCR, at a minimum, will be prepared and submitted for every 7 days of no work, on the last day of the no-work period. All calendar days will be accounted for throughout the field period of the project. The first DQCR following a day of no work will be for the day worked only.

The DQCRs will be signed and dated by the CQCSM. Each DQCR will include other reports prepared by subcontractors and any subordinate QC personnel, should they be assigned that task. The CQCSM will forward each DQCR daily to the Project Manager in Anchorage for review.

(Intentionally blank)

## **ATTACHMENT 1**

### **Contractor Quality Control Forms**

Daily Quality Control Report

Follow-Up Phase Inspection Checklist

Initial Phase Inspection Checklist

Preparatory Phase Meeting Checklist

Punch-Out Inspection Checklist

# EXAMPLE

## DAILY QUALITY CONTROL REPORT ENVIRONMENTAL QUALITY CONTROL/QUALITY ASSURANCE REPORT (ER 415-1-302)

| Contract No. / Delivery Order No. | UPC/Project Title and Location of Work                                             |
|-----------------------------------|------------------------------------------------------------------------------------|
|                                   | Northeast Cape HTRW Remedial Actions. Northeast Cape, St. Lawrence Island, Alaska. |

CQC Report Number: NEC 2013-01  
Date or Time Period: Date ##, 2012  
Client: USACE, Alaska District

**Weather Conditions:** Clear.

Temp 7:00 am: ##°F

Temp 5:00 pm: ##°F

Winds were calm out of the south.

**Quality Control Inspections Performed This Date** (Include inspections, results, deficiencies, and corrective action.)

Preparatory: No  
Initial: No  
Follow-up: No

### Environmental Field Sampling and Testing

Has field testing been performed this date?

Yes ☐ No ☐ N/A ☐

| Type of Test | Method/Matrix | Quantity of Samples | Total |
|--------------|---------------|---------------------|-------|
|              |               | 0                   | 0     |
|              |               | 0                   | 0     |
|              |               | 0                   | 0     |
|              |               | 0                   | 0     |

Have Data Quality Objectives been achieved?

Yes ☐ No ☐ N/A ☒

**Have Samples Been Collected for Laboratory Analysis?**

Yes ☐ No ☐ N/A ☐

| Type of Test | EPA Test Method/Matrix | Daily Samples | Total Samples |
|--------------|------------------------|---------------|---------------|
| DRO – Soil   | AK102                  |               |               |
| RRO - Soil   | AK103                  |               |               |
| PCBs         | EPA8082                |               |               |
|              |                        |               |               |
|              |                        |               |               |
|              |                        |               |               |

Notes:



Have QA and QC samples been collected in the specified quantity? Yes ☐ No ☐ N/A ☐

Have samples been properly labeled and packaged? Yes ☐ No ☐ N/A ☐

Have appropriate QC laboratory tests been ordered? (matrix spikes, method blanks, surrogates, reference standards, etc.) Yes ☐ No ☐ N/A ☐

Have required amount of QC trip blanks and rinsates been achieved? Yes ☐ No ☐ N/A ☐

### Health and Safety

Worker protection levels this date: Level C ☐ Level D ☐

Was any work activity conducted within a confined space? Yes ☐ No ☐ N/A ☐

Was any work activity conducted within an area determined to be immediately dangerous to life and health? Yes ☐ No ☐ N/A ☐

Were approved decontamination procedures used on workers and equipment as required? Yes ☐ No ☐ N/A ☐

Was a Job Safety Meeting held this day? Yes ☐ No ☐ N/A ☐

Were there any "Lost Time" accidents this day? (If YES, attach copy of completed accident report) Yes ☐ No ☐ N/A ☐

Was hazardous waste/material released into the environment? Yes ☐ No ☐ N/A ☐

Safety Comments: (include any infractions of approved safety plan, and include instructions from government personnel. Specify corrective action taken.)

A Health and Safety Meeting was held today. The following topics were discussed:

Safety signature sheet attached to DQCR.

### Work Activities Performed This Date

| Specification or Contract Reference | Activity and Location |
|-------------------------------------|-----------------------|
|                                     | 1.                    |

### Manpower and Equipment

| Labor Classification         | Number | Hours | Equipment Type                                                        | Number | Hours Used |
|------------------------------|--------|-------|-----------------------------------------------------------------------|--------|------------|
| Proj. Mgr.—Molly Welker      | 1      |       | White GMC Crewcab, Gas, Long Box w/gas Service Tank                   | 50-115 | 1 Day      |
| C.I.H.—Clark Roberts         |        |       | White Chevy, Duramax Diesel, Crewcab, Short Box w/cover.              | 50-134 | 1 Day      |
| Site Supt./SSHO—Chuck Croley | 1      |       | White Chevy 2500, Extended Cab, Gas, Short Box w/diesel Service Tank. | 50-137 | 1 Day      |
| CQCSM—Russell James          | 1      |       | White Chevy, Extended Cab, Gas, Long Box, w/black rack                | 50-142 | 1 Day      |
| Op./Foreman—Maze Thompson    | 1      |       | White Chevy Blazer. Gas                                               | 50-166 | 1 Day      |

| Labor Classification                       | Number | Hours | Equipment Type                                            | Number      | Hours Used |
|--------------------------------------------|--------|-------|-----------------------------------------------------------|-------------|------------|
| Mechanic—                                  | 1      |       | White GMC Diesel, (BDBL) Crewcab, Longbed w/white rack    | 50-169      | 1 Day      |
| Oiler—                                     | 1      |       | Red GMC, Crewcab, Long Box Diesel                         | 50-171      | Down       |
| Admin Assistant—                           | 1      |       | Ottawa Yard Goat, 5 <sup>th</sup> wheel tractor           | 50-320      | 1 Day      |
| Bear-guard/Laborer—                        | 1      |       | International S4700 Fuel/Lube Truck                       | 50-205      | 1 Day      |
| Operator -Allen Dennis                     | 1      |       | Ford F700 Mechanic Truck w/compressor, Welder, & Hyd Boom | 50-206      | 1 Day      |
| Laborer -                                  | 1      |       | Kaiser Jeep 6X6 Cargo Truck w/water Tank                  | 50-322      | 1 Day      |
| Laborer -                                  | 1      |       | Cat 988B Loader w/bucket & Forks                          | 50-505      | 1 Day      |
| Laborer -                                  | 1      |       | Cat 160H Motor Grader                                     | 50-702      | 1 Day      |
| Landfill Cap Operator-                     | 1      |       | Cat 460 <sup>TH</sup> Extended Boom Forklift              | 50-806A     | 1 Day      |
| Landfill Cap Operator-                     | 1      |       | Cat D6T Dozer                                             | NC 27A16095 | 1 Day      |
| Landfill Cap Operator-                     | 1      |       | Cat D8N Dozer                                             | 51-107      | 1 Day      |
| Operator-                                  | 1      |       | Arctic Cat Side by Side                                   | 50-923      | 1 Day      |
| Landfill Driver-                           | 1      |       | Arctic Cat Side by Side                                   | 50-924      | 1 Day      |
| Replacement Mechanic-                      |        |       | Cat 322BL Excavator                                       | 51-207      | 1 Day      |
| Environ. Sampler-Eric Barnhill             | 1      |       | IR Light Tower                                            | 52-128      | 1 Day      |
| Hazardous Waste Specialist-Tyler Ellingboe |        |       | IR Light Tower                                            | 52-130      | 1 Day      |
|                                            |        |       | Frost Fighter Heater                                      | 52-206      | 1 Day      |
|                                            |        |       | IR 60KW Generator                                         | 52-210      | 1 Day      |
|                                            |        |       | Volvo 330L Loader/Forklift                                |             | 1 Day      |
|                                            |        |       | Volvo A40D Rock Truck                                     | DTO 552     | 1 Day      |
|                                            |        |       | Volvo A40D Rock Truck                                     | DTO 553     | 1 Day      |
|                                            |        |       | 287B Skid Steer                                           | 26A15295    | 1 Day      |
|                                            |        |       | 287B Skid Steer                                           | 25W52289    | 1 Day      |
|                                            |        |       | Compressor w/engine (Mechanics Truck)                     |             | 1 Day      |
|                                            |        |       | Welder (Mechanics Truck)                                  |             | 1 Day      |
|                                            |        |       | Compressor w/engine (Fuel/Lube Truck)                     |             | 1 Day      |
|                                            |        |       | DeWalt Compressor w/engine                                |             | 1 Day      |
|                                            |        |       | DeWalt electric compressor                                |             | 1 Day      |
|                                            |        |       | DeWalt electric compressor                                |             | 1 Day      |
|                                            |        |       | DeWalt Generator                                          | Environ #1  | 1 Day      |
|                                            |        |       | DeWalt Generator                                          | Environ #2  | 1 Day      |
|                                            |        |       | Generac Generator 6KW                                     |             | 1 Day      |
|                                            |        |       | Zaxis 120 Excavator                                       | CMI-HE1262  | 1 Day      |
|                                            |        |       |                                                           |             |            |
| <b>Totals</b>                              |        |       | <b>Totals</b>                                             |             |            |

| Labor Classification | Number | Hours | Equipment Type   | Number | Hours Used |
|----------------------|--------|-------|------------------|--------|------------|
| <b>Subcontractor</b> |        |       | <b>Equipment</b> |        |            |
|                      |        |       |                  |        |            |
|                      |        |       |                  |        |            |
|                      |        |       |                  |        |            |
| <b>Totals</b>        | 4      |       |                  |        |            |

|                      |  |  |                  |  |  |
|----------------------|--|--|------------------|--|--|
| <b>Subcontractor</b> |  |  | <b>Equipment</b> |  |  |
|                      |  |  |                  |  |  |
|                      |  |  |                  |  |  |
| <b>Totals</b>        |  |  |                  |  |  |

|                    |  |  |                  |   |       |
|--------------------|--|--|------------------|---|-------|
| <b>Fairweather</b> |  |  | <b>Equipment</b> |   |       |
| Medic-             |  |  | Medical Clinic   | 1 | 1 Day |
| Medic-             |  |  |                  |   |       |
| Medic-             |  |  |                  |   |       |
| <b>Totals</b>      |  |  |                  |   |       |

|                        |  |  |                  |  |       |
|------------------------|--|--|------------------|--|-------|
| <b>Global Services</b> |  |  | <b>Equipment</b> |  |       |
| Cook-                  |  |  | 75 KW Generator  |  | 1 Day |
| Baker-                 |  |  | Camp Facility    |  | 1 Day |
| Bull Cook-             |  |  |                  |  |       |
| <b>Totals</b>          |  |  |                  |  |       |

|                      |  |  |                  |  |  |
|----------------------|--|--|------------------|--|--|
| <b>Subcontractor</b> |  |  | <b>Equipment</b> |  |  |
|                      |  |  |                  |  |  |
| <b>Totals</b>        |  |  |                  |  |  |

---

Materials Received to be Used on or Incorporated into Site

---

Instructions Given by QAR to Bristol (include names, reactions, and remarks.)

---

Instructions Given by Bristol to Subcontractors (include names, reactions, and remarks.)

---

### Work Progress

Are there any Contractor-caused delays or potential finding of fact?  
 Are there any Government-caused delays or potential finding of fact?  
 Are there any unforeseeable or weather-related delays?

Yes ☐ No ☒  
 Yes ☐ No ☒  
 Yes ☐ No ☒

---

**Progress Tracking Table**

| PROJECT SUMMARY TO DATE                               |                          |                |               |
|-------------------------------------------------------|--------------------------|----------------|---------------|
| Item                                                  | Today's Total<br>(Units) | Previous Total | Project Total |
| Material Hauling - Volvo A40D Rock Trucks – (DTO 552) |                          |                |               |
| Material Hauling - Volvo A40D Rock Trucks – (DTO 553) |                          |                |               |
| POL Soil Excavation                                   |                          |                |               |
| Site 13 PCB Soil Excavation                           |                          |                |               |
| Site 21 Arsenic Soil Excavation                       |                          |                |               |
| Site 31 PCB Soil Excavation                           |                          |                |               |
| Wooden Pole Stumps                                    |                          |                |               |
| Wire and Miscellaneous Debris                         |                          |                |               |
| POL Liquids                                           |                          |                |               |
| Metal Drums                                           |                          |                |               |
| Intact Batteries                                      |                          |                |               |
| Broken Batteries                                      |                          |                |               |
|                                                       |                          |                |               |

**Comments/Remarks:**

---

| Definable Feature of Work                          | Progress |
|----------------------------------------------------|----------|
| Soil Removal                                       |          |
| Miscellaneous Metal Debris, Wires, Poles and Drums |          |
| Site 28 Sediment Mapping                           |          |
| MNA at the MOC and Site 8                          |          |

---

Comments/Remarks (include any visitors to project and miscellaneous remarks pertinent to work):

---

Contractor's Verification: On behalf of the Contractor, I certify that the above report is complete and correct and that all materials and equipment used, work performed, and tests conducted during this period were in strict compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

---

CQCSM Signature

---

Date

---

Site Superintendent Signature

---

Date

---

**Government Quality Assurance Comments**

Was QA testing performed this day?

Yes ☐ No ☐ N/A ☐

Concurs with the QC report?

Yes ☐ No ☐ N/A ☐

Additional comments or exceptions:

---

**QAR Signature**

**Date**

**Supervisor's Initials**

**Date**

## Follow-up Phase Inspection Checklist

Contract No.: \_\_\_\_\_

Date: \_\_\_\_\_

Contract Title: 2013 Northeast Cape HTRW Remedial Actions

Definable Feature of Work: \_\_\_\_\_

Specification Section: \_\_\_\_\_ Review Completed: \_\_\_\_\_ Approval Obtained: \_\_\_\_\_

Location of Inspection: \_\_\_\_\_

Deficiencies Noted:

Corrective Action Taken:

\_\_\_\_\_  
CQCSM

\_\_\_\_\_  
Date

\_\_\_\_\_  
QAR

\_\_\_\_\_  
Date

Original and one copy to \_\_\_\_\_ QAR.

Retain copy in Bristol field project file.

Forward completed copy to Bristol QC Manager.



## Initial Phase Inspection Checklist

Contract No.: \_\_\_\_\_

Date: \_\_\_\_\_

Contract Title: 2013 NE Cape HTRW Remedial Actions

Definable Feature of Work: \_\_\_\_\_

Specification Section: \_\_\_\_\_ Review Completed: \_\_\_\_\_ Approval Obtained: \_\_\_\_\_

| Personnel Present |          |              |
|-------------------|----------|--------------|
| Name              | Position | Organization |
| 1.                |          |              |
| 2.                |          |              |
| 3.                |          |              |
| 4.                |          |              |
| 5.                |          |              |
| 6.                |          |              |
| 7.                |          |              |

(List additional personnel on reverse side)

B. Are materials being used in compliance with the contract plans and specifications?

Yes \_\_\_\_\_ No \_\_\_\_\_ If not, explain: \_\_\_\_\_

C. Are procedures and/or work methods in compliance with approved shop drawings, plans and specifications?

Yes \_\_\_\_\_ No \_\_\_\_\_ If not, explain: \_\_\_\_\_

D. Is workmanship acceptable?

Yes \_\_\_\_\_ No \_\_\_\_\_ Indicate areas of needed improvement (attach extra sheet).

E. Safety violations and corrective action taken:

\_\_\_\_\_  
CQCSM Date

\_\_\_\_\_  
QAR Date

Original and one copy to \_\_\_\_\_, QAR.

Retain copy in Bristol field project file.

Forward completed copy to Bristol QC Manager.

## Preparatory Phase Meeting Checklist

Contract No.:

Date: \_\_\_\_\_

Contract Title: 2013 NE Cape HTRW Remedial Actions

Definable Feature of Work: \_\_\_\_\_

Specification Section: \_\_\_\_\_ Review Completed: \_\_\_\_\_ Approval Obtained: \_\_\_\_\_

| Personnel Present |          |              |
|-------------------|----------|--------------|
| Name              | Position | Organization |
| 1.                |          |              |
| 2.                |          |              |
| 3.                |          |              |
| 4.                |          |              |
| 5.                |          |              |
| 6.                |          |              |
| 7.                |          |              |
| 8.                |          |              |
| 9.                |          |              |
| 10.               |          |              |

(List additional personnel on reverse side)

| Submittals Involved |          |                       |
|---------------------|----------|-----------------------|
| Number and Item     | Reviewed | Approval Code/Remarks |
| 1.                  |          |                       |
| 2.                  |          |                       |
| 3.                  |          |                       |
| 4.                  |          |                       |
| 5.                  |          |                       |

(List additional items on reverse side)

Have all items been approved?

Yes \_\_\_\_\_ No \_\_\_\_\_

Are all materials on hand?

Yes \_\_\_\_\_ No \_\_\_\_\_

Tested?

Yes \_\_\_\_\_ No \_\_\_\_\_

Reviewed?

Yes \_\_\_\_\_ No \_\_\_\_\_

Properly Stored?

Yes \_\_\_\_\_ No \_\_\_\_\_

## Preparatory Phase Meeting Checklist

| Items not on hand in accordance with submittals |    |
|-------------------------------------------------|----|
| 1.                                              | 4. |
| 2.                                              | 5. |
| 3.                                              | 6. |

| Tests required in accordance with contract requirements |           |
|---------------------------------------------------------|-----------|
| Test                                                    | Paragraph |
| 1.                                                      |           |
| 2.                                                      |           |
| 3.                                                      |           |

Has all preliminary work been completed in accordance with the specifications?

Yes \_\_\_\_\_ No \_\_\_\_\_

Accident prevention pre-planning topics:

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_

Equipment safety checklists:

Attached for:

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_

On-file for:

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_

Required Workmanship Levels:

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_

Remarks (attach extra sheet if needed):

## Preparatory Phase Meeting Checklist

[illegible]

---

CQCSM
Date

USACE QAR Date

Original and one copy to USACE QAR.  
Retain copy in Bristol field project file.  
Forward completed copy to Bristol QC Manager.

## Punch-Out Inspection Checklist

Contract No.:

Date: \_\_\_\_\_

Contract Title: 2013 NE Cape HTRW Remedial Actions

Definable Feature of Work: \_\_\_\_\_

Specification Section: \_\_\_\_\_ Review Completed: \_\_\_\_\_ Approval Obtained: \_\_\_\_\_

Location of Inspection: \_\_\_\_\_

Deficiencies Noted:

Corrective Action Taken:

\_\_\_\_\_  
CQCSM

\_\_\_\_\_  
Date

\_\_\_\_\_  
QAR

\_\_\_\_\_  
Date

Original and one copy to \_\_\_\_\_, QAR.

Retain copy in Bristol field project file.

Forward completed copy to Bristol QC Manager.

**ATTACHMENT 2**  
**CQCSM Letter of Authority**

# Bristol



ENVIRONMENTAL  
REMEDIAL SERVICES, LLC

111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, AK 99501  
phone (907) 563-0013  
fax (907) 563-6713  
www.bristol-companies.com

February 4, 2013

Mr. Russell James  
Bristol Environmental Remediation Services, LLC  
111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, Alaska 99501

**RE: Contractor Quality Control System Manager Letter of Direction  
Northeast Cape HTRW Remedial Actions  
Northeast Cape, St. Lawrence Island, Alaska  
U.S. Army Corps of Engineers Contract No. W911KB-13-C-0004**

Dear Mr. James:

This letter outlines your responsibilities as the Contractor Quality Control System Manager (CQCSM) for the above-referenced project. As the CQCSM, you have the authority and responsibility to implement and maintain the project Contractor Quality Control Plan and supervise quality control personnel who may be assigned to assist you. Your presence is required at the project site during all fieldwork activities.

You have the authority, responsibility, and organizational freedom to identify quality problems in the project; to initiate, recommend, and provide solutions; and to verify implementation of those solutions. In addition, you have the authority and responsibility to reject and stop all work that does not conform to the project specifications and contract requirements.

Should you have any questions concerning these duties, please contact me immediately.

Sincerely,

**Bristol Environmental Remediation Services, LLC**

Greg Jarrell  
Project Manager

Acknowledged,

Russell James



# Bristol



ENVIRONMENTAL  
REMEDIAL SERVICES, LLC

111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, AK 99501  
phone (907) 563-0013  
fax (907) 563-6713  
www.bristol-companies.com

February 4, 2013

Mr. Eric Barnhill  
Bristol Environmental Remediation Services, LLC  
111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, Alaska 99501

**RE: Contractor Quality Control System Manager Letter of Direction  
Northeast Cape HTRW Remedial Actions  
Northeast Cape, St. Lawrence Island, Alaska  
U.S. Army Corps of Engineers Contract No. W911KB-13-C-0004**

Dear Mr. Barnhill:

This letter outlines your responsibilities as the Contractor Quality Control System Manager (CQCSM) for the above-referenced project. As the CQCSM, you have the authority and responsibility to implement and maintain the project Contractor Quality Control Plan and supervise quality control personnel who may be assigned to assist you. Your presence is required at the project site during all fieldwork activities.

You have the authority, responsibility, and organizational freedom to identify quality problems in the project; to initiate, recommend, and provide solutions; and to verify implementation of those solutions. In addition, you have the authority and responsibility to reject and stop all work that does not conform to the project specifications and contract requirements.

Should you have any questions concerning these duties, please contact me immediately.

Sincerely,

**Bristol Environmental Remediation Services, LLC**

A handwritten signature in blue ink, appearing to read "Greg Jarrell".

Greg Jarrell  
Project Manager

Acknowledged,

A handwritten signature in blue ink, appearing to read "Eric Barnhill".

Eric Barnhill

# Bristol



ENVIRONMENTAL  
REMEDIAL SERVICES, LLC

111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, AK 99501  
phone (907) 563-0013  
fax (907) 563-6713  
www.bristol-companies.com

February 12, 2013

Mr. Matt Faust  
Bristol Environmental Remediation Services, LLC  
111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, Alaska 99501

**RE: Contractor Quality Control System Manager Letter of Direction  
Northeast Cape HTRW Remedial Actions  
Northeast Cape, St. Lawrence Island, Alaska  
U.S. Army Corps of Engineers Contract No. W911KB-13-C-0004**

Dear Mr. Faust:

This letter outlines your responsibilities as the Contractor Quality Control System Manager (CQCSM) for the above-referenced project. As the CQCSM, you have the authority and responsibility to implement and maintain the project Contractor Quality Control Plan and supervise quality control personnel who may be assigned to assist you. Your presence is required at the project site during all fieldwork activities.

You have the authority, responsibility, and organizational freedom to identify quality problems in the project; to initiate, recommend, and provide solutions; and to verify implementation of those solutions. In addition, you have the authority and responsibility to reject and stop all work that does not conform to the project specifications and contract requirements.

Should you have any questions concerning these duties, please contact me immediately.

Sincerely,

**Bristol Environmental Remediation Services, LLC**

A handwritten signature in blue ink, appearing to read "Greg Jarrell".

Greg Jarrell  
Project Manager

Acknowledged,

A handwritten signature in blue ink, appearing to read "Matt Faust".

Matt Faust

## **APPENDIX C**

Accident Prevention Plan/  
Site Safety and Health Plan

## TABLE OF CONTENTS

| <b><u>SECTION</u></b>                                           | <b><u>PAGE</u></b> |
|-----------------------------------------------------------------|--------------------|
| ACRONYMS AND ABBREVIATIONS .....                                | v                  |
| 1. SIGNATURE.....                                               | 1                  |
| a. Plan Preparation.....                                        | 1                  |
| b. Approvals.....                                               | 1                  |
| c. Concurrence .....                                            | 1                  |
| 2. BACKGROUND INFORMATION.....                                  | 3                  |
| a. Contractor.....                                              | 3                  |
| b. Contract Number .....                                        | 3                  |
| c. Project Name .....                                           | 3                  |
| d. Project Description .....                                    | 3                  |
| 3. STATEMENT OF SAFETY AND HEALTH POLICY .....                  | 5                  |
| 4. RESPONSIBILITY AND LINES OF AUTHORITY .....                  | 7                  |
| a. Statement of Employer’s Ultimate Responsibility .....        | 7                  |
| b. Identification and Accountability .....                      | 8                  |
| c. Competent/Qualified Persons .....                            | 9                  |
| d. Competent Person Requirements .....                          | 9                  |
| e. Pre-Task Planning.....                                       | 9                  |
| f. Lines of Authority.....                                      | 9                  |
| g. Policy and Procedures for Noncompliance .....                | 11                 |
| h. Manager and Supervisor Accountability .....                  | 11                 |
| 5. SUBCONTRACTORS AND SUPPLIERS.....                            | 13                 |
| a. Identification of Subcontractors and Suppliers .....         | 13                 |
| b. Safety Responsibilities of Subcontractors and Suppliers..... | 13                 |
| 6. TRAINING .....                                               | 15                 |
| a. First-Day, First-Hour Orientation .....                      | 15                 |
| b. Mandatory Training.....                                      | 15                 |
| c. Periodic Safety and Health Training.....                     | 16                 |
| d. Emergency Response Training.....                             | 17                 |

|     |                                                                        |    |
|-----|------------------------------------------------------------------------|----|
| 7.  | SAFETY AND HEALTH INSPECTIONS .....                                    | 19 |
| a.  | Specific Assignment of Responsibilities .....                          | 19 |
| b.  | External Inspections/Certifications.....                               | 19 |
| 8.  | ACCIDENT AND SAFETY REPORTING .....                                    | 21 |
| a.  | Exposure Data .....                                                    | 21 |
| b.  | Accident Investigations .....                                          | 21 |
| c.  | Immediate Notification .....                                           | 22 |
| 9.  | PLANS, PROGRAMS, AND PROCEDURES REQUIRED BY THE SAFETY<br>MANUAL ..... | 25 |
| a.  | Layout Plan .....                                                      | 25 |
| b.  | Emergency Response Plan.....                                           | 25 |
| (1) | Procedures and Testing .....                                           | 25 |
| (2) | Spill Plans .....                                                      | 25 |
| (3) | Firefighting Plan .....                                                | 26 |
| (4) | Posting of Emergency Telephone Numbers .....                           | 26 |
| (5) | Man Overboard .....                                                    | 27 |
| (6) | Medical Support and Response .....                                     | 28 |
| c.  | Plan for the Prevention of Alcohol and Drug Abuse .....                | 29 |
| d.  | Site Sanitation Plan.....                                              | 29 |
| e.  | Access and Haul Road Plan .....                                        | 30 |
| f.  | Respiratory Protection Plan .....                                      | 30 |
| g.  | Health Hazard Control Program.....                                     | 30 |
| h.  | Hazard Communication/Right-to-Know Program .....                       | 33 |
| i.  | Process Safety Management Plan.....                                    | 34 |
| j.  | Lead Abatement Plan .....                                              | 34 |
| k.  | Asbestos Abatement Plan .....                                          | 35 |
| l.  | Radiation Safety Program.....                                          | 35 |
| m.  | Abrasive Blasting .....                                                | 35 |
| n.  | Heat/Cold Stress Monitoring Plan .....                                 | 35 |
| o.  | Crystalline Silica Monitoring .....                                    | 37 |
| p.  | Night Operations Lighting Plan.....                                    | 37 |

|     |                                                                                                      |    |
|-----|------------------------------------------------------------------------------------------------------|----|
| q.  | Fire Prevention Plan .....                                                                           | 37 |
| r.  | Wild Land Fire Management Plan .....                                                                 | 39 |
| s.  | Hazardous Energy Control Plan .....                                                                  | 39 |
| t.  | Critical Lift Plan .....                                                                             | 40 |
| u.  | Contingency Plan for Severe Weather .....                                                            | 40 |
| v.  | Float Plan .....                                                                                     | 41 |
| w.  | Site-Specific Fall Protection and Prevention Plan .....                                              | 41 |
| x.  | Demolition Plan .....                                                                                | 41 |
| y.  | Excavation/Trenching Plan .....                                                                      | 41 |
| z.  | Emergency Rescue (Tunneling) .....                                                                   | 42 |
| aa. | Underground Construction Fire Prevention and Protection Plan .....                                   | 42 |
| bb. | Compressed Air Plan .....                                                                            | 42 |
| cc. | Formwork and Shoring Erection and Removal Plan .....                                                 | 42 |
| dd. | Precast Concrete Plan .....                                                                          | 43 |
| ee. | Lift Slab Plan .....                                                                                 | 43 |
| ff. | Steel Erection Plan .....                                                                            | 43 |
| gg. | Site Safety and Health Plan for Hazardous, Toxic, and Radioactive<br>Waste (HTRW) Removal Work ..... | 43 |
| hh. | Blasting Safety Plan .....                                                                           | 43 |
| ii. | Working In and Around Water Plan .....                                                               | 43 |
| jj. | Confined Spaces .....                                                                                | 44 |
| kk. | Thunderstorm/Lightning Plan .....                                                                    | 44 |
| ll. | Hurricane/Destructive Weather Preparation Plan .....                                                 | 44 |
| mm. | Briefing of Site Personnel .....                                                                     | 44 |
| nn. | Emergency Contacts for HPP .....                                                                     | 45 |
| oo. | Supplemental Precautions .....                                                                       | 45 |
| pp. | Storm Tracking .....                                                                                 | 47 |
| 10. | RISK MANAGEMENT PROCESSES – ACTIVITY HAZARD ANALYSIS .....                                           | 49 |

## **TABLES**

|         |                                        |    |
|---------|----------------------------------------|----|
| Table 1 | Emergency Contact Information .....    | 27 |
| Table 2 | Project Chemical Exposure Limits ..... | 32 |
| Table 3 | Outdoor Temperature Action Levels..... | 35 |

## **FIGURES**

|          |                    |
|----------|--------------------|
| Figure 1 | Vicinity Map       |
| Figure 2 | Location Map       |
| Figure 3 | Project Work Sites |
| Figure 4 | Hospital Route Map |

## **ATTACHMENTS**

|              |                                         |
|--------------|-----------------------------------------|
| Attachment 1 | Site Safety and Health Plan             |
| Attachment 2 | Site Safety and Health Officers Résumés |
| Attachment 3 | Activity Hazard Analysis                |
| Attachment 4 | Physical Agent Data Sheets              |
| Attachment 5 | Field Forms                             |
| Attachment 6 | Drug and Alcohol Program                |
| Attachment 7 | Respiratory Protection                  |
| Attachment 8 | Bloodborne Pathogens                    |
| Attachment 9 | OSHA Sloping and Benching Standard      |



## ACRONYMS AND ABBREVIATIONS

|         |                                                           |
|---------|-----------------------------------------------------------|
| ACGIH   | American Conference of Governmental Industrial Hygienists |
| AHA     | Activity Hazard Analysis                                  |
| APP     | Accident Prevention Plan                                  |
| Bristol | Bristol Environmental Remediation Services, LLC           |
| BTU/hr  | British thermal units per hour                            |
| CEO     | Chief Executive Officer                                   |
| CFR     | Code of Federal Regulations                               |
| CIH     | Certified Industrial Hygienist                            |
| COR     | Condition of Readiness                                    |
| CPR     | cardiopulmonary resuscitation                             |
| CQCSM   | Contractor Quality Control System Manager                 |
| DFW     | definable feature of work                                 |
| EM      | Engineer Manual                                           |
| GFCI    | ground fault circuit interrupter                          |
| HMI     | Hazardous Materials Inventory                             |
| HPP     | Hurricane Preparation Plan                                |
| HSM     | Health and Safety Manager                                 |
| LPG     | liquefied propane gas                                     |
| MSDS    | Material Safety Data Sheet                                |
| NEC     | National Electrical Code                                  |
| OSHA    | Occupational Safety & Health Administration               |
| PCB     | polychlorinated biphenyl                                  |
| PEL     | Permissible Exposure Limit                                |
| POL     | Petroleum, Oil, & Lubricants                              |
| PM      | Project Manager                                           |
| ROICC   | Resident Officer in Charge of Construction                |
| SDS     | Safety Data Sheet                                         |
| SS      | Site Superintendent                                       |

### **ACRONYMS AND ABBREVIATIONS (continued)**

|       |                                        |
|-------|----------------------------------------|
| SSHO  | Site Safety and Health Officer         |
| STEL  | short-term exposure limit              |
| TLV   | threshold limit value                  |
| TWA   | time-weighted average                  |
| UFGS  | Unified Facilities Guide Specification |
| USACE | US Army Corps of Engineers             |

## 1. SIGNATURE

### a. Plan Preparation

Eric Barnhill has prepared this Accident Prevention Plan (APP) in accordance with the guidance and requirements of the US Army Corps of Engineers (USACE) *Safety and Health Requirements Manual*, Engineer Manual (EM) 385-1-1, 2008 edition (consolidated August 2011).



Eric Barnhill  
Environmental Scientist/Site Safety and Health  
Officer

6-17-13

Date


### b. Approvals



Clark Roberts, CIH  
Safety and Health Manager

June 17, 2013

Date



Steve Johnson  
CEO

6/17/13

Date

### c. Concurrence


By their signatures, the undersigned concur with this APP.



Molly Welker  
Project Manager

6/17/13


Date



Chuck Croley  
Site Superintendent

6-17-13

Date



Russell James  
Contractor Quality Control System Manager

6-17-13

Date

(Intentionally blank)

## **2. BACKGROUND INFORMATION**

### **a. Contractor**

Bristol Environmental Remediation Services, LLC (Bristol)

### **b. Contract Number**

W911KB-13-C-0004

### **c. Project Name**

Northeast Cape HTRW Remedial Actions

### **d. Project Description**

The scope of work requires that a variety of tasks and activities be accomplished. These tasks and activities include the following definable features of work (DFWs):


- Pol Soil Removal at Main Operations Complex (MOC) (Sites 10,11,13,15,19 and 27), Polychlorinated Biphenyls (PCB) Soil Removal (Sites 13 and 31), and Arsenic (As) Soil Investigation and Removal
- Miscellaneous Metal Debris, Wires, Poles and Drums (site wide)
- Monitored natural Attenuation Sampling (Site 8) and Groundwater Monitoring (MOC)
- *MULTI INCREMENT*<sup>®</sup> (MI)<sup>1</sup> Soil Sampling of Bulk Bag Staging Areas and Fuel Containment
- Site 28 Sediment Removal and Confirmation Sampling
- Removal of POL Liquids and Associated Stained Soil from Site 10

---

<sup>1</sup>*MULTI INCREMENT*<sup>®</sup> is a registered trademark of EnviroStat, Inc.

(Intentionally blank)

### 3. STATEMENT OF SAFETY AND HEALTH POLICY





As of January 2013, the Experience Modification Rating for the Bristol Alliance of Companies was 0.76

In 2012, Bristol's Occupational Safety & Health Administration (OSHA) Recordable Incident Rate was 0.90. Bristol's goal is to achieve zero accidents on this project.

#### **4. RESPONSIBILITY AND LINES OF AUTHORITY**

##### **a. Statement of Employer's Ultimate Responsibility**

A primary objective of Bristol is to promote the safety and well-being of its employees as a high priority in daily operations. We are committed to (1) providing a workplace that assesses hazards and known dangers and (2) properly preventing or controlling any recognized hazards to prevent injury, illness, or death.

Bristol's policy is based on the following statements:

- Working safely is a condition of employment with Bristol. This requirement applies to workers and subcontractors.
- Each employee is responsible for safe work practices in compliance with safety policies and procedures and for reporting hazards and accidents.
- Each employee is responsible for preventing injuries. Bristol believes all injuries are preventable.
- All hazards are controllable; no employee is expected to take unnecessary risks.
- Bristol maintains a drug-free workplace. Alcohol and/or illegal drugs are prohibited on Bristol property and in its operations at all times.
- Management is responsible and accountable for the proper implementation of federal, state, and local occupational safety, health, and environmental regulations.
- Employees must notify management of any unsafe condition or procedure encountered on the job.
- Management will discuss specific job hazards with each employee and enforce safe work practices.
- Training employees to work safely is essential.
- Employees and management staff must take reasonable efforts to protect the property and assets of clients and of Bristol.
- Safety must take precedence over expediency or shortcuts.
- Our goal is to achieve zero accidents on this project and with all work conducted on Bristol projects.
- Subcontractors performing work on behalf of Bristol, or in Bristol facilities, are required to follow Bristol health and safety procedures and practices.

## **b. Identification and Accountability**

### ***Chief Executive Officer (CEO)***

Steve Johnson is responsible for the company safety and health program and has direct oversight of all projects and their management teams.

### ***Project Manager (PM)***

Molly Welker is responsible for overseeing that safety is incorporated into project planning and for verifying the feasibility of means and methods.

### ***Site Superintendent (SS)***

Chuck Croley will monitor scheduling and interaction between activities to ensure the use of standard construction practices in relation to health and safety. Any safety issues that may arise will be brought to the attention of the SS, and a determination will be made about what action needs to take place.

### ***Contractor Quality Control System Manager (CQCSM)***

Russell James is responsible for the day-to-day reporting of all safety documentation to the USACE Contracting Officer and Quality Assurance Representative (QAR).

### ***Corporate Health and Safety Manager (HSM)***

Clark Roberts is responsible and accountable for ensuring on-site activities are performed in accordance with the requirements of this project.

### ***Site Safety and Health Officer (SSHO)***

Eric Barnhill is responsible and accountable to provide day-to-day safety coverage on site. Any safety issues that may arise will be brought to the attention of the SS, and a determination will be made about what action needs to take place. Eric Barnhill's resume is provided in Appendix A. Chuck Croley will also act as the assistant SSHO when Eric Barnhill is off site.

**c. Competent/Qualified Persons**

Chuck Croley the competent and/or qualified person(s) for all activities on this job.

Competent and/or qualified persons for specific trades and tasks will be identified on an Activity Hazard Analysis (AHA) for DFWs as subcontractors begin their phases of operation. The required qualifications for SSHO are identified in Appendix A.

**d. Competent Person Requirements**

No work will be performed unless a designated competent person is present at the job site.

**e. Pre-Task Planning**

All phases of work that involve a type of work presenting hazards not experienced in previous project operations, or for which a new crew or subcontractor is to perform the work, will require Pre-task Safety and Health Analyses before work begins.

**f. Lines of Authority**

***Corporate/Regional Health and Safety Manager***

The Corporate HSM is responsible for implementing Bristol's safety and health policies and overseeing effective implementation of safety programs across the company. This individual is also responsible for overseeing and providing required training necessary to serve individual project locations and provide an effective safety program on a company-wide basis. Clark Roberts is appointed to this position, and he is directly accountable to the company Chief Executive Officer (CEO), Steve Johnson.

The Regional Safety Manager is responsible for assisting the Corporate Safety Manager in implementing Bristol's safety and health policies on a group-wide basis. Maxey Riggs, is appointed to this position, and he is directly accountable to the Corporate Safety Manager and the Regional Program Manager.

### ***Regional Program Manager***

The Regional Program Manager is responsible for all construction and project operations conducted throughout Bristol. This individual is responsible for supervising the development and implementation of site safety programs that comply with company safety policies as well as those mandated by specific contract documents and site requirements. The individual serving in this capacity is Patricia Curl. Ms. Curl is responsible to the company CEO through the company's senior leadership team.

### ***Project Manager***

The PM has primary responsibility for establishing a properly functioning project safety program, with the assistance of the Bristol Safety Department. The PM is responsible for construction operations on this project. Molly Welker is responsible for supervising construction to ensure the project is completed safely. Ms. Welker is accountable to the Regional Program Manager.

### ***Site Superintendent***

The SS is primarily responsible for implementing the safety program at the project on a daily basis. The SS has direct control of the crews. This means they also have the most direct control of the safety program in the field. The importance of the SS's safety efforts cannot be overstated. Chuck Croley is the SS for this project and he is accountable to the Regional Program Manager. Maze Thompson and Russell James will act as relief SS as required.

### ***Site Safety and Health Officer***

The SSHO is responsible for developing, supervising, and implementing the site safety program for this project. This individual is responsible for all aspects of site safety associated with the performance of work under this contract. Eric Barnhill is the SSHO for this project. Mr. Barnhill is directly accountable to the Regional Program Manager and Regional Safety Manager to ensure that the site safety program is implemented

properly, effectively, and in accordance with governing laws, codes, and standards. Safe operations by all site workers, including subcontractors and suppliers, will come under the direction of the SSHO.

### ***Contractor Quality Control System Manager***

The CQCSM is responsible for recording and documenting all safety and health paperwork on a daily basis and for reporting all meetings, trainings, and deficiencies to the USACE representatives. Russell James is the CQCSM for this project; he reports directly to the CEO. Mr. Eric Barnhill AND Mr. Matt Faust will act as relief CQCSM as required.

#### **g. Policy and Procedures for Noncompliance**

The Bristol policy for noncompliance with the APP or any other regulation is as follows:

- First violation – Verbal warning and attendance at a reorientation by the employee(s) and their supervisor or/and crew
- Second violation – Written warning and attendance at a reorientation by the employee(s), their project team
- Third violation – Removal from site and attendance at a reorientation by the project crew and a senior-level officer of the company

**Under conditions of imminent danger to life and/or serious safety violation, the Bristol project team will bypass the above-written steps and enact the warranted enforcement (days off and/or removal from the project site, to include a reorientation).**

#### **h. Manager and Supervisor Accountability**

Bristol strongly encourages safety accountability in its managers and supervisors. The Bristol policy for managerial noncompliance with the APP or any other regulation is as follows:

- First violation – Verbal warning and attendance at a reorientation
- Second violation – Written warning and attendance at a reorientation
- Third violation – Removal from site

**Under conditions of imminent danger to life and/or serious safety violation, the Bristol project team will bypass the above-written steps and enact the warranted enforcement (days off and/or removal from the project site).**



## **5. SUBCONTRACTORS AND SUPPLIERS**

### **a. Identification of Subcontractors and Suppliers**

Primary subcontractors will include the following:

| <b>Subcontractor</b>           | <b>Assignment</b>                         |
|--------------------------------|-------------------------------------------|
| Bering Air                     | Aircraft charters                         |
| ECO-LAND, LLC                  | Surveying                                 |
| Fairweather, LLC               | Infirmity and emergency medical services  |
| Global Services, Inc.          | Camp services                             |
| Northland Services             | Marine transportation                     |
| Security Aviation              | Aircraft charters                         |
| TestAmerica Laboratories, Inc. | Fixed-based analytical testing laboratory |
| Waste Management, Inc.         | Solid, RCRA and TSCA soil disposal        |

Notes:

RCRA = Resource Conservation and Recovery Act

TSCA = Toxic Substances Control Act

### **b. Safety Responsibilities of Subcontractors and Suppliers**

All subcontractors and suppliers performing work on site or providing materials to the site are controlled by the project team. Suppliers are generally controlled by the CQCSM and PM, as well as the SS to a lesser extent, through the material submittal and approval process, while subcontractors are controlled more directly. Subcontractors are controlled directly by the SS and coordinated by the direction provided during the conduct of construction operations. Control and coordination of subcontractors is accomplished through daily management, reporting processes, weekly subcontractor coordination meetings, and monthly supervisor safety meetings.

All subcontractors, suppliers, and visitors will sign in at the Bristol site office for an orientation prior to proceeding for any activity. Signage will be posted directing these parties to the office tent. Failure to follow the sign-in policy may result in removal from the site.

All subcontractors will comply with the applicable portions of this APP as a condition of work. Each subcontractor will have a competent person for its work and will appoint an On-Site Safety Manager who will be responsible for safety compliance at all times. Safety Managers will report to the Bristol SSHO. Subcontractors and suppliers will not be allowed to enter work zones until they have met the requirements of this APP and have been properly briefed by the SSHO or designee.

## **6. TRAINING**

### **a. First-Day, First-Hour Orientation**

Before each employee (Bristol and subcontractor) begins his or her first day on the job, he/she will be required to attend a Site-Specific Safety Orientation. This orientation will include an overview of the project APP. Other topics will include hazard communication, fall protection, excavation/trenching, lockout/tagout, smoking policy, hours of operation, and other site-specific policies and rules. The safety orientation will be conducted by an on-site Bristol manager or the SSHO. All visitors will be required to attend an orientation and to be accompanied by an escort while on the project site.

### **b. Mandatory Training**

Training will be conducted for the employee(s) according to the project scope of work and the employee's anticipated exposure.

|                                     |                                                        |
|-------------------------------------|--------------------------------------------------------|
| First aid                           | Initial, every 3 years                                 |
| Cardiopulmonary resuscitation (CPR) | Annually                                               |
| Bloodborne pathogens                | Initial                                                |
| OSHA 30 hour–Construction           | Initial, every 3 years                                 |
| Crane/boom truck                    | National Certified Crane Operator or equivalent        |
| Signaling                           | Initial and when required due to violation of practice |
| Vehicle/Utility Vehicle             | Initial (to follow state and/or federal requirements)  |
| Fall protection                     | Initial and when required due to violation of practice |
| Hazard communication                | Initial and when required due to violation of practice |

|                   |                                                        |
|-------------------|--------------------------------------------------------|
| Excavation/trench | Initial and when required due to violation of practice |
| Heavy equipment   | Initial and when required due to violation of practice |

**c. Periodic Safety and Health Training**

***Pre-Task Planning***

Pre-task planning and any required task-specific training will be performed each day. These planning and training sessions will be held by all foremen/supervisors responsible for the safety of workers in a crew. As each foreman advises his/her crew of the daily activity planned, safety will be reviewed for all operations planned for that workday.

Special operators safety meetings will be conducted for operators of equipment used for material hoisting and personnel hoisting, operators of self-propelled equipment, truck drivers, etc. These meetings will also include signalmen who work in conjunction with equipment operators and drivers.

***Toolbox Talks***

Safety awareness will be implemented through safety meetings, “Toolbox Talks,” and one-on-one discussions. All Bristol and subcontractor field personnel are required to attend weekly Toolbox Safety Meetings. A copy of the Toolbox Safety Meeting Record form that will be used to document these meetings is included in Attachment 5. Updates of work practices and hazards, emergency evacuation routes, and emergency procedures will be addressed.

***Coordination Meeting***

All Bristol and subcontractor supervisors will attend periodic coordination meetings to discuss safety pertaining to past performance and future tasks. Safety violations will be discussed, with recommendations for abatement.

### ***Project Safety Meeting***

As issues arise, a safety meeting will be held to discuss trends of noncompliance, days without lost-time injuries, positive reinforcements, prevalent safety topics, new Material Safety Data Sheets (MSDSs), goals, and expectations.

#### **d. Emergency Response Training**

Supervisors, including foremen, are expected to have first-aid/CPR training. Because Bristol requires supervisors on site at all times, at least two persons trained in first aid/CPR should be on site at all times. Emergency telephone numbers and evacuation routes will be posted on site. A first-aid kit will be available in an accessible location. During orientation and periodically during weekly safety meetings, all personnel will be instructed on the location of the first-aid kit and will be trained in first-aid procedures in the event of an emergency, including spills.

### ***Job Site Posting Requirements***

The following items are required to be posted conspicuously on all project sites:

- Bristol Emergency Phone Number Form
- Job Safety Health Protection (OSHA poster)
- Equal Employment Opportunity Is the Law poster
- U.S. Department of Labor Employment Standards poster
- Bristol Drug Policy Statement
- Bristol Sexual Harassment Policy Statement
- Bristol EEO (Equal Employment Opportunity) Policy Statement
- Davis Bacon poster and wages
- Notice for Project Safety poster
- All In One Federal Law poster
- Required state posters
- Safety Deficiency Tracking Log
- First Aid Log

- Accident Prevention Plan location notice
- AHA Location
- MSDS/Safety Data Sheets (SDSs) Location
- OSHA 300A for current year
- Hazardous Materials Inventory (HMI) with quantities and location map
- Days since last lost-time accident poster
- Family and Medical Leave Act of 1993
- Bloodborne Pathogens notice/poster

## **7. SAFETY AND HEALTH INSPECTIONS**

### **a. Specific Assignment of Responsibilities**

The Bristol project team will conduct daily site audits of the work in progress.

Deficiencies and resolutions observed during inspections will be documented in the Safety & Occupational Health Deficiency Tracking Log maintained by the SSHO. The formats provided in the daily site audit and the safety deficiency log in Attachment 5 will be followed for all audits/inspections. Deficiencies will be recorded and discussed in the Weekly Coordination Meetings, and required corrective actions will be instituted immediately. The daily job site audits will be documented in the Quality Control System daily report.

### **b. External Inspections/Certifications**

No external safety inspections are required or anticipated for this project.



(Intentionally blank)

## **8. ACCIDENT AND SAFETY REPORTING**

### **a. Exposure Data**

The safety exposure hours will be tallied and a report will be completed monthly by the CQCSM and emailed to the project Quality Assurance Representative. A monthly exposure report will be submitted to the USACE Contracting Officer.

### **b. Accident Investigations**

Accidents that result in minor first-aid treatment will be reported verbally to the SSHO and recorded in the first-aid log maintained at the Bristol medic trailer (Figure 3).

Bristol will thoroughly investigate any accident and submit the findings of the investigation, along with appropriate corrective actions, to the USACE Contracting Officer.

Any accident or incident beyond first aid (a recordable event as defined by OSHA) will be reported verbally and in writing to the USACE Contracting Officer within a 24-hour period by using the USACE Accident Investigation Report in Attachment 5.

An Engineer (ENG) Form 3394 will be completed and submitted within 5 days. This form is located in Attachment 5.

The SSHO or the PM will contact the nearest OSHA office within 8 hours of being notified of an occupational fatality or multiple injuries (per Title 29 Code of Federal Regulations Part 1904.39 [29 CFR 1904.39]). The contact phone number is: 1-800-321-OSHA (6742).

**OSHA Regional Office**

300 Fifth Avenue, Suite 1280  
Seattle, Washington 98104  
206-757-6700  
206-757-6705 FAX

**OSHA Area Office**

Anchorage Area Office  
U.S. Department of Labor – OSHA  
222 W. 7th Avenue, Box 22  
Anchorage, AK 99513  
907-271-5152  
907-271-4238 FAX

**c. Immediate Notification**

The following require immediate accident notification:

- A fatal injury
- A permanent total disability
- A permanent partial disability
- The hospitalization of three or more people resulting from a single occurrence
- Property damage of \$200,000 or more
- An arc-flash incident
- Three or more individuals become ill or have a medical condition that is suspected to be related to a site condition or a hazardous or toxic agent on the site

Bristol's corporate reporting requirements are as follows:

- Reporting of Work-Related Fatality: The SS will report a work-related fatality as soon as possible after becoming aware of it, but no later than 4 hours after the fatality. The SS is required to report the fatality to the Bristol PM and the Corporate HSM. If the SS is unable to report the fatality, the SSHO will report the fatality. If either the PM or the Corporate HSM is unavailable, the fatality must be reported to the Bristol CEO.
- Reporting of Work-Related Hospitalization: The SS will report a work-related injury requiring hospitalization as soon as possible after becoming aware of it, but no later than 4 hours after the hospitalization. The SS is also required to report the hospitalization to the Bristol PM and the Bristol HSM.
- Reporting of Work-Related Injury or Illness: The SS will report all lost-time injuries or illnesses to the Bristol PM and the Bristol HSM as soon as possible, but no later than 8 hours after becoming aware of the injury or illness.

- Bristol personnel will provide notifications to state or federal agencies. As previously indicated, the federal OSHA reporting telephone number is 1-800-321-OSHA (6742).
  - OSHA’s Form 300, Log of Work-Related Injuries and Illnesses, is maintained at the project site by the SSHO. Each recorded injury or illness is entered in the log within 6 days after notice that a recorded case has occurred (29 CFR 1904.2). If an accident or incident should occur, the SSHO is responsible for making sure all reports are completed.
  - In addition, a Project Log of all work-related injuries and illnesses will be maintained that includes all work-related injuries and illnesses of Bristol and subcontractor workers.
  - The response provided for a given accident should be evaluated depending on the potential impact to the employee, project, and corporation and adjusted accordingly.

### ***Near Miss***

Fill out the Bristol Incident Report (Attachment 5) and **immediately** forward it to the persons noted on the report. This Report is to be completed for subcontractor as well as Bristol near misses.

(Intentionally blank)

## **9. PLANS, PROGRAMS, AND PROCEDURES REQUIRED BY THE SAFETY MANUAL**

### **a. Layout Plan**

Plans for the layout of temporary construction buildings, facilities, fencing, access routes, and anchoring systems for temporary structures will be submitted to and approved by the designated authority. Job-site layout and locations of the material and tool trailers, as well as job site offices, will be submitted to the government for approval as required. The Site Layout Plan is attached as Figure 1.

### **b. Emergency Response Plan**

Evacuation of the site will depend on the stage of construction. Evacuation might take place during a fire, natural disaster, or national emergency. An evacuation alarm (horn or whistle) will be used and operated by the SS or the designated representative. The assembly point following an evacuation will be in front of the Bristol office tent or other designated location. A head count by crew will ensure that all on site are accounted for.

The following air horn or whistle signals will be used for emergency signaling:

| <b>Signal</b>      | <b>Meaning</b> |
|--------------------|----------------|
| Three short blasts | Evacuate site  |

### **(1) Procedures and Testing**

All Bristol and subcontract workers will be briefed on the evacuation procedures.

Emergency contact numbers will be posted in the Bristol field office trailer. Plans will be tested (simulated) at least one time during the course of work.

### **(2) Spill Plans**

The Bristol hazardous materials evaluation and spill response procedures are detailed in the Spill Prevention, Control, and Countermeasures plan, submitted separately. The spill

response procedures and response kit will be kept on site in the Bristol field office trailer or SS vehicle. The Spill/Release Report Form is included in Attachment 5.

### **(3) Firefighting Plan**

In the event of a local or area fire within the facility during construction, the SSHO will immediately notify personnel in the area and then proceed to use any available fire extinguishers or resources to extinguish fires or minor flare-ups, only when the size or magnitude of the fire does not compromise the safety of personnel. When a fire condition is deemed to be out of control, personnel will be advised by the SSHO to immediately evacuate the area or facility, as in any other fire alarm condition.

General firefighting procedures are as follows:

- Water from existing utilities will be used as needed and if appropriate for the classification of fire.
- Portable fire extinguishers will be provided and maintained according to EM 385-1-1, Section 9.E.
- All construction equipment will be furnished with properly sized fire extinguishers.
- Compatible fire extinguishing equipment will be provided in the immediate vicinity of a welding or torch operation whenever combustible material is exposed.
- The local fire department will be used on standby as necessary for hazardous operations. The phone number for the local fire department is 911.

### **(4) Posting of Emergency Telephone Numbers**

Emergency telephone numbers and reporting instructions for ambulance, fire, police, and the local emergency medical facility will be conspicuously and clearly posted at the project site. This information is provided in Table 1, Emergency Contact Information.



## (5) Man Overboard

Man overboard prevention provisions are ☐ are not ☒ applicable.

**Table 1 Emergency Contact Information**

| Organization/Personnel                           | Contact Information                                                                                    |
|--------------------------------------------------|--------------------------------------------------------------------------------------------------------|
| Ambulance Service                                | 911                                                                                                    |
| Fire Department                                  | 911                                                                                                    |
| Police or County Sheriff                         | 911                                                                                                    |
| Local Hospital (Norton Sound Health Corporation) | 1-888-559-3311                                                                                         |
| Poison Control Center                            | 800-222-1222                                                                                           |
| EPA National Response Center                     | 800-424-8802                                                                                           |
| <b>Bristol Contacts</b>                          |                                                                                                        |
| Bristol Project Manager                          | Molly Welker<br>907-563-0013<br>mwelker@bristol-companies.com                                          |
| Bristol Regional Manager                         | Patricia Curl<br>907-563-0013<br>pcurl@bristol-companies.com                                           |
| Bristol Chief Executive Officer                  | Steve Johnson<br>907-563-0013<br>sjohnson@bristol-companies.com                                        |
| Bristol Corporate Health and Safety Manager      | Clark Roberts, CIH<br>210-490-5877 (office)<br>210-863-9445 (mobile)<br>croberts@bristol-companies.com |
| Bristol Project Safety and Health Manager        | Eric Barnhill<br>(907) 563-0013<br>ebarnhill@bristol-companies.com                                     |
| <b>USACE Contacts</b>                            |                                                                                                        |
| Contracting Officer                              | Aldone Graham<br>907-753-2528<br>aldone.r.graham@usace.army.mil                                        |
| Contracting Officer's Representative             | Ron Broyles<br>907-753-5789<br>ronald.s.broyles@usace.army.mil                                         |

USACE = US Army Corps of Engineers

## **(6) Medical Support and Response**

In case of a site emergency, immediate action will be taken to protect life, property, and the environment. The following sections describe the response systems and the lines of communication required. Medical assistance will immediately be given on site by on site medic, and/or the SS and/or the SSHO, and off-site assistance will be provided by the Norton Sound Regional Hospital, 306 W Fifth Ave, Nome, Alaska 99762 (Figure 3).

Contact with the clinic/hospital will be possible by telephone from the main camp. When sending a worker to the hospital or clinic, take a copy of the Bristol Light Duty Policy letter with the worker, and present it to the treating physician. A copy of the letter is in Attachment xxx First-aid kits will be available in trucks on site and at other site locations. All Bristol supervisors will be first-aid/CPR trained and are responsible for rescue and medical duties within the level of that training. For injuries that are more serious than first aid but do not require emergency room treatment, the injured should be transported by the SSHO or SS. Any requirements above this level will involve transport, by air, to Nome for treatment.

Bristol responsible supervisors include the following:

- Molly Welker – Project Manager
- Charles Croley – Site Superintendent
- Eric Barnhill – Site Safety and Health Officer
- Russell James – Contractor Quality Control System Manager
- Clark Roberts – Corporate Health and Safety Manager

Supervisors such as foremen are expected to have first-aid/CPR training. Because Bristol requires supervisors on site at all times, at least two persons trained in first aid/CPR should be on site at all times.

**c. Plan for the Prevention of Alcohol and Drug Abuse**

Bristol's employees are the company's most valuable resource and, for that reason, employees' health and safety are of paramount concern. Bristol will not tolerate any drug or alcohol use or abuse, which imperils the health and well-being of its employees and threatens its business. Employees who use illegal drugs or abuse other controlled substances or alcohol, on or off duty, tend to be less productive, less reliable, and prone to greater absenteeism, resulting in the potential for increased costs, delay, and risk to the company's business. Employees have the right to work in a drug-free environment and to work with persons free from the effects of drugs.

Bristol, therefore, has committed to maintaining a safe workplace free from the influence of alcohol and drugs. In addition, Bristol is committed to compliance with the requirements of the Drug-Free Workplace Act of 1988, 41 U.S.C. § 701, and the Drug-Free Workforce Interim Rule promulgated by the United States Department of Defense. The Drug and Alcohol Program is included as Attachment 6.

**d. Site Sanitation Plan**

***Housekeeping***

All work areas will be kept clean and orderly. Housekeeping will be done on a regular basis. All garbage and waste materials will be burned on site and disposed of in a timely manner. Smoking is not allowed in temporary or permanent buildings.

The accumulation of rags and other combustible materials in uncontrolled areas is prohibited. Flammable liquids will only be stored in approved containers and locations. Access routes, particularly emergency access routes, will be free of all obstructions. Failure to comply with the combustible and flammable storage and emergency access requirements of this section will be considered an imminent danger, resulting in immediate cessation of affected operations until acceptable conditions are met.

### ***Site Sanitation***

Sanitation will be facilitated as follows:

- Drinking water – in accordance with EM 385-1-1, Section 2, Paragraph 02.C; source – commercially available bottled water
- Toilet facilities –toilets in quantities sufficient to service existing staff and in accordance with EM 385-1-1, Section 2, Paragraph 02.E
- Washing facilities – in accordance with EM 385-1-1, Section 2, Paragraph 02.F; water facilities – provided with the portable chemical toilets for hand washing
- Waste disposal – in accordance with EM 385-1-1, Section 2, Paragraph 02.K
- Vermin control – in accordance with EM 385-1-1, Section 2, Paragraph 02.L
- Waste storage – Dumpster containers

#### **e. Access and Haul Road Plan**

Access and Haul Road Plan is ☐ is not ☒ applicable.

#### **f. Respiratory Protection Plan**

A respiratory protection program is ☒ is not ☐ applicable.

A respiratory protection program has been established to coordinate the use and maintenance of respiratory protective equipment in accordance with 29 CFR 1910.134.

The use of respiratory protective equipment, other than disposable dust masks, by a Bristol employee is a non-routine task. Respirators will only be used when it is not possible to clear the air through other methods. Respirators will be used in accordance with this program and applicable law. The Respiratory Protection Program is included as Attachment 7

#### **g. Health Hazard Control Program**

Bristol intends to limit worker exposure to any potentially harmful substances to a level under the threshold limit values (TLVs) established by the ACGIH. For physical hazards, Bristol has established a series of AHAs, which are included in Section 10.0.

### ***General Chemical Hazards***

Previous remedial investigations conducted at the NE Cape site identified several COCs that may present an exposure hazard to site personnel performing a variety of activities at the site. The COCs are polychlorinated biphenyls (PCBs), metals, and weathered petroleum products: diesel fuel and lubrication oils. The contaminants are in the soil and water matrices and pose minimal inhalation hazard at the ambient temperatures of the arctic summer.

The OSHA Permissible Exposure Limits (PELs) and threshold limit values (TLVs) established by the American Conference of Governmental Industrial Hygienists (ACGIH) have been identified in this SSHP for COCs that could present industrial hygiene hazards to workers at the NE Cape site. Where there are differences between exposure limits set by these two entities, Bristol will comply with the more restrictive limit(s).

Petroleum, oil, and lubricants (POL) used for support of the operation will consist of fuels, diesel and gasoline, lubricating oils, and solvents. The Material Safety Data Sheets (MSDSs) will be on site for all of the products used on the project. All fuels will be stored in and dispensed from approved containers.

Appropriate personal protective equipment (PPE) will be worn during all arsenic excavations. Arsenic-contaminated soils will be damp/wet in order to eliminate the opportunity for inhalation due to airborne soil particles.

The PELs, TLVs, and physical properties of expected hazardous site contaminants are summarized in Table 2.

**Table 2 Project Chemical Exposure Limits**

| Chemical  | OSHA<br>Exposure Limit (PEL)         | ACGIH<br>Exposure Limit (TLV) |
|-----------|--------------------------------------|-------------------------------|
| POL       | 5 mg/m <sup>3</sup> (TWA) (oil mist) | 5 mg/m <sup>3</sup> (TWA)     |
| PCB (42%) | 1 mg/m <sup>3</sup> (TWA)            | 1 mg/m <sup>3</sup> (TWA)     |
| PCB (54%) | 0.5 mg/m <sup>3</sup> (TWA)          | 0.5 mg/m <sup>3</sup> (TWA)   |
| Arsenic   | 10 µg/m <sup>3</sup> (TWA)           | 10 µg/m <sup>3</sup> (TWA)    |

Notes:

ACGIH = American Conference of Governmental Industrial Hygienists

µg/m<sup>3</sup> = micrograms per cubic meter

mg/m<sup>3</sup> = milligrams per cubic meter

OSHA = Occupational Safety & Health Administration

PCB = polychlorinated biphenyl

PEL = Permissible Exposure Level

POL = petroleum, oil, and lubricants

TLV = threshold limit value

TWA = 8-hour time-weighted average

Definitions of key chemical exposure guidelines are provided below:

- Immediately Dangerous to Life and Health (IDLH): An exposure condition that poses an immediate threat to life or health; also identifies concentrations above which the ability of the worker to escape may be impaired in the event of failure of respiratory protection equipment (National Institute for Occupational Safety and Health [NIOSH], *Pocket Guide to Chemical Hazards*, 2006).
- Skin: A designation for chemicals/substances with the potential for significant contribution to overall exposure by the cutaneous route, including mucous membranes and eyes, and where dermal exposure may result in systemic effects.
- PEL: The 8-hour time-weighted average (TWA), short-term exposure limits (STEL) or ceiling concentration above which workers cannot be exposed. PELs are mandatory and enforceable by OSHA.
- TLV-TWA: The concentration to which it is believed that nearly all workers may be repeatedly exposed, for a conventional 8-hour workday and a 40-hour workweek, day after day, for a working lifetime without adverse effect (ACGIH, *2012 Guide to Occupational Exposure Values*).
- TLV-STEL: A 15-minute TWA exposure that should not be exceeded at any time during a workday, even if the 8-hour TWA is within the TLV-TWA (ACGIH, *2012 Guide to Occupational Exposure Values*).
- TLV-Ceiling: The concentration that should not be exceeded during any part of the working exposure (ACGIH, *2012 Guide to Occupational Exposure Values*).

### ***General Physical Hazards***

This section describes the possible physical hazards that are associated with the planned field activities. Additional hazards and their controls are identified in the AHA tables (Section 10.0). Where practical, several DFWs have been combined into a single AHA.

#### **h. Hazard Communication/Right-to-Know Program**

It is Bristol's policy to comply with the standards set forth by OSHA and the U.S. Department of Labor, as well as those set forth by any state or local governing authority. State and federal OSHA regulations require all employers to notify their employees of any hazards to which they might be exposed and to provide protection from them. Types of hazards covered by Bristol's policy are chemicals, noise, radiation, vibration, extremes in temperature, and biological hazards. This Hazard Communication/Right-to-Know Manual, which contains MSDSs–Safety Data Sheets (SDSs) pertinent to the hazardous materials on the Northeast Cape HTRW Remedial Actions, St. Lawrence Island, Alaska, will be located and/or posted in the Bristol office at the Right-to-Know Information Center. An HMI or Chemical & Physical Agents Inventory will be prepared with approximate inventory amounts, and a location map will be posted on the Project Bulletin Board.

Each employee on Northeast Cape HTRW Remedial Actions will be briefed on their rights regarding the Right-to-Know Laws, including but not limited to:

- Hazard Communication Program content
- Labels and other forms of warning
- MSDSs–SDSs
- Employee information and training

Every employee has the following rights:

- The unconditional right to know about any hazards to which they might be exposed
- The right to refuse work if an imminent hazard is perceived to exist or if proper training and equipment have not been provided
- The right to access any information on hazards on the site



The SSHO is in charge of maintaining the Right-to-Know Manual. All subcontractors must provide training to their employees and maintain a current MSDS file on the job site for their employees, as well as submit copies to Bristol for coordination.

Hazardous, non-routine tasks will be addressed prior to work being started. Specific hazards, protective measures, and any special equipment needed for the job will be covered. Examples of non-routine tasks could be confined space entry and possible toxic gas exposure.

No container of hazardous substances will be released for use unless it is properly labeled and proper personal protective equipment has been provided.

When a new hazardous material is introduced or discovered on site, site personnel will be given information about this material at the Toolbox Safety Meeting. The SSHO is responsible for ensuring that the MSDS for the new chemical or material is available on site. The SSHO will ensure that site personnel have access to MSDSs at all times. The MSDSs from Bristol and all the subcontractors will be compiled into one book and kept in the Bristol office trailer, along with the training records for this program. The HMI, which lists all products with hazardous ingredients and quantities of products, will be updated on an ongoing basis.

**i. Process Safety Management Plan**

A Process Safety Management Plan is ☐ is not ☒ applicable.

This project does not have any highly hazardous chemicals as defined in 29 CFR 1910.119.

**j. Lead Abatement Plan**

A Lead Abatement Plan is ☐ is not ☒ applicable.

This project does not involve working around lead-containing material; this plan is not applicable.

**k. Asbestos Abatement Plan**

An Asbestos Abatement Plan is ☐ is not ☒ applicable.

**l. Radiation Safety Program**

A Radiation Safety Program is ☐ is not ☒ applicable.

This project does not involve any radioactive materials or radiation-producing devices; therefore, this program is not applicable.

**m. Abrasive Blasting**

An Abrasive Blasting Plan is ☐ is not ☒ applicable.

**n. Heat/Cold Stress Monitoring Plan**

**Table 3 Outdoor Temperature Action Levels**

| <b>Clothing Item</b>                                                                                                     | <b>Temperature<br/>(degrees Fahrenheit)</b> |
|--------------------------------------------------------------------------------------------------------------------------|---------------------------------------------|
| All other clothing                                                                                                       | 89                                          |
| Double-layer woven clothes, including coveralls, jackets, and sweatshirts                                                | 77                                          |
| Nonbreathing clothes, including vapor barrier clothing or personal protective equipment such as chemical-resistant suits | 52                                          |

Job categories or positions that have outdoor heat exposure above the action level will be evaluated on an ongoing basis.

***Training***

All employees working in the categories listed above will be provided training on signs and symptoms of outdoor heat exposure and on the company policies to prevent heat-related illness. Additional training will be scheduled for a makeup class as needed. When new employees are hired during the summer months, training will be provided prior to the new employees' working in the outdoor environment.

### ***Employee Training Content***

Training on the following topics will be provided to all employees who may be exposed to outdoor heat at or above the temperatures listed in Table 3 above:

- The environmental factors that contribute to the risk of heat-related illness
- General awareness of personal factors that may increase susceptibility to heat-related illness, including, but not limited to, an individual's age, degree of acclimatization, medical conditions, drinking water consumption, alcohol use, caffeine use, nicotine use, and use of medications that affect the body's responses to heat (this information is for the employee's personal use)
- The importance of removing heat-retaining personal protective equipment (PPE) such as nonbreathable chemical-resistant clothing during all breaks
- The importance of frequent consumption of small quantities of drinking water or other acceptable beverages
- The importance of acclimatization
- The different types, common signs, and symptoms of heat-related illness
- The importance of employees immediately reporting signs or symptoms of heat-related illness in either themselves or in coworkers to the person in charge and the procedures the employee must follow, including appropriate emergency response procedures

### ***Supervisor Training Content***

Prior to supervising employees working in outdoor environments with heat exposure at or above the temperature levels listed in Table 3, supervisors will be given training on the following topics:

- The need to encourage employees to frequently consume water or other acceptable beverages to ensure hydration and make sure they understand the responsibility for monitoring their own personal factors for heat-related illness, including consumption of water or other acceptable beverages to ensure hydration;
- The procedures to be followed if an employee exhibits signs or symptoms consistent with possible heat-related illness, including appropriate emergency response procedures; and
- Procedures for moving or transporting an employee to a place where the employee can be reached by an emergency medical service provider, if necessary.

**o. Crystalline Silica Monitoring**

The crystalline silica exposure for this project is anticipated to be low, but crystalline silica monitoring (if warranted) will occur in accordance with the OSHA Technical Manual, Section II, Chapter 1, and OSHA Method ID-142.

**p. Night Operations Lighting Plan**

A Night Operations Lighting Plan is ☒ is not ☐ applicable.

Landing craft operations may require the crew to load or unload during the nighttime hours. In any situation where low lighting may impact visibility, gas-powered light towers will be utilized. The towers are available on site and can double as generators for electrical power.

**q. Fire Prevention Plan**

A Fire Prevention Plan is ☒ is not ☐ applicable.

The job site Fire Prevention Plan will comply with the requirements of EM385-1-1, Section 9. The following excerpts are listed as highlighted areas of concern and will not be construed as a complete list of fire prevention measures for this project.

- No smoking is permitted at or in the vicinity of an operation that constitutes a fire hazard, and “NO SMOKING or OPEN FLAME” signage will be posted conspicuously.
- Indoor storage will not obstruct or adversely affect means of exit.
- Clearance will be maintained around any source of heat to prevent ignition of combustible materials.
- Portable heaters will be equipped with an approved automatic shutoff device. Such heaters having inputs above 50,000 British thermal units per hour (BTU/hr) will have either a pilot, which must be lighted and proved prior to main burner ignition, or an electrical ignition system. (This does not apply to heaters under 750 BTU/hr when used with 2¼-pound containers.)

- When connected for use, liquefied propane gas (LPG) containers of 1 pound or greater capacity must stand on a firm, substantial, and level surface and be secured in an upright position.
- Heaters used for temporary heating will be at least 6 feet from any LPG container. (This does not apply to units designed for this purpose.)
- If two or more heater-container units are located in an unpartitioned area on the same floor, the containers of each unit must be separated by at least 20 feet.
- Use of portable heaters will conform to EM 385-1-1, paragraph 09.D.
- Use of LPG containers will conform to EM 385-1-1, paragraphs 09.C.11 and 12.
- Storage of LPG containers within buildings is prohibited.
- LPG storage locations will be provided with at least one approved portable fire extinguisher with a rating of not less than 10A 40-B:C.
- When heaters are used, there must be sufficient ventilation to ensure proper combustion, maintain the health and safety of workers, and limit increases in temperature in the area. Gas monitoring will be performed as needed to ensure proper ventilation.
- Circulating room heaters must have 12 inches minimum clearance on all sides. Radiant heaters must have 36 inches minimum clearance on all sides. If a heater is set on a combustible floor, it must be set on suitable insulating material that extends beyond the heater 2 feet in all directions.
- Heaters must be at least 10 feet from any combustible tarpaulins, canvas, or similar coverings.
- Solid fuel heaters and oil-fired salamanders are prohibited from use in buildings and on scaffolds.

### ***Fire Protection***

The project team will be responsible for the development and maintenance of an effective fire protection and prevention program throughout all phases of construction. This program will comply with local regulations and EM385-1-1, Section 9, and will include the following components:

- Provide the necessary equipment, access to it, and locate it conspicuously.
- Equipment will be inspected and maintained in good operating condition.

- A minimum of one fire extinguisher, at least an ABC dry chemical type rated 2A 20 BC, will be provided for each 3,000 square feet of building area.
- Extinguishers must be inspected at least monthly and the inspection tag dated and initialed. Further, extinguishers must be refilled immediately after being discharged.
- Extinguishers will also receive required annual maintenance
- Travel distance from any point in the building to the nearest fire extinguisher will not exceed 75 feet.
- The individual nearest to or identifying the fire hazard will respond by exercising the appropriate use of the fire extinguishers provided on site.
- Any fire encountered on a job site will be reported to the local fire department.

**r. Wild Land Fire Management Plan**

A Wild Land Fire Management Plan is ☐ is not ☒ applicable.

**s. Hazardous Energy Control Plan**

A Hazardous Energy Control Plan is ☐ is not ☒ applicable.

Temporary power will be present during construction. For most workers, electrical safety is limited to the proper use of electrical portable tools and equipment (including lighting). All electrical portable tools and equipment will be inspected before each use. In addition, these tools and equipment will be used with ground fault circuit interrupters (GFCIs), which are normally part of temporary power boxes. If GFCIs are not available, a GFCI pigtail will be used.

All high-voltage and low-voltage work will be performed by a contractor licensed in the state of project location in accordance with all applicable National Electrical Code (NEC), state, and federal guidelines.

Additionally, the following provisions will be followed for electrical cords:

- Cords, connections, and outlets will be inspected before each use. Damaged cords, connections, or outlets will not be used. Prohibited items include cords with damaged or loose insulation.

- Only extension cords with three-prong grounding plugs will be used.
- Cords placed on the ground must be visible, must not interfere with normal foot traffic, and must not present a tripping hazard.
- Cords cannot cross any roads or traffic areas where they could be run over by vehicles, unless they are protected.

On-site power will be used to supply temporary construction power to this project. The temporary power boxes referred to as “spider boxes” will have GFCI breakers on all 110-volt receptacles.

Portable generators may be used in the event of an extended power failure or where use of on-site temporary power is not feasible. Generators will be grounded as required by NEC and any applicable state regulations. The generators will be maintained by site personnel, including a qualified operator, as directed by the SSHO. When it becomes necessary to install or repair portable electrical power systems, appropriate lockout/tagout protocols will be followed. During construction operations, no systems that could cause injury if power were suddenly applied will be engaged. However, when repairs to electrical connections are required, all portable tool controls on that circuit will be unplugged. Implementation of this lockout/tagout program will be administered by the SSHO, in accordance with EM 385-1-1 and the Bristol Safety and Health Program Manual. See Appendix C for lockout/tagout procedures.

**t. Critical Lift Plan**

A Critical Lift Plan is ☐ is not ☒ applicable to this project.

**u. Contingency Plan for Severe Weather**

In case of adverse weather or other environmental conditions, the SSHO will determine whether work can continue without compromising worker health and safety. The following adverse conditions could prompt a safety review:

- High wind
- Extreme heat index
- Heavy precipitation
- Fog
- Ice, snow, or cold
- Lightning (see section kk)
- Tornado

Work will resume when severe weather has abated and the project team has determined that it is safe.

**v. Float Plan**

A Float Plan is ☐ is not ☒ applicable.

**w. Site-Specific Fall Protection and Prevention Plan**

A Fall Protection and Prevention Plan is ☐ is not ☒ applicable.

**x. Demolition Plan**

A Demolition Plan is ☐ is not ☒ applicable.

**y. Excavation/Trenching Plan**

An Excavation/Trenching Plan is ☒ is not ☐ applicable.

General requirements for excavation and trenching are described below:

- Underground utilities should be located and protected from damage or displacement.
- Daily and after every storm and/or other water-increasing occurrence, a competent person should inspect the excavation /trench, adjacent areas, and any protective systems used.
- For an excavation/trench less than 5 feet deep, if the competent person concludes there is no potential for a cave-in, use of a protective system will not be required.



- When an excavation is deeper than 4 feet a stairway, ladder, ramp, or other means of egress must be located within 25 feet of lateral travel. All excavations require two means of exit.
- All materials and spoil piles must be placed at least 2 feet from the edge of the cut.
- No employee should work underneath loads handled by digging equipment.
- Excavations/trenches should be backfilled as soon as possible after work has been completed.
- Excavations/trenches left open will have perimeter protection.

**z. Emergency Rescue (Tunneling)**

An Emergency Rescue Plan is ☐ is not ☒ applicable.

Tunneling and open-caisson excavations are not anticipated under this contract. Should tunneling or open-caisson excavations be added to the scope of work for this project, an appropriate emergency rescue plan will be prepared and submitted for approval.

**aa. Underground Construction Fire Prevention and Protection Plan**

An Underground Fire Prevention Plan is ☐ is not ☒ applicable.

Should underground construction be added to the scope of work for this project, supplemental fire prevention and fire protection procedures will be developed and implemented for appropriate features of work.

**bb. Compressed Air Plan**

A Compressed Air Plan is ☐ is not ☒ applicable.

If a need for compressed air breathing systems is identified at some point in the future, an appropriate plan will be developed and included in the specific AHA for that feature of work.

**cc. Formwork and Shoring Erection and Removal Plan**

A Formwork/Shoring Erection and Removal Plan is ☐ is not ☒ applicable.

**dd. Precast Concrete Plan**

A Precast Concrete Plan is ☐ is not ☒ applicable.

**ee. Lift Slab Plan**

A Lift Slab Plan is ☐ is not ☒ applicable.

**ff. Steel Erection Plan**

A Steel Erection Plan is ☐ is not ☒ applicable.

**gg. Site Safety and Health Plan for Hazardous, Toxic, and Radioactive Waste (HTRW) Removal Work**

A Site Safety and Health Plan is ☒ is not ☐ applicable.

An SSHP is included as Attachment 1 to this document.

**hh. Blasting Safety Plan**

A Blasting Safety Plan is ☐ is not ☒ applicable.

**ii. Working In and Around Water Plan**

A ~~Diving~~ Plan for working in and around water is ☒ is not ☐ applicable.

Removal of contaminated sediment in the Site 28 Drainage will require the use of both heavy equipment (excavators) and a floating venturi dredge.

Excavator operations occur only in sites assessed and declared safe for heavy equipment to travel. All other sediment will be removed by dredge. The dredge operator will be in the water operating the suction nozzle; the operator will be accompanied in the water or on the stream/pond bank by one or more other field personnel. No field personnel will place their head under water and all in water personnel and personnel within 6 feet of the water's edge will wear USCG Approve TYPE III, V or better, personal flotation devices for work activities in water.

**jj. Confined Spaces**

A Confined Space Plan is ☐ is not ☒ applicable.

**kk. Thunderstorm/Lightning Plan**

A Thunderstorm/Lightning Plan is ☐ is not ☒ applicable.

**ll. Hurricane/Destructive Weather Preparation Plan**

A Hurricane/Destructive Weather Plan is ☒ is not ☐ applicable.

St. Lawrence Island is subject to high winds, rain, and snow. On occasion, weather conditions can become severe enough to present a danger to those working outdoors. In these situations, work will stop, and the control measures discussed in Emergency Procedures (Section 1.13 of the SSHP) will be followed.

Vehicle doors being blown open can cause damage to the door of the vehicle, and the door being ripped from a person's grip can cause serious hand, arm, or shoulder injuries, as well as vehicle damage. Vehicles will be parked facing into the wind to prevent the wind from forcing doors open and causing damage to vehicles. Vehicle safety will be covered in the daily safety meetings. All building and container doors will have latches or tie-downs to prevent injuries that could result from doors being opened violently from the wind. All loose scrap lumber, waste material, tools, equipment and rubbish, which could become missile hazards in high winds, will be collected for removal/disposal at the close of the workday.

**mm. Briefing of Site Personnel**

All Bristol, subcontractor, and service personnel associated with the project have been fully briefed and are aware of the requirements of the HPP. The field supervisors presently on the work site are aware of the requirements of the HPP. Future field supervisors will be briefed at the outset of their respective projects.

## **nn. Emergency Contacts for HPP**

The office, home, and cell phone numbers of the Bristol primary and secondary emergency contacts are listed below:

### **Primary Contact**

Molly Welker  
office: 907-563-0013  
cell: 907-244-7784

### **Secondary Contact**

Maxey Riggs, CSP  
office: 907-563-0013  
cell: 907-244-7416  
home: 907-223-4633

## **oo. Supplemental Precautions**

This supplement is intended for internal use, as may be deemed appropriate for specific projects, at the discretion of Bristol's management team.

Consider accelerating the HPP condition levels by at least 24 hours to provide personnel ample time for securing their homes and families. This time consideration will assist in ensuring activities are performed in a safe manner that prevents injuries and damage to equipment during preparations.

The following checklists are provided for guiding project teams in the preparations for and aftermath of a hurricane or destructive storm. The contents may be modified by the project teams to fit their specific concerns and needs. Please contact the operating group's safety director for further assistance, if needed.

Supplemental precautions for consideration:

|     | Site Preparation                                   | Responsibility |
|-----|----------------------------------------------------|----------------|
| 1.  | Subcontractor equipment secured?                   |                |
| 2.  | Toilet/shower facilities secured?                  |                |
| 3.  | Fuel tanks full, secured, and locked?              |                |
| 4.  | Silt fencing intact and secured?                   |                |
| 5.  | *Sheet materials stacked and tied down?            |                |
| 6.  | *Lumber neatly stacked and tied down?              |                |
| 7.  | Temporary power systems weathertight?              |                |
| 8.  | Temporary power deactivated at time of evacuation? |                |
| 9.  | Banners, flags, and large mounted signs removed?   |                |
| 10. | Barriers placed for water diversion?               |                |
|     |                                                    |                |
|     |                                                    |                |
|     |                                                    |                |
|     |                                                    |                |

\*Where feasible, store materials indoors.

|     | Construction Materials                                                           | Responsibility |
|-----|----------------------------------------------------------------------------------|----------------|
| 1.  | Sheetrock stored indoors, secured, and protected?                                |                |
| 2.  | Insulation materials indoors and secured?                                        |                |
| 3.  | Electrical switchgear protected?                                                 |                |
| 4.  | Carpeting wrapped and above the ground?                                          |                |
| 5.  | Stored materials secured to prevent moisture contact and movement by high winds? |                |
| 14. |                                                                                  |                |
| 15. |                                                                                  |                |

Note: These materials should be stored up off the ground/slab, wrapped in heavy plastic, and tied to prevent moisture from contacting the materials.

|    | Dewatering Plan                                            | Responsibility |
|----|------------------------------------------------------------|----------------|
| 1. | Provide pumps and hoses for subsurface levels?             |                |
| 2. | Methods for securing discharge end of hose?                |                |
| 3. | Fuel source for pump(s) ( <i>ensure fresh air supply</i> ) |                |
| 4. | Provisions for elevating pumps above rising water?         |                |
| 5. | Follow water intrusion reporting procedures.               |                |

|    | Post Storm Cleanup                                      | Responsibility |
|----|---------------------------------------------------------|----------------|
| 1. | Damage assessment(s) conducted?                         |                |
| 2. | Photograph all water damage.                            |                |
| 3. | Clean up and remove storm debris.                       |                |
| 4. | Inspect all secured materials for water damage.         |                |
| 5. | Inspect structures for water intrusion and wind damage. |                |
| 6. | Refer to Water Intrusion Plan for cleanup and repair.   |                |

#### pp. Storm Tracking

Begin tracking storm reports and weather forecasts at least 4 days prior to anticipated landfall. Websites available for tracking storm activity include:

- [www.hurricanealley.net](http://www.hurricanealley.net)
- [www.weather.com](http://www.weather.com)

Local weather sites may be available in the project area.

Print weather tracking information and save with the Storm Log. Keep log updated as frequently as necessary to reflect changes and weather threats to the project location. Communicate changing information with the site team.

(Intentionally blank)

## **10. RISK MANAGEMENT PROCESSES – ACTIVITY HAZARD ANALYSIS**


For physical hazards, Bristol has established the following series of AHAs (included as Attachment 3):

- Barge Loading Operations
- Barge Unloading Operations
- Contaminated Sediment Removal and Disposal
- Debris Removal and Staging
- Dredge Operation
- Drum Removal
- Excavation Less than Four Feet in Depth
- Excavation Greater than 4 Feet and Backfilling
- Fueling of Vehicles and Equipment
- POL and PCB Soil Removal and Disposal
- Pole Removal
- Site Restoration
- Surface Soil Sampling
- Subsurface Soil Sampling
- Wire Removal



(Intentionally blank)

## FIGURES



Note:  
HTRW      hazardous, toxic, and radioactive waste

Source:  
USGS National Atlas Sheet Number 42-43

FIGURE 1  
NORTHEAST CAPE, ST. LAWRENCE ISLAND, ALASKA  
NORTHEAST CAPE HTRW REMEDIAL ACTIONS  
VICINITY MAP


**Bristol**

ENVIRONMENTAL  
REMEDIAL SERVICES, LLC

Phone (907) 563-0013 Fax (907) 563-6713

|             |          |         |            |
|-------------|----------|---------|------------|
| DATUM:      | N/A      | DATE    | 01/03/13   |
| PROJECTION: | N/A      | DWN.    | NAP        |
| Project No. | 34130068 | SCALE   | 1" = 50 mi |
|             |          | APPRVD. | GJ         |





Note:  
HTRW        hazardous, toxic, and radioactive waste

FIGURE 2  
NORTHEAST CAPE, ST. LAWRENCE ISLAND, ALASKA  
NORTHEAST CAPE HTRW REMEDIAL ACTIONS  
LOCATION MAP

**Bristol**

ENVIRONMENTAL  
REMEDIAL SERVICES, LLC

Phone (907) 563-0013 Fax (907) 563-6713

DATUM:  
NAD 27  
PROJECTION:  
UTM 2N M  
Project No.  
34120057

DATE    03/12/13  
DWN.    NAP  
SCALE    SHOWN  
APPRVD.    GJ



Drawing: O:\JOBS\34130068 NE CAPE 2013\ACAD-ENV\FIGURE-3-WP.DWG - Layout: 11 X 17  
User: NPEACOCK Mar 12, 2013 - 10:05am Xrefs: - Images:




FIGURE 3  
NORTHEAST CAPE, ST. LAWRENCE ISLAND, ALASKA  
NORTHEAST CAPE HTRW REMEDIAL ACTIONS  
PROJECT WORK SITES

**Bristol**  
ENVIRONMENTAL  
REMEDIAL SERVICES, LLC  
Phone (907) 563-0013 Fax (907) 563-6713


DATUM: NAD 83  
PROJECTION: STATE PLANE AK 9  
Project No. 34130068


DATE 01/03/13  
DWN. NAP  
SCALE 1" = 1500'  
APPRVD. GJ




Drawing: O:\JOBS\411042 EPA 1013 3-HOPTACAD-ENVIRO\TEMP-NOME-ISR\FIGURE-1-HRM-NECAPE-MAR2013.DWG - Layout: FIG1-HRM-MAR13  
User: MGARCIA Mar 08, 2013 - 12:25pm Xrefs: - Images: IMAGES.JPG NC\_0\_5PXL\_1.TIF NC\_0\_5PXL\_2.TIF NECAPE.JPG



**Legend:**  
 location of Hospital



|                                                                                                                                                                                               |                                        |                      |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|----------------------|
| <b>FIGURE 4</b><br><b>NOME, ALASKA</b><br><b>NORTHEAST CAPE HTRW REMEDIAL ACTIONS</b><br><b>HOSPITAL ROUTE MAP</b>                                                                            |                                        |                      |
| <br><b>Bristol</b><br>ENVIRONMENTAL<br>REMEDIAL SERVICES, LLC<br>Phone (907) 563-0013 Fax (907) 563-6713 | <b>DATUM:</b><br>NAD 83                | <b>DATE</b> 03/08/13 |
|                                                                                                                                                                                               | <b>PROJECTION:</b><br>STATE PLANE AK 9 | <b>DWN.</b> MTG      |
|                                                                                                                                                                                               | <b>Project No.</b><br>34130068         | <b>SCALE</b> 1"=600' |
|                                                                                                                                                                                               |                                        | <b>APPRVD.</b> GJ    |



## **ATTACHMENT 1**

Site Safety and Health Plan

## TABLE OF CONTENTS

| <b><u>SECTION</u></b>                                                                               | <b><u>PAGE</u></b> |
|-----------------------------------------------------------------------------------------------------|--------------------|
| ACRONYMS AND ABBREVIATIONS .....                                                                    | v                  |
| 1.0 SITE SAFETY AND HEALTH PLAN .....                                                               | 1                  |
| 1.1 Bristol’s Safety and Health Performance .....                                                   | 1                  |
| 1.2 Accident Prevention Plan .....                                                                  | 1                  |
| 1.3 Hazard Analysis.....                                                                            | 1                  |
| 1.3.1 General Chemical Hazards .....                                                                | 2                  |
| 1.3.2 General Physical Hazards.....                                                                 | 4                  |
| 1.3.3 High Wind Hazards.....                                                                        | 9                  |
| 1.3.4 Biological Hazards.....                                                                       | 10                 |
| 1.3.5 Control Measures .....                                                                        | 12                 |
| 1.4 Task-Specific Hazards .....                                                                     | 17                 |
| 1.4.1 Contaminated Soils, Poles, and Debris, and Wire Removal and Disposal.....                     | 18                 |
| 1.4.2 Barge Loading and Unloading .....                                                             | 20                 |
| 1.4.3 Sampling .....                                                                                | 21                 |
| 1.4.4 Site Restoration Operations.....                                                              | 21                 |
| 1.4.5 Airfield Operations .....                                                                     | 22                 |
| 1.5 Training Requirements .....                                                                     | 22                 |
| 1.5.1 Site-Specific Training .....                                                                  | 23                 |
| 1.5.2 Safety Briefings .....                                                                        | 24                 |
| 1.5.3 First Aid and CPR .....                                                                       | 24                 |
| 1.5.4 Hazard Communication.....                                                                     | 25                 |
| 1.5.5 Site Visitors .....                                                                           | 26                 |
| 1.6 Personal Protective Equipment.....                                                              | 26                 |
| 1.6.1 Optional Inner Coveralls, Boot Covers, and Face Shield<br>(or Safety Glasses) – Level D ..... | 28                 |
| 1.6.2 Level C.....                                                                                  | 28                 |
| 1.6.3 Limitations of Personal Protective Equipment .....                                            | 29                 |



|        |                                                         |    |
|--------|---------------------------------------------------------|----|
| 1.7    | Inspection of PPE.....                                  | 31 |
| 1.7.1  | Monitoring PPE Effectiveness .....                      | 31 |
| 1.8    | Medical Surveillance Program .....                      | 31 |
| 1.8.1  | Medical Program.....                                    | 31 |
| 1.8.2  | Frequency of Examinations.....                          | 33 |
| 1.8.3  | Medical Data Sheet .....                                | 33 |
| 1.8.4  | Information Provided to the Occupational Physician..... | 34 |
| 1.8.5  | Physician’s Written Opinion .....                       | 34 |
| 1.9    | Air Monitoring.....                                     | 34 |
| 1.9.1  | Direct Methods .....                                    | 35 |
| 1.10   | Noise Monitoring.....                                   | 35 |
| 1.11   | Site Control Measures.....                              | 36 |
| 1.11.1 | Work Zones.....                                         | 36 |
| 1.11.2 | Buddy System.....                                       | 36 |
| 1.11.3 | Communications.....                                     | 36 |
| 1.11.4 | Handheld Radios and Telephones .....                    | 37 |
| 1.12   | General Site Rules.....                                 | 37 |
| 1.12.1 | General Safety Rules.....                               | 37 |
| 1.12.2 | Prevention of Alcohol and Drug Use .....                | 39 |
| 1.12.3 | Housekeeping.....                                       | 39 |
| 1.13   | Emergency Procedures.....                               | 39 |
| 1.13.1 | Medical Emergencies.....                                | 39 |
| 1.13.2 | Fire Response .....                                     | 40 |
| 1.13.3 | Environmental Emergencies.....                          | 40 |
| 1.13.4 | Site Security during Emergencies .....                  | 40 |
| 1.13.5 | Lines of Authority.....                                 | 40 |
| 1.13.6 | Evacuation and Safe Refuge .....                        | 41 |
| 1.13.7 | Communications.....                                     | 41 |
| 1.13.8 | Emergency Contact Information .....                     | 42 |

|         |                                                                                     |    |
|---------|-------------------------------------------------------------------------------------|----|
| 1.13.9  | Spill Prevention Program .....                                                      | 42 |
| 1.13.10 | Evaluating Emergency Preparedness .....                                             | 42 |
| 1.13.11 | Emergency Response Contacts.....                                                    | 43 |
| 1.13.12 | Adverse Weather or Other Environmental Conditions .....                             | 43 |
| 1.14    | Record-Keeping Requirements .....                                                   | 43 |
| 1.14.1  | Site Safety Inspection Documentation.....                                           | 44 |
| 1.14.2  | Personnel Sampling/Monitoring Reports .....                                         | 45 |
| 1.14.3  | Accident/Incident Reports .....                                                     | 45 |
| 1.14.4  | Safety and Health Information.....                                                  | 47 |
| 1.14.5  | Hazard Communication Program/Material Safety Data Sheets/<br>Safety Data Sheet..... | 48 |
| 1.14.6  | Safety and Health Phase-Out Report.....                                             | 48 |

## TABLES

|           |                                        |    |
|-----------|----------------------------------------|----|
| Table 1-1 | Project Chemical Exposure Limits ..... | 4  |
| Table 1-2 | Training Requirements Summary .....    | 23 |
| Table 1-3 | Anticipated PPE Requirements.....      | 29 |
| Table 1-4 | PPE Limitations.....                   | 30 |

(Intentionally blank)

## ACRONYMS AND ABBREVIATIONS

|                   |                                                           |
|-------------------|-----------------------------------------------------------|
| ACGIH             | American Conference of Governmental Industrial Hygienists |
| AHA               | Activity Hazard Analysis                                  |
| ANSI              | American National Standards Institute                     |
| APP               | Accident Prevention Plan                                  |
| CFR               | Code of Federal Regulations                               |
| COC               | contaminant of concern                                    |
| CPR               | cardiopulmonary resuscitation                             |
| DART              | Days Away, Restricted, or Transferred                     |
| dBA               | decibels A-weighted                                       |
| DOT               | U.S. Department of Transportation                         |
| DQCR              | Daily Quality Control Report                              |
| EM                | Engineer Manual                                           |
| EMT               | Emergency Medical Technician                              |
| GFCI              | ground fault circuit interrupter                          |
| HAZWOPER          | Hazardous Waste Operations and Emergency Response         |
| HSM               | Health and Safety Manager                                 |
| mg/m <sup>3</sup> | milligrams per cubic meter                                |
| mph               | miles per hour                                            |
| MSDS              | Material Safety Data Sheet                                |
| NE Cape           | Northeast Cape                                            |
| NEC               | National Electrical Code                                  |
| NIOSH             | National Institute for Occupational Safety and Health     |
| OP                | Occupational Physician                                    |
| OSHA              | Occupational Safety & Health Administration               |
| PADS              | Physical Agent Data Sheet                                 |
| PCBs              | polychlorinated biphenyl                                  |
| PELs              | Permissible Exposure Limits                               |
| PID               | photoionization detector                                  |
| POL               | petroleum, oil, and lubricants                            |
| PPE               | personal protective equipment                             |

### **ACRONYMS AND ABBREVIATIONS (continued)**

|       |                                                     |
|-------|-----------------------------------------------------|
| QAR   | Quality Assurance Representative                    |
| SDS   | Safety Data Sheet                                   |
| SEC   | Site Emergency Coordinator                          |
| SPCC  | Spill Prevention, Control, and Countermeasures Plan |
| SS    | Site Superintendent                                 |
| SSHO  | Site Safety and Health Officer                      |
| SSHP  | Site Safety and Health Plan                         |
| TLVs  | threshold limit values                              |
| TWA   | time-weighted average                               |
| USACE | US Army Corps of Engineers                          |
| UV    | ultraviolet                                         |

## **1.0 SITE SAFETY AND HEALTH PLAN**

### **1.1 BRISTOL'S SAFETY AND HEALTH PERFORMANCE**

Working safely is a condition of employment at all Bristol work sites and facilities. Bristol values the good health and safety of all workers and maintains a goal of zero accidents for all projects. This goal is routinely achieved.

The Bristol rate for 2012 “Days Away from Work, Restricted Work Activity, and/or Job Transfer,” or DART rate, is 0.9. For 2011, the Bureau of Labor Statistics reported that the average DART rate for construction and remediation firms was 1.9. Bristol's 2012 Total Case Incidence Rate (TCIR) (all recordable injuries/illnesses) was also 0.9.

### **1.2 ACCIDENT PREVENTION PLAN**

This Site Safety and Health Plan (SSHP) is Attachment 1 to the Accident Prevention Plan (APP).

### **1.3 HAZARD ANALYSIS**

This section describes the general chemical, physical, and biological hazards that are associated with many of the activities that will be conducted at the Northeast Cape (NE Cape) site in 2013. This section also discusses task-specific hazards and the control measures that will be instituted to manage them. To support this discussion, Activity Hazard Analysis (AHA) tables have been prepared for each task in accordance with the US Army Corps of Engineers (USACE) Engineer Manual (EM) 385-1-1 and are included as Attachment 3 of the APP. At a minimum, each AHA includes the following:

- Task description
- Potential hazards
- Chemical
- Physical
- Safety
- Hazard control measures

- Necessary equipment
- Inspection requirements
- Training requirements

If new activities not discussed in this section occur during the course of work and/or some presently described activities change, the AHA tables will be amended to account for those changes. All significant AHA changes will be reviewed by the Site Safety and Health Officer (SSHO) and Health and Safety Manager (HSM) and, subsequently, will be communicated to affected employees.

### **1.3.1 General Chemical Hazards**

Previous remedial investigations conducted at the NE Cape site identified several contaminants of concern (COCs) that may present an exposure hazard to site personnel performing a variety of activities at the site. The COCs are polychlorinated biphenyls (PCBs), metals, and weathered petroleum products: diesel fuel and lubrication oils. The contaminants are in the soil, sediment and water matrices and pose minimal inhalation hazard at the ambient temperatures of the arctic summer.

Bristol will collect miscellaneous debris, wood poles, and drums that are littered across the tundra. It is unknown how many of the drums contain product or sludge. When handling drums with unknown contents, care will be taken to minimize dermal and inhalation contact by having the disposal crews wear chemical-protective clothing. Caution will be taken when identifying whether or not drums are empty or full; if product is found, personal protective controls will be applied to all situations involving the handling of unknown materials.

The Occupational Safety & Health Administration (OSHA) Permissible Exposure Limits (PELs) and threshold limit values (TLVs) established by the American Conference of Governmental Industrial Hygienists (ACGIH) have been identified in this SSHP for COCs that could present industrial hygiene hazards to workers at the NE Cape site. Where



there are differences between exposure limits set by these two entities, Bristol will comply with the more restrictive limit(s).

Petroleum, oil, and lubricants (POL) used in support of the operation will consist of fuels, diesel and gasoline, lubricating oils, and solvents. Material Safety Data Sheets (MSDSs)/ Safety Data Sheets (SDSs) will be on site for all of the products used on the project. All fuels will be stored in and dispensed from approved containers.

#### **1.3.1.1 Polychlorinated Biphenyls**

The acronym PCB is a generic term for a range of polychlorinated biphenyl compounds used commercially in heat transfer media and in the chemical/coatings industry. PCBs have been marketed commercially under the trade names Askarel® and Aroclor®, with a designation referring to the percent weight of chlorine. Prolonged skin contact with PCBs may cause acne-like symptoms, known as chloracne. Irritation to eyes, nose, and throat may also occur. Acute and chronic exposure can cause liver damage and symptoms of edema, jaundice, anorexia, nausea, abdominal pain, and fatigue. PCBs are a suspect carcinogen. Skin exposure may contribute to uptake of these chemicals; therefore, skin exposure potential will be evaluated and controlled. The likelihood of exposure should be minimal because of the extremely low vapor pressure of PCBs, which prevents evaporation (and inhalation) of these compounds, and the fact that these compounds are insoluble in water. The primary route of potential exposure for workers is anticipated to be through skin contact. Therefore, personal protective equipment (PPE) will be in use to prevent contact with PCBs. At a minimum, workers are required to wear appropriate gloves (nitrile) when handling soil/materials suspected of being contaminated with PCBs. The PEL and TLV time-weighted average (TWA) for PCBs with 54 percent chlorine content is 0.5 milligram per cubic meter (mg/m<sup>3</sup>), while the PEL and TLV TWA for PCBs with 42 percent chlorine is 1 mg/m<sup>3</sup>. Potential sources of PCBs during this project are drums contaminated soil and contaminated sediment.

The PELs, TLVs, and physical properties of the hazardous site contaminants discussed above are summarized in Table 1-1 for all COCs that could result in worker exposure.

**Table 1-1 Project Chemical Exposure Limits**

| Chemical  | OSHA<br>Exposure Limit (PEL)         | ACGIH<br>Exposure Limit (TLV) |
|-----------|--------------------------------------|-------------------------------|
| POL       | 5 mg/m <sup>3</sup> (TWA) (oil mist) | 5 mg/m <sup>3</sup> (TWA)     |
| PCB (42%) | 1 mg/m <sup>3</sup> (TWA)            | 1 mg/m <sup>3</sup> (TWA)     |
| PCB (54%) | 0.5 mg/m <sup>3</sup> (TWA)          | 0.5 mg/m <sup>3</sup> (TWA)   |
| Arsenic   | 10 µg/m <sup>3</sup> (TWA)           | 10 µg/m <sup>3</sup> (TWA)    |

Notes:

ACGIH = American Conference of Governmental Industrial Hygienists

µg/m<sup>3</sup> = micrograms per cubic meter

mg/m<sup>3</sup> = milligrams per cubic meter

OSHA = Occupational Safety & Health Administration

PCB = polychlorinated biphenyl

PEL = Permissible Exposure Level

POL = petroleum, oil, and lubricants

TLV = threshold limit value

TWA = 8-hour time-weighted average

### **1.3.2 General Physical Hazards**

#### **1.3.2.1 Aircraft Operation**

Chartered aircraft operations will be required in all phases of this project. Pilot and passengers must wear seat belts at all times. The pilot is responsible for ensuring that passengers are seated and properly secured before moving the aircraft.

The propeller of the aircraft will be avoided at all times, even when the engine is not running. Personnel will stay to the aft of the wing struts at all times. Personnel needing to approach an aircraft will make eye contact with the pilot and approach only when the pilot gives permission. There is no formal charter aircraft training program for contractor employees.

#### **1.3.2.2 Heavy Equipment and Vehicle Operation**

Excavators, front-end loaders, haul trucks, graders, and other heavy equipment will be used on this project to excavate contaminated soil, repair roads, grade work areas, and remove debris. There is a potential for workers to be struck by these vehicles or to be

injured by contact with exposed mechanical parts (i.e., gears and pulleys). In addition, there is a risk of vehicle accidents and of fire during refueling. Activity Hazard Analysis 8 (located in Attachment 3 of the APP) provides specific guidance for refueling vehicles and equipment. The majority of the fuels at the site will be diesel, which has a low vapor pressure and is a relatively low fire risk.

To control these hazards, regulated work areas will be established around each job site, and safe distances will be maintained between workers and mechanical equipment. Mobile equipment will be equipped with backup alarms, and spotters may be used to direct equipment operators, particularly when dumping soil and rock. In addition, all exposed gears and pulleys on mechanical equipment will be guarded to eliminate pinch and grab hazards. Vehicles will be equipped with fire extinguishers in accordance with EM 385-1-1, Section 09.B.03, which states “a. At least one portable fire extinguisher rated 20-B:C shall be provided on all tank trucks or other vehicles used for transporting and/or dispensing flammable or combustible liquids. b. Each service or refueling area shall be provided with at least one fire extinguisher rated not less than 40-B:C and located so that an extinguisher shall be within 100 ft (30.4 m) of each pump, dispenser, underground fill pipe opening, and lubrication or service area.” In addition, spill-control equipment will be available during refueling operations in case a fuel, hydraulic fluid, or lubricant release occurs.

#### **1.3.2.3 Slips, Trips, and Falls**

Workers are anticipated to encounter unstable footing conditions (slipping, tripping, or falling) while on site. The potential hazards related to slipping, tripping, or falling associated with this site include the following:

- Uneven terrain
- Slippery soil and rocks
- Standing/moving water

There is a potential for site personnel to fall off heavy equipment and other structures and to fall into open excavations. In addition, debris within the work area (e.g., drums, containers, building debris, abandoned equipment, etc.) could present a trip hazard for site personnel. The entire project site is subject to wet weather that makes most walking surfaces slick and increases the potential for slips and falls.

These slip, trip, and fall hazards will be addressed by keeping the work area as free as possible of debris and other litter. Before personnel begin site activities, the site will be inspected for hazards. Removable objects that present hazards will be marked, and holes (if any) will be covered or marked. Site workers will wear high-traction, hard-toe safety boots and will pay careful attention to surface conditions to prevent slip, trip, and fall injuries. The work area will be inspected before the start of each workday to identify any hazards that could cause injury. The results of these inspections will be communicated to site personnel during the daily Toolbox Safety Meetings.

#### **1.3.2.4 Excavations and Earthwork**

Contaminated soils will be excavated at numerous locations across the site. Open excavations present a fall hazard to personnel and equipment working near them. They can also collapse on and bury workers who enter them. To control these hazards, soil conditions, excavation methods, and site entry/control will be closely monitored by the Site Superintendent (SS)/SSHO.

Excavated soils will not be placed closer than 2 feet to the edge of an excavation. Under no circumstances will workers be allowed to enter excavations deeper than 4 feet, unless the excavations have been sloped to 1.5 horizontal to 1 vertical. If at all possible, work will be conducted in a manner that precludes the need for workers to enter excavations. When sampling is necessary, only trained workers will be used, and the SSHO will monitor the sampling activity.

An AHA for excavations less than 4 feet is available in Attachment 3 of the APP.

#### **1.3.2.5 Material Handling**

On-site fieldwork often involves handling heavy objects that may also be bulky or awkward to carry. This labor-intensive work poses the risk of back injury from heavy lifting and lacerations from contact with sharp objects.

To control these hazards, workers will be instructed to use proper lifting techniques when moving heavy loads. These techniques will include using mechanical lifting devices (forklifts, etc.) whenever feasible and having others help to lift heavy loads if mechanical lifting devices cannot be used. Workers will also wear leather or abrasive-proof gloves when handling sharp objects.

#### **1.3.2.6 Noise and Hearing Conservation Program**

All heavy equipment can produce hazardous noise levels in excess of 85 decibels A-weighted (dBA). The SSHO will determine when potential noise exposure is hazardous and protective measures are required. The primary hazard associated with noise exposure is hearing loss. A Physical Agent Data Sheet (PADS) is available in Attachment 4 of the APP.

High noise levels may occur during heavy equipment use and tool operations. A copy of OSHA noise standard, Title 29 Code of Federal Regulations, Part 1910.95 (29 CFR 1910.95) will be posted at the job site. It is assumed that all workers will be exposed to above 85 dBA at least part of the time they are on NE Cape. Therefore, use of hearing protection is mandatory around heavy equipment and noise sources. All personnel with exposure to noise will be provided with appropriate hearing protection. Noise monitoring will be available and used as directed by the SSHO to determine appropriate posting and noise controls. Areas with frequent noise levels that exceed 85 dBA will be posted to warn individuals of the need for hearing protection. Engineering controls will be

evaluated for all high-noise operations, including ensuring noise reduction devices are used and maintained in heavy equipment.

### **1.3.2.7 Weather Hazards and Thermal Stress**

St. Lawrence Island is subject to high winds, rain, and snow. On occasion, weather conditions can become severe enough to present a danger to those working outdoors. In these situations, work will stop, and the control measures discussed in Emergency Procedures (Section 1.13 of this SSHP) will be followed.

Because all planned work activities will be conducted outside where environmental conditions are typically wet, cold, and windy, there is a significant risk that site workers could develop cold stress. In addition, for those workers required to wear chemical-protective clothing, there is a possibility that they could develop heat stress, depending on their work activities. A PADS on heat stress is available in Attachment 4 of the APP. The likelihood of such thermal illnesses occurring is dependent on environmental conditions, the level of work activity, and the personal control measures that are used to manage heat loads (work/rest cycles, use of clothing and/or cooling devices, hydration, etc.).

Appropriate control measures will be taken to manage these thermal stress concerns. These include use of “warm-up sheds” as necessary. The SSHO, for example, will monitor ambient temperatures in the work area, track thermal workloads, and determine the need for personal protective and administrative controls. In addition, all site workers will be instructed in the recognition and control of thermal stress symptoms and in treatment procedures. To guard against cold injury, appropriate clothing and warm shelters for rest periods will be provided. ACGIH practices for cold stress will be implemented. A summary of the cold stress prevention guidelines is provided in Attachment 4 of the APP. A copy of the ACGIH TLV handbook will be available on site.

### **1.3.2.8 Ultraviolet Radiation**

Ultraviolet (UV) radiation from the sun causes sunburns and skin cancer. Ultraviolet radiation from other sources can also cause skin burns varying in degree from mild reddening of the skin (first-degree burns) to more severe and painful blistering (second-degree burns). Long-term skin exposure to UV radiation can cause actinic skin (a dry, brown, inelastic wrinkled skin) and skin cancer. Fair-skinned individuals are more susceptible to developing both sunburns and skin cancer. A PADS on UV radiation is available in Attachment 4 of the APP.

Some drugs, such as the antibiotic tetracycline, can cause skin burns from UV radiation to happen faster and to be more severe. Products containing coal tar can also cause this reaction. These substances are called photosensitizers. Ultraviolet radiation exposure may also trigger cold sores (herpes simplex) in some individuals.

Under sunny conditions on water, snow, and ice, extra precautions will be taken to protect against reflected sunlight. Safety glasses with tinted lenses (with side shields) will be worn. When applying protective ointments or lotions, special attention will be paid to the nose, lips, underside of the chin, and tops of the ears.

### **1.3.3 High Wind Hazards**

The Northeast Cape of St. Lawrence Island is a windy landscape. The wind can lift and transport debris that can be a hazard to site workers. Site workers will wear protective head gear and eyewear while on site.

Vehicle doors being blown open can cause damage to the door of the vehicle, and the door being ripped from a person's grip can cause serious hand, arm, or shoulder injuries, as well as vehicle damage. Vehicles will be parked facing into the wind to prevent the wind from forcing doors open and causing damage to vehicles. Vehicle safety will be covered in the



daily safety meetings. All building and container doors will have latches or tie-downs to prevent injuries that could result from doors being opened violently from the wind.

All loose scrap lumber, waste material, tools, equipment, and rubbish, which could become missile hazards in high winds, will be collected for removal/disposal at the close of the workday.

### **1.3.4 Biological Hazards**

The primary biological hazards of concern at the NE Cape site are polar bears and foxes.

#### **1.3.4.1 Polar Bears**

Polar bears may be found on St. Lawrence Island year-round. Their presence on the island is relatively common when the ice pack is near shore. Some may become stranded on the island from late spring to fall when the ice pack retreats from the shore. Polar bears are protected under the Marine Mammal Protection Act of 1972. It is illegal to disturb a polar bear in any way without a permit. Polar bears are the largest land carnivores in the world. Adult males can weigh more than 1,500 pounds and reach a height of more than 4 feet at the shoulder. Females are usually smaller.

Polar bears can cover hundreds of miles in a few days and cross steep slopes and rough ice at speeds of 25 miles per hour (mph) for short periods of time. They can swim at speeds of 6 mph. Polar bears have an excellent sense of smell and will hone in on a possible food source from many miles away. Their eyesight is equal to humans.

Polar bear tracks look like human footprints, although the bear's are larger. Polar bear droppings look like loose puddles of black tar. Polar bears are carnivores and are also curious. They have been known to eat things that are distinctly inedible, such as rubber, plastic, rope, engine oil, and antifreeze.

All polar bears should be treated as unpredictable. In general, they are tolerant of humans and will steer clear of people if given the opportunity. However, polar bears tend to be more curious than brown or black bears and often approach closely to investigate people or objects. Bluff charges occur very rarely, and a charging bear should be treated as a direct attack. A worker should play dead if attacked by a female bear with cubs. The body position to take on the ground should minimize the exposure of vital areas. Hands should be placed behind the neck with fingers interlocked, forearms and elbows should be drawn up to protect the face, and knees should be raised to a fetal position. The female bear views people as a threat to her cubs, and she will probably leave once the worker is immobilized. He or she should remain completely passive until the bears have left the area. If a lone bear attacks, the motive is probably predation, and the worker should get away or fight for his or her life. While the odds are against an unarmed person, fighting back is something the bear is unlikely to expect. Fighting back may gain the worker valuable time, and a nearby worker may be able to help. Field workers should always work in pairs.

Polar bears will investigate anything that could potentially turn up food. They will follow roads and snowmobile trails and have been attracted to industrial activity by sounds and odors. A bear watch should be maintained when people are working outside. If people are prepared and are able to detect a bear when it is at least 500 feet away, there is ample time to move to a safe location. Running or making sudden movements may cause the bear to attack, while backing away slowly is more likely to result in the bear leaving the area. The best response during any bear encounter is to move to a safe location as quickly as possible, but without running, if the bear is near.

To minimize the risk from polar bears, practice the following:

- Locate storage areas away from any cooking, food, or sleeping quarters. Remember that only early detection and avoidance of polar bears guarantee your safety.

- Be vigilant.
- Always check outside before leaving a building. If working outside, post a lookout.
- Always carry a radio.
- Have quick access to a safe place, such as a truck or trailer. Never carry food.
- Do not feed wildlife.
- If you see a bear, bear tracks, or droppings, notify the SSHO immediately.
- Avoid bloodstains seen on ice or snow, which probably indicate the location of a polar bear kill. Notify the SSHO immediately.
- Know where the bears are and how many there are.
- Minimize potential bear hiding places (e.g., unskirted structures).
- Dispose of garbage and waste materials correctly. Keep food in a secured area in bear-proof containers. Trucks and other vehicles cannot be considered secure because polar bears looking for food have been known to break into vehicles.

Bristol will have a local bear guard in the field, and all garbage will be securely contained in a 20-foot container and incinerated daily.

#### **1.3.4.2 Foxes**

Rabid cross foxes may also be encountered at the NE Cape site. Extreme caution should be exercised to avoid any work activities in close proximity to a cross fox. Work in areas that cross foxes may inhabit should always be performed in pairs.

#### **1.3.5 Control Measures**

Various institutional control measures and safety procedures/standards will be upheld by applicable personnel in order to maintain a safe working environment.

##### **1.3.5.1 Vehicle Inspections**

All equipment and vehicles brought to the job site will be inspected in accordance with EM 385-1-1 requirements before being put into service. Equipment not conforming to operational and safety requirements will be repaired and re-inspected. Inspections of vehicles and heavy equipment will follow the requirements of the equipment

manufacturers and EM 385-1-1, Section 16 and Section 18. Inspection forms are included in Attachment 5 of the APP.

Industrial vehicles will have backup alarms, seat belts, brakes, and lights. The operator will take out of service any equipment that does not comply with the manufacturer's specifications. Deficiencies will be noted and referred to the SS, who, in turn, will ensure that all repairs have been made before the vehicle is returned to service.

#### **1.3.5.2 Operator Qualifications**

Equipment operators must be qualified to operate the specific type of equipment or vehicle to which each has been assigned. In addition, each operator must be proficient in the type of equipment he/she will be using. The SS will ensure that a proficiency test is administered to each operator for each type of equipment operated. The SS will maintain a list of each operator and the equipment the operator is qualified to operate.

#### **1.3.5.3 Equipment and Vehicle Safe Work Practices**

Operators, drivers, and passengers must wear seat belts at all times. Drivers and operators must comply with state regulations governing the safe and legal operation of vehicles. Each driver is responsible for ensuring that passengers are seated and properly secured before moving a vehicle. Under no circumstance will personnel ride on fenders, running boards, or vehicle tops; in buckets; on the lift forks of a forklift; on beds of dump trucks or pickup trucks; or in any other area where a passenger cannot be secured by a properly installed seat belt. Operators of heavy equipment must follow the regulations specific to the type of equipment they are operating. Operators and drivers will obey signs, postings, and instructions.

Those personnel directly involved with spotting for an operator are typically the personnel allowed on the ground in the vicinity of the heavy equipment. Other personnel

will remain a safe distance away from operations. Personnel needing to approach heavy equipment while the equipment is operating will observe the following protocols:

- Make eye contact with the operator (and spotter)
- Signal the operator to cease heavy equipment activity, if applicable
- Approach the equipment operator and inform the operator of intentions

Before moving parked heavy equipment, the operator will visually inspect and walk around the vehicle to ensure that the equipment is in good condition and that there are no personnel or objects on the ground that could be damaged by vehicle movement.

Operators will use handrails and footholds for mounting and dismounting equipment (three points of contact). Operators will follow equipment start-up procedures described in the appropriate operating manual. Each operator will keep hauling equipment under positive control at all times. In case of malfunction that impairs an operator's ability to control a piece of equipment, the operator will use hydraulic systems such as blades, ripper, belly pan lowered to the ground, and brakes, and shut down the equipment until help arrives and repairs are made. Heavy equipment must have booms, forks, buckets, blades, belly pans, and any other similar part lowered to the ground when the equipment is shut off. Heavy equipment has the right-of-way over other traffic.

When temporarily parked, the keys are to remain in the ignition switch, except when the vehicle is being used as a fall protection anchor. When the vehicle is used as a fall protection anchor, the keys are to be removed and in the possession of the person using the fall protection. Vehicle chocks are required to be used to reduce the potential for rolling when parked.

#### **1.3.5.4 Traffic Control**

The speed limit for traffic is 15 mph in all areas of the site except the main roads (identified by the SSHO), where the speed limit is 25 mph. Special caution should be taken near the personnel living area where the speed limit is 10 mph. The SSHO and SS

may temporarily change speed limits if required for safe operations. Speed limits apply to heavy equipment, as well as other vehicles. To minimize traffic hazards, specific traffic flow patterns may be established at individual work sites. These flow patterns will be implemented through portable traffic signs, by informing personnel in the daily Toolbox Safety Meetings, or over the radio. Flagmen may be used for traffic control wherever there is heavy traffic, where there are blind spots, and where there are road hazards. The SSHO may require flagmen for any unsafe road condition.

#### **1.3.5.5 Site Roads and Slopes**

The SS/SSHO and/or alternate will regularly inspect site roads. The SS/SSHO or designee will discuss current site road hazards and the status of site roads (e.g., closed, under repair, one way) at the daily Toolbox Safety Meetings. Personnel will report unsafe road conditions, if observed, to their supervisor or the SSHO.

Operators will operate equipment with booms, blades, buckets, beds, etc., lowered or in a stable position while on slopes.

#### **1.3.5.6 Control of Hazardous Energy**

Hazardous energy can come from mechanical sources, as well as electrical sources. Mechanical sources may be from machinery and from individual components of machinery, such as hydraulic lines or water lines that are still under pressure even though the primary energy source may be turned off. All mechanical maintenance will be performed by a qualified mechanic or personnel under direct supervision of the qualified mechanic.

Portable electrical generators are used to supply power to the base camp and for various demolition equipment and environmental activities. The generators will be maintained by site personnel, including a qualified operator, as directed by the SS. There are no other sources of electrical energy at the job site besides the portable generators that would

require lockout/tagout. When it becomes necessary to install or repair portable electrical power systems, the appropriate systems will be shut down.

Implementation of procedures for control of hazardous energy will be administered by the SS/SSHO, in accordance with EM 385-1-1, Section 12, and the Bristol Safety and Health Program Manual.

### **1.3.5.7 Confined Space Entry**

A confined space is defined as a space that meets all of the following criteria:

- Large enough and so configured that an employee can bodily enter and perform assigned work
- Has limited or restricted means for entry or exit (for example, tanks, vessels, silos, storage bins, hoppers, vaults, and pits are spaces that may have limited means of entry)
- Not designed for continuous employee occupancy

No confined space entry operations are anticipated at the NE Cape site. If it becomes necessary to perform confined space entries, all provisions of the Bristol Confined Space Entry Program will be followed.

### **1.3.5.8 Electrical Safety**

For most workers, electrical safety is limited to the proper use of electrical portable tools and equipment (including lighting). All electrical portable tools and equipment will be inspected before use. In addition, these tools and equipment will be used with ground fault circuit interrupters (GFCIs), or in conjunction with power sources that are GFCI-protected, or vehicle-mounted generators. When using a portable or vehicle-mounted generator, the generator is not required to be grounded, in accordance with National Electrical Code (NEC) 250-6, as long as the following conditions from the EM 385-1-1 have been met:



**Portable Generators.** Under the following conditions, the frame of a portable generator is not required to be grounded and will be permitted to serve as the grounding electrode for a system supplied by the generator:

- The generator supplies only equipment mounted on the generator and/or cord- and plug-connected equipment through receptacles mounted on the generator.
- The noncurrent-carrying metal parts of equipment and the equipment-grounding conductor terminals of the receptacles are bonded to the generator frame.

**Vehicle-Mounted Generators.** Under the following conditions, the frame of a vehicle is permitted to serve as the grounding electrode for a system supplied by a generator located on the vehicle (all conditions must be satisfied):

- The frame of the generator is bonded to the vehicle frame.
- The generator supplies only equipment located on the vehicle and/or cord- and plug-connected equipment through receptacles mounted on the vehicle or on the generator.
- The noncurrent-carrying metal parts of equipment and the equipment-grounding conductor terminals of the receptacles are bonded to the generator frame.
- The system complies with all other NEC grounding requirements.

Additionally, the following provisions will be followed for electrical cords:

- Cords, connections, and outlets will be inspected before each use. Damaged cords, connections, or outlets will not be used. This includes cords with damaged or loose insulation.
- Only extension cords with three-prong grounding plugs will be used.
- Cords placed on the ground must be visible, must not interfere with normal foot traffic, and must not present a tripping hazard.
- Cords cannot cross any roads or traffic areas where they could be run over by vehicles.

## **1.4 TASK-SPECIFIC HAZARDS**

The following sections describe in greater detail the hazards associated with each specific task. Attachment 3 of the APP contains AHA tables, completed in accordance with

EM 385-1-1, identifying the activity, potential hazards, controls and inspections, training, PPE, and monitoring required for each task.

#### **1.4.1 Contaminated Soils, Poles, and Debris, and Wire Removal and Disposal**

Petroleum, oil, and lubricant-contaminated soil, other contaminated soil, and miscellaneous debris, including poles, wires, and drums will be disposed of in accordance with the Waste Management Plan located in Appendix A of the Work Plan. Discovered drums will be removed by personnel wearing proper PPE. Collected drums and other containers containing potentially hazardous liquids will be staged on a lined concrete pad at the Main Operations Complex, which will have secondary containment to control runoff.

The poles, drums, and the wire will be placed into intermodal shipping containers for transportation and disposal off site and staged at Cargo Beach until demobilization. Soil will be loaded into U.S. Department of Transportation (DOT) approved bulk bags for transport and off-site disposal and will be staged on flats at Cargo Beach.

Workers who will help handle the removal of debris from this site will be trained about the operator's visibility limitations. Operators will be informed daily and as often as necessary of the workers' whereabouts. A designated transportation route will be established to isolate the area of vehicular traffic. This route will be communicated to the site workers. Site workers will also wear reflective vests to increase their visibility.

##### **1.4.1.1 Soil Removal**

Contaminated soil will be excavated using heavy equipment. Bristol will be excavating and sampling tons of soil. Soil excavations have the potential to grow to cover large areas and to great depths. Excavations will be maintained in accordance with OSHA Sloping and Benching Standard 1926 Subpart P, located in Attachment 9 of the APP, which

outlines the specifications for sloping and benching when used as methods of protecting employees working in excavations from cave-ins.

When excavation depths exceed 4 feet, sampling will be accomplished by excavated soil being lifted from the excavation floor and sidewalls, and samples will be taken from the excavator bucket at ground surface level.

A rock-screening plant will be used for some sites. The soil will be excavated using an excavator and then sorted through the rock-screening plant to remove particles greater than 2 inches. After the soil is sorted, the minus 2-inch material will be loaded into bulk bags.

Workers involved with soil excavation will wear proper PPE at all times. Operators and workers will be in constant communication, and workers will be instructed on proper conduct around heavy equipment and excavations.

#### **1.4.1.2 Pole Removal**

One of the hazards associated with the removal of the wood poles concerns the use of the chain saw required to cut the poles down. Chain saws can “kick back” if they strike a piece of metal or a knot in the wood or if they strike the ground. Workers using chain saws will inspect each pole before cutting to look for signs of metal or knots that may cause the chain saw to “kick back”. The angle of cut will be one that does not bring the saw in contact with the ground. Workers using chain saws will wear PPE (including chaps) protection as specified in EM 385-1-1, Section 13F.

#### **1.4.1.3 Wire Removal**

Whenever possible, mechanical means will be used to move and dispose of wire. Wire removal may necessitate workers to manipulate wire by hand. If mechanical devices cannot be used, workers will wear leather or cut-resistant gloves for moving wires. The wire removal may include the use of a large spool or spools to remove and store smaller

diameter wire. The spool would be connected to a large piece of mobile equipment. The spool and heavy equipment may represent a safety hazard. Workers will wear appropriate PPE, will be aware of the position of moving equipment, and will wear highly visible clothing such as reflective vests.

It is likely that larger-diameter wire that cannot be spooled will be cut into manageable pieces using portable cutting equipment and placed into intermodal containers for transportation. Workers will use proper PPE during cutting operations.

#### **1.4.1.4 Debris Removal**

Bristol will remove debris that currently litters the job site. Almost all containers are empty or may contain rainwater. When handling drums or debris with unknown contents, care will be taken to minimize inhalation and dermal contact by having the disposal crews wear chemical-protective clothing. If drums are found intact with the potential to contain chemicals, they may be hoisted with lifting straps or wire rope and loaded into a vehicle for safe transportation to the Hazardous Waste Accumulation Point (HWAP). Chains and/or fiber rope will not be used. Free rigging using equipment forks will not be allowed. These personal protective controls will be applied to all situations involving the handling of unknown materials.

Workers who will help handle the removal of debris from this site will be trained about the operator's visibility limitations. Operators will be informed daily and as often as necessary of the workers' whereabouts. A designated transportation route will be established to isolate the area of vehicular traffic. This route will be communicated to the site workers. Site workers will also wear reflective vests to increase their visibility.

#### **1.4.2 Barge Loading and Unloading**

Contaminated soil will be taken off site in DOT-approved bulk bags. Wooden poles, drums, wires, and other miscellaneous debris from the surrounding areas will be taken off

site in intermodal containers. Physical hazards associated with this task include being struck by heavy equipment or becoming pinned or crushed underneath heavy loads. Workers will be trained about the operator's visibility limitations. Operators will be informed daily and as often as necessary of the workers' whereabouts. Unloading and loading activities will be performed by a combination of Bristol personnel and Northland Services personnel. Communications and coordination between the two groups will be conducted by the SS. Only essential personnel will be allowed in the loading areas. Some spotter activity may be necessary during the loading and unloading operations. The spotter will be on the ground and will be in the line of sight of the operator for communication.

#### **1.4.3 Sampling**

Sampling activities will be performed in accordance with the Uniform Federal Policy – Quality Assurance Project Plan (Appendix X of the Work Plan). Environmental samples will be collected from different matrices. Hazards associated with sampling are primarily chemical in nature and are discussed in Section 1.3.1 of this SSHP. The level of PPE used will depend on the type and location of samples being collected. The physical hazards include sprains and strains from improper lifting or overexertion and cuts from sharp objects, as well as slips, trips, and falls. Sampling crews may be required to walk on uneven or slick surfaces. Samples will be retrieved via backhoe and delivered to the sampler on the surface if excavations prove unsafe for personnel entry.

#### **1.4.4 Site Restoration Operations**

Site restoration and revegetation will include the use of heavy equipment to blade out excavated terrain and landfill areas. Physical hazards associated with this activity are posed by the use of heavy equipment in areas where workers are performing specific tasks. All site workers will wear reflective vests to increase visibility while working around heavy equipment. Workers will be trained about the operator's visibility

limitations. Operators will be informed daily and as often as necessary of the workers' whereabouts. Manual lifting may be required during remediation activities. Site workers will be trained in proper lifting techniques to minimize the potential for injury.

#### **1.4.5 Airfield Operations**

Bristol will use the existing airstrip at NE Cape, but improvements will be required. Bristol personnel will function as the ground contact and observation person for aviation activities at NE Cape. The SS/SSHO or administrative assistant will contact Bering Air about weather conditions at NE Cape any time a charter flight is due to land at NE Cape. Bristol personnel will observe and report weather conditions, such as visibility, wind direction, wind velocity (including gusts), and temperature. A large, heavy-duty wind sock will be installed on the east end of the runway.

When the airstrip is in use, a safe setback from the airstrip centerline will be maintained so that materials and equipment movement does not interfere with aircraft operations. Airstrip shoulders will not be used as roadways during airfield operations. No materials will be stored within this area, except with USACE specific approval.

Before daily flight operations, an inspection and maintenance of the airstrip surface will be performed and any debris discovered will be removed. Due to weather conditions, inspections of the airstrip surface may be conducted on a more frequent basis.

Heavy equipment will not be used on any part of the airstrip surface for aircraft loading or unloading. Loading/unloading operations will be performed on the airstrip aprons.

### **1.5 TRAINING REQUIREMENTS**

All Bristol personnel assigned to the NE Cape project will have training in the areas of their responsibilities. The type of training will depend on the location of the workers and the activities they will perform. Safety awareness will be implemented through daily

safety meetings, stand-up training, and one-on-one discussions. Training requirements anticipated for the project are summarized in Table 1-2.

All site personnel working on the excavation and landfill cap activities will have received Hazardous Waste Operations and Emergency Response (HAZWOPER) training. All training documentation will be reviewed by the SS/SSHO. Individuals not providing evidence of 40-hour HAZWOPER training, 8-hour refresher training (when necessary), 8-hour supervisory training (when necessary), or 3 days of on-the-job supervision will not be allowed to enter an excavation area. This requirement will also pertain to all site visitors.

**Table 1-2 Training Requirements Summary**

| Activity/Personnel                     | Training Requirement                                                  |
|----------------------------------------|-----------------------------------------------------------------------|
| All site personnel                     | Task- and site-specific training, including Hazard Communication      |
| All personnel who enter work zones     | 40-hour HAZWOPER, 8-hr Refresher, or 3 days of on-the-job supervision |
| Supervisors in work zones              | 8-hour HAZWOPER Supervisor                                            |
| Arsenic awareness (29 CFR 1926.1118)   | Workers excavating arsenic-contaminated soils                         |
| At least two personnel at all times    | Certified in First Aid/CPR                                            |
| Users of personal protective equipment | Specifics and physical limitations of use                             |

Notes:

CFR = Code of Federal Regulations

CPR = cardiopulmonary resuscitation

HAZWOPER = hazardous waste operations and emergency response

### **1.5.1 Site-Specific Training**

The SSHO will provide and document site-specific training during the project site kickoff meeting and whenever new workers arrive on site. The site kickoff meeting will cover all aspects of this SSHP. No site workers will be allowed to begin work on site until the site-specific training has been completed and documented by the SSHO. As part of the site-specific training, the following topics will be covered:

- Project introduction and orientation



- Requirements and responsibilities for accident prevention and maintaining safe and healthful work environments
- General safety and health policies and procedures and pertinent provisions of EM 385-1-1
- Chemical, physical, and toxicological properties of site contaminants
- Spill containment procedures and notifications
- Job hazards and the means to control/eliminate those hazards, including applicable position and/or AHAs
- Selection, use, and limitations of PPE
- Employee and supervisor responsibilities for reporting all accidents
- Decontamination emergency response procedures and medical facilities
- Confined space entry (if applicable)
- Procedures for reporting and correcting unsafe conditions or practices

### **1.5.2 Safety Briefings**

Site workers will attend Toolbox Safety Meetings led by the SSHO daily and/or before the start of new work activities. A copy of the daily Toolbox Safety Meeting Record form that will be used to document these meetings is included in Attachment 5 of the APP. The daily meetings will be conducted under supervision of the SS/SSHO but may be conducted by other professional personnel, depending on the topic. Updates in work practices and hazards, emergency evacuation routes, and emergency procedures will be addressed. At each toolbox meeting, safety will be reviewed for all operations planned for that workday.

### **1.5.3 First Aid and CPR**

All Bristol full-time employees who perform fieldwork have received first-aid and cardiopulmonary resuscitation (CPR) training that has been taught by a certified instructor. All first aid/CPR provider certifications will be reviewed and updated before deployment to the NE Cape. Persons trained in first aid and CPR will have received instruction on bloodborne pathogens in accordance with 29 CFR 1910.1030. Although the risk of bloodborne pathogen contact is considered remote, bloodborne pathogen

contact during administration of first aid could occur. Any employee involved in an exposure incident will be offered a post-exposure evaluation consisting of prophylaxis and hepatitis-B virus immunization within 24 hours of exposure. A copy of the Bristol Bloodborne Pathogens Program is included as Attachment 8 to the APP. There will be an Emergency Medical Technician (EMT) III on site at all times during regular field activities, but not during field mobilization or demobilization activities.

#### **1.5.4 Hazard Communication**

As part of the site-specific training, the SSHO will provide hazard communication training for all hazardous materials brought on site. The purpose of a hazard communication or employee right-to-know program is to ensure that the hazards of chemicals located at the site are communicated to site personnel and visitors in accordance with 29 CFR 1926.59.

Site hazard communication includes the following:

**Container Labeling.** Personnel will ensure that drums and containers are labeled according to contents. These drums and containers will include those from manufacturers and those produced on site by operations. Incoming and outgoing labels will be checked for identity, hazard warning, and name and address of responsible party.

**Material Safety Data Sheets/Safety Data Sheets.** An MSDS/SDS will be on site for each hazardous chemical used or known to be on site.

At a minimum, site personnel will be instructed in the following:

- Chemicals and their hazards in the work area
- How to prevent exposure to these hazardous chemicals
- Controls in place to prevent worker exposure to these chemicals
- Procedures to follow if workers are exposed to these chemicals
- Location of MSDSs/SDSs

- How to read and interpret labels and MSDSs/SDSs for hazardous substances found on site
- Emergency spill procedures
- Proper storage and labeling

When new hazardous material is introduced or discovered on site, site personnel will be given information about this material at the daily Toolbox Safety Meeting. The SS/SSHO is responsible for ensuring that the MSDS/SDS for the new chemical or material is available on site. The SSHO will ensure that site personnel have access to MSDSs/SDSs at all times. At a minimum, MSDSs/SDSs will be located at the Bristol field office on site.

### **1.5.5 Site Visitors**

During the course of field activities, visitors will come to the site. All visitors will be required to comply with applicable portions of this SSHP, check in with the SS and SSHO, and sign the Site Control Log before going to a specific site. The SSHO will conduct a brief safety and health training session to communicate the general hazards associated with the site and emergency procedures. All visitors must sign the Certificate of Worker/Visitor Acknowledgment form after the briefing.

## **1.6 PERSONAL PROTECTIVE EQUIPMENT**

Personal protective equipment will be provided when hazard control methods are determined to be impractical or inadequate to protect the worker. By providing for the proper selection, training, use, and maintenance of PPE, worker exposure to hazardous agents can be minimized. The PPE program will be monitored by the SSHO to determine its effectiveness. The site hazards or potential hazards specific to this project regarding PPE are those associated with the following:

- Heavy equipment and hand-tool operation
- Noise
- Dust/asbestos dust (in soil)

- Dust/arsenic in soil
- Slips, trips, and falls
- Drum handling
- PCB-contaminated dust
- Heat stress and cold stress
- Oils and solvents
- Antifreeze solutions
- Petroleum-contaminated water

The level of PPE selected and used will protect employees from the hazards and potential hazards they are likely to encounter, as identified in the AHA tables (Attachment 3 of the APP). Because of the nature of the tasks involved in the project and the size of the NE Cape site, the SSHO will choose PPE on a daily basis, depending on the operation, location of the work, and the hazards involved in each task. The level of PPE protection will be upgraded or downgraded based on changes in site conditions.

Listed below are some factors that may indicate the need to reevaluate site conditions and PPE selections:

- Encountering or handling contaminants other than those previously identified
- Commencing a new work phase
- Changing job tasks during a work phase
- A change of season or weather
- A change in a work activity that increases or decreases contact with contaminants
- A change in ambient levels of contaminants

All PPE changes must be approved by the SSHO. Any changes in PPE for specific tasks will be communicated as soon as possible to the field crew by the SSHO and during the daily periodic training sessions conducted by the SSHO. At a minimum, all changes will be documented in the field logbook and on the daily Toolbox Safety Meeting Record form (Attachment 5 of the APP).

The types of protective equipment to be worn for each specific work activity will be selected, used, inspected, and maintained in accordance with 29 CFR 1910.120(g)(5), 29 CFR 1926.65(g)(5), and 29 CFR 1910.134.

Personal protective equipment Levels C and D will be available for use during the planned project activities. The general PPE components that make up these levels are listed below. Anticipated PPE levels associated with site-specific tasks are summarized in Table 1-3.

Each worker will be responsible for inspecting his or her equipment for cracks, holes, and proper fitting. If any abnormalities are found, the worker will report the defect to the SSHO.

#### **1.6.1 Optional Inner Coveralls, Boot Covers, and Face Shield (or Safety Glasses) – Level D**

Level D PPE includes the following:

- Hard hats at all times: Hard hats will comply with American National Standards Institute (ANSI) Z89.1-1969, Safety Requirements for Industrial Head Protection
- Hard-toe boots are required, and steel-shank boots are recommended. Safety-toe footwear will comply with ASTM International standards F2412-05 Standard Test Methods for Foot Protection and F2413-05 Standard Specification for Performance Requirements for Foot Protection
- Safety glasses at all times: Safety glasses will comply with ANSI Z87.1-1968, American National Standard for Occupational and Educational Eye and Face Protection
- Hearing protection as required
- Chemical gloves or apron as required
- Leather/puncture resistant gloves as required
- Rain gear as required

#### **1.6.2 Level C**

Level C PPE includes the following:

- National Institute for Occupational Safety and Health- (NIOSH-) approved full-face or half-mask air-purifying respirator, with appropriate cartridges

- Chemical-resistant coveralls, with head coverings as required
- Chemical-resistant outer and inner gloves
- Hard hats at all times: Hard hats will comply with ANSI Z89.1-1969, Safety Requirements for Industrial Head Protection
- Safety glasses at all times: Safety glasses will comply with ANSI Z87.1-1968, American National Standard for Occupational and Educational Eye and Face Protection
- Hearing protection as required

**Table 1-3 Anticipated PPE Requirements**

| Site-Specific Task or Activity                       | Anticipated PPE Level                                        |
|------------------------------------------------------|--------------------------------------------------------------|
| Runway repairs                                       | Level D                                                      |
| Stream crossing construction/repair                  | Level D                                                      |
| Removal of liquids, sludges, residues, and sediments | Level D, Level C if exposure action levels could be exceeded |
| Removal of POL- or PCB-contaminated soil             | Level D, Level C if exposure action levels could be exceeded |
| Removal of arsenic-contaminated soil                 | Level D, Level C if exposure action levels could be exceeded |
| Sampling and analysis                                | Level D, Level C if exposure action levels could be exceeded |
| Packaging of debris and materials                    | Level D, Level C if exposure action levels could be exceeded |
| Transportation of debris and materials               | Level D                                                      |

Notes:

PCB = polychlorinated biphenyl

POL = petroleum, oil, and lubricants

PPE = personal protective equipment

### 1.6.3 Limitations of Personal Protective Equipment

Workers should be aware of PPE limitations and their effects on working conditions.

These limitations are presented in Table 1-4.

Regular work clothing will be worn only in areas where site contaminants do not pose a significant dermal contact hazard. Because clothing is porous and, as such, does not provide liquid contact protection, chemical-resistant clothing will be worn during

activities involving the handling of contaminated liquids. Leather boots and gloves that inadvertently become contaminated with these materials will be discarded because they cannot be adequately decontaminated.

Chemical-protective goggles are required when handling liquids that may be corrosive or irritating to the eyes. If such liquids also pose a splash hazard to the face, then face shields will be worn in addition to protective goggles. Under no circumstances will safety glasses or face shields be worn as a substitute for chemical-protective goggles.

**Table 1-4 PPE Limitations**

| <b>PPE Items</b>              | <b>Limitations</b>                                                                                                                                                                                                                                                                       |
|-------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Hard hat                      | Hard hats should not be painted or have holes drilled into them. These are considered damaged, and damaged hard hats cannot protect properly.                                                                                                                                            |
| Safety-toe footwear           | Hard-toe footwear can cause cold feet in cool weather. Heavy wool socks are helpful.                                                                                                                                                                                                     |
| Safety glasses                | Glasses that fit snugly and have peripheral protection are best, as most injuries occur from the side or top. Damaged or scratched glasses will impair vision and could fail under impact. Polycarbonate lenses are preferred.                                                           |
| Hearing protection            | Earplugs and muffs have to be inserted or cover the ears as specified by the manufacturers, or they will not protect to their maximum capability.                                                                                                                                        |
| Gloves                        | Gloves wear out and/or get ripped and torn. Daily inspections should be done. Gloves should be replaced if they are not in good condition. Gloves also reduce finger dexterity.                                                                                                          |
| Overalls/coveralls            | Overalls/coveralls cannot be used as a chemical barrier and cannot prevent all punctures or cuts.                                                                                                                                                                                        |
| Rain gear and other outerwear | Rain gear and other outerwear may cause workers to be off-balance or awkward and will limit peripheral vision. Body heat will be difficult to dissipate. Chemical-protective clothing must be selected according to the contaminant of concern and its physical and chemical properties. |

Note: PPE = personal protective equipment

For this project, all standard chemical-resistant gloves are acceptable for the primary COCs at the concentrations anticipated. This means that the SSHO may identify locally any available chemical-resistant glove (e.g., neoprene, nitrile, polyvinyl chloride, or natural rubber) for use in any conditions where there is either contact with contaminated soil or the contact is incidental (e.g., pressure washing tank interiors).



## **1.7 INSPECTION OF PPE**

Before donning protective clothing, workers will visually inspect each garment to identify defects such as tears, cracks, holes, and delaminations, which may allow chemicals to penetrate the clothing. This inspection procedure will involve holding the clothing in the light to illuminate penetration points and stretching the fabric along stitched or bonded seams to confirm the structural integrity of the garment. The surface of the clothing will also be inspected for any signs of wearing, cracking, or degradation. Personal protective equipment that displays tears, perforations, or chemical degradation will be replaced.

Clothing that is contaminated or discolored will be discarded. Protective clothing ensembles will also be evaluated for proper fit before being worn.

Other protective equipment, such as safety glasses, chemical-protective goggles, and face shields, will be inspected for structural integrity and cleanliness. Goggles and glasses that are severely scratched will be discarded.

### **1.7.1 Monitoring PPE Effectiveness**

The SSHO will make frequent checks on PPE being worn by workers to ensure effectiveness. Workers will be instructed and encouraged to report PPE deficiencies and relay suggestions for improvements to the SSHO. Results of PPE checks and reports from workers will be documented in the daily logs.

## **1.8 MEDICAL SURVEILLANCE PROGRAM**

Bristol will comply fully with 29 CFR 1910.120(f)(6) and 29 CFR 1926.65(f)(6) at all times.

### **1.8.1 Medical Program**

The medical program administered by Bristol includes provisions and procedures for the following:

- Pre-employment physicals as required
- Drug testing

- Respirator fit-testing
- Ongoing medical surveillance (see below)
- Hearing tests
- Vision tests

The specific requirements for this project include all of the above. These physicals and tests will be completed before personnel begin working on site. The Occupational Physician (OP) performing the physical examinations will be given a list of known site hazards and contaminants before performing fit-for-work examinations and testing. This list will include arsenic, as well as a copy of the OSHA arsenic standard, 29 CFR 1910.1018. A board-certified medical physician, Alexander Baskous, will provide the examinations.

Because of limitations on medical treatment available at the NE Cape site, employees with certain manageable health conditions requiring special prescriptions or other needs may be medically restricted from working at the site. The OP will determine factors for employee disqualification under the medical program.

The elements listed below will be included in the medical surveillance program. Additional elements may be included at the discretion of the OP (Dr. Baskous).

- Complete medical and occupational history (initial examination only)
- General physical examination of major organ systems
- Pulmonary function testing, including functional vital capacity and forced expiratory volume one second (FEV 1)
- Comprehensive blood count with differential
- Blood chemistry screening profile
- Urinalysis with microscopic examination
- Audiometric testing (as required by the Hearing Conservation Program)
- Visual acuity

- Chest x-ray (this test will be performed no more frequently than every 4 years, unless directed otherwise by the OP)
- Electrocardiogram (as directed by the OP)

### **1.8.2 Frequency of Examinations**

In addition to initial, annual, and exit medical examinations, workers must also receive medical examinations and be provided with emergency medical surveillance within 72 hours of the following:

- A worker being exposed to hazardous material(s) during a spill or emergency
- A worker exhibiting signs and symptoms of exposure
- A worker developing a lost-time injury or illness while involved in NE Cape site activity

Additional surveillance may also be required whenever the OP determines that examinations need to be conducted more frequently than once each year.

In most cases, the emergency surveillance will be conducted by the on-island EMT. Any worker who receives emergency medical surveillance on site will not be allowed to resume work at the site until the EMT issues a certificate of medical fitness.

A certificate of medical fitness will also be required before any worker who sustains a lost-time injury or illness on site will be permitted to resume work activities. The certificate will be issued to the worker by the EMT and must be received by the SS before the worker will be permitted to return to work.

### **1.8.3 Medical Data Sheet**

A Medical Data Sheet will be completed by all on-site personnel and will be kept in Bristol's NE Cape field office by the EMT during site operations. Completion of this data sheet is required in addition to compliance with the medical surveillance program requirements. This data sheet will accompany any personnel when medical assistance is needed, or if transportation to hospital facilities is required.

#### **1.8.4 Information Provided to the Occupational Physician**

The OP will be furnished with the following information:

- Site information from the WP, Site Description, Information about each employee's anticipated or measured exposures
- A description of any PPE used or to be used
- A description of each employee's duties as they relate to the employee's exposures (including physical demands and heat/cold stress)
- A copy of 29 CFR 1910.120 or 29 CFR 1926.65
- Information from previous examinations not readily available to the examining OP
- A copy of Section 5.0 of NIOSH Publication No. 85-115, *Occupational Safety and Health Guidance Manual for Hazardous Waste Site Activities*
- Information required by 29 CFR 1910.134, Respiratory Protection

#### **1.8.5 Physician's Written Opinion**

Before the fieldwork begins, a copy of the OP's written opinion for each employee will be obtained and furnished to the HSM and the employee. The opinion will address the employee's ability to perform fieldwork and will contain the following:

- The OP's recommended limitations on the employee's work and/or PPE usage
- The OP's opinion about increased risk to the employee resulting from work
- A statement that the employee has been informed and advised about the results of the examination

Medical records will be maintained in accordance with 29 CFR 1910.120, 29 CFR 1926.65, and 29 CFR 1910.1020.

### **1.9 AIR MONITORING**

This section describes the air monitoring that may be performed at the NE Cape site. Airborne exposures to COCs may be assessed using both direct and indirect monitoring methods. Direct methods provide "real-time" measurements that can be used to make decisions in the field in regard to hazard control methods, levels of PPE, and work practice controls. Indirect methods involve more standard types of exposure assessment,

such as collecting samples from workers' breathing zones and submitting the samples to a laboratory for chemical analysis. Indirect methods generally provide greater analytical precision than direct methods, but they do not provide data in real-time for on-site decision making. This type of sampling and analysis provides historical data for use in planning future activities.

All field instruments will be calibrated and maintained in accordance with the manufacturers' specifications. Field personnel may perform routine maintenance of field equipment. Air monitoring activities will be documented in the Daily Quality Control Report (DQCR).

#### **1.9.1 Direct Methods**

Real-time monitoring equipment that may be used at the NE Cape site includes a photoionization detector (PID). The PID provides the capability to detect a wide variety of organic and inorganic vapors and gases, particularly POL, solvents, and fuels. The PID will be used periodically as work progresses to ensure that levels of PPE selected for operations remain appropriate.

Exposure limits that will be observed at the NE Cape site are those enforced by OSHA and recommended by the ACGIH. Where exposure limits differ between these two authorities, the lower exposure limit will be observed. Exposure limits for all contaminants discussed above are presented in Table 1-1.

#### **1.10 NOISE MONITORING**

Certain operations may exhibit a noise level exceeding the 85-decibel OSHA action level. As part of the medical surveillance program, all site personnel will have baseline audiometric tests before flying to NE Cape. Noise monitoring may be conducted by the SSHO, and personnel will wear hearing protection as directed by the SSHO. As a general rule, hearing protection will be worn when noise levels prevent conversation in a normal

voice at a distance of 3 feet, or when work is conducted within 5 feet of heavy construction equipment.

Noise monitoring and calibration will be recorded in the field logbook, or on the Air Monitoring Data Record.

## **1.11 SITE CONTROL MEASURES**

### **1.11.1 Work Zones**

Work zones will be established daily. The configuration of the work zones will depend on the type of activity being performed (e.g., landfill capping, excavating, or sampling).

Excavations and other hazards will be demarcated to prevent people and vehicles from entering work zones.

### **1.11.2 Buddy System**

The buddy system will be employed during most site activities. Employees will be required to be within the visual or oral presence of at least one other person when in a designated work zone. Certain field tasks can be done independently, such as during fueling, bear guard activities and mechanic activities, and the SS often will travel alone between sites during site reconnaissance and survey activities.

### **1.11.3 Communications**

A variety of communications systems will be used for on-site and off-site communication. These include handheld radios, vehicle-mounted radios, telephones, air horns, hand signals, and posting of information. Bristol will establish and maintain a bulletin board at the construction camp where written, off-site communications will be posted.

#### **1.11.4 Handheld Radios and Telephones**

In case of a site emergency, workers should immediately leave a dangerous situation, inform fellow workers, and report to their immediate supervisors. The SS will contact the emergency personnel required to handle the emergency condition.

### **1.12 GENERAL SITE RULES**

#### **1.12.1 General Safety Rules**

The following general safety rules will be strictly followed on site:

- Bristol will maintain a safety and health bulletin board in an area commonly accessed by workers. The bulletin board will be maintained current, in clear view of on-site workers, and protected against the elements and unauthorized removal. The board will contain, at a minimum, the following safety and health information:
  - Map denoting the route to the nearest emergency care facility (EMT trailer)
  - Emergency radio contact numbers and phone numbers
  - Copy of the most up-to-date SSHP, with AHAs, mounted on or adjacent to the bulletin board and accessible on site by all workers
  - Copy of the Safety and Occupational Health deficiency tracking log mounted on or adjacent to the bulletin board, or the location stated where it will be accessible on site by all workers upon request
  - OSHA Form 300A posted in accordance with OSHA requirements and mounted on or adjacent to the bulletin board or the location stated where it will be accessible on site by all workers
  - Alaska Safety and Health promotional posters
  - Date of last lost work injury, including number of consecutive days without a lost work injury
  - Federal OSHA Safety and Health poster
- All Bristol and subcontractor personnel must attend the daily safety meeting.
- All site personnel will wear the PPE specified by this SSHP. This includes hard hats and safety glasses, which must be worn at all times in active work areas. Hard-toe shoes will also be worn in all construction areas.

- Facial hair (beards, long sideburns, or mustaches) that may interfere with a satisfactory fit of a respirator mask is not allowed on any person who may be required to wear a respirator.
- Personnel must follow proper decontamination procedures.
- Eating, drinking, chewing tobacco or gum, smoking, and any other practices that may increase the possibility of hand-to-mouth contact are prohibited in the exclusion zones and the contamination reduction zones.
- All signs and demarcations will be followed. Such signs and demarcations will not be removed, except as authorized by the SSHO.
- All personnel must follow the work-rest regimens and other practices required by the heat stress program.
- All personnel must follow lockout/tagout procedures when working on equipment involving moving parts or hazardous energy sources.
- No person will operate equipment unless trained and authorized to do so.
- Ladders will be solidly constructed, in good working condition, and inspected before use. No one may use defective ladders.
- Hand and portable power tools must be inspected before use. Defective tools and equipment will not be used.
- GFCIs will be used for cord and plug equipment used outdoors or in damp locations. Electrical cords will be kept out of walkways and puddles, unless protected and rated for the service.
- Eyewash stations will be positioned in work areas where hazards exist from corrosive liquids or other eye-damaging activities. The eyewash station will be capable of providing a 15-minute flow/supply of water, and extra eyewash fluids will be readily available.
- Improper use, mishandling, or tampering with safety and health equipment and samples is prohibited.
- Horseplay of any kind is prohibited.
- Possession or use of alcoholic beverages or controlled substances on any site is forbidden, not including tobacco products.
- All accidents, no matter how minor, must be reported immediately to the SS.
- All personnel will be familiar with the site Emergency Response Plan.



### **1.12.2 Prevention of Alcohol and Drug Use**

The use of alcohol or illicit drugs at the NE Cape site or camp is prohibited. The SS will immediately terminate, from the site, personnel who are involved in such activities. Terminated personnel will be transported off site by the most expeditious manner possible.

### **1.12.3 Housekeeping**

All work areas will be kept clean and orderly. The accumulation of rags and other combustible materials in uncontrolled areas is prohibited. Flammable liquids will only be stored in approved containers and locations. Access routes, particularly emergency access routes, will be free of all obstructions. Failure to comply with the combustible and flammable storage and emergency access requirements of this section will be considered an imminent danger, resulting in immediate cessation of affected operations until acceptable conditions have been met.

## **1.13 EMERGENCY PROCEDURES**

In case of a site emergency, immediate action will be taken to protect life, property, and the environment. The following sections describe the response systems and lines of communication required.

### **1.13.1 Medical Emergencies**

Medical assistance will be limited at the NE Cape site. A medical clinic with a full-time EMT will be established at the site. The EMT will be available at all times during site work. First-aid kits will be available in trucks on site and at other site locations.

If a medical emergency is beyond the capability of Bristol and island personnel, a medevac will be initiated by the EMT and coordinated with hospital services in Nome.

Workers will be instructed to contact emergency assistance through company radios and satellite phones. The EMT will be given information about the COCs that may be

encountered on site before the beginning of work. Emergency evacuation routes will be discussed in the daily safety meetings.

### **1.13.2 Fire Response**

Firefighting services are not available at the NE Cape site. Bristol personnel will attempt to put out small fires with fire extinguishers or water hoses available on site. However, Bristol personnel are not trained in firefighting techniques. Under no circumstances will personnel be allowed to enter burning structures or potentially endanger themselves during fire responses. Any fire conditions that appear to be beyond the limited capabilities of Bristol personnel will result in an evacuation of the immediate area, as discussed in Section 1.13.6 of this SSHP. The SS will be in command of all personnel during an emergency.

### **1.13.3 Environmental Emergencies**

The SS will assess environmental emergencies, such as leaks or spills. Spill response and notification will be conducted in accordance with the Spill Prevention, Control, and Countermeasures (SPCC) Plan.

### **1.13.4 Site Security during Emergencies**

Site security during emergencies and other unexpected events will be the responsibility of the SS. His primary responsibility will be to ensure the safe evacuation, treatment, and transport of site personnel, as warranted by the emergency. Under no circumstances will persons be allowed to enter evacuated areas or work areas during an emergency.

### **1.13.5 Lines of Authority**

The SS will serve as the Site Emergency Coordinator (SEC), or may designate a qualified alternate. The functions of the SEC are as follows:

- In an emergency, notify the USACE.
- Maintain effective emergency plans for the site.

- Follow directions from the USACE regarding response actions.
- Make all regulatory agency contact through the USACE Contracting Officer.
- Contact the Bristol HSM, Project Manager, and Chief Executive Officer.

#### **1.13.6 Evacuation and Safe Refuge**

Evacuation routes on site will be clearly identified for all personnel and visitors and will remain accessible for the duration of the project. All areas used for response operations, emergency evacuation, and safe refuge will be contingent on the approval and authorization of the USACE. Bristol employees, USACE personnel, and visitors will be briefed on the general Emergency Response Plan, fire plan, and evacuation plan during initial site briefings. Specific evacuation routes, safe distances, and places of refuge will be established by the SS upon arrival on the island and before the commencement of site activities. For emergencies that occur within the construction camp, a general rally point has been established at the Old Airport Terminal pad. This location is across the prevailing wind direction and is also a safe distance from the runway. Under the Emergency Response Plan, each work team lead/foreman will be responsible for immediately performing a head count and conveying the results to the SS/SEC.

#### **1.13.7 Communications**

In the event of an emergency, the following means of communication will be used:

- Radios and satellite telephones, hand signals, and the line-of-sight buddy system.
- Air horns (three short blasts) to alert workers that an emergency requires evacuation. The SEC will communicate information about the emergency to personnel after everyone has arrived at the designated safe refuge area.
- If an evacuation is necessary, all equipment, activities, and operations will be shut down.

### 1.13.8 Emergency Contact Information

Emergency information will be posted in each vehicle on site and will include the following:

#### Emergency Contact Information

| Organization/Personnel                                  | Phone Number           |
|---------------------------------------------------------|------------------------|
| Physician's Assistant                                   | Available by radio     |
| USACE Project Manager – Valerie Palmer                  | 907-753-2578           |
| Northeast Cape Medical Clinic                           | Available by radio     |
| Bering Air                                              | Available by telephone |
| Bristol Project Manager – Molly Welker                  | 907-563-0013           |
| Site Superintendent – Chuck Croley                      | Radio contact          |
| Alternate Site Superintendent – Maze Thompson           | Radio contact          |
| Bristol Chief Executive Officer – Steve Johnson         | 907-250-4955           |
| Corporate Safety and Health Manager – Clark Roberts     | 210-863-9445           |
| Site Safety and Health Officer – Eric Barnhill          | Radio contact          |
| Alternate Site Safety and Health Officer – Chuck Croley | Radio contact          |

Note:

USACE = US Army Corps of Engineers

### 1.13.9 Spill Prevention Program

The spill prevention program is outlined in the SPCC Plan (Appendix E of the Work Plan). If a spill occurs, the steps and procedures listed below must be taken to protect the health and safety of nearby personnel. Workers will be expected to do the following:

- Evacuate the area and contact the SS.
- Follow the Emergency Response Plan initiated by the response team.
- Swiftly transport any exposed personnel to the nearest medical facility for observation.

### 1.13.10 Evaluating Emergency Preparedness

The SS will contact the USACE in case of an emergency. Debriefings after an incident will include summaries from participants about changes needed and an overall critique of

this SSHP. Changes, reviews, and updates to the SSHP may result from actual field conditions or changing conditions. No changes will be made without written approval from the USACE Project Manager and Contracting Officer.

#### **1.13.11 Emergency Response Contacts**

Emergency contacts listed in this SSHP may change. The SS will inform workers of any change in emergency procedures or contact information once the information is made available.

#### **1.13.12 Adverse Weather or Other Environmental Conditions**

In case of adverse weather or other environmental conditions, the SSHO, in consultation with the SS, will determine whether work can continue without compromising worker health and safety. The following adverse conditions could prompt a safety review:

- High winds
- Extreme cold
- Heavy precipitation
- Fog
- Volcanic action
- Earthquakes

#### **1.14 RECORD-KEEPING REQUIREMENTS**

All safety and health record-keeping requirements mandated by 29 CFR 1910.120, 29 CFR 1926, and 29 CFR 1904 will be followed. These records include injury and illness logs, accident/incident reports, site inspection reports, daily Toolbox Safety Meetings, monitoring reports, SSHO logs, and MSDSs/SDSs.

Health and safety records will be maintained on site at the Bristol field office to fulfill all OSHA, Workers' Compensation, and insurance record-keeping requirements. These include the following:

- OSHA’s Form 300, “Log of Work-Related Injuries and Illnesses:” This log is maintained at the project site. Each recorded injury or illness is entered in the log within 6 days after notice that a recorded case has occurred (29 CFR 1904.2).
- Bristol Industries Incident Report Form: A copy of this report (or insurance claim report) must be available within 7 days after receiving notice that a recorded case has occurred (29 CFR 1904.4).

Copies of these OSHA forms are included in Attachment 5 of the APP.

The nearest OSHA office must be contacted within 8 hours of the SS or SSHO being notified of an occupational fatality or multiple injuries (29 CFR 1904.39). The contact phone number is 907-269-4957.

#### **1.14.1 Site Safety Inspection Documentation**

Site safety inspections will be conducted by the Site Safety and Health Officer, Eric Barnhill, or his alternate Chuck Croley and documented in the DQCRs and submitted to the USACE. This documentation will include safety inspections, work summaries, safety meetings, incident investigations, and other required documentation. An example of the SSHO Daily Inspection Log is included in Attachment 5 of the APP.

The SSHO’s daily inspection documentation will contain the following, at a minimum:

- Date
- Work area(s) visited
- Number of employees in the work area(s)
- PPE and work equipment in use
- Special safety or health precautions (excavations, etc.)
- SSHO signature

A safety meeting will be held each morning before beginning work at a site. The daily meeting will be documented on the Toolbox Safety Meeting Record form (included in Attachment 5 of the APP). The daily meeting will be used to review the hazards

associated with the activities planned for the day and measures to reduce the potential for incidents. The Toolbox Safety Meeting Record form will be included in the DQCR.

#### **1.14.2 Personnel Sampling/Monitoring Reports**

During the course of field activities, some personnel may use personal air sampling pumps or passive badge samplers or dosimeters. These types of equipment will be used to monitor exposures for workers involved in specific activities at work sites. These sampling activities will be documented in the field logbook and on the Daily Inspection Log maintained by the SSHO and the Air Monitoring Data Record, as necessary. No air sampling is anticipated for activities covered by this SSHP.

#### **1.14.3 Accident/Incident Reports**

An incident is defined as follows:

- A fatality
- Hospitalization of three or more workers
- An injury or illness that meets the OSHA recordability criteria
- A property/vehicle/equipment incident that results in damage greater than \$2,000
- Cases involving first aid treatment

Accidents that result in minor first-aid treatment should be reported verbally to the SSHO and recorded in the first-aid log maintained at the infirmary.

If an accident or incident should occur, the SSHO is responsible for making sure all reports are completed.

Any accident or incident beyond first aid (a recordable event as defined by OSHA) or resulting in any property damage will be reported verbally and in writing to the Contracting Officer within a 24-hour period by using the USACE Pacific Ocean Division (POD) Form 265-E, Immediate Report of Accident (included in Attachment 5 of the APP).

Any accident resulting in a lost workday and/or property damage exceeding \$2,000 will be reported both verbally and in writing. Verbal reporting will be provided immediately – regardless of the time of day. The POD Form 265-R will be submitted to the USACE within 24 hours and the Engineer Form (ENG) 3394 (included in Attachment 5 of the APP) will be completed and submitted to the USACE within 72 hours of the accident.

USACE Engineer (ENG) Form 3394 will be completed and submitted within 5 days for injuries/illnesses beyond first aid or for property damages of \$2,000 or more. (This form is located in Attachment 5 of the APP).

For accident reporting purposes, the SS will be responsible for notifying the USACE Contracting Officer's Representative or the on-site QAR of the incident before, or simultaneously with, notifying Bristol management personnel. In the event of an accident, the following personnel will be notified.

#### Telephone Contacts for Accident Reports

| Title                                | Name            | Work Telephone |
|--------------------------------------|-----------------|----------------|
| Contracting Officer's Representative | Ron Broyles     | 907-753-5789   |
| Alaska District Safety Officer       | David Prado     | 907-753-5712   |
| USACE Industrial Hygienist           | Stephen O'Neill | 907-753-2681   |

USACE = US Army Corps of Engineers

#### Email Contact for Accident Reports

| Title                   | Name            | Email                                                                                | Telephone    |
|-------------------------|-----------------|--------------------------------------------------------------------------------------|--------------|
| District Safety Officer | Stephen O'Neill | <a href="mailto:stephen.g.oneill@usace.army.mil">stephen.g.oneill@usace.army.mil</a> | 907-753-2896 |

For Bristol corporate reporting requirements:

**Reporting of Work-Related Fatality.** The SS will report a work-related fatality as soon as possible after becoming aware of it, but no later than 4 hours after the fatality. The SS is required to report the fatality to the Bristol Project Manager and the Corporate HSM. If the SS is unable to report the fatality, the SSHO will report the fatality. If the Project



Manager or the Corporate HSM is unavailable, the fatality must be reported to the Bristol Chief Executive Officer.

**Reporting of Work-Related Hospitalization.** The SS will report a work-related injury requiring hospitalization as soon as possible after becoming aware of it, but no later than 4 hours after the hospitalization. The SS is required to report the hospitalization to the Bristol Project Manager and the Bristol HSM.

**Reporting of Work-Related Injury or Illness.** The SS will report all lost-time injuries or illnesses to the Bristol Project Manager and the Bristol HSM as soon as possible, but no later than 8 hours after becoming aware of the injury or illness.

Bristol personnel will provide notifications to state or federal agencies. As previously indicated, the federal OSHA reporting telephone number is 907-269-4957. Instances involving a single employee hospitalization will be reported to Alaska State OSHA at 907-269-4995.

#### **1.14.4 Safety and Health Information**

The SS/SSHO will review safety and health issues daily, and this information will be reported in the DQCR. Safety and health issues will be discussed at the daily Toolbox Safety Meetings. The DQCR will also document all field activities performed at the site.

The DQCR will document the date, time, field activities performed, names of personnel, weather conditions, visitors to the site, areas where photographs were taken, calibration records for instruments, any air-monitoring results, and start and completion times of activities.

#### **1.14.5 Hazard Communication Program/Material Safety Data Sheets/Safety Data Sheet**

The SSHO, as part of site-specific training, will provide hazard communication training for all hazardous materials brought on site. The training will include reviewing the hazards of the chemicals, symptoms of exposure, first aid, Material Safety Data Sheets (MSDS)/Safety Data Sheets (SDS) for spill control information, and appropriate labeling requirements. The MSDSs/SDSs will be required for all hazardous materials used on site. The MSDSs/SDSs will be maintained on site by the SSHO.

#### **1.14.6 Safety and Health Phase-Out Report**

At the completion of the project, a Safety and Health Phase-out Report will be prepared, and will include the following information:

- Summary of the overall success of the Safety and Health Program (accidents/incidents, injury/illness cases)
- Final decontamination documentation for equipment, vehicles, or facilities before demobilization
- Summary of exposure monitoring and air sampling results
- Signatures of the SSHO and the HSM

## **ATTACHMENT 2**

### **Site Safety Officer Resume**

Charles "Chuck" Croley

Eric Barnhill Alternate



## CHARLES (CHUCK) CROLEY

Site Superintendent / Site Safety & Health Officer

### Years Experience

Total: >35; Bristol: 6

### Areas of Expertise

Quality Control

Site Superintendent

Safety and Health Management

Fuel Storage Tank (FST) Installation and Removal

Well Drilling and Sampling

Mobilization and Demobilization to Remote Sites

### Training and Certifications

Certified UST Worker, State of AK No. 172 (Installation/Retrofitting and Decommissioning)

Certified Safety Instructor-ATV Safety Institute-ID No. 120099

U.S. EPA/ AHERA-Asbestos Abatement Worker - AK No. 5249

30-Hour OSHA Construction Safety and Health

40-hour EPA/AHERA Asbestos Supervisor/Worker / plus 8-hour Refresher

40-hour HAZWOPER / 8-hour Supervisor / 8-hour Refresher, current

8-hour Entry to Confined Spaces

24-hour Excavation, Trenching, and Soil Mechanics

USACE Construction Quality Management for Contractors

Hazardous Materials Transportation (DOT/IATA)

Certified Erosion & Sediment Control Lead

### Education

Laramie High School, Laramie, Wyoming, 1963

Mr. Croley has worked on remote site projects throughout Alaska for over 35 years. From 1968 to 1979, he worked for a variety of construction and drilling contractors that conducted soils investigation and mining exploration work. The soils investigations included work for geotechnical studies for the Trans-Alaska oil pipeline. Projects in mining fields included mineral exploration and hydrological studies for dam foundations. Mr. Croley is an experienced Site Superintendent, Health and Safety Officer, and Contractor Quality Control Systems Manager (CQCSM) for projects encompassing construction, aboveground and belowground fuel tank installations and removals, monitoring well drilling, sampling for a variety of media, reserve pit closures, demolition projects, and oil field investigations.

### Professional Experience

- ◆ **Site Supervisor/SSHO, N.E. Cape HTRW Remedial Actions, USACE, Alaska District, St. Lawrence Island, Alaska (05/2011 – 10/2011; \$18M).** Directed mobilization / demobilization activities for a 40-man camp and all related equipment, supplies, and personnel to conduct removal actions for 15 tons of arsenic-contaminated soil, 1,773 tons of PCB-contaminated soil, 5,550 tons of POL-contaminated soil, 105 tons of PCB hazardous waste soil, and 34 tons of miscellaneous metal debris. Related activities included setting up an on-site chemical analysis laboratory, rebuilding and maintaining roads, and rebuilding and maintaining the airstrip runway and parking apron. Responsible for the supervision and safety of staff. Oversaw support of an independent, USACE supported, NALEMP project.
- ◆ **Site Supervisor/SSHO, FUDS, Demolition Project, Fort Sumner Army Airfield, USACE, Albuquerque District, Fort Sumner, New Mexico (01/2011-02/2011; \$300K).** Directed demolition of various structures at WWII-era FUDS site to remove ongoing potential hazards. Activities included structure demolition, demolition and backfilling of various foundations, and the removal of metal hazards.

Supported site inspection activities that included monitoring well installations and closing water wells. Soil sampling activities included trenching/excavation activities. Oversee the removal of all demolition debris from the site.

- ◆ **Site Supervisor/SSHO, N.E. Cape Debris Removal, Landfill Cap, and Soil Removal, USACE, Alaska District, St. Lawrence Island, Alaska (05/2010 – 10/2010; \$7.8M).** Directed mobilization / demobilization activities for a 40-man camp and all related equipment, supplies, and personnel to conduct debris removal from a landfill and construct a legal landfill cap; locate and remove in excess of 800 tons of PCB-contaminated soil; locate, remove, screen, and ship off-site 2500 tons of POL contaminated soil; conduct water and soil studies; set up a portable chemical analysis laboratory; and conduct debris removal activities from tundra / wetlands. Responsible for the supervision and safety of staff. Conducted three separate tours of the project for visiting dignitaries, ranging from one to 26 participants.
- ◆ **Site Supervisor/SSHO, FUDS, Tierra Amarilla Air Force Station, USACE, Albuquerque District, Tierra Amarilla, New Mexico (04/2010; \$223K).** Directed a subcontractor for the excavation, removal, and shipment offsite of 360 tons of debris and the demolishment of physical hazards, such as open manways and a deteriorating sewage system with several large septic tanks.
- ◆ **Site Supervisor/SSHO, N.E. Cape In-situ Chemical Oxidation (ISCO) and Intrusive Drum Removal/Landfill Cap, USACE, Alaska District, St. Lawrence Island, Alaska, (05/2009 – 10/2009; \$6.2M).** Directed the mobilization of a 30-man-camp and related heavy construction materials and equipment, via barge and landing craft, from Anchorage, Alaska to St. Lawrence Island, Alaska, which is located roughly 130 miles offshore west of the western coast of Alaska. Responsible for the supervision and safety of all Professional staff, equipment operators, laborers, surveyors, subcontractor personnel, and camp staff. The project included an In-situ Chemical Oxidation study on a subsurface hydrocarbon plume in arctic terrain and conditions. The project also included an intrusive removal of old drums containing waste oil that had been placed in a landfill, where the oil was recovered and the drums cleaned and reburied as inert debris in the landfill. The project included mining, hauling, and placing 28,000 cubic yards of cap material for the landfill and then re-vegetation of the landfill cap area. At the end of the project, all waste material, equipment, and camp were loaded on barges and demobilized.
- ◆ **Site Supervisor/SSHO, Clean and Inspect Diesel Fuel Tanks, FAA, Biorka Island and Level Island, Alaska (2008; \$93K).** Supervised cleaning and inspection of diesel tanks and other activities. The scope of work included preparing planning documents and reports; mobilizing and demobilizing to and from Biorka Island; cleaning and inspecting five 20,000-gallon ASTs on Biorka Island; inspecting the secondary containment of the 20,000-gallon tanks; mobilizing and demobilizing to and from Level Island; and cleaning and inspecting two 10,000-gallon ASTs on Level Island.
- ◆ **Site Supervisor/SSHO, Phase II and Phase III, Landfill Remedial Action, FAA, Cape Yakataga, Alaska (Summers of 2007 and 2008; total project for two years: \$14.3M).** Supervised remedial action activities for Bristol Construction, LLC on FAA project. Phase II and Phase III. Project included the excavation, containerization, and transportation of dioxin affected soil from an old landfill. During Phase II soil was placed in 8' X 20' containers,

trucked 40 miles and then loaded on Landing Craft and barges for transportation to the disposal site in Oregon. Phase III of the project involved loading the soil into 9 cubic yard supersacks, trucking the 40 miles and loading the supersacks onto Landing Craft and barges for transportation to the final disposal site in Oregon. Both phase of the project involved waste characterization and confirmation sampling for chemical analysis. Monitoring wells were installed for monitoring. Final site restoration included the establishment of a borrow source, hauling the backfill 8 miles, regarding the site, site restoration that included grass seeding, tree planting, and stream bank restoration to ADEC guidelines.

- ◆ **Site Supervisor/SSHO, Kodiak Air Traffic Control Tower (ATCT) AST Upgrades, FAA, Kodiak, Alaska (2007; \$98K).** Supervised the removal of a 2,000-gallon AST and replaced with a newly designed 1,000-gallon AST. Installation included new fuel piping. Outside piping was secondarily contained and interior piping upgraded to include new fuel filtration and valve system. A new VeederRoot monitor and inventory control system was installed.
- ◆ **Site Supervisor/SSHO, Cold Bay AST Upgrades, FAA, Alaska (2007; \$93K).** Supervised AST upgrade activities for Bristol Construction Services, LLC. Site activities included the removal of an old 500 gallon, single wall AST and associated piping with a newly designed 500 gallon double walled AST and new associated piping and the installation of a VeederRoot monitoring and inventory control system.
- ◆ **Site Supervisor/SSH, Biorka Island Groundwater Investigation, FAA, Alaska (2006; \$99K).** Supervised the emergency removal of a 1000 gallon AST, the survey of a previously removed pipeline, the location of 5 historical POL release areas and the soil sampling of these areas for contaminants, and the air monitoring and sampling of a area underneath an occupied building to determine the presence of any contaminants.
- ◆ **Site Supervisor/SSHO, ATCT UST Upgrades, FAA, Anchorage, Alaska (2006; \$45K).** Supervised UST upgrade activities for Bristol Construction that involved with the reconditioning of manway protective coating and pulling all of the fuel and return lines and replacing with new lines and valves. The project also called for the installation of new piping that would allow a newly installed emergency generator to use the UST as a primary fuel source.
- ◆ **Site Superintendent/SSHO and Equipment Operator, Airport Tower Installation, FAA, Adak, Alaska (2005; \$500K).** Directed a project that involved the upgrades of navigation aids at a Critical Navigation Site without the disruption of services. The scope of work included resealing two radomes by re-caulking and re-bolting (in excess of six thousand bolts and gaskets), demolition of two remote communication air/ground (RCAG) antennas and construction of two new RCAG antennas inside the radomes; the installation and burial of electrical and communications cables in over 300 lineal feet of trenches; the installation of two uninterruptible power supply systems (UPS); the construction of three new antennas (C-3, Glideslope, and Localizer); the repair of the main power supply box; and the installation of a new LCD lighting system on the NDB towers. The project also included installation of a new monitoring system, new piping, and the repair of an aboveground storage tank (AST) that furnishes fuel to the site emergency generator.

- ◆ **CQCSM, N.E. Cape Debris and Tram Demolition, U.S. Army Corps of Engineers (USACE), Alaska District, St. Lawrence Island, Alaska (2005; \$5.2M).** Set up the Project Quality Control and Site Safety Management System at the start of the fieldwork. Conducted all beginning of field project orientations and Preparatory inspections. Conducted five safety classes for all-terrain vehicles per EM 385-1-1.
- ◆ **CQCSM/Alternate SSHO, Landfill Project, CH2M Hill Constructors, Inc. (CCI), U.S. Air Force, Shemya, Alaska (2005; \$2.1M).** Project involved capping an old landfill and constructing a new landfill with an adjoining asbestos cell. The project involved the excavation, placement, and grading of 112,000 cubic yards of three different soils types for the designed capping of the old landfill and excavation of 80,000 cubic yards in the construction of the new landfill and asbestos cell.

## Professional Experience

- ◆ **Harding Lawson Associates, Anchorage, Alaska (01/1979 – 10/2004).**
  - Site Superintendent/ SSHO, and CQCSM for the Bureau of Land Management, and Equipment Operator for R & R Lodge Fuel Spill Cleanup, Alaska Range (2004; \$100K). This project entailed excavation and sampling activities for a fuel spill from a fuel bladder and containment area at a remote hunting lodge in the Alaska Range. The project included the excavation of 55 cubic yards of fuel-contaminated soil over bedrock, alongside a short (1,600-foot) active airstrip, to a depth of 9 feet. Excavation was accomplished with small equipment. Five cubic yards of soil were removed from the site by small aircraft (Cessna 206) and 50 cubic yards were stockpiled on a liner for land-farming activities.
  - Contract Site Supervisor, Closure Activities at an Inactive Reserve Pit, Chevron/Texaco, West Kavik, Alaska's North Slope (2004; \$750K). The first phase consisted of mobilization, construction, and demobilization of a remote site camp with Rolligons. The camp included power generation, freshwater treatment, grey water treatment, and cooking facilities, as well as living accommodations for 20 persons. The second phase consisted of mobilization and demobilization of equipment capable of mining approximately 8,500 cubic yards of gravel from an old airstrip and placing the gravel on top of an inactive reserve pit. Acted as SSHO while he was on site.
  - Site Superintendent/SSHO, Restoration at Red Devil Mine, BLM, Alaska (2003; \$450K). Project consisted of demolition activities, a site investigation, and a historical site sampling activity for restoration at Red Devil Mine, a remote Alaska site where all equipment and personnel were mobilized by aircraft. The project included the demolition of six ASTs ranging from 200- to 350-barrel tanks and an ore hopper and ore-crushing facility. Project included the on-site burial of materials from demolition activities (including metal, wood, and concrete). Demolition activities took place in supplied air because of the presence of lead and mercury contaminants. A site investigation was conducted using a probe-pounding rig. A successful Historical Site Investigation was conducted for an ore house that had been destroyed more than 50 years prior and the site had been built over. The investigation was conducted using present-day air photos, old maps and field books, and a backhoe.



- Contract Field Operations Manager, Closure Activities at Inactive Reserve Pits, Glenn Springs Holdings, Inc., a subsidiary of Occidental Petroleum, North Slope, Alaska (2002-2003; \$1.25M). This project involved closure activities at three inactive reserve pits sites on the North Slope, Alaska. The first phase was the planning and mobilization of drilling equipment mounted on Rolligons to complete a subsurface investigation, and estimate drilling wastes and volumes of clean drill pad gravel. The second phase included the route selection and building and maintenance of eight miles of ice roads over tundra and river bottoms. The second phase also included the excavation and transport of 9,500 cubic yards of drilling wastes to the grind-and-inject facility at Prudhoe Bay from the reserve pit, and the hauling and placement of clean gravel, via Rolligon, at a third reserve pit. The work involved coordination among three oil companies and their contractors.
- CQCSM/Alternate SSHO, Demolition and Site Restoration, USACE, Alaska District (2001-2003; \$5M). Managed demolition and site restoration of the Tok Fuel Terminal, Alaska. Site tasks included researching historical photographs; asbestos, polychlorinated biphenyls (PCBs), and lead-based paint (LBP) sampling; conducting a landfill investigation; construction of a solid waste landfill that included an asbestos cell; the removal and packaging of hazardous wastes; the removal of petroleum, oils, and lubricants (POL)-contaminated soil; site-wide abatement and disposal of asbestos and LBP; demolition and burial of 23 buildings; demolition and burial of four 1,000-gallon FSTs, one 1,000-barrel water storage tank, and one 5,000-barrel FST; and demolition and removal of one 1,000-barrel FST, two 5,000-barrel FSTs, nine 30,000-barrel FSTs, and 30,000 lineal feet of tank-farm-related fuel and fire retardant pipelines.
- CQCSM/Alternate SSHO, School Demolition Project, USACE, Alaska District, Eielson Air Force Base (2001; \$1.2M). Managed the demolition of the Ben Eielson Taylor Elementary School, Eielson AFB, and the construction of an Olympic-sized soccer field, a softball field, bleachers and fencing of the entire sports complex. Complicated demolition and disposal activities were involved, including security concerns with off-site disposal of debris, asbestos removal prior to demolition, and suspected mercury releases. Construction included leveling and placement of several types of soils, installation of an underground water hydrant system, concrete, asphalt, grass seeding, and fencing activities. Supervised quality control for contractor and subcontractor activities.
- CQCSM/Alternate SSHO, Demolition of Long-Range Radar Station, USACE, Alaska District, Fort Yukon, Alaska (1999-2002; \$5M). Managed multifaceted demolition of a long-range radar station. Directed removal and long-term storage of more than 650 cubic yards of POL-contaminated soils. Supervised asbestos removal and asbestos storage of materials from 13 buildings, four radar towers, and utility facilities; demolition of two 60-foot by 60-foot and two 120-foot by 120-foot radar towers; demolition and debris removal of 12 buildings; decommissioning and demolition of 26 ASTs; construction of a solid waste landfill; placement of various types of demolition debris in the landfill, including use of an asbestos cell; and capping of the landfill to State of Alaska criteria. Conducted soils exploration program and water sampling; constructed new fuel storage and monitoring system. Installed biovent system.
- CQCSM/SSHO, FST Upgrades, USACE, Alaska District/FAA, Various Locations, Alaska (1998). Responsibilities included on-site construction management and health and safety, developing reporting documents, and assisting in planning and submittal of documents. Managed FST upgrades at Port Heiden, Wrangell, Metlakatla, Sand Point, and Dillingham, Alaska. Project entailed removal of seven regulated underground storage



tanks (USTs) and one AST, and installation of five ASTs for prime fuel sources at remote navigation aid sites. Fuel systems included lead detection, inventory control, and remote site monitoring systems.

- CQCSM/SSHO, Tank Removal and Soil Remediation, USACE. Alaska District, Galena Air Force Station (AFS), Alaska (1997). Responsibilities included on-site construction management and assisting with completing planning and reporting documents, managing submittals, performing network analysis, and submitting pay requests. Managed cleaning of three bulk fuel ASTs; decommissioning of three USTs; and construction, operation, and maintenance of a 5,100-cubic-yard bioremediation cell. The project included demolition, asbestos abatement and waste management.
- CQCSM/SSHO, UST Removal at the Galena AF Power Plant, USACE, Alaska District, Galena, Alaska (1996-1997). Responsibilities included on-site construction management, site safety, and assisting with completing planning and reporting documents, managing submittals, performing network analysis, and submitting pay requests. The project included removal of two 12,000-gallon and two 25,000-gallon fuel USTs and five 55- to 1,000-gallon USTs that contained fuel and oil/water separator waste; removal and stockpiling of 700 cubic yards of contaminated soil; installation of two 30,000-gallon ASTs at a remote site off the road system.
- Contract Site Superintendent, Reserve Pit Closeout, Exxon Mobil, Flaxman Island, Alaska (2000-2001; \$7.5M). Provided construction and safety oversight and permit compliance for closeout of two inactive reserve pits on Alaska's North Slope. Winter 2001 activities included drilling a new 2,500-foot disposal well for grinding and injecting reserve pit wastes; excavation of two inactive reserve pits and two flare pits; confirmation sampling and on-site laboratory analyses; slurring and injecting cuttings; and reviewing and verifying quantities and pay items. Winter 2002 activities included construction of a 68-mile offshore ice road on the Arctic Ocean; excavation of contaminated soil from reserve pits, and the excavation and hauling of 20,000 cubic yards of drilling wastes to the Prudhoe Bay grind and injection facility. Project considerations included sensitive wildlife habitats, construction in arctic conditions, and North Slope safety requirements. Job range: \$7.5 million.
- Contract Site Quality Control Manager, Quality Assurance Monitoring, Alaska Department of Natural Resources, Joint Pipeline Office (JPO) for the Northstar Development Project, Point McIntyre/Point Storkerson, North Slope, Alaska (\$3M). Provided in-field quality assurance monitoring during construction of two 10-inch pipelines running from Seal Island, offshore, to Point McIntyre, onshore, and then onshore and terminating at BP's Gathering Center 1. The offshore underwater pipeline portion was approximately 6 miles long and depths to 50 feet.
- Site Superintendent, Cleanup at Fuel Site, Exxon Company, USA, Flaxman Island, Alaska Cleanup project at a former fuel storage area at the Alaska State A-1 drill site on remote Flaxman Island in the Beaufort Sea. The project involved the use of a field laboratory to field screen and segregate 1,000 cubic yards of soil during the winter. The excavated contaminated soil was then transported, via Roligon, back to the Prudhoe Bay area for treatment.
- Site Superintendent, Inactive Reserve Pit Investigations, for Exxon Company, USA, Flaxman Island, Alaska. The project consisted of winter investigations of two inactive reserve pits at Alaska State A-1 and G-2 drill sites on Flaxman Island, Alaska, a remote

Island in the Beaufort Sea. The investigations included relocation of the reserve pits, soil drilling with a drill rig transported via Roligon, excavation of trenches (in permafrost materials) for drill mud sampling and investigating the use of liners.

- Contract Site Quality Control Manager, Quality Assurance Monitoring, Alaska Department of Natural Resources, JPO for the Alpine Development Project, Colville River, North Slope, Alaska. Provided in-field quality assurance monitoring during horizontal directional drilling and installation of four pipelines beneath the Colville River. The crossing was approximately 4,100 feet long.
- Construction Manager/SSHO, Development of Soil Gas Recovery System, USACE, Alaska District, Fort Wainwright, Alaska. Provided construction management of an experimental soil gas recovery system that included the installation of two horizontally drilled wells, a 1,000-foot-long air-injection well, and a 750-foot-long vapor-extraction well. The experimental system included the installation of a variety of monitoring wells and nuclear density probe wells, as well as the compressor plant for the air injection. Also implemented site safety plan.
- Construction Superintendent/SSHO, FST Improvements, FAA, McGrath, Alaska.
- Supervised project to decommission eight FSTs and install seven FSTs. Also responsible for site safety.
- Construction Superintendent/SSHO, FST Improvements, FAA, Bethel, Alaska. Supervised the decommissioning of 14 FSTs and installation of 9 FSTs. Also responsible for site safety.
- Construction Superintendent/SSHO, UST Decommissioning, FAA, Cordova, Alaska. Supervised the decommissioning of 19 FSTs and installation of nine FSTs. Responsible for site safety.
- Construction Superintendent/SSHO, UST Decommissioning, Municipality of Anchorage, Alaska. Directed field operations for decommissioning of three USTs at a power-generating facility.
- Construction Superintendent/SSHO, FST Replacement, FAA, Statewide Alaska (1990-1998). Directed field operations for the FAA for Alaska (statewide) FST replacement project to decommission USTs and ASTs, construct new fuel systems, and clean up fuel-affected soil. Responsible for site safety. Completed projects at four Anchorage and 16 rural locations, involving 190 USTs and ASTs, 122 decommissionings, 79 installations, and 11 upgrades.
- Senior Technician, Hunters Point Annex Restoration, USACE, San Francisco, California. Logged borings, field-screened soil samples for radiation, installed and sampled monitoring wells, located drill borings for future projects, and mapped dump sites suspected of containing radiation-affected waste.
- Drilling Superintendent/Senior Technician, Groundwater Investigations, FAA, Bettles, Alaska. Performed groundwater investigations. Supervised drilling and environmental soil and water sampling program to trace the limits of a contaminant plume. Responsible for site safety.

- Drilling Superintendent/Senior Technician, Reserve Pit Monitoring, Confidential Client, Kenai, Alaska. Supervised a reserve pit monitoring project over a two-year period. Supervised field operations including drilling, environmental soil sampling, and groundwater testing for possible groundwater contamination.
- Drilling Superintendent, Milne Point Gravel Study, for Conoco, Inc., North Slope, Alaska. Directed a drilling and soil sampling program for gravel mine site exploration.
- Drilling Superintendent, Drilling and Soil Sampling Program at the Point McIntyre Development, ARCO Alaska, Inc., North Slope, Alaska. Supervised a drilling and soil sampling program for a foundation study for a drill pad design and pipeline construction. Installed a ground temperature monitoring system. Drilling activities included onshore and over-ice operations.
- Drilling Superintendent, Field Investigation, Sohio Petroleum Company, Beaufort Sea, Alaska. Supervised field investigation for the Endicott Geotechnical Investigation, which involved drilling onshore and offshore soil borings, and performing in-situ testing to establish design criteria for the development of Endicott oil field facilities. Coordinated field crews, maintained all equipment, and troubleshoot drilling problems.
- Superintendent/Senior Technician, U5-A Slab Investigation, ARCO Alaska, Inc., North Slope, Alaska. Supervised drilling for an environmental soil sampling and geotechnical drilling program inside a warehouse in a permafrost area. The purpose of the project was to investigate a foundation failure and related chemical release.
- Drilling Superintendent, Support for FST Decommissioning, USACE, Alaska District, Various Sites throughout Alaska. Served as drilling superintendent for FST decommissionings and installations, soil and water investigations and studies, and remedial action and construction projects.
- Senior Technician, Remedial Investigation, USACE, Sacramento District, at Fort Ord, California. Performed remedial investigation for the installation and sampling of monitoring wells, and collection of inventory and control samples.
- Senior Technician, Heavy Metal Sampling, ARCO Alaska, Inc, Prudhoe Bay, Alaska . Developed a system to sample for heavy metals in high-pressure natural gas at Prudhoe Bay, Alaska.
- Senior Technician, Soil Sampling, Exxon Company, U.S.A, Seward and Valdez, Alaska. Conducted environmental soil sampling programs on and around contaminated soil stockpiles
- Senior Technician, Soil Sampling, Confidential Client, Beluga, Alaska. Conducted environmental soil sampling programs on a soil bioremediation project near Beluga, Alaska. The sampling took place at several remote gravel pads in southcentral Alaska. Directed the initial construction of two bioremediation cells.
- Senior Technician Tatitlek Soil Remediation Project, Exxon Company U.S.A., So
- Senior Technician, Sampling and Monitoring System, Chevron U.S.A., Inc. Directed drilling operations for sampling the core of a man-made ice island and constructing a monitoring system in the Beaufort Sea, Alaska. Conducted over-ice sampling for future ice or gravel island drilling locations.

- Senior Technician, Groundwater Investigation, State of Alaska, Minto, Alaska. Responsible for overseeing groundwater investigation and permanent abandonment of a freshwater production well.
  - Senior Technician, Seismic Monitoring System Development, ARCO Alaska, Inc. Directed drilling operations and recovery of seismic equipment, and construction of a seismic monitoring system for a production well test (UGNU tiltmeters) on the North Slope, Alaska.
  - Senior Technician, Reserve Pit Closeout, ARCO Alaska, Inc., and Conoco, Inc, North Slope, Alaska. Directed drilling and environmental soil sampling for reserve pit closeout permit requirements on the North Slope of Alaska, using hollow-stem auger and coring systems. Installed permanent ground temperature monitoring systems. Collected and field tested surface-water samples to monitor closeout permit compliance.
  - Senior Technician, Drilling and Sampling Programs, Exxon Company, U.S.A, Alaska. Conducted drilling and sampling programs at a remote arctic exploration site (Point Thomson Units 1 and 4, North Slope, Alaska) during summer and winter. Directed bioremediation activities at the same site, including mobilization and demobilization of workers, equipment, camp facilities, and bioremediation work, using marine and overland transportation.
  - Senior Technician, UST Removal at the Alaska Aviation Heritage Museum, Municipality of Anchorage, Alaska. Responsible for overseeing the removal of three USTs in a shallow groundwater area.
  - Senior Technician, Site Investigation, Confidential Client, Anchorage, Alaska. Performed service station site investigation and directed drilling operations for soil testing around buried facilities and utilities.
  - Senior Technician, Support Causeway, Municipality of Anchorage, Alaska. Drilled five offshore borings and performed cone penetrometer tests for a causeway linking Anchorage and Fire Island.
  - Senior Technician, Third Avenue Shelter Project, Municipality of Anchorage, Alaska. Drilled three borings in an earthquake slide area in which cone penetrometer testing was conducted to a depth of 120 feet.
- ♦ **Senior Technician, Municipality of Anchorage Projects, Alaska.** Participated in the following area projects:
- Peters Creek Watershed Improvement District (W.I.D.)
  - Nancy Local Improvement District 174 and W.I.D.
  - Chester Creek Oil and Gas Separators
  - West 42nd Avenue
  - West High Culvert
  - 56th Street Walls
  - Girdwood Anchorage Telephone Utility Site
  - 39th and 40th Streets, Anchorage Telephone Utility Site
  - Southeast Interceptor Project

- Bear Valley Anchorage Telephone Utility Site
- Chugiak Fire Station
- Hiland Drive Slope Stabilization
- Diamond Trunk Storm Drainage Study
- Senior Field Technician/Drilling Superintendent, Geotechnical Investigation, ARCO Alaska, Inc. Performed geotechnical investigation for Prudhoe Bay Unit reserve pits on the North Slope of Alaska. Work consisted of drilling and logging test borings via 3-inch frozen cores. Project objective was to measure the depth of chemical contamination beneath the reserve pit. Collected soil samples for chemical analyses.
- Senior Field Technician/Drilling Superintendent, Groundwater Investigation, Union Oil Company of California. Performed groundwater investigation on the Kenai Peninsula, Alaska. Drilled borings and sampling soil and groundwater for geochemical analyses to evaluate impacts on groundwater resources and potential contaminant transfer.
- Senior Field Technician/Drilling Superintendent, Site Investigation, Butler Aviation, Anchorage, Alaska. Performed site background investigation. Drilled borings and sampled soil and groundwater for geochemical laboratory analyses.
- Senior Field Technician/Drilling Superintendent, Sampling Program, ARCO Alaska, Inc. Performed work on an environmental project on the North Slope of Alaska, to explore possible effects of dispersion and biological accumulation of chemical contaminants in tundra. Duties included sampling surface water, soil, and vegetation at 250 sampling points for geochemical analyses. Assisted in field measurements of pH, electrical conductivity, and dissolved oxygen content of water.
- Senior Field Technician/Drilling Superintendent, Groundwater Investigation, ARCO Alaska, Inc. Performed an investigation to examine the potential for reserve pit water to seep through gravel containment berms on the North Slope, Alaska. Assisted in installing and monitoring instrumentation to identify groundwater characteristics in saturated and unsaturated zones, and to profile ground temperatures. Collected groundwater, soil, reserve pit water, and drilling reserve samples for geochemical analyses.
- Senior Field Technician/Drilling Superintendent, Multiphase Groundwater Investigation, Confidential client, Alaska. Performed multiphase investigation of impacts of plant discharges on groundwater in a multi-aquifer system for the Bernice Lake Power Plant in Alaska. During the initial phase, performed geochemical sampling of groundwater to evaluate potential problems. In Phase II, assisted in installing and monitoring groundwater and ground temperature instrumentation.
- Senior Field Technician/Drilling Superintendent, Soil and Groundwater Investigations, Tesoro Alaska Petroleum, Alaska. Performed soil and groundwater contamination investigation for an underground hydrocarbon spill at an industrial facility. Participated in drilling test borings and sampling soil and groundwater.
- Senior Field Technician/Drilling Superintendent, Preliminary Site Investigation, Pacific Gas and Electric's Hinkley Compressor Station in Hinkley, California. Performed preliminary site appraisal and participated in collecting groundwater samples from approximately 100 wells including domestic, agricultural, public water supply, and industrial wells in an investigation of chromium-contaminated groundwater.

- Senior Field Technician/Drilling Superintendent, Geotechnical Investigation, ARCO Alaska, Inc. Performed geotechnical investigation project, sampled soil, performed resistivity testing, and installed thermistors as part of freeze-thaw studies to redesign a flare pit on the North Slope, Alaska.
- Senior Field Technician/Drilling Superintendent, Boring and Sampling Program, America North, Inc./Alaska Gold Nome, Alaska. Drilled borings for the Steadman Field Site Investigation, and sampled soil contaminated with mercury and arsenic in Nome, Alaska. Project included investigating a waste disposal area.
  - Other related project experience includes the following:
    - Duck Island Development Area, Beaufort Sea, Alaska
    - Port of Nome Over-Ice Investigation, Nome, Alaska
    - Soil Boring Programs, Trans-Alaska Pipeline Route
    - Mukluk Island Site, Beaufort Sea, Alaska
    - Offshore Drilling, Beaufort Sea, Alaska
    - Drilling of Five Island Sites, Beaufort Sea, Alaska
    - Wharf and Docking Facilities, Afognak Island, Alaska
    - Rotary Drilling and Wireline Coring, Remote Island in Indian Ocean
    - Alpine Permafrost Institute, Pikes Peak, Colorado
- ◆ **Driller, Senior Technician, Drill Superintendent, Construction Superintendent, and Field Operations Manager, MACTEC Engineering and Consulting Inc., and its predecessors (Harding ESE and Harding Lawson Associates) (1979 to 10/2004).** Performed the role of CQCSM and alternate SSHO on many USACE Projects throughout Alaska. Description of duties in the various positions are as follows:
  - As senior technician, responsibilities included installing monitoring wells; sampling water and soil; handling oil and hazardous substances; performing field measurements on water samples; installing soil-gas wells; and installing thermistors, manometers, and piezometers. Conducted freeze-thaw studies, cone penetrometer tests, permafrost investigations, and percolation tests.
  - As general drilling superintendent, operated and maintained drilling equipment, supervised drill crews, and was responsible for site safety. Experienced with permafrost drilling, refrigerated coring, mineral exploration, dam foundation drilling and testing, over-water and over-ice operations, and helicopter drilling.
  - As construction superintendent, mobilized and demobilized construction crews and materials to various remote Alaska sites via air, land, and water transportation. Provided oversight for removal and storage of contaminated soil, decommissioning of USTs and ASTs, and installation of new FSTs and distribution systems, and was responsible for site safety.



## Additional Training and Certifications

Certified in UST Installation/Retrofitting, International Code Council  
No. 1057168-U1

Certified in UST Decommissioning, International Code Council-No. 1057168-U2

Certified in the Use of Nuclear Testing Equipment – Alaska No. 16619

40-hour Hazardous Waste Operations and Emergency Response (HAZWOPER),  
plus 8-hour Supervisor and 8-hour Refresher, Bristol Industries

CPR and First Aid for Adults, MEDIC FIRST AID® International

24-hour Construction Project Administration

Hydrogen Sulfide Safety Training

Radiation Protection Training

10-hour Construction Safety

Defensive Driving Training



**Chuck Croley**

Has completed 8 hours of annual refresher training as required by

**29 CFR 1910.120**

**Hazardous Waste Operations & Emergency Response**

A handwritten signature in black ink, appearing to read "Clark Roberts".

March 29 , 2012

Clark Roberts, C.I.H.  
Instructor





35-600697976

This card acknowledges that the recipient has successfully completed a  
30-hour Occupational Safety and Health Training Course in  
Construction Safety and Health

Chuck Croley

Maxey Riggs

(Trainer name - print or type)

2-16-18

(Course end date)



ERIC BARNHILL

Environmental Scientist

### Years Experience

Total: 12; Bristol: 6

### Areas of Expertise

Biology

Fisheries Research

Research Development

Remedial Investigation Sampling

Groundwater Sampling

### Training and Certifications

OSHA 30-hour Construction Safety and Health

HAZWOPER 40-hour Training

Hazardous Materials

Transportation Refresher IATA

AK Certified Erosion and Sediment Control Lead

Wetland Training Institute Wetland Delineation Certification Program

CPR and First Aid for Adults

Defensive Driving Training

Boating Safety

### Education

B.S., Biology, Eastern Washington University, 1999

Mr. Barnhill has used his environmental science capabilities for contaminated site projects since 2007. Project types include site assessments and groundwater monitoring investigations. Mr. Barnhill has an extensive background in fisheries science, including both the research and the development sides of numerous fisheries projects. Additionally, he has been responsible for developing contracts and research plans for fisheries research. His end goal has been support of continued sustainability of Alaska's fisheries resource and the areas in which they inhabit. Among his many attributes, he is proficient in public speaking.

### Project Experience

- ◆ **Environmental Scientist/Lead Environmental Sampler, Certified Erosion & Sediment Control Lead, Site Safety and Health Officer (Alternate) Northeast Cape HTRW, USACE, Alaska District, St. Lawrence, Island, Alaska (07/2011 – 9/2012).** Sampling responsibilities included coordinating sampling efforts for several sites within the project area, soil sampling, water sampling and tar sampling and packing/shipping of sampling. The project consisted of removal and containerization of POL and PCB contaminated soil and contaminated-sediment, and debris removal.
- ◆ **Environmental Scientist/Environmental Sampler, Site Safety & Health Officer Ramah Ranch Remedial Investigation (RI) and Interim Removal Action (IRA), USACE, Albuquerque District (4/2012).** Work included a site characterization/RI and an IRA at a rocket propellant impact site in New Mexico. Sampling responsibilities included creating and implementing a Multi Increment ® sampling design and sample management. Other duties included coordination with federal and state entities on an endangered and threatened species survey; survey was both academic and as part of a three person crew that performed a walking/driving survey of the site.

- ◆ **Environmental Scientist, Groundwater and Landfill Gas Monitoring Fort Richardson Landfill Joint Base Elmendorf Richardson, Alaska (1/2012 – Present).** Sampling includes quarterly groundwater for selected wells, annual groundwater detect monitoring, quarterly landfill gas monitoring for selected gas probes, semiannual and gas monitoring.
- ◆ **Environmental Scientist/Lead Environmental Sampler, Northeast Cape HTRW, USACE, Alaska District, St. Lawrence, Island, Alaska (07/2011 – 10/2011).** Sampling responsibilities included coordinating sampling efforts for several sites within the project area, soil sampling, water sampling and tar sampling and packing/shipping of sampling. The project consisted of removal and containerization of POL and PCB contaminated soil and removal of tar and tar-contaminated soil.
- ◆ **Environmental Scientist, Choggiung Limited Spill, Choggiung Limited, Dillingham, Alaska (10/2010).** Sampling responsibilities included excavating soil from beneath an above ground storage tank with a fuel leak; and taking several samples from the excavation to determine possible closure. The project consisted of direction of soil excavation and collection of analytical samples.
- ◆ **Environmental Scientist, Northeast Cape HTRW, USACE, St. Lawrence, Island, Alaska (07/2010 - 09/2010).** Sampling responsibilities included coordinating sampling efforts for several sites within the project area, soil sampling and water sampling and packing/shipping of sampling. The project consisted of a landfill cap and removal of POL and PCB contaminated soil.
- ◆ **Technical Lead, Site Inspections and Removal Response Actions at Former Army Air Field, Fort Sumner, New Mexico (02/2010).** Responsibilities included functioning as liaison between Bristol and the subcontractor performing sampling duties, MIS Sampling, tank removal and soil sampling beneath tanks and assisting Contractor Quality Control Manager (CQCSM) in daily paperwork duties.
- ◆ **Environmental Scientist, Soil Sampling, FAA, Selawik, Alaska (09/2009).** Responsibilities included taking samples in frozen soil, packing and shipping of samples, and swing tying. The project consisted of collecting confirmation samples of soil from underneath an aboveground storage tank (AST) where an overfill of two gallons of diesel fuel occurred years earlier.
- ◆ **Field Environmental Scientist, Data Collection Project, Fairbanks Environmental Services, Fort Wainwright Operating Unit 3, Alaska (04/2009).** Responsibilities included collecting well information and taking groundwater parameters for DRO, GRO, VOC, EDB, PAH, iron (II), lead, and sulfate analysis using low-flow groundwater sampling techniques.
- ◆ **Environmental Scientist, Well Inventory Project, U, Fort Richardson, Alaska (05/2009 - 09/2009).** Responsibilities included researching information on well locations, physically finding wells using Trimble GPS unit, and taking well field parameters, including well casing size, depth of well, depth to water and taking GPS positions for inclusion in a GIS database. The project consisted of a team of environmental scientists locating wells on the Fort Richardson Post, and noting metrics such as well damage, water level, casing type, etc. for inclusion in a military wells database.

- ◆ **Lead Environmental Sampler, Northeast Cape In-Situ Chemical Oxidation (ISCO) Study and Intrusive Drum Removal/Landfill Cap, USACE, Alaska District (07 - 09/2009).**  
Sampling responsibilities included coordinating sampling efforts for several sites within the project area, soil sampling, water sampling, petroleum, oil and lubricant (POL) sampling and packing/shipping of sampling. Tasks included report writing and gathering field supplies. This project consisted of excavation of an historic landfill with removal of drums of oil, transformers and other contaminated items; also a in-situ study to determine if chemical oxidation was a viable method for remediation of a petroleum contaminated area.
- ◆ **Environmental Scientist, Former Skelly Site Assessment, EPA 1004, Winnebago, Nebraska (10/2008).** Tasks included writing the Site Health and Safety Plan, installing soil borings, monitoring wells and collecting soil and groundwater samples. The project consisted of conducting a site assessment at a potential LUST site on the Winnebago Reservation in Nebraska, following NDEQ guidelines for a Tier 1 Site Assessment.
- ◆ **Environmental Scientist, Choggiung East Creek Hatchery Post Treatment Sampling and Assessment Report, Choggiung Limited, Dillingham, Alaska (10/2008).** Duties included developing sampling grid, soil sampling, collecting field-screening headspace samples, using a photoionization detector (PID), and packing and shipping of samples. Wrote a report summarizing field activities, presenting analytical data, and providing recommendations for future site remediation. Project consisted of soil sampling for assessment of a land farm being used to remediate petroleum contaminated soil.
- ◆ **Environmental Scientist, Private Residence Heating Fuel Investigation, Dillingham, Alaska (10/2008).** Developed a sampling protocol and performed soil sampling of an excavation at a private residence in Dillingham, Alaska. Duties included developing sampling grid, soil sampling, and packing and shipping of samples.
- ◆ **Environmental Scientist, Project Support for Elmendorf Treatability Study, Parsons Infrastructure & Technology Group Inc., Elmendorf Air Force Base, Alaska (06/2008).** Provided assistance for installation of bladder pump and set up of micro purge system for groundwater sampling from monitoring wells. Calibrated YSI brand water quality meter and logging system for groundwater monitoring. Performed seep sampling using a peristaltic pump. Assisted in labeling, packing and shipping of samples.
- ◆ **Environmental Scientist, Cape Yakataga Landfill Removal Project, Phase III, FAA, Cape Yakataga, Alaska (04/2008 - 06/2008).** Collection of waste characterization and confirmation soil samples for the decommissioning of a landfill and Biocell. Manifested barge shipments of contaminated soil to a disposal facility.
- ◆ **Environmental Scientist, Annette Island Phase I Environmental Due Diligence Audit (EDDA), Federal Aviation Administration, Annette Island, Alaska (04/2008).** Project responsibilities included conducting site visits to check for environmental contamination, interviews, database searches, and preparation of report and figures. Project consisted of site assessment of a former FAA site.

- ◆ **Environmental Scientist, BERS, Private Housing Development Project, Totem Trailer Park, Anchorage Alaska (04/2008).** Performed on-site assistance for well placement for groundwater contamination study. Project consisted of well installation in a residential mobile home park to assess soil and groundwater contamination.
- ◆ **Environmental Scientist, Wetland Delineation, Alaska Natural Gas Development Authority (ANGDA), Various Locations, Alaska (06/2008 - 09/2008).** Performed wetland delineation on sections of an approximately 470-mile proposed natural gas pipeline corridor. The effort was initiated by ANGDA to prepare primary requirements for a U.S. Army Corps of Engineers (USACE) National Environmental Policy Act (NEPA) ecological evaluation. Duties included traversing through developed and undeveloped Alaska wilderness, navigation and data entry using ArcPad software on several models of Trimble GPS units, making determinations of whether areas along the route were wetlands or uplands, participating in all aspects of wetland delineation, including digging pits, identifying soil types using Munsell soil charts, and identifying local plant types. Training included wildlife health and safety, wildlife interaction, rare plant Identification, wetland procedures, and using Geographical Information Systems to prepare a Wetland Delineation Report, which included: Wetland and Waterways Report, Preliminary Project Description, Support Data (Field forms, JD Forms, Photographs) and Mapping.
- ◆ **Environmental Scientist, BCS, Beaufort Sea Project, USACE, Alaska District, North Slope, Alaska (09/2007).** Performed remedial investigation sampling at Kogru, Collinson Point, and Nuvagapak DEW Line sites. Assisted in following work plan, sampling soil, sediment and surface water samples, sample packing, and shipping. Project consisted of soil sampling of former DEW line sites.

## Professional Experience

- ◆ **Staff Biologist, Bering Sea Fishermen's Association, Anchorage, Alaska (2003 - 03/2007).** Developed fisheries research project in rural western Alaska and interior Alaska. Aided in the facilitation of these fisheries projects, as well as provided on-site guidance and hands-on research. Developed and maintained strong relationships with State fish and game entities. Developed contracts and research plans for fisheries research. Conducted data collection and storage. Acted as support staff of the Arctic-Yukon-Kuskokwim Sustainable Salmon Initiative. Planned data sharing symposiums and meetings. Provided oversight for many aspects of several fisheries projects. Maintained frequent contact with state, federal, and non-governmental employees for field projects. Performed grant writing and contract development. Responsible for maintaining ongoing compliance with grant criteria. Participated in watershed council meetings, resource advisory committees, Alaska Board of Fisheries Meetings, North Pacific Fisheries Management Council meetings, and various other fisheries-related meetings. Assisted Executive Director and Program Director with fisheries issues as they arose. Performed operations in remote areas, including field camp setup and maintenance, weir installation, and project preparation, setup, and maintenance. Traveled extensively to projects across the state of Alaska.

- ◆ **Fisheries Technician II, Alaska Department of Fish and Game (2001 - 2003).** Worked on the Yukon River, Kuskokwim River, and several other Western Alaska and Interior Alaska rivers, as well as Bristol Bay. Traveled to and lived in remote areas and performed camp setup. Performed radio tagging salmonids. Used gill netting as a capture method. Performed scale taking, scale reading, tissue sampling, and otolith extraction on herring. Performed Age-Sex-Length (ASL) sampling. Performed river navigation and utilized Global Positioning System. Maintained fish wheels as a means of data collection and used data loggers. Identified salmon and resident species.
- ◆ **Lab Aide, Eastern Washington University, Cheney, Washington (1998 - 1999).** Collected walleye ASL information. Read walleye scales. Assisted in separating out juvenile preserved fish by species. Performed backpack and boat electrofishing and collected samples from an electrofishing boat. Assisted in collecting individual and population statistics.

# Bristol



ALLIANCE OF COMPANIES™

**Eric Barnhill**

Has completed 8 hours of annual refresher training as required by

**29 CFR 1910.120**

**Hazardous Waste Operations & Emergency Response**

February 28, 2013

Clark Roberts, C.I.H.  
Instructor



35-600698938

This card acknowledges that the recipient has successfully completed a  
30-hour Occupational Safety and Health Training Course in  
**Construction Safety and Health**

Eric Barnhill

(Trainer name – print or type)

4/24/11

(Course end date)



## **ATTACHMENT 3**

Activity Hazard Analyses

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|---------------------------------------------------------------------------|-------------|------------|--------|----------|--|--|----------|--------|------------|--------|----------|--------------|---|---|---|---|---|----------|---|---|---|---|---|----------|---|---|---|---|---|------------|---|---|---|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <span style="float:right">M</span>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Activity / Task: Barge Loading Operations            | <b>RISK ASSESSMENT CODE MATRIX *</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      | <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td rowspan="5" style="width:5%; text-align:center; vertical-align:middle;">s<br/>e<br/>v<br/>e<br/>r<br/>i<br/>t<br/>y</td> <td style="width:55%;">E= Extremely High Risk<br/>H= High Risk<br/>M= Moderate Risk<br/>L= Low Risk</td> <td align="center" colspan="5">PROBABILITY</td> </tr> <tr> <td></td> <td align="center">Frequent</td> <td align="center">Likely</td> <td align="center">Occasional</td> <td align="center">Seldom</td> <td align="center">Unlikely</td> </tr> <tr> <td>Catastrophic</td> <td align="center">E</td> <td align="center">E</td> <td align="center">H</td> <td align="center">H</td> <td align="center">M</td> </tr> <tr> <td>Critical</td> <td align="center">E</td> <td align="center">H</td> <td align="center">H</td> <td align="center">M</td> <td align="center">L</td> </tr> <tr> <td>Marginal</td> <td align="center">H</td> <td align="center">M</td> <td align="center">M</td> <td align="center">L</td> <td align="center">L</td> </tr> <tr> <td>Negligible</td> <td align="center">M</td> <td align="center">L</td> <td align="center">L</td> <td align="center">L</td> <td align="center">L</td> </tr> </table> | s<br>e<br>v<br>e<br>r<br>i<br>t<br>y | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | PROBABILITY |            |        |          |  |  | Frequent | Likely | Occasional | Seldom | Unlikely | Catastrophic | E | E | H | H | M | Critical | E | H | H | M | L | Marginal | H | M | M | L | L | Negligible | M | L | L | L |
| s<br>e<br>v<br>e<br>r<br>i<br>t<br>y                 | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                      | PROBABILITY                                                               |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      | Frequent                                                                  | Likely      | Occasional | Seldom | Unlikely |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      | Catastrophic                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                      | E                                                                         | E           | H          | H      | M        |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      | Critical                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                      | E                                                                         | H           | H          | M      | L        |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      | Marginal                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | H                                    | M                                                                         | M           | L          | L      |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Negligible                                           | M                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | L                                    | L                                                                         | L           | L          |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Project Location: Northeast Cape St. Lawrence Island |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Prepared By: Emily Conway                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Reviewed By: Maxey Riggs                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |

| Add Identified Hazards |                  | * Refer to DA PAM 385-40 for detailed risk management information                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |     |
|------------------------|------------------|--------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
|                        | JOB STEPS        | HAZARDS                                                                                                | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | RAC |
| X                      | General Activity | Slips, trips, falls<br>Back Injury<br>Crushing Injuries<br>Eye Injury / Hearing Los<br>Dropped Objects | Use care during foot travel, and clear the area of slip and trip hazards<br>• Use barricades<br>• Use guardrails<br>• Cover holes<br>• Use proper lifting technique<br>• Use Buddy System for heavy lifts<br>• Use lifting/transport equipment<br>• Use caution when setting loads<br>• Wear required PPE:<br>o Hard Hat<br>o Hard-toe boots<br>o Safety glasses with side shields<br>o Reflective vest<br>o Hearing protection, as needed.<br>o Personal Flotation Device<br>o Life ring with 75' line<br>• Use caution around equipment lift materials. | L   |

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS            | HAZARDS                                                                                                                                   | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | RAC |
|---|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Container Movement   | Crushing from Container free movement<br>Struck by equipment/objects<br>Leak/Spill<br>Contact splash or inhalation of hazardous materials | <ul style="list-style-type: none"> <li>• Blocks/chocks/Barricades</li> <li>• No loads carried over any individuals</li> <li>• No loads suspended over individuals</li> <li>• Use watchman during container movement</li> <li>• Wear required PPE/reflective vests</li> <li>• Use backup alarms on all equipment</li> <li>• Use traffic control and watchman</li> <li>• Use MSDS for guidance</li> <li>• Spill Kits</li> <li>• Use chemical splash PPE/Level C protection as warranted</li> <li>• Limit personnel in area (site control)</li> <li>• Use chemical splash PPE/Level C protection as warranted</li> </ul> | M   |
| X | Vehicle Operation    | Rollover                                                                                                                                  | <ul style="list-style-type: none"> <li>• Stay within the speed limit specified</li> <li>• Follow manufacturer's recommended payload</li> <li>• Use trained operators only</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                  | L   |
| X | Equipment operations | Equipment Failure                                                                                                                         | <ul style="list-style-type: none"> <li>• Inspect equipment prior to daily operation</li> <li>• Ensure all roll cages and guards are in place and backup alarms operate</li> <li>• OEM equipment modifications only</li> <li>• Machine guarding and enclosures</li> </ul>                                                                                                                                                                                                                                                                                                                                              | L   |

|   | Add Items  |                                                                                                                                                                                                                             |                                                  |  |
|---|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|--|
|   | EQUIPMENT  | TRAINING                                                                                                                                                                                                                    | INSPECTION                                       |  |
| X | Trucks     | <ul style="list-style-type: none"> <li>• Utilize only trained and qualified operators for operation of equipment</li> </ul>                                                                                                 | Daily inspection of vehicles prior to operation  |  |
| X | Forklifts  | <ul style="list-style-type: none"> <li>• Utilize only trained and qualified operators for operation of equipment</li> </ul>                                                                                                 | Daily inspection of equipment prior to operation |  |
| X | Hand Tools | <ul style="list-style-type: none"> <li>• On the job training training</li> <li>• Toolbox Talks</li> <li>• 40-hour HAZWOPER</li> <li>• HazCom Training</li> <li>Competent Person:</li> <li>Alt. Competent Person:</li> </ul> | Daily inspection of equipment prior to operation |  |

U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, George Mack, Maze Thompson, Allen Dennis, Jebb Adkins, Eric Barnhill, Russell James, Bruce Schneuer, Doug Byers

Comments / Notes:

Acceptance Authority (digital signature):

\_\_\_\_\_



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|---------------------------------------------------------------------------|-------------|------------|--------|----------|--|--|----------|--------|------------|--------|----------|--------------|---|---|---|---|---|----------|---|---|---|---|---|----------|---|---|---|---|---|------------|---|---|---|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <span style="float:right">M</span>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Activity / Task: Barge Unloading Operations          | <b>RISK ASSESSMENT CODE MATRIX *</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      | <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td rowspan="5" style="width:5%; text-align:center; vertical-align:middle;">s<br/>e<br/>v<br/>e<br/>r<br/>i<br/>t<br/>y</td> <td style="width:55%;">E= Extremely High Risk<br/>H= High Risk<br/>M= Moderate Risk<br/>L= Low Risk</td> <td colspan="5" style="text-align:center;">PROBABILITY</td> </tr> <tr> <td></td> <td style="width:10%;">Frequent</td> <td style="width:10%;">Likely</td> <td style="width:10%;">Occasional</td> <td style="width:10%;">Seldom</td> <td style="width:10%;">Unlikely</td> </tr> <tr> <td>Catastrophic</td> <td align="center">E</td> <td align="center">E</td> <td align="center">H</td> <td align="center">H</td> <td align="center">M</td> </tr> <tr> <td>Critical</td> <td align="center">E</td> <td align="center">H</td> <td align="center">H</td> <td align="center">M</td> <td align="center">L</td> </tr> <tr> <td>Marginal</td> <td align="center">H</td> <td align="center">M</td> <td align="center">M</td> <td align="center">L</td> <td align="center">L</td> </tr> <tr> <td>Negligible</td> <td align="center">M</td> <td align="center">L</td> <td align="center">L</td> <td align="center">L</td> <td align="center">L</td> </tr> </table> | s<br>e<br>v<br>e<br>r<br>i<br>t<br>y | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | PROBABILITY |            |        |          |  |  | Frequent | Likely | Occasional | Seldom | Unlikely | Catastrophic | E | E | H | H | M | Critical | E | H | H | M | L | Marginal | H | M | M | L | L | Negligible | M | L | L | L |
| s<br>e<br>v<br>e<br>r<br>i<br>t<br>y                 | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                      | PROBABILITY                                                               |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      | Frequent                                                                  | Likely      | Occasional | Seldom | Unlikely |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      | Catastrophic                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                      | E                                                                         | E           | H          | H      | M        |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      | Critical                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                      | E                                                                         | H           | H          | M      | L        |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
|                                                      | Marginal                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | H                                    | M                                                                         | M           | L          | L      |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Negligible                                           | M                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | L                                    | L                                                                         | L           | L          |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Project Location: Northeast Cape St. Lawrence Island |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Prepared By: Emily Conway                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |
| Reviewed By: Maxey Riggs                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                      |                                                                           |             |            |        |          |  |  |          |        |            |        |          |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |

| Add Identified Hazards |                  | * Refer to DA PAM 385-40 for detailed risk management information                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|------------------------|------------------|---------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                        | JOB STEPS        | HAZARDS                                                                                                 | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| X                      | General Activity | Slips, trips, falls<br>Back Injury<br>Crushing Injuries<br>Eye Injury / Hearing Loss<br>Dropped Objects | • Use care during foot travel, and clear the area of slip and trip hazards<br>• Use barricades<br>• Use guardrails<br>• Cover holes<br>• Use proper lifting technique<br>• Use Buddy System for heavy lifts<br>• Use lifting/transport equipment<br>• Use caution when setting loads<br>• Wear required PPE:<br>o Hard Hat<br>o Hard-toe boots<br>o Safety glasses with side shields<br>o Reflective vest<br>o Hearing protection, as needed.<br>o Personal Flotation Device<br>o Life ring with 75' line<br>• Use caution around equipment lift materials. |
|                        |                  |                                                                                                         | L                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS            | HAZARDS                                                                                                                                   | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | RAC |
|---|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Container Movement   | Crushing from Container free movement<br>Struck by equipment/objects<br>Leak/Spill<br>Contact splash or inhalation of hazardous materials | <ul style="list-style-type: none"> <li>• Blocks/chocks/Barricades</li> <li>• No loads carried over any individuals</li> <li>• No loads suspended over individuals</li> <li>• Use watchman during container movement</li> <li>• Wear required PPE/reflective vests</li> <li>• Use backup alarms on all equipment</li> <li>• Use traffic control and watchman</li> <li>• Use MSDS for guidance</li> <li>• Spill Kits</li> <li>• Use chemical splash PPE/Level C protection as warranted</li> <li>• Limit personnel in area (site control)</li> <li>• Use chemical splash PPE/Level C protection as warranted</li> </ul> | M   |
| X | Vehicle Operation    | Rollover                                                                                                                                  | <ul style="list-style-type: none"> <li>• Stay within the speed limit specified</li> <li>• Follow manufacturer's recommended payload</li> <li>• Use trained operators only</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                  | L   |
| X | Equipment operations | Equipment Failure                                                                                                                         | <ul style="list-style-type: none"> <li>• Inspect equipment prior to daily operation</li> <li>• Ensure all roll cages and guards are in place and backup alarms operate</li> <li>• OEM equipment modifications only</li> <li>• Machine guarding and enclosures</li> </ul>                                                                                                                                                                                                                                                                                                                                              | L   |

|   | Add Items  |                                                                                                                                                                                                                             |                                                  |  |
|---|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|--|
|   | EQUIPMENT  | TRAINING                                                                                                                                                                                                                    | INSPECTION                                       |  |
| X | Trucks     | <ul style="list-style-type: none"> <li>• Utilize only trained and qualified operators for operation of equipment</li> </ul>                                                                                                 | Daily inspection of vehicles prior to operation  |  |
| X | Forklifts  | <ul style="list-style-type: none"> <li>• Utilize only trained and qualified operators for operation of equipment</li> </ul>                                                                                                 | Daily inspection of equipment prior to operation |  |
| X | Hand Tools | <ul style="list-style-type: none"> <li>• On the job training training</li> <li>• Toolbox Talks</li> <li>• 40-hour HAZWOPER</li> <li>• HazCom Training</li> <li>Competent Person:</li> <li>Alt. Competent Person:</li> </ul> | Daily inspection of equipment prior to operation |  |

U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Comments / Notes:

Chuck Croley, George Mack, Maze Thompson, Allen Dennis, Jebb Adkins, Eric Barnhill, Russell James, Bruce Schneuer, Doug Byers

Acceptance Authority (digital signature):

\_\_\_\_\_



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

| Date Prepared: 6 March 2013                                 | Overall Risk Assessment Code (RAC) (Use highest code) <b>L</b>            |                                                                                                                                                                                                                                                                                                                                                                                                                              |            |        |          |   |          |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
|-------------------------------------------------------------|---------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|--------|----------|---|----------|--------|------------|--------|----------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Activity / Task: Contaminated Sediment Removal and Disposal | <b>RISK ASSESSMENT CODE MATRIX *</b>                                      |                                                                                                                                                                                                                                                                                                                                                                                                                              |            |        |          |   |          |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
|                                                             | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | <b>PROBABILITY</b><br><table border="1"> <tr> <th>Frequent</th> <th>Likely</th> <th>Occasional</th> <th>Seldom</th> <th>Unlikely</th> </tr> <tr> <td>E</td> <td>E</td> <td>H</td> <td>H</td> <td>M</td> </tr> <tr> <td>E</td> <td>H</td> <td>H</td> <td>M</td> <td>L</td> </tr> <tr> <td>H</td> <td>M</td> <td>M</td> <td>L</td> <td>L</td> </tr> <tr> <td>M</td> <td>L</td> <td>L</td> <td>L</td> <td>L</td> </tr> </table> |            |        |          |   | Frequent | Likely | Occasional | Seldom | Unlikely | E | E | H | H | M | E | H | H | M | L | H | M | M | L | L | M | L | L | L |
| Frequent                                                    |                                                                           | Likely                                                                                                                                                                                                                                                                                                                                                                                                                       | Occasional | Seldom | Unlikely |   |          |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| E                                                           | E                                                                         | H                                                                                                                                                                                                                                                                                                                                                                                                                            | H          | M      |          |   |          |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| E                                                           | H                                                                         | H                                                                                                                                                                                                                                                                                                                                                                                                                            | M          | L      |          |   |          |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| H                                                           | M                                                                         | M                                                                                                                                                                                                                                                                                                                                                                                                                            | L          | L      |          |   |          |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| M                                                           | L                                                                         | L                                                                                                                                                                                                                                                                                                                                                                                                                            | L          | L      |          |   |          |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| Project Location: Northeast Cape St. Lawrence Island        | s<br>e<br>v<br>e<br>r<br>i<br>t<br>y                                      | Catastrophic                                                                                                                                                                                                                                                                                                                                                                                                                 | E          | E      | H        | H | M        |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| Prepared By: Russell James                                  |                                                                           | Critical                                                                                                                                                                                                                                                                                                                                                                                                                     | E          | H      | H        | M | L        |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| Reviewed By: Maxey Riggs                                    |                                                                           | Marginal                                                                                                                                                                                                                                                                                                                                                                                                                     | H          | M      | M        | L | L        |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
|                                                             |                                                                           | Negligible                                                                                                                                                                                                                                                                                                                                                                                                                   | M          | L      | L        | L | L        |        |            |        |          |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |

| Add Identified Hazards |                  | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |     |
|------------------------|------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| JOB STEPS              |                  | HAZARDS                                                                                                                                                                                                                                               | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | RAC |
| X                      | General Activity | Contact with or inhalation of hazardous materials<br>Heat or Cold Stress<br>Working in cold, wet environments<br>Back Injury<br>Crushing Injuries<br>Dropped Objects<br>Eye Injury/Hearing Loss<br>Struck by equipment/objects<br>Slips, trips, falls | <ul style="list-style-type: none"><li>• Use care during foot travel, and clear the area of slip and trip hazards</li><li>• Use barricades</li><li>• Wear appropriate PPE for cold, wet environments</li><li>• Wear hip waders/chest waders in wet areas</li><li>• Follow appropriate decontamination protocol</li><li>• Wear hand protection to keep hands warm and dry</li><li>• Cover holes</li><li>• Use proper lifting technique</li><li>• Use Buddy System for heavy lifts</li><li>• Use lifting/transport equipment</li><li>• Use caution when setting loads</li><li>• Machine guards/enclosures</li><li>• Wear required PPE:<ul style="list-style-type: none"><li>o Hard Hat</li><li>o Hard-toe boots</li><li>o Safety glasses with side shields</li><li>o Reflective vest</li><li>o Hearing protection, as needed.</li></ul></li><li>• Use caution around equipment lift materials.</li><li>• Use backup alarms on all equipment</li><li>• Use traffic control and watchman</li><li>• Limit personnel in area (site control)</li><li>• Use impermeable PPE/Level C protection as warranted</li></ul> | L   |



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS            | HAZARDS                                  | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                         | RAC |
|---|----------------------|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Equipment Operations | Equipment Failure<br>Refueling Equipment | <ul style="list-style-type: none"> <li>• Inspect equipment prior to daily operation.</li> <li>• Ensure all roll cages and guards are in place and backup alarms operate.</li> <li>• OEM equipment modifications only.</li> <li>• Machine guarding and enclosures</li> <li>• Have fire extinguishers available nearby</li> <li>• Wear appropriate hand protection</li> </ul> | L   |
| X | Vehicle Operations   | Material Spill/Contact<br>Rollover       | <ul style="list-style-type: none"> <li>• Stay within the speed limit specified.</li> <li>• Follow manufacturer's recommended payload.</li> <li>• Inspect containers before transport.</li> <li>• Use spill kits.</li> <li>• Use impermeable PPE/Level C protection as warranted.</li> </ul>                                                                                 | L   |

Add Items

|   | EQUIPMENT                | TRAINING                                                                                                                                                                                                        | INSPECTION                                       |
|---|--------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|
| X | Trucks                   | <ul style="list-style-type: none"> <li>• Utilize only trained and qualified operators for operation of equipment.</li> </ul>                                                                                    | Daily inspection of vehicle prior to operation   |
| X | Backhoes                 | <ul style="list-style-type: none"> <li>• Utilize only trained and qualified operators for operation of equipment.</li> </ul>                                                                                    | Daily inspection of vehicle prior to operation   |
| X | Hand Tools               | <ul style="list-style-type: none"> <li>• On the job training</li> <li>• Toolbox Talks</li> <li>• 40-hour HAZWOPER</li> <li>• HazCom Training</li> <li>• Competent Person:<br/>ALT. Competent Person:</li> </ul> | Daily inspection prior to operation              |
| X | Pumps and Suction Dredge | <ul style="list-style-type: none"> <li>• On the job training</li> <li>• 40-hour HAZWOPER</li> <li>• HazCom Training</li> </ul>                                                                                  | Daily inspection of equipment prior to operation |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, George Mack, Maze Thompson, Allen Dennis, Jebb Adkins, Eric Barnhill, Lyndsey Kleppin, Emily Conway, Russell James, Mylon Kingeekuk, Charles Kava, Albert Kulowiyi, Bruce Schneruer, Michael Toolie, Doug Byers, Scott Kingeekuk

Comments / Notes:

U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION

**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

Acceptance Authority (digital signature): \_\_\_\_\_

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                           |                    |            |        |          |   |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|---------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|--------------------|------------|--------|----------|---|----------|--------|------------|--------|----------|----------------------------------------------------|--------------|---|---|---|---|---|----------|---|---|---|---|---|----------|---|---|---|---|---|------------|---|---|---|---|---|
| Date Prepared: 6 March 2013                                               | Overall Risk Assessment Code (RAC) (Use highest code) <span style="float:right">L</span>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                           |                    |            |        |          |   |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| Activity / Task: Debris Removal and Staging                               | <div style="text-align: center;"><b>RISK ASSESSMENT CODE MATRIX *</b></div> <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td rowspan="2" style="width:10%;">E= Extremely High Risk<br/>H= High Risk<br/>M= Moderate Risk<br/>L= Low Risk</td> <td colspan="5" style="text-align: center;"><b>PROBABILITY</b></td> </tr> <tr> <td style="width:15%;">Frequent</td> <td style="width:15%;">Likely</td> <td style="width:15%;">Occasional</td> <td style="width:15%;">Seldom</td> <td style="width:15%;">Unlikely</td> </tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"><b>s<br/>e<br/>v<br/>e<br/>r<br/>i<br/>t<br/>y</b></td> <td>Catastrophic</td> <td>E</td> <td>E</td> <td>H</td> <td>H</td> <td>M</td> </tr> <tr> <td>Critical</td> <td>E</td> <td>H</td> <td>H</td> <td>M</td> <td>L</td> </tr> <tr> <td>Marginal</td> <td>H</td> <td>M</td> <td>M</td> <td>L</td> <td>L</td> </tr> <tr> <td>Negligible</td> <td>M</td> <td>L</td> <td>L</td> <td>L</td> <td>L</td> </tr> </table> | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | <b>PROBABILITY</b> |            |        |          |   | Frequent | Likely | Occasional | Seldom | Unlikely | <b>s<br/>e<br/>v<br/>e<br/>r<br/>i<br/>t<br/>y</b> | Catastrophic | E | E | H | H | M | Critical | E | H | H | M | L | Marginal | H | M | M | L | L | Negligible | M | L | L | L | L |
| E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                           | <b>PROBABILITY</b> |            |        |          |   |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Frequent                                                                  | Likely             | Occasional | Seldom | Unlikely |   |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| <b>s<br/>e<br/>v<br/>e<br/>r<br/>i<br/>t<br/>y</b>                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Catastrophic                                                              | E                  | E          | H      | H        | M |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Critical                                                                  | E                  | H          | H      | M        | L |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|                                                                           | Marginal                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | H                                                                         | M                  | M          | L      | L        |   |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|                                                                           | Negligible                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | M                                                                         | L                  | L          | L      | L        |   |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| Project Location: Northeast Cape St. Lawrence Island                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                           |                    |            |        |          |   |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| Prepared By: Emily Conway                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                           |                    |            |        |          |   |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| Reviewed By: Maxey Riggs                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                           |                    |            |        |          |   |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |

| Add Identified Hazards |                                       | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------|---------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                        | JOB STEPS                             | HAZARDS                                                                                                                                                           | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| X                      | Removal by Hand and General Site Work | Slips, trips, falls<br>Struck by equipment/objects<br>Crushing Injuries<br>Dropped Objects<br>Eye Injury / Hearing Loss<br>Falls from steep slopes<br>Back Injury | <ul style="list-style-type: none"> <li>• Use care during foot travel, and clear the area of slip and trip hazards</li> <li>• Use barricades</li> <li>• Use guardrails</li> <li>• Cover holes</li> <li>• Use proper lifting technique</li> <li>• Use Buddy System for heavy lifts</li> <li>• Use lifting/transport equipment</li> <li>• Use caution when setting loads</li> <li>• Machine guards/enclosures</li> <li>• Wear required personal protective equipment (PPE)                         <ul style="list-style-type: none"> <li>o Hard Hat</li> <li>o Hard-toe Boots</li> <li>o Safety Glasses with side shields</li> <li>o Reflective Vest</li> <li>o Hearing Protection, as needed.</li> <li>o Gloves</li> </ul> </li> <li>• Use caution around equipment lift materials.</li> <li>• Wear D-ring harness with restraint cable system at approved anchor points</li> <li>• Wear required PPE</li> <li>• Backup alarms on all equipment</li> <li>• Use traffic control and watchman</li> </ul> |
|                        |                                       |                                                                                                                                                                   | L                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS            | HAZARDS           | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                               | RAC |
|---|----------------------|-------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Vehicle Operation    | Rollover          | <ul style="list-style-type: none"> <li>• Stay within the speed limit specified.</li> <li>• Follow manufacturer's recommended payload.</li> <li>• Use Seatbelts/rollover protection system (ROPS).</li> <li>• For all-terrain vehicles, gloves and hardhats are required.</li> <li>• Utilize only licensed and trained operators.</li> <li>• Ensure equipment is not operated on excessive grades to prevent rollovers.</li> </ul> | L   |
| X | Equipment operations | Equipment failure | <ul style="list-style-type: none"> <li>• Inspect equipment prior to daily operation.</li> <li>• Ensure all roll cages and guards are in place and back up alarms operate.</li> <li>• Original equipment manufacturer's (OEM) equipment modifications only.</li> <li>• Use machine guarding and enclosures</li> </ul>                                                                                                              | L   |

Add Items

|   | EQUIPMENT                    | TRAINING                                                                                                                                                                                                                  | INSPECTION                                       |
|---|------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|
| X | Trucks                       | <ul style="list-style-type: none"> <li>• Utilize only trained and qualified operators for operation of equipment</li> </ul>                                                                                               | Daily inspection of vehicles prior to operation  |
| X | Graders, Bulldozers, Backhoe | <ul style="list-style-type: none"> <li>Utilize only trained and qualified operators for operation of equipment.</li> </ul>                                                                                                | Daily inspection of equipment prior to operation |
| X | Hand Tools                   | <ul style="list-style-type: none"> <li>• On the job training training</li> <li>Toolbox Talks</li> <li>• 40-hour HAZWOPER</li> <li>• HazCom Training</li> <li>Competent Person:</li> <li>Alt. Competent Person:</li> </ul> | Daily inspection of equipment prior to operation |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, George Mack, Maze Thompson, Allen Dennis, Jebb Adkins, Eric Barnhill, Lyndsey Kleppin, Emily Conway, Russell James, Mylon Kingeekuk, Charles Kava, Albert Kulowiyi, Bruce Schneuer, Michael Toolie, Doug Byers, Scott Kingeekuk

Comments / Notes:

U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

Acceptance Authority (digital signature): \_\_\_\_\_

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                           |                    |               |                   |               |                 |   |
|------------------------------------------------------|---------------------------------------------------------------------------|--------------------|---------------|-------------------|---------------|-----------------|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <b>L</b>            |                    |               |                   |               |                 |   |
| Activity / Task: Drum Removal                        | <b>RISK ASSESSMENT CODE MATRIX *</b>                                      |                    |               |                   |               |                 |   |
| Project Location: Northeast Cape St. Lawrence Island | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | <b>PROBABILITY</b> |               |                   |               |                 |   |
|                                                      |                                                                           | <b>Frequent</b>    | <b>Likely</b> | <b>Occasional</b> | <b>Seldom</b> | <b>Unlikely</b> |   |
|                                                      | <b>s<br/>e<br/>v<br/>e<br/>r<br/>e<br/>l<br/>y</b>                        | Catastrophic       | E             | E                 | H             | H               | M |
|                                                      |                                                                           | Critical           | E             | H                 | H             | M               | L |
|                                                      |                                                                           | Marginal           | H             | M                 | M             | L               | L |
| Prepared By: Emily Conway                            | Negligible                                                                | M                  | L             | L                 | L             | L               |   |
| Reviewed By: Maxey Riggs                             |                                                                           |                    |               |                   |               |                 |   |

Add Identified Hazards

\* Refer to DA PAM 385-40 for detailed risk management information

| JOB STEPS | HAZARDS | Controls (Actions to Eliminate or Minimize Hazards) | RAC |
|-----------|---------|-----------------------------------------------------|-----|
|-----------|---------|-----------------------------------------------------|-----|

# U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION

## ACTIVITY HAZARDS ANALYSIS

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS            | HAZARDS                                                                                                                                                           | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | RAC |
|---|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Removal by Hand      | Slips, trips, falls<br>Struck by equipment/objects<br>Crushing Injuries<br>Dropped Objects<br>Eye Injury / Hearing Loss<br>Falls from steep slopes<br>Back Injury | <ul style="list-style-type: none"> <li>• Use care during foot travel, and clear the area of slip and trip hazards</li> <li>• Use barricades</li> <li>• Cover holes</li> <li>• Use proper lifting technique</li> <li>• Use Buddy System for heavy lifts</li> <li>• Use lifting/transport equipment</li> <li>• Use caution when setting loads</li> <li>• Machine guards/enclosures</li> <li>• Wear required personal protective equipment (PPE)                             <ul style="list-style-type: none"> <li>o Hard Hat</li> <li>o Hard-toe Boots</li> <li>o Safety Glasses with side shields</li> <li>o Reflective Vest</li> <li>o Hearing Protection, as needed.</li> <li>o Gloves</li> </ul> </li> <li>• Use caution around equipment lift materials.</li> <li>• Wear required PPE.</li> <li>• Wear required PPE.</li> <li>• Wear D-ring harness with restraint cable system at approved anchor points</li> <li>• Wear required PPE</li> <li>• Backup alarms on all equipment</li> <li>• Use traffic control and watchman</li> </ul> | L   |
| X | Vehicle Operation    | Rollover                                                                                                                                                          | <ul style="list-style-type: none"> <li>• Stay within the speed limit specified.</li> <li>• Follow manufacturer's recommended payload.</li> <li>• Use Seatbelts/rollover protection system (ROPS).</li> <li>• For all-terrain vehicles, gloves and hardhats are required.</li> <li>• Utilize only licensed and trained operators.</li> <li>• Ensure equipment is not operated on excessive grades to prevent rollovers.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | L   |
| X | Equipment operations | Equipment failure                                                                                                                                                 | <ul style="list-style-type: none"> <li>• Inspect equipment prior to daily operation.</li> <li>• Ensure all roll cages and guards are in place and back up alarms operate.</li> <li>• Original equipment manufacturer's (OEM) equipment modifications only.</li> <li>• Use machine guarding and enclosures</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | L   |



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   |            |                                                                                                                                           |                                                  |
|---|------------|-------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|
|   | Add Items  |                                                                                                                                           |                                                  |
|   | EQUIPMENT  | TRAINING                                                                                                                                  | INSPECTION                                       |
| X | Trucks     | • Utilize only trained and qualified operators for operation of equipment                                                                 | Daily inspection of vehicles prior to operation  |
| X | Hand Tools | • On the job training training<br>Toolbox Talks<br>• 40-hour HAZWOPER<br>• HazCom Training<br>Competent Person:<br>Alt. Competent Person: | Daily inspection of equipment prior to operation |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, George Mack, Maze Thompson, Allen Dennis, Jebb Adkins, Eric Barnhill, Lyndsey Kleppin, Emily Conway, Russell James, Mylon Kingeekuk, Charles Kava, Albert Kulowiyi, Bruce Schneuer, Michael Toolie, Doug Byers, Scott Kingeekuk

Comments / Notes:

Acceptance Authority (digital signature): \_\_\_\_\_



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

Date Prepared: 6 March 2013

Overall Risk Assessment Code (RAC) (Use highest code)

L

Activity / Task: Excavation-Less than 4 feet in depth

**RISK ASSESSMENT CODE MATRIX \***

E= Extremely High Risk  
H= High Risk  
M= Moderate Risk  
L= Low Risk

**PROBABILITY**

| Frequent | Likely | Occasional | Seldom | Unlikely |
|----------|--------|------------|--------|----------|
|----------|--------|------------|--------|----------|

Project Location: Northeast Cape St. Lawrence Island

Prepared By: Emily Conway

Reviewed By: Maxey Riggs

|          |              |   |   |   |   |   |
|----------|--------------|---|---|---|---|---|
| Severity | Catastrophic | E | E | H | H | M |
|          | Critical     | E | H | H | M | L |
|          | Marginal     | H | M | M | L | L |
|          | Negligible   | M | L | L | L | L |

Add Identified Hazards

\* Refer to DA PAM 385-40 for detailed risk management information

|   | JOB STEPS            | HAZARDS                                                                                   | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                | RAC |
|---|----------------------|-------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Site Prep            | Slips, trips, and falls<br>Back injury<br>Crushing injuries<br>Eye injury<br>Hearing loss | Use care during foot travel, and clear the area of slip and trip hazards<br>Use barricades<br>Cover holes<br>Wear required PPE                                                                     | L   |
| X | Excavation           | Slips, trips, and falls<br>Wall collapse                                                  | Use care during foot travel, and clear the area of slip and trip hazards<br>Use barricades<br>Use guardrails<br>Appropriate sloping/shoring<br>Soils classification<br>Daily excavation inspection | M   |
| X | Vehicle Operation    | Rollover                                                                                  | Stay within the speed limit specified<br>Use seat belt's<br>Ensure equipment is not operated on excessive grades                                                                                   | L   |
| X | Equipment Operations | Equipment failure<br>Caught between/Caught under                                          | Use back up alarms back-up alarms<br>Use spotter when necessary                                                                                                                                    | L   |

Add Items

|   | EQUIPMENT | TRAINING                                                                  | INSPECTION                                      |
|---|-----------|---------------------------------------------------------------------------|-------------------------------------------------|
| X | Trucks    | • Utilize only trained and qualified operators for operation of equipment | Daily inspection of vehicles prior to operation |

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                     |                       |                                                                                                                                                                                                         |                                                        |
|-------------------------------------|-----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------|
| <input checked="" type="checkbox"/> | Hand Tools            | <ul style="list-style-type: none"><li>• On the job training training</li><li>• Toolbox Talks</li><li>• 40-hour HAZWOPER</li><li>• HazCom Training</li></ul> Competent Person:<br>Alt. Competent Person: | Daily inspection of equipment prior to operation       |
| <input checked="" type="checkbox"/> | Excavator and backhoe | Utilized only trained and qualified operators                                                                                                                                                           | Daily inspection of heavy equipment prior to operation |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, Johnny Willis, George Mack, Maze Thompson, Allen Dennis, Jebb Adkins

Comments / Notes:

Acceptance Authority (digital signature): \_\_\_\_\_

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                           |        |                    |        |          |   |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|--------|--------------------|--------|----------|---|--|----------|--------|------------|--------|----------|----------------------------------------------------|--------------|---|---|---|---|---|----------|---|---|---|---|---|----------|---|---|---|---|---|------------|---|---|---|---|---|
| Date Prepared: 6 March 2013                                               | Overall Risk Assessment Code (RAC) (Use highest code) <span style="float:right;">L</span>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                           |        |                    |        |          |   |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| Activity / Task: Excavation-Greater than 4 feet and Backfilling           | <div style="text-align: center;"><b>RISK ASSESSMENT CODE MATRIX *</b></div> <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td colspan="2" rowspan="2"> E= Extremely High Risk<br/> H= High Risk<br/> M= Moderate Risk<br/> L= Low Risk </td> <td colspan="5" style="text-align: center;"><b>PROBABILITY</b></td> </tr> <tr> <td style="text-align: center;">Frequent</td> <td style="text-align: center;">Likely</td> <td style="text-align: center;">Occasional</td> <td style="text-align: center;">Seldom</td> <td style="text-align: center;">Unlikely</td> </tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"><b>s<br/>e<br/>v<br/>e<br/>r<br/>i<br/>t<br/>y</b></td> <td>Catastrophic</td> <td style="text-align: center;">E</td> <td style="text-align: center;">E</td> <td style="text-align: center;">H</td> <td style="text-align: center;">H</td> <td style="text-align: center;">M</td> </tr> <tr> <td>Critical</td> <td style="text-align: center;">E</td> <td style="text-align: center;">H</td> <td style="text-align: center;">H</td> <td style="text-align: center;">M</td> <td style="text-align: center;">L</td> </tr> <tr> <td>Marginal</td> <td style="text-align: center;">H</td> <td style="text-align: center;">M</td> <td style="text-align: center;">M</td> <td style="text-align: center;">L</td> <td style="text-align: center;">L</td> </tr> <tr> <td>Negligible</td> <td style="text-align: center;">M</td> <td style="text-align: center;">L</td> <td style="text-align: center;">L</td> <td style="text-align: center;">L</td> <td style="text-align: center;">L</td> </tr> </table> | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk |        | <b>PROBABILITY</b> |        |          |   |  | Frequent | Likely | Occasional | Seldom | Unlikely | <b>s<br/>e<br/>v<br/>e<br/>r<br/>i<br/>t<br/>y</b> | Catastrophic | E | E | H | H | M | Critical | E | H | H | M | L | Marginal | H | M | M | L | L | Negligible | M | L | L | L | L |
| E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                           |        | <b>PROBABILITY</b> |        |          |   |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Frequent                                                                  | Likely | Occasional         | Seldom | Unlikely |   |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| <b>s<br/>e<br/>v<br/>e<br/>r<br/>i<br/>t<br/>y</b>                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Catastrophic                                                              | E      | E                  | H      | H        | M |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Critical                                                                  | E      | H                  | H      | M        | L |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|                                                                           | Marginal                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | H                                                                         | M      | M                  | L      | L        |   |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
|                                                                           | Negligible                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | M                                                                         | L      | L                  | L      | L        |   |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| Project Location: Northeast Cape St. Lawrence Island                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                           |        |                    |        |          |   |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| Prepared By: Emily Conway                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                           |        |                    |        |          |   |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |
| Reviewed By: Maxey Riggs                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                           |        |                    |        |          |   |  |          |        |            |        |          |                                                    |              |   |   |   |   |   |          |   |   |   |   |   |          |   |   |   |   |   |            |   |   |   |   |   |

| Add Identified Hazards                                                                                                                                                                  |                                                                                  | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |     |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| JOB STEPS                                                                                                                                                                               | HAZARDS                                                                          | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | RAC |
| <div style="background-color: red; color: white; text-align: center; width: 20px; height: 100px; display: flex; align-items: center; justify-content: center;">X</div> Site Preparation | Slips, trips, falls<br>Back injury<br>Eye injury / hearing loss<br>Wall collapse | <ul style="list-style-type: none"> <li>Use care during foot travel, and clear the area of slip and trip hazards</li> <li>Use barricades</li> <li>Cover holes</li> <li>Use Material Safety Data Sheets (MSDS) prior to action</li> <li>Use appropriate PPE <ul style="list-style-type: none"> <li>Hard hat</li> <li>Safety reinforced boots</li> <li>Face shield/safety glasses</li> <li>Reflective vest</li> <li>Hearing protection, as needed</li> </ul> </li> <li>Use proper lifting technique.</li> <li>Use Buddy System for heavy lifts</li> <li>Use lifting/transport equipment</li> <li>Inspection daily of all trenches and excavations</li> <li>Follow all OSHA and EM 385 1-1 regulations</li> </ul> | L   |



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS                     | HAZARDS                              | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | RAC |
|---|-------------------------------|--------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Excavator operation           | Rollover<br>Personnel pinch/crushing | <ul style="list-style-type: none"> <li>• Stay within the speed limit specified</li> <li>• Follow manufacturer's recommended limits</li> <li>• Use seatbelts/roll over protection systems (ROPS)</li> <li>• Use only qualified and trained operators</li> <li>• Ensure equipment is grounded when not in use</li> <li>• Bucket lowered to ground when not in use</li> <li>• Do not approach operator cab until visual contact is made with operator</li> <li>• SS/SSHO will identify swing radius and pinching zone of excavator while operating and mark safe boundary of personnel with cones, barricade tape, etc.</li> </ul> | M   |
| X | Loader operation              | Rollover                             | <ul style="list-style-type: none"> <li>• Stay within the speed limit specified</li> <li>• Follow manufacturer's recommended limits</li> <li>• Use seatbelts/roll over protection systems (ROPS)</li> <li>• Use only licensed and trained operators</li> <li>• Ensure equipment is ground when not in use</li> <li>• Bucket lowered to ground when not in use. Stay within the speed limit</li> <li>• Do not approach operator cab until visual contact is made with operator</li> </ul>                                                                                                                                         | M   |
| X | Compaction with tow compactor | Struck by equipment                  | <ul style="list-style-type: none"> <li>• Wear specified personal protective equipment (PPE)/reflective vests</li> <li>• Backup alarms on all equipment</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                               | M   |

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS                | HAZARDS                                                                                             | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | RAC |
|---|--------------------------|-----------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | All equipment operations | Contact with personnel of other equipment and all hazards indicated above<br>Mechanical fluid leaks | <ul style="list-style-type: none"> <li>• Use original equipment manufacturer (OEM) equipment modifications only.</li> <li>• Regulated work areas will be established around each job site and safe distances will be maintained between workers and mechanical equipment using safety fence and signs. Mobile equipment will be equipped with backup alarms.</li> <li>• Personnel will remain a safe distance away from operations. Personnel needing to approach heavy equipment while the equipment is operating will observe the following protocols: <ul style="list-style-type: none"> <li>• Make eye contact with the operator (and spotter);</li> <li>• Signal the operator to cease heavy equipment activity, if applicable;</li> </ul> </li> <li>and</li> <li>• Approach the equipment operator and inform the operator of intentions.</li> <li>• Use spill kits to protect environment.</li> </ul> | M   |

|   | Add Items                            |                                                                                                                                                                                                                                                                                                                                         |                                                 |  |
|---|--------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------|--|
|   | EQUIPMENT                            | TRAINING                                                                                                                                                                                                                                                                                                                                | INSPECTION                                      |  |
| X | Excavator, loader, and tow compactor | <ul style="list-style-type: none"> <li>• Use only trained and qualified operators for operation of equipment.</li> <li>• Site-specific training – Toolbox meetings</li> <li>• Competent Person training</li> <li>• Hazardous communication (HazCom) training</li> </ul> 40 hour HAZWOPER<br>COMPETENT PERSON:<br>ALT. COMPETENT PERSON: | Daily inspection of vehicles prior to operation |  |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, Johnny Willis, George Mack, Maze Thompson, Allen Dennis, Jebb Adkins

U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

Comments / Notes:

Acceptance Authority (digital signature): \_\_\_\_\_



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                           |              |        |            |        |          |   |
|------------------------------------------------------|---------------------------------------------------------------------------|--------------|--------|------------|--------|----------|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <b>L</b>            |              |        |            |        |          |   |
| Activity / Task: Fueling of Vehicles and Equipment   | <b>RISK ASSESSMENT CODE MATRIX *</b>                                      |              |        |            |        |          |   |
| Project Location: Northeast Cape St. Lawrence Island | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | PROBABILITY  |        |            |        |          |   |
|                                                      |                                                                           | Frequent     | Likely | Occasional | Seldom | Unlikely |   |
|                                                      | Severity                                                                  | Catastrophic | E      | E          | H      | H        | M |
|                                                      |                                                                           | Critical     | E      | H          | H      | M        | L |
|                                                      |                                                                           | Marginal     | H      | M          | M      | L        | L |
| Negligible                                           |                                                                           | M            | L      | L          | L      | L        |   |
| Prepared By: Emily Conway                            |                                                                           |              |        |            |        |          |   |
| Reviewed By: Maxey Riggs                             |                                                                           |              |        |            |        |          |   |

| Add Identified Hazards     |                                                                                                                                    | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |     |
|----------------------------|------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----|
| JOB STEPS                  | HAZARDS                                                                                                                            | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |  | RAC |
| X Maintenance of Equipment | Slips, trips, falls<br>Back Injury<br>Dropped Objects<br>Body Injury/Hearing Loss<br>Cuts<br>Electrical Shock<br>Crushing Injuries | <ul style="list-style-type: none"> <li>• Use care during foot travel</li> <li>• Housekeeping - clear the area of slip and trip hazards</li> <li>• Use barricades</li> <li>• Use proper lifting technique               <ul style="list-style-type: none"> <li>o Keep back straight during lifts</li> <li>o Use legs – not back/arm muscles for lift</li> <li>o Don't perform lifts on uneven surfaces</li> <li>o Do not walk/carry heavy loads</li> <li>o Use Buddy System for heavy lifts</li> <li>o Use lifting/transport equipment as needed</li> </ul> </li> <li>• Use caution around equipment lift materials</li> <li>• Wear required PPE               <ul style="list-style-type: none"> <li>o Hard hat</li> <li>o Hard-toe shoes</li> <li>o Safety glasses with side shields</li> <li>o Reflective vest</li> <li>o Hearing protection (as required)</li> </ul> </li> <li>• Wear specified PPE and protective gloves as needed</li> <li>• Use ground fault circuit interrupter (GFCI)</li> <li>• Inspect all cords (remover from service if damaged)</li> <li>• Use machine guards/enclosures</li> </ul> |  | L   |



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPD-SO

|   | JOB STEPS | HAZARDS                                          | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                    | RAC |
|---|-----------|--------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Fueling   | Leak/Spill<br>Fire<br>Splash/Drenching with Fuel | <ul style="list-style-type: none"> <li>• Use MSDS for guidance</li> <li>• Use spill kits</li> <li>• Fire Extinguisher in Fuels Area</li> <li>• No Smoking in Fuels Area</li> <li>• Use Bonding Clips during fuel transfer to containers</li> <li>• Use chemical splash PPE/eye-face protection as warranted</li> </ul> | L   |

|   | Add Items       |                                                                                                                                                                                                                                                                          |                                                  |  |
|---|-----------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|--|
|   | EQUIPMENT       | TRAINING                                                                                                                                                                                                                                                                 | INSPECTION                                       |  |
| X | Mechanical Pump | <ul style="list-style-type: none"> <li>• Utilize only trained and qualified operators for operation of equipment.</li> <li>• Site specific training</li> <li>• Toolbox safety meetings</li> <li>• HazCom Training</li> </ul> Competent Person:<br>ALT. Competent Person: | Daily inspection of equipment prior to operation |  |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Carl Calugan, Bruce Schneuer, Maze Thompson, Scott Kingeekuk

Comments / Notes:

Acceptance Authority (digital signature): \_\_\_\_\_

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                           |                    |               |                   |               |                 |   |
|------------------------------------------------------|---------------------------------------------------------------------------|--------------------|---------------|-------------------|---------------|-----------------|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <b>L</b>            |                    |               |                   |               |                 |   |
| Activity / Task: POL & PCB Soil Removal and Disposal | <b>RISK ASSESSMENT CODE MATRIX *</b>                                      |                    |               |                   |               |                 |   |
| Project Location: Northeast Cape St. Lawrence Island | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | <b>PROBABILITY</b> |               |                   |               |                 |   |
|                                                      |                                                                           | <b>Frequent</b>    | <b>Likely</b> | <b>Occasional</b> | <b>Seldom</b> | <b>Unlikely</b> |   |
|                                                      | <b>Severity</b>                                                           | Catastrophic       | E             | E                 | H             | H               | M |
|                                                      |                                                                           | Critical           | E             | H                 | H             | M               | L |
|                                                      |                                                                           | Marginal           | H             | M                 | M             | L               | L |
| Negligible                                           |                                                                           | M                  | L             | L                 | L             | L               |   |
| Prepared By: Emily Conway                            |                                                                           |                    |               |                   |               |                 |   |
| Reviewed By: Maxey Riggs                             |                                                                           |                    |               |                   |               |                 |   |

Add Identified Hazards

\* Refer to DA PAM 385-40 for detailed risk management information

|   | JOB STEPS        | HAZARDS                                                                                                                                                                                     | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | RAC |
|---|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | General Activity | Contact with or inhalation of hazardous materials<br>Back Injury<br>Crushing Injuries<br>Dropped Objects<br>Eye Injury / Hearing Loss<br>Struck by equipment/objects<br>Slips, trips, falls | <ul style="list-style-type: none"> <li>• Use care during foot travel, and clear the area of slip and trip hazards</li> <li>• Use barricades</li> <li>• Cover holes</li> <li>• Use proper lifting technique</li> <li>• Use Buddy System for heavy lifts</li> <li>• Use lifting/transport equipment</li> <li>• Use caution when setting loads</li> <li>• Machine guards/enclosures</li> <li>• Wear required PPE:               <ul style="list-style-type: none"> <li>o Hard Hat</li> <li>o Hard-toe boots</li> <li>o Safety glasses with side shields</li> <li>o Reflective vest</li> <li>o Hearing protection, as needed.</li> </ul> </li> <li>• Use caution around equipment lift materials.</li> <li>• Use backup alarms on all equipment</li> <li>• Use traffic control and watchman</li> <li>• Limit personnel in area (site control)</li> <li>• Use impermeable PPE/Level C protection as warranted</li> </ul> | L   |

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS            | HAZARDS                         | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                               | RAC |
|---|----------------------|---------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Equipment Operations | Equipment Failure               | Inspect equipment prior to daily operation.<br>• Ensure all roll cages and guards are in place and backup alarms operate.<br>• OEM equipment modifications only.<br>• Machine guarding and enclosures             | L   |
| X | Vehicle Operations   | Material Spill/Contact Rollover | • Stay within the speed limit specified.<br>• Follow manufacturer's recommended payload.<br>• Inspect containers before transport.<br>• Use spill kits.<br>• Use impermeable PPE/Level C protection as warranted. | L   |

Add Items

|   | EQUIPMENT  | TRAINING                                                                                                                         | INSPECTION                                     |
|---|------------|----------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|
| X | Trucks     | • Utilize only trained and qualified operators for operation of equipment.                                                       | Daily inspection of vehicle prior to operation |
| X | Backhoes   | • Utilize only trained and qualified operators for operation of equipment.                                                       | Daily inspection of vehicle prior to operation |
| X | Hand Tools | • On the job training<br>Toolbox Talks<br>• 40-hour HAZWOPER<br>• HazCom Training<br>Competent Person:<br>ALT. Competent Person: | Daily inspection of vehicle prior to operation |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, Johnny Willis, George Mack, Maze Thompson, Allen Dennis, Jebb Adkins, Eric Barnhill, Lyndsey Kleppin, Emily Conway, Russell James, Mylon Kingeekuk, Charles Kava, Albert Kulowiyi, Bruce Schneuer, Michael Toolie, Doug Byers

Comments / Notes:

Acceptance Authority (digital signature): \_\_\_\_\_



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                           |                    |               |                   |               |                 |   |
|------------------------------------------------------|---------------------------------------------------------------------------|--------------------|---------------|-------------------|---------------|-----------------|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <b>L</b>            |                    |               |                   |               |                 |   |
| Activity / Task: Pole Removal                        | <b>RISK ASSESSMENT CODE MATRIX *</b>                                      |                    |               |                   |               |                 |   |
| Project Location: Northeast Cape St. Lawrence Island | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | <b>PROBABILITY</b> |               |                   |               |                 |   |
|                                                      |                                                                           | <b>Frequent</b>    | <b>Likely</b> | <b>Occasional</b> | <b>Seldom</b> | <b>Unlikely</b> |   |
|                                                      | <b>Seriousness</b>                                                        | Catastrophic       | E             | E                 | H             | H               | M |
|                                                      |                                                                           | Critical           | E             | H                 | H             | M               | L |
|                                                      |                                                                           | Marginal           | H             | M                 | M             | L               | L |
| Negligible                                           |                                                                           | M                  | L             | L                 | L             | L               |   |
| Prepared By: Emily Conway                            |                                                                           |                    |               |                   |               |                 |   |
| Reviewed By: Maxey Riggs                             |                                                                           |                    |               |                   |               |                 |   |

|                        |                                                  |                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |     |
|------------------------|--------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| Add Identified Hazards |                                                  | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |     |
|                        | JOB STEPS                                        | HAZARDS                                                                                                                                                                             | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | RAC |
| X                      | Removal by hand, Tracked Vehicle and Boom Truck. | Slips, trips, falls<br>Struck by equipment/objects<br>Crushing Injuries<br>Dropped Objects<br>Eye Injury / Hearing Loss<br>Falls from steep slopes<br>Back Injury<br>Cutting Hazard | <ul style="list-style-type: none"><li>• Use care during foot travel, and clear the area of slip and trip hazards</li><li>• Use proper lifting technique</li><li>• Use Buddy System for heavy lifts</li><li>• Use lifting/transport equipment</li><li>• Use caution when setting loads</li><li>• Machine guards/enclosures</li><li>• Wear required personal protective equipment (PPE)<ul style="list-style-type: none"><li>o Hard Hat</li><li>o Hard-toe Boots</li><li>o Safety Glasses with side shields</li><li>o Reflective Vest</li><li>o Hearing Protection, as needed.</li><li>o Chain saw chaps</li><li>o Face shield</li></ul></li><li>• Use caution around equipment lift materials.</li><li>• Wear D-ring harness with restraint cable system at approved anchor points</li><li>• Backup alarms on all equipment</li><li>• Use traffic control and watchman</li></ul> | L   |

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS            | HAZARDS                               | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                   | RAC |
|---|----------------------|---------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Equipment Operations | Equipment failure<br>Cuts/Lacerations | <ul style="list-style-type: none"> <li>Inspect equipment prior to daily operation.</li> <li>Ensure all roll cages and guards are in place and back up alarms operate.</li> <li>Original equipment manufacturer's (OEM) equipment modifications only.</li> <li>Use machine guarding and enclosures</li> </ul>                                                                                                          | L   |
| X | Vehicle Operations   | Rollover                              | <ul style="list-style-type: none"> <li>Stay within the speed limit specified.</li> <li>Follow manufacturer's recommended payload.</li> <li>Use Seatbelts/rollover protection system (ROPS).</li> <li>For all-terrain vehicles, gloves and hardhats are required.</li> <li>Utilize only licensed and trained operators.</li> <li>Ensure equipment is not operated on excessive grades to prevent rollovers.</li> </ul> | L   |

Add Items

|   | EQUIPMENT                 | TRAINING                                                                                                                                  | INSPECTION                                                        |
|---|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------|
| X | Trucks                    | <ul style="list-style-type: none"> <li>Utilize only trained and qualified operators for operation of equipment.</li> </ul>                | Daily inspection of vehicle prior to operation                    |
| X | Excavator, Boom Truck     | Utilize only trained and qualified operators for operation of equipment.                                                                  | Periodic Inspection<br>Frequent Inspection<br>Start Up Inspection |
| X | Hand tools<br>- Chain saw | Site Specific Training – Toolbox safety meetings<br>Fall Protection System (if applicable)<br>Competent Person:<br>ALT. Competent Person: | Daily inspection of equipment prior to use                        |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, Johnny Willis, George Mack, Maze Thompson, Allan Dennis

Comments / Notes:

U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

Acceptance Authority (digital signature): \_\_\_\_\_



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                           |                    |        |            |        |          |   |
|------------------------------------------------------|---------------------------------------------------------------------------|--------------------|--------|------------|--------|----------|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <b>L</b>            |                    |        |            |        |          |   |
| Activity / Task: Site Restoration                    | <b>RISK ASSESSMENT CODE MATRIX *</b>                                      |                    |        |            |        |          |   |
| Project Location: Northeast Cape St. Lawrence Island | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | <b>PROBABILITY</b> |        |            |        |          |   |
|                                                      |                                                                           | Frequent           | Likely | Occasional | Seldom | Unlikely |   |
|                                                      | s<br>e<br>v<br>e<br>r<br>i<br>t<br>y                                      | Catastrophic       | E      | E          | H      | H        | M |
|                                                      |                                                                           | Critical           | E      | H          | H      | M        | L |
|                                                      |                                                                           | Marginal           | H      | M          | M      | L        | L |
| Negligible                                           |                                                                           | M                  | L      | L          | L      | L        |   |
| Prepared By: Emily Conway                            |                                                                           |                    |        |            |        |          |   |
| Reviewed By: Maxey Riggs                             |                                                                           |                    |        |            |        |          |   |

| Add Identified Hazards |                                                                                                                                        | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |     |
|------------------------|----------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----|
| JOB STEPS              | HAZARDS                                                                                                                                | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |  | RAC |
| X Site Prep            | Struck by equipment/objects<br>Back Injury<br>Crushing Injuries<br>Dropped Objects<br>Eye Injury / Hearing Loss<br>Slips, trips, falls | <ul style="list-style-type: none"> <li>• Use care during foot travel, and clear the area of slip and trip hazards</li> <li>• Use barricades</li> <li>• Cover holes</li> <li>• Use proper lifting technique</li> <li>• Use Buddy System for heavy lifts</li> <li>• Use lifting/transport equipment</li> <li>• Use caution when setting loads</li> <li>• Wear required PPE:               <ul style="list-style-type: none"> <li>o Hard Hat</li> <li>o Hard-toe boots</li> <li>o Safety Glasses w/ side shields</li> <li>o Reflective Vest</li> <li>o Hearing Protection, as needed.</li> </ul> </li> <li>• Use caution around equipment lift materials.</li> <li>• Wear required PPE.</li> <li>• Use backup alarms on all equipment</li> <li>• Use traffic control and watchman</li> </ul> |  | L   |
| X Equipment Operations | Equipment failure                                                                                                                      | <ul style="list-style-type: none"> <li>• Inspect equipment prior to daily operation.</li> <li>• Ensure all roll cages and guards are in place and backup alarms operate.</li> <li>• OEM equipment modifications only.</li> <li>• Use machine guarding and enclosures.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  | L   |



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS            | HAZARDS                                                                                                                                                                                     | Controls (Actions to Eliminate or Minimize Hazards)                                                                                          | RAC |
|---|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Vehicle Operations   | Rollover                                                                                                                                                                                    | <ul style="list-style-type: none"> <li>Stay within the speed limit specified.</li> <li>Follow manufacturer's recommended payload.</li> </ul> | L   |
|   | <div>Add Items</div> |                                                                                                                                                                                             |                                                                                                                                              |     |
|   | EQUIPMENT            | TRAINING                                                                                                                                                                                    | INSPECTION                                                                                                                                   |     |
| X | Trucks               | <ul style="list-style-type: none"> <li>Utilize only trained and qualified operators for operation of equipment.</li> </ul>                                                                  | Daily inspection of vehicle prior to operation                                                                                               |     |
| X | Graders, Bulldozers  | <ul style="list-style-type: none"> <li>Utilize only trained and qualified operators for operation of equipment.</li> </ul>                                                                  | Daily inspection of equipment prior to use                                                                                                   |     |
| X | Hand tools           | <ul style="list-style-type: none"> <li>On the job training</li> <li>Toolbox Talks</li> <li>40-hour HAZWOPER</li> <li>HazCom Training</li> </ul> Competent Person:<br>ALt. Competent Person: | Daily inspection of equipment prior to use                                                                                                   |     |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, Johnny Willis, George Mack, Maze Thompson, Allan Dennis, Jeb Adkins, Eric Barnhill, Lyndsey Kleppin, Emily Conway, Russell James

Comments / Notes:

Acceptance Authority (digital signature): \_\_\_\_\_

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                           |                    |        |            |        |          |   |
|------------------------------------------------------|---------------------------------------------------------------------------|--------------------|--------|------------|--------|----------|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <b>L</b>            |                    |        |            |        |          |   |
| Activity / Task: Surface Soil Sampling               | <b>RISK ASSESSMENT CODE MATRIX *</b>                                      |                    |        |            |        |          |   |
| Project Location: Northeast Cape St. Lawrence Island | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | <b>PROBABILITY</b> |        |            |        |          |   |
|                                                      |                                                                           | Frequent           | Likely | Occasional | Seldom | Unlikely |   |
|                                                      | Severity                                                                  | Catastrophic       | E      | E          | H      | H        | M |
|                                                      |                                                                           | Critical           | E      | H          | H      | M        | L |
|                                                      |                                                                           | Marginal           | H      | M          | M      | L        | L |
| Prepared By: Emily Conway                            | Negligible                                                                | M                  | L      | L          | L      | L        |   |
| Reviewed By: Maxey Riggs                             |                                                                           |                    |        |            |        |          |   |

| Add Identified Hazards                      |                                                                      | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |     |
|---------------------------------------------|----------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----|
| JOB STEPS                                   | HAZARDS                                                              | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                               |  | RAC |
| X General safety requirements for all steps | 1) Exposure to cold or hot weather<br>(2) Dehydration                | Minimum personal protective equipment:<br>(a) Long pants<br>(b) Long sleeves<br>(c) Hardhat<br>(d) Safety boots (steel or composite toe)<br>(e) Safety glasses (potential eye injury hazard areas)<br>(f) Reflective vest<br>(g) Hear protection, as needed<br>(1a) Wear appropriate clothing for hot or cold weather<br>(1b) Wear sun block<br>(2a) Drink at least 1/2 liter of water an hour<br>(2b) Refer to physical agent data sheet (PADS) for specific details on heat stress and symptoms |  | L   |
| X Surface soil sampling                     | (1) Chemical hazards<br>(2) Unstable footing conditions<br>(3) Noise | (1a) Gloves, safety glasses, and other appropriate PPE will be used during soil sampling collection. Ambient monitoring will be conducted with a photoionization detector (PID) to identify any unusual rise or change in petroleum vapors<br>(2a) Use care and assure solid footing in the work area.<br>(2b) Note all slip hazards in the work area.<br>(2c) Clear the work area of all potential trip hazards<br>(3a) Hearing protection will be used as warranted                             |  | L   |

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   |           |                                                                                                          |                                                                      |
|---|-----------|----------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------|
|   | Add Items |                                                                                                          |                                                                      |
|   | EQUIPMENT | TRAINING                                                                                                 | INSPECTION                                                           |
| X | PID       | Personnel will be trained in PID utilization, calibration, maintenance, and sample collection techniques | Daily calibration and moisture trap or sensor replacement, as needed |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Eric Barnhill, Lyndsey Kleppin, Emily Conway, Russell James

Comments / Notes:

Acceptance Authority (digital signature): \_\_\_\_\_



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                      |                        |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|------------------------|-------------|--------|----------|--|--|--------------|--|--|--|--|--|------------------|--|--|--|--|--|-------------|--|--|--|--|--|--|----------|--------|------------|--------|----------|--|--------------|---|---|---|---|---|--|----------|---|---|---|---|---|--|----------|---|---|---|---|---|--|------------|---|---|---|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <span style="float:right">L</span>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                      |                        |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
| Activity / Task: Subsurface Soil Sampling            | <b>RISK ASSESSMENT CODE MATRIX *</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                                      |                        |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|                                                      | <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td rowspan="5" style="width:5%; text-align:center; vertical-align:middle;">S<br/>e<br/>v<br/>e<br/>r<br/>i<br/>t<br/>y</td> <td style="width:15%;">E= Extremely High Risk</td> <td colspan="5" style="text-align:center;">PROBABILITY</td> </tr> <tr> <td>H= High Risk</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>M= Moderate Risk</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>L= Low Risk</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td style="text-align:center;">Frequent</td> <td style="text-align:center;">Likely</td> <td style="text-align:center;">Occasional</td> <td style="text-align:center;">Seldom</td> <td style="text-align:center;">Unlikely</td> </tr> <tr> <td></td> <td>Catastrophic</td> <td style="text-align:center;">E</td> <td style="text-align:center;">E</td> <td style="text-align:center;">H</td> <td style="text-align:center;">H</td> <td style="text-align:center;">M</td> </tr> <tr> <td></td> <td>Critical</td> <td style="text-align:center;">E</td> <td style="text-align:center;">H</td> <td style="text-align:center;">H</td> <td style="text-align:center;">M</td> <td style="text-align:center;">L</td> </tr> <tr> <td></td> <td>Marginal</td> <td style="text-align:center;">H</td> <td style="text-align:center;">M</td> <td style="text-align:center;">M</td> <td style="text-align:center;">L</td> <td style="text-align:center;">L</td> </tr> <tr> <td></td> <td>Negligible</td> <td style="text-align:center;">M</td> <td style="text-align:center;">L</td> <td style="text-align:center;">L</td> <td style="text-align:center;">L</td> <td style="text-align:center;">L</td> </tr> </table> | S<br>e<br>v<br>e<br>r<br>i<br>t<br>y | E= Extremely High Risk | PROBABILITY |        |          |  |  | H= High Risk |  |  |  |  |  | M= Moderate Risk |  |  |  |  |  | L= Low Risk |  |  |  |  |  |  | Frequent | Likely | Occasional | Seldom | Unlikely |  | Catastrophic | E | E | H | H | M |  | Critical | E | H | H | M | L |  | Marginal | H | M | M | L | L |  | Negligible | M | L | L | L |
| S<br>e<br>v<br>e<br>r<br>i<br>t<br>y                 | E= Extremely High Risk                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                      | PROBABILITY            |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|                                                      | H= High Risk                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                      |                        |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|                                                      | M= Moderate Risk                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                                      |                        |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|                                                      | L= Low Risk                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                      |                        |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Frequent                             | Likely                 | Occasional  | Seldom | Unlikely |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|                                                      | Catastrophic                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | E                                    | E                      | H           | H      | M        |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|                                                      | Critical                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | E                                    | H                      | H           | M      | L        |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|                                                      | Marginal                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | H                                    | M                      | M           | L      | L        |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
|                                                      | Negligible                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | M                                    | L                      | L           | L      | L        |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
| Project Location: Northeast Cape St. Lawrence Island |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                      |                        |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
| Prepared By: Emily Conway                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                      |                        |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |
| Reviewed By: Maxey Riggs                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                      |                        |             |        |          |  |  |              |  |  |  |  |  |                  |  |  |  |  |  |             |  |  |  |  |  |  |          |        |            |        |          |  |              |   |   |   |   |   |  |          |   |   |   |   |   |  |          |   |   |   |   |   |  |            |   |   |   |   |

| Add Identified Hazards |                                           | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |     |
|------------------------|-------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| JOB STEPS              | HAZARDS                                   | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | RAC |
| X                      | General safety requirements for all steps | 1) Exposure to cold or hot weather<br>(2) Dehydration<br><br>Minimum personal protective equipment:<br>(a) Long pants<br>(b) Long sleeves<br>(c) Hardhat<br>(d) Safety boots (steel or composite toe)<br>(e) Safety glasses (potential eye injury hazard areas)<br>(f) Reflective vest<br>(g) Hear protection, as needed<br>(1a) Wear appropriate clothing for hot or cold weather<br>(1b) Wear sun block<br>(2a) Drink at least 1/2 liter of water an hour<br>(2b) Refer to physical agent data sheet (PADS) for specific details on heat stress and symptoms | L   |
| X                      | Sampling using hand auger                 | Lacerations<br><br>When handling auger, pay attention to sharp edges on the sampling end of the tool<br>Use proper PPE (gloves)                                                                                                                                                                                                                                                                                                                                                                                                                                | L   |

|           |          |            |
|-----------|----------|------------|
| Add Items |          |            |
| EQUIPMENT | TRAINING | INSPECTION |

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**

**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|          |                         |                                                                                                                         |                                                                      |
|----------|-------------------------|-------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------|
| <b>X</b> | PID                     | Personnel will be trained in PID utilization, calibration, maintenance, and sample collection techniques                | Daily calibration and moisture trap or sensor replacement, as needed |
| <b>X</b> | Hand Auger, Hand Shovel | Personnel will be appraised of the sharp edges on the sampling end of the auger, and the hazards associated with shovel | None needed                                                          |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Eric Barnhill, Lyndsey Kleppin, Emily Conway, Russell James

Comments / Notes:

Acceptance Authority (digital signature): \_\_\_\_\_

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <b>L</b>            |                                                                                                                                                      |            |        |          |   |          |        |            |        |
|------------------------------------------------------|---------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|------------|--------|----------|---|----------|--------|------------|--------|
| Activity / Task: Wire Removal                        | <b>RISK ASSESSMENT CODE MATRIX *</b>                                      |                                                                                                                                                      |            |        |          |   |          |        |            |        |
|                                                      | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | <b>PROBABILITY</b><br><table border="1"> <tr> <th>Frequent</th> <th>Likely</th> <th>Occasional</th> <th>Seldom</th> <th>Unlikely</th> </tr> </table> |            |        |          |   | Frequent | Likely | Occasional | Seldom |
| Frequent                                             |                                                                           | Likely                                                                                                                                               | Occasional | Seldom | Unlikely |   |          |        |            |        |
| Project Location: Northeast Cape St. Lawrence Island | s<br>e<br>v<br>e<br>r<br>e<br>t<br>y                                      | Catastrophic                                                                                                                                         | E          | E      | H        | H | M        |        |            |        |
| Prepared By: Emily Conway                            |                                                                           | Critical                                                                                                                                             | E          | H      | H        | M | L        |        |            |        |
| Reviewed By: Maxey Riggs                             |                                                                           | Marginal                                                                                                                                             | H          | M      | M        | L | L        |        |            |        |
|                                                      |                                                                           | Negligible                                                                                                                                           | M          | L      | L        | L | L        |        |            |        |

| Add Identified Hazards |                                                 | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |     |
|------------------------|-------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
|                        | JOB STEPS                                       | HAZARDS                                                                                                                                                                             | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | RAC |
| X                      | Removal by hand, Tracked Vehicle and Boom Truck | Slips, trips, falls<br>Struck by equipment/objects<br>Crushing Injuries<br>Dropped Objects<br>Eye Injury / Hearing Loss<br>Falls from steep slopes<br>Back Injury<br>Cutting Hazard | <ul style="list-style-type: none"><li>• Use care during foot travel, and clear the area of slip and trip hazards</li><li>• Use barricades</li><li>• Cover holes</li><li>• Use proper lifting technique</li><li>• Use Buddy System for heavy lifts</li><li>• Use lifting/transport equipment</li><li>• Use caution when setting loads</li><li>• Machine guards/enclosures</li><li>• Wear required personal protective equipment (PPE)<ul style="list-style-type: none"><li>o Hard Hat</li><li>o Hard-toe Boots</li><li>o Safety Glasses with side shields</li><li>o Reflective Vest</li><li>o Hearing Protection, as needed.</li></ul></li><li>• Use caution around equipment lift materials.</li><li>• Wear D-ring harness with restraint cable system at approved anchor points</li><li>• Backup alarms on all equipment</li><li>• Use traffic control and watchman</li></ul> | L   |



**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|   | JOB STEPS            | HAZARDS                               | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                   | RAC |
|---|----------------------|---------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| X | Vehicle Operation    | Rollover                              | <ul style="list-style-type: none"> <li>Stay within the speed limit specified.</li> <li>Follow manufacturer's recommended payload.</li> <li>Use Seatbelts/rollover protection system (ROPS).</li> <li>For all-terrain vehicles, gloves and hardhats are required.</li> <li>Utilize only licensed and trained operators.</li> <li>Ensure equipment is not operated on excessive grades to prevent rollovers.</li> </ul> | L   |
| X | Equipment operations | Equipment failure<br>Cuts/Lacerations | <ul style="list-style-type: none"> <li>Inspect equipment prior to daily operation.</li> <li>Ensure all roll cages and guards are in place and back up alarms operate.</li> <li>Original equipment manufacturer's (OEM) equipment modifications only.</li> <li>Use machine guarding and enclosures</li> </ul>                                                                                                          | L   |

|   | Add Items               |                                                                                                                                           |                                                                   |  |
|---|-------------------------|-------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------|--|
|   | EQUIPMENT               | TRAINING                                                                                                                                  | INSPECTION                                                        |  |
| X | Trucks                  | Utilize only trained and qualified operators for vehicles.                                                                                | Daily inspection of equipment prior to operation                  |  |
| X | Excavator, Boom Truck   | Utilize only trained and qualified operators for operation of equipment.                                                                  | Periodic Inspection<br>Frequent Inspection<br>Start up Inspection |  |
| X | Hand tools/Wire cutters | Site Specific Training – Toolbox safety meetings<br>Fall Protection System (if applicable)<br>Competent Person:<br>ALT. Competent Person: | Daily inspection of equipment prior to operation                  |  |

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, Johnny Willis, George Mack, Maze Thompson, Allan Dennis

Comments / Notes:



U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

Acceptance Authority (digital signature): \_\_\_\_\_

**U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION**  
**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

|                                                      |                                                                           |              |        |            |        |          |   |
|------------------------------------------------------|---------------------------------------------------------------------------|--------------|--------|------------|--------|----------|---|
| Date Prepared: 6 March 2013                          | Overall Risk Assessment Code (RAC) (Use highest code) <b>L</b>            |              |        |            |        |          |   |
| Activity / Task: Dredging and Pumping Operations     | <b>RISK ASSESSMENT CODE MATRIX *</b>                                      |              |        |            |        |          |   |
| Project Location: Northeast Cape St. Lawrence Island | E= Extremely High Risk<br>H= High Risk<br>M= Moderate Risk<br>L= Low Risk | PROBABILITY  |        |            |        |          |   |
|                                                      |                                                                           | Frequent     | Likely | Occasional | Seldom | Unlikely |   |
|                                                      | Severity                                                                  | Catastrophic | E      | E          | H      | H        | M |
|                                                      |                                                                           | Critical     | E      | H          | H      | M        | L |
|                                                      |                                                                           | Marginal     | H      | M          | M      | L        | L |
| Prepared By: Eric Barnhill                           |                                                                           | Negligible   | M      | L          | L      | L        | L |
| Reviewed By: Clark Roberts                           |                                                                           |              |        |            |        |          |   |

| Add Identified Hazards |                                                                                                                                      | * Refer to DA PAM 385-40 for detailed risk management information                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |     |
|------------------------|--------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----|
| JOB STEPS              | HAZARDS                                                                                                                              | Controls (Actions to Eliminate or Minimize Hazards)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  | RAC |
| X Dredging/Pumping     | Slips, trips and falls<br>Cold stress<br>Heat Stress<br>Working in or near water /<br>Drowning<br><br>Suction Nozzle<br>Moving Parts | <ul style="list-style-type: none"> <li>• Use care during foot travel , and clear the area of slip and trip hazards</li> <li>• Wear proper PPE (Dry Suit) Take breaks as necessary</li> <li>• Take breaks out of dry suit as necessary</li> <li>• Wear USCG Approve TYPE III, V or better, personal flotation devices for work activities on or near water where potential for drowning exists. Inflatable PFDs are not permitted</li> <li>• Each task, on or near water must be evaluated by a competent person, e.g. SSHO, for safety and the work halted if conditions are deemed too hazardous</li> <li>• Keep body parts and loose clothing away from end of suction nozzle</li> <li>• Keep body parts and loose clothing away from moving parts</li> </ul> |  | L   |

| Add Items |                                                        |                                                                      |  |
|-----------|--------------------------------------------------------|----------------------------------------------------------------------|--|
| EQUIPMENT | TRAINING                                               | INSPECTION                                                           |  |
| X Dredge  | Review manufacturers instructions with field personnel | Daily inspections and Inspections as per manufacturers requirements. |  |
| X Pumps   | Review manufacturers instructions with field personnel | Daily inspections and Inspections as per manufacturers requirements. |  |

U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION

**ACTIVITY HAZARDS ANALYSIS**

Prescribing Directive for this form is EM 385-1-1, the proponent agency is CEPOD-SO

Personnel Involved (e.g., Competent Persons, Crew / Team Members)

Chuck Croley, Eric Barnhill, Lyndsey Kleppin, Emily Conway, Russell James

Comments / Notes:

Acceptance Authority (digital signature):

\_\_\_\_\_

## **ATTACHMENT 4**


Physical Agent Data Sheets

# THE COLD STRESS EQUATION

**LOW TEMPERATURE + WIND SPEED + WETNESS  
= INJURIES & ILLNESS**

When the body is unable to warm itself, serious cold-related illnesses and injuries may occur, and permanent tissue damage and death may result.

**Hypothermia** can occur when *land temperatures* are **above** freezing or *water temperatures* are below 98.6°F/ 37°C. Cold-related illnesses can slowly overcome a person who has been chilled by low temperatures, brisk winds, or wet clothing.



# FROST BITE

## *What Happens to the Body:*

FREEZING IN DEEP LAYERS OF SKIN AND TISSUE; PALE, WAXY-WHITE SKIN COLOR; SKIN BECOMES HARD and NUMB; USUALLY AFFECTS THE FINGERS, HANDS, TOES, FEET, EARS, and NOSE.

## *What Should Be Done: (land temperatures)*

- Move the person to a warm dry area. Don't leave the person alone.
- Remove any wet or tight clothing that may cut off blood flow to the affected area.
- **DO NOT** rub the affected area, because rubbing causes damage to the skin and tissue.
- **Gently** place the affected area in a warm (105°F) water bath and monitor the water temperature to **slowly** warm the tissue. Don't pour warm water directly on the affected area because it will warm the tissue too fast causing tissue damage. Warming takes about 25-40 minutes.
- After the affected area has been warmed, it may become puffy and blister. The affected area may have a burning feeling or numbness. When normal feeling, movement, and skin color have returned, the affected area should be dried and wrapped to keep it warm. **NOTE:** If there is a chance the affected area may get cold again, do not warm the skin. If the skin is warmed and then becomes cold again, it will cause severe tissue damage.
- Seek medical attention as soon as possible.



# HYPOTHERMIA - (Medical Emergency)

## *What Happens to the Body:*

NORMAL BODY TEMPERATURE (98.6° F/37°C ) DROPS TO OR BELOW 95°F (35°C); FATIGUE OR DROWSINESS; UNCONTROLLED SHIVERING; COOL BLUISH SKIN; SLURRED SPEECH; CLUMSY MOVEMENTS; IRRITABLE, IRRATIONAL OR CONFUSED BEHAVIOR.

## *What Should Be Done: (land temperatures)*

- Call for emergency help (i.e., Ambulance or Call 911).
- Move the person to a warm, dry area. Don't leave the person alone. Remove any wet clothing and replace with warm, dry clothing or wrap the person in blankets.
- Have the person drink warm, sweet drinks (sugar water or sports-type drinks) if they are alert. **Avoid drinks with caffeine** (coffee, tea, or hot chocolate) or alcohol.
- Have the person move their arms and legs to create muscle heat. If they are unable to do this, place warm bottles or hot packs in the arm pits, groin, neck, and head areas. **DO NOT** rub the person's body or place them in warm water bath. This may stop their heart.

## *What Should Be Done: (water temperatures)*

- Call for emergency help (Ambulance or Call 911). Body heat is lost up to 25 times faster in water.
- **DO NOT** remove any clothing. Button, buckle, zip, and tighten any collars, cuffs, shoes, and hoods because the layer of trapped water closest to the body provides a layer of insulation that slows the loss of heat. Keep the head out of the water and put on a hat or hood.
- Get out of the water as quickly as possible or climb on anything floating. **DO NOT** attempt to swim unless a floating object or another person can be reached because swimming or other physical activity uses the body's heat and reduces survival time by about 50 percent.
- If getting out of the water is not possible, wait quietly and conserve body heat by folding arms across the chest, keeping thighs together, bending knees, and crossing ankles. If another person is in the water, huddle together with chests held closely.



### ***How to Protect Workers***

- Recognize the environmental and workplace conditions that lead to potential cold-induced illnesses and injuries.
- Learn the signs and symptoms of cold-induced illnesses/injuries and what to do to help the worker.
- Train the workforce about cold-induced illnesses and injuries.
- Select proper clothing for cold, wet, and windy conditions. Layer clothing to adjust to changing environmental temperatures. Wear a hat and gloves, in addition to underwear that will keep water away from the skin (polypropylene).
- Take frequent short breaks in warm dry shelters to allow the body to warm up.
- Perform work during the warmest part of the day.
- Avoid exhaustion or fatigue because energy is needed to keep muscles warm.
- Use the buddy system (work in pairs).
- Drink warm, sweet beverages (sugar water, sports-type drinks). Avoid drinks with caffeine (coffee, tea, or hot chocolate) or alcohol.
- Eat warm, high-calorie foods like hot pasta dishes.

### ***Workers Are at Increased Risk When...***

- They have predisposing health conditions such as cardiovascular disease, diabetes, and hypertension.
- They take certain medication (check with your doctor, nurse, or pharmacy and ask if any medicines you are taking affect you while working in cold environments).
- They are in poor physical condition, have a poor diet, or are older.

## **PHYSICAL AGENT DATA SHEET (PADS)**

### **HAND-ARM VIBRATION**

#### **Description**

Hand-arm vibration is caused by the use of vibrating hand-held tools, such as pneumatic jack hammers, drills, gas powered chain saws, and electrical tools such as grinders. The nature of these tools involves vibration (a rapid back and forth type of motion) which is transmitted from the tool to the hands and arms of the person holding the tool.

#### **Health Hazards**

Vibration Syndrome and Vibration-Induced White Finger (VWF) are the major health hazards related to the use of vibrating tools. Carpal Tunnel Syndrome is another health problem that has been linked in one study to the use of smaller hand-held vibrating tools.

#### ***Vibration Syndrome***

Vibration Syndrome is a group of symptoms related to the use of vibrating tools and includes -some or all of the following: muscle weakness, muscle fatigue, pain in the arms and shoulders, and vibration-induced white finger. Many researchers believe that other symptoms--headaches, irritability, depression, forgetfulness, and sleeping problems--should also be included in descriptions of Vibration Syndrome.

#### ***Vibration-Induced White Finger***

Vibration-Induced White Finger (VWF), also known as "Dead Finger" or "Dead Hand" is the result of impaired circulation (poor blood supply in the fingers, caused by the prolonged use of vibrating tools. VWF may appear after only several months on the job, or may not appear until twenty to forty years on the job.

The harmful health effects of vibrating tools are related to the length of time that a worker has been using vibrating tools and to the frequency of the vibration (how fast the tool goes back and forth). The longer a person uses a vibrating tool, and the faster the tool vibrates, the greater the risk of health effects. The length of the initial symptom-free period of vibration exposure (i.e., from first exposure to the first appearance of a white finger) is known as the latent interval. It is related to the intensity of the vibration - the shorter the latent period, the more severe the resulting VWF if vibration exposure continues.

Temporary tingling or numbness during or soon after use of a vibrating hand tool is not considered to be VWF, however tingling and numbness in the fingers lasting more than an hour after finishing work may indicate early stages of VWF. Table 1 lists the stages that Vibration White Finger may progress through if exposure continues.

**Table 1    Stages of Vibration White Finger  
(Taylor-Pelmear System)**

| Stage | Condition of Fingers                                                             | Work & Social Interference                                                                 |
|-------|----------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|
| 00    | No tingling, numbness or blanching of fingers                                    | No complaints                                                                              |
| OT    | Intermittent tingling                                                            | No interference with activities                                                            |
| ON    | Intermittent numbness                                                            | No interference with activities                                                            |
| TN    | Intermittent tingling and numbness                                               | No interference with activities                                                            |
| 1     | Blanching of a fingertip with or without tingling and/or numbness                | No interference with activities                                                            |
| 2     | Blanching of one or more fingers beyond tips, usually during winter              | Possible interference with activities outside work, no interference at work                |
| 3     | Extensive blanching of fingers; frequent episodes in both summer and winter      | Definite interference at work, at home, and with social activities; restriction of hobbies |
| 4     | Extensive blanching of most fingers; frequent episodes in both summer and winter | Occupation usually changed because of severity of signs and symptoms                       |

The technical name for VWF is Raynaud's Syndrome of Occupational Origin. Raynaud's Syndrome may also occur in people who do not use vibrating hand-held tools. Several different kinds of medical illnesses can cause Raynaud's Syndrome. Raynaud's Syndrome also appears in some people who are otherwise entirely healthy.

It is important that people with Raynaud's Syndrome avoid the extensive use of vibrating tools because they can develop the most severe complications of VWF very quickly.

Many of the symptoms of Vibration Syndrome will disappear shortly after a worker stops using the types of tools which transmit vibration to the hands and arms. Fatigue and muscular pain in the arms and shoulders will generally disappear. In the early stages, if a worker stops using vibrating tools, VWF will not get any worse and may get slightly better.

### **Carpal Tunnel Syndrome**

Carpal Tunnel Syndrome (CTS) is a group of symptoms in the hand which arise from pressure on one of the nerves which passes through the palm side of the wrist. The early symptoms are similar to the early symptoms of white finger and consist of tingling in the fingers. For the most part only the thumb, index, and middle fingers are affected in CTS.

Later, symptoms can progress to numbness. Pain in the wrist and fingers may also develop. CTS may occur in people using small hand tools like pneumatic screwdrivers. Carpal Tunnel Syndrome also occurs among people having repetitive motion of the wrist or fingers, such as using a cash register, or picking fish from a net; or with forceful motion of the wrist, such as in using a wrench. Pinching or flexing with the wrist bent upwards, downwards, or sideways increases the occurrence of CTS.

The symptoms of CTS are frequently worse at night and a person may be awakened from sleep by pain or the feeling of pins and needles in fingers, hand or wrist.

Carpal Tunnel Syndrome may improve if diagnosed in the early stages and exposure to the type of activity which caused it is stopped. In moderate cases most of the symptoms of CTS can be relieved by a surgical operation which relieves the pressure on the nerve which causes the CTS symptoms. If the surgery is performed too late, only some of the symptoms may be relieved. In very severe cases the symptoms are irreversible and may include weakness of the hand due to loss of muscle function.

### **Preventing Hand-Arm Vibration Diseases**

#### *Job Modification to Reduce Vibration Exposure*

Wherever possible, jobs should be redesigned to minimize the use of hand-held vibrating tools. Where job redesign is not feasible, ways to reduce tool vibration should be found. Where practical, substitute a manual tool for a vibrating tool. Whenever possible, high vibration tools should be replaced by improved, low vibration tools designed to absorb vibration before it reaches the handgrip.

Determine vibration exposure times and introduce work breaks to avoid constant, continued vibration exposure. A worker who is using a vibrating tool continuously should take a 10 minute break after each hour of using the tool.

#### *Medical Evaluation*

Workers whose occupations place them at risk for developing VWF should have pre-employment physicals and thereafter should be checked at least annually by doctors who know about the diagnosis and treatment of VWF. Diagnostic tests which can be used include plethysmography, arteriography, skin thermography, and sensory tests, such as two point discrimination depth sense, pinprick touch and temperature sensation. X-rays may also be useful.

Workers that have a past history of abnormalities in blood circulation and especially workers who have Raynaudis Syndrome should not be permitted to use vibrating hand-held tools. Workers who have moderate to severe symptoms of VWF should be reassigned to work which removes them from further direct exposure to vibrating tools.

If workers develop symptoms of tingling or numbness, or if their fingers occasionally become white or blue, or painful especially when cold, they should be examined by a doctor who knows about the diagnosis and treatment of VWF and CTS.

### *Work Practices*

Workers using vibrating hand-held tools should wear multiple layers of warm gloves and should wear anti-vibration gloves whenever possible. Before starting the job, warm the hands. This is especially important when it is cold. workers using vibrating tools should not allow the hands to become chilled. If the hands of a worker using vibrating tools become wet or chilled, he should dry them and put on dry, warm gloves before resuming exposure to vibration. Workers exposed to cold should dress adequately to keep the whole body warm because low body temperature can make a worker more susceptible to VWF.

A worker using a vibrating hand-held tool should let the tool do the work by grasping it as lightly as possible, consistent with safe work practice. The tighter the tool is held, the more vibration is transmitted to the fingers and hand. The tool should rest on a support or on the workpiece as much as possible. The tool should be operated only when necessary and at the minimum speed (and impact force) to reduce vibration exposure.

Tools should be regularly maintained to keep vibration to a minimum. Keeping chisels and chainsaws sharp, for example, will reduce vibration. Using new grinder wheels will also reduce vibration.

### *Education*

Employees who use or will be using vibrating hand-held tools should receive training about the hazards of vibration and they should be taught how to minimize the ill effects of vibration.

Smokers are much more susceptible to VWF than non-smokers, and the VWF in smokers is usually more severe, therefore workers who use vibrating hand-held tools should not smoke.

### **Recommended Exposure Limits**

Table 2 contains the American Conference of Governmental Industrial Hygienists (ACGIH) recommendations on the limits for exposure of the hand to vibration.

**Table 2    Threshold Limit Values for Exposure of the Hand  
to Vibration in Either X<sub>h</sub>, Y<sub>h</sub>, Z<sub>h</sub>, Directions**

| Total Daily Exposure<br>Duration <sup>a</sup> | Values of the Dominant, <sup>b</sup><br>Frequency-Weighted, rms, Component<br>Acceleration Which Shall Not be Exceeded<br><b>a<sub>k</sub>, (a<sub>keg</sub>)</b> |                      |
|-----------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|
|                                               | <b>m/s<sup>2</sup></b>                                                                                                                                            | <b>g<sup>c</sup></b> |
| 4 hours and less than 8                       | 4                                                                                                                                                                 | 0.40                 |
| 2 hours and less than 4                       | 6                                                                                                                                                                 | 0.61                 |
| 1 hour and less than 2                        | 8                                                                                                                                                                 | 0.81                 |
| less than 1 hour                              | 12                                                                                                                                                                | 1.22                 |

<sup>a</sup> The total time vibration enters the hand per day, whether continuously or intermittently.

<sup>b</sup> Usually one axis of vibration is dominant over the remaining two axes. If one or more vibration axes exceeds the Total Daily Exposure then the TLV has been exceeded.

<sup>c</sup> g = 9.81 m/s . d

## **PHYSICAL AGENT DATA SHEET (PADS)**

### **HEAT STRESS**

#### **Description**

Heat stress is caused by working in hot environments like laundries, bakeries, or around boilers or incinerators. Four environmental factors affect the amount of heat stress felt by employees in hot work areas: temperature, humidity, radiant heat (such as from the sun or a furnace), and air velocity. How well or how poorly an individual reacts to heat stress is dependent on personal characteristics such as age, weight, fitness, medical condition, and acclimatization.

The body has several methods of maintaining the proper internal body temperature. When internal body temperature increases, the circulatory system reacts by increasing the amount of blood flow to the skin so the extra heat can be given off.

Sweating is another means the body uses to maintain stable internal temperatures. When sweat evaporates, cooling results. However, sweating is effective only if the humidity level is low enough to permit evaporation and if the fluids and salts lost are replaced.

#### **Health Effects—Heat Disorders**

Heat stroke, the most serious health problem for workers in hot environments is caused by the failure of the body's internal mechanism to regulate its core temperature. Sweating stops and the body can no longer rid itself of excess heat. Signs include: mental confusion, delirium, loss of consciousness, convulsions or coma; a body temperature of 106 degrees Fahrenheit or higher; and hot dry skin which may be red, mottled or bluish. Victims of heat stroke will die unless treated promptly. While medical help should be called, the victim must be removed immediately to a cool area and his/her clothing soaked with cool water. He/she should be fanned vigorously to increase cooling. Prompt first aid can prevent permanent injury to the brain and other vital organs.

Heat exhaustion develops as a result of loss of fluid through sweating when a worker has failed to drink enough fluids or take in enough salt, or both. The worker with heat exhaustion still sweats, but experiences extreme weakness or fatigue, giddiness, nausea, or headache. The skin is clammy and moist, the complexion pale or flushed, and the body temperature normal or slightly higher. Treatment is usually simple: the victim should rest in a cool place and drink salted liquids. Salt tablets are not recommended. Severe cases involving victims who vomit or lose consciousness may require longer treatment under medical supervision.

Heat cramps, painful spasms of the bone muscles, are caused when workers drink large quantities of water but fail to replace their bodies' salt loss. Tired muscles, those used for performing the work, are usually the ones most susceptible to cramps. Cramps may occur during or after working hours and may be relieved by taking salted liquids by mouth or saline solutions intravenously for quicker relief, if medically determined to be required.



Fainting may be a problem for the worker unacclimatized to a hot environment who simply stands still in the heat. Victims usually recover quickly after a brief period of lying down. Moving around, rather than standing still, will usually reduce the possibility of fainting.

Heat rash, also known as prickly heat, may occur in hot and humid environments where sweat is not easily removed from the surface of the skin by evaporation. When extensive or complicated by infection, heat rash can be so uncomfortable that it inhibits sleep and impairs a worker's performance or even results in temporary total disability. It can be prevented by showering, resting in a cool place, and allowing the skin to dry.

### **Medical Conditions Aggravated By Exposure to Heat**

Persons with heart or circulatory diseases or those who are on "low salt" diets should consult with their physicians prior to working in hot environments.

### **Preventing Heat Disorders**

One of the best ways to reduce heat stress on workers is to minimize heat in the workplace. However, there are some work environments where heat production is difficult to control, such as when furnaces or sources of steam or water are present in the work area, or when the workplace itself is outdoors and exposed to varying warm weather conditions.

### **Acclimatization**

Humans are, to a large extent, capable of adjusting to the heat. This adjustment to heat, under normal circumstances, usually takes about 5 to 7 days, during which time the body will undergo a series of changes that will make continued exposure to heat more endurable.

On the first day of work in a hot environment, the body temperature, pulse rate, and general discomfort will be higher. With each succeeding daily exposure, all of these responses will gradually decrease, while the sweat rate will increase. When the body becomes acclimated to the heat, the worker will find it possible to perform work with less strain and distress.

Gradual exposure to heat gives the body time to become accustomed to higher environmental temperatures. Heat disorders in general are more likely to occur among workers who have not been given time to adjust to working in the heat or among workers who have been away from hot environments and who have gotten accustomed to lower temperatures. Hot weather conditions of the summer are likely to affect the worker who is not acclimatized to heat. Likewise, workers who return to work after a leisurely vacation or extended illness may be affected by the heat in the work environment. Whenever such circumstances occur, the worker should be gradually reacclimatized to the hot environment.

### **Lessening Stressful Conditions**

Many industries have attempted to reduce the hazards of heat stress by introducing engineering controls, training workers in the recognition and prevention of heat stress, and implementing work-rest cycles. Heat stress depends, in part, on the amount of heat the worker's body produces while a job is being performed. The amount of heat produced during hard, steady work is much higher than that produced during intermittent or light work. Therefore, one way of reducing the potential for heat stress is to make the job easier or lessen its duration by providing adequate rest time. Mechanization of work procedures can often make it possible to isolate workers from the heat source (perhaps in an air-conditioned booth) and increase overall productivity by decreasing the time needed for rest. Another approach to reducing the level of heat stress is the use of engineering controls which include ventilation and heat shielding.

### **Number and Duration of Exposures**

Rather than be exposed to heat for extended periods of time during the course of a job, workers should, wherever possible, be permitted to distribute the workload evenly over the day and incorporate work-rest cycles. Work-rest cycles give the body an opportunity to get rid of excess heat, slow down the production of internal body heat, and provide greater blood flow to the skin.

Workers employed outdoors are especially subject to weather changes. A hot spell or a rise in humidity can create overly stressful conditions. The following practices can help to reduce heat stress:

- Postponement of nonessential tasks
- Permit only those workers acclimatized to heat to perform the more strenuous tasks, or
- Provide additional workers to perform the task keeping in mind that all workers should have the physical capacity to perform the task and that they should be accustomed to the heat.

### **Thermal Conditions in the Workplace**

A variety of engineering controls can be introduced to minimize exposure to heat. For instance, improving the insulation on a furnace wall can reduce its surface temperature and the temperature of the area around it. In a laundry room, exhaust hoods installed over those sources releasing moisture will lower the humidity in the work area. In general, the simplest and least expensive methods of reducing heat and humidity can be accomplished by:

- Opening windows in hot work areas,
- Using fans, or
- Using other methods of creating airflow such as exhaust ventilation or air blowers.

## **Rest Areas**

Providing cool rest areas in hot work environments considerably reduces the stress of working in those environments. There is no conclusive information available on the ideal temperature for a rest area. However, a rest area with a temperature near 76 degrees Fahrenheit appears to be adequate and may even feel chilly to a hot, sweating worker, until acclimated to the cooler environment. The rest area should be as close to the workplace as possible. Individual work periods should not be lengthened in favor of prolonged rest periods. Shorter but frequent work-rest cycles are the greatest benefit to the worker.

## **Drinking Water**

In the course of a day's work in the heat, a worker may produce as much as 2 to 3 gallons of sweat. Because so many heat disorders involve excessive dehydration of the body, it is essential that water intake during the workday be about equal to the amount of sweat produced.

Most workers exposed to hot conditions drink less fluids than needed because of an insufficient thirst drive. A worker, therefore, should not depend on thirst to signal when and how much to drink. Instead, the worker should drink 5 to 7 ounces of fluids every 15 or 20 minutes to replenish the necessary fluids in the body. There is no optimum temperature of drinking water, but most people tend not to drink warm or very cold fluids as readily as they will cool ones. whatever the temperature of the water, it must be palatable and readily available to the worker. Individual drinking cups should be provided, never use a common drinking cup.

Heat acclimatized workers lose much less salt in their sweat than do workers who are not adjusted to the heat. The average American diet contains sufficient salt for acclimatized workers even when sweat production is high. If, for some reason, salt replacement is required, the best way to compensate for the loss is to add a little extra salt to the food. Salt tablets should not be used. CAUTION: PERSONS WITH HEART PROBLEMS OR THOSE ON A "LOW SODIUM" DIET WHO WORK IN HOT ENVIRONMENTS SHOULD CONSULT A PHYSICIAN ABOUT WHAT TO DO UNDER THESE CONDITIONS.

## **Protective Clothing**

Clothing inhibits the transfer of heat between the body and the surrounding environment. Therefore, in hot jobs where the air temperature is lower than skin temperature, wearing clothing reduces the body's ability to lose heat into the air.

When air temperature is higher than skin temperature, clothing helps to prevent the transfer of heat from the air to the body. The advantage of wearing clothing, however, may be nullified if the clothes interfere with the evaporation of sweat.

In dry climates, adequate evaporation of sweat is seldom a problem. In a dry work environment with very high air temperatures, the wearing of clothing could be an advantage to the worker. The proper type of clothing depends on the specific circumstance. Certain work in hot environments may require insulated gloves, insulated suits, reflective clothing, or infrared reflecting face shields. For extremely hot conditions, thermally-conditioned clothing is available. One such garment carries a self-contained air conditioner in a backpack, while another is connected to a compressed air source which feeds cool air into the jacket or coveralls through a vortex tube. Another type of garment is a plastic jacket which has pockets that can be filled with dry ice or containers of ice.

## **Recommended Exposure Limits**

These Threshold Limit Values (TLVS) refer to heat stress conditions under which it is believed that nearly all workers may be repeatedly exposed without adverse health effects. The TLVs shown in Table I are based on the assumption that nearly all acclimatized, fully clothed workers with adequate water and salt intake should be able to function effectively under the given working conditions without exceeding a deep body temperature of 38 degrees Celsius (100.4 degrees Fahrenheit).

Since measurement of deep body temperature is impractical for monitoring the workers' heat load, the measurement of environmental factors is required which most nearly correlate with deep body temperature and other physiological responses to heat. At the present time, Wet Bulb Globe Temperature Index (WBGT) is the simplest and most suitable technique to measure the environmental factors. WBGT values are calculated by the following equations:

Outdoors with solar load:  $WBGT = 0.7 NWB + 0.2 GT + 0.1 DB$

Indoors or Outdoors with no solar load:  $WBGT = 0.7 NWB + 0.3 GT$

Where: WBGT = Wet Bulb Globe Temperature Index

NWB = Natural Wet Bulb Temperature

DB = Dry Bulb Temperature

GT = Globe Temperature

The determination of WBGT requires the use of a black globe thermometer, a natural (static) wet-bulb thermometer, and a dry bulb thermometer.

Higher heat exposures that shown in Table I are permissible if the workers have been undergoing medical surveillance and it has been established that they are more tolerant at work in heat than the average worker. Workers should not be permitted to continue their work when their deep body temperature exceeds 38.0 degrees Celsius (100.4 degrees Fahrenheit).

**Table 1 Permissible Heat Exposure Threshold Limit Values  
(Values are given in degrees Centigrade WBGT [Fahrenheit])**

|                            | Work Load      |                |                |
|----------------------------|----------------|----------------|----------------|
| Work- Rest Regimen         | Light          | Moderate       | Heavy          |
| Continuous work            | 30.0<br>(86.0) | 26.7<br>(80.1) | 25.0<br>(77.0) |
| 75% Work, 25%<br>Rest/Hour | 30.6<br>(87.1) | 28.0<br>(82.4) | 25.9<br>(78.6) |
| 50% Work, 50%<br>Rest/Hour | 31.4<br>(88.5) | 29.4<br>(85.0) | 27.9<br>(82.2) |
| 25% Work, 75%<br>Rest/Hour | 32.2<br>(90.0) | 31.1<br>(88.0) | 30.0<br>(86.0) |

## References

- "Working in Hot Environments," US Department of Health and Human Services, Public Health Service, Centers for Disease Control, National Institute for Occupational Safety and Health, 1986.
- "Threshold Limit Values and Biological Exposure Indices for 1986 - 1987," American Conference of Governmental Industrial Hygienists, 6500 Glenway Avenue, Building D-7, Cincinnati, OH 45211-4438.

## **PHYSICAL AGENT DATA SHEET (PADS)**

### **NOISE**

#### **Description**

Sound is created when a vibrating source (like a bell, motor or a stereo speaker) sends sound waves through the air to your ear. Every sound has two aspects: its pitch (frequency) and its loudness (intensity). On a stereo, frequency is determined by the bass/treble control. Intensity is determined by the volume control. Noise (unwanted sound) is usually made up of many frequencies. The disturbing and harmful effects of noise depend both on the loudness and the frequency of the tones making up noise.

Loudness is measured in units called decibels (dB). A conversational voice is about 65 dB. A shout is 90 dB or greater.

Frequency is measured in units called Hertz (Hz). The frequency of a locomotive horn is about 250 Hz. The frequency of a table saw is about 4,000 Hz.

#### **Health Effects**

Excessive noise can destroy the ability to hear, and may also put stress on other parts of the body, including the heart.

For most effects of noise, there is no cure, so that prevention of excessive noise exposure is the only way to avoid health damage.

#### *Hearing*

The damage done by noise depends mainly on how loud it is and on the length of exposure. The frequency or pitch can also have some effect, since high-pitched sounds are more damaging than low-pitched sounds.

Noise may tire out the inner ear, causing temporary hearing loss. After a period of time away from the noise hearing may be restored. Some workers who suffer temporary hearing loss may find that by the time their hearing returns to normal, it is time for another work shift so, in that sense, the problem is "permanent."

With continual noise exposure, the ear will lose its ability to recover from temporary hearing loss, and the damage will become permanent. Permanent hearing loss results from the destruction of cells in the inner ear, cells which can never be replaced or repaired. Such damage can be caused by long-term exposure to loud noise or, in some cases" by brief exposures to very loud noises.

Normally, workplace noise first affects the ability to hear high frequency (high-pitched) sounds. This means that even though a person can still hear some noise, speech or other sounds may be unclear or distorted.

Workers suffering from noise-induced hearing loss may also experience continual ringing in their ears, called "tinnitus." At this time, there is no cure for tinnitus, although some doctors are experimenting with treatment.

### *Other Effects*

Although research on the effects of noise is not complete, it appears that noise can cause quickened pulse rate, increased blood pressure and a narrowing of the blood vessels over a long period of time, these may place an added burden on the heart.

Noise may also put stress on other parts of the body by causing the abnormal secretion of hormones and tensing of the muscles.

Workers exposed to noise sometimes complain of nervousness, sleeplessness and fatigue. Excessive noise exposure also can reduce job performance and may cause high rates of absenteeism.

### **Permissible Exposure Limit**

The Action level for noise is an average noise level of 85 dB for an eight-hour day. When employees are exposed to noise levels, which exceed the Permissible Exposure Limit, the employer must install or use engineering or administrative controls to lower the noise levels. While these controls are being designed or installed employees must wear hearing protection. If the controls still do not reduce noise exposures to below 90 dB, hearing protection must continue to be worn.

### **Protective Measures**

Suitable hearing protectors (earplugs or muffs) must be made available at no cost to employees who are exposed to an average of 85 dB or greater for an eight-hour day. Employees must be given the opportunity to select from three different types of appropriate hearing protectors.

Hearing tests (audiometric exams) must be given to employees who are exposed to an average of 85 dB or greater for an eight-hour day. Hearing tests will show whether employees are experiencing any hearing losses. Hearing tests are also useful in showing how well the earplugs and earmuffs are working. Hearing tests must be given annually.

Employees should also receive training in the effects of noise on hearing, an explanation of the hearing tests, and instruction on the proper fitting and care of earplugs or muffs.

Noise away from work can also cause hearing loss. Hearing protectors should be worn when operating noisy equipment or tools such as chain saws, brush cutters, power lawn mowers, or when using firearms.

Refer to Alaska Administrative Code, Occupational Health and Environmental Control 04.0104 for specific regulations on Noise Exposure and Hearing Conservation Programs.



## PHYSICAL AGENT DATA SHEET (PADS)

### ULTRAVIOLET RADIATION

#### **Description**

Ultraviolet (UV) is the name for a band of energy on the electromagnetic spectrum that lies between visible light and x-rays. UV has some of the properties of visible light and other properties of the x-rays. Like visible light, some UV is actually visible but most is invisible like x-rays. UV, like light, cannot penetrate very far into most solids. Some UV, like x-rays, can ionize atoms or molecules which visible light cannot do.

Common sources of UV include the sun (especially when reflected by water, snow or ice), sun tanning lamps, mercury discharge lamps, welding arcs, plasma torches, and some lasers.

#### **Health Hazards**

The nature and seriousness of UV injuries depend on the length of exposure, the intensity of the UV, the type or wavelength of UV, the sensitivity of the individual, and the presence of certain chemicals (photosensitizers).

##### *Skin*

UV from the sun causes sunburns and skin cancer. UV from other sources can also cause skin burns varying in degree from mild reddening of the skin (first degree burns) to more severe and painful blistering (second degree burns). Long-term skin exposure to UV can cause actinic skin (a dry, brown, inelastic wrinkled skin) and skin cancer. Fair skinned individuals are more likely to develop both sunburns and skin cancer.

Some drugs, such as the antibiotic tetracycline, can cause skin burns from UV to happen faster and to be more severe. Products containing coal tar can also cause this reaction. These substances are called photosensitizers.

UV exposure may trigger cold sores (Herpes Simplex) in some individuals.

##### *Eyes*

When UV is absorbed by the eyes and eyelids, it can cause keratoconjunctivitis or "welders' flash." This is a very painful condition that feels like grit in the eyes and may make the eyes water and very sensitive to light. The condition usually occurs 6-12 hours after exposure and may last 6-24 hours. The painful injury may make a person unwilling or unable to open his/her eyes during this time period, but most discomfort is gone within 48 hours with no lasting injury. The maximum sensitivity of the eye occurs at a UV wavelength of 270 nanometers. Cataracts or clouding of the lens of the eye can occur during high exposures to wavelengths in the range of 295-300 nanometers.

## Skin Safety and Health Precautions

Skin burns from high, short-term exposure to UV and skin cancer from long-term exposure can be prevented by covering exposed skin with clothing and protective equipment such as gloves and face shields. \*Barrier creams or lotions with sun protection factors (SPF) of 15-18 will also help prevent skin burns.

\*Welders' helmets should provide protection for the neck area as well as the face and eyes.

### *Eyes*

Tinted goggles and/or face shields should be worn to prevent burns of the cornea and eyelids. Selection of the appropriate degree of tint should be based on the anticipated wavelength and intensity of the UV source. (see Table 1)

**Table 1**

|                                                                                                                                                                                                                                                                                                                                         |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Shade No. 3.0: is for glare of reflected sunlight from snow, water, sand, etc.; stray light from cutting and welding, metal pouring and work around furnaces and foundries; and soldering (for goggles or spectacles with side shields worn under helmets in arc welding operations, particularly gas-shielded arc welding operations). |
| Shade Nos. 4.0 and 5.0: are for light acetylene cutting and welding; light electric spot welding.                                                                                                                                                                                                                                       |
| Shade Nos. 6.0 and 7.0: are for gas cutting, medium gas welding, and non-gas-shielded arc welding using current values up to 30 amperes.                                                                                                                                                                                                |
| Shade Nos. 8.0 and 9.0: are for heavy gas cutting and nongas-shielded arc welding and cutting using current values from 30 to 75 amperes.                                                                                                                                                                                               |
| Shade Nos. 10.0 and 11.0: are for arc welding and cutting using current values from 75 to 200 amperes.                                                                                                                                                                                                                                  |
| Shade Nos. 12.0 and 13.0: are for arc welding and cutting using current values from 200 to 400 amperes.                                                                                                                                                                                                                                 |
| Shade No. 14.0: is for arc welding and cutting using current values over 400 amperes (including carbon arc welding and cutting), and for atomic hydrogen welding.                                                                                                                                                                       |

NOTE: ordinary window glass, 1/8" in thickness, is sufficient protection for the eyes and skin against the ultraviolet radiation from ordinary sources such as sunlight. In cases of extremely intense sources of ultraviolet and visible radiation, it is not adequate.

In sunny conditions on water, snow and ice, extra precautions should be taken to protect against reflected sunlight. Sunglasses with side shields should be worn. When applying

protective ointments or lotions, special attention should be paid to the nose, lips, underside of the chin, and tops of the ears.

In workplaces, operations such as welding which produce high levels of UV should be performed behind enclosures or barriers to absorb the radiation and shield nearby workers.

UV sources like mercury discharge lamps should be operated only with all safety devices in place and in accordance with manufacturer's instructions.

### **First Aid Procedures**

Skin burns: immediate application of cold (cold water, ice, cold clean cloths) to the affected area will reduce the severity and relieve pain associated with first and second degree burns. Do not apply any burn ointments, creams, or butter to skin burns.

Eyes: place sterile dressings over the eyes of a person suffering from UV burns of the eyes and seek medical attention.

### **Recommended Exposure Limits<sup>2</sup>**

The following section is very technical and is included for the use of safety and health professionals who have the skills and equipment to measure UV levels.

These threshold limit values (TLVS) refer to ultraviolet radiation in the spectral region between 200 and 400 nm and represent conditions under which it is believed that nearly all workers may be repeatedly exposed without adverse effect. These values for exposure of the eye or skin apply to ultraviolet radiation from arcs, gas and vapor discharges, fluorescent and incandescent sources, and solar radiation, but do not apply to ultraviolet lasers. These values do not apply to ultraviolet radiation exposure of photosensitive individuals or of individuals concomitantly exposed to photosensitizing agents. These values should be used as guides in the control of exposure to continuous sources where the exposure duration shall not be less than 0.1 sec (Figure 1).

These values should be used as guides in the control of exposure to ultraviolet sources and should not be regarded as a fine line between safe and dangerous levels.

### **Recommended Values**

The threshold limit value for occupational exposure to ultraviolet radiation incident upon skin or eye where irradiance values are known and exposure time is controlled are as follows:

1. For the near ultraviolet spectral region (320 to 400 nm), total radiance incident upon the unprotected skin or eye should not exceed 1 mW/cm for periods greater than 110

seconds (approximately 16 minutes) and for exposure times less than 10 seconds should not exceed one J/cm.

2. For the actinic ultraviolet spectral region (200 to 315 nm), radiant exposure incident upon the unprotected skin or eye should not exceed the values given in Table 2 within an 8-hour period.

**Table 2 Relative Spectral Effectiveness by Wavelength\***

| <b>Wavelength<br/>(nm)</b> | <b>TLV<br/>(mJ/cm<sup>2</sup>)</b> | <b>Relative<br/>Special<br/>Effectiveness S</b> |
|----------------------------|------------------------------------|-------------------------------------------------|
| 200                        | 100                                | 0.03                                            |
| 210                        | 40                                 | 0.075                                           |
| 220                        | 25                                 | 0.12                                            |
| 230                        | 16                                 | 0.19                                            |
| 240                        | 10                                 | 0.30                                            |
| 250                        | 7                                  | 0.43                                            |
| 254                        | 6                                  | 0.5                                             |
| 260                        | 4.6                                | 0.65                                            |
| 270                        | 3.0                                | 1.0                                             |
| 280                        | 3.4                                | 0.88                                            |
| 290                        | 4.7                                | 0.64                                            |
| 300                        | 10                                 | 0.30                                            |
| 305                        | 50                                 | 0.60                                            |
| 310                        | 200                                | 0.015                                           |
| 315                        | 1000                               | 0.003                                           |

\*See Laser TLVS.

3. To determine the effective irradiance of a broadband source weighted against the peak of the spectral effectiveness curve (270 nm), the following weighting formula should be used:

$$E_{\text{eff}} = \sum E_{\lambda} S_{\lambda} \Delta \lambda$$

where:

$E_{\text{eff}}$  = effective irradiance relative to a monochromatic source at 270 nm in  $\text{W}/\text{cm}^2$  [ $\text{J}/(\text{s cm}^2)$ ]

$E_{\lambda}$  = spectral irradiance in  $\text{W}/(\text{cm nm})$

$S_{\lambda}$  = relative spectral effectiveness (unitless)

$\Delta \lambda$  = band width in nanometers

4. Permissible exposure time in seconds for exposure to actinic ultraviolet radiation incident upon the unprotected skin or eye may be computed by dividing  $0.003 \text{ J}/\text{cm}^2$  by  $E_{\text{eff}}$  in  $\text{W}/\text{cm}^2$ . The exposure time may also be determined using Table 3 which provides exposure times corresponding to effective irradiances in  $\mu \text{ W}/\text{cm}^2$ .

**Table 3 Permissible Ultraviolet Exposures**

| <b>Duration of Exposure<br/>Per Day</b> | <b>Effective Irradiance<br/><math>E_{\text{eff}}</math> ( <math>\text{W}/\text{cm}^2</math> )</b> |
|-----------------------------------------|---------------------------------------------------------------------------------------------------|
| 8 hrs                                   | 0.1                                                                                               |
| 4 hrs                                   | 0.2                                                                                               |
| 2 hrs                                   | 0.4                                                                                               |
| 1 hr                                    | 0.8                                                                                               |
| 30 min                                  | 1.7                                                                                               |
| 15 min                                  | 3.3                                                                                               |
| 10 min                                  | 5.0                                                                                               |
| 5 min                                   | 10.0                                                                                              |
| 1 min                                   | 50.0                                                                                              |
| 30 sec                                  | 100.0                                                                                             |
| 10 sec                                  | 300.0                                                                                             |
| 1 sec                                   | 3,000.0                                                                                           |
| 0.5 sec                                 | 6,000.0                                                                                           |
| 0.1 sec                                 | 30,000.0                                                                                          |

5. All the preceding TLVs for ultraviolet energy apply to sources which subtend an angle less than 80 degrees. Sources which subtend a greater angle need to be measured only over an angle of 80 degrees.

Conditioned (tanned) individuals can tolerate skin exposure in excess of the TLV without erythema effects. However, such conditioning may not protect persons against cancer.

### **Reference**

1. Sunlight and Man. Fitzpatrick et al Eds. University of Tokyo Press, Tokyo, Japan (1974).
2. Threshold Limit Values and Biological Exposure Indices for 1986 - 1987. American Conference of Governmental Industrial Hygienists, 6500 Glenway Avenue, Building D-7, Cincinnati, Ohio 45211-4438.

## **ATTACHMENT 5**

### **Field Forms**

Incident Report Form

Daily Inspection Log

Standard Equipment Inspection Form

OSHA 300-300A blanks

Toolbox Safety Meeting Record

USACE 265 E – Immediate Report of Accident





***(Please indicate which Bristol company the employee is working for)***

|                                       |
|---------------------------------------|
| <b>Name of manager or supervisor:</b> |
|                                       |

|                                                                                  |  |
|----------------------------------------------------------------------------------|--|
| Physician's comments or notes                                                    |  |
|                                                                                  |  |
|                                                                                  |  |
|                                                                                  |  |
|                                                                                  |  |
|                                                                                  |  |
| <b>Indicate if employee refuses medical attention beyond first aid (Explain)</b> |  |
|                                                                                  |  |
|                                                                                  |  |
|                                                                                  |  |
|                                                                                  |  |

**INCIDENT REPORT**

|                                                                                                                                                                                                                                                                          |                          |                          |  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|--------------------------|--|
| Check if time cannot be determined                                                                                                                                                                                                                                       | <input type="checkbox"/> | explain                  |  |
| Date of injury/illness or fatality                                                                                                                                                                                                                                       |                          | Time employee began work |  |
| Time of incident                                                                                                                                                                                                                                                         |                          |                          |  |
| <b>Pre-incident activity?</b> Describe the activity, as well as the tools, equipment or material the employee was using. Be specific. Examples: "climbing a ladder while carrying roofing materials;" "spraying chlorine from hand sprayer;" "daily computer key entry." |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
| <b>Incident events?</b> Examples: "When ladder slipped on wet floor, worker fell 20 feet;" "Worker was sprayed with chlorine when gasket broke during replacement;" "Worker developed soreness in wrist over time."                                                      |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
| <b>Physical description of injury or illness.</b>                                                                                                                                                                                                                        |                          |                          |  |
| Type of injury                                                                                                                                                                                                                                                           |                          |                          |  |
| Body part                                                                                                                                                                                                                                                                |                          |                          |  |
| Extent of injury (from where to where)                                                                                                                                                                                                                                   |                          |                          |  |
| Level of pain (1-10) and pain type                                                                                                                                                                                                                                       |                          |                          |  |
| Additional information                                                                                                                                                                                                                                                   |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
| <b>Physical mechanics of injury?</b> Examples: "concrete floor;" "chlorine;" "radial arm saw." If this question does not apply to the incident, leave it blank.                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
| <b>Names of witnesses if applicable</b>                                                                                                                                                                                                                                  |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |
|                                                                                                                                                                                                                                                                          |                          |                          |  |

date

Name/Title (person completing report)

date

Signature (person completing report)

date

Name (employee)

date

Signature (employee)

## INSPECTION LOG

Date: \_\_\_\_\_

Worksite ID: \_\_\_\_\_

SS/Lead and No. of Workers: \_\_\_\_\_

Activity Description: \_\_\_\_\_

Equipment/PPE in Use: \_\_\_\_\_

Work Site Observations/Issues: \_\_\_\_\_

---

---

---

---

---

---

---

---

---

---

Corrective Actions Taken: \_\_\_\_\_

---

---

---

---

---

---

---

---

---

---

Screening Data Results: \_\_\_\_\_

Photo: ☐ Yes ☐ No

Name: \_\_\_\_\_

Signature: \_\_\_\_\_

## Standard Equipment Inspection Form

| Equipment No. | Date | Inspector Name | Hours | Location |
|---------------|------|----------------|-------|----------|
|               |      |                |       |          |

### A. SERVICE CHECKS:

| <i>ITEM</i>                  | <i>OK</i>                | <i>AMT<br/>NEEDED</i>    | <i>ITEM</i>            | <i>OK</i>                | <i>AMT<br/>ADDED</i>     |
|------------------------------|--------------------------|--------------------------|------------------------|--------------------------|--------------------------|
| Radiator & Freeze Protection | <input type="checkbox"/> | <input type="checkbox"/> | Batteries              | <input type="checkbox"/> | <input type="checkbox"/> |
| Engine                       | <input type="checkbox"/> | <input type="checkbox"/> | Lubrication Points     | <input type="checkbox"/> | <input type="checkbox"/> |
| Transmission                 | <input type="checkbox"/> | <input type="checkbox"/> | Fuel Level             | <input type="checkbox"/> | <input type="checkbox"/> |
| Hydraulic System             | <input type="checkbox"/> | <input type="checkbox"/> | Drain Fuel Sediment    | <input type="checkbox"/> | <input type="checkbox"/> |
| Differentials                | <input type="checkbox"/> | <input type="checkbox"/> | Pivot Shaft            | <input type="checkbox"/> | <input type="checkbox"/> |
| Planetaries / Final Drives   | <input type="checkbox"/> | <input type="checkbox"/> | Air Induction & Filter | <input type="checkbox"/> | <input type="checkbox"/> |

### B. EQUIPMENT INSPECTION

|                        | <i>CONDITION<br/>Bad/Good/<br/>Excellent</i> | <i>Attn<br/>Needed</i>   | <i>Explanation</i> | <i>Corrected?<br/>(Y/N)</i> |
|------------------------|----------------------------------------------|--------------------------|--------------------|-----------------------------|
| Fan & Shrouds          | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Belts Pulleys          | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Exhaust & Rain Cap     | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Battery & Cables       | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Hydraulic Cylinders    | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Operators Compartment  | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Hoses & Lines          | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Fuel / Oil Leaks       | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Cracks                 | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Cutting Edges          | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Sprockets              | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Rollers & Idlers       | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Tracks or Tires        | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Trans Operation        | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Service Brakes         | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Parking Brake          | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Gauges Operational     | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Backup Alarm           | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Wipers & Washer        | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Lights                 | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Horn                   | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Seat & Seat Belts      | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| Windows                | <input type="checkbox"/>                     | <input type="checkbox"/> |                    | <input type="checkbox"/>    |
| <b>Machine Damage:</b> |                                              |                          |                    |                             |

## Standard Equipment Inspection Form

**NOTES** (continued):

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There are no margins, text, or other markings on the paper.

Deficiencies noted: ☐ Yes ☐ No Explain: \_\_\_\_\_

Deficiencies fixed: ☐ Yes ☐ No Date: \_\_\_\_\_

Inspection 100% complete ☐ Yes ☐ No

USCOE Rep. Signature \_\_\_\_\_ Date all items passed inspection: \_\_\_\_\_

Bristol Representative \_\_\_\_\_ Date: \_\_\_\_\_

# Log of Work-Related Injuries and Illnesses

Form approved OMB no. 1218-0176

Establishment name \_\_\_\_\_

City \_\_\_\_\_ State \_\_\_\_\_

Be sure to transfer these totals to the Summary page (Form 300A) before you post it.

|                       | (1) | (2) | (3) | (4) | (5) | (6) |
|-----------------------|-----|-----|-----|-----|-----|-----|
| Injury                |     |     |     |     |     |     |
| Skin Disorder         |     |     |     |     |     |     |
| Respiratory Condition |     |     |     |     |     |     |
| Poisoning             |     |     |     |     |     |     |
| Hearing Loss          |     |     |     |     |     |     |
| All other illnesses   |     |     |     |     |     |     |

OSHA's Form 300A (Rev. 01/2004)

Summary of Work-Related Injuries and Illnesses

Form approved OMB no. 1218-0176

All establishments covered by Part 1904 must complete this Summary page, even if no injuries or illnesses occurred during the year. Remember to review the Log to verify that the entries are complete

Using the Log, count the individual entries you made for each category. Then write the totals below, making sure you've added the entries from every page of the log. If you had no cases write "0."

Employees former employees, and their representatives have the right to review the OSHA Form 300 in its entirety. They also have limited access to the OSHA Form 301 or its equivalent. See 29 CFR 1904.35, in OSHA's Recordkeeping rule, for further details on the access provisions for these forms.

| Number of Cases        |                                                |                                                        |                                        |
|------------------------|------------------------------------------------|--------------------------------------------------------|----------------------------------------|
| Total number of deaths | Total number of cases with days away from work | Total number of cases with job transfer or restriction | Total number of other recordable cases |
| 0                      | 0                                              | 0                                                      | 0                                      |
| (G)                    | (H)                                            | (I)                                                    | (J)                                    |

| Number of Days                      |                                                     |
|-------------------------------------|-----------------------------------------------------|
| Total number of days away from work | Total number of days of job transfer or restriction |
| 0                                   | 0                                                   |
| (K)                                 | (L)                                                 |

| Injury and Illness Types  |   |                         |   |
|---------------------------|---|-------------------------|---|
| Total number of... (M)    |   |                         |   |
| (1) Injury                | 0 | (4) Poisoning           | 0 |
| (2) Skin Disorder         | 0 | (5) Hearing Loss        | 0 |
| (3) Respiratory Condition | 0 | (6) All Other Illnesses | 0 |

Post this Summary page from February 1 to April 30 of the year following the year covered by the form

Public reporting burden for this collection of information is estimated to average 50 minutes per response, including time to review the instruction, search and gather the data needed, and complete and review the collection of information. Persons are not required to respond to the collection of information unless it displays a currently valid OMB control number. If you have any comments about these estimates or any aspects of this data collection, contact: US Department of Labor, OSHA Office of Statistics, Room N-3644, 200 Constitution Ave, NW, Washington, DC 20210. Do not send the completed forms to this office.

Establishment information

Your establishment name

Street

CityStateZip

Industry description (e.g., Manufacture of motor truck trailers)

Standard Industrial Classification (SIC), if known (e.g., SIC 3715)

OR North American Industrial Classification (NAICS), if known (e.g., 336212)

Employment information

Annual average number of employees

Total hours worked by all employees last year

Sign here

Knowingly falsifying this document may result in a fine.

I certify that I have examined this document and that to the best of my knowledge the entries are true, accurate, and complete.

Company executive

Phone

Title

Date





## TOOLBOX SAFETY MEETING RECORD

DATE: \_\_\_\_\_

### SUBJECTS:

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_
6. \_\_\_\_\_
7. \_\_\_\_\_
8. \_\_\_\_\_

|     | PRINTED NAME | SIGNATURE | COMPANY |
|-----|--------------|-----------|---------|
| 1.  | _____        | _____     | _____   |
| 2.  | _____        | _____     | _____   |
| 3.  | _____        | _____     | _____   |
| 4.  | _____        | _____     | _____   |
| 5.  | _____        | _____     | _____   |
| 6.  | _____        | _____     | _____   |
| 7.  | _____        | _____     | _____   |
| 8.  | _____        | _____     | _____   |
| 9.  | _____        | _____     | _____   |
| 10. | _____        | _____     | _____   |
| 11. | _____        | _____     | _____   |
| 12. | _____        | _____     | _____   |
| 13. | _____        | _____     | _____   |
| 14. | _____        | _____     | _____   |
| 15. | _____        | _____     | _____   |
| 16. | _____        | _____     | _____   |
| 17. | _____        | _____     | _____   |
| 18. | _____        | _____     | _____   |
| 19. | _____        | _____     | _____   |
| 20. | _____        | _____     | _____   |
| 21. | _____        | _____     | _____   |
| 22. | _____        | _____     | _____   |
| 23. | _____        | _____     | _____   |
| 24. | _____        | _____     | _____   |
| 25. | _____        | _____     | _____   |
| 26. | _____        | _____     | _____   |
| 27. | _____        | _____     | _____   |
| 28. | _____        | _____     | _____   |
| 29. | _____        | _____     | _____   |
| 30. | _____        | _____     | _____   |

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                                                                                                                                                             |                                                          |                                   |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------|-----------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS, PACIFIC OCEAN DIVISION HEADQUARTERS</b><br><b>IMMEDIATE REPORT OF ACCIDENT</b><br><small>For use of this form, see EM 385-1-1, the proponent agency is CEPOD-SO</small>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                                                                                                                             | <b>SOHO USE ONLY</b><br>DATE RECORDED      TIME RECORDED |                                   |
| TO (COE OFFICE):                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                                                                                                                             | FROM:                                                    |                                   |
| 1. NAME OF PERSON REPORTING ACCIDENT _____                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                                                                                                                                             | 1a. PHONE NO. _____                                      |                                   |
| 2. ACCIDENT INFORMATION (CHECK ALL THAT APPLY):<br><div style="display: flex; flex-wrap: wrap;"> <div style="width: 50%;"><input type="checkbox"/> INJURY</div> <div style="width: 50%;"><input type="checkbox"/> INITIAL REPORT</div> <div style="width: 50%;"><input type="checkbox"/> CONTRACTOR</div> <div style="width: 50%;"><input type="checkbox"/> PROPERTY DAMAGE</div> <div style="width: 50%;"><input type="checkbox"/> ILLNESS</div> <div style="width: 50%;"><input type="checkbox"/> FOLLOW UP REPORT*</div> <div style="width: 50%;"><input type="checkbox"/> GOVERNMENT</div> <div style="width: 50%;"><input type="checkbox"/> OTHER (explain) _____</div> <div style="width: 50%;"><input type="checkbox"/> FATALITY</div> <div style="width: 50%;"><input type="checkbox"/> FINAL REPORT</div> <div style="width: 50%;"><input type="checkbox"/> PUBLIC</div> </div> |                                                                                                                                                                                                             |                                                          |                                   |
| *A follow up report is due within 24 hours of any changes or additional information related to the accident (e.g., workers duty status)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |                                                                                                                                                                                                             |                                                          |                                   |
| 3. CONTRACTOR/SUBCONTRACTOR                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                                                                                                                                                             | 3a. CONTRACT NO.                                         |                                   |
| 4. LOCATION OF ACCIDENT (be specific, include project name and number)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                                                                                                                                                                                             | 4a. DATE OF ACCIDENT                                     | 4b. TIME OF ACCIDENT              |
| 5. NAME OF PERSON INVOLVED/INJURED (Last name, First name)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                                                                                                                                             | 5a. AGE                                                  | 5b. OCCUPATION                    |
| 6. What was the activity before the accident occurred? Describe the activity, as well as the tools, equipment, or materials the employee was using (e.g., excavating with a backhoe, electrical equipment installation, demolition of facility, erecting structural steel):                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                                                                                                                                                             |                                                          |                                   |
| 7. What Happened? Tell how the injury, illness, or property damage occurred (e.g., struck by, contacted by, cut by, strained by, fell from same or different level, stung by):                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                                                                                                                                                             |                                                          |                                   |
| 8. What was the injury, illness or property damage (e.g., contusion, bruise, muscle strain, fracture, respiratory, allergic reaction, skin disease, poisoning, collapsed crane boom, engine fire, damaged utilities)?                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                                                                                                                                                                             |                                                          |                                   |
| 9. Is the injury, illness, or property damage recordable as defined in OSHA 29 CFR Part 1904 or ER 385-1-99? If yes, an ENG Form 3394 must be submitted within 10 days. Note: An injury or illness is recordable if it results in death, days away from work, transfer to another job, restricted work, medical treatment beyond first aid, loss of consciousness or other significant illness. Property damage of \$2000.00 or more is recordable. <input type="radio"/> Yes <input type="radio"/> No                                                                                                                                                                                                                                                                                                                                                                                   |                                                                                                                                                                                                             |                                                          |                                   |
| 10. What medical treatment was required for the injury or illness (e.g., first aid, sutures, prescription medication, x-rays, cast)?                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                             |                                                          |                                   |
| 11. If medical treatment was given away from the work site, where was it given?                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                                                                                                                                                             |                                                          |                                   |
| 12. Was employee hospitalized overnight as an in-patient?<br><input type="radio"/> Yes <input type="radio"/> No                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 13. Estimated days away from work:                                                                                                                                                                          | 13a. Estimated Job Transfer or Restricted Days:          | 13b. Estimated days hospitalized: |
| 15. Did accident result in property damage?<br><input type="radio"/> Yes <input type="radio"/> No                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | 16. If yes, estimated property damage (if property damage is \$2000 or greater ENG Form 3394 must be completed and submitted)                                                                               |                                                          |                                   |
| 17. **Accident Board of Investigation Required?<br><input type="radio"/> Yes <input type="radio"/> No                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | 17a. If yes, was immediate notification to the designated authorities made? District Safety Officer and Commander must be notified of all serious cases. <input type="radio"/> Yes <input type="radio"/> No |                                                          |                                   |
| ** A board of investigation is required if the the accident results in: A. a fatality, B. three or more people admitted to the hospital, C. permanent total or partial disability, or D. property damage of \$500,000 and greater.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                             |                                                          |                                   |
| 18. NAME AND TITLE OF INDIVIDUAL WHO WILL INVESTIGATE THIS ACCIDENT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                                                                                                             |                                                          |                                   |
| NAME AND TITLE OF PERSON REPORTING                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | PHONE:                                                                                                                                                                                                      | SIGNATURE                                                | DATE                              |



|                                                                                                                                                                 |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------|---------------------------------------------------------|
| <i>(For Safety Staff only)</i>                                                                                                                                  | REPORT NO.                                    | EROC CODE                                                                                                                                                                                                                                                                 | <b>UNITED STATES ARMY CORPS OF ENGINEERS<br/>ACCIDENT INVESTIGATION REPORT</b><br><i>(For Use of this Form See Help Menu and USACE Suppl to AR 385-40)</i> |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      | <b>REQUIREMENT<br/>CONTROL SYMBOL:<br/>CEEC-S-8(R2)</b> |
| <b>1. ACCIDENT CLASSIFICATION</b>                                                                                                                               |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| PERSONNEL CLASSIFICATION                                                                                                                                        |                                               | INJURY/ILLNESS/FATAL                                                                                                                                                                                                                                                      |                                                                                                                                                            | PROPERTY DAMAGE                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      | MOTOR VEHICLE INVOLVED                                  |
| GOVERNMENT<br><input type="checkbox"/> CIVILIAN <input type="checkbox"/> MILITARY                                                                               |                                               | <input type="checkbox"/>                                                                                                                                                                                                                                                  |                                                                                                                                                            | <input type="checkbox"/> FIRE INVOLVED <input type="checkbox"/> OTHER                                                                                                                                                                                                                                                                                                                                       |                                                                      | <input type="checkbox"/>                                |
| <input type="checkbox"/> CONTRACTOR                                                                                                                             |                                               | <input type="checkbox"/>                                                                                                                                                                                                                                                  |                                                                                                                                                            | <input type="checkbox"/> FIRE INVOLVED <input type="checkbox"/> OTHER                                                                                                                                                                                                                                                                                                                                       |                                                                      | <input type="checkbox"/>                                |
| <input type="checkbox"/> PUBLIC                                                                                                                                 |                                               | <input type="checkbox"/> FATAL <input type="checkbox"/> OTHER                                                                                                                                                                                                             |                                                                                                                                                            | X                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                      | X                                                       |
| <b>2. PERSONAL DATA</b>                                                                                                                                         |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| a. Name <i>(Last, First, MI)</i>                                                                                                                                |                                               | b. AGE                                                                                                                                                                                                                                                                    | c. SEX<br><input type="checkbox"/> MALE <input type="checkbox"/> FEMALE                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                             | d. SOCIAL SECURITY NUMBER                                            |                                                         |
|                                                                                                                                                                 |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| f. JOB SERIES/TITLE                                                                                                                                             |                                               | g. DUTY STATUS AT TIME OF ACCIDENT                                                                                                                                                                                                                                        |                                                                                                                                                            | h. EMPLOYMENT STATUS AT TIME OF ACCIDENT<br><input type="checkbox"/> ARMY ACTIVE <input type="checkbox"/> ARMY RESERVE <input type="checkbox"/> VOLUNTEER<br><input type="checkbox"/> PERMANENT <input type="checkbox"/> FOREIGN NATIONAL <input type="checkbox"/> SEASONAL<br><input type="checkbox"/> TEMPORARY <input type="checkbox"/> STUDENT<br><input type="checkbox"/> OTHER <i>(Specify)</i> _____ |                                                                      |                                                         |
|                                                                                                                                                                 |                                               | <input type="checkbox"/> ON DUTY <input type="checkbox"/> TDY                                                                                                                                                                                                             |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
|                                                                                                                                                                 |                                               | <input type="checkbox"/> OFF DUTY                                                                                                                                                                                                                                         |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| <b>3. GENERAL INFORMATION</b>                                                                                                                                   |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| a. DATE OF ACCIDENT<br><i>(month/day/year)</i>                                                                                                                  | b. TIME OF ACCIDENT<br><i>(Military time)</i> | c. EXACT LOCATION OF ACCIDENT                                                                                                                                                                                                                                             |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             | d. CONTRACTOR'S NAME<br><br>(1) PRIME:<br><br><br>(2) SUBCONTRACTOR: |                                                         |
| hrs                                                                                                                                                             |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| e. CONTRACT NUMBER                                                                                                                                              |                                               | f. TYPE OF CONTRACT                                                                                                                                                                                                                                                       |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| <input type="checkbox"/> CIVIL WORKS <input type="checkbox"/> MILITARY<br><input type="checkbox"/> OTHER <i>(Specify)</i> _____                                 |                                               | <input type="checkbox"/> CONSTRUCTION <input type="checkbox"/> SERVICE<br><input type="checkbox"/> A/E <input type="checkbox"/> DREDGE<br><input type="checkbox"/> OTHER <i>(Specify)</i> _____                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| g. HAZARDOUS/TOXIC WASTE ACTIVITY                                                                                                                               |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| <input type="checkbox"/> SUPERFUND <input type="checkbox"/> DERP<br><input type="checkbox"/> IRP <input type="checkbox"/> OTHER <i>(Specify)</i> _____          |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| <b>4. CONSTRUCTION ACTIVITIES ONLY</b> <i>(Fill in line and corresponding code number in box from list - see help menu)</i>                                     |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| a. CONSTRUCTION ACTIVITY                                                                                                                                        |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | b. TYPE OF CONSTRUCTION EQUIPMENT                                                                                                                                                                                                                                                                                                                                                                           |                                                                      |                                                         |
| (CODE) # <input style="width: 50px;" type="text"/>                                                                                                              |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | (CODE) # <input style="width: 50px;" type="text"/>                                                                                                                                                                                                                                                                                                                                                          |                                                                      |                                                         |
| <b>5. INJURY/ILLNESS INFORMATION</b> <i>(Include name on line and corresponding code number in box for items e, f &amp; g - see help menu)</i>                  |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| a. SEVERITY OF ILLNESS/INJURY                                                                                                                                   |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | b. ESTIMATED DAYS LOST                                                                                                                                                                                                                                                                                                                                                                                      | c. ESTIMATED DAYS HOSPITALIZED                                       | d. ESTIMATED DAYS RESTRICTED DUTY                       |
| (CODE) # <input style="width: 50px;" type="text"/>                                                                                                              |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| e. BODY PART AFFECTED                                                                                                                                           |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | g. TYPE AND SOURCE OF INJURY/ILLNESS                                                                                                                                                                                                                                                                                                                                                                        |                                                                      |                                                         |
| (CODE) # <input style="width: 50px;" type="text"/>                                                                                                              |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| PRIMARY _____                                                                                                                                                   |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| (CODE) # <input style="width: 50px;" type="text"/>                                                                                                              |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | TYPE _____ (CODE) # <input style="width: 50px;" type="text"/>                                                                                                                                                                                                                                                                                                                                               |                                                                      |                                                         |
| SECONDARY _____                                                                                                                                                 |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | SOURCE _____ (CODE) # <input style="width: 50px;" type="text"/>                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| f. NATURE OF ILLNESS/INJURY                                                                                                                                     |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| (CODE) # <input style="width: 50px;" type="text"/>                                                                                                              |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| <b>6. PUBLIC FATALITY</b> <i>(Fill in line and correspondence code number in box - see help menu)</i>                                                           |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| a. ACTIVITY AT TIME OF ACCIDENT                                                                                                                                 |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | b. PERSONAL FLOATATION DEVICE USED?                                                                                                                                                                                                                                                                                                                                                                         |                                                                      |                                                         |
| (CODE) # <input style="width: 50px;" type="text"/>                                                                                                              |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A                                                                                                                                                                                                                                                                                                                       |                                                                      |                                                         |
| <b>7. MOTOR VEHICLE ACCIDENT</b>                                                                                                                                |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| a. TYPE OF VEHICLE                                                                                                                                              |                                               | b. TYPE OF COLLISION                                                                                                                                                                                                                                                      |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             | c. SEAT BELTS                                                        | USED                                                    |
| <input type="checkbox"/> PICKUP/VAN <input type="checkbox"/> AUTOMOBILE<br><input type="checkbox"/> TRUCK <input type="checkbox"/> OTHER <i>(Specify)</i> _____ |                                               | <input type="checkbox"/> SIDE SWIPE <input type="checkbox"/> HEAD ON <input type="checkbox"/> REAR END<br><input type="checkbox"/> BROADSIDE <input type="checkbox"/> ROLL OVER <input type="checkbox"/> BACKING<br><input type="checkbox"/> OTHER <i>(Specify)</i> _____ |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             | (1) FRONT SEAT                                                       |                                                         |
|                                                                                                                                                                 |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             | (2) REAR SEAT                                                        |                                                         |
| <b>8. PROPERTY/MATERIAL INVOLVED</b>                                                                                                                            |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| a. NAME OF ITEM                                                                                                                                                 |                                               | b. OWNERSHIP                                                                                                                                                                                                                                                              |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             | c. \$ AMOUNT OF DAMAGE                                               |                                                         |
| (1)                                                                                                                                                             |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| (2)                                                                                                                                                             |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| (3)                                                                                                                                                             |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| <b>9. VESSEL/FLOATING PLANT ACCIDENT</b> <i>(Fill in line and correspondence code number in box from list - see help menu)</i>                                  |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
| a. TYPE OF VESSEL/FLOATING PLANT                                                                                                                                |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | b. TYPE OF COLLISION/MISHAP                                                                                                                                                                                                                                                                                                                                                                                 |                                                                      |                                                         |
| (CODE) # <input style="width: 50px;" type="text"/>                                                                                                              |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            | (CODE) # <input style="width: 50px;" type="text"/>                                                                                                                                                                                                                                                                                                                                                          |                                                                      |                                                         |
| <b>10. ACCIDENT DESCRIPTION</b> <i>(Use additional paper, if necessary)</i>                                                                                     |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |
|                                                                                                                                                                 |                                               |                                                                                                                                                                                                                                                                           |                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                      |                                                         |

|                                                                                                                                                                                                              |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------------------------------------------------------------------|--------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|--------------------------|--------------------------|
| <b>11. CAUSAL FACTOR(S)</b> <i>(Read Instruction Before Completing)</i>                                                                                                                                      |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| a. (Explain YES answers in item 13)                                                                                                                                                                          |  | YES                                                                                            | NO                       | a. <i>(CONTINUED)</i>                                                                                                                                                                                 |      | YES                      | NO                       |
| DESIGN: Was design of facility, workplace or equipment a factor?                                                                                                                                             |  | <input type="checkbox"/>                                                                       | <input type="checkbox"/> | CHEMICAL AND PHYSICAL AGENT FACTORS: Did exposure to chemical agents, such as dust, fumes, mists, vapors or physical agents, such as, noise, radiation, etc., contribute to accident?                 |      | <input type="checkbox"/> | <input type="checkbox"/> |
| INSPECTION/MAINTENANCE: Were inspection & maintenance procedures a factor?                                                                                                                                   |  | <input type="checkbox"/>                                                                       | <input type="checkbox"/> | OFFICE FACTORS: Did office setting such as, lifting office furniture, carrying, stooping, etc., contribute to the accident?                                                                           |      | <input type="checkbox"/> | <input type="checkbox"/> |
| PERSON'S PHYSICAL CONDITION: In your opinion, was the physical condition of the person a factor?                                                                                                             |  | <input type="checkbox"/>                                                                       | <input type="checkbox"/> | SUPPORT FACTORS: Were inappropriate tools/resources provided to properly perform the activity/task?                                                                                                   |      | <input type="checkbox"/> | <input type="checkbox"/> |
| OPERATING PROCEDURES: Were operating procedures a factor?                                                                                                                                                    |  | <input type="checkbox"/>                                                                       | <input type="checkbox"/> | PERSONAL PROTECTIVE EQUIPMENT: Did the improper selection, use or maintenance of personal protective equipment contribute to the accident?                                                            |      | <input type="checkbox"/> | <input type="checkbox"/> |
| JOB PRACTICES: Were any job safety/health practices not followed when the accident occurred?                                                                                                                 |  | <input type="checkbox"/>                                                                       | <input type="checkbox"/> | DRUGS/ALCOHOL: In your opinion, was drugs or alcohol a factor to the accident                                                                                                                         |      | <input type="checkbox"/> | <input type="checkbox"/> |
| HUMAN FACTORS: Did any human factors such as, size or strength of person, etc., contribute to accident?                                                                                                      |  | <input type="checkbox"/>                                                                       | <input type="checkbox"/> | b. WAS A WRITTEN JOB/ACTIVITY HAZARD ANALYSIS COMPLETED FOR TASK BEING PERFORMED AT TIME OF ACCIDENT?<br><br><input type="checkbox"/> YES <i>(If yes, attach a copy.)</i> <input type="checkbox"/> NO |      |                          |                          |
| ENVIRONMENTAL FACTORS: Did heat, cold, dust, sun, glare, etc., contribute to the accident?                                                                                                                   |  | <input type="checkbox"/>                                                                       | <input type="checkbox"/> |                                                                                                                                                                                                       |      |                          |                          |
| <b>12. TRAINING</b>                                                                                                                                                                                          |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| a. WAS PERSON TRAINED TO PERFORM ACTIVITY/TASK?<br><br><input type="checkbox"/> YES <input type="checkbox"/> NO                                                                                              |  | b. TYPE OF TRAINING.<br><br><input type="checkbox"/> CLASSROOM <input type="checkbox"/> ON JOB |                          | c. DATE OF MOST RECENT FORMAL TRAINING.<br><br>(Month) (Day) (Year)                                                                                                                                   |      |                          |                          |
| <b>13. FULLY EXPLAIN WHAT ALLOWED OR CAUSED THE ACCIDENT; INCLUDE DIRECT AND INDIRECT CAUSES</b> <i>(See instruction for definition of direct and indirect causes.) (Use additional paper, if necessary)</i> |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| a. DIRECT CAUSE                                                                                                                                                                                              |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| b. INDIRECT CAUSE(S)                                                                                                                                                                                         |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| <b>14. ACTION(S) TAKEN, ANTICIPATED OR RECOMMENDED TO ELIMINATE CAUSE(S).</b>                                                                                                                                |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| DESCRIBE FULLY:                                                                                                                                                                                              |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| <b>15. DATES FOR ACTIONS IDENTIFIED IN BLOCK 14.</b>                                                                                                                                                         |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| a. BEGINNING (Month/Day/Year)                                                                                                                                                                                |  |                                                                                                |                          | b. ANTICIPATED COMPLETION (Month/Day/Year)                                                                                                                                                            |      |                          |                          |
| c. SIGNATURE AND TITLE OF SUPERVISOR COMPLETING REPORT<br>CORPS _____<br>CONTRACTOR _____                                                                                                                    |  | d. DATE (Mo/Da/Yr)                                                                             |                          | e. ORGANIZATION IDENTIFIER (Div, Br, Sect)                                                                                                                                                            |      | f. OFFICE SYMBOL         |                          |
| <b>16. MANAGEMENT REVIEW (1st)</b>                                                                                                                                                                           |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| a. <input type="checkbox"/> CONCUR    b. <input type="checkbox"/> NON CONCUR    c. COMMENTS                                                                                                                  |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| SIGNATURE                                                                                                                                                                                                    |  | TITLE                                                                                          |                          |                                                                                                                                                                                                       | DATE |                          |                          |
| <b>17. MANAGEMENT REVIEW (2nd - Chief Operations, Construction, Engineering, etc.)</b>                                                                                                                       |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| a. <input type="checkbox"/> CONCUR    b. <input type="checkbox"/> NON CONCUR    c. COMMENTS                                                                                                                  |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| SIGNATURE                                                                                                                                                                                                    |  | TITLE                                                                                          |                          |                                                                                                                                                                                                       | DATE |                          |                          |
| <b>18. SAFETY AND OCCUPATIONAL HEALTH OFFICE REVIEW</b>                                                                                                                                                      |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| a. <input type="checkbox"/> CONCUR    b. <input type="checkbox"/> NON CONCUR    c. ADDITIONAL ACTIONS/COMMENTS                                                                                               |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| SIGNATURE                                                                                                                                                                                                    |  | TITLE                                                                                          |                          |                                                                                                                                                                                                       | DATE |                          |                          |
| <b>19. COMMAND APPROVAL</b>                                                                                                                                                                                  |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| COMMENTS                                                                                                                                                                                                     |  |                                                                                                |                          |                                                                                                                                                                                                       |      |                          |                          |
| COMMANDER SIGNATURE                                                                                                                                                                                          |  |                                                                                                |                          |                                                                                                                                                                                                       |      | DATE                     |                          |

|            |                                                   |
|------------|---------------------------------------------------|
| <b>10.</b> | <b>ACCIDENT DESCRIPTION</b> <i>(Continuation)</i> |
|------------|---------------------------------------------------|

|             |                                           |
|-------------|-------------------------------------------|
| <b>13a.</b> | <b>DIRECT CAUSE</b> <i>(Continuation)</i> |
|-------------|-------------------------------------------|

13b.

**INDIRECT CAUSES** *(Continuation)*

14.

**ACTION(S) TAKEN, ANTICIPATED, OR RECOMMENDED TO ELIMINATE CAUSE(S)** *(Continuation)*



## OIL DISCHARGE NOTIFICATION FORM

### STATE NOTIFICATION

When a spill occurs, the following information should be reported according to the Alaska Department of Environmental Conservation (ADEC).

**Anchorage: 269-7500**

**Fairbanks: 451-2121**

**Juneau: 465-5340**

**Or the 24-Hour Emergency Reporting Number during non-working hours: 1-800-478-9300**

### FEDERAL NOTIFICATION

**National Response Center: 1-800-424-8802**

Note: It is not necessary to wait for all information before calling The National Response Center.

### COLLECT AS MUCH OF THE FOLLOWING INFORMATION AS YOU CAN:

| A. REPORTING PARTY | B. RESPONSIBLE PARTY (if different) |
|--------------------|-------------------------------------|
| NAME _____         | _____                               |
| PHONE _____        | _____                               |
| COMPANY _____      | _____                               |
| POSITION _____     | _____                               |
| ADDRESS _____      | _____                               |
| _____              | _____                               |
| _____              | _____                               |

### C. ORGANIZATION TYPE

#### PRIVATE

Citizen \_\_\_\_\_  
Business \_\_\_\_\_

#### PUBLIC UTILITY

\_\_\_\_\_

#### GOVERNMENT

Local \_\_\_\_\_  
State \_\_\_\_\_  
Federal \_\_\_\_\_

Were Materials Discharged? YES \_\_\_\_\_ NO \_\_\_\_\_  
Calling for Responsible Party? YES \_\_\_\_\_ NO \_\_\_\_\_

### D. INCIDENT DESCRIPTION

Source and/or Cause \_\_\_\_\_  
Start of Spill Date/Time \_\_\_\_\_  
Discharged Material \_\_\_\_\_  
Discharge Quantity & Unit \_\_\_\_\_  
Quantity in Water \_\_\_\_\_  
Discharge Location \_\_\_\_\_  
Nearest City and Distance From it \_\_\_\_\_  
Storage Tank Container Type Aboveground \_\_\_\_\_ Underground \_\_\_\_\_ Unknown \_\_\_\_\_

# OIL DISCHARGE NOTIFICATION FORM (Continued)

Page 2

## E. FACILITY CAPACITY

Tank Capacity \_\_\_\_\_ Other Tanks Potentially Affected \_\_\_\_\_

## F. GEOGRAPHIC OR PHYSICAL LOCATION

Latitude deg min N, Longitude deg min W

\_\_\_\_\_

## G. RESPONSE ACTION

Actions Taken to Correct or Mitigate Discharge:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

## H. IMPACT

Number of Injuries \_\_\_\_\_

Number of Fatalities \_\_\_\_\_

Were there Evacuations?

YES ☐

NO ☐

UNK ☐

Number \_\_\_\_\_

Was There any Damage?

YES ☐

NO ☐

UNK ☐

Dollars \_\_\_\_\_

## I. DISPERSANTS

Were appropriate procedures or approvals used or obtained prior to any dispersant use, if applicable?

YES ☐ NO ☐

## J. ADDITIONAL INFORMATION

Any Other Information

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

## K. CALLER NOTIFICATIONS

| AGENCY           | DATE | TIME | CONTACT NAME |
|------------------|------|------|--------------|
| U.S. Coast Guard |      |      |              |
| EPA              |      |      |              |
| ADEC             |      |      |              |
|                  |      |      |              |
|                  |      |      |              |
|                  |      |      |              |
|                  |      |      |              |



## ALASKA DEPARTMENT OF ENVIRONMENTAL CONSERVATION

**OIL & HAZARDOUS SUBSTANCES SPILL NOTIFICATION**

|                                                                                                          |                                                                                               |                                                                                               |                                                                                              |                                                                                                                                                                 |                                   |
|----------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|
| ADEC SPILL #                                                                                             |                                                                                               | ADEC FILE #                                                                                   |                                                                                              | ADEC LC                                                                                                                                                         |                                   |
| PERSON REPORTING                                                                                         |                                                                                               | PHONE NUMBER                                                                                  |                                                                                              | REPORTED HOW?<br>Troopers      phone      fax                                                                                                                   |                                   |
| DATE/ TIME OF SPILL                                                                                      |                                                                                               | DATE/TIME DISCOVERED                                                                          |                                                                                              | DATE/TIME REPORTED                                                                                                                                              |                                   |
| LOCATION/ADDRESS                                                                                         |                                                                                               | LAT.                                                                                          |                                                                                              | **SUBSTANCE TYPE<br>A) CR EHS HS NC PW UNK<br>B) CR EHS HS NC PW UNK                                                                                            | **PRODUCT<br>A)<br>B)             |
|                                                                                                          |                                                                                               | LONG.                                                                                         |                                                                                              |                                                                                                                                                                 |                                   |
| QUANTITY SPILLED<br><br><input type="checkbox"/> gallons<br><input type="checkbox"/> pounds              | QUANTITY CONTAINED<br><br><input type="checkbox"/> gallons<br><input type="checkbox"/> pounds | QUANTITY RECOVERED<br><br><input type="checkbox"/> gallons<br><input type="checkbox"/> pounds | QUANTITY DISPOSED<br><br><input type="checkbox"/> gallons<br><input type="checkbox"/> pounds |                                                                                                                                                                 |                                   |
| POTENTIAL RESPONSIBLE PARTY    C-Plan Holder?   YES <input type="checkbox"/> NO <input type="checkbox"/> |                                                                                               | **FACILITY TYPE                                                                               |                                                                                              |                                                                                                                                                                 |                                   |
| **SOURCE OF SPILL                                                                                        |                                                                                               |                                                                                               |                                                                                              | <input type="checkbox"/> 400 GT Vessel?                                                                                                                         |                                   |
| **CAUSE OF SPILL (List Primary Cause first)                                                              |                                                                                               |                                                                                               |                                                                                              | <input type="checkbox"/> Accident<br><input type="checkbox"/> Human Factors<br><input type="checkbox"/> Structural/Mechanical<br><input type="checkbox"/> Other |                                   |
| **CLEANUP ACTIONS                                                                                        |                                                                                               |                                                                                               |                                                                                              |                                                                                                                                                                 |                                   |
| **DISPOSAL METHODS AND LOCATION                                                                          |                                                                                               |                                                                                               |                                                                                              |                                                                                                                                                                 |                                   |
| RESOURCES AFFECTED/THREATENED<br>(Water sources, wildlife, wells. etc.)                                  |                                                                                               | AIR<br><input type="checkbox"/>                                                               | LAND<br><input type="checkbox"/>                                                             | MARINE<br><input type="checkbox"/>                                                                                                                              | FRESH<br><input type="checkbox"/> |
|                                                                                                          |                                                                                               | SURF. AREA AFFECTED                                                                           |                                                                                              | SURF. TYPE                                                                                                                                                      |                                   |
| COMMENTS:                                                                                                |                                                                                               |                                                                                               |                                                                                              |                                                                                                                                                                 |                                   |

## DEC USE ONLY

|                                                                                                                                    |  |                                                                                                                                    |  |                                                                                                                                              |  |
|------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------------------------------------------------------------------------------------|--|
| SPILL NAME, IF ANY                                                                                                                 |  | NAMES OF DEC STAFF RESPONDING                                                                                                      |  | C-PLAN MGR NOTIFIED<br>YES <input type="checkbox"/> NO <input type="checkbox"/>                                                              |  |
| DEC RESPONSE<br><input type="checkbox"/> phone follow-up <input type="checkbox"/> field visit <input type="checkbox"/> took report |  | CASELOAD CODE<br><input type="checkbox"/> First and Final <input type="checkbox"/> Open/No LC <input type="checkbox"/> LC assigned |  | CLEANUP CLOSURE ACTION<br><input type="checkbox"/> NFA <input type="checkbox"/> Monitoring <input type="checkbox"/> Transferred to CS or STP |  |
| STATUS OF CASE (circle)    OPEN    CLOSED                                                                                          |  | DATE CASE CLOSED _____                                                                                                             |  |                                                                                                                                              |  |
| COMMENTS:                                                                                                                          |  |                                                                                                                                    |  |                                                                                                                                              |  |
| REPORT PREPARED BY                                                                                                                 |  |                                                                                                                                    |  | DATE                                                                                                                                         |  |



ALASKA DEPARTMENT OF ENVIRONMENTAL CONSERVATION

## **OIL & HAZARDOUS SUBSTANCES SPILL NOTIFICATION**

**\*\* Please see reference sheet when completing these columns.**

**\*\*Substance Type**

**CR = Crude Oil**

**EHS = Extremely Hazardous Substance**

**HS = Hazardous Substance**

**NC = Non Crude Oil**

**PW = Process Water**

**UNK = Unknown**

**\*\*Product**

**See cheat sheet for questions on product**

**\*\*Source**

**Include both the “Facility Type” and the “Source” from cheat sheet**

**\*\*Cause**

**Include Category and Cause**

**\*\*Cleanup Actions**

**See cheat sheet for choices**

**\*\*Disposal Methods and Location**

**See cheat sheet for choices**



*The following written report is required by State regulations 18 AAC 75.300(e), following departmental notification of a discharge of oil and hazardous materials. The report is due within 15 days after the cleanup is completed, or if no cleanup occurs, within 15 days after the discharge. Forward the report to the nearest DEC office of the department. The report must contain, as applicable:*

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| 1. Date and time of the discharge:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |
| 2. Location of the discharge:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |  |
| 3. Name of the site, facility or operation:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |
| <div style="display: flex; justify-content: space-between;"> <div style="width: 48%;"> <p>4. Name, mailing address, and telephone number of:</p> <p>A. Person or persons causing or responsible for the discharge:</p> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px;"></div> </div> <div style="width: 48%;"> <p>B. Owner and operator of the site, facility or operation:</p> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px;"></div> </div> </div> |  |
| 5. Type and amount of each oil or hazardous substance discharged:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  |
| 6. Cause of the discharge:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |
| 7. Description of any environmental damage caused by the discharge or containment, to the extent the damage can be identified:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |

|                                                                                                                                                         |                     |
|---------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|
| <b>8. Description of cleanup actions taken:</b>                                                                                                         |                     |
| <b>9. Estimated amount of:</b><br>(A) oil or hazardous substance cleaned up: _____<br>(B) oily or hazardous waste generated: _____                      |                     |
| <b>10. Date, location, and method of ultimate disposal of the oil, hazardous substance and any contaminated materials, including cleanup materials:</b> |                     |
| <b>11. Description of actions being taken to prevent recurrence of the discharge:</b>                                                                   |                     |
| <b>12. Other information the department requires to fully assess the cause and impact of the discharge (receipts for disposal if available):</b>        |                     |
| <b>Signature</b>                                                                                                                                        | <b>Printed name</b> |
| <b>Date</b>                                                                                                                                             | <b>Title</b>        |

**MAIL OR FAX TO the Closest A.D.E.C. Office below**

**Anchorage**

Phone: 269-3063  
 Fax: 269-7648  
 555 Cordova Street  
 Anchorage, AK 99501

**Fairbanks**

Phone: 451-2121  
 Fax: 451-2362  
 610 University Ave.  
 Fairbanks, AK 99709-3643

**Juneau**

Phone: 465-5340  
 Fax: 465-2237  
 410 Willoughby Ave., Suite 309  
 Juneau, AK 99801-1795

**DEC USE ONLY**

|                       |               |
|-----------------------|---------------|
| ADEC Project Manager: | ADEC Spill #: |
|-----------------------|---------------|

## SAFETY & OCCUPATIONAL HEALTH DEFICIENCY TRACKING LOG

[illegible]



## **ATTACHMENT 6**

Drug and Alcohol Program



# **BRISTOL EMPLOYEE DRUG AND ALCOHOL TESTING PROGRAM**

## **GENERAL**

## TABLE OF CONTENTS

| <b><u>SECTION</u></b>                                                       | <b><u>PAGE</u></b> |
|-----------------------------------------------------------------------------|--------------------|
| <b>SECTION 1 – GENERAL EMPLOYEE DRUG AND ALCOHOL TESTING PROGRAM .....</b>  | <b>1</b>           |
| A. Drug and Alcohol Prohibition Policy .....                                | 1                  |
| 1. Policy .....                                                             | 1                  |
| 2. Purpose .....                                                            | 1                  |
| 3. Compliance with Federal and State Laws .....                             | 1                  |
| 4. Compliance with Federal Standards .....                                  | 1                  |
| B. Effective Date of Policy .....                                           | 1                  |
| C. Consequences of Violating Policy .....                                   | 1                  |
| D. Personnel Subject to Drug and Alcohol Policy .....                       | 2                  |
| E. Substances Tested For and Positive Results .....                         | 2                  |
| F. Responsibilities .....                                                   | 3                  |
| 1. Administration .....                                                     | 3                  |
| 2. Employees .....                                                          | 3                  |
| G. Amendment of Policy .....                                                | 3                  |
| <b>SECTION 2 – CIRCUMSTANCES UNDER WHICH TESTING CAN BE CONDUCTED .....</b> | <b>5</b>           |
| A. Reasons For Testing .....                                                | 5                  |
| 1. Pre-employment Testing .....                                             | 5                  |
| 2. Post-accident Testing .....                                              | 5                  |
| 3. Reasonable Cause/Reasonable Suspicion Testing .....                      | 5                  |
| 4. Follow-up Testing .....                                                  | 7                  |
| 5. Random Testing .....                                                     | 7                  |
| B. Refusal to Submit to Testing and Use of Adulterants .....                | 7                  |
| <b>SECTION 3 – LABORATORY SELECTION .....</b>                               | <b>9</b>           |
| <b>SECTION 4 – GENERAL SAMPLE COLLECTION AND TESTING PROCEDURES .....</b>   | <b>11</b>          |
| A. Collection of Samples .....                                              | 11                 |
| B. Testing Procedures .....                                                 | 11                 |

|                                                             |                                                                                                            |           |
|-------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|-----------|
| C.                                                          | Review of Drug Test Results .....                                                                          | 12        |
| 1.                                                          | MRO .....                                                                                                  | 12        |
| 2.                                                          | Reporting and Review of Results.....                                                                       | 12        |
| 3.                                                          | Verification for Opiates .....                                                                             | 13        |
| 4.                                                          | Prescription Drug Use .....                                                                                | 13        |
| 5.                                                          | Regarding Medical Use of Marijuana for Persons Suffering from<br>Debilitating Medical Conditions Act ..... | 13        |
| 6.                                                          | Use of Hemp Products.....                                                                                  | 14        |
| 7.                                                          | Results Consistent with Legal Drug Use .....                                                               | 14        |
| D.                                                          | Supervisor Training .....                                                                                  | 14        |
| <b>SECTION 5 – SELF-DISCLOSURE AND REHABILITATION .....</b> |                                                                                                            | <b>15</b> |
| A.                                                          | Policy .....                                                                                               | 15        |
| B.                                                          | Procedures .....                                                                                           | 15        |
| <b>SECTION 6 – CONFIDENTIALITY OF RESULTS .....</b>         |                                                                                                            | <b>17</b> |
| A.                                                          | General .....                                                                                              | 17        |
| <b>SECTION 7 – DEFINITIONS .....</b>                        |                                                                                                            | <b>19</b> |
| <b>EMPLOYEE DRUG AND ALCOHOL TESTING POLICY ACCEPTANCE.</b> |                                                                                                            | <b>21</b> |



## **SECTION 1 – GENERAL EMPLOYEE DRUG AND ALCOHOL TESTING PROGRAM**

### **A. DRUG AND ALCOHOL PROHIBITION POLICY**

#### ***1. Policy***

Bristol has a long-standing commitment to maintaining high standards for the health and safety of its employees and the public at large. The use of drugs or alcohol by Bristol employees during or prior to work time is contrary to these high standards, and will not be tolerated.

#### ***2. Purpose***

The purpose of this Drug and Alcohol Testing Policy is to maintain Bristol's high safety, health, and work performance standards, and to reduce work-related accidents, injuries, and damage which may be caused by drug or alcohol use. This policy is also intended to ensure the maintenance of productivity, the quality of our services, and the security of Bristol property.

#### ***3. Compliance with Federal and State Laws***

This policy is intended to comply with federal and state requirements where Bristol conducts business. If any provision of this policy conflicts with those laws, the policy shall be applied and interpreted as the law requires so that the policy is at all times in compliance with applicable laws.

#### ***4. Compliance with Federal Standards***

This policy is intended to comply with applicable federal law and federal acquisition regulations regarding establishment of a Drug-Free Workplace, Federal Acquisition Regulation (FAR 52.226-6) and a Drug-Free Work Force (FAR 256.225-7004).

### **B. EFFECTIVE DATE OF POLICY**

- This revised policy will become effective on January 5, 2010. This policy supersedes all prior Bristol employee substance abuse testing policies.
- Upon hire, employees shall receive, read, and sign a copy of this policy, indicating that they understand and will abide by it. Copies of this policy also may be obtained from the Bristol Human Resources representative.

### **C. CONSEQUENCES OF VIOLATING POLICY**

- Compliance with this policy is a condition of employment.
- **Job applicants** who violate this policy will not be hired by Bristol. If hired conditionally, subject to negative test results, individuals will be discharged upon receipt of confirmed positive test results. Job applicants who violate this policy also will be considered ineligible for hire for at least 12 months.
- **Employees** who violate this policy are subject to disciplinary action up to and including termination of employment. At a minimum, individuals that violate the policy will be subject to an immediate 3-day suspension, with loss of pay. Further disciplinary action will be determined on a graded approach.

- Bristol employees and job applicants that will have job duties or responsibilities subject to the U.S. Department of Transportation (DOT) requirements for a drug/alcohol free workplace will be expected to meet those standards. Bristol's requirements to meet DOT regulations are specified in Sections 2 and 3 of this program.

#### **D. PERSONNEL SUBJECT TO DRUG AND ALCOHOL POLICY**

This policy applies to all job applicants and Bristol employees. **Employee** and **Job Applicant** are defined in Section 7.

#### **E. SUBSTANCES TESTED FOR AND POSITIVE RESULTS**

Bristol may test for alcohol and the following drugs:

##### **CUT-OFF LEVELS: ALCOHOL**

Alcohol will be tested for by Breath Analyzer or Q.E.D.<sup>®</sup> Saliva Alcohol Test:

0.04 BAC (blood alcohol content)

Test results at or above the confirmation level will be considered a positive test for alcohol.

##### **CUT-OFF LEVELS: DRUGS**

| <b>SUBSTANCE</b>                   | <b>INITIAL TEST<br/>(ng/ml)</b> | <b>CONFIRMATION<br/>TEST (ng/ml)</b> |
|------------------------------------|---------------------------------|--------------------------------------|
| Marijuana metabolites <sup>1</sup> | 50                              | 15                                   |
| Cocaine metabolite <sup>2</sup>    | 300                             | 150                                  |
| Opiates and opiate metabolites     | 2,000                           | 2,000                                |
| Morphine                           |                                 | 2,000                                |
| Codeine                            |                                 | 2,000                                |
| 6-acetylmorphine <sup>3</sup>      |                                 | 10                                   |
| Oxycodone                          | 100                             | 100                                  |
| Phencyclidine                      | 25                              | 25                                   |
| Amphetamines                       | 1,000                           | 500                                  |
| Methamphetamine <sup>4</sup>       |                                 | 500                                  |

Notes:

<sup>1</sup>Delta-9 – tetrahydrocannabinol 9-carboxylic acid

<sup>2</sup>Benzoyllecgonine

<sup>3</sup>Test for 6-acetylmorphine when morphine concentration exceeds 2,000 ng/ml

<sup>4</sup>Specimen must also contain amphetamine at a concentration greater than or equal to 200 ng/ml

ng/ml = nanograms per milliliter





## **F. RESPONSIBILITIES**

### **1. Administration**

Administrative personnel are responsible for taking immediate and consistent action in compliance with this policy and the applicable procedures.

### **2. Employees**

Each employee will abide by Bristol's Zero Alcohol/Drug Use Standards by being responsible for reporting to work and performing his/her work in a sober, unimpaired condition. This includes employees who are on call status. Employees are responsible for abiding by the terms of this policy and, as a condition of employment, notifying Bristol of any criminal drug statute convictions for a violation occurring in the workplace no later than five days after such conviction, or if they plead *nolo contendere* or are sentenced; seeking appropriate assistance with chemical dependency problems; cooperating with applicable testing procedures; undergoing a professional drug/alcohol evaluation upon request subsequent to a positive test; or maintaining adequate job performance regardless of the drug/alcohol dependency. Employees who test positive for drug/alcohol use are subject to continued testing as a condition of employment if their employment is not terminated.

Employees will sign a consent form authorizing qualified Bristol personnel or a private testing laboratory to take a urine and/or breath sample, and release the results of the laboratory testing to Bristol. A refusal to provide either sample will be treated as if it were a positive test.

## **G. AMENDMENT OF POLICY**

Bristol reserves the right to amend this policy from time to time as circumstances warrant. Without limiting the generality of this section, Bristol may introduce new testing methodologies and procedures that it believes represent an improvement in available technology, or to comply with applicable legislation, court decisions, or other standards applicable to the subject matter of this policy.



(Intentionally Blank)

## SECTION 2 – CIRCUMSTANCES UNDER WHICH TESTING CAN BE CONDUCTED

### A. REASONS FOR TESTING

Bristol may test job applicants and employees for alcohol or drugs, or both, in the following circumstances:

#### ***1. Pre-employment Testing***

Job applicants will be tested for alcohol or drugs before they are employed by Bristol, or may be hired conditionally subject to negative post-employment tests. Those employees hired conditionally, subject to negative post-employment tests, must complete testing within 7 days following their employment date. Those employees not meeting these criteria will be terminated. Job applicants who fail a drug or alcohol test will be denied employment with Bristol, and will not be considered eligible to reapply for employment for at least 12 months. Job applicants will be required to read, complete, and sign Bristol's Applicant Alcohol and Drug Test Exam Consent and Release Form before being tested.

#### ***2. Post-accident Testing***

Any employee whom Bristol reasonably believes may have contributed to an accident in the workplace or during work time may be required to undergo drug or alcohol impairment testing. The test will be conducted as soon as practical after the accident, but not later than 32 hours after the accident for drugs and not later than eight hours for alcohol. Bristol will make reasonable attempts to obtain a sample from an employee after an accident, but any injury should be treated first. "Accident" is defined in Section 7.

Obligations of Employee Subject to Post-accident Testing:

- An employee who is subject to post-accident testing may not consume alcohol for eight hours after the accident, or until he/she has taken an alcohol test, whichever occurs first.
- An employee who is subject to post-accident testing must remain readily available for such testing, and may not take any action to interfere with the testing or the results of testing.
- Employees who do not comply with the post-accident testing requirements, or who fail or refuse to provide a sample for testing will be considered to have refused to submit to testing and will be subject to appropriate disciplinary action, including possible termination of employment.

#### ***3. Reasonable Cause/Reasonable Suspicion Testing***

Any employee whom Bristol reasonably suspects may be affected by the use of drugs or alcohol, which may adversely affect job performance, safety, or the work environment, may be required to submit to a drug or alcohol test. This includes instances when an employee demonstrates behavior that leads to the conclusion that he/she has used alcohol or drugs prior to work time. Reasonable-suspicion testing is done to identify drug- and alcohol-affected employees who may pose a danger to themselves or others in their job performance.



Two supervisors will make the decision as to whether there is reasonable suspicion to believe an employee is impaired by, or under the influence of, a drug or alcohol while on duty and in violation of this policy. In making a determination of reasonable cause, the factors to be considered include, but are not limited to, the following:

- Adequately documented patterns of unsatisfactory work performance, for which no apparent reason exists, or a change in an employee's prior pattern of work performance, especially where there is some evidence of alcohol- or drug-related behavior on or off the work site;
- Example: Reliable reports of heavy drinking on the weekends or evenings, followed by tardiness, no-shows, apparent hangover, etc., the next workday;
- Physical signs and symptoms consistent with substance abuse;
- Example: Observed slurred speech, blurred vision, smell of alcohol or marijuana on the person's breath, sleeping on the job, staggered gait, or other physical lack of coordination; or
- Evidence of illegal substance use, possession, sale, or delivery while on duty.
- Example: Observed drinking from a container concealed in a bag; conversation overheard regarding sale of drugs.

#### Events After Determination is Made

When a determination is made that reasonable suspicion exists that an employee is under the influence of drugs or alcohol in violation of this policy, the employee shall be immediately relieved of his/her duties pending further action.

The observing supervisor shall immediately notify the department head or other appropriate supervisor if reasonable suspicion is found to exist. Upon review, the department head or other appropriate supervisor may direct or authorize that the employee in question immediately submit to a drug or alcohol test.

#### Reports of Violation by Supervisory Personnel

If a non-supervisory employee has reason to believe that a co-worker or supervisor subject to this policy is under the influence of drugs or alcohol at work and in violation of this policy, then he/she shall report such potential violation to a representative from the Health and Safety Department, who will take appropriate action. Anonymity of the non-supervisory employee will be protected to the extent feasible, and retaliation by the supervisor or others will not be tolerated by Bristol management.

#### **PROCEDURAL NOTE FOR BRISTOL SUPERVISORS:**

Transport the employee. The potentially affected employee should not be allowed to proceed alone to or from the collection site, or to operate a motor vehicle or other dangerous equipment. The supervisor should make all necessary transportation arrangements for the employee. If the employee under reasonable suspicion refuses transportation and insists on operating his/her own motor vehicle, local law enforcement authorities should be notified immediately. In addition to the safety concerns for the employee, accompanying the

employee also assures that there is no opportunity en route to the collection site for the employee to ingest anything that could affect the test result, or to acquire “clean” urine from another person. Refusal to accept transportation arranged by Bristol may result in termination of employment.

#### ***4. Follow-up Testing***

If an employee has completed drug or alcohol rehabilitation, the employee will be subject to three additional tests for drugs or alcohol without prior notice. Two tests shall occur within six months of the employee's return to employment, and the third test shall occur within six to 12 months after the employee's return to work. A positive test result in any of these follow-up tests shall be grounds for discipline up to and including termination of employment.

#### ***5. Random Testing***

Certain employees shall be subject to unannounced and random drug testing only. The primary purposes of unannounced random testing are to deter illegal drug use that may affect work performance or safety, and to ensure a drug-free workplace.

Bristol may contract with clients that require, as a part of the contractual relationship, random drug testing for employees working on that particular project. The sampling rate may vary depending upon the project and/or contract under which work is performed. Affected employees will be given 30 days notice of the random drug testing requirement. Refusal to accept an assignment because of the drug testing requirement may be cause for immediate termination.

In addition:

- Random tests will only be administered just before, during, or shortly after an employee's work time;
- Employees must remain in the random selection pool at all times, regardless of whether or not they have been previously selected for testing;
- Employees shall be selected for testing by using a computer-based random number generator; and
- No advance warning will be given to employees regarding the dates and times of random testing.

### **B. REFUSAL TO SUBMIT TO TESTING AND USE OF ADULTERANTS**

A refusal to submit to testing will be treated as if it were a positive test. Bristol will not employ an employee or job applicant who refuses to submit to testing. A sample containing an adulterant (i.e., a substance used to hinder the detection of a drug) will be treated the same as a positive test. Tampering with a sample, or substituting another person's sample for one's own, are acts that are also considered refusal to submit to testing. An employee or job applicant who is found to have adulterated, tampered with, or substituted another person's sample for their own will be considered indefinitely ineligible for employment with Bristol.



(Intentionally Blank)



## **SECTION 3 – LABORATORY SELECTION**

Bristol shall use a drug-testing laboratory approved or certified by the Substance Abuse and Mental Health Services Administration (SAMHSA) or the College of American Pathologists and the American Association for Clinical Chemistry.

The laboratory shall permit inspections by Bristol's Human Resources representative, as warranted.





(Intentionally Blank)

## **SECTION 4 – GENERAL SAMPLE COLLECTION AND TESTING PROCEDURES**

### **A. COLLECTION OF SAMPLES**

- Testing for illicit drugs under this policy is by urinalysis and by instant drug testing. Evidential breath testing devices or Q.E.D.® saliva tests are used for testing for alcohol. All tests are administered under conditions and procedures conducted for the sole purpose of detecting drugs or alcohol.
- Laboratory analysis will be conducted by a Bristol-appointed medical laboratory and paid for by Bristol. Qualified Bristol employees may also collect samples to conduct instant testing. Sample collection and testing will be performed under reasonable and sanitary conditions.
- The collection site shall have all necessary personnel, materials, equipment, facilities, and supervision to provide for the collection, security, temporary storage, and shipping or transportation of samples to a certified drug-testing laboratory, as needed. An independent medical facility may also be used as a collection site.
- The person collecting the sample will document and label the sample to preclude, to reasonable extent, the possibility of misidentification of the person tested in relation to the test result provided.
- The person collecting the sample shall provide the employee or potential employee with an opportunity to provide medical information that may be relevant to the test, including identifying current or recently used prescription and nonprescription drugs.
- Drug and alcohol tests will normally be scheduled during, or immediately before or after, the employee's regular work period or work time. Testing under this policy is considered work time and will be compensated at the employee's normal rate of pay.
- Sample collection will be performed in a manner which ensures the individual employee's privacy to the maximum extent consistent with ensuring that the sample is not contaminated, adulterated, or misidentified.
- Bristol will pay the actual costs for drug and alcohol testing required of employees and job applicants.

### **B. TESTING PROCEDURES**

- Bristol staff, employees, and job applicants will follow the procedures specified by the laboratory selected by Bristol.
- Bristol may at times use an on-site drug test. An on-site drug test provides results immediately. If on-site testing is used, Bristol will follow these protocols:
  - ❖ The on-site testing will be conducted by a supervisor or other Bristol representative who has received training and certification for such testing, as described in Section 4 (D) below;
  - ❖ Bristol will use only testing products approved by the U.S. Food and Drug Administration;
  - ❖ The sample to be tested on site will at all times be kept in sight of the job applicant or employee who is subject to the test;

- ❖ The job applicant or employee will be allowed to observe the testing procedure and the results thereof;
  - ❖ Sample documentation (i.e., labeling) shall be performed in the presence of the job applicant or employee;
  - ❖ The job applicant or employee shall be provided an opportunity to provide medical information that may be relevant to the test, including identifying current or recently-used prescription and non-prescription drugs;
  - ❖ For job applicants, a negative result will be sufficient to allow the applicant to be hired. In the case of a positive on-site test, the applicant will not be eligible for temporary or permanent hire.
- Bristol, at its option, may elect to have confirmation testing provided by an approved laboratory. Confirmation testing will be conducted no later than 24 hours after a positive on-site test result has been reported.
  - If the confirmatory test is negative or the person tested demonstrates that the positive test result was caused by drugs taken in accordance with a valid prescription of the employee, or by lawful non-prescription drugs, the applicant will be eligible for hire and normal hiring procedures will be followed.
  - Alcohol testing by a laboratory will be performed by a breath alcohol technician (BAT). If the result of an alcohol-screening test is an alcohol concentration of 0.04 blood alcohol content (BAC) or greater, a confirmation test will be performed. The confirmation test will generally be done within 15, but not more than 30, minutes of the screening test. The results of these tests will be reported directly to Bristol.
  - An on-site, rapid method for alcohol detection may be used by Bristol in lieu of laboratory testing for alcohol.

## **C. REVIEW OF DRUG TEST RESULTS**

### **1. MRO**

Bristol shall provide or contract for the services of a Medical Review Officer (MRO). The MRO shall be a licensed physician or doctor of osteopathy. The MRO shall review all confirmed positive drug test results and interview individuals tested positive to verify the laboratory report. The MRO may interview the individual tested over the telephone, as circumstances warrant.

### **2. Reporting and Review of Results**

- An employee may obtain a copy of the written test results only upon written request made within six months of the date of the test. Bristol will provide the written test results to the employee pursuant to that request within five working days of its receipt.
- The MRO shall review confirmed positive test results prior to transmitting results to Bristol's Human Resources representative.
- The MRO shall contact the employee within 48 hours after receiving the test results from the laboratory and offer the employee an opportunity to discuss the confirmed test result in a confidential setting. The MRO shall interpret and evaluate the test result for possible legal use. If the MRO determines that the test results were caused by prescription medication, the MRO shall report the test result to Bristol as negative.

- The MRO also will inform the employee that he/she has the right to request a test of the “B” bottle of the split sample within 72 hours after being informed of the positive results. This process is an analysis of the second split sample bottle. The “B” bottle will be sent to a laboratory of the employee’s choice which is approved or certified by the SAMHSA or the College of American Pathologists and the American Association for Clinical Chemistry. The employee will be responsible for the costs of the test of the “B” bottle and will be reimbursed by Bristol only if the sample is negative.

### ***3. Verification for Opiates***

Before the MRO verifies a confirmed positive result for opiates, the MRO shall **either** determine that there is clinical evidence in addition to the urine test of unauthorized use of any opium, opiate, or opium derivative (e.g., morphine/codeine), **or** confirm the presence of 6-monoacetylmorphine through a separate test.

### ***4. Prescription Drug Use***

- Before beginning work, an employee must notify his/her supervisor that he/she is taking medications or drugs that may interfere with the safe and/or effective performance of duties. Employees under prescribed medication from a physician are expected to educate themselves about any potential side effects of such medication. Where the pharmacist’s information sheet indicates that a medication prescribed for the employee may cause drowsiness, loss of mental alertness, or otherwise impair abilities to perform job duties, the employee must advise his/her supervisor. The employee need only disclose the impairment, not the drug or the underlying condition.
- If the prescription drug use could cause production or safety problems, a supervisor may grant the employee sick leave or temporarily assign the worker different duties, if such work is available.
- In the case of prescriptive or legal drug use that results in a positive drug test result, the employee may be subject to disciplinary action when:
  - ❖ The employee failed to notify the employee’s supervisor, before beginning work, that the employee was taking medications or drugs which might interfere with the safe and/or effective performance of duties;
  - ❖ Verification of valid current prescription or legal use of such drug is not provided upon request by the next scheduled work day; and/or
  - ❖ There is misuse of the prescription or recommended drug.

### ***5. Regarding Medical Use of Marijuana for Persons Suffering from Debilitating Medical Conditions Act***

- An employee who tests positive for marijuana will be allowed to explain the positive test and provide evidence (i.e., a Department of Health and Human Services registry identification card) that he/she is lawfully using marijuana for medical purposes. If the employee provides sufficient evidence, and there is otherwise no evidence of on-the-job use or impairment, the employee will not be terminated; however,
- In this case, the employee’s position will be evaluated as to the degree to which it is safety-sensitive. If it is determined that the employee, while under the influence of marijuana, presents a safety threat to his/her self or others, the employee will be

removed from the position. The employee may be given a suitable position for which he/she is qualified, if available, or discharged.

#### ***6. Use of Hemp Products***

- Bristol does not condone the use of over-the-counter hemp products. These products may cause positive test results for marijuana use, which cannot be distinguished from actual marijuana use. In such a case, the MRO will consider the test positive for marijuana use.
- Hemp products include, but are not restricted to: hemp seed snacks, hemp oil, and hemp beer.

#### ***7. Results Consistent with Legal Drug Use***

If the MRO determines there is a legitimate medical explanation for the positive test result, the MRO shall report the test result to Bristol as negative.

**The Decision of the MRO is Final.**

### **D. SUPERVISOR TRAINING**

Supervisory and/or other Bristol personnel will receive training regarding the Drug and Alcohol Testing Policy. Special additional training will be provided for all supervisors or other Bristol personnel who may be asked to determine whether an employee will be drug- and alcohol-tested for reasonable suspicion. This special training shall include at least 60 minutes of training on the use of controlled substances, and at least 60 minutes of training on alcohol misuse. If Bristol conducts on-site testing, each supervisor or other Bristol representative who is responsible for conducting the on-site drug or alcohol tests shall also:

- Receive training by the manufacturer of the test or its representative regarding the proper procedure for administering the test and for accurate evaluation of on-site test results;
- Obtain certification from the manufacturer of the test or its representative of competency to administer and evaluate the on-site test;
- Receive training to recognize sample adulteration; and
- Sign a statement in which the supervisor or other Bristol representative agrees to maintain confidentiality as to all information related to any phase of the drug test.

## **SECTION 5 – SELF-DISCLOSURE AND REHABILITATION**

### **A. POLICY**

Bristol employees who suffer drug or alcohol-related problems are strongly encouraged to seek counseling and/or rehabilitation. Bristol supports the employee in the decision to request diagnosis and accept treatment for alcoholism and/or substance abuse. Bristol strongly encourages employees to seek assistance before their drug or alcohol use renders them unable to perform their essential job functions, or jeopardizes the health and safety of themselves or others.

Bristol recognizes that drug or alcohol addictions are illnesses for many people and that treatment can be successful if the person afflicted with the illness is committed to treatment. Therefore, counseling and rehabilitation are important components of Bristol's policy. These goals must be balanced against Bristol's overriding commitment to health and safety. Due to the serious risks of injury or death that may arise if employees are impaired or under the influence while at work, employee and public safety are at all times paramount considerations.

An employee will not be penalized for disclosing a drug or alcohol problem to Bristol, as long as the employee is not then subject to discipline for violation of this policy.

### **B. PROCEDURES**

The following procedures apply to employees who disclose drug or alcohol abuse problems:

- An employee who discloses a drug or alcohol problem to the Human Resources representative will be referred to a qualified Substance Abuse Professional (SAP) for enrollment in a qualified and Bristol-approved treatment program. Bristol may provide insurance coverage for treatment, and the employee should contact the Human Resources representative for assistance in evaluating possible insurance coverage.
- Employees may continue working as long as the SAP indicates to the Human Resources representative that the employee is capable of working while undergoing treatment, without risk to the employee or to others. If the SAP determines the employee is not capable of working while in treatment, the employee will be placed on an unpaid leave of absence, or the employee may use paid time off and other leave benefits available to employees suffering non-alcohol or nondrug-related illnesses. This leave shall continue until the SAP indicates to the Human Resources representative that the employee is able to return to work.
- A written release from the SAP that the employee is fit to return to work generally is required before the employee will be considered fit for return to duty.



(Intentionally Blank)



## SECTION 6 – CONFIDENTIALITY OF RESULTS

### A. GENERAL

- All records relating to drug or alcohol testing will be maintained in confidential medical files in a secure location with controlled access, separate from personnel files.
- A communication received by Bristol relevant to drug or alcohol test results, or received through Bristol's testing program, is confidential and privileged; it will not be disclosed by Bristol except:
  - ❖ To the tested employee, job applicant, or another person designated in writing by the employee or job applicant;
  - ❖ To the MRO and his/her staff;
  - ❖ As ordered by a court or governmental agency; or
  - ❖ In any proceeding initiated by, or on behalf of, the individual and arising from a positive test.



(Intentionally Blank)

## SECTION 7 – DEFINITIONS

**Accident** is defined as an unplanned, undesired event, not necessarily resulting in injury, but damaging to property and/or interrupting the activity in process.

**Adulteration** of a sample means adding something to or somehow changing the composition of the urine/breath/saliva sample. Substituting or tampering with a sample is included in the category of adulteration, and is considered a Refusal to Submit to testing.

**Alcohol** means ethanol, isopropanol, or methanol.

**Alcohol Concentration** means the alcohol in a volume of breath expressed in terms of grams of alcohol per 210 liters of breath – as indicated by an evidential breath test.

**Alcohol Use** means the consumption of any beverage or mixture, including any medication or mouthwash containing alcohol.

**Breath Alcohol Technician (BAT)** means an individual who operates an Evidential Breath Testing Device (EBT) device and instructs and assists individuals in the alcohol testing process.

**Collection Site Person** is an individual authorized by Bristol to collect samples in accordance with this policy and trained in procedures for such collections. Bristol has chosen to follow high industry standards for workplace collection, testing, and reporting of test results; therefore, Bristol procedures will attempt to follow, as a guide only, federal drug testing procedures.

**Drug(s)** means a substance considered unlawful under AS 11.71 or under federal law, or the metabolite of the substance.

**Drug Testing** means testing for evidence of the use of a drug.

**Evidential Breath Testing (EBT) Device** is a device approved by the National Highway Traffic Safety Administration (NHTSA) for the evidential testing of breath, and is placed on NHTSA's Conforming Products List (CPL) of evidential breath measurement devices.

**Employee** means a person in the service of Bristol, including but not limited to, employees, trainees, and other persons on assignment to Bristol.

**Failing a Drug Test** shall mean the test results show positive evidence of the presence of a drug or drug metabolite in an employee's system in amounts that exceed cut-off levels established by this policy.

**Job Applicant** means any person who seeks employment with Bristol, whether as a regular, temporary, casual, part-time employee, contract employee, or otherwise.

**Medical Review Officer (MRO)** is the licensed physician or doctor of osteopathy who is responsible for reviewing positive laboratory results generated by Bristol's testing program.



**On-site Drug Test** refers to a urine test in which the results are available immediately. All on-site tests are confirmed with a laboratory drug test.

**Q.E.D.<sup>®</sup>** refers to a saliva alcohol test in which the results are available immediately. A positive Q.E.D. test may be confirmed by a second Q.E.D. test.

**Random** means a scientifically valid method that ensures that all covered employees have an equal chance of being selected.

**Reasonable Cause Testing** means a drug or alcohol test that is administered whenever a manager or supervisor has reasonable cause to believe that an employee is using drugs or alcohol. Determinations will be based on specific, contemporaneous, articulable observations concerning the employee, including, but not limited to, the employee's appearance, behavior, speech, or body odors.

**Rapid Test** means a test designed to provide an instant-screened test result.

**Refusal to Submit** means failure to cooperate and provide a drug or alcohol sample, after receiving notice of the test in accordance with Bristol's Drug and Alcohol Testing Policy. A refusal will be treated the same as a positive test result. A refusal to test for alcohol occurs when a covered employee fails to provide an adequate breath for testing without a valid medical explanation, after receiving notice of the requirement to be tested in accordance with the provisions of this Bristol Drug and Alcohol Testing Policy, or engages in conduct that clearly obstructs the testing process. Adulterating, substituting, or tampering with a specimen are also considered Refusals to Submit.

**Sample** means urine or breath from the person being tested.

**Screening Test** or **Initial Test** means an analytic procedure to determine whether an employee may have a prohibited concentration of drugs or alcohol in a specimen.

**Substance Abuse and Mental Health Services Administration (SAMHSA) Laboratory** is a facility under the jurisdiction of the United States Department of Health and Human Services.

**Substance Abuse Professional (SAP)** means a licensed physician (medical doctor or doctor of osteopathy), or a licensed or certified psychologist, social worker, employee assistance professional, or addiction counselor (certified by the National Association of Alcoholism and Drug Abuse Counselors Certification Commission or by the International Certification Reciprocity Consortium/Alcohol & Other Drug Abuse) with knowledge of, and clinical experience in, the diagnosis and treatment of alcohol and controlled substance-related disorders.

**Workplace** means any site where Bristol employees perform work for Bristol.



## **EMPLOYEE DRUG AND ALCOHOL TESTING POLICY ACCEPTANCE**

I have read and understand the Bristol Alliance Employee Drug and Alcohol Testing Policy. I agree to abide by its requirements and understand this agreement is a condition of my employment with the Company.

Date: \_\_\_\_\_

Employee Name: \_\_\_\_\_  
(Print)

Employee Signature: \_\_\_\_\_

Bristol Representative: \_\_\_\_\_



(Intentionally Blank)

**ATTACHMENT 7**

Respiratory Program



# **SECTION 6 HEALTH AND SAFETY PROGRAMS**

## **Program 2 Bristol Respiratory Protection Program**

**As required by**

**The OSHA Hazard Communication Standard 29 CFR 1910.134**

APPROVAL



---

Health and Safety Manager

APRIL 2005



## **TABLE OF CONTENTS**

|      |                                                    |   |
|------|----------------------------------------------------|---|
| 1.0  | PROGRAM ADMINISTRATION .....                       | 1 |
| 2.0  | RESPIRATOR SELECTION .....                         | 1 |
| 3.0  | EMPLOYEE RESPIRATOR TRAINING REQUIREMENTS.....     | 2 |
| 4.0  | RESPIRATOR USE AND LIMITATION GUIDELINES.....      | 3 |
| 5.0  | RESPIRATOR CARE AND MAINTENANCE REQUIREMENTS ..... | 3 |
| 5.1  | Cleaning and Disinfecting Requirements .....       | 3 |
| 5.2  | Storage Requirements .....                         | 4 |
| 5.3  | Inspection Requirements.....                       | 4 |
| 6.0  | MEDICAL REQUIREMENTS AND PHYSICIAN APPROVAL .....  | 4 |
| 7.0  | RESPIRATORS FIT TESTING REQUIREMENTS .....         | 5 |
| 8.0  | WORKPLACE SURVEILLANCE .....                       | 5 |
| 9.0  | PERIODIC PROGRAM EVALUATION .....                  | 5 |
| 10.0 | SPECIFIC STATE REGULATIONS .....                   | 5 |
| 11.0 | REFERENCES .....                                   | 5 |

## **APPENDICES**

- Appendix A Standard Operating Procedures  
Appendix B Respirator Medical History Questionnaire

## **ACRONYMS AND ABBREVIATIONS**

|         |                                                                       |
|---------|-----------------------------------------------------------------------|
| APR     | Air Purifying Respirators                                             |
| Bristol | Bristol Industries and all affiliated companies controlled by Bristol |
| IDLH    | Immediately Dangerous to Life or Health                               |
| MSHA    | Mine Safety and Health Administration                                 |
| NIOSH   | National Institute for Occupational Safety and Health                 |
| OSHA    | Occupational Safety and Health Administration                         |
| QLFT    | Qualitative Fit Test                                                  |
| QNFT    | Quantitative Fit Test                                                 |
| SOP     | Standard Operating Procedures                                         |

## **1.0 PROGRAM ADMINISTRATION**

This Respiratory Protection Program (Program) is consistent with federal regulations pertaining to the use of respirators. Respiratory protection will be used when engineering and administrative controls cannot reduce airborne contaminants below the Occupational Safety and Health Administration (OSHA) permissible exposure limit, or other applicable exposure levels; and is required when conditions in the workplace must be used to protect the health of the employee. Any required respiratory protection will be provided at no cost to Bristol Industries (Bristol) employees.

The Bristol Health and Safety Manager, Project Managers, and Site Supervisors will administer this Respiratory Protection Program. Bristol will provide training at least annually to review the contents of this program and to satisfy the training requirements of Part 29, Code of Federal Regulations, Section 1910.134 (29 CFR 1910.134). The Project Manager and other managers of a project will evaluate each feature of that project to determine the respiratory protection requirements and will incorporate measures to meet the requirements into the project work plan. Bristol will provide training in respiratory protection to employees who will work on a project that may require respiratory protection and who have not yet received training in respiratory protection. No employee of Bristol, or its subcontractors, will work in environments where respiratory protection is required without evidence that he or she has received the following:

- A current (within 12 months) occupational physician's certification indicating the worker is fit to wear a respirator,
- Adequate training in respiratory protection, and
- A current (within 12 months) respiratory fit test.

Bristol Employees and subcontractors are responsible for complying with this Bristol *Respiratory Protection Program* and with the Standard Operating Procedures (SOPs) of this program (Appendix A).

This *Respiratory Protection Program* represents the minimum acceptable standards for employees of Bristol and its subcontractors. Generally, Bristol projects will never require respiratory protection above Level C (air purifying respirators). If project conditions require use of air supplying respirators, additional procedures and requirements may be required beyond the practices described here. The Health and Safety Manager will be consulted prior to planning and use of air supplying respirators.

## **2.0 RESPIRATOR SELECTION**

Special training in the selection and use of the appropriate respirators is required for any work requiring respiratory protection that meets the following criteria:

- The work is described as Immediately Dangerous to Life or Health (IDLH); and
- The work could cause irreversible adverse health effects, or could present conditions under which an individual's ability to escape from a dangerous atmosphere would be impaired.

Work that is IDLH must be approved by the Health and Safety Manager. In addition, certification must be provided that any required special training has been completed for the IDLH work condition, before work is performed.

For non-IDLH work, a respirator certified by the National Institute for Occupational Safety and Health (NIOSH) will be selected, based on the following considerations:

- Nature of the known hazards,
- Extent of hazards,
- Best fit of the selected respirator,
- Work requirements, and
- Characteristics and limitations of respirators.

The Bristol Project Manager will consider the following to identify the type of respirator and work conditions requiring respiratory protection:

- Analytical methodologies used to determine respirator selection;
- Exposure assessment method and results;
- Atmospheric testing results;
- On-scene site assessment, as required;
- Regulatory requirements;
- Respiratory protection factors; and
- Selection consistent with the intended use.

Appendix A, Section A-1 contains the SOP for selecting a respirator, and Section A-2 provides a respirator selection checklist.

### **3.0 EMPLOYEE RESPIRATOR TRAINING REQUIREMENTS**

Employee training for respirator protection will include, but is not limited to, the following:

- Location and contents of the written Respiratory Protection Program;
- Government regulations that apply to the use of respirators;
- Responsibilities of various personnel as prescribed by this Respiratory Protection Program;
- Refresher training and surveillance requirements;
- Discussion of atmospheric hazards, including particles (dust, fumes, mist, fibers), oxygen deficiency, vapors, and gases;
- Terminology and expressions for concentrations of harmful airborne contaminants from OSHA, NIOSH, Mine Safety and Health Administration (MSHA), and American

Conference of Governmental Industrial Hygienists;

- Chemical, physical, and toxicological properties of airborne contaminants;
- Rationale and reasons for respirator use;
- Instruction for inspecting, maintaining, cleaning, disinfecting, and storing respirators;
- Instructions for donning, performing self-fit check, and proper techniques for wearing respirators;
- Selection, limitations, and replacement schedules for cartridges;
- Recognition and ways to cope with emergencies;
- Medical approval requirements;
- Fit testing requirements and documentation; and
- Limitations of respirators by type.

Records of training will be maintained in the Bristol training management system.

#### **4.0 RESPIRATOR USE AND LIMITATION GUIDELINES**

Air purifying respirators (APRs) are designed to protect workers from inhaling airborne contaminants. Each type of respirator has its own unique protective characteristics. In selecting a particular type of respirator, the following statements are appropriate to any work condition:

- APRs *are not* for use in oxygen-deficient atmospheres.
- APRs *are not* for use in IDLH atmospheres.
- Bristol requires specialized and certified training for work in IDLH conditions.
- Bristol *will not* intentionally subject employees to work in IDLH conditions without specialized training, the appropriate respiratory protection equipment, and explanations of methods for use of that equipment.

#### **5.0 RESPIRATOR CARE AND MAINTENANCE REQUIREMENTS**

Bristol employees and subcontractors who are in possession of a respirator for work they are performing must maintain their respirator in accordance with specifications of the manufacturer, NIOSH, MSHA, and OSHA. The following subsections describe cleaning, disinfection, storage, and inspection.

##### **5.1 CLEANING AND DISINFECTING REQUIREMENTS**

After using a respirator, the employee is responsible for cleaning and disinfecting the respirator before it is stored. The preferred method for respirator cleaning and disinfecting can vary with the manufacturer. The Bristol preferred method is warm water with a mild soap for cleaning. Disinfecting can be accomplished by using a combination bactericide and fungicide soak,

followed by a fresh water rinse. The SOP for cleaning and disinfecting of respirator is included in Appendix A, Section A-5.

## **5.2 STORAGE REQUIREMENTS**

Respirators must be stored while not in use. After using a respirator, the employee is responsible for cleaning the respirator (as described above), inspecting it (as described below), and storing it in an appropriate condition. The respirator must be stored in a manner that will protect it from dust, sunlight, heat, excessive cold or moisture, and damaging chemicals, and in a manner that will prevent the respirator from deforming. The respirator must be dry and placed into a plastic bag with a zipper-locking closure. Storage of respirators must not damage or compromise the integrity of the face and face piece seal.

## **5.3 INSPECTION REQUIREMENTS**

Bristol will periodically inspect respirators that are available for use and those in use. Respirators that are not serviceable will be turned in for repair or disposal.

Each employee with a respirator is responsible for inspecting the respirator both before and after its use. Any defects must be reported to the Site Supervisor, and repairs or replacements must be made before the respirator is used. Section A-3 of Appendix A provides the SOP for inspecting a respirator.

## **6.0 MEDICAL REQUIREMENTS AND PHYSICIAN APPROVAL**

Any Bristol employee or subcontractor who anticipates use of a respirator as part of his or her job must first have received a favorable opinion from an occupational physician indicating the person is fit to wear a respirator as part of work duties. The physician's opinion will be based on the following:

- Information similar to that found in the Questionnaire included as Appendix B that the employee provides the physician; and
- The results of a pulmonary function test that the physician will evaluate.

Following receipt of a copy of the physician's favorable opinion, the employee is qualified to receive a respiratory fit test. When the following items have been documented, the employee is considered eligible to wear a respirator:

- Physician's signed statement, completed annually, indicating the employee is fit to wear a respirator; and
- Fit test certificate, completed annually, indicating the name and affiliation of the employee tested; date of test; type of test; specific model, style, and size of respirator tested; and passing test results.

## **7.0 RESPIRATORS FIT TESTING REQUIREMENTS**

The Bristol policy allows for the use of either the Quantitative Fit Test (QNFT), which is the fit test of choice, or the Qualitative Fit Test (QLFT), which may be administered in the field when necessary. The fit test must be administered by a qualified person. Bristol does not perform the QNFT, and the employee must make arrangements with the Project Manager to receive the QNFT, at the company's expense.

The QLFT may be administered in the field by the Project Manager, Site Superintendent, or an appointee of the Site Superintendent. When qualified Bristol persons administer the respiratory fit test in the field (the QLFT), the results of testing must be noted in the project's field book.

Appendix A, Section A-4 is the SOP for donning a respirator, and Section A-6 of Appendix A is the SOP for performing a QLFT.

The respiratory fit test is valid for a period of no more than 1 year. If an employee's physical condition is substantially different than when the fit test was taken during the period of 1 year when the fit test is valid, additional fit testing may be deemed to be warranted. On the basis of work conditions, the employee may select the type of respirator from a reasonable selection variety that offers the employee the ability to identify a respirator providing the best fit.

## **8.0 WORKPLACE SURVEILLANCE**

Each workplace will be evaluated periodically by safety personnel. The scope of this evaluation will be to determine whether the selected level of respiratory protection is appropriate. When changes to the work environment that raise the level of respiratory protection have occurred, changes in respiratory protection will be made immediately to reflect a level that protects the worker. When conditions in the work area warrant a lower level of respiratory protection, the Site Manager may make the change at his or her discretion.

## **9.0 PERIODIC PROGRAM EVALUATION**

The Health and Safety Manager will review this Respiratory Protection Program annually, and make any additions or deletions that may be required to maintain its compliance with federal regulations. At any time, any Bristol employee may recommend changes to this program to the Health and Safety Manager.

## **10.0 SPECIFIC STATE REGULATIONS**

Each state may have additional regulations that pertain to respiratory protection. Every Bristol work plan must include any additional regulations or requirements consistent with those of the state where the work will be performed.

## **11.0 REFERENCES**

U. S. Department of Health and Human Services (USDHHS). 1987. NIOSH Respirator Decision Logic. NIOSH, Cincinnati, OH.

U.S. Department of Labor (USDOL). \_\_\_\_\_. 29 CFR 1910.134, Respiratory Protection. *Code of Federal Regulations*.



## **APPENDIX A**

### **RESPIRATORY PROTECTION PROGRAM STANDARD OPERATING PROCEDURES**

## **STANDARD OPERATING PROCEDURE A-1**

### **Respirator Selection**

Respirators will be selected by the Project Manager, Site Superintendent, or a qualified appointee of the Site Superintendent in conjunction with the Bristol Project Manager. The following factors must be considered in making this selection:

1. The identity of the substance(s) present in the work environment for which protection is needed.
2. The physical state of the contaminant (gas, vapor, dust, mist, etc., or combination).
3. The permissible exposure limit or toxicity of the substance and cartridge usable life. See the checklist in Section A-2 of this Appendix.
4. Exposure measurements or professional judgment assessing the concentrations likely to be encountered.
5. The assigned protection factor listed for the respirator type.
6. The need for eye and face protection.
7. The possibility of oxygen deficiency.
8. Any limitations or restrictions applicable to the types of respirators being considered that could make them unsafe in the environment involved.
9. At no time will a respirator be selected that offers less protection than required for the particular conditions under which it is to be used. If desired, however, a respirator type offering a greater protection factor than needed may be selected.
10. Measurements to determine or predict the potential exposure concentrations will be made by the Project Manager, Site Superintendent, or a qualified appointee of the Site Superintendent in consultation with the Bristol Project Manager.

## STANDARD OPERATING PROCEDURE A-2

### Respirator Selection Checklist

FACILITY \_\_\_\_\_ Date \_\_\_\_\_

| Chemical Substance<br>(MSDS product name) | Physical<br>State | Anticipated<br>Concentration |
|-------------------------------------------|-------------------|------------------------------|
| _____                                     | _____             | _____                        |
| _____                                     | _____             | _____                        |
| _____                                     | _____             | _____                        |
| _____                                     | _____             | _____                        |

Any changes in the operations that might significantly increase anticipated contaminant level?

\_\_\_\_\_ Yes    \_\_\_\_\_ No

Is environment potentially immediately dangerous to life to health? \_\_\_\_\_ Yes    \_\_\_\_\_ No

Can contaminant be absorbed through skin? \_\_\_\_\_ Yes    \_\_\_\_\_ No

Is the contaminant an eye irritant? \_\_\_\_\_ Yes    \_\_\_\_\_ No

Cartridge should be replaced at \_\_\_\_\_ hour intervals.

On the basis of the above information, the following respirator(s) have been selected and approved for the area or operation listed above:

|                     |                                  |              |
|---------------------|----------------------------------|--------------|
| Manufacturer's Name | Model Name/Number (incl. filter) | Approval No. |
|---------------------|----------------------------------|--------------|

|       |       |       |
|-------|-------|-------|
| _____ | _____ | _____ |
| _____ | _____ | _____ |

Signed \_\_\_\_\_ Date \_\_\_\_\_

## **STANDARD OPERATING PROCEDURE A-3**

### **Respirator User Inspection Guide**

**A. Check face piece for:**

- (1) Dirt
- (2) Cracks, tears, or deterioration
- (3) Distortion
- (4) Inflexibility
- (5) Cracked or badly scratched lens
- (6) Incorrectly mounted lens

**B. Check straps for:**

- (1) Breaks or tears
- (2) Loss of elasticity
- (3) Broken or missing hardware
- (4) Worn serration's or missing tabs on head harness

**C. Check exhalation and inhalation valves for:**

- (1) Presence of valves
- (2) Dirt, hairs, holes, tears, or warpage
- (3) Exhaust valve cover in place
- (4) Exhaust valve seat in good condition

**D. Check filters or cartridges for:**

- (1) Secure attachment with gaskets in place
- (2) Absence of damage, rust, or corrosion
- (3) Design and labeling for intended use on cartridges
- (4) Absence of rattling of agents in charcoal-filled cartridges
- (5) Suitable match of cartridges to type of respirator to be used

## STANDARD OPERATING PROCEDURE A-4

### Respirator User Guide—Donning Procedures

**General.** The following will *not* be permitted to protrude under the sealing surface of any face-fitting respirator because they interfere with the face-to-face piece seal and cause the respirator to leak:

1. Facial hair, such as long sideburns, mustaches or beards;
2. Temple bars on glasses protruding under full face piece seal; and
3. Head covers, such as hoods, projecting underneath the face piece.

**Air Purifying Respirator Donning.** Don the respirator and adjust for comfort as described below:

A. Half Mask:

- (1) Fasten bottom strap at back of neck.
- (2) Position respirator on face with wider portion under the chin.
- (3) Fasten top or cradle strap at the crown of the head.
- (4) Adjust straps for comfortable fit.

B. Full Face:

- (1) Start with straps of head harness fully open.
- (2) Place chin in chin cup.
- (3) Adjust bottom straps by pulling back (*not* out to the sides). This will reduce friction and help secure chin in chin cup.
- (4) Adjust temple straps next.
- (5) Adjust top strap(s) last.
- (6) Straps should be adjusted snugly. Overtightening may affect user comfort.

**Positive and Negative Pressure Checks.** The following user checks test the face seal and the condition of inlet exhaust check valves.

A. Negative Pressure Check:

- (1) Cover the inlet of the canister, cartridge(s), or filter (s) with the palms.
- (2) Inhale gently so that the face piece collapses slightly.
- (3) Hold breath for ten seconds.
- (4) If the face piece remains slightly collapsed and no inward leakage is detected, the respirator is properly donned and the exhaust valve is functioning.

B. Positive Pressure Check:

- (1) Close off the opening of the exhalation valve by covering with the palm.
- (2) Exhale gently into the face piece.
- (3) If slight positive pressure can be built up inside the face piece without any evidence of outward leakage, the respirator is properly donned, and the intake valves are functioning.

## STANDARD OPERATING PROCEDURE A-5

### Respirator Cleaning and Disinfecting

**Methods.** Respirators may be cleaned by one of the following methods.

- A. Manual Cleaning. A generalized cleaning procedure is:
- (1) Remove canisters, filters, valves, and speaking diaphragms from the face piece.
  - (2) Wash the face piece and accessories in warm soapy water. Gently scrub soil off with a soft brush. A mild detergent is acceptable, but do not use petroleum solvents or corrosive substances.
  - (3) Rinse parts thoroughly in clean water. For sanitizing, use only manufacturer-recommended products and procedures.
  - (4) Air dry in a clean place or wipe dry with a lintless cloth.
  - (5) Reassemble.

Alternatively, use a commercially available respirator cleaner, following the manufacturer's instructions.

- B. Machine Cleaning. Machines may be used to expedite the cleaning, sanitizing, rinsing, and drying of a large numbers of respirators.
- (1) Take care to prevent excessive tumbling and agitation, or exposure to temperatures above those recommended by the manufacturer (usually 120 degrees Fahrenheit).
  - (2) Ultrasonic cleaners, clothes-washing machines, dishwashers, and clothes dryers have been specially adapted and successfully used for cleaning and drying respirators.
- C. Disinfection. Disinfect respirators used by more than one person. Disinfection procedures recommended by National Institute for Occupational Safety and Health (NIOSH) are as follows:
- Immerse the respirator body for 2 minutes in 50 parts per million chlorine solution (about 2 milliliters of bleach to 1 liter of water). Rinse thoroughly in clean water and dry.

OR:

- Immerse the respirator body for 2 minutes in an aqueous solution of iodine (add 0.8 milliliters of tincture iodine to 1 liter of water). The iodine is about 7 percent ammonium and potassium iodine, 45 percent alcohol, and 48 percent water. Rinse thoroughly in clean water and dry.

For either procedure, immersion times must be limited to minimize damage to respirator. The solutions can age rubber and rust metal parts. Rinse thoroughly to prevent dermatitis.

An alternative method is to purchase a commercially prepared solution for cleaning and disinfection and follow the manufacturer's directions.

Lubricants must be applied before disinfecting "rubber" components of the respirator. Food-grade lubricants such as silicon spray should be used.

## **STANDARD OPERATING PROCEDURE A-6**

### **Respirator Fit Test Procedure—Qualitative Fit Test**

The Qualitative Fit Test will only be administered to individuals who have a physician's current (within the past 12 months) written recommendation that the employee's medical status allows the employee to use a respirator. When the employee has passed the respirator fit test, the test administrator will provide the employee with a certification of the test results, indicating the name of the employee, date of test, and type and manufacturer's make of the respirator. In addition, the Site Superintendent will note the test in the field notebook. The following procedure will be used to administer the Qualitative Fit Test. A valid fit test requires that both parts A and B of this procedure be administered.

#### **A. Banana Oil (Isoamyl Acetate) Protocol**

1. A fit test chamber consisting of a hood or bag suspended inverted over a frame is used. The top of the hood should be about 6 inches above the test subject's head.
2. In a room separate from the one containing the test chamber, verify that the test subject can detect the odor of the banana oil without a respirator.
3. The respirator used for the fit test must be equipped with organic vapor cartridges.
4. Instruct the test subject to place respirator over his or her face so that the mask fits snugly, but comfortably, touching all points. Have test subject perform positive and negative fit test (SOP A-4).
5. When the test subject has entered the test chamber, hand him or her a piece of paper towel, or other absorbent material, wetted with banana oil. Instruct the test subject to hold the wet towel in front of his or her face.
6. Instruct the test subject to indicate to the test administrator if he or she detects the odor of the banana oil at any point during the test. If the odor is detected, the test has failed.
7. Allow 2 minutes for the banana oil concentration to stabilize before starting the fit test exercises.
8. Test 1: Instruct the test subject to breathe normally for 1 minute.
9. Test 2: Instruct the test subject to breathe deeply for 1 minute.
10. Test 3: Instruct the test subject to move head side to side for 1 minute.
11. Test 4: Instruct the test subject to move head up and down for 1 minute.
12. Test 5: Instruct the test subject to talk for 1 minute.
13. Test 6: Instruct the test subject to smile or frown for 15 seconds.
14. Test 7: Instruct the test subject to jog in place for 1 minute.
15. Test 8: Instruct the test subject to breathe normally for 1 minute.

## B. Qualitative Fit Test–Irritant Smoke (Stannic Chloride) Protocol

1. Break both ends of the smoke tube and attach one end to a low-flow air pump. Attach a short length of tubing to the other end to avoid injury.
2. Allow the test subject to smell a weak concentration of the irritant smoke without a respirator to determine whether he or she can detect it.
3. Instruct the test subject to enter the test chamber.
4. The respirator used for the fit test must be equipped with high-efficiency particulate air (HEPA) filters.
5. Instruct the test subject to place the respirator over his or her face so that the mask fits snugly, but comfortably, touching all points. Have test subject perform positive and negative fit test (SOP A-4).
6. Instruct the test subject to keep his or her eyes closed
7. Direct the stream of irritant smoke toward the face of the subject. Start 12 inches away and move the smoke stream around the entire perimeter of the mask, moving to within 6 inches.
8. Continue to direct the smoke stream at the face of the subject for the following tests. If the smoke is detected at any point, the test has failed.
9. Test 1: Instruct the test subject to breathe normally for 1 minute.
10. Test 2: Instruct the test subject to breathe deeply for 1 minute.
11. Test 3: Instruct the test subject to move head side to side for 1 minute.
12. Test 4: Instruct the test subject to move head up and down for 1 minute.
13. Test 5: Instruct the test subject to talk for 1 minute.
14. Test 6: Instruct the test subject to smile or frown for 15 seconds.
15. Test 7: Instruct the test subject to bend over at the waist for 1 minute.
16. Test 8: Instruct the test subject to breathe normally for 1 minute.



## **APPENDIX B**

### **FORMS**

#### **Respirator Medical History Questionnaire**

Source: Appendix C, 29 CFR 1910.134: OSHA Respirator Medical Evaluation Questionnaire (Mandatory)

## RESPIRATOR MEDICAL HISTORY QUESTIONNAIRE

To the employer:

Answers to questions in Section 1, and to question 9 in Section 2 of Part A, do not require a medical examination.

To the employee:

Can you read (circle one): Yes/No

Your employer must allow you to answer this questionnaire during normal working hours, or at a time and place that is convenient to you. To maintain your confidentiality, your employer or supervisor must not look at or review your answers, and your employer must tell you how to deliver or send this questionnaire to the health care professional who will review it.

**Part A. Section 1.** (Mandatory) The following information must be provided by every employee who has been selected to use any type of respirator (please print).

1. Today's date: \_\_\_\_\_
2. Your name: \_\_\_\_\_
3. Your age (to nearest year): \_\_\_\_\_
4. Sex (circle one): Male/Female
5. Your height: \_\_\_\_\_ feet \_\_\_\_\_ inches
6. Your weight: \_\_\_\_\_ pounds (lbs.)
7. Your job title: \_\_\_\_\_
8. A phone number where you can be reached by the health care professional who reviews this questionnaire (include the Area Code): \_\_\_\_\_
9. The best time to phone you at this number: \_\_\_\_\_
10. Has your employer told you how to contact the health care professional who will review this questionnaire (circle one): Yes/No
11. Check the type of respirator you will use (you can check more than one category):
  - a. \_\_\_\_\_ N, R, or P disposable respirator (filter-mask, non-cartridge type only).
  - b. \_\_\_\_\_ Other type (for example, half- or full-face piece type, powered-air purifying, supplied-air, self-contained breathing apparatus).
12. Have you worn a respirator (circle one): Yes/No

If "yes," what type(s): \_\_\_\_\_

---

**Part A. Section 2. (Mandatory)**

Questions 1 through 9 below must be answered by every employee who has been selected to use any type of respirator. Please circle "yes" or "no."

1. Do you **currently** smoke tobacco, or have you smoked tobacco in the last month?  
Yes/No
2. Have you **ever had** any of the following conditions?  
Seizures (fits): Yes/No  
Diabetes (sugar disease): Yes/No  
Allergic reactions that interfere with your breathing: Yes/No  
Claustrophobia (fear of closed-in places): Yes/No  
Trouble smelling odors: Yes/No
3. Have you **ever had** any of the following pulmonary or lung problems?
  - a. Asbestosis: Yes/No
  - b. Asthma: Yes/No
  - c. Chronic bronchitis: Yes/No
  - d. Emphysema: Yes/No
  - e. Pneumonia: Yes/No
  - f. Tuberculosis: Yes/No
  - g. Silicosis: Yes/No
  - h. Pneumothorax (collapsed lung): Yes/No
  - i. Lung cancer: Yes/No
  - j. Broken ribs: Yes/No
  - k. Any chest injuries or surgeries: Yes/No
  - l. Any other lung problem that you have been told about: Yes/No
4. Do you **currently** have any of the following symptoms of pulmonary or lung illness?
  - a. Shortness of breath: Yes/No
  - b. Shortness of breath when walking fast on level ground or walking up a slight hill or incline: Yes/No
  - c. Shortness of breath when walking with other people at an ordinary pace on level ground: Yes/No
  - d. Have to stop for breath when walking at your own pace on level ground: Yes/No
  - e. Shortness of breath when washing or dressing yourself: Yes/No
  - f. Shortness of breath that interferes with your job: Yes/No
  - g. Coughing that produces phlegm (thick sputum): Yes/No
  - h. Coughing that wakes you early in the morning: Yes/No

- i. Coughing that occurs mostly when you are lying down: Yes/No
  - j. Coughing up blood in the last month: Yes/No
  - k. Wheezing: Yes/No
  - l. Wheezing that interferes with your job: Yes/No
  - m. Chest pain when you breathe deeply: Yes/No
  - n. Any other symptoms that you think may be related to lung problems: Yes/No
5. Have you **ever had** any of the following cardiovascular or heart problems?
- a. Heart attack: Yes/No
  - b. Stroke: Yes/No
  - c. Angina: Yes/No
  - d. Heart failure: Yes/No
  - e. Swelling in your legs or feet (not caused by walking): Yes/No
  - f. Heart arrhythmia (heart beating irregularly): Yes/No
  - g. High blood pressure: Yes/No
  - h. Any other heart problem that you have been told about: Yes/No
6. Have you ever had any of the following cardiovascular or heart symptoms?
- a. Frequent pain or tightness in your chest: Yes/No
  - b. Pain or tightness in your chest during physical activity: Yes/No
  - c. Pain or tightness in your chest that interferes with your job: Yes/No
  - d. In the past two years, have you noticed your heart skipping or missing a beat: Yes/No
  - e. Heartburn or indigestion that is not related to eating: Yes/ No
  - f. Any other symptoms that you think may be related to heart or circulation problems: Yes/No
7. Do you currently take medication for any of the following problems?
- a. Breathing or lung problems: Yes/No
  - b. Heart trouble: Yes/No
  - c. Blood pressure: Yes/No
  - d. Seizures (fits): Yes/No
8. If you have used a respirator, have you ever had any of the following problems? (If you have never used a respirator, check the following space and go to question 9) \_\_\_\_\_
- a. Eye irritation: Yes/No
  - b. Skin allergies or rashes: Yes/No
  - c. Anxiety: Yes/No
  - d. General weakness or fatigue: Yes/No
  - e. Any other problem that interferes with your use of a respirator: Yes/No
9. Would you like to talk to the health care professional who will review this questionnaire about your answers to this questionnaire? Yes/No

Questions 10 to 15 below must be answered by every employee who has been selected to use either a full-face piece respirator or a self-contained breathing apparatus (SCBA). For employees who have been selected to use other types of respirators, answering these questions is voluntary.

10. Have you ever lost vision in either eye (temporarily or permanently)? Yes/No

11. Do you currently have any of the following vision problems?

- a. Wear contact lenses: Yes/No
- b. Wear glasses: Yes/No
- c. Color blind: Yes/No
- d. Any other eye or vision problem: Yes/No

12. Have you ever had an injury to your ears, including a broken ear drum? Yes/No

13. Do you currently have any of the following hearing problems?

- a. Difficulty hearing: Yes/No
- b. Wear a hearing aid: Yes/No
- c. Any other hearing or ear problem: Yes/No

14. Have you ever had a back injury? Yes/No

15. Do you currently have any of the following musculoskeletal problems?

- a. Weakness in any of your arms, hands, legs, or feet: Yes/No
- b. Back pain: Yes/No
- c. Difficulty fully moving your arms and legs: Yes/No
- d. Pain or stiffness when you lean forward or backward at the waist: Yes/No
- e. Difficulty fully moving your head up or down: Yes/No
- f. Difficulty fully moving your head side to side: Yes/No
- g. Difficulty bending at your knees: Yes/No
- h. Difficulty squatting to the ground: Yes/No
- i. Climbing a flight of stairs or a ladder carrying more than 25 lbs: Yes/No
- j. Any other muscle or skeletal problem that interferes with using a respirator: Yes/No

**Part B.** Any of the following questions, and other questions not listed, may be added to the questionnaire at the discretion of the health care professional who will review the questionnaire.

1. In your present job, are you working at high altitudes (over 5,000 feet) or in a place that has lower than normal amounts of oxygen? Yes/No

If "yes," do you have feelings of dizziness, shortness of breath, pounding in your chest, or other symptoms when you're working under these conditions? Yes/No

2. At work or at home, have you ever been exposed to hazardous solvents, hazardous airborne chemicals (e.g., gases, fumes, or dust), or have you come into skin contact with hazardous chemicals? Yes/No

If "yes," name the chemicals if you know them: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

3. Have you ever worked with any of the materials, or under any of the conditions, listed below?

Asbestos: Yes/No

Silica (for example, in sandblasting): Yes/No

Tungsten/cobalt (for example, grinding or welding this material): Yes/No

Beryllium: Yes/No

Aluminum: Yes/No

Coal (for example, mining): Yes/No

Iron: Yes/No

Tin: Yes/No

Dusty environments: Yes/No

Any other hazardous exposures: Yes/No

If "yes," describe these exposures: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

4. List any second jobs or side businesses you have: \_\_\_\_\_  
\_\_\_\_\_

5. List your previous occupations: \_\_\_\_\_  
\_\_\_\_\_

6. List your current and previous hobbies: \_\_\_\_\_  
\_\_\_\_\_

7. Have you been in the military services? Yes/No

If "yes," were you exposed to biological or chemical agents (either in training or combat):  
Yes/No

8. Have you ever worked on a Hazardous Materials (HAZMAT) team? Yes/No

9. Other than medications for breathing and lung problems, heart trouble, blood pressure, and seizures mentioned earlier in this questionnaire, are you taking any other medications for any reason (including over-the-counter medications)? Yes/No

If "yes," name the medications if you know them: \_\_\_\_\_

10. Will you be using any of the following items with your respirator(s)?

a. High-efficiency Particulate Air (HEPA) Filters: Yes/No

b. Canisters (for example, gas masks): Yes/No

c. Cartridges: Yes/No

11. How often are you expected to use the respirator(s) (circle "yes" or "no" for all answers that apply to you)?

- a. Escape only (no rescue): Yes/No
  - b. Emergency rescue only: Yes/No
  - c. Less than 5 hours per week: Yes/No
  - d. Less than 2 hours per day: Yes/No
  - e. 2 to 4 hours per day: Yes/No
  - f. Over 4 hours per day: Yes/No
12. During the period you are using the respirator(s), is your work effort:
- a. **Light** (less than 200 kilocalories (kcal) per hour): Yes/No  
If "yes," how long does this period last during the average shift: \_\_\_\_\_ hours \_\_\_\_\_ minutes  
Examples of a light work effort are sitting while writing, typing, drafting, or performing light assembly work; or standing while operating a drill press (1 to 3 lbs.) or controlling machines.
  - b. **Moderate** (200 to 350 kcal per hour): Yes/No  
If "yes," how long does this period last during the average shift: \_\_\_\_\_ hours \_\_\_\_\_ minutes.  
Examples of moderate work effort are sitting while nailing or filing; driving a truck or bus in urban traffic; standing while drilling, nailing, performing assembly work, or transferring a moderate load (about 35 lbs.) at trunk level; walking on a level surface about 2 miles per hour (mph) or down a 5-degree grade about 3 mph; or pushing a wheelbarrow with a heavy load (about 100 lbs.) on a level surface.
  - c. **Heavy** (above 350 kcal per hour): Yes/No  
If "yes," how long does this period last during the average shift: \_\_\_\_\_ hours \_\_\_\_\_ minutes.  
Examples of heavy work are lifting a heavy load (about 50 lbs.) from the floor to your waist or shoulder; working on a loading dock; shoveling; standing while bricklaying or chipping castings; walking up an 8-degree grade about 2 mph; climbing stairs with a heavy load (about 50 lbs.).
13. Will you be wearing protective clothing and/or equipment (other than the respirator) when you are using your respirator? Yes/No  
If "yes," describe this protective clothing and/or equipment: \_\_\_\_\_  
\_\_\_\_\_
14. Will you be working under hot conditions (temperature exceeding 77 degrees Fahrenheit)? Yes/No
15. Will you be working under humid conditions? Yes/No
16. Describe the work you will be doing while you are using your respirator(s): \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_
17. Describe any special or hazardous conditions you might encounter when you are using your respirator(s) (for example, confined spaces, life-threatening gases): \_\_\_\_\_  
\_\_\_\_\_

18. Provide the following information, if you know it, for each toxic substance that you will be exposed to when you are using your respirator(s):

Name of the first toxic substance: \_\_\_\_\_

Estimated maximum exposure level per shift: \_\_\_\_\_

Duration of exposure per shift: \_\_\_\_\_

Name of the second toxic substance: \_\_\_\_\_

Estimated maximum exposure level per shift: \_\_\_\_\_

Duration of exposure per shift: \_\_\_\_\_

Name of the third toxic substance: \_\_\_\_\_

Estimated maximum exposure level per shift: \_\_\_\_\_

Duration of exposure per shift: \_\_\_\_\_

The name of any other toxic substances that you'll be exposed to while using your respirator:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

19. Describe any special responsibilities you will have while using your respirator(s) that may affect the safety and well-being of others (for example, rescue, security):

\_\_\_\_\_



## **ATTACHMENT 8**

Bloodborne Pathogens

# **SECTION 6 SAFETY AND HEALTH PROGRAMS**

## **Program 6 Bristol Bloodborne Pathogens Program**

As required by

**The OSHA Bloodborne Pathogens Standard 29 CFR 1910.1030**

APPROVAL

  
\_\_\_\_\_  
Health and Safety Manager

APRIL 2005



## TABLE OF CONTENTS

|                                                                              |   |
|------------------------------------------------------------------------------|---|
| ACRONYMS AND ABBREVIATIONS .....                                             | i |
| 1.0 INTRODUCTION .....                                                       | 1 |
| 1.1 Purpose and Scope .....                                                  | 1 |
| 1.2 Program Administration.....                                              | 1 |
| 1.3 Employee Information and Training.....                                   | 1 |
| 1.4 Occupational Exposure Determination .....                                | 2 |
| 1.5 Methods of Compliance.....                                               | 2 |
| 1.6 Hepatitis B Vaccination and Post-exposure Evaluation and Follow Up ..... | 3 |
| 1.7 Communication of Hazards to Employees .....                              | 3 |
| 1.8 Recordkeeping .....                                                      | 3 |
| 1.9 Personal Protective Equipment.....                                       | 3 |
| 2.0 ACCESSIBILITY TO THE BLOOD BORNE PATHOGENS PROGRAM.....                  | 3 |
| 2.1 Program Review.....                                                      | 3 |

## APPENDIX

### Appendix A Letter for Hepatitis Vaccination

#### ACRONYMS AND ABBREVIATIONS

|         |                                                                       |
|---------|-----------------------------------------------------------------------|
| Bristol | Bristol Industries and all affiliated companies controlled by Bristol |
| CPR     | cardiopulmonary resuscitation                                         |
| PPE     | personal protective equipment                                         |

## **1.0 INTRODUCTION**

### **1.1 PURPOSE AND SCOPE**

The purpose of the Bristol Industries (Bristol) Bloodborne Pathogens Program is to provide the employee with adequate written guidance concerning exposure control and personal protective equipment (PPE).

The scope of the Bristol Bloodborne Pathogens Program dictates requirements for exposure control to include all Bristol employees, regardless of work locations. These work locations include any temporary work sites.

Bristol client's written Bloodborne Pathogens Programs may be used in conjunction with that of Bristol's. However, at no time shall any program be adopted that is less stringent than that of Bristol.

### **1.2 PROGRAM ADMINISTRATION**

Management, oversight and training of the Bristol Bloodborne Pathogens Program are the responsibility of the Health and Safety Manager.

The Bristol Bloodborne Pathogens Program shall be reviewed at least annually. Any changes to the written program shall be relayed to the effected employees.

Employees are responsible to follow the provisions of the Bristol Bloodborne Pathogens Program.

### **1.3 EMPLOYEE INFORMATION AND TRAINING**

All employees with the potential for occupational exposure to blood or other potentially infectious material shall receive Bloodborne Pathogen training initially, then annually. Employees trained in First Aid and cardiopulmonary resuscitation (CPR) shall have Bloodborne Pathogen training. This training shall cover:

- Exposure determination,
- Methods of compliance,
- Hepatitis B vaccination and post-exposure evaluation and follow-up,
- Communication of hazards to employees,
- Recordkeeping,
- Evaluation of circumstances surrounding exposure incidents, and
- Accessibility to the Bloodborne Pathogen Program.

## 1.4 OCCUPATIONAL EXPOSURE DETERMINATION

Employees that have a primary job function to treat injured workers or others could possibly be occupationally exposed. Those who have a current CPR/First Aid certificate, or are assigned as the supervisor, as described in Chapter 29, Code of Federal Regulations, Part 1910.120 (29 CFR 1910.120), may be incidentally exposed if they choose to render aid to another worker or injured individual. Examples of contacting potentially infectious materials include the following:

- Another person's blood,
- Blood soaked bandages, and
- Improperly bagged potentially infectious materials.

**Note: Any contact with another person's blood without observation of universal precautions shall be deemed an exposure incident.**

## 1.5 METHODS OF COMPLIANCE

Precautions and practices include the following:

- Treat all blood and bodily fluids as if they are contaminated.
- Use proper cleanup and decontaminationUse Engineering and Work Practice Controls when feasible:
  - Hand washing facilities or an equivalent system, and
  - Sharps containers for any needles, to include diabetic needles.
- Use Administrative Controls:
  - Labeled sharps containers, and
  - Color code material bags.
- Use PPE – The Site Supervisor shall carry a small Bloodborne Pathogen kit (with first aid supplies) at all times when at the work location. Other suggested PPE for certain conditions include:
  - Bleeding control – latex gloves.
  - Spurting blood – latex gloves, protective clothing (smocks or aprons), respiratory mask, eye/face protection (goggles, glasses, or face shield).
  - Post-accident cleanup – latex gloves.
  - Janitorial work – latex gloves.
- Maintain Safe Work Practices, including:
  - Remove contaminated PPE or clothing as soon as possible,
  - Clean and disinfect contaminated equipment and work surfaces,

- Thoroughly wash up immediately after exposure, and
- Properly dispose of contaminated items.

## **1.6 HEPATITIS B VACCINATION AND POST-EXPOSURE EVALUATION AND FOLLOW UP**

Hepatitis B Vaccination and vaccination series are available to employees at no cost to the employee. Screening will be conducted during the annual Hazardous Waste Operations and Emergency Response physical.

- If a worker declines the vaccination, it should be documented in the medical files. Any worker that declines the vaccination is still eligible to receive the treatment in the future if they desire.
- Post exposure-evaluation and followup are available to any occupationally or incidentally exposed employee.

## **1.7 COMMUNICATION OF HAZARDS TO EMPLOYEES**

Employees will be trained initially and annually on the Bristol Bloodborne Pathogens Program.

## **1.8 RECORDKEEPING**

Bristol will maintain all records of exposure incidents, and record them in the Occupational Safety and Health Administration Form 300, when applicable.

## **1.9 PERSONAL PROTECTIVE EQUIPMENT**

Proper PPE must worn during the administration of any First Aid.

## **2.0 ACCESSIBILITY TO THE BLOOD BORNE PATHOGENS PROGRAM**

A copy of this Bloodborne Pathogens Program is available in the Bristol Anchorage office. Employees are encouraged review this program as often as needed.

## **2.1 PROGRAM REVIEW**

The Bloodborne Pathogens Program shall be reviewed annually.

## **APPENDIX A**

### **Letter for Hepatitis Vaccination**



111 West 16<sup>th</sup> Ave  
Anchorage, AK 99501  
907-563-0013 Phone  
907-563-6713 Fax

October 25, 2005

Bristol Industries (Bristol) offers each of our employees that may be working in conditions where they might be exposed to the Hepatitis virus the opportunity to receive a vaccination at no cost to the employee. It is the right of the company's employees to determine whether or not they wish to receive the vaccination. If the employee declines the hepatitis vaccination, he or she must acknowledge their refusal by signing the lower portion of this document and returning it to the Bristol Health and Safety Manager. If an employee initially chooses not to receive the vaccination, he/she may receive the vaccination at any later time.

\_\_\_\_\_  
Health and Safety Representative

\_\_\_\_\_  
Date

I understand I have the right to receive a Hepatitis B Vaccination at no cost to me, and I decline the vaccination at this time. I also understand that I have a right to receive the vaccination at a later time of employment, and at no cost.

Employee Name: \_\_\_\_\_

Date: \_\_\_\_\_

Employee Signature: \_\_\_\_\_



## **ATTACHMENT 9**

OSHA Sloping and Benching Standard

**United States Department Labor**

**Occupational Safety & Health Administration**

**Part Number:** 1926  
**Part Title:** Safety and Health Regulations for Construction  
**Subpart:** P  
**Subpart Title:** Excavations  
**Standard Number:** 1926 Subpart P App B  
**Title:** Sloping and Benching

(a) ***Scope and application.*** This appendix contains specifications for sloping and benching when used as methods of protecting employees working in excavations from cave-ins. The requirements of this appendix apply when the design of sloping and benching protective systems is to be performed in accordance with the requirements set forth in § 1926.652(b)(2).

(b) ***Definitions.***

***Actual slope*** means the slope to which an excavation face is excavated.

***Distress*** means that the soil is in a condition where a cave-in is imminent or is likely to occur. Distress is evidenced by such phenomena as the development of fissures in the face of or adjacent to an open excavation; the subsidence of the edge of an excavation; the slumping of material from the face or the bulging or heaving of material from the bottom of an excavation; the spalling of material from the face of an excavation; and raveling, i.e., small amounts of material such as pebbles or little clumps of material suddenly separating from the face of an excavation and trickling or rolling down into the excavation.

***Maximum allowable slope*** means the steepest incline of an excavation face that is acceptable for the most favorable site conditions as protection against cave-ins, and is expressed as the ratio of horizontal distance to vertical rise (H:V).

***Short term exposure*** means a period of time less than or equal to 24 hours that an excavation is open.

(c) ***Requirements*** -- (1) ***Soil classification.*** Soil and rock deposits shall be classified in accordance with appendix A to subpart P of part 1926.

(2) ***Maximum allowable slope.*** The maximum allowable slope for a soil or rock deposit shall be determined from Table B-1 of this appendix.

(3) ***Actual slope.*** (i) The actual slope shall not be steeper than the maximum allowable slope.

(ii) The actual slope shall be less steep than the maximum allowable slope, when there are signs of distress. If that situation occurs, the slope shall be cut back to an actual slope which is at least 1/2 horizontal to one vertical (1/2H:1V) less steep than the maximum allowable slope.

(iii) When surcharge loads from stored material or equipment, operating equipment, or traffic are present, a competent person shall determine the degree to which the actual slope must be reduced below the maximum allowable slope, and shall assure that such reduction is achieved. Surcharge loads from adjacent structures shall be evaluated in accordance with § 1926.651(i).

(4) ***Configurations.*** Configurations of sloping and benching systems shall be in accordance with Figure B-1.

**TABLE B-1  
MAXIMUM ALLOWABLE SLOPES**

| SOIL OR ROCK TYPE | MAXIMUM ALLOWABLE SLOPES (H:V)(1) FOR EXCAVATIONS LESS THAN 20 FEET DEEP(3) |
|-------------------|-----------------------------------------------------------------------------|
| STABLE ROCK       | VERTICAL (90°)                                                              |
| TYPE A (2)        | 3/4:1 (53°)                                                                 |
| TYPE B            | 1:1 (45°)                                                                   |
| TYPE C            | 1 1/2:1 (34°)                                                               |

Footnote(1) Numbers shown in parentheses next to maximum allowable slopes are angles expressed in degrees from the horizontal. Angles have been rounded off.

Footnote(2) A short-term maximum allowable slope of 1/2H:1V (63°) is allowed in excavations in Type A soil that are 12 feet (3.67 m) or less in depth. Short-term maximum allowable slopes for excavations greater than 12 feet (3.67 m) in depth shall be 3/4H:1V (53°).

Footnote(3) Sloping or benching for excavations greater than 20 feet deep shall be designed by a registered professional engineer.

**Figure B-1**

**Slope Configurations**

(All slopes stated below are in the horizontal to vertical ratio)


**B-1.1 Excavations made in Type A soil.**

1. All simple slope excavation 20 feet or less in depth shall have a maximum allowable slope of 3/4:1.




**SIMPLE SLOPE -- GENERAL**

Exception: Simple slope excavations which are open 24 hours or less (short term) and which are 12 feet or less in depth shall have a maximum allowable slope of  $\frac{1}{2}$ :1.




SIMPLE SLOPE -- SHORT TERM

2. All benched excavations 20 feet or less in depth shall have a maximum allowable slope of  $\frac{3}{4}$  to 1 and maximum bench dimensions as follows:




SIMPLE BENCH




MULTIPLE BENCH

3. All excavations 8 feet or less in depth which have unsupported vertically sided lower portions shall have a maximum vertical side of  $3\frac{1}{2}$  feet.




UNSUPPORTED VERTICALLY SIDED LOWER PORTION -- MAXIMUM 8 FEET IN DEPTH)

All excavations more than 8 feet but not more than 12 feet in depth with unsupported vertically sided lower portions shall have a maximum allowable slope of 1:1 and a maximum vertical side of 3 1/2 feet.



UNSUPPORTED VERTICALLY SIDED LOWER PORTION -- MAXIMUM 12 FEET IN DEPTH)

All excavations 20 feet or less in depth which have vertically sided lower portions that are supported or shielded shall have a maximum allowable slope of 3/4:1. The support or shield system must extend at least 18 inches above the top of the vertical side.




SUPPORTED OR SHIELDED VERTICALLY SIDED LOWER PORTION

4. All other simple slope, compound slope, and vertically sided lower portion excavations shall be in accordance with the other options permitted under § 1926.652(b).


### B-1.2 Excavations Made in Type B Soil

1. All simple slope excavations 20 feet or less in depth shall have a maximum allowable slope of 1:1.




SIMPLE SLOPE

2. All benched excavations 20 feet or less in depth shall have a maximum allowable slope of 1:1 and maximum bench dimensions as follows:




SINGLE BENCH



### MULTIPLE BENCH

3. All excavations 20 feet or less in depth which have vertically sided lower portions shall be shielded or supported to a height at least 18 inches above the top of the vertical side. All such excavations shall have a maximum allowable slope of 1:1.




### VERTICALLY SIDED LOWER PORTION

4. All other sloped excavations shall be in accordance with the other options permitted in § 1926.652(b).


### B-1.3 Excavations Made in Type C Soil

1. All simple slope excavations 20 feet or less in depth shall have a maximum allowable slope of 1½:1.



### SIMPLE SLOPE


2. All excavations 20 feet or less in depth which have vertically sided lower portions shall be shielded or supported to a height at least 18 inches above the top of the vertical side. All such excavations shall have a maximum allowable slope of  $1\frac{1}{2}:1$ .




3. All other sloped excavations shall be in accordance with the other options permitted in § 1926.652(b).

#### B-1.4 Excavations Made in Layered Soils


1. All excavations 20 feet or less in depth made in layered soils shall have a maximum allowable slope for each layer as set forth below.









C OVER B



A OVER B



A OVER C



B OVER C

2. All other sloped excavations shall be in accordance with the other options permitted in § 1926.652(b).

## **APPENDIX D**

Uniform Federal Policy-Quality Assurance Project Plan

US Army Corps of Engineers  
Alaska District



Northeast Cape HTRW  
Remedial Actions

Northeast Cape, St. Lawrence Island, Alaska

FUDS No. F10AK0969-03

Contract No. W911KB-13-C-0004/  
W911KB-12-C-0003

APPENDIX D  
QUALITY ASSURANCE  
PROJECT PLAN ADDENDUM  
REVISION 1  
June 2013

F10AK096903\_07.04\_0510\_a  
200-1e

Bristol



ENVIRONMENTAL  
REMEDIAL SERVICES, LLC

111 W. 16<sup>th</sup> Avenue, Third Floor, Anchorage, Alaska 99501

2013 NORTHEAST CAPE HTRW REMEDIAL ACTIONS  
Northeast Cape, St. Lawrence Island, Alaska

Contract No. W911KB-13-C-0004/W911KB-12-C-0003

UNIFORM FEDERAL POLICY  
QUALITY ASSURANCE PROJECT PLAN

**Prepared for**


US Army Corps of Engineers, Alaska District  
CEPOA-EN-EE  
P.O. Box 6898  
JBER, Alaska 99506-0898  
W911KB-13-C-0004

**Prepared by**

Bristol Environmental Remediation Services, LLC  
111 W. 16th Avenue, Third Floor  
Anchorage, Alaska 99501

  
Molly Welker  
Project Manager

  
Date

  
Marty Hannah  
Quality Assurance/Quality Control Manager

  
Date

**TABLE OF CONTENTS**

| <b><u>SECTION</u></b>                                                                           | <b><u>PAGE</u></b> |
|-------------------------------------------------------------------------------------------------|--------------------|
| ACRONYMS AND ABBREVIATIONS .....                                                                | v                  |
| 1.0 INTRODUCTION .....                                                                          | 1                  |
| 1.1 Purpose .....                                                                               | 1                  |
| 1.2 Background.....                                                                             | 2                  |
| 1.3 Objectives and Approach.....                                                                | 6                  |
| QAPP Worksheet #1 Title and Approval Page .....                                                 | 9                  |
| QAPP Worksheet #2 QAPP Identifying Information .....                                            | 11                 |
| QAPP Worksheet #3 Distribution List .....                                                       | 17                 |
| QAPP Worksheet #4 Project Personnel Sign-Off Sheet .....                                        | 19                 |
| QAPP Worksheet #5 NE Cape HTRW Project Organization Chart.....                                  | 21                 |
| QAPP Worksheet #6 Communication Pathways .....                                                  | 23                 |
| QAPP Worksheet #7 Personnel Responsibilities and Qualifications Table .....                     | 25                 |
| QAPP Worksheet #8 Special Personnel Training Requirements Table .....                           | 33                 |
| QAPP Worksheet #9 Project Scoping Sessions .....                                                | 35                 |
| QAPP Worksheet #10 Problem Definition .....                                                     | 45                 |
| QAPP Worksheet #11 Project Quality Objectives / Systematic Planning<br>Process Statements ..... | 65                 |
| QAPP Worksheet #12-1 Measurement Performance Criteria Table.....                                | 97                 |
| QAPP Worksheet #12-2 Measurement Performance Criteria Table.....                                | 98                 |
| QAPP Worksheet #12-3 Measurement Performance Criteria Table.....                                | 99                 |
| QAPP Worksheet #12-4 Measurement Performance Criteria Table.....                                | 100                |
| QAPP Worksheet #12-5 Measurement Performance Criteria Table.....                                | 101                |
| QAPP Worksheet #12-6 Measurement Performance Criteria Table.....                                | 103                |
| QAPP Worksheet #12-7 Measurement Performance Criteria Table.....                                | 104                |
| QAPP Worksheet #12-8 Measurement Performance Criteria Table.....                                | 105                |
| QAPP Worksheet #12-9 Measurement Performance Criteria Table.....                                | 106                |

|                                                                                                            |     |
|------------------------------------------------------------------------------------------------------------|-----|
| QAPP Worksheet #12-10 Measurement Performance Criteria Table .....                                         | 107 |
| QAPP Worksheet #12-11 Measurement Performance Criteria Table .....                                         | 108 |
| QAPP Worksheet #12-12 Measurement Performance Criteria Table .....                                         | 109 |
| QAPP Worksheet #12-13 Measurement Performance Criteria Table .....                                         | 110 |
| QAPP Worksheet #12-14 Measurement Performance Criteria Table .....                                         | 111 |
| QAPP Worksheet #12-15 Measurement Performance Criteria Table .....                                         | 113 |
| QAPP Worksheet #12-16 Measurement Performance Criteria Table .....                                         | 115 |
| QAPP Worksheet #12-17 Measurement Performance Criteria Table .....                                         | 117 |
| QAPP Worksheet #12-18 Measurement Performance Criteria Table .....                                         | 118 |
| QAPP Worksheet #13 Secondary Data Criteria and Limitations Table .....                                     | 119 |
| QAPP Worksheet #14 Summary of Project Tasks .....                                                          | 123 |
| QAPP Worksheet #15 Reference Limits and Evaluation Tables .....                                            | 131 |
| QAPP Worksheet #16 Project Schedule/Timeline Table .....                                                   | 145 |
| QAPP Worksheet #17 Sample Design and Rationale .....                                                       | 147 |
| QAPP Worksheet #18 Sampling Locations and Methods/SOP<br>Requirements Table .....                          | 155 |
| QAPP Worksheet #19 Analytical SOP and Sample Container<br>Requirements Table .....                         | 157 |
| QAPP Worksheet #20 Field Quality Control Sample Summary Table .....                                        | 165 |
| QAPP Worksheet #21 Project Sampling SOP References Table .....                                             | 167 |
| QAPP Worksheet #22 Field Equipment Calibration, Maintenance,<br>Testing and Inspection Table .....         | 169 |
| QAPP Worksheet #23 Analytical SOP References Table .....                                                   | 171 |
| QAPP Worksheet #24 Analytical Instrument Calibration Table .....                                           | 175 |
| QAPP Worksheet #25 Analytical Instrument and Equipment Maintenance,<br>Testing, and Inspection Table ..... | 183 |
| QAPP Worksheet #26 Sample Handling System .....                                                            | 189 |
| QAPP Worksheet #27 Sample Custody Requirements .....                                                       | 191 |
| QAPP Worksheet #28 QC Samples Table .....                                                                  | 197 |

|                                                                             |     |
|-----------------------------------------------------------------------------|-----|
| QAPP Worksheet #29 Project Documents and Records Table .....                | 201 |
| QAPP Worksheet #30 Analytical Services Table.....                           | 203 |
| QAPP Worksheet #31 Planned Project Assessment Table.....                    | 205 |
| QAPP Worksheet #32 Assessment Findings And Corrective Response Actions..... | 207 |
| QAPP Worksheet #33 QA Management Reports Table.....                         | 209 |
| QAPP Worksheet #34 Verification (Step I) Process Table.....                 | 210 |
| QAPP Worksheet #35 Validation (Steps IIa And IIb) Process Table .....       | 211 |
| QAPP Worksheet #36 Validation (Steps IIa and IIb) Summary Table .....       | 213 |
| QAPP Worksheet #37 Usability Assessment .....                               | 215 |
| REFERENCES.....                                                             | 229 |

## TABLES

|            |                                                                            |     |
|------------|----------------------------------------------------------------------------|-----|
| Table 11-1 | Soil and Sediment Field Sampling Program NE Cape .....                     | 79  |
| Table 11-2 | Aqueous Field Sampling Program NE Cape .....                               | 83  |
| Table 11-3 | Waste Sampling Program NE Cape.....                                        | 87  |
| Table 15-1 | Reference Limits and Evaluation Criteria for Soil .....                    | 133 |
| Table 15-2 | Reference Limits and Evaluation Criteria for Sediment.....                 | 137 |
| Table 15-3 | Reference Limits and Evaluation Criteria for Groundwater .....             | 139 |
| Table 15-4 | Reference Limits and Evaluation Criteria for Surface Water at Site 28 .... | 141 |
| Table 15-5 | Permit Criteria for Discharge of Treated Water .....                       | 143 |

## ATTACHMENTS

|              |                                                                                                                                                                                 |
|--------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Attachment 1 | Bristol Standard Operating Procedures                                                                                                                                           |
| Attachment 2 | Bristol Field Forms                                                                                                                                                             |
| Attachment 3 | TestAmerica Laboratories, Inc. Quality Assurance Manual, State of Alaska<br>Laboratory Accreditation and Environmental Laboratory Accreditation<br>Program (ELAP) Certification |
| Attachment 4 | TestAmerica Laboratories, Inc. Standard Operating Procedures                                                                                                                    |
| Attachment 5 | Field Laboratory SOPs                                                                                                                                                           |

(Intentionally blank)



**ACRONYMS AND ABBREVIATIONS**

|         |                                                     |
|---------|-----------------------------------------------------|
| %D      | percent difference                                  |
| %R      | percent recovery                                    |
| '       | minutes                                             |
| °       | degrees                                             |
| AAC     | Alaska Administrative Code                          |
| ADEC    | Alaska Department of Environmental Conservation     |
| AK      | Alaska Test Method                                  |
| amu     | atomic mass unit                                    |
| ANCSA   | Alaska Natives Claim Settlement Act                 |
| AST     | aboveground storage tank                            |
| BFB     | bromofluorobenzene                                  |
| bgs     | below ground surface                                |
| Bristol | Bristol Environmental Remediation Services, LLC     |
| BTEX    | benzene, toluene, ethylbenzene, and xylenes (total) |
| CCC     | calibration check compound                          |
| CCV     | continuing calibration verification                 |
| CESCL   | Certified Erosion and Sediment Control Lead         |
| CFR     | Code of Federal Regulations                         |
| COC     | contaminant of concern                              |
| COD     | coefficient of determination                        |
| COELT   | Corps of Engineers Loading Tool                     |
| conc.   | concentration                                       |
| COPC    | constituents of potential concern                   |
| CPR     | cardiopulmonary resuscitation                       |
| CQCP    | Contractor Quality Control Plan                     |
| CQCSM   | Contractor Quality Control System Manager           |
| CVAAS   | cold vapor atomic adsorption spectroscopy           |
| DDT     | dichlorodiphenyltrichloroethane                     |
| DFTPP   | decafluorotriphenylphosphine                        |

**ACRONYMS AND ABBREVIATIONS (continued)**

|                  |                                                   |
|------------------|---------------------------------------------------|
| DL               | detection limit                                   |
| DO               | dissolved oxygen                                  |
| DoD              | U.S. Department of Defense                        |
| DoD QSM          | U.S. Department of Defense Quality Systems Manual |
| DOT              | U.S. Department of Transportation                 |
| DQCR             | Daily Quality Control Report                      |
| DQI              | data quality indicator                            |
| DQO              | data quality objective                            |
| DRO              | diesel range organics                             |
| DUs              | decision units                                    |
| ECD              | electron capture detector                         |
| EDD              | electronic data deliverables                      |
| EDQW             | Environmental Data Quality Workgroup              |
| ELAP             | Environmental Laboratory Accreditation Program    |
| EPA              | U.S. Environmental Protection Agency              |
| ESRI             | Environmental Systems Research Institute          |
| FID              | flame-ionization detector                         |
| FPD              | flame photometric detector                        |
| FUDS             | formerly used defense sites                       |
| g                | gram                                              |
| GC/FID           | gas chromatography/flame-ionization detector      |
| GC/MS            | gas chromatography/mass spectrometry              |
| GIS              | Geographic Information System                     |
| GPS              | Global Positioning System                         |
| GRO              | gasoline range organics                           |
| HazMat           | hazardous materials                               |
| HCL              | hydrochloric acid                                 |
| HDPE             | high-density polyethylene                         |
| HNO <sub>3</sub> | nitric acid                                       |
| HSM              | Health Safety Manager                             |
| HTRW             | hazardous, toxic, and radioactive waste           |

**ACRONYMS AND ABBREVIATIONS (continued)**

|         |                                              |
|---------|----------------------------------------------|
| IATA    | International Air Transport Association      |
| ICP/MS  | inductively coupled plasma mass spectrometer |
| ICS     | interference check solution                  |
| ICV     | initial calibration verification             |
| IDQTF   | Intergovernmental Data Quality Task Force    |
| IDW     | investigation-derived waste                  |
| IS      | internal standard                            |
| ISCO    | in-situ chemical oxidation                   |
| LCD     | liquid crystal display                       |
| LCS     | laboratory control sample                    |
| LCSD    | laboratory control sample duplicate          |
| LOD     | limit of detection                           |
| LOQ     | limit of quantitation                        |
| MDL     | method detection limit                       |
| MeOH    | methanol                                     |
| mg/kg   | milligrams per kilogram                      |
| mg/L    | milligrams per liter                         |
| MI      | <i>MULTI INCREMENT</i>                       |
| mL      | milliliter                                   |
| MNA     | monitored natural attenuation                |
| MOC     | Main Operations Complex                      |
| MS      | matrix spike                                 |
| MSD     | matrix spike duplicate                       |
| MWH     | Montgomery Watson Harza                      |
| NA      | not applicable                               |
| NDAI    | No DoD Action Indicated                      |
| NE Cape | Northeast Cape                               |
| NOM     | naturally occurring material                 |
| NPDL    | North Pacific Division Laboratory            |
| NTP     | Notice to Proceed                            |
| ORP     | oxidation reduction potential                |

**ACRONYMS AND ABBREVIATIONS (continued)**

|        |                                                                        |
|--------|------------------------------------------------------------------------|
| OSHA   | Occupational Safety & Health Administration                            |
| PAHs   | polynuclear aromatic hydrocarbons                                      |
| PCB    | polychlorinated biphenyl                                               |
| PCE    | tetrachloroethylene                                                    |
| PCP    | pentachlorophenol                                                      |
| PCS    | petroleum-contaminated soil(s)                                         |
| pH     | potential hydrogen                                                     |
| PM     | Project Manager                                                        |
| POC    | point of contact                                                       |
| POL    | petroleum, oil, and lubricants                                         |
| PQO    | project quality objective                                              |
| QA     | quality assurance                                                      |
| QAPP   | Quality Assurance Project Plan                                         |
| QAR    | Quality Assurance Representative                                       |
| QC     | quality control                                                        |
| QLs    | quantitation limits                                                    |
| RA     | remedial action                                                        |
| RCRA   | Resource Conservation and Recovery Act                                 |
| RF     | response factor                                                        |
| Rh     | rhodium                                                                |
| RIIs   | remedial investigations                                                |
| RL     | reporting limit                                                        |
| RPD    | relative percent difference                                            |
| RRO    | residual range organics                                                |
| RSD    | relative standard deviation                                            |
| SAP    | Sampling and Analysis Plan                                             |
| SDG    | sample delivery group                                                  |
| SDSFIE | Spatial Data Standards for Facilities, Infrastructure, and Environment |
| SEDD   | staged electronic data deliverable                                     |
| SIM    | selected ion monitoring                                                |
| SOP    | Standard Operating Procedure                                           |

**ACRONYMS AND ABBREVIATIONS (continued)**

|             |                                            |
|-------------|--------------------------------------------|
| SPCC        | system performance check compound          |
| SSHO        | Site Safety and Health Officer             |
| SSHP        | Site Safety and Health Plan                |
| SVOC        | semivolatile organic compound              |
| SW          | EPA Solid Waste Test Method                |
| TCD         | thermal conductivity detector              |
| TCLP        | Toxicity Characteristic Leaching Procedure |
| TCMX        | Tetrachloro-M-xylene                       |
| TestAmerica | TestAmerica Laboratories, Inc.             |
| TOC         | total organic carbon                       |
| TPH         | total petroleum hydrocarbons               |
| TSA         | technical systems audit                    |
| TSCA        | Toxic Substances Control Act               |
| UFP         | Uniform Federal Policy                     |
| USACE       | US Army Corps of Engineers                 |
| USTs        | underground storage tanks                  |
| UVOST       | Ultra-Violet Optical Screening Tool        |
| VOA         | volatile organic analysis                  |
| VOC         | volatile organic compound                  |
| WMP         | Waste Management Plan                      |

(Intentionally blank)

## 1.0 INTRODUCTION

### 1.1 PURPOSE

This Quality Assurance Project Plan (QAPP) has been developed for acceptance by the US Army Corps of Engineers (USACE), Alaska District, as a quality control (QC) mechanism for the work to be performed under Contract No. W911KB-13-C-0004 for Hazardous, Toxic, Radioactive Waste (HTRW) remedial action (RA) activities at Northeast Cape (NE Cape), St. Lawrence Island, Alaska. The USACE has contracted with Bristol Environmental Remediation Services, LLC (Bristol), and its team of subcontractors to accomplish the proposed work. The objective of this project is to implement selected remedies for the NE Cape site, as detailed in the Final Decision Document for the NE Cape HTRW Project (USACE, 2009).

This QAPP describes the quality assurance (QA) and QC procedures and other technical field sampling and laboratory analytical procedures to be conducted as part of the HTRW RAs selected for NE Cape. This document meets the requirements and elements set forth in the Intergovernmental Data Quality Task Force (IDQTF) Uniform Federal Policy (UFP) for QAPPs (U.S. Environmental Protection Agency [EPA], 2005) and EPA Requirements for Quality Assurance Project Plans EPA QA/R-5 (EPA, 2001).

The 37 UFP-QAPP worksheets follow this introduction. References used in the preparation of the QAPP are provided following the QAPP worksheets. The figures and tables are provided following the references. Attachment 1 contains Bristol's Standard Operating Procedures (SOPs) for conducting the 2013 RAs. Attachment 2 includes the field forms required to implement the field procedures. Attachment 3 contains the TestAmerica Laboratories, Inc. (TestAmerica) Quality Assurance Manual and current Defense Environmental Laboratory Accreditation Program (ELAP) and ADEC Contaminated Sites Laboratory certifications. The TestAmerica SOPs for analytical

methods specified in this QAPP are provided in Attachment 4. The field laboratory SOPs are provided in Attachment 5.

## **1.2 BACKGROUND**

Environmental investigations and cleanup activities at NE Cape began in the mid-1980s, with the goal of locating and identifying areas of contamination and gathering enough information to develop a cleanup plan. Preliminary assessments were conducted by URS Corporation in 1985; and Ecology and Environment, Inc. in 1991, 1992, and 1993.

Remedial investigations (RIs) were initiated at NE Cape during the summer of 1994, when Montgomery Watson Harza Americas, Inc. (MWH), performed a Phase I RI. Soil, sediment, groundwater, and surface water samples were collected during the Phase I RI. Additional sampling was performed during subsequent investigations: Phase II RI conducted by MWH in 1996, 1998, and 1999; Phase III RI conducted by MWH in 2001 and 2002; and Phase IV RI conducted by Shannon & Wilson, Inc., in 2004. A feasibility study was conducted by USACE in March 2007, which summarized historical sampling results and RAs and evaluated a range of alternatives for complying with the criteria prescribed by the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA). The studies divided the concerns among 34 separate sites. The results of the RIs showed that contaminants were present at some but not all sites (USACE, 2009).

Previous RAs include:

- URS Corporation, 1990: Removal of transformers, drums, tanks, and other containerized hazardous wastes
- Northwest Enviro Service, Inc., 1994: Removal of electrical transformers and their contents
- MWH, 1997: Removal of communication wires and cables from the tundra
- Nugget Construction Inc., 2000: Removal of building demolition and debris, drums, antenna poles, and a fuel pipeline



- Nugget Construction Inc., 2001: Removal of building demolition debris, polychlorinated biphenyl-(PCB-) contaminated soil, petroleum, oil, and lubricants-(POL-) contaminated soil, and miscellaneous debris
- Bristol Environmental & Engineering Services Corporation, 2003: Removal of building demolition debris, other miscellaneous debris, drums, tanks, communications poles, wires, cables, and fuel lines
- Bristol Environmental & Engineering Services Corporation, 2005: Demolition and removal of tramway towers, wires, and cables, metal poles, communications wire and cable
- Bristol Environmental Remediation Services, LLC, 2009: Removal of POL-containing drums, landfill cap construction at Site 7, trial study of in-situ chemical oxidation treatment of POL-contaminated soils at the Main Operations Complex (MOC)
- Bristol Environmental Remediation Services, LLC, 2010: Removal of POL-contaminated soils from Sites 1, 3, 6, and 32; PCB-contaminated soils from Sites 13, 16, 21, and 31; and arsenic-contaminated soils from Site 21; landfill cap construction at Site 9; and monitored natural attenuation (MNA) at Site 8
- Bristol Environmental & Engineering Services Corporation, 2011: Removal of POL-contaminated soil from the MOC and PCB-contaminated soil from Sites 13 and 31; MNA at Site 8 and in groundwater wells at the MOC; debris removal; and roofing tar removal
- Bristol Environmental Remediation Services, LLC, 2012: Removal of POL-contaminated soil from the MOC and PCB-contaminated soil from Sites 13 and 31; Removal of arsenic-contaminated soil from Site 21; MNA at Site 8 and in groundwater wells at the MOC; Removal of drums, drum liquids and associated contaminated soil at Site 10; Well abandonment site wide; debris removal; and contaminated sediment removal in the Site 28 drainage

A Decision Document was produced by USACE in 2009 that presented the selected remedies for NE Cape in accordance with CERCLA, as amended by the Superfund Amendments and Reauthorization Act and the National Oil and Hazardous Substances Pollution Contingency Plan. Remedial actions were determined for each site of concern at NE Cape.

Bristol performed several removal actions at NE Cape in 2003 and 2005. In 2009, Bristol capped the Site 7 Cargo Beach Landfill and conducted a Phase I In-Situ Chemical Oxidation (ISCO) Treatability Study at the MOC.

Since 2009, Bristol and its subcontractors have performed ongoing remedial actions at NE Cape. The following tasks were completed during this field season:

- Performed excavation activities across previously delineated magnetic anomaly areas at the Site 7 landfill to remove 182 waste drums and 2,500 pounds of empty drums; this area covered approximately 129,246 square feet. The landfill, covered an area of 7.8 acres, was capped, graded, and revegetated.
- Excavated and disposed of 108.1 tons of POL-contaminated soil from the Site 7 landfill; 16.58 tons of POL-contaminated soil from the borrow pit area.
- Removed approximately 200 pounds of PCB-containing light ballasts; approximately 1,000 pounds of used chlorinated oil with lead; 4,100 pounds of lead debris; approximately 15,600 pounds (7.8 tons) of used oil, oily water, and oily sludge; and 350 pounds of lead acid batteries.

Remedial actions performed by Bristol in 2010 are summarized as follows:

- Capped, graded, and revegetated the Site 9 Housing and Operations Landfill
- Removed 12.2 tons of wire, 5.1 tons of wood, 7 tons of metal, and 43 poles from various sites
- Removed 300 pounds of broken batteries and 14 tires from Site 9
- Removed 2,513.1 tons of POL-contaminated soil from Site 6
- Excavated and disposed of 20 tons of soil from Site 32
- Removed 197.1 tons of POL-contaminated soil from Site 3
- Removed 638 tons of PCB-contaminated soil from Site 31
- Removed 592 tons of PCB-contaminated soil from Site 13
- Excavated and disposed of 5 tons of PCB-contaminated soil from Site 16
- Removed 10.4 tons of PCB-contaminated soil and 16.7 tons of arsenic-contaminated soil from Site 21

In 2011, Bristol performed the following actions:

- Removed 34 tons of metal debris from various areas across the site
- Removed 2,419.8 tons of PCB-contaminated soil from Site 13
- Removed 1,418.5 tons of PCB-contaminated soil from Site 31
- Excavated 8,091.0 tons of POL-contaminated soil from the MOC
- Removed 14.8 tons of arsenic-contaminated soil from Site 21
- Removed 207.2 tons of tar and tar-contaminated soil from an area directly south of the MOC
- Collected 231 soil and sediment samples from the Site 28 drainage basin and presented the results in a Technical Memorandum (Bristol Engineering Services Corporation, 2012)

Remedial actions performed by Bristol in 2012 are summarized as follows:

- Removed 8,594.9 tons of POL-contaminated soil from the MOC
- Removed 2,181.2 tons of PCB-contaminated soil from Site 13
- Removed 2,703.6 tons of PCB-contaminated soil from Site 31
- Removed 102.7 tons of arsenic-contaminated soil from Site 21
- Excavated and removed 59.4 tons of soil contaminated with ethylene glycol and tetrachloroethylene (PCE) and removed approximately 1,000 gallons of liquids from drums uncovered at the site
- Removed 158 wooden poles and approximately 15 tons of miscellaneous debris
- Removed approximately 20.6 cubic yards of sediment from the Site 28 drainage basin

Numerous organizations are involved in the RAs for NE Cape including:

- USACE Geographic District Alaska District
- Federal agency (EPA, Region 10)
- Alaska Department of Environmental Conservation (ADEC)
- Current landowners/users (Kukulget, Inc. and Sivuqaq, Inc.)
- Bristol Engineering Services Corporation

The objectives and the approach of the RAs are discussed below.

### **1.3 OBJECTIVES AND APPROACH**

The 2013 Scope of Work is addressing specific selected remedies described in the Decision Document for the HTRW at NE Cape (USACE, 2009). The HTRW RAs proposed for the site are as follows:

- Excavation and disposal of 6,000 tons of POL-contaminated soils at MOC Sites 10, 11, 13, 15, 19, and 27. These sites contain POL plumes A2, B1, B2, C, E1, E2, F, and I1 on the MOC excavation plan.
- Excavation and disposal of 135 tons of PCB-contaminated soils from Site 13 (Heat and Power Plant) and Site 31 (White Alice Communications Station).
- Excavation and disposal of 260 bank cubic yards of contaminated sediment at Site 28 Drainage Basin.
- Investigation, excavation, and disposal of 100 tons of arsenic-contaminated soil from Site 21 Wastewater Treatment Tank.
- Excavation and disposal of 0.25 tons of drums, 200 gallons of drum liquids, and 100 tons of contaminated soil at Site 10.
- Continued MNA of groundwater from seven existing monitoring wells in the vicinity of the MOC.
- Soil sampling for POL at the present day refueling area (ISO tanks) once the tanks are removed.
- Removal and disposal of 25 tons of metal debris, 1 ton of drums, and 20 poles from tundra areas site-wide, where clearly identified.
- Excavation of four test pits and collection of samples for GRO/BTEX, diesel range organics (DRO)/RRO, PAHs, PCBs and RCRA 8 metals plus zinc from the roadway between Cargo Beach and Site 6, between the airstrip and Site 8, between Site 8 and the MOC, and between the MOC and Site 31 (subject to available funding as of May 29, 2013).
- Investigation of a suspected pipeline break between Site 3 and Site 7 and initiation of four soil borings in suspected pipeline break area, and collection of two samples from each boring for GRO/BTEX and DRO/RRO (subject to available funding as of May 29, 2013).

- Monitoring of downstream surface water for potential impacts from excavation activities at the MOC, and analysis of water samples for DRO/RRO BTEX and PAHs (BTEX and PAHs subject to available funding as of May 29, 2013).

(Intentionally blank)

**QAPP WORKSHEET #1**  
**TITLE AND APPROVAL PAGE**

**Site Name/Project Name:**

Northeast Cape HTRW Remedial Actions

**Site Location:**

Northeast Cape, St. Lawrence Island, Alaska

**Document Title:**

UFP-QAPP for NE Cape HTRW Remedial Actions,  
Northeast Cape, St. Lawrence Island, Alaska

**Lead Organization:**

US Army Corps of Engineers, Alaska District

**Preparer's Name and  
Organizational Affiliation:**

Molly Welker, Senior Project Manager  
Bristol Environmental Remediation Services, LLC  
(Bristol)

**Preparer's Address, Telephone,  
Number and E-mail address:**

Bristol Environmental Remediation Services, LLC  
111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, Alaska 99501  
(907) 563-0013  
mwelker@bristol-companies.com

**Preparation Date (Month/Year):**

June 2013

**Investigative Organization's  
Project Manager/Date:**

*Molly Welker* 4/17/13  
Molly Welker/Bristol

**Printed Name/Organization:**

**Investigative Organization's  
Project QA/QC Manager/Date:**

*Marty Hannah* 6-7-13  
Marty Hannah/Bristol

**Printed Name/Organization:**

**Lead Organization's  
Project Manager/Date:**

**Printed Name/Organization:**

Valerie Palmer/USACE

**Other Approval Signatures/Date:**

**Printed Name/Title:**

Curtis Dunkin/ADEC

**Document Control Numbering  
System:**

FUDS Information Improvement Program (FIIP)  
Numbers (To be included in Final Submittal)

(Intentionally blank)



**QAPP WORKSHEET #2**  
**QAPP IDENTIFYING INFORMATION**

**Site Name/Project Name:** Northeast Cape HTRW Remedial Actions

**Site Location:** Northeast Cape, St.  
Lawrence Island, Alaska

**Title:** UFP-QAPP for Northeast Cape  
HTRW Remedial Actions, Northeast Cape,  
St. Lawrence Island, Alaska

**Site Number/Code:** FUDS Site  
F10AK096903

**Revision Number:** 1

**Operable Unit:** NA

**Revision Date:** June 2013

**Contractor Name:** Bristol Environmental Remediation Services, LLC

**Contract Title:** Northeast Cape HTRW Remedial Actions

**Contract Number:** W911KB-13-C-0004 **Work Assignment Number:** NA

1. Identify regulatory program: Defense Environmental Restoration Program, U.S. Code Title 10, Section 2701, et seq. and Title 18 Alaska Administrative Code, Chapter 75 (18 AAC 75.300-396)
2. Identify acceptance entity: USACE – Alaska District
3. The QAPP is (select one):        Generic   X   Project Specific
4. List dates of scoping sessions that were held: January 9, 2013.
5. List dates and titles of QAPP documents written for previous site work, if applicable:

| Title                                                                                                                                                                                                        | Acceptance Date |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|
| 2009 In-Situ Chemical Oxidation (Phase I) and Intrusive Drum Removal/Landfill Cap Sampling and Analysis Plan (Revision 1)<br>F10AK096905_07.04_0501_a                                                        | July 2009       |
| 2010 Northeast Cape HTRW Remedial Actions Sampling and Analysis Plan (Revision 1)<br>F10AK096993_07.04_0503_p                                                                                                | July 2010       |
| Northeast Cape HTRW Remedial Actions, Northeast Cape, St. Lawrence Island, Alaska, Contract No. W911KB-06-D-0007 Quality Assurance Project Plan (Revision 1)<br>F10AK096903_07.04_0502_p                     | July 2011       |
| Northeast Cape HTRW Remedial Actions, Northeast Cape, St. Lawrence Island, Alaska, Contract No. W911KB-06-D-0007 / W911KB-12-C-0003, Quality Assurance Project Plan (Revision 2)<br>F10AK096903_07.04_0509_a | August 2012     |

6. List organization partners (stakeholders and connection with lead organization):

| Partners                                             | Connection                       |
|------------------------------------------------------|----------------------------------|
| USACE Headquarters                                   | Sponsor organization             |
| USACE, Alaska District                               | Lead organization                |
| USACE, Alaska District                               | Technical oversight organization |
| USACE, Alaska District                               | Contracting organization         |
| Kukulget, Inc., in Savoonga, AK                      | Landowner                        |
| Sivuqaq, Inc., in Gambell, AK                        | Landowner                        |
| U.S. Environmental Protection Agency (EPA) Region 10 | Federal regulatory agency        |
| Alaska Department of Environmental Conservation      | State regulatory agency          |

7. List data users: Same as above

8. If any required QAPP elements and required information are not applicable to the project, then circle the omitted QAPP elements and required information on the following QAPP Worksheet #2 table. Provide an explanation for their exclusions below:

| Required QAPP Element(s) and Corresponding QAPP Section(s) |                                                        | Required Information                              | QAPP Worksheet Number |
|------------------------------------------------------------|--------------------------------------------------------|---------------------------------------------------|-----------------------|
| Project Management and Objectives                          |                                                        |                                                   |                       |
| 2.1                                                        | Title and Approval Page                                | Title and Approval Page                           | 1                     |
| 2.2                                                        | Document Format and Table of Contents                  | Table of Contents<br>QAPP Identifying Information | Preface<br>2          |
| 2.2.1                                                      | Document Control Format                                | Document Control System                           | 1<br>Preface<br>2     |
| 2.2.2                                                      | Document Control Numbering System                      |                                                   |                       |
| 2.2.3                                                      | Table of Contents                                      |                                                   |                       |
| 2.2.4                                                      | QAPP Identifying Information                           |                                                   |                       |
| 2.3                                                        | Distribution List and Project Personnel Sign-Off Sheet | Distribution List                                 | 3                     |
| 2.3.1                                                      | Distribution List                                      |                                                   | 3                     |
| 2.3.2                                                      | Project Personnel Sign-Off Sheet                       | Project Personnel Sign-Off Sheet                  | 4                     |
| 2.4                                                        | Project Organization                                   | NW Cape HTRW Project Organization Chart           | 5                     |
| 2.4.1                                                      | Project Organizational Chart                           | Communication Pathways                            | 6                     |
| 2.4.2                                                      | Communication Pathways                                 |                                                   |                       |
| Project Management and Objectives                          |                                                        |                                                   |                       |

| Required QAPP Element(s) and Corresponding QAPP Section(s) |                                                                                | Required Information                                                                                             | QAPP Worksheet Number |
|------------------------------------------------------------|--------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|-----------------------|
| 2.4.3                                                      | Personnel Responsibilities and Qualifications                                  | Personnel Responsibilities and Qualifications Table                                                              | 7                     |
| 2.4.4                                                      | Special Training Requirements and Certification                                | Special Personnel Training Requirements Table                                                                    | 8                     |
| 2.5                                                        | Project Planning/Problem Definition                                            | Project Planning Session Documentation (Refer to Work Plan)                                                      | 9, 10                 |
| 2.5.1                                                      | Project Planning (Scoping)                                                     | Project Scoping Session Participants Sheet                                                                       | 9                     |
| 2.5.2                                                      | Problem Definition, Site History, and Background                               | Problem Definition, Site History, and Background<br>Site Maps (Historical and Present)                           | 10<br>Work Plan       |
| 2.6                                                        | Project Quality Objectives and Measurement Performance Criteria                | Site-Specific Project Quality Objectives (presented as DQOs during the Technical Project Planning [TPP] Meeting) | 11                    |
| 2.6.1                                                      | Developing of Project Quality Objectives Using the Systematic Planning Process |                                                                                                                  |                       |
| 2.6.2                                                      | Measurement Performance Criteria                                               | Measurement Performance Criteria Tables                                                                          | 12                    |
| 2.7                                                        | Secondary Data Evaluation                                                      | Sources of Secondary Data and Information<br>Secondary Data Criteria and Limitations Table                       | 13<br>13              |
| 2.8                                                        | Project Overview and Schedule                                                  | Summary of Project Tasks                                                                                         | 14                    |
| 2.8.1                                                      | Project Overview                                                               | Reference Limits and Evaluation Table (includes Evaluation Criteria)                                             | 15                    |
| 2.8.2                                                      | Project Schedule                                                               | Project Schedule/Timeline Table                                                                                  | 16                    |
| <b>Measurement/Data Acquisition</b>                        |                                                                                |                                                                                                                  |                       |
| 3.1                                                        | Sampling Tasks                                                                 | Sampling Design and Rationale                                                                                    | 11, 17                |
| 3.1.1                                                      | Sampling Process Design and Rationale                                          | Sample Location Map                                                                                              | Work Plan             |
| 3.1.2                                                      | Sampling Procedures and Requirements                                           | Sampling Locations and Methods/ Standard Operating Procedure (SOP) Requirements Table                            | 11, 18, 21            |
| 3.1.2.1                                                    | Sampling Collection Procedures                                                 | Analytical Methods/SOP Requirements Table                                                                        | 19                    |
| <b>Measurement/Data Acquisition</b>                        |                                                                                |                                                                                                                  |                       |
| 3.1.2.2                                                    | Sample Containers, Volume, and Preservation                                    | Field Quality Control Sample Summary Table                                                                       | 11, 20, 21, 28        |
| 3.1.2.3                                                    | Equipment/Sample Containers Cleaning and Decontamination Procedures            | Sampling SOPs<br>Project Sampling SOP References Table                                                           | 21<br>11, 20          |

| Required QAPP Element(s) and Corresponding QAPP Section(s) |                                                                                     | Required Information                                                           | QAPP Worksheet Number |
|------------------------------------------------------------|-------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|-----------------------|
| 3.1.2.4                                                    | Field Equipment Calibration, Maintenance, Testing, and Inspection Procedures        | Field Equipment Calibration, Maintenance, Testing, and Inspection Table        | 22                    |
| 3.1.2.5                                                    | Supply Inspection and Acceptance Procedures                                         |                                                                                |                       |
| 3.1.2.6                                                    | Field Documentation Procedures                                                      |                                                                                |                       |
| 3.2                                                        | Analytical Tasks                                                                    | Analytical SOPs                                                                | 12, 23                |
| 3.2.1                                                      | Analytical SOPs                                                                     | Analytical SOP References Table                                                | 23                    |
| 3.2.2                                                      | Analytical Instruction Calibration Procedures                                       | Analytical Instrument Calibration Table                                        | 24                    |
| 3.2.3                                                      | Analytical Instrument and Equipment Maintenance, Testing, and Inspection Procedures | Analytical Instrument and Equipment Maintenance, Testing, and Inspection Table | 25                    |
| 3.3                                                        | Sample Collection Documentation, Handling, Tracking, and Custody Procedures         | Sample Collection Documentation, Handling, Tracking, and Custody SOPs          | 26                    |
| 3.3.1                                                      | Sample Collection Documentation                                                     | Sample Container Identification                                                | 11, 17                |
| 3.3.2                                                      | Sample Handling and Tracking System                                                 |                                                                                |                       |
| 3.3.3                                                      | Sample Custody                                                                      | Sample custody requirements                                                    | 27                    |
| 3.4                                                        | Quality Control Samples                                                             | Quality Control Samples Table                                                  | 11, 28                |
| 3.4.1                                                      | Sampling Quality Control Samples                                                    | Screening/Confirmatory Analysis Decision Tree                                  |                       |
| 3.4.2                                                      | Analytical Quality Control Samples                                                  |                                                                                |                       |
| 3.5                                                        | Data Management Tasks                                                               |                                                                                |                       |
| 3.5.1                                                      | Project Documentation and Records                                                   | Project Documents and Records Table                                            | 29                    |
| 3.5.2                                                      | Data Package Deliverables                                                           | Analytical Services Table                                                      | 11, 19, 30            |
| 3.5.3                                                      | Data Reporting Formats                                                              |                                                                                | 11, 29                |
| 3.5.4                                                      | Data Handling and Management                                                        |                                                                                | 31                    |
| 3.5.5                                                      | Data Tracking and Control                                                           |                                                                                | 29                    |
| Assessment/Oversight                                       |                                                                                     |                                                                                |                       |
| 4.1                                                        | Assessments and Response Actions                                                    |                                                                                |                       |
| 4.1.1                                                      | Planned Assessments                                                                 | Planned Project Assessments Table                                              | 31                    |
| 4.1.2                                                      | Assessment Findings and Corrective Action Responses                                 | Assessment Findings and Corrective Action Responses Table                      | 32                    |
| 4.2                                                        | Quality Assurance Management Reports                                                | Quality Assurance Management Reports Table                                     | 33                    |
| 4.3                                                        | Final Project Report                                                                |                                                                                | NA                    |
| Data Review                                                |                                                                                     |                                                                                |                       |

| Required QAPP Element(s) and Corresponding QAPP Section(s)     | Required Information                         | QAPP Worksheet Number |
|----------------------------------------------------------------|----------------------------------------------|-----------------------|
| 5.1 Overview                                                   |                                              | NA                    |
| 5.2 Data Review Steps                                          |                                              |                       |
| 5.2.1 Step I: Verification                                     | Verification (Step I ) Process Table         | 34                    |
| 5.2.2 Step II: Validation                                      | Validation (Steps IIa and IIb) Process Table | 35                    |
| 5.2.2.1 Step IIa Validation Activities                         | Validation (Steps IIa and IIb) Summary Table | 36                    |
| 5.2.2.2 Step IIb Validation Activities                         |                                              |                       |
| 5.2.3 Step III: Usability Assessment                           | Usability Assessment                         | 37                    |
| 5.2.3.1 Data Limitations and Actions From Usability Assessment |                                              |                       |
| 5.2.3.2 Activities                                             |                                              |                       |
| 5.3 Streamlining Data Review                                   | Verification (Step I) Process Table          | 34                    |
| 5.3.1 Data Review Steps to be Streamlined                      |                                              |                       |
| 5.3.2 Criteria for Streamlining Data Review                    |                                              |                       |
| 5.3.3 Amounts and Type of Data Appropriate for Streamlining    |                                              |                       |

(Intentionally blank)

**QAPP WORKSHEET #3**  
**DISTRIBUTION LIST**

| QAPP Recipients       | Title                                                                                                               | Organization | Telephone Number | Fax Number     | E-mail Address                  |
|-----------------------|---------------------------------------------------------------------------------------------------------------------|--------------|------------------|----------------|---------------------------------|
| Valerie Palmer        | Project Manager                                                                                                     | USACE        | (907) 753-2578   | (907) 384-7441 | Valerie.y.palmer@usace.army.mil |
| Ron Broyles           | Contracting Officer's Representative                                                                                | USACE        | (907) 753-5789   | (907) 384-7441 | Ronald.s.broyles@usace.army.mil |
| Lisa Geist            | Project Scientist                                                                                                   | USACE        | (907) 753-5742   | (907) 384-7441 | Lisa.k.geist@usace.army.mil     |
| Aaron Shewman         | Project Engineer                                                                                                    | USACE        | (907) 753-5558   | (907) 384-7441 | Aaron.f.shewman@usace.army.mil  |
| Sean Benjamin         | Project Chemist                                                                                                     | USACE        | (907) 753-5514   | (907) 384-7441 | sean.p.benjamin@usace.army.mil  |
| Jeremy Craner         | Project Quality Assurance Representative (QAR)                                                                      | USACE        | (907) 753-2628   | (907) 384-7441 | Jeremy.d.craner@usace.army.mil  |
| Curtis Dunkin         | ADEC Project Manager                                                                                                | ADEC         | (907) 269-3053   | (907) 269-7649 | Curtis.dunkin@alaska.gov        |
| Steve Johnson         | Program Manager                                                                                                     | Bristol      | (907) 563-0013   | (907) 563-6713 | sjohnson@bristol-companies.com  |
| Molly Welker          | Project Manager                                                                                                     | Bristol      | (907) 563-0013   | (907) 563-6713 | mwelker@bristol-companies.com   |
| Martin (Marty) Hannah | Analytical Task Manager/Senior Technical Review Chemist – Project Quality Assurance/Quality Control (QA/QC) Manager | Bristol      | (907) 563-0013   | (907) 563-6713 | mhannah@bristol-companies.com   |
| Clark Roberts         | Safety Manager                                                                                                      | Bristol      | (210) 490-5877   | (210) 490-5877 | croberts@bristol-companies.com  |
| Chuck Croley          | Site Superintendent                                                                                                 | Bristol      | (907) 563-0013   | (907) 563-6713 | ccroley@bristol-companies.com   |







| QAPP Recipients   | Title                                                               | Organization | Telephone Number | Fax Number     | E-mail Address                       |
|-------------------|---------------------------------------------------------------------|--------------|------------------|----------------|--------------------------------------|
| Russell James     | Field Team Leader/Contractor Quality Control System Manager (CQCSM) | Bristol      | (907) 563-0013   | (907) 563-6713 | rjames@bristol-companies.com         |
| Melissa Armstrong | Laboratory Project Manager-Tacoma                                   | TestAmerica  | (253) 922-2310   | (253) 922-5047 | Melissa.armstrong@testamericainc.com |
| Terri Torres      | Laboratory Quality Assurance Manager-Tacoma                         | TestAmerica  | (253) 922-2310   | (253)-922-5047 | Terri.torres@testamericainc.com      |
| Michelle Johnston | Laboratory Project Manager-Denver                                   | TestAmerica  | (303)-736-0100   | (303)-431-7171 | Michelle.Johnston@testamericainc.com |
| Karen Kuoppala    | Laboratory Quality Assurance Manager-Denver                         | TestAmerica  | (303)-736-0100   | (303)-431-7171 | Karen.Kuoppala@testamericainc.com    |



# **QAPP WORKSHEET #4**


## **PROJECT PERSONNEL SIGN-OFF SHEET**

Organization: Bristol Environmental Remediation Services LLC

| Project Personnel | Title                                                                          | Telephone Number | Signature                                                                            | QAPP Read Date |
|-------------------|--------------------------------------------------------------------------------|------------------|--------------------------------------------------------------------------------------|----------------|
| Molly Welker      | Project Manager                                                                | (907) 563-0013   |   | 6/17/13        |
| Russell James     | Field Team Leader, CQCSM                                                       | (907) 563-0013   |   | 6-17-13        |
| Marty Hannah      | Analytical Task Manager/Senior Technical Review Chemist- Project QA/QC Manager | (907) 563-0013   |   | 6-17-13        |
| Chuck Croley      | Site Superintendent                                                            | (907) 563-0013   |   | 6-15-13        |
| Melissa Armstrong | TestAmerica Project Manager                                                    | (253)-922-2310   |                                                                                      |                |
| Terri Torres      | TestAmerica QA Manager                                                         | (253)-922-2310   |                                                                                      |                |
| Eric Barnhill     | Site Safety and Health Officer, Environmental Scientist                        | (907) 563-0013   |   | 6-17-13        |
| Lyndsey Kleppin   | Field Team Member, Geologist                                                   | (907) 563-0013   |  | 6/17/13        |
| Valerie Palmer    | USACE Project Manager                                                          | (907) 753-2578   |                                                                                      |                |
| Sean Benjamin     | USACE Project Chemist                                                          | (907) 753-5514   |                                                                                      |                |
| Ron Broyles       | Contracting Officer's Representative (COR)                                     | (907) 753-5789   |                                                                                      |                |
| Lisa Geist        | Project Scientist                                                              | (907) 753-5742   |                                                                                      |                |
| Aaron Shewman     | Project Engineer                                                               | (907) 753-5558   |                                                                                      |                |
| Curtis Dunkin     | ADEC Project Manager                                                           | (907) 269-3053   |                                                                                      |                |

(Intentionally blank)

**QAPP WORKSHEET #5**  
**NE CAPE HTRW PROJECT ORGANIZATION CHART**



(Intentionally blank)

**QAPP WORKSHEET #6**  
**COMMUNICATION PATHWAYS**

| Communication Drivers                                       | Responsible Entity        | Name           | Phone Number   | Procedure (Timing, Pathways, etc.)                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|-------------------------------------------------------------|---------------------------|----------------|----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Modifications to HTRW Remedial Actions Program              | USACE Project Manager     | Valerie Palmer | (907) 753-2578 | The USACE Project Manager (PM) will contact the Bristol PM via email or telephone with any programmatic information or coordination issues.                                                                                                                                                                                                                                                                                                                                                           |
| Modifications to contractual responsibilities               | USACE Contracting Officer | Aldone Graham  | (907) 753-2528 | The USACE Contracting Officer will contact the Bristol PM via email or telephone with any contracting issues.                                                                                                                                                                                                                                                                                                                                                                                         |
| Proposed modifications to accepted documents                | Bristol Project Manager   | Molly Welker   | (907) 563-0013 | Bristol PM will contact all stakeholders and explain proposed modifications to documents. If modifications are deemed acceptable by stakeholders, Bristol will collect approval signatures (if required) and distribute revised documents. Planning documents will have final acceptance prior to start of field activities.                                                                                                                                                                          |
| Significant Issues communication between the QAR and COR    | USACE QAR                 | Jeremy Craner  | (907) 753-2628 | The on-site QAR will contact the COR when significant or undiscovered issues need to be addressed.                                                                                                                                                                                                                                                                                                                                                                                                    |
| Field issues that may result in variations to the Work Plan | Field Team Leader/CQCSM   | Russell James  | (907) 563-0013 | If the field team encounters issues that may result in variations to the Work Plan, the CQCSM will discuss the issue with the Site Superintendent and then inform the on-site QAR. The CQCSM will keep the QAR up-to-date on these issues on a daily basis, through the Daily Quality Control Report (DQCR) system. If the QAR determines that the issue is significant, he or she will contact the USACE PM to discuss the issue and will pass on any direction from the USACE PM to the Bristol PM. |

| Communication Drivers                  | Responsible Entity                    | Name                       | Phone Number   | Procedure (Timing, Pathways, etc.)                                                                                                                                                                                                                                                                                                   |
|----------------------------------------|---------------------------------------|----------------------------|----------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Cooler Receipt Form                    | TestAmerica-Bristol                   | Melissa Armstrong          | 253-922-2310   | A cooler receipt form will be sent by the laboratory within 24 hours to the USACE via email to <a href="mailto:receipt.cooler@usace.army.mil">receipt.cooler@usace.army.mil</a> . Bristol will be copied to ensure that the cooler receipt form was sent. NPDL #13-030 will appear on the Cooler Receipt Form.                       |
| Laboratory performance issues          | Analytical Laboratory Project Manager | Melissa Armstrong          | (253)-922-2310 | The TestAmerica PM will report all project nonconformance issues to Bristol's Analytical Task Manager in a timely manner. Ms. Armstrong will communicate with Mr. Hannah regarding any laboratory coordination or issues that arise during the course of the project. Mr. Hannah will communicate any issues with the USACE chemist. |
| Elevated limits of quantitation (LOQs) | Bristol's Project Chemist             | Marty Hannah, Molly Welker | 907-563-0013   | The Bristol Project Chemist or PM will notify the USACE Chemist when sample LOQs are greater than project stated LOQs listed in Worksheet #15.                                                                                                                                                                                       |

**QAPP WORKSHEET #7**  
**PERSONNEL RESPONSIBILITIES AND QUALIFICATIONS TABLE**

| Name           | Title                                              | Organizational Affiliation | Responsibilities                                                                                                                                                                                                                 | Education and Experience Qualifications                                                                              |
|----------------|----------------------------------------------------|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|
| Valerie Palmer | Project Manager                                    | USACE                      | Management of project responsibilities. Reviews and Accepts QAPP and other planning documents, including the Work Plan, Site Safety Health Plan (SSHP), Contractor Quality Control Plan (CQCP), and Waste Management Plan (WMP). | B.S., Biology; B.S., Civil Engineering<br>5 years environmental experience.                                          |
| Sean Benjamin  | Chemist                                            | USACE                      | Review of QAPP, review of chemical data, chemistry liaison with regulatory agencies and laboratories.                                                                                                                            | B.S., Chemistry; M.S., Mechanical Engineering<br>11 years environmental experience<br>6 years laboratory experience. |
| Aaron Shewman  | Project Engineer                                   | USACE                      | Technical Lead. Reviews and accepts QAPP and planning documents.                                                                                                                                                                 | B.S., Environmental Engineering<br>19 years experience.                                                              |
| Jeremy Craner  | Project Scientist/Quality Assurance Representative | USACE                      | Field representative that will verify the contractor performs the technical requirements of the contract, performs inspections, maintains communications with the contractor, reports to COR and Project Delivery Team.          | B.S., Geology; M.S., Hydrogeology<br>8 years experience.                                                             |

| Name              | Title                                       | Organizational Affiliation     | Responsibilities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Education and Experience Qualifications                                                                        |
|-------------------|---------------------------------------------|--------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|
| Ron Broyles       | Contract Officer Representative             | USACE                          | Verifies the contractor performs the technical requirements of the contract, performs inspections, maintains communications with the contractor, evaluates contractor, and is POC for any incident reporting or contract deficiencies.                                                                                                                                                                                                                                                                                                                                                        | B.S., Mechanical Engineering<br>20 years experience.                                                           |
| Melissa Armstrong | Project Manager/<br>Client Services Manager | TestAmerica Laboratories, Inc. | Oversees all facets of laboratory services portion of this project as provided by TestAmerica Laboratories, Inc. Responsible for overall implementation of client services such as the development of client relationships, client contracts, preparation of bids and proposals, and management of large-scale client projects/contracts with clients that include the USACE and many environmental engineering firms supplying services to either USACE or U.S. Navy; functions as liaison between clients and the laboratory to achieve client satisfaction through laboratory performance. | B.S., Environmental Studies<br>6 years' Laboratory Experience<br>Knowledgeable in hazardous waste regulations. |



| Name           | Title               | Organizational Affiliation     | Responsibilities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Education and Experience Qualifications                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|----------------|---------------------|--------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Heather Prater | Laboratory Director | TestAmerica Laboratories, Inc. | Responsibilities include technical and administrative management of the analytical laboratory and program management staff of the facility, including approximately 30 chemists, scientists and project managers; functional groups of the facility include sample control, sample preparation, organic chemistry, metals, general inorganic chemistry, project management, customer service management, QA/QC, information technology and report generation; other responsibilities include adherence to budget, staff development, quality assurance and quality control, scheduling, client support/liaison, as well as profit and loss responsibility for the Seattle facility. | B.S., Biology California Polytechnical Institute (1995)<br>M.S. in Environmental Studies-California State University (2000); over 16 years experience in the fields of analytical and environmental laboratory analyses. Ms. Prater has held positions as Laboratory Director and Operations Manager for over 6 years. In addition to managing daily laboratory operations, she is responsible overseeing budgets and capital expenditures, proposal writing, project management, data validation, method development and evaluation, troubleshooting, consulting, and SOP writing and editing skills. She is well versed in current hazardous waste regulations, including RCRA and TSCA, and their associated analytical requirements. Prior to those positions, Ms. Prater spent many years as a chemist performing trace organic, environmental, and inorganic analyses, as well as identification techniques and process chemistry. Ms. Prater has also worked on a wide variety of projects involving full laboratory services for private and government contracts, including AFCEE, NFESC, EPA, and USACE. |

| Name         | Title      | Organizational Affiliation     | Responsibilities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Education and Experience Qualifications                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|--------------|------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Terri Torres | QA Manager | TestAmerica Laboratories, Inc. | Responsible for developing and implementing the quality systems at the TestAmerica laboratory in Seattle and for verifying the laboratory's compliance with those systems with responsibilities including writing, revising, and implementing QA policies and procedures and internal auditing, administering the performance evaluation program, coordinating the laboratory's certification and accreditation activities and associated company website updates, directing the preparation for external audits and the ensuing corrective action process, conducting in-house training, presenting seminars on analytical and regulatory topics, interfacing with clients on QA/QC issues, and summarizing the activities of his department in regular reports to laboratory management. | B.S. in Biology - Evergreen State College (1993); over 17 years experience in the analytical services field. This experience includes a wide variety of both organic and inorganic analysis, as well as quality assurance management. Ms. Torres' instrumentation experience includes GS/MS, GC, AA, ICAP, IR, and auto-analyzers. Ms. Torres' diversified experience has provided her with broad-based familiarity with regulatory protocols and methodologies, including WA State DOE, State of CA DOH, NELAP, U.S.Army Corps of Engineers, U.S.Navy and others. |

| Name         | Title           | Organizational Affiliation | Responsibilities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Education and Experience Qualifications                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|--------------|-----------------|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Molly Welker | Project Manager | Bristol                    | Responsible for the following activities: project technical direction; coordination of technical and logistical aspects of the project; resolving issues; development and maintenance of detailed project schedule; review of all reports before submittal to USACE; representation of the project team at meetings; preparation of the final remedial action reports, and submission of QAPP and any QAPP revisions and amendments to appropriate personnel for review and acceptance. Maintains the official accepted QAPP version with support from the QA/QC Project Officer. Also responsible for ensuring that the documents (QAPP, SSHP, CQCP, and WMP) meet USACE objectives, regulatory requirements, and quality standards. | B.S., Earth Sciences, Montana State University, Bozeman, MT (1982); M.S., Geology, Texas A&M University, College Station, TX (1985); more than 20 years in the environmental sciences field and more than 6 years of experience in managing, coordinating, and performing all aspects of project activities for large environmental projects in Alaska. Ms. Welker's experience includes contracting, budgeting, and directing field activities. She has conducted hazardous materials removal and disposal, site investigations, soil and groundwater remediation, water quality and groundwater studies, and environmental compliance assessments. Ms. Welker has extensive experience in writing environmental planning documents, including remedial action plans, site characterization reports, technical memorandums, and final reports. |

| Name          | Title                                                                                                       | Organizational Affiliation | Responsibilities                                                                                                                                                                      | Education and Experience Qualifications                                                                                                                                                                                                                                                                                                                                                                                                                |
|---------------|-------------------------------------------------------------------------------------------------------------|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Russell James | CQCSM                                                                                                       | Bristol                    | Responsible for compliance with the CQCP.                                                                                                                                             | B.S., Environmental Geography, Valdosta State University. Mr. James has 9 years of experience in Geographic Information Systems (GIS) and Geographic Positioning Systems (GPS); 6 years experience in environmental investigations; 5 years experience in Construction Quality Control Systems Management (CQCSM).                                                                                                                                     |
| Chuck Croley  | Site Superintendent                                                                                         | Bristol                    | Responsible for execution of all HTRW activities and compliance with the SSHP and the CQCP. Responsible for day-to-day field coordination, activities, procedures, and modifications. | Mr. Croley has over 35 years of experience with construction, mining, and environmental projects at remote sites. Mr. Croley is an experienced Site Superintendent, Health and Safety Officer, and CQCSM for projects encompassing construction, aboveground and belowground fuel tank installations and removals, monitoring well drilling, sampling for a variety of media, reserve pit closures, demolition projects, and oil field investigations. |
| Eric Barnhill | Project Scientist/Certified Erosion and Sediment Control Lead (CESCL)/Site Safety and Health Officer (SSHO) | Bristol                    | Field sampling duties, including field screening and confirmation samples, MNA samples at Site 8. Acts as project CESCL and will coordinate inspections with the Site Superintendent. | B.S. in Biology from Eastern Washington University (1999). Environmental Scientist. Over 5 years of experience in environmental science, with emphasis on water and soil sampling. Mr. Barnhill has experience as a CQCSM, CESCL and SSHO.                                                                                                                                                                                                             |

| Name            | Title                                                                                | Organizational Affiliation | Responsibilities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Education and Experience Qualifications                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|-----------------|--------------------------------------------------------------------------------------|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Lyndsey Kleppin | Project Scientist                                                                    | Bristol                    | Field sampling duties including guiding the MOC excavation based on the 2010 UVOST data and sampling the MOC groundwater wells.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | B.A. in Geology from Carleton College (2004). 5 years of experience in exploration geology and environmental science including geophysical instrumentation, core logging, site assessment, site characterization and risk evaluation, as well as soil, water, and air sampling.                                                                                                                                                                                                                                                                                                                                                                    |
| Martin Hannah   | Project Quality Control/Quality Assurance Manager<br>Senior Technical Review Chemist | Bristol                    | Overall Project Quality Manager. Responsible for auditing and implementation of QA program in conformance with demands of the specific investigations and policies. Specific functions and duties include: Ensuring internal assessments are conducted on the sampling and laboratory processes, as required; preparing, reviewing and/or approving QA plans and procedures; providing QA technical assistance to project staff; reporting on the adequacy, status, and effectiveness of the QA program on a regular basis to the Project Manager. Responsible for data quality in conformance with the QAPP, and interfacing directly with TestAmerica for the Chemical Data Quality Review report. Senior Technical Review Chemist with technical oversight of TestAmerica. Field screening laboratory manager/chemist. | M.S. in Environmental Quality Science from University of Alaska Anchorage (2005); B.S. in Biology from Mankato State University (1992); over 13 years of environmental experience, including four years in environmental remediation and 9 years laboratory experience. Expertise includes site assessment and remediation projects, site investigations, QA/QC requirements, and project chemistry, as well as management and transportation of hazardous waste materials at remote arctic project sites; worked on projects for federal and state agencies and is familiar with the standards and procedures for compliance with these agencies. |

| Name          | Title                         | Organizational Affiliation | Responsibilities                                                                                                                       | Education and Experience Qualifications                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|---------------|-------------------------------|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Clark Roberts | Health & Safety Manager (HSM) | Bristol                    | Acts as the Project Safety and Health Officer to ensure compliance with internal and federally regulated safety and health procedures. | M.S., Public Health, University of Illinois, Chicago, (1983); B.S., Chemistry and Biology, Heidelberg College, Ohio (1978); Certified Industrial Hygienist, 1988 (#3957); Certified Hazardous Materials Manager, 2007 (#14467); Registered Environmental Assessor, California, 1990 (#3000); Licensed Asbestos Consultant, Texas, 2004 (#105654); more than 23 years of progressive experience in developing solutions to client needs in the areas of regulatory, operational, and liability risk management. He is experienced in developing specifications for hazard abatement and managing technical and professional personnel. Mr. Roberts has developed national policies and programs for the U.S. Navy and DOE in management of occupational health issues. Mr. Roberts has performed over 500 occupational workplace investigations and reviews, including asbestos, lead and chemical exposure investigations, accident/fatality investigations, regulatory compliance assessments, remedial site investigations, and a variety of performance based evaluations. As a former compliance officer for the Occupational Safety & Health Administration (OSHA), Mr. Roberts has significant experience with determining potential exposure to health and safety hazards, setting appropriate exposure limits, recommending controls, and assessing the effectiveness of existing program efforts. Mr. Roberts is also an EPA-Accredited asbestos building inspector, management planner, and abatement designer. |

**QAPP WORKSHEET #8**  
**SPECIAL PERSONNEL TRAINING REQUIREMENTS TABLE**

| Project Function                     | Specialized Training – Title or Description of Course    | Training Provider | Training Date                     | Personnel/Groups Receiving Training     | Personnel Titles/Organizational Affiliation | Location of Training Records/Certificates <sup>1</sup> |
|--------------------------------------|----------------------------------------------------------|-------------------|-----------------------------------|-----------------------------------------|---------------------------------------------|--------------------------------------------------------|
| 40-Hour HAZWOPER Training            | 40-Hour HAZWOPER 8-Hour HAZWOPER Refresher               | Various           | Single Event and Annual Refresher | All field staff                         | All field staff                             | Provided in Work Plan Appendix G                       |
| 8-Hour HAZWOPER Supervisory Training | 8-Hour HAZWOPER Supervisory Training                     | Various           | Single Event                      | Supervisory staff                       | Project Manager CQCSM, Site Superintendent  | Provided in Work Plan Appendix G                       |
| 30-Hour OSHA Construction Safety     | 30-Hour OSHA Construction Safety                         | Various           | Single Event                      | Supervisory and Health and Safety Staff | Site Superintendent and SSHO                | Provided in Work Plan Appendix G                       |
| CQCSM Training                       | 16 Hour, Construction Quality Management for Contractors | USACE             | Every 5 years                     | CQCSM                                   | Project Manager CQCSM, Site Superintendent  | Provided in Work Plan Appendix G                       |
| First Aid/CPR                        | First Aid/Cardiopulmonary Resuscitation                  | Various           | Various                           | All field staff                         | All field staff                             | Provided in Work Plan Appendix G                       |
| HAZMAT Shipping                      | DOT/IATA Hazardous Materials Shipping                    | Various           | Various                           | All field staff                         | All field staff                             | Provided in Work Plan Appendix G                       |
| UTV Operation                        | UTV Operation                                            | Various           | Various                           | All staff operating UTVs                | All staff operating UTVs                    | On-Site roster following UTV training.                 |

| Project Function                | Specialized Training – Title or Description of Course | Training Provider                    | Training Date | Personnel/Groups Receiving Training | Personnel Titles/Organizational Affiliation | Location of Training Records/Certificates <sup>1</sup> |
|---------------------------------|-------------------------------------------------------|--------------------------------------|---------------|-------------------------------------|---------------------------------------------|--------------------------------------------------------|
| Health and Safety Manager (HSM) | Certified Industrial Hygienist                        | American Board of Industrial Hygiene | July 1988     | HSM                                 | HSM                                         | Provided in Work Plan Appendix G                       |

<sup>1</sup>Copies of all current required training certificates (as specified in the Site Safety and Health Plan [Bristol, 2011a]) will be available on site during execution of the field project. All team members will have training updated prior to certificate expiration.



**QAPP WORKSHEET #9**  
**PROJECT SCOPING SESSIONS**

|                                       |                                                            |
|---------------------------------------|------------------------------------------------------------|
| <b>Site Name/Project Name:</b>        | 2013 Northeast Cape HTRW Remedial Actions                  |
| <b>Site Location:</b>                 | Northeast Cape, St. Lawrence Island, Alaska                |
| <b>Projected Date(s) of Sampling:</b> | July-September 2013                                        |
| <b>PM:</b>                            | Molly Welker/Greg Jarrell                                  |
| <b>Date of Session:</b>               | January 9, 2013                                            |
| <b>Scoping Session Purpose:</b>       | Discuss Planning Documents, Mobilization and Scope of Work |

| <b>Name</b>      | <b>Organization</b> | <b>Project Role</b>                     | <b>Phone</b>   | <b>E-mail Address</b>             |
|------------------|---------------------|-----------------------------------------|----------------|-----------------------------------|
| Valerie Palmer   | USACE-Alaska        | Project Manager                         | (907) 753-2578 | Valerie.y.palmer@usace.army.mil   |
| Aaron Shewman    | USACE-Alaska        | Project Engineer                        | (907) 753-5558 | Aaron.f.shewman@usace.army.mil    |
| Ron Broyles      | USACE-Alaska        | Contract Officer's Representative (COR) | (907) 753-5789 | Ronald.s.broyles@usace.army.mil   |
| Jeremy Craner    | USACE-Alaska        | Quality Assurance Representative (QAR)  | (907) 753-2628 | Jeremy.d.craner@usace.army.mil    |
| Teresa Lee       | USACE-Alaska        | USACE Project Chemist                   | (907) 753-2788 | Teresa.a.lee@usace.army.mil       |
| Aldone Graham    | USACE-Alaska        | Contract Officer-USACE                  | (907) 753-2528 | Aldone.r.graham@usace.army.mil    |
| Molly Welker     | BERS                | Project Manager                         | (907) 563-0013 | mwelker@bristol-companies.com     |
| Julie Clark      | BERS                | Project Scientist                       | (907) 563-0013 | jclark@bristol-companies.com      |
| Julie Sharp-Dahl | BERS                | Project Support (took notes)            | (907) 563-0013 | jsharp-dahl@bristol-companies.com |
| Chuck Croley     | BERS                | Project Superintendent                  | (907) 563-0013 | ccroley@bristol-companies.com     |
| Bill Burke       | BERS                | BERS Federal Services Manager           | (907) 563-0013 | bburke@bristol-companies.com      |
| Russell James    | BERS                | CQCSM                                   | (907) 563-0013 | rjames@bristol-companies.com      |
| Eric Barnhill    | BERS                | Project Scientist/SSHO/CESCL            | (907) 563-0013 | ebarnhill@bristol-companies.com   |
| Marty Hannah     | BERS                | Project Chemist                         | (907) 563-0013 | mhannah@bristol-companies.com     |

## Comments

### *Introduction/General Notes*

The contract was awarded to Bristol on November 30, 2012. The objectives of the project scoping sessions were to:

- Ensure mutual understanding of the contract and the Statement of Work
- Discuss contractor's provisional plans of action for 2013
- Provide contractor orientation
- Discuss contract tasks and tentative schedule

### *Personnel*

Contract Manager – Steve Johnson; Project Manager – Greg Jarrell until Molly Welker's return in April; Site Superintendent– Chuck Croley; CESCL/SSHO – Eric Barnhill; CQCSM – Russell James; EMT III (provided by Fairweather, LLC as previously) and Bear Guard are scheduled.

### *Specific Project Tasks*

- Planning Documents: The Work Plan, UFP-QAPP, Accident Prevention Plan/Site Safety and Health Plan, etc., are in progress and due 90 days following the Notice to Proceed (NTP). The target due date is March 1, 2013, which is 90 days after the November 30, 2012 NTP.
- Mobilization will take place mid-June to late-June or whenever the ice is gone. The camp will be similar to the camp constructed in 2012.
- 2013 MOC POL Excavations:
  - The scope is for 6,000 tons of POL-contaminated soil this year. The work will continue on the E and G plumes. The work is scheduled to begin and to be completed this year on the A2, B1, B2, F, and I1 plumes.
  - General Note: The B plume is located near the hot spot of Site 13; therefore, the PCB-contaminated soil excavation will be finished before the POL excavation at this site.
  - Collection of surface water samples from north of the MOC: One round will be made pre-excavation, one round will be made mid-excavation, and one round will be made after backfilling.

- Confirmation samples will be collected from the sidewalls using the ADEC Guidance, but the flooded floor samples of MOC POL excavations will be collected every 1,600 ft<sup>2</sup> using an excavator to reach below the water. The samples will be collected directly from the bucket.
- After the POL excavations are complete, Bristol will backfill and regrade the area to prevent erosion. A new topographical survey will then be conducted.
- Sites 13 and 31 PCB Excavations:
  - Sites 13 and 31 each had two analytical results above the site-specific cleanup level of 1.0 mg/kg; the areas are known and have been surveyed.
  - If the excavation floor is submersed, it will be sampled at a rate of 1 sample per 1,600 ft<sup>2</sup>, in the same manner as the MOC POL excavation. (**Comment:** Aaron Shewman – the ADEC stated that PCB soil needs to be removed even if it is full of water, so there will be no 2-foot below water limitation.)
  - Once the PCB excavations are complete, Bristol will backfill and regrade the area to prevent erosion. A new topographical survey will then be conducted.
- Site 21 Arsenic Excavation:
  - Bristol will be investigating Site 21 to determine the extent of the arsenic contamination. The contract requires 51 arsenic samples, which is 3 samples per boring at 1-foot intervals. The samples will be analyzed on a rush turnaround-time basis with the laboratory. Bristol will create a map showing the extent of contamination and the planned excavation areas. The map will be sent to USACE, and Bristol will wait for comments from USACE and ADEC. After the map is complete, 3 additional borings (totaling 9 samples) will be completed. (**Comment:** Aaron Shewman – data gap borings may or may not need to be performed. They will be hand auger borings.)
  - USACE will leave room for additional sampling.
  - (**Concerns:** Chuck Croley – Site 21 historically has a high water table, so hand augers will not work because it gets granular and soupy and it will run back into the hole. Mr. Croley proposes using an excavator to scoop out and profile the area. We need to have an alternative plan in case the hand auger does not work.
  - Aaron Shewman – Is okay with backup plan; put it in the WP for approval. Mr. Shewman's concern is that using the excavator will be more damaging to the tundra. Mr. Croley stated that the organic material/soil out there heals faster than other sites.

- Scoped for 100 tons of arsenic-contaminated soil removal. There are options for additional arsenic, PCBs, and POLs.
- Confirmation sample collection - submersed floor will be sampled at a rate of 1 sample per 400 ft<sup>2</sup>.
- Three rounds of surface water sampling will be conducted at two locations before, during, and after the excavation is completed. One location will be upgradient of the excavation and one will be downgradient.
- Backfill, seed, and fertilizer have been requested to be completed by 8/1/2013, but we are unsure whether this deadline can be met.
- Contingency for seeding if not completed by 8/1/2013.
- (**Comments:** Aaron Shewman – recommended checking with the Plant Center regarding the reseeding date. Greg Jarrell stated that the Plant Center used to say prior to or post a certain date. This allows the reseeding to occur during the dormant period if it is past the designated seeding date, which allows the grass to sprout the following spring.)
- Site 10 Drum Area:
  - Last year some drums were removed and before leaving some GPS points were established that indicated some magnetic anomalies. Bristol will dig to investigate some of the areas. If drums are found, they will be removed and if liquids are found in the drums, the liquids will be consolidated.
  - Scoped for 0.25 tons of drums; 200 gallons of drum liquids; and 100 tons of contaminated soil.
  - Confirmation sample collection of potentially contaminated areas will be completed and excavated accordingly.
  - Backfill, seed, and fertilize by 8/1/2013.
  - There is still some capacity on the previous contract for additional POL soil removal. May need to revisit actual amounts left on previous contract.
  - (**Comment:** Mr. Croley – this site is small enough that Bristol can probably get the seeding done by August 1, 2013.)
- MOC Groundwater Sampling:
  - Scoped to monitor sampling wells at the MOC.
  - Seven groundwater wells will be sampled as in 2010, 2011, and 2012.

- Will measure MNA parameters and submit for laboratory analysis of BTEX, GRO, DRO/RRO, PAHs, PCBs, and total and dissolved RCRA 8 metals plus nickel, vanadium, and zinc.
- Site 28 Sediment Removal:
  - Scoped for 260 bcy, which equals the quantity of sediment that was mapped last year. Last year, we had 240 cubic yards contracted and this year we will add 260 cubic yards for removal.
  - All mapped sediment areas will undergo sediment removal (excluding those areas excavated in 2012). Removal depths will not exceed 2 feet.
  - New sediment collection tubes with non-woven inner liners will be used. A polymer will be mixed into the sediment slurry.
  - Once the sediment is captured and we have water exiting from the tubes, then the water will be treated in a secondary containment area. The 2013 treatment system will be different from what was used last year. It will be more of a filtration system than previously used.
  - A water-filtering treatment system will be utilized. Treated water (and non-treated water) will be sampled. Treated water sample results will be compared to the permit criteria prior to discharge. Treated water samples will be analyzed for BTEX, DRO/RRO, PAHs, PCB, RCRA 8 metals plus zinc and field turbidity.

(**Comments:** Mr. Croley – stated that they were unsuccessful in taking suspended materials out of the water. A lot of the contaminants were still detected in the water. We will use flocculants and sock filters to reduce the particle size. Mr. Croley reiterated that because of the short work season, there needs to be two or three plans for how to get the work accomplished. There are still 40,000 gallons of water stored on site that needs to be cleaned from last year.

Greg Jarrell – stated that Curtis Duncan’s chemists are having issues with flocculants. Bristol plans to use a “green” flocculant with a polymer that helps to congeal and contain it in the geotube. There will also be new geotubes that have a felt fabric to knock down the size of particulates that are going through. The flocculant agent will be injected before the water goes through the geotube.

Russell James – stated that Bristol will stick to the dredging operation as much as we can and that where dredging is questionable, excavating will be the alternative.)

### ***Discussion regarding dredging versus excavation***

- Surface water sampling in the Site 28 drainage will occur in the same locations (downstream from the sediment trap) as those collected in 2012. Sample every 2 hours during sediment removal, up to three times per day for a total of 21 samples, and then 2 samples per day thereafter. Analyze for BTEX, DRO/RRO, PAHs, PCBs, RCRA 8 metals plus zinc, and field turbidity.
- MI sample the water processing area, containments, sumps and treated water discharge area (5 areas total). Analyze for BTEX, DRO/RRO, PAHs, PCBs, RCRA 8 metals, plus zinc.
- Soil confirmation samples from sediment removal areas: 1 sample per 30 linear feet of channel, or 1 sample per 400 ft<sup>2</sup> in ponds. Analyze for BTEX, DRO/RRO, PAHs, PCBs, RCRA 8 metals plus zinc. Include silica gel extraction and TOC analysis.

(Question/Comment: Greg Jarrell: – What if everything is gone and what is left is a vegetative mat? How is that going to be handled?

Julie Clark – According to the definition of sediment, the vegetative mat would be soil and that will be sampled.)

### ***Discussion regarding concerns about silica gel cleanup***

Earl Crapps (ADEC) was a supporter of the silica gel process, but he is no longer in the Contaminated Sites Division. ADEC has hired a chemist, someone from DOT, but ADEC has not announced who this is. The plan is to write up the precedent for silica gel and put it in the WP. We should try to avoid the peat because contaminants seem to soak up into the peat and we will have elevated samples.

(Comments: Mr. Shewman – USACE knows the soil will remain contaminated. The results will be what they are.

Mr. Jarrell – We are not going to dig out the peat.

Mr. Hannah – Silica gel will get high RRO. Peat doesn't impact DRO.

Mr. James – Bristol will present a clear example of what the sampling protocol is going to be in the WP and be consistent as far as the confirmation sampling.

Mr. Shewman – says to collect confirmation samples from the same zone.

Eric Barnhill – noted silty material (compacted) beneath sediments last year, rather than vegetative mat/peat. Mr. James noted that we are also going to analyze the containment

water where we have the geotube and samples prior to treatment. The treated water (pre-discharge) will also be analyzed before the water is released. Removal depths will not exceed 2 feet of sediment depth.

MI samples will be collected under containment areas and sumps. There are two sumps that lead up to the containment areas (we have four areas to store water). We will also MI sample the treated water discharge area.

Mr. Croley – stated there will be more containment areas this year from the Suki. The contract has five DUs, so we'll have more DUs this year. MI sample DUs established last year were much larger than the sumps and the containments that we ended up putting in, so we have some room in those DUs to add containment areas.

Aaron Shewman – recommends pre- and post-sampling at discharge areas.

Mr. Hannah – asked whether we can accept preliminary results and whether the lab will do a secondary review of the results for discharge. The answer was yes and it will be covered in the WP. Site 10 may not require its own report this year.)

- Miscellaneous Debris/Drums/Poles
  - 25 tons of metal debris; 1 ton of drums; 20 pole stumps are scoped for removal and disposal. Priority will be given to items that present a physical hazard.
  - Poles will be surveyed by GPS prior to removal for quantity tracking purposes.
- Monitoring Well Abandonment
  - Up to 10 damaged monitoring wells will be decommissioned across the site. Six were done last year.
- HTRW RA Report
  - The report will be completed 90 days following completion of 2013 fieldwork.

(**Comments:** Ron Broyles: Has Savoonga been approached regarding the borrow source?

The response was no, but Mr. Jarrell has a meeting with Jerry Reichlin to get an agreement in place. The issue may be equipment storage.

Valerie Palmer – stated that she expects to have a discussion with the real estate specialist next week. USACE cannot legally pay for access.

Teresa Lee – Last year the lab was unable to keep up with the quick turnaround. Need to have backup labs.

### ***Discussion regarding laboratories***

Mr. Hannah – stated that he will have two backup labs: SGS and Columbia.

Ms. Lee – requested that the lab limits for the backup labs be sent to her and that we use the primary lab for the QAPP. Mr. Hannah – stated that TestAmerica has a lab in Savannah, Georgia, that is ADEC and ELAP certified and that their slow season is the summer. However, they are not as familiar with the Alaska matrix.

Mr. Croley – stated there will be a lot of water sampling this year, so the labs can become overwhelmed quickly.

Mr. Jarrell – proposed that perhaps the analysis could be divided between labs.

Mr. Hannah – stated that is why TestAmerica-Denver is the secondary lab. TA does good work and that is why they are in demand from other contractors as well. Overall good quality is necessary. There were delays with the 8260 soil TATs in 2012. USACE will closely monitor this year and will penalize Bristol if the second TAT is not met.

### ***Discussion regarding barge availability***

Having more than one barge available is difficult because there are only a few that operate in that area. Bristol has been informed that the barge company will not be able to get the camp and/or all of the bags off-island this year. For shallow water approaches, Northland is the only barge company available to do the work. Bowhead is not available to Bristol and no other contractors have been contacted as yet. If we cannot completely get off the island this year, USACE's preference is to remove the camp first, and then the POL bags. The POL bags can sit for another season. Some equipment will have to remain in order to move the bags later. The lines of communication between USACE and Bristol need to be established so that there is no miscommunication.

We should provide USACE with printer drivers, so their technicians can install them. Computer access may have to be limited due to the lack of bandwidth. Bandwidth will be larger this year.

The field schedule will be the same as last year: 12 hours per day, 7 days per week. The mess hall will be on a 10-hour-per-day basis.

Ms. Palmer – stated that the barge contractor (Northland) will have to be “on it” this year. She emphasized that the schedule is very critical this year; if you have questions, call immediately. Do not wait, especially with regard to chemistry questions. USACE is holding Bristol to a stringent schedule and they intend to support that schedule. Demobilization will occur at the end of September 2013.

Please note that contractual changes can only be made by the USACE Contract Manager (time or money).



Mr. Shewman – stated that a Mod is needed for pre-sample discharge, etc., based on the RAB. He will work on that in the next month or two.

Ms. Palmer will let Mr. Jarrell know when she has contacted the city of Savoonga. We need to have Jerry Reichlin on the call to the corporation, as well regarding staging/keeping equipment on site/island.

Mr. Broyles is the COR. The plan is to be finished by the end of this Contract. (If there are issues, let USACE know as soon as possible.)

(Intentionally blank)

## **QAPP WORKSHEET #10**

### **PROBLEM DEFINITION**

#### **PROJECT BACKGROUND**

St. Lawrence Island is located in the Bering Sea, near the territorial waters of Russia, approximately 135 air miles southwest of Nome, Alaska (Figure 1 of the Work Plan). The project site, which originally encompassed 4,800 acres near NE Cape, is located between Kitnagak Bay to the northeast, Kangighsak Point to the northwest, and the Kinipaghulghat Mountains to the south (Figure 2 in Work Plan). The site is located at 63 degrees (°) 20 (') minutes north latitude, 168° 59' west longitude, in Township 25 South, Range 54 West, Kateel River Meridian.

In 1982, transfer of the White Alice Station area, south of the MOC, to the U.S. Department of the Navy was initiated. However, this transaction was not formally completed and was superseded by the Alaska Natives Claim Settlement Act (ANCSA). The U.S. Navy conducted a removal action under its Comprehensive Long-Term Environmental Action Navy program. The action included removal of specified hazardous items and containerized HTRW. In 2000, the White Alice Station was reclassified as a Formerly Used Defense Sites (FUDS)-eligible property, and, in response, the USACE, included the area in the ongoing cleanup program for NE Cape (USACE, 2002).

Refer to Section 1.2 for additional site background information.

#### **THE PROBLEM TO BE ADDRESSED BY THE PROJECT**

The primary contaminants of concern (COCs) at NE Cape include:

- Chemicals associated with petroleum hydrocarbon releases, DRO, and RRO in soil at the MOC
- Arsenic in soil at Site 21
- PCBs in soil at Site13 and Site 31

- PCE, arsenic, DRO, and ethylene glycol in soil at Site 10
- Benzene, DRO, RRO, and arsenic in groundwater at the MOC
- DRO, RRO, and 2-Methylnaphthalene in sediment at Site 8 (currently unfunded)
- DRO, RRO, select PAH analytes, PCBs, chromium, lead, and zinc in sediment at Site 28

Detailed information on the past uses and COCs present at the site have been documented in previous investigation reports [Phase II RI (1996 and 1998); Phase III RI (2001 and 2002); and Phase IV RI (2004)].

The MOC at the NE Cape installation contained the majority of the site's infrastructure and has been historically partitioned into various sites. Sites within or near the MOC include Sites 10, 11, 13, 15, 16, 19, and 27. Site 11 historically contained three 400,000-gallon aboveground storage tanks (ASTs), one of which was punctured in the late 1960s which lead to a large release of diesel fuel. In addition to the large ASTs at Site 11, other potential contaminant sources include Site 13, the former Heat and Power Plant, which contained a variety of ASTs, underground storage tanks (USTs), diesel generators, and power transformers; Site 15, where a fuel pipeline break resulted in a diesel fuel spill; the Site 16 Paint and Dope Storage building, which was originally a flammable liquids storage facility with an AST; Site 19, the site of a former auto maintenance building; and Site 27, an equipment and vehicle refueling area consisting of a small shed and concrete valve box attached to a buried fuel pipeline that was connected to the large ASTs at Site 11 (USACE, 2009). The MOC's infrastructure, including buildings, tanks, and piping, were demolished and transported off site during RAs from 2000 to 2005 (USACE, 2009). The primary sources of contamination include the ASTs, USTs, and associated piping that contained fuel products; secondary sources include residual subsurface fuel-contaminated soil resulting from historical spills. Electrical transformers, 55-gallon drums, and other miscellaneous activities have contributed to contamination at the site (USACE, 2009).

The largest documented spill with historical certainty was 30,000 gallons of fuel from the center AST (located at Site 11), which was punctured during snow removal activities in the 1960s (Shannon & Wilson, 2005), though larger spill volumes have been estimated based on public testimony.

The following are the objectives for the 2013 project:

- Excavation and disposal of 6,000 tons of petroleum, oil, and lubricants- (POL)-contaminated soils at Main Operations Complex (MOC) Sites 10, 11, 13, 15, 19, and 27. These sites contain POL plumes A2, B1, B2, C, E1, E2, E3, E4, F, and I1 on the MOC excavation plan.
- Excavation and disposal of 135 tons of PCB-contaminated soils from Site 13 (Heat and Power Plant) and Site 31 (White Alice Communications Station).
- Excavation and disposal of 260 bank cubic yards of contaminated sediment at Site 28 Drainage Basin.
- Investigation, excavation and disposal of 100 tons of arsenic-contaminated soil from Site 21 Wastewater Treatment Tank.
- Excavation and disposal of 0.25 tons of drums, 200 gallons of drum liquids, and 100 tons of contaminated soil at Site 10.
- Continued MNA of groundwater from seven existing monitoring wells in the vicinity of the MOC.
- Soil sampling for POL at the present day refueling area (ISO tanks) once the tanks are removed
- Removal and disposal of 25 tons of dangerous metal debris, 1 ton of drums, and twenty poles from tundra areas site-wide, where clearly identified.
- Excavation of four test pits and collection of samples for GRO/BTEX, DRO/RRO, PAHs, PCBs, and RCRA-8 metals plus zinc from the roadway; between Cargo Beach and Site 6; between the airstrip and Site 8; between Site 8 and the MOC; and between the MOC and Site 31 (subject to available funding as of May 29, 2013).
- Investigation of a suspected pipeline break between Site 3 and Site 7 and initiation of four soil borings in suspected pipeline break area, with collection of two samples from each boring for GRO/BTEX and DRO/RRO (subject to available funding as of May 29, 2013).

- Monitoring of downstream surface water for potential impacts from excavation activities at the MOC. Analyze water samples for DRO/RRO, BTEX, and PAHs (BTEX and PAH analyses subject to available funding as of May 29, 2013).
- Inclusion of work activities and associated results in a 2013 HTRW Remedial Action Report.

### **THE ENVIRONMENTAL QUESTIONS BEING ASKED**

- Have all the POL-contaminated soils above the cleanup levels been removed from the MOC?
- Has all the PCB contamination in soils above 1.0 milligrams per kilogram (mg/kg) been removed at Site 13 and Site 31?
- Is natural attenuation occurring in groundwater at the MOC? Is natural attenuation occurring at Site 8 fuel pipeline break? (Site 8 investigation subject to available funding as of May 29, 2013).
- Are the roadways contaminated from past activities at NE Cape? (Investigation subject to available funding as of May 29, 2013).
- Is there additional POL contamination at a suspected fuel pipeline break between Site 3 and Site 6? (Investigation subject to available funding as of May 29, 2013).
- Has all the contaminated sediment been removed from Site 28? Are the Site 28 sediment RAs causing contamination to migrate downstream?
- Are sediment removal activities effectively capturing sediment within the geotextile containers? Is the water associated with sediment removal activities being treated to the standards specified in the water discharge permit? Is the discharge water from the treated impoundment contaminating soil in the discharge area?
- Have all the arsenic-contaminated soils above the cleanup level at Site 21 been removed? Is ground/surface water contaminated with arsenic above cleanup levels, is it migrating and/or does it have the potential to migrate?
- Have all the drums and drum liquids present at Site 10 been removed? Have buried drums impacted the soil at Site 10? Have all contaminated soils been removed from Site 10?
- Have the bulk bag staging areas been impacted from the contaminated soil containers that have been staged there?

## **OBSERVATIONS FROM SITE RECONNAISSANCE REPORTS**

The remedies discussed in the Decision Document (USACE, 2009) and the following site maps and summary of sample results from previous remedial investigations and removal actions will be reviewed: Phase II RI (Montgomery Watson, 1996 and 1999); Phase III RI (Montgomery Watson Harza, 2003); Phase IV RI (Shannon & Wilson, Inc., 2005); removal actions performed by Bristol in 2003 and 2005; and the HTRW RAs performed by Bristol in 2009, 2010, 2011, and 2012.

The POL-contaminated soil was delineated by the 2010 Ultra-Violet Optical Screening Tool (UVOST) investigation at the MOC; PCB contamination above cleanup levels remain at Sites 13 and 31 based on field-screening and confirmation samples analyzed in 2012 by Bristol; arsenic contamination above cleanup levels remains at Site 21 based on confirmation samples analyzed in 2012 by Bristol.

## **A SYNOPSIS OF SECONDARY DATA OR INFORMATION FROM ALL SITE REPORTS**

### ***Main Operations Complex (MOC)***

The MOC at the NE Cape installation included the majority of the site infrastructure, including buildings, heat and power supply, fuel storage tanks, maintenance, and housing quarters. Individual sites were grouped together to evaluate an overall response action for the known contamination. These sites are located on the northeast portion of the main complex gravel pad and include Sites 10, 11, 13, 15, 19, and 27. See Figure 3 in the Work Plan for site locations.

All of the MOC structures have been demolished including backfill of utilidors. Tanks and piping have been removed. Contaminated concrete, PCB-contaminated soils and fuel-stained soils were also excavated and transported off site during removal actions from 2000 to 2005. Concrete pads in proposed dig areas were removed in 2011 using an excavator hydraulic hammer attachment, and only inert, out-of-the-way concrete

foundations and pads remain. The concrete from the former Building 110 foundation (adjacent to Site 13) was sampled for PCBs in 2011 prior to being used as backfill. In addition to the two buildings, 108 and 110, concrete from a utilidor that extended south from former Building 110 was sampled for PCBs, removed, and utilized as backfill in POL excavations in 2011.

An additional utilidor in the southwest corner of the Site 13 excavation was uncovered in 2012. The utilidor was removed using a toothed excavator bucket. The resulting pieces of concrete were wipe-sampled for PCBs. All sample results were below cleanup levels and the concrete pieces were used as backfill.

The primary COC in soil at the MOC is DRO. Surface and subsurface soils are contaminated with petroleum to depths exceeding 15 feet below ground surface (bgs).

Shallow groundwater is also contaminated throughout the northeast portion of the MOC, over an estimated area of approximately 175,000 square feet (USACE, 2009). The primary COCs in groundwater are DRO, gasoline range organics (GRO), residual range organics (RRO), benzene, arsenic and naphthalene. The depth to groundwater across the northeast portion of the MOC varies significantly. In some areas, a perched aquifer is present (likely due to precipitation events), with shallow groundwater encountered between 4 and 7 feet bgs. A potentially confined aquifer is also present, with water encountered from 10 to 25 feet bgs.

Remedial investigations were conducted in 1994, 1996, 1998, 2001, 2002, and 2004. The sampling results indicate soils and groundwater contain petroleum compounds at elevated levels. The ISCO pilot test was completed at the MOC in 2009. Results indicated ISCO was not an effective means of remediating the petroleum-contaminated, peat-rich soil present at the MOC. As a result, excavation and removal was instituted as the preferred remediation alternative.



Additional data were collected at the MOC during the 2010 field season. Specifically, UVOST technology was used to evaluate the extent and magnitude of PCS. The 2009 ISCO study found that the fuel contamination was most heavily concentrated within a layer of peat and silt near Sites 13 and 27, and may have created a smear zone along the shallow groundwater interface. The 2010 UVOST investigation indicated that the highest POL concentrations were in the low-lying marshy areas of Site 28, north of the Site 11 tank footprints. The UVOST results also indicated that the MOC pad area had contamination above cleanup levels in the subsurface. As a result of the UVOST investigation, Bristol delineated ten plumes (identified as plumes A through J), spanning sites 11, 13, 15, 17, 27, and 28, where the UVOST indicated that DRO existed at concentrations exceeding the site-specific cleanup level of 9,200 mg/kg.

During the 2011 field season, Bristol excavated 8,091 tons of POL-contaminated soil from plumes J1A and A1 and from visibly stained soil located in the footprint of the former ASTs at Site 11. During RA activities in 2012, Bristol excavated POL-contaminated soil from plumes A1, E2, E3, E4, G1, G2, and H. Bristol excavated and loaded a total of 8,594.91 tons of POL-contaminated soils into 881 bulk bags during field operations at NE Cape in 2012.

### ***Site 13 – Power and Heat Building***

Site 13 consisted of the Heat and Electrical Power Building (Building 110). Several ASTs, USTs, diesel generators, and power transformers were formerly located at this site.

Soil samples collected during the 2003 demolition of the wooden utilidor corridor south of Building 110 also indicated two discrete hits of PCBs ranging from 2.4 to 16.9 mg/kg, at depths of 4 to 5 feet bgs. The utilidor trenches were backfilled with clean fill.

Surface and subsurface soil samples were collected over several years to evaluate the extent of PCB contamination surrounding Building 110 and the transformer pads. During

2005, 141 tons of PCB-contaminated soils were excavated and removed from Site 13. Soil-screening and laboratory confirmation samples following the 2005 removal action indicated residual PCB concentrations up to 37.1 mg/kg at one location (excavation 13B-2). Three excavations (13C, 13D, and 13E) conducted north of Building 110 during the 2005 field season successfully removed PCB contamination to below 1.0 mg/kg at these locations.

Excavation of additional PCB-contaminated soil was conducted at Site 13 from 2010 to 2012. Approximately 592 tons of PCB-contaminated soil was removed in 2010, and approximately 2,420 tons of PCB-contaminated soil was removed during 2011. In 2012, approximately 2,180 tons of additional PCB-contaminated soil was removed from Site 13, for a total volume of 5,331 tons removed since 2005. At the end of the 2012 field season, one location remained where PCB concentrations exist above the cleanup level, with a concentration of 1.60 mg/kg. Additional soil removal will be conducted at this location in 2013 in order to remove the remaining PCB-contaminated soil.

### ***Site 21 – Wastewater Treatment Tank***

Site 21 included the wastewater treatment system for the MOC. The facility was located west of the perimeter road and consisted of a concrete septic settling tank which discharged via an 8-inch insulated cast iron pipe to the wetland area approximately 450 feet to the west.

Soil, sediment, surface water, and shallow groundwater samples were collected at Site 21 throughout the various phases of remedial investigation. Arsenic and PCBs were identified as primary COC during the investigations. During the 1994 investigation, PCBs were detected in surface soils at one location (SS168) due west of the septic tank. The sample was analyzed in triplicate and the results ranged from 0.93 to 4.2 mg/kg. PCBs were not detected in the other soil or sediment samples. Sludge from within the septic

tank was sampled in 1999 and contained total PCBs at a concentration of 120 mg/kg. Additional samples were collected from soils surrounding the tank and outfall pipe in 2001, and PCBs were detected at a maximum concentration of 0.18 mg/kg.

The septic tank compartments were cleaned and decommissioned during the 2003 removal action. The utilidor corridor from the main complex to the septic tank and the wooden utilidor outfall line were also removed in 2003. The concrete sidewalls and floor of the tank were sampled prior to demolition. All PCB sampling results from the concrete were equal to or less than 1.0 mg/kg. The concrete tank was broken up and buried in place. Confirmation soil samples were collected in 2003 after decontamination and decommissioning of the septic tank. The sampling results indicated PCBs had not migrated through the concrete. Confirmation soil samples were collected from underneath the inlet and outfall lines, adjacent to and below the lowest level of the septic tank, and from beneath the wooden utilidor corridor. A total of 17 samples were collected from beneath the concrete tank, beneath the outfall pipe adjacent to the tank, and from the bottom of the wooden utilidor corridor. PCBs were not detected in the samples collected from beneath the concrete tank and the wooden utilidor. PCBs were detected at 1.7 mg/kg in only one sample (03NEC21SB01), which was collected immediately beneath the outfall piping adjacent to the septic tank.

In 2010, Bristol excavated at historical sample locations 94NE21168SS and 03NEC21SB01, where PCB contamination had previously been noted at depths of approximately 0.5 feet bgs and 5 feet bgs, respectively. Bristol exposed soils at these depths and collected field-screening samples. Field-screening samples from the excavation in the vicinity of 03NEC21SB01 did not show PCBs present in the soil above site cleanup levels. Field-screening samples collected from the excavation associated with historical sample 94NE21168SS indicated that PCBs were present above cleanup levels. Soil from these

field-screening locations associated with 94NE21168SS was removed and placed into bulk bags for disposal. Approximately 10 tons of PCB-contaminated soil was containerized within two bulk bags. Subsequent field-screening samples were collected, and results indicated that the PCB contamination had been removed. The final excavation at 94NE21168SS was approximately 6 feet in depth, and the final excavation at 03NEC21SB01 was approximately 3 feet in depth. No water was encountered in either PCB excavation.

Arsenic was detected at a single location (SS170) at an anomalous concentration of 170 mg/kg in surface soil downgradient of the septic tank outfall during the 1994 investigation. Other surface soil and subsurface soil samples collected in 1994 at Site 21 contained arsenic at levels ranging from 2.8 to 39 mg/kg. One groundwater sample and one surface water sample were collected at Site 21 in 1994 and analyzed for dissolved metals; analytical results for both samples were non-detect.

Additional surface soil and sediment samples were collected from the surrounding tundra near the septic tank outfall in 2001, and arsenic concentrations ranged from 4.5 to 14.7 mg/kg and were within the range of ambient levels for the NE Cape site. Two surface water samples were collected in 2001, and dissolved metals were not detected in either sample. During the 2003 removal action, arsenic was detected in tundra soil samples collected from immediately beneath the demolished utilidor corridor at concentrations ranging from 11.4 to 35.2 mg/kg.

Approximately 17 tons of arsenic-contaminated soil was removed from Site 21 during 2010. Residual arsenic-contaminated soil (17 mg/kg arsenic) remained above the site-specific cleanup level of 11 mg/kg.

Background sampling was performed in July 2011 to determine if the arsenic present at Site 21 is due to natural occurrence, as described in the ADEC *Arsenic in Soil* Technical

Memorandum (ADEC, 2009). Based on analytical results from the background samples, it was determined that the arsenic at Site 21 was not naturally occurring, and that additional arsenic-contaminated soil should be removed.

Approximately 15 tons of arsenic-contaminated soil was excavated from Site 21 in August 2011. Eight confirmation samples collected from the excavation exceeded the 11 mg/kg cleanup level, with concentrations ranging from 22 mg/kg to 180 mg/kg. Sludge samples collected in 2011 from the manhole within the western drainage below Site 28 revealed arsenic concentrations around 40 mg/kg.

In 2012, Bristol excavated additional arsenic-contaminated soil at the eight sample locations that exceeded the arsenic cleanup level in 2011. Soil removal was conducted in two phases. The initial excavation was conducted in August 2012, and 47.06 tons of arsenic-contaminated soil was removed. Eleven primary confirmation samples were collected from the excavation, consisting of 10 sidewall samples and one floor sample. Three of the sidewall samples contained arsenic concentrations in excess of the site-specific cleanup level. In September 2012, these three sample locations were excavated, and an additional 55.66 tons of soil was removed. Four confirmation samples were collected from the sidewalls, and one sample was collected from the floor of the newly excavated areas. All four sidewall samples had concentrations of arsenic exceeding the cleanup criteria; the arsenic concentration in the floor sample did not exceed cleanup criteria.

One surface water sample was collected from the water within the Site 21 excavation and submitted to the fixed laboratory for arsenic analysis. Arsenic was not detected in concentrations exceeding the cleanup level of 0.01 mg/L.

### ***Site 28 – Drainage Basin***

The Drainage Basin lies north of the MOC and flows north into the Suqitughneq River. This site has been impacted by fuel releases from the bulk fuel storage tanks, and other spills and releases. Surface water run-off and subsurface water seeps from the MOC gravel pad drain into this tundra/wetland area. Primary COCs for Site 28 include chromium, lead, zinc, PCBs, PAHs, DRO, and RRO.

Three discrete drainages originate from the MOC gravel pad and contribute flow to the Drainage Basin (Figure 13 of Work Plan). The western drainage is adjacent to Site 13, the middle drainage originates from where a culvert previously directed flow from the former diesel fuel pump island at Site 27, and the eastern drainage flows from the area adjacent to Sites 10 and 11.

The western drainage contained a manhole and small concrete supporting structure just north of the perimeter access road, which emptied into an artificially created swale. The manhole likely served as the drain for Building 110 Heat and Electric Power. The drainage swale is approximately 10 feet wide and 40 feet long. The presence of standing surface water is intermittent, depending on seasonal rainfall. Sediments in this area have been noted as stained dark brown- and black-stained, and produce sheen when disturbed. Stained soils have also been observed along the drainage embankment. Grassy vegetation currently grows throughout the drainage. The manhole and small concrete supporting structure were removed and disposed of during 2010.

The middle drainage originates as a small swale south of the perimeter access road. Surface water runoff from the MOC was formerly routed under the road via a culvert to this swale. An area of ponded water periodically existed immediately north of the culvert outlet. Stained soils exist on the banks of this drainage swale. The area is generally heavily vegetated with grasses. The culvert was cut-off and plugged during 2010.

The eastern drainage is a vegetated area north of the former fuel tanks. Soil staining has been observed near the head of this drainage and downgradient of the tank footprints.

Previous sampling activities occurred in 1994, 1996, 1998, and 2001. The primary COCs in sediment are chromium, lead, zinc, PCBs, PAHs, DRO, and RRO. The highest concentrations of these compounds were predominantly located upgradient and closest to the edge of the MOC. Metals-contaminated sediments were found in two discrete locations. The maximum concentrations of chromium, lead, and zinc were detected in 2001 in a single sample from the head of the western drainage, near the culvert. Zinc was also elevated at one location (01NE28SD119) approximately 1,450 feet downstream.

Surface water samples were collected in the drainage basin in 1994, 1996, 2001, and 2012. Concentrations of DRO, total recoverable petroleum hydrocarbons (TRPH), PCBs, and lead were elevated in 1994 (USACE, 2009). Surface water samples were collected in 2001 and analyzed for DRO, RRO, and PCBs. The samples were not analyzed for lead. DRO was detected at concentrations ranging from 0.39 to 2.3 milligrams per liter (mg/L). PCBs and RRO were not detected.

The shallow groundwater was also investigated during the 1994 investigation. Two monitoring wells were installed within the eastern drainage of Site 28; Bristol believes these monitoring wells to be MW 10-1 and MW 10-4. The 1994 sampling results indicated the potential for DRO and lead contamination. Subsequent sampling in 2001 indicated that levels of DRO and lead were below groundwater cleanup levels. Bristol has collected groundwater samples from MW 10-1 during 2010, 2011, and 2012.

Contaminant concentrations from MW 10-1 did not exceed cleanup levels during any of the sampling events conducted during 2010 through 2012. No volatile organic compound (VOC) samples were collected from the shallow wells at the MOC.

In 2011, sediment and soil sampling was conducted along transects and at discrete locations between the upper end of Site 28 and its confluence with the Suqitughneq River to delineate the extent and magnitude of contamination at the site. The transect locations and discrete sample points were chosen to confirm the sample results from 1994, 1996, and 2001, as well as to gather additional information to fill data gaps within Site 28. Results from the 2011 sampling event found contaminants that exceeded ADEC and site-specific cleanup levels, including DRO, RRO, toluene, ethylbenzene, total xylenes, PAHs, PCBs, arsenic, cadmium, chromium, lead, and selenium.

A sediment mapping and sampling effort and subsequent Phase I sediment removal action was performed at Site 28 in 2012. The first phase of the project involved mapping and sampling sediments within the Site 28 Drainage Basin. The survey crew and environmental scientist mapped the locations of sediment within the drainage, and 51 primary sediment samples were collected from the mapped sediment areas to delineate the extent and magnitude of contamination at the site. Analytical results from the sampling effort indicated that fuel, PCB, and metals contamination was present within the drainage basin, and the highest contaminant concentrations were generally found adjacent to the MOC pad. Based on the results of the mapping and sampling effort, Bristol proposed four locations for the removal of contaminated sediment. During the Phase I removal activities, Bristol employed two methods to remove sediments, one involving removal by excavator and another involving removal via dredging. The dredging operation utilized a geotextile sediment collection tube and water containment/treatment system, while the excavation option dewatered the sediments in-place using the excavator bucket. Sediment removal will continue in 2013.



### ***Site 31 – White Alice Communications Station***

The White Alice Complex is located southeast and uphill from the MOC in a glacial valley at the base of Mt. Kangukhsam. The site included four large billboard antennas, a central main electronics building, other supporting structures, and seven ASTs.

Surface water samples were collected in 2001 and no COCs were identified.

Surface and subsurface soil samples were collected in 2001, 2003, and 2004 to evaluate the extent of petroleum hydrocarbon contamination associated with former fuel tanks and piping. Specifically, soil samples were collected from beneath fuel pipelines, fuel tanks, and tank containments. Samples were also collected to evaluate the extent of PCB contamination near transformer pads and a septic outfall. There is no longer any POL-contaminated soil remaining above the cleanup level at Site 31. Three previously identified PCB-contaminated areas were excavated in 2005. Confirmation samples indicated that PCB concentrations remained above cleanup levels in one of the three areas adjacent to the former transformer pad.

The antennas, buildings, and ASTs were demolished and removed during the 2003 field season. A total of 118 tons of PCB-contaminated soil was excavated from three locations: 1) south and west of the former Main Electronics Building (Building 1001); 2) adjacent to a former transformer pad; and 3) at the septic tank outfall during the 2005 field season. PCB-contaminated concrete (79 tons) was removed from portions of the Building 1001 foundation. Confirmation soil samples were collected in 2005 after the removal of PCB-contaminated soil and concrete.

Confirmation soil sample results indicated PCBs remained in subsurface soil at concentrations above 1.0 mg/kg (ranging from 1.53 to 7.09 mg/kg) adjacent to the former transformer pad. Excavations west of the former Main Electronics Building and at the septic tank outfall successfully removed all PCB-contaminated soil to below 1.0 mg/kg.

PCB-contaminated soil has been excavated at Site 31 from 2010 to 2012. Approximately 638 tons of PCB-contaminated soil was removed in 2010 and approximately 1,418 tons of PCB-contaminated soil was removed in 2011. In 2012, approximately 2,700 tons of PCB-contaminated soil was removed from Site 31, for a total volume of 4,876 tons removed since 2005. At the end of the 2012 field season, one location remained where PCB congener Aroclor 1260 was detected in excess of the cleanup level, at a concentration of 1.3 mg/kg. Additional soil will be removed at this location in 2013.

#### **THE CLASSES OF CONTAMINANTS AND THE AFFECTED MATRICES (SOURCE MATERIAL)**

Known chemical COCs present at the project areas are arsenic, chromium, lead, zinc, benzene, toluene, ethylbenzene, and total xylenes (BTEX), GRO, DRO, RRO, PAHs, ethylene glycol and PCBs. The media impacted are groundwater, surface water, sediment, concrete, and subsurface soil.

#### **THE RATIONALE FOR INCLUSION OF CHEMICAL AND NONCHEMICAL ANALYSIS**

The chemical contaminants identified for inclusion in this QAPP are based on previous investigation results. Tables 11-1, 11-2, and 11-3 summarize the analytical groups and locations for soil, groundwater, and surface water samples at each site. Tables 15-1, 15-2, and 15-3 (soil, groundwater, and bulk waste, respectively) state the specific analytes, site-specific cleanup levels, and waste characterization/disposal criteria.

Soil confirmation samples will be collected at the MOC POL site for DRO/RRO analysis following excavation when field screening indicates that soil above the cleanup level has been removed. Confirmation samples will be collected from the excavation areas after they have been excavated. Stockpile areas will be field screened by the mobile lab before and after any temporary stockpile area is constructed. Surface water samples will be

collected at three locations before, during, and after the MOC excavation and analyzed for (subject to available funds as of May29, 2013).

Confirmation soil samples will be collected at Site 13 and Site 31 for PCBs following removal activities to ensure that all PCBs have been removed above site cleanup levels of 1.0 mg/kg.

General water quality indicators will be collected for groundwater at the MOC in the field and include conductivity, pH, turbidity, oxidation-reduction potential (ORP), temperature, and dissolved oxygen (DO). Additionally, samples will be collected and field analyzed for MNA parameters except methane, which will be submitted for laboratory analyses. The MNA parameters are: nitrate, sulfate, ferrous iron, alkalinity, and dissolved manganese. Additionally, MOC groundwater samples will be analyzed for BTEX, GRO, DRO, RRO, PAHs, PCBs, total metals, and dissolved metals.

Samples will be collected at Site 28 in conjunction with sediment removal activities, including the following:

- Sediment will be dewatered in a geotextile sediment collection tube prior to offsite transport and disposal. Water produced during geotextile sediment collection tube dewatering will be captured, treated, and disposed of on site. Pre- and post-treatment water samples will be collected in order to verify that the treated water may be discharged to the ground. Samples will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, and the 8 RCRA metals plus nickel, vanadium, and zinc. Turbidity will also be analyzed on-site using a turbidimeter.
- Surface water samples will be collected at three locations before, during, and after the sediment removal process. Sample locations will be downstream of the sediment removal operations and will be the same locations as surface water samples collected in 2012. Samples will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, and the 8 RCRA metals plus nickel, vanadium, and zinc. Surface water samples will also be analyzed for field turbidity.

- MI samples will be collected from the water processing area, containments, sumps, and treated water discharge area (5 areas total). The samples will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, RCRA 8 metals, plus zinc.
- Confirmation soil samples will be collected from the sediment removal areas for analysis of BTEX, DRO/RRO (with and without silica gel cleanup), PAHs, PCBs, 8 RCRA metals plus nickel, vanadium and zinc, and TOC.

Bristol will attempt to make hand augered borings in the area surrounding the current site 21 excavation. If the material proves too difficult to auger into and maintain a boring hole, other techniques, including shovels, an excavator or modified clam gun will be utilized. Soil samples will be collected at 1 foot bgs, 2 feet bgs, and 3 feet bgs for arsenic analysis with the results being used to further characterize the site. Arsenic-contaminated soil will be excavated based on the results of the investigation. Floor and sidewall confirmation samples will be collected and analyzed for arsenic following soil removal activities to ensure that arsenic-contaminated soil that exceeds the site cleanup level of 11 mg/kg has been removed. Surface water samples will be collected at two locations (one upgradient of the excavation and one downgradient of the excavation) before, during, and after excavation activities and analyzed for total and dissolved arsenic and field turbidity.

Bristol will collect samples of drum liquids at Site 10 for waste characterization purposes. POL liquid characterization samples will be analyzed for Toxicity Characteristic Leaching Procedure (TCLP) VOCs, TCLP 8 RCRA metals (11), and TCLP PAHs), glycols as well as ignitability and corrosivity. If potentially contaminated soil is excavated from Site 10, confirmation samples will be collected and analyzed for a full suite of potential contaminants (GRO, VOCs DRO/RRO, PAHS, PCBs, glycols and 11 metals) to ensure that contamination above cleanup levels has been removed.

## **INFORMATION CONCERNING ENVIRONMENTAL INDICATORS (SOURCE-RECEPTOR INTERACTION)**

Human receptors are expected to include site visitors, seasonal subsistence users, and future permanent residents. Several potential exposure scenarios were identified in the conceptual site model in the 2009 Decision Document (USACE):

- Incidental ingestion of soil/sediment
- Dermal contact with soil/sediment/surface water
- Inhalation of dust from soil or VOCs from groundwater
- Ingestion of surface water or groundwater
- Consumption of subsistence food items

The potential affected biological resources evaluated included vegetation, birds, fish, shellfish, terrestrial mammals, marine mammals, and special status species. The ecological risk evaluation focused on three selected indicator receptors, the tundra vole, cross fox, and glaucous-winged gull.

## **PROJECT DECISION CONDITIONS ("IF..., THEN..." STATEMENTS):**

If the analytical results for the confirmation samples from the MOC and Sites 13 and 31 are below the evaluation criteria, and the data are found to be usable, the USACE may issue a finding of No DoD [U.S. Department of Defense] Action Indicated (NDAI) for a given site.

If the mapped area of sediment in the Site 28 drainage is removed to the maximum depth allowed and/or the underlying substrate, then the USACE may issue a finding of NDAI for the site.

If the 2013 characterization activities indicate that contamination remains above the evaluation criteria in a given project area, and the data are found to be usable, then the USACE may develop a remedial plan to discuss further remedial activities that need to be completed to bring a site to closure.

(Intentionally blank)

## **QAPP WORKSHEET #11**

### **PROJECT QUALITY OBJECTIVES / SYSTEMATIC PLANNING PROCESS STATEMENTS**

An integral part of a UFP-QAPP is the formulation of the project quality objectives (PQOs). The PQOs incorporate the elements of an EPA data quality objective (DQO) process, which in turn consists of a series of seven planning steps that are designated to ensure that the type, quantity, and quality of the environmental data used in the decision making are appropriate for their intended application. The DQO process is outlined in the EPA guidance document entitled *"Guidance on Systematic Planning Using the Data Quality Objectives Process"* (EPA, 2006).

The PQOs for this site are defined by covering the following elements: (1) who will use the data, (2) what will the data be used for, (3) what types of data are needed, (4) matrix, (5) how "good" the data need to be in order to support the environmental decision, (6) how much data are needed, (7) where, when, and how should the data be collected/generated, (8) who will collect and generate the data, (9) how will the data be reported, and (10) how will the data be archived.

The specific QA/QC requirements developed for NE Cape are consistent with those presented in the DoD Quality Systems Manual (QSM), Version 4.2 (DoD, 2010).

#### **WHO WILL USE THE DATA?**

The data will be used by the USACE, the ADEC, the landowners, Kukulget Inc. in Savoonga, Alaska, and Sivuqaq, Inc., in Gambell, Alaska, and other stakeholders.

#### **WHAT WILL THE DATA BE USED FOR?**

The data will be used to do the following:

- Determine whether the remediation goals have been met at Site 13, Site 31, Site 21, Site 28, Site 10, and the MOC
- Determine whether the MOC excavation activities and Site 28 sediment removal activities are impacting nearby surface waters

- Determine whether natural attenuation is occurring in groundwater at the MOC
- Determine whether water treatment methods are adequately removing contamination in order to comply with discharge criteria
- Determine whether PCB contamination is present in four distinct sections of road across the site
- Define the extent of arsenic contamination at Site 21
- Characterize drum contents and contaminated soils for proper disposal

**WHAT TYPES OF DATA ARE NEEDED? (target analytes, analytical groups, field screening, on-site analytical or off-site laboratory techniques, sampling techniques)**

The planning team consists of the USACE, the ADEC, and Bristol. Professional disciplines include project managers (PMs), engineers, hydrogeologists, geologists, chemists, risk assessors, and scientists who determined the data needs for each of the HTRW project areas. Tables 11-1 (soil), 11-2 (water) and 11-3 (waste) summarize the matrices, estimated number of confirmation samples, and analyses for the individual sites at NE Cape. Tables 15-1 through 15-5 summarize specific analytes, empirical reporting limits (detection limit [DL], limit of detection [LOD], limit of quantitation [LOQ]), and site-specific cleanup levels. The tables do not address the number of samples that will be submitted to the field-screening laboratory. Discrete samples for DRO from the MOC will be submitted to the field-screening laboratory, and results will be used to direct the removal action at the MOC. Field-screening laboratory results will not be used to confirm that site cleanup goals have been achieved. Discrete samples for PCBs from Site 13 and Site 31 will be submitted to the field-screening laboratory to support excavation activities. Field-screening results will be used to direct the removal actions at these sites. Confirmation samples submitted to the fixed laboratory for PCB analysis may be composited as described in this worksheet in the “How” subsection of “Where, When, and How Should the Data be Collected/Generated?” (page 59). The same sample collection criteria are used for the field laboratory samples and confirmation samples for consistency. The field-



screening laboratory is not certified, but does employ similar extraction and analytical techniques as the certified confirmation laboratory (TestAmerica).

Field-screening and confirmation samples will be collected in accordance with the ADEC Draft Field Sampling Guidance (ADEC, 2010) and Bristol SOPs (listed in Worksheet #21 and fully presented in Attachment 1). Site-specific sampling programs are described in the latter sections of this worksheet.

The goal of the HTRW RAs is to implement selected remedies for the NE Cape site, as detailed in the Final Decision Document for the NE Cape HTRW Project (USACE, 2009).

## **MATRICES**

The matrices for samples collected at NE Cape are soil (surface and subsurface), sediment, and water (surface water and groundwater). Concrete may be sampled with PCB wipes at Site 13 and Site 31. Liquids from drums at Site 10 may be sampled for waste characterization purposes.

## **HOW "GOOD" DO THE DATA NEED TO BE IN ORDER TO SUPPORT THE ENVIRONMENTAL DECISION?**

Laboratory analytical data must be determined to be of usable quality for regulatory purposes. The LODs should be at or below evaluation criteria. Tables 15-1 through 15-5 list the COCs, site-specific cleanup levels and empirical DLs, LODs, and LOQs. Cells in Table 15-1 with cleanup levels highlighted in green indicate analytes whose cleanup levels are less than the LOD.

Analytical methods were selected during the planning process to ensure that the LODs for the various analytes are adequate to make decisions in the HTRW RA or additional site characterization. Field instrumentation will be selected to cover the range of variation for the parameters being measured (refer to Worksheet #22). Additional detail on sampling methods, analyses, and equipment is provided in subsequent QAPP worksheets.

All soil and groundwater results will be compared to site-specific cleanup levels for the NE Cape project specified in the Decision Document, HTRW, Project #F10AK096903\_05.09\_0500\_a 200\_1e, NE Cape FUDS, St Lawrence Island, Alaska (USACE, 2009). COCs not listed in the 2009 Decision Document will be compared to ADEC cleanup criteria in 18 AAC 75.341, Table B1 and Table C. All confirmation sample results will be compared to the performance measurement criteria shown in Tables 15-1 and 15-2 to determine usability. The RA data must be suitable for making a determination if further removal action is necessary or to demonstrate that cleanup goals have been achieved to ensure site closure.

**HOW MUCH DATA ARE NEEDED? (Number of samples for each analytical group, matrix, and concentration.)**

Tables 11-1(soil), 11-2 (water), and 11-3 (waste) list the estimated number of analytical samples for each matrix and the analytical suites for which the samples will be analyzed. The tables list the various sites and appropriate analyses for each site. The actual number of confirmation samples collected and analyzed will be based on the size of the excavations at removal action sites. Excavation and stockpile sample quantities will be consistent with the ADEC *Draft Field Sampling Guidance* (ADEC, 2010), except as noted for alternative sampling frequencies. Tables 15-1 and 15-2 contain specific analytes, their analytical sensitivity levels, and site-specific cleanup criteria.

**WHERE, WHEN, AND HOW SHOULD THE DATA BE COLLECTED/GENERATED?**

**Where:**

Sampling data will be collected from Sites 6, 10, 13, 21, 26, 28, 31, the MOC, the fuel containment area, and Cargo Beach. If the contract options are exercised, samples may be collected at Site 8, along roadway segments, and at a suspected pipeline break between sites 3 and Site 7. Sampling activity at Site 8 is currently unfunded, and sampling at the

suspected pipeline break and along roadway segments remains subject to available funding as of May 29, 2013. Sampling details in these areas are outlined below.

MOC Subsurface Soil, Groundwater, and Surface Water Sampling Locations: The MOC once provided the majority of the site infrastructure, including central housing, administrative buildings, power generation sites, fuel storage tanks, and maintenance areas for the entire NE Cape facility (see Figures 4 through 6 and Figure 12 of the Work Plan). Multiple sites, including Sites 10, 11, 13, 15, 19, and 27 comprise the MOC. The primary COCs in shallow groundwater at the MOC are gasoline range organics, DRO, RRO, benzene, and naphthalene. According to the USACE, the affected area comprises approximately 175,000 (USACE, 2009) square feet. Nine monitoring wells were sampled at the MOC in 2010, 2011 and 2012. In 2012 two of the wells sampled in prior years (MW88-4 and MW88-5 were abandoned after sampling due to encroachment by POL excavations. In 2013, the remaining 7 monitoring wells will be sampled for COCs and MNA parameters. Also in 2013, PCS will continue to be removed at the MOC and confirmation samples will be sent to the fixed-based analytical laboratory to confirm that the various areas within the MOC have been cleaned up to the site-specific cleanup level of 9,200 mg/kg DRO. POL excavation floor samples will be collected at a rate of 1 sample per 250 square feet; if the excavation floor is flooded, an alternate sampling rate of 1 sample per 1,600 square feet of flooded floor will be used. The alternate sampling rate for flooded excavation floors was approved by ADEC on August 23, 2012 via email. Surface water samples will also be collected from three locations pre-, during, and post-excavation at the MOC. The samples will be collected at locations near the MOC and all samples will be analyzed for DRO/RRO, BTEX, and PAHs. The same locations were sampled in 2012 and were in the Western Drainage, the pond where soil sample 11NC28SS003 was collected in 2011, and the first pond north of the Eastern Drainage (See figure 5). The surface water samples collected from the Western Drainage will be from a location

upgradient of activities associated with the Site 28 Phase I Sediment Removal. Water samples may be collected from lined POL stockpiles if soils are wet or rainwater is present. Samples will be collected after treatment and analyzed for BTEX and PAHs to ensure they meet surface water discharge criteria.

During 2011, approximately 10 drums were exposed between MOC Excavation Area J1A and MOC Site 10. One of the drums was punctured when it was being unearthed and water mixed with POL liquid seeped out. The exposed drums and drum liquid were removed and disposed of. In 2012, a metal detector was used to identify and mark drum locations at Site 10 adjacent to J1A and drum removal initiated. In 2013 drum and visibly stained soil removal will continue. Following drum, drum liquid, and POL-stained soil excavation, confirmatory soil samples will be collected and analyzed for GRO, VOCs, DRO, RRO, PAHs, PCBs, and the 8 RCRA metals, plus nickel, vanadium, and zinc. If confirmation samples indicate that soil cleanup levels have not been achieved, soil excavation will continue until cleanup levels have been achieved or the contracted tonnage (including exercised options) has been reached. Clean backfill will be placed in the excavation to make it level with the surrounding topography and to avoid ponding. The re-contoured area will be seeded with 70% by weight tufted hairgrass and 30% by weight red fescue at a rate of 1 pound per 1,000 square feet, and fertilized using granular 20-20-10 Nitrogen-Phosphorus-Potassium at a rate of 500 pounds per acre.

Site 21 Subsurface Soil and Surface Water Sampling: Site 21 included the wastewater treatment system for the main housing and operations complex. Located west of the perimeter road, the site consisted of a concrete septic settling tank, which discharged via an 8-inch insulated cast-iron pipe to the wetland area approximately 450 feet west. The septic tank compartments were cleaned and decommissioned, along with the utilidor

corridor, which extended from the main complex to the septic tank, and the wooden utilidor outfall line, during the 2003 RA.

Following the 2003 RA, confirmation soil samples were collected and analyzed for PCBs. In 2003, PCBs were detected above cleanup levels in one location situated directly beneath the outfall piping, adjacent to the septic tank; 10.4 tons of PCB-contaminated soils were excavated from Site 21 in 2010. Another location at Site 21 that was excavated in 2010 contains an unusually high concentration of arsenic (170 mg/kg). In 2011, 16.7 tons of arsenic-contaminated soil was removed. Sample results from background samples collected in 2011 indicated that the arsenic at Site 21 is not naturally occurring.

In 2012 the excavation continued to expand. There is no practical in field arsenic test to use as excavation guidance. All samples had to be sent off to a fix based lab outside of Alaska. This being the case soil excavation was conducted in two phases. The first phase extended the existing excavation 3 feet in all directions and two feet below groundwater level. After the excavation was widened and deepened, confirmation samples were collected and sent to the fixed base lab. Three of the sidewall samples contained arsenic in excess of the site-specific cleanup level.

The second round of excavation removed an additional 55.66 tons from locations corresponding to three samples with arsenic exceeding the cleanup level from the initial phase of excavation. Four confirmation samples were collected from the sidewalls, and one sample was collected from the floor of the newly excavated areas; all four contained concentrations of arsenic above cleanup levels.

In addition to soil samples, surface water samples were collected in 2012. Arsenic was not detected in concentrations exceeding the cleanup level in the surface water samples.

In 2013, Prior to excavation, sampling shall be performed to delineate the horizontal and vertical extent of soil contaminated with arsenic above 11 mg/kg. Fifty one (51) primary samples will be collected as grab samples from the ground surface to 3 feet below the ground surface (bgs). Samples will be collected using a hand auger, or other agreed upon mechanism that will be determined in the field through consultation field team members and the on-site QAR. Three samples will be collected from each of 17 borings: one sample at approximately 1 foot bgs, another at 2 feet bgs, and the other at 3 feet bgs. The samples will be submitted to a fixed base laboratory for arsenic analysis on a quick turnaround basis. The resulting laboratory data shall be used to plan and guide excavation. Results will be reported by creating a map that highlights concentrations above cleanup levels, indicating a proposed excavation area, and including an estimated volume of soil to be excavated. This map will be presented to USACE and DEC for comment and discussion prior to commencement of excavation. Three additional borings will be placed and nine additional samples will be collected after discussions between ADEC, USACE PDT, and Bristol after the potential data gaps are identified. The three boring locations may be used to determine whether any arsenic above cleanup levels remains outside of the initial sample area based on the initial boring results..

Confirmation soil sampling associated with excavation activities will be in accordance with DEC guidance, including collecting samples from the floor of the excavation at a rate of 1 sample for every 400 square feet of flooded floor. Following removal of arsenic-contaminated soil, the Site 21 excavation(s) will be backfilled to match surrounding topography using clean material from the borrow source.

The upper 0.5 foot of backfill will consist of a majority of fine material obtained from the local borrow source, which is more likely to support vegetation growth than course material, and will be seeded with 70% by weight tufted hairgrass and 30% by weight red

fescue at a rate of 1 pound per 1,000 square feet, and fertilized using 20-20-10 N-P-K at a rate of 500 pounds per acre. Seeding shall be completed before August 1, 2013.

Site 28 Sediment, Soil, MI Soil and Surface Water Sampling: Site 28 lies north of the MOC and flows north into the Suqitughneq River. This site has been impacted by fuel releases from the bulk fuel storage tanks and other possible releases from floor drains originating in maintenance and operations buildings at the MOC. Surface water run-off and subsurface water seeps from the MOC gravel pad drain into the tundra and wetland area. Three drainages originate from the MOC gravel pad and contribute flow to Site 28 (Figure 10 in Work Plan).

Sampling activities have occurred at the drainage basin between 1994 and 2001. The primary COCs in sediments are chromium, lead, zinc, PCBs, PAHs, DRO, and RRO. The highest concentrations of contaminants are located proximal to the edge of the MOC immediately below two culverts that were removed in 2010, which are located in the middle and western drainages. The highest concentrations of most COCs are located within this zone according the 2009 Decision Document (USACE, 2009).

Surface water samples were collected in the drainage basin in 1994, 1996, and 2001. Concentrations of DRO, TPH, PCBs, and lead were elevated in 1994 surface water samples. Sampling events performed in 2001 indicated elevated concentrations of DRO ranging from 0.39 to 2.3 mg/L, but PCB and RRO concentrations were not elevated.

In 2010, the manhole was cleaned and removed, and 91 feet of culvert was removed and capped at Site 28 by Bristol. The extent and magnitude of sediment/soil contamination was delineated in 2011 through the collection of sediment and soil samples along transects and at discrete locations throughout the basin. Bristol performed a sediment mapping and sampling effort within the Site 28 Drainage Basin in July 2012. Sediment was defined as all loose material (mineral and organic) except for that which is actively growing

vegetation or is part of the vegetative mat. The sediment mapping was conducted in two phases: during the first phase, streams and ponds in the drainage basin were visually and manually inspected to define the horizontal boundaries of the sediment areas; during the second phase, probing was conducted to determine the thickness of sediment and the composition of the underlying material in each sediment area. Approximately 400 cubic yards of sediment was mapped within the Site 28 drainage basin in 2012. After the mapping effort, 51 primary sediment samples were collected from the mapped sediment areas to delineate the extent and magnitude of contamination at the site. Analytical results from the sampling effort indicated that fuel, PCBs, and metal contamination was present within the drainage basin, and the highest contaminant concentrations were generally found adjacent to the MOC pad.

Two sediment removal procedures were employed during the 2012 field season: the first was removal by an excavator; the second was a Venturi dredge and geotextile dewatering tube combination.

Sediment removal will continue in 2013 using both methods of removal – dredge and excavator- depending on in field condition and access issues. In easily accessible areas an excavator may be used for sediment removal. The Ventura dredge will be used for all other removal actions.

Bristol will continue contaminated sediment removal operations that were initiated in 2012 to remove approximately 140 bank cubic yards (bcy) of contaminated sediment. Bristol removed 20.6 bcy of sediment in 2012, leaving 119.4 remaining to be removed under contract W911KB-12-C-0003. Additionally, Bristol will remove 260 bcy of sediment under contract W911KB-13-C-0004.

Site 13 Subsurface Soil Sampling Locations: Site 13, located in the MOC, consisted of the Heat and Electrical Power Building (Building 110). Several tanks, diesel generators, and



power transformers were formerly located at this site. An estimated 2,181 tons of PCB-contaminated soil was excavated from Site 13 in 2012.

The PCB soil concentrations are elevated at one spot in the Site 13 excavations. In 2013, additional PCB-contaminated soils will be excavated and PCS will be removed from Site 13. The excavation at this site has encroached into the POL Plumes A2, B1, and B2. Water that may have been rainwater or groundwater persisted in the southwest segment of the Site 13 excavation in 2012. When the remaining PCB contaminated soil is removed, PCS excavation will begin.

Site 31 Subsurface Soil Sampling Locations: Site 31 is located uphill from the MOC, south towards a valley at the base of Mt. Kangukhsam. The site formerly contained four large antennae, a central main electronics building, supporting structures, and seven ASTs, all of which were demolished and removed during the 2003 removal action.

A total of 118 tons of PCB-contaminated soil was excavated south and west of the former main electronics building, adjacent to a former transformer pad, and at the septic tank outfall during the 2005 field season. Seventy-nine tons of PCB-contaminated concrete were also removed from portions of the Building 1001 foundation.

Soil samples have been collected to analyze for petroleum hydrocarbons and PCBs associated with the site. Although groundwater has not been encountered at Site 31, surface water runoff has entered the excavations during significant precipitation events. Three previously identified PCB-contaminated areas were excavated in 2005.

Confirmation samples collected in 2012 indicate that PCB concentrations remain above cleanup levels in one location. Approximately 2,704 tons of PCB-contaminated soil was excavated from Site 31 in 2012. In 2013, additional PCB-contaminated soils will be removed to reach cleanup objectives (1.0 mg/kg PCBs) (see Figure 8 in the Work Plan). Groundwater has not been encountered in the excavation at Site 31.

Cargo Beach Site 6 and MOC Bulk Bag Staging Areas MI Sampling: There are a number of locations across the former installation that Bristol has frequently used as staging areas for loaded bulk bags. Following discussions with ADEC, it was decided that the staging areas should be sampled to ensure that contaminants from the bulk bags are not being spread to these staging areas. Bristol sampled 12 DUs for DRO and PCBs across four bulk bag staging areas, including six DUs at Cargo Beach, four DUs at Site 6, one DU at the MOC, and one DU at Site 26. One DU, an area north of the ISO tank fuel area, still needs the initial round of MI sampling; this will occur during the 2013 season. The DUs described here were sampled to provide a baseline for contaminant concentrations. Each DU will be sampled again at project completion to document any impacts related to RA activities.

**When:**

Confirmation samples at Sites 13, 31, and the MOC excavations will be collected following excavation activities; when field-laboratory results indicate that excavations meet the project cleanup goals. MOC groundwater samples will be collected once during the 2013 summer field season and will be sampled prior to excavation activities at the MOC.

Surface water samples adjacent to the MOC (at the southern edge of Site 28) will be collected before, during, and after POL excavation activities are performed at the MOC. MOC surface water sample collection frequency may be increased if increased turbidity or effluent is noted in the wetlands due to the MOC excavation activities.

Confirmation samples, including floor samples collected 2 feet below the water table will be collected at Site 21 following excavation of contaminated soil to confirm that project cleanup goals have been met.

Three rounds of surface water samples shall be collected at Site 21 and analyzed in the field for turbidity, and in a fixed laboratory for total and dissolved arsenic. One round of

samples shall be collected prior to excavation, one during, and one after excavation and backfilling is complete.

A contaminated sediment removal action will occur in the Site 28 drainage basin. Confirmation soil samples will be collected at Site 28 after sediment removal has occurred. Additional samples that will be collected at Site 28 include: surface water samples from three locations collected before, during, and after the sediment removal effort and periodic samples during dredging/removal activities; dewatered sediment samples from geotextile tubes; and water samples from the primary and secondary dewatering containments; MI soil samples at Site 28 will be collected prior to the installation of water impoundment areas and treated water discharge. MI soil samples will be collected for the staging area baseline when the bags are removed from the site.

Waste characterization samples will be collected at Site 10 from any POL liquids in drums.

**How:**

The sampling design detailed in the Scope of Work was selected as a result of the Decision Document (USACE, 2009) to meet cleanup objectives. Table 11-1 summarizes the soil sampling program at NE Cape, and Table 11-2 presents the sampling design for aqueous samples. The tables include the following information: sample media, estimated quantity of samples to be collected, empirical sample IDs, sampling techniques and tools, analytical suites, QC samples, and sampling rationale. Additional detail on sample collection is provided in Worksheet #17.

Further details on the sampling for each medium are outlined on page 89, under the heading POL and PCB Confirmation Samples.

(Intentionally blank)

Table 11-1 Soil and Sediment Field Sampling Program NE Cape

| Sample Location                                                           | Total Depth (ft bgs)  | Point ID (Location ID)                                                                                                | Sample ID (the last digits identify the chronological order of collection) | Matrix | Sample Type       | Sampling Tool                                         | Sampling Frequency                                                                                                                                                                                             | Sample Depth (ft bgs)                                                                                                           | Expected Concentration Level | Analytical Suite |             |            |                       |                         |              |              |                        |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      | Sampling Rationale                          | Contractor Field SOP |
|---------------------------------------------------------------------------|-----------------------|-----------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|--------|-------------------|-------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|------------------------------|------------------|-------------|------------|-----------------------|-------------------------|--------------|--------------|------------------------|-----------------|--------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|---------------------------------------------|----------------------|
|                                                                           |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              | BTEX - 8260B     | GRO - AK101 | VOCs-8260B | DRO/RRO - AK102/AK103 | DRO/RRO SG- AK102/AK103 | PAHs - 8270C | PCBs - 8082A | 1*Metals-9 6020A/7471B | Arsenic - 6020A | Glycols-8015 | TOC - 9060 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| MOC                                                                       |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              |                  |             |            |                       |                         |              |              |                        |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| Floor and sidewalls of excavation area(s) (See Figure 5 of the work plan) | Variable              | MOC-[Excavation Area]-# (Loc IDs will chronologically increase in the order collected unless resampling is necessary) | 13NCMOCSS001                                                               | Soil   | Grab              | stainless spoon                                       | Floor: two samples for first 250 square feet, one for each additional 250 square feet. Sidewalls: one sample for every 20 linear feet. If excavation floor is flooded, one sample for every 1,600 square feet. | Confirmation samples will be collected from the floor and sidewalls of the excavation                                           | Low to Medium                | 0                | 0           | 0          | 128                   | 0                       | 0            | 0            | 0                      | 0               | 0            | 0          | 0                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                      | BERS-01, BERS-03, BERS-04, BERS-05, BERS-11 |                      |
| MOC Field QC Samples                                                      |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              |                  |             |            |                       |                         |              |              |                        |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| Field Duplicates                                                          | Same as parent sample | Same as parent sample                                                                                                 | 13NCMOCSS###                                                               | Soil   | QC                | stainless spoon, bowl for mixing and splitting sample | One duplicate per 10 primary samples                                                                                                                                                                           | Same as parent sample                                                                                                           | Low                          | 0                | 0           | 0          | 13                    | 0                       | 0            | 0            | 0                      | 0               | 0            | 0          | 0                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Field QC                                             | Same as parent sample                       |                      |
| MS/MSDs for Grab Samples                                                  | Same as parent sample | Same as parent sample                                                                                                 | Same as parent sample                                                      | Soil   | QC                | stainless spoon, bowl for mixing and splitting sample | One set per extraction batch                                                                                                                                                                                   | Same as parent sample                                                                                                           | Low                          | 0                | 0           | 0          | 10                    | 0                       | 0            | 0            | 0                      | 0               | 0            | 0          | 0                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Field QC Note: One set of MS/MSD samples = 2 samples | Same as parent sample                       |                      |
| MOC Total Soil QC Samples                                                 |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              | 0                | 0           | 0          | 33                    | 0                       | 0            | 0            | 0                      | 0               | 0            | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| MOC Total Soil Samples                                                    |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              | 0                | 0           | 0          | 161                   | 0                       | 0            | 0            | 0                      | 0               | 0            | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| Site 10 Drum Area Excavation                                              |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              |                  |             |            |                       |                         |              |              |                        |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| Floor and Sidewalls of Drum Area (See Figure 9 of the work plan)          | Variable              | 10-#                                                                                                                  | 13NC10SS01                                                                 | Soil   | Grab              | stainless spoon                                       | Once                                                                                                                                                                                                           | Variable                                                                                                                        | Low to Medium                | 0                | 42          | 42         | 42                    | 0                       | 42           | 42           | 42                     | 0               | 42           | 0          | Once drums are located and uncovered, soil samples will be collected for analyses to identify CoCs. Soil beneath and in close proximity to the removed barrels will be sampled to assure no contaminaiton remains.                                                                                                                                                                                                                                                                                                                          | BERS-01, BERS-03, BERS-04, BERS-05, BERS-11          |                                             |                      |
| Site 10 Field QC Samples                                                  |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              |                  |             |            |                       |                         |              |              |                        |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| Field Duplicates                                                          | Variable              | Same as parent sample                                                                                                 | 13NC10SS04 or other unique ID.                                             | Soil   | QC                | spoon, bowl for mixing and splitting sample           | One duplicate per 10 primary samples                                                                                                                                                                           | Same as parent sample                                                                                                           | Low to Medium                | 0                | 5           | 5          | 5                     | 0                       | 5            | 5            | 5                      | 0               | 5            | 0          | QC                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Same as parent sample                                |                                             |                      |
| MS/MSDs for Grab Samples                                                  | Variable              | Same as parent sample                                                                                                 | Same as parent sample                                                      | Soil   | QC                | stainless spoon, bowl for mixing and splitting sample | One set per extraction batch                                                                                                                                                                                   | Same as parent sample                                                                                                           | Low to Medium                | 0                | 4           | 4          | 4                     | 0                       | 4            | 4            | 4                      | 0               | 4            | 0          | QC Note: One set of MS/MSD samples = 2 samples                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Same as parent sample                                |                                             |                      |
| Trip Blanks                                                               | NA                    | NA                                                                                                                    | [sample shipment date]TripBlank# (for example, 13NC072312TripBlank1)       | Water  | QC                | NA                                                    | 1 per cooler with VOCs                                                                                                                                                                                         | NA                                                                                                                              | Low                          | 0                | 4           | 4          | 0                     | 0                       | 0            | 0            | 0                      | 0               | 0            | 0          | Trip blanks will accompany all sample shipments and will be placed in coolers containing GRO and VOC samples.                                                                                                                                                                                                                                                                                                                                                                                                                               | NA                                                   |                                             |                      |
| Site 10 Total QC Samples                                                  |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              | 0                | 17          | 17         | 13                    | 0                       | 13           | 13           | 13                     | 0               | 13           | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| Site 10 Total Soil Samples                                                |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              | 0                | 59          | 59         | 55                    | 0                       | 55           | 55           | 55                     | 0               | 55           | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| Site 13                                                                   |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              |                  |             |            |                       |                         |              |              |                        |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| Floor and sidewalls of excavation area (See Figure 6 of the work plan)    | Variable              | 013-# (Loc IDs will chronologically increase in the order collected unless resampling is necessary)                   | 13NC13SS001                                                                | Soil   | Composite or Grab | stainless spoon                                       | Floor: one sample per 25 square feet. Sidewalls: one sample for every 5 linear feet. If excavation floor is flooded, one sample for every 1,600 square feet.                                                   | Up to 9 contiguous grab samples may be collected from the floor or sidewalls of the excavation and composited at the laboratory | Low                          | 0                | 0           | 0          | 0                     | 0                       | 0            | 68           | 0                      | 0               | 0            | 0          | Field screening will indicate when cleanup goals have potentially been achieved. Confirmation samples will be collected from the floor and sidewalls if the excavation can be safely entered. If excavation depths are deemed unsafe for entry, then samples will be collected from the center of an excavator bucket that will be used to collect soil samples. The number of samples shown in this table assumes an approximate quantity of 135 tons of contaminated soil removed under base contract, split between Site 13 and Site 31. | BERS-01, BERS-03, BERS-04, BERS-05, BERS-11          |                                             |                      |
| Site 13 Field QC Samples                                                  |                       |                                                                                                                       |                                                                            |        |                   |                                                       |                                                                                                                                                                                                                |                                                                                                                                 |                              |                  |             |            |                       |                         |              |              |                        |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                      |                                             |                      |
| Field Duplicates                                                          | Same as parent sample | Same as parent sample                                                                                                 | 13NC13SS###                                                                | Soil   | QC                | stainless spoon, bowl for mixing and splitting sample | One duplicate per 10 primary samples                                                                                                                                                                           | Same as parent sample                                                                                                           | Low                          | 0                | 0           | 0          | 0                     | 0                       | 0            | 7            | 0                      | 0               | 0            | 0          | Field QC duplicate samples will be collected from the same grids as the parent sample and submitted in similar fashion after homogenizing in a stainless bowl. The laboratory will composite the duplicate sample if necessary.                                                                                                                                                                                                                                                                                                             | Same as parent sample                                |                                             |                      |
| MS/MSDs for Grab Samples                                                  | Same as parent sample | Same as parent sample                                                                                                 | Same as parent sample                                                      | Soil   | QC                | stainless spoon, bowl for mixing and splitting sample | One set per extraction batch                                                                                                                                                                                   | Same as parent sample                                                                                                           | Low                          | 0                | 0           | 0          | 0                     | 0                       | 0            | 7            | 0                      | 0               | 0            | 0          | Field QC Note: One set of MS/MSD samples = 2 samples                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Same as parent sample                                |                                             |                      |



Table 11-1 Soil and Sediment Field Sampling Program NE Cape (continued)

| Sample Location                                                                                                                                                                                         | Total Depth<br>(ft bgs)                                                                                      | Point ID<br>(Location ID)                                                                                          | Sample ID (the last<br>digits identify the<br>chronological order of<br>collection) | Matrix | Sample<br>Type       | Sampling<br>Tool                                                                                             | Sampling Frequency                                                                                                                                                                                                                   | Sample Depth<br>(ft bgs)                                                                                                                                | Expected<br>Concentratio<br>n Level | Analytical Suite |             |            |                         |                            |              |              |                          |                 |              |            | Sampling Rationale                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Contractor Field<br>SOP                           |  |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|--------|----------------------|--------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------|------------------|-------------|------------|-------------------------|----------------------------|--------------|--------------|--------------------------|-----------------|--------------|------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------|--|--|
|                                                                                                                                                                                                         |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     | BTEX - 8260B     | GRO - AK101 | VOCs-8260B | DRO/RRO-<br>AK102/AK103 | DRO/RRO SG-<br>AK102/AK103 | PAHs - 8270C | PCBs - 8082A | 1Metals-9<br>6020A/7471B | Arsenic - 6020A | Glycols-8015 | TOC - 9060 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Site 13 Total Soil QC Samples                                                                                                                                                                           |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     | 0                | 0           | 0          | 0                       | 0                          | 0            | 21           | 0                        | 0               | 0            | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Site 13 Total Soil Samples                                                                                                                                                                              |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     | 0                | 0           | 0          | 0                       | 0                          | 0            | 89           | 0                        | 0               | 0            | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Site 31                                                                                                                                                                                                 |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     |                  |             |            |                         |                            |              |              |                          |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Floor and sidewalls<br>of excavation area<br>(See Figure 7 of<br>the work plan)                                                                                                                         | Variable                                                                                                     | 031-# (Loc IDs<br>will chronologically<br>increase in the<br>order collected<br>unless resampling<br>is necessary) | 13NC31SS001                                                                         | Soil   | Composite<br>or Grab | stainless spoon                                                                                              | Floor: one per 25<br>square feet. Sidewalls:<br>one sample for every 5<br>linear feet. If excavation<br>floor is flooded, one<br>sample for every 1,600<br>square feet.                                                              | Up to 9<br>contiguous grab<br>samples may be<br>collected from<br>the floor or<br>sidewalls of the<br>excavation and<br>composited at<br>the laboratory | Low                                 | 0                | 0           | 0          | 0                       | 0                          | 0            | 68           | 0                        | 0               |              | 0          | Field screening will indicate when cleanup goals have potentially<br>been achieved. Confirmation samples will be collected from the<br>floor and sidewalls if the excavation can be safely entered. If<br>excavation depths are deemed unsafe for entry then samples will<br>be collected from the center of an excavator bucket that will be<br>used to collect soil samples. The number of samples shown in<br>this table assumes an approximate quantity of 135 tons of<br>contaminated soil removed, split between Site 13 and Site 31.                                                                                                                                                                             | BERS-01, BERS-03,<br>BERS-04, BERS-05,<br>BERS-11 |  |  |
| Site 31 Field QC Samples                                                                                                                                                                                |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     |                  |             |            |                         |                            |              |              |                          |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Field Duplicates                                                                                                                                                                                        | Same as<br>parent<br>sample                                                                                  | Same as parent<br>sample                                                                                           | 13NC31SS###                                                                         | Soil   | QC                   | stainless spoon, bowl for<br>mixing and splitting sample                                                     | One duplicate per 10<br>primary samples                                                                                                                                                                                              | Same as parent<br>sample                                                                                                                                | Low                                 | 0                | 0           | 0          | 0                       | 0                          | 0            | 7            | 0                        | 0               |              | 0          | Field QC duplicate samples will be collected from the same grids<br>as the parent sample and submitted in similar fashion. The<br>laboratory will composite the duplicate sample.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Same as parent<br>sample                          |  |  |
| MS/MSDs for Grab<br>Samples                                                                                                                                                                             | Same as<br>parent<br>sample                                                                                  | Same as parent<br>sample                                                                                           | Same as parent sample                                                               | Soil   | QC                   | stainless spoon, bowl for<br>mixing and splitting sample                                                     | One set per extraction<br>batch                                                                                                                                                                                                      | Same as parent<br>sample                                                                                                                                | Low                                 | 0                | 0           | 0          | 0                       | 0                          | 0            | 7            | 0                        | 0               |              | 0          | Field QC Note: One set of MS/MSD samples = 2 samples                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Same as parent<br>sample                          |  |  |
| Site 31 Total Soil QC Samples                                                                                                                                                                           |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     | 0                | 0           | 0          | 0                       | 0                          | 0            | 21           | 0                        | 0               |              | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Site 31 Total Soil Samples                                                                                                                                                                              |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     | 0                | 0           | 0          | 0                       | 0                          | 0            | 89           | 0                        | 0               |              | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Site 21                                                                                                                                                                                                 |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     |                  |             |            |                         |                            |              |              |                          |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| 51 primary<br>samples will be<br>initially collected to<br>characterize (map)<br>the extent of<br>arsenic along with<br>floor and sidewalls<br>of excavation area<br>(See Figure 8 of<br>the work plan) | 1.0, 2.0 and<br>3.0 feet bgs<br>(borings),<br>bottom and<br>sidewalls of<br>excavation<br>(confirmation<br>) | 021-# (Loc IDs<br>will chronologically<br>increase in the<br>order collected<br>unless resampling<br>is necessary) | 13NC21SS001                                                                         | Soil   | Grab                 | stainless spoon                                                                                              | Floor: two samples for<br>first 250 square feet,<br>one for each additional<br>250 square feet.<br>Sidewalls: one sample<br>for every 20 linear feet.<br>If excavation floor is<br>flooded, one sample for<br>every 400 square feet. | Confirmation<br>samples can be<br>collected from<br>the floor and<br>sidewalls of the<br>excavation                                                     | Low                                 | 0                | 0           | 0          | 0                       | 0                          | 0            | 0            | 0                        | 80              |              | 0          | There is no field screening for arsenic in soil. Site<br>Characterizaation samples will be initially collected to delineate<br>arsenic contaminated soil with 9 more samples after initial<br>characterization. Following excavation, confirmation samples will<br>be collected from the floor and sidewalls if the excavation can be<br>entered safely. If excavation depths are deemed unsafe for entry,<br>then samples will be collected from the center of an excavator<br>bucket that will collect the samples. The number of samples<br>shown in this table assumes an approximate quantity of 100 tons<br>of contaminated soil removed under base contract with options<br>for additional tonnage and sampling. | BERS-01, BERS-03,<br>BERS-04, BERS-05,<br>BERS-11 |  |  |
| Site 21 Field QC Samples                                                                                                                                                                                |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     |                  |             |            |                         |                            |              |              |                          |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Field Duplicates                                                                                                                                                                                        | Same as<br>parent<br>sample                                                                                  | Same as parent<br>sample                                                                                           | 13NC21SS###                                                                         | Soil   | QC                   | stainless spoon, bowl for<br>mixing and splitting sample                                                     | One duplicate per 10<br>primary samples                                                                                                                                                                                              | Same as parent<br>sample                                                                                                                                | Low                                 | 0                | 0           | 0          | 0                       | 0                          | 0            | 0            | 0                        | 9               |              | 0          | QC                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Same as parent<br>sample                          |  |  |
| MS/MSDs for Grab<br>Samples                                                                                                                                                                             | Same as<br>parent<br>sample                                                                                  | Same as parent<br>sample                                                                                           | Same as parent sample                                                               | Soil   | QC                   | stainless spoon, bowl for<br>mixing and splitting sample                                                     | One set per extraction<br>batch                                                                                                                                                                                                      | Same as parent<br>sample                                                                                                                                | Low                                 | 0                | 0           | 0          | 0                       | 0                          | 0            | 0            | 0                        | 8               |              | 0          | Field QC Note: One set of MS/MSD samples = 2 samples                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Same as parent<br>sample                          |  |  |
| Site 21 Total Soil QC Samples                                                                                                                                                                           |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     | 0                | 0           | 0          | 0                       | 0                          | 0            | 0            | 0                        | 25              |              | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Site 21 Total Soil Samples                                                                                                                                                                              |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     | 0                | 0           | 0          | 0                       | 0                          | 0            | 0            | 0                        | 105             |              | 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Site 28 (Post-removal sampling)                                                                                                                                                                         |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     |                  |             |            |                         |                            |              |              |                          |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Streams and<br>ponded areas<br>throughout Site 28<br>where sediment<br>was removed.                                                                                                                     | 0.5                                                                                                          | 028-# (Loc IDs<br>will chronologically<br>increase in the<br>order collected)                                      | 13NC28SS01                                                                          | Soil   | Grab                 | T-handled sampler, shovel,<br>stainless spoon                                                                | Once                                                                                                                                                                                                                                 | 0.5                                                                                                                                                     | Low                                 | 56               | 0           | 0          | 56                      | 56                         | 56           | 56           | 56                       | 0               | 0            | 56         | Soil confirmation samples will be collected from dredged areas<br>throughout Site 28 where all sediment has been removed.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | BERS-01, BERS-03,<br>BERS-04, BERS-05,<br>BERS-11 |  |  |
| Site 28 Field QC Samples                                                                                                                                                                                |                                                                                                              |                                                                                                                    |                                                                                     |        |                      |                                                                                                              |                                                                                                                                                                                                                                      |                                                                                                                                                         |                                     |                  |             |            |                         |                            |              |              |                          |                 |              |            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                   |  |  |
| Field Duplicates                                                                                                                                                                                        | Same as<br>parent<br>sample                                                                                  | Same as parent<br>sample                                                                                           | 13NC28SS##                                                                          | Soil   | QC                   | T-handled sampler, shovel,<br>stainless spoon, bowl for<br>mixing and splitting sample<br>(except volatiles) | One duplicate per 10<br>primary samples                                                                                                                                                                                              | Same as parent<br>sample                                                                                                                                | Low to Medium                       | 6                | 0           | 0          | 6                       | 6                          | 6            | 6            | 6                        | 0               | 0            | 6          | QC                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Same as parent<br>sample                          |  |  |
| MS/MSDs for Grab<br>Samples                                                                                                                                                                             | Same as<br>parent<br>sample                                                                                  | Same as parent<br>sample                                                                                           | Same as parent sample                                                               | Soil   | QC                   | T-handled sampler, shovel,<br>stainless spoon, bowl for<br>mixing and splitting sample<br>(except volatiles) | One set per extraction<br>batch                                                                                                                                                                                                      | Same as parent<br>sample                                                                                                                                | Low to Medium                       | 6                | 0           | 0          | 6                       | 6                          | 6            | 6            | 6                        | 0               | 0            | 6          | QC Note: One set of MS/MSD samples = 2 samples                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Same as parent<br>sample                          |  |  |



Table 11-1 Soil and Sediment Field Sampling Program NE Cape (continued)

| Sample Location                                                                                                                       | Total Depth<br>(ft bgs)  | Point ID<br>(Location ID)                                                                 | Sample ID (the last<br>digits identify the<br>chronological order of<br>collection) | Matrix | Sample<br>Type | Sampling<br>Tool                                                                               | Sampling Frequency                                                                                                                                                                                                  | Sample Depth<br>(ft bgs) | Expected<br>Concentratio<br>n Level | Analytical Suite |             |            |                         |                            |              |              |                         |                 |              |            | Sampling Rationale | Contractor Field<br>SOP                                                                                                                                                                                                                                                                                                             |                                                            |
|---------------------------------------------------------------------------------------------------------------------------------------|--------------------------|-------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|--------|----------------|------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|-------------------------------------|------------------|-------------|------------|-------------------------|----------------------------|--------------|--------------|-------------------------|-----------------|--------------|------------|--------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|
|                                                                                                                                       |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     | BTEX - 8260B     | GRO - AK101 | VOCs-8260B | DRO/RRQ-<br>AK102/AK103 | DRO/RRQ SG-<br>AK102/AK103 | PAHs - 8270C | PCBs - 8082A | Metals-9<br>6020A/7471B | Arsenic - 6020A | Glycols-8015 | TOC - 9060 |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Trip Blanks                                                                                                                           | NA                       | NA                                                                                        | [sample shipment<br>date]TripBlank#<br>(for example,<br>13NC072313TripBlank1)       | Solid  | QC             | NA                                                                                             | 1 per cooler with VOCs                                                                                                                                                                                              | NA                       | Low                                 | 4                | 0           | 0          | 0                       | 0                          | 0            | 0            | 0                       | 0               | 0            | 0          | 0                  | Trip blanks will accompany all sample shipments and will be placed in coolers containing BTEX samples.                                                                                                                                                                                                                              | NA                                                         |
| Site 28 Total QC Samples                                                                                                              |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     | 22               | 0           | 0          | 18                      | 18                         | 18           | 18           | 18                      | 0               | 0            | 18         |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Site 28 Total Samples                                                                                                                 |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     | 78               | 0           | 0          | 74                      | 74                         | 74           | 74           | 74                      | 0               | 0            | 74         |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Site 28 (Post-Impoundment MI sampling)                                                                                                |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     |                  |             |            |                         |                            |              |              |                         |                 |              |            |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Water treatment<br>area, sumps and<br>discharge area                                                                                  | 0.5                      | 028-# (Loc IDs<br>will chronologically<br>increase in the<br>order collected)             | 13NC28MI01                                                                          | Soil   | MI             | Multi-Incremental collection<br>using stainless spoon                                          | Once                                                                                                                                                                                                                | 0.5                      | Low                                 | 5                | 0           | 0          | 5                       | 0                          | 5            | 5            | 5                       | 0               | 0            | 0          | 0                  | MI samples will be collected from beneath and areas immediately surrounding sumps, treatment area and discharge area after work is completed. Note: The number of samples collected may vary depending on if additional sumps are constructed to complete the task.                                                                 | BERS-01, BERS-03,<br>BERS-04, BERS-05,<br>BERS-11, BERS-14 |
| Site 28 Field QC Samples                                                                                                              |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     |                  |             |            |                         |                            |              |              |                         |                 |              |            |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Field Replicates<br>(MI) (2 samples)                                                                                                  | Same as parent<br>sample | Same as parent<br>sample                                                                  | 13NC28MI##                                                                          | Soil   | QC             | Multi-Incremental collection<br>using stainless spoon                                          | One set of replicates per<br>10 primary samples                                                                                                                                                                     | Same as parent<br>sample | Low                                 | 2                | 0           | 0          | 2                       | 2                          | 2            | 2            | 2                       | 0               | 0            | 0          | 0                  | QC                                                                                                                                                                                                                                                                                                                                  | Same as parent<br>sample                                   |
| MS/MSDs for MI<br>Samples                                                                                                             | Same as parent<br>sample | Same as parent<br>sample                                                                  | Same as parent sample                                                               | Soil   | QC             | Multi-Incremental collection<br>using stainless spoon                                          | One set per extraction<br>batch                                                                                                                                                                                     | Same as parent<br>sample | Low                                 | 1                | 0           | 0          | 1                       | 1                          | 1            | 1            | 1                       | 0               | 0            | 0          | 0                  | QC Note: One set of MS/MSD samples = 2 samples                                                                                                                                                                                                                                                                                      | Same as parent<br>sample                                   |
| Trip Blanks                                                                                                                           | NA                       | NA                                                                                        | [sample shipment<br>date]TripBlank#<br>(for example,<br>13NC072313TripBlank1)       | Solid  | QC             | NA                                                                                             | 1 per cooler with VOCs                                                                                                                                                                                              | NA                       | Low                                 | 1                | 0           | 0          | 0                       | 0                          | 0            | 0            | 0                       | 0               | 0            | 0          | 0                  | Trip blanks will accompany all sample shipments and will be placed in coolers containing BTEX samples.                                                                                                                                                                                                                              | NA                                                         |
| Site 28 Post-Impoundment Total QC Samples                                                                                             |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     | 5                | 0           | 0          | 4                       | 4                          | 4            | 4            | 4                       | 0               | 0            | 0          |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Site 28 Post Impoundment Total Samples                                                                                                |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     | 10               | 0           | 0          | 9                       | 9                          | 9            | 9            | 9                       | 0               | 0            | 0          |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Bulk Bag Areas MI Sampling                                                                                                            |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     |                  |             |            |                         |                            |              |              |                         |                 |              |            |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| 13 Decision Units:<br>6 DUs at Cargo<br>Beach, 4 DUs at<br>Site 6, and 3 DUs<br>near ISO tanks<br>(see Figure __ of<br>the work plan) | 0                        | CB-1 through CB-<br>6,<br>S6-1 through S6-4,<br>MOC-ISO-1, MOC-<br>26-1, and MOC-BS-<br>1 | 13NCBGSS01                                                                          | Soil   | MI             | Disposable stainless spoon,<br>bowl for mixing and<br>splitting sample, sieve,<br>cookie sheet | Cargo Beach: once at<br>beginning of project.<br>Site 6 and ISO tank<br>areas: twice - once<br>early in the project as<br>soon as each site<br>becomes free of bulk<br>bags, and again at the<br>end of the project | 0.5                      | Low                                 | 0                | 0           | 0          | 20                      | 0                          | 0            | 20           | 0                       | 0               | 0            | 0          | 0                  | These samples are designed to test the areas where bulk bags have been staged prior to transport and disposal offsite. Approximately 30-50 increments from each of the DUs will be collected and submitted for analysis. This task is part of the 2012 SOW and will be completed when bags and ISO tanks have been removed in 2013. | BERS-01, BERS-03,<br>BERS-04, BERS-05,<br>BERS-11, BERS-14 |
| Bulk Bag Areas MI Field QC Samples                                                                                                    |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     |                  |             |            |                         |                            |              |              |                         |                 |              |            |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Field Replicates<br>(MI)                                                                                                              | 0                        | Same as parent<br>sample                                                                  | 13NCBGSS##                                                                          | Soil   | QC             | Disposable stainless spoon,<br>bowl for mixing and<br>splitting sample                         | One replicate sample<br>(duplicate and triplicate)<br>per 10 DUs                                                                                                                                                    | 0.5                      | Low                                 | 0                | 0           | 0          | 3                       | 0                          | 0            | 3            | 0                       | 0               | 0            | 0          | 0                  | QC Note: One set of replicate samples = 2 samples                                                                                                                                                                                                                                                                                   | Same as parent<br>sample                                   |
| MS/MSDs for Grab<br>Samples                                                                                                           | 0                        | Same as parent<br>sample                                                                  | Same as parent sample                                                               | Soil   | QC             | Disposable stainless spoon,<br>bowl for mixing and<br>splitting sample                         | One set per extraction<br>batch                                                                                                                                                                                     | 0.5                      | Low                                 | 0                | 0           | 0          | 2                       | 0                          | 0            | 2            | 0                       | 0               | 0            | 0          | 0                  | QC Note: One set of MS/MSD samples = 2 samples                                                                                                                                                                                                                                                                                      | Same as parent<br>sample                                   |
| Site 8 MNA Sampling (Currently Unfunded)                                                                                              |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     |                  |             |            |                         |                            |              |              |                         |                 |              |            |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Three Decision<br>Units, UDU, MDU<br>and LDU                                                                                          | 0.5                      | UDU-1, MDU-1 and<br>LDU-1                                                                 | 13NC08SS01                                                                          | Soil   | Composite      | T-handled sampler,<br>stainless bowl for<br>compositing                                        | Once                                                                                                                                                                                                                | 0.5                      | Low                                 | 0                | 0           | 0          | 3                       | 3                          | 3            | 0            | 0                       | 0               | 0            | 3          | 3                  | Decision unit boundaries were established in 2010. Each DU will select 8 grids within the DU. Samples will only be collected from grids with surface water present. The 8-grid sediment samples for each DU will be composited. See Table 15-2 for water analyses at the grid locations.                                            | BERS-01, BERS-03,<br>BERS-04, BERS-05,<br>BERS-11          |
| Site 8 Field QC Samples                                                                                                               |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     |                  |             |            |                         |                            |              |              |                         |                 |              |            |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Field Duplicates                                                                                                                      | 0.5                      | Same as parent                                                                            | 13NC08SS04 or other                                                                 | Soil   | QC             | T-handled sampler,                                                                             | One duplicate per 10                                                                                                                                                                                                | Same as parent           | Low                                 | 0                | 0           | 0          | 1                       | 1                          | 1            | 0            | 0                       | 0               | 0            | 1          | 1                  | QC                                                                                                                                                                                                                                                                                                                                  | Same as parent                                             |
| MS/MSDs for Grab<br>Samples                                                                                                           | 0.5                      | Same as parent<br>sample                                                                  | Same as parent sample                                                               | Soil   | QC             | T-handled sampler,<br>stainless bowl for                                                       | One set per extraction<br>batch                                                                                                                                                                                     | Same as parent<br>sample | Low                                 | 0                | 0           | 0          | 1                       | 1                          | 1            | 0            | 0                       | 0               | 0            | 1          | 1                  | QC Note: One set of MS/MSD samples = 2 samples                                                                                                                                                                                                                                                                                      | Same as parent<br>sample                                   |
| Site 8 Total Sediment QC Samples                                                                                                      |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     | 0                | 0           | 0          | 3                       | 3                          | 3            | 0            | 0                       | 0               | 0            | 3          |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Site 8 Total Sediment Samples                                                                                                         |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     | 0                | 0           | 0          | 6                       | 6                          | 6            | 0            | 0                       | 0               | 0            | 6          |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |
| Roadway Sampling (Currently Unfunded)                                                                                                 |                          |                                                                                           |                                                                                     |        |                |                                                                                                |                                                                                                                                                                                                                     |                          |                                     |                  |             |            |                         |                            |              |              |                         |                 |              |            |                    |                                                                                                                                                                                                                                                                                                                                     |                                                            |

Table 11-1 Soil and Sediment Field Sampling Program NE Cape (continued)

| Sample Location                                                    | Total Depth<br>(ft bgs) | Point ID<br>(Location ID) | Sample ID (the last<br>digits identify the<br>chronological order of<br>collection) | Matrix | Sample<br>Type | Sampling<br>Tool                        | Sampling Frequency                      | Sample Depth<br>(ft bgs) | Expected<br>Concentratio<br>n Level | Analytical Suite |             |            |                          |                            |              |              |                                      |                 |              |            | Sampling Rationale                                                                                            | Contractor Field<br>SOP                           |
|--------------------------------------------------------------------|-------------------------|---------------------------|-------------------------------------------------------------------------------------|--------|----------------|-----------------------------------------|-----------------------------------------|--------------------------|-------------------------------------|------------------|-------------|------------|--------------------------|----------------------------|--------------|--------------|--------------------------------------|-----------------|--------------|------------|---------------------------------------------------------------------------------------------------------------|---------------------------------------------------|
|                                                                    |                         |                           |                                                                                     |        |                |                                         |                                         |                          |                                     | BTEX - 8260B     | GRO - AK101 | VOCs-8260B | DRO/RRO -<br>AK102/AK103 | DRO/RRO SG-<br>AK102/AK103 | PAHs - 8270C | PCBs - 8082A | <sup>1</sup> Metals-9<br>6020A/7471B | Arsenic - 6020A | Glycols-8015 | TOC - 9060 |                                                                                                               |                                                   |
| Four Test Pits on<br>Roadway<br>Segments. Exact<br>locations to be | 0.5~ 2.0                | RWS-01                    | 13NCRWSS01                                                                          | Soil   | Composite      | Excavator, stainless spoon<br>or other. | Once                                    | 0.5~ 2.0                 | Low                                 | 8                | 8           | 0          | 8                        | 0                          | 8            | 8            | 8                                    | 0               | 0            | 0          | One test pit will be excavated for each of 4 road segments. Each<br>test will have 2 samples collected.       | BERS-01, BERS-03,<br>BERS-04, BERS-05,<br>BERS-11 |
| Roadway Field QC Samples                                           |                         |                           |                                                                                     |        |                |                                         |                                         |                          |                                     |                  |             |            |                          |                            |              |              |                                      |                 |              |            |                                                                                                               |                                                   |
| Field Duplicates                                                   | 0.5                     | Same as parent<br>sample  | 13NCRWSS09 or other<br>unique ID.                                                   | Soil   | QC             | Same as parent sample                   | One duplicate per 10<br>primary samples | Same as parent<br>sample | Low                                 | 1                | 1           | 0          | 1                        | 0                          | 1            | 1            | 1                                    | 0               | 0            | 0          | QC                                                                                                            | Same as parent<br>sample                          |
| MS/MSDs for Grab<br>Samples                                        | 0.5                     | Same as parent<br>sample  | Same as parent sample                                                               | Soil   | QC             | Same as parent sample                   | One set per extraction<br>batch         | Same as parent<br>sample | Low                                 | 1                | 1           | 0          | 1                        | 0                          | 1            | 1            | 1                                    | 0               | 0            | 0          | QC Note: One set of MS/MSD samples = 2 samples                                                                | Same as parent<br>sample                          |
| Trip Blanks                                                        | NA                      | NA                        | [sample shipment<br>date]TripBlank#<br>(for example,<br>13NC072313TripBlank1)       | Solid  | QC             | NA                                      | 1 per cooler with VOCs                  | NA                       | Low                                 | 1                | 1           | 0          | 0                        | 0                          | 0            | 0            | 0                                    | 0               | 0            | 0          | Trip blanks will accompany all sample shipments and will be<br>placed in coolers containing GRO/BTEX samples. | NA                                                |
| Roadway QC Samples                                                 |                         |                           |                                                                                     |        |                |                                         |                                         |                          |                                     | 4                | 4           | 0          | 3                        | 0                          | 3            | 3            | 3                                    | 0               | 0            | 0          |                                                                                                               |                                                   |
| Roadway Total Samples                                              |                         |                           |                                                                                     |        |                |                                         |                                         |                          |                                     | 12               | 12          | 0          | 11                       | 0                          | 11           | 11           | 11                                   | 0               | 0            | 0          |                                                                                                               |                                                   |
| Pipeline Break Near Site 7 (Currently Unfunded)                    |                         |                           |                                                                                     |        |                |                                         |                                         |                          |                                     |                  |             |            |                          |                            |              |              |                                      |                 |              |            |                                                                                                               |                                                   |
| Four borings near<br>culvert under CB<br>road                      | 0.5                     | PBR-01                    | 13NCPBSS01                                                                          | Soil   | Composite      | Excavator, stainless spoon<br>or other. | Once                                    | 0.5~ 2.0                 | Low                                 | 8                | 8           | 0          | 8                        | 0                          | 0            | 0            | 0                                    | 0               | 0            | 0          | Four borings near NW toe of CB Road by culvert. Each boring will<br>have 2 samples collected.                 | BERS-01, BERS-03,<br>BERS-04, BERS-05,<br>BERS-11 |
| Pipeline Break QC Samples                                          |                         |                           |                                                                                     |        |                |                                         |                                         |                          |                                     |                  |             |            |                          |                            |              |              |                                      |                 |              |            |                                                                                                               |                                                   |
| Field Duplicates                                                   | 0.5                     | Same as parent<br>sample  | 13NCPBSS09 or other<br>unique ID.                                                   | Soil   | QC             | Same as parent sample                   | One duplicate per 10<br>primary samples | Same as parent<br>sample | Low                                 | 1                | 1           | 0          | 1                        | 1                          | 1            | 0            | 0                                    | 0               | 0            | 0          | QC                                                                                                            | Same as parent<br>sample                          |
| MS/MSDs for Grab<br>Samples                                        | 0.5                     | Same as parent<br>sample  | Same as parent sample                                                               | Soil   | QC             | Same as parent sample                   | One set per extraction<br>batch         | Same as parent<br>sample | Low                                 | 1                | 1           | 0          | 1                        | 1                          | 1            | 0            | 0                                    | 0               | 0            | 0          | QC Note: One set of MS/MSD samples = 2 samples                                                                | Same as parent<br>sample                          |
| Trip Blanks                                                        | NA                      | NA                        | [sample shipment<br>date]TripBlank#<br>(for example,<br>13NC072313TripBlank1)       | Solid  | QC             | NA                                      | 1 per cooler with VOCs                  | NA                       | Low                                 | 1                | 1           | 0          | 0                        | 0                          | 0            | 0            | 0                                    | 0               | 0            | 0          | Trip blanks will accompany all sample shipments and will be<br>placed in coolers containing GRO/BTEX samples. | NA                                                |
| Pipeline Break Total Samples                                       |                         |                           |                                                                                     |        |                |                                         |                                         |                          |                                     | 4                | 4           | 0          | 3                        | 3                          | 3            | 0            | 0                                    | 0               | 0            | 0          |                                                                                                               |                                                   |
| Pipeline Break QC Samples                                          |                         |                           |                                                                                     |        |                |                                         |                                         |                          |                                     | 12               | 12          | 0          | 11                       | 11                         | 11           | 0            | 0                                    | 0               | 0            | 0          |                                                                                                               |                                                   |

Notes:  
<sup>1</sup>Metals-9 = 8 RCRA metals (arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver) and zinc.  
bgs-below ground surface  
MI-Multi-incremental



Table 11-2 Aqueous Field Sampling Program NE Cape

| Sample Location                                                                                                                                 | Total Depth (ft bgs)             | Point ID (Location ID)                | Sample ID                                                            | Matrix | Sample Type | Sampling Tool                                         | Sampling Frequency           | Sample Depth (ft bgs) | Expected Conc Level | Analytical Suite |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           | Sampling Rationale                                                                                                                      | Contractor Field SOP                                                                                                                                                |                                                              |
|-------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|---------------------------------------|----------------------------------------------------------------------|--------|-------------|-------------------------------------------------------|------------------------------|-----------------------|---------------------|------------------|-------------|-----------------------|------------------|--------------|------------------------------------------|----------------------------------------------|-------------------------------|------------------|------------------|----|--------------|-------------|------------------|----|-----------|-----------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|
|                                                                                                                                                 |                                  |                                       |                                                                      |        |             |                                                       |                              |                       |                     | BTEX - 8260B     | GRO - AK101 | DRO/RRO - AK102/AK103 | PAHs - 8270C SIM | PCBs - 8082A | <sup>1</sup> Metals-11-Total 6020A/7470B | <sup>1</sup> Dissolved Metals-11 6020A/7470A | Arsenic (Total and Dissolved) | <sup>2</sup> MNA | Methane - RSK175 | pH | Conductivity | Temperature | <sup>3</sup> ORP | DO | Turbidity |                                                                                                                                         |                                                                                                                                                                     |                                                              |
| MOC Wells                                                                                                                                       |                                  |                                       |                                                                      |        |             |                                                       |                              |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                                                                         |                                                                                                                                                                     |                                                              |
| MOC wells;17MW-1, 88-1, 20MW-1, MW10-1, 88-10, 22MW2, 26MW1 (see Figure 10 of the workplan)                                                     | Various-dependent on water level | Loc IDs will be the same as well IDs. | 13NCMOCGW001                                                         | Water  | Grab        | Submersible or peristaltic pump with low flow purging | Once                         | Variable              | Low                 | 7                | 7           | 7                     | 7                | 7            | 7                                        | 7                                            | 0                             | 7                | 7                | 7  | 7            | 7           | 7                | 7  | 7         | Water samples, water levels and field parameters, including MNA, will be collected at each well location                                | BERS-02, BERS-03, BERS-04, BERS-05, BERS-08, BERS-09 BERS-11                                                                                                        |                                                              |
| MOC Well QC Samples                                                                                                                             |                                  |                                       |                                                                      |        |             |                                                       |                              |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                                                                         |                                                                                                                                                                     |                                                              |
| Field Duplicates                                                                                                                                | Same as parent sample            | Same as parent sample                 | 13NCMOCGW008 or other unique ID.                                     | Water  | QC          | Submersible or peristaltic pump with low flow         | One per ten primary samples  | Same as parent sample | Low                 | 1                | 1           | 1                     | 1                | 1            | 1                                        | 1                                            | 0                             | 1                | 1                | 0  | 0            | 0           | 0                | 0  | 0         | QC                                                                                                                                      | Same as parent sample                                                                                                                                               |                                                              |
| MS/MSDs for Grab Samples                                                                                                                        | NA                               | Same as parent sample                 | Same as the sample with which it is associated                       | Water  | QC          | Submersible or peristaltic pump with low flow purging | One set per extraction batch | Same as parent sample | Low                 | 2                | 2           | 2                     | 2                | 2            | 2                                        | 2                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | Field QC Note: One set of MS/MSD samples = 2 samples. No methane MS/MSD samples will be collected due to analytical method limitations. | Same as parent sample                                                                                                                                               |                                                              |
| Trip Blanks                                                                                                                                     | NA                               | NA                                    | 13NC[sample shipment date]TripBlank# (example: 13NC072313TripBlank1) | Water  | QC          | NA                                                    | 1 per cooler with VOCs       | NA                    | Low                 | 2                | 2           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 1                | 0  | 0            | 0           | 0                | 0  | 0         | Three sets of trip blanks will accompany all sample shipments in coolers, one set for GRO, one set for BTEX, and one set for methane.   | NA                                                                                                                                                                  |                                                              |
| MOC Well QC Samples                                                                                                                             |                                  |                                       |                                                                      |        |             |                                                       |                              |                       |                     | 7                | 7           | 5                     | 5                | 5            | 5                                        | 5                                            | 0                             | 1                | 2                | 0  | 0            | 0           | 0                | 0  | 0         |                                                                                                                                         |                                                                                                                                                                     |                                                              |
| MOC Well Total Samples                                                                                                                          |                                  |                                       |                                                                      |        |             |                                                       |                              |                       |                     | 14               | 14          | 12                    | 12               | 12           | 12                                       | 12                                           | 0                             | 8                | 9                | 7  | 7            | 7           | 7                | 7  | 7         |                                                                                                                                         |                                                                                                                                                                     |                                                              |
| MOC Surface Water                                                                                                                               |                                  |                                       |                                                                      |        |             |                                                       |                              |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                                                                         |                                                                                                                                                                     |                                                              |
| Western Drainage-upgradient of Site 28 sediment, near NC28SS003 soil location, first pond north of Eastern Drainage (See Figure 5 of work plan) | Various-dependent on water level | Loc IDs will be MOCSW-01 as example.  | 13NCMOCSWA001                                                        | Water  | Grab        | Surface water collection - unpreserved container      | Once                         | 0.0                   | Low                 | 9                | \$          | 0                     | 9                | 9            | \$                                       | 0                                            | 0                             | 0                | 0                | 0  | 9            | 9           | 9                | 9  | 9         | 9                                                                                                                                       | Water samples and field parameters will be collected at 3 surface water sample locations, before, during and after the summer POL excavation activities at the MOC. | BERS-02, BERS-03, BERS-04, BERS-05, BERS-08, BERS-09 BERS-11 |
| MOC Surface Water QC Samples                                                                                                                    |                                  |                                       |                                                                      |        |             |                                                       |                              |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                                                                         |                                                                                                                                                                     |                                                              |
| Field Duplicates                                                                                                                                | Same as parent sample            | Same as parent sample                 | 12NCMOCSWA004 or other unique ID.                                    | Water  | QC          | Surface water collection - unpreserved container      | One per ten primary samples  | 0.0                   | Low                 | 1                | 0           | 1                     | 1                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | QC                                                                                                                                      | Same as parent sample                                                                                                                                               |                                                              |
| MS/MSDs for Grab Samples                                                                                                                        | NA                               | Same as parent sample                 | Same as the sample with which it is associated                       | Water  | QC          | Surface water collection - unpreserved container      | One set per extraction batch | 0.0                   | Low                 | 3                | 0           | 3                     | 3                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | Field QC Note: One set of MS/MSD samples = 2 samples.                                                                                   | Same as parent sample                                                                                                                                               |                                                              |
| Trip Blanks                                                                                                                                     | NA                               | NA                                    | 13NC[sample shipment date]TripBlank# (example: 13NC072313TripBlank1) | Water  | QC          | NA                                                    | 1 per cooler with VOCs       | NA                    | Low                 | 3                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 1                | 0  | 0            | 0           | 0                | 0  | 0         | Three sets of trip blanks will accompany all sample shipments in coolers, one set for GRO, one set for BTEX, and one set for methane.   | NA                                                                                                                                                                  |                                                              |
| MOC Surface Water QC                                                                                                                            | NA                               | NA                                    |                                                                      |        |             |                                                       |                              |                       |                     | 10               | 0           | 7                     | 7                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         |                                                                                                                                         |                                                                                                                                                                     |                                                              |



Table 11-2 Aqueous Field Sampling Program NE Cape (continued)

| Sample Location                                                                                                                                                        | Total Depth (ft bgs) | Point ID (Location ID)       | Sample ID                                                               | Matrix | Sample Type | Sampling Tool                                                                         | Sampling Frequency                                                        | Sample Depth (ft bgs) | Expected Conc Level | Analytical Suite |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           | Sampling Rationale | Contractor Field SOP                                                                                                                                      |                                                     |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|------------------------------|-------------------------------------------------------------------------|--------|-------------|---------------------------------------------------------------------------------------|---------------------------------------------------------------------------|-----------------------|---------------------|------------------|-------------|-----------------------|------------------|--------------|------------------------------------------|----------------------------------------------|-------------------------------|------------------|------------------|----|--------------|-------------|------------------|----|-----------|--------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|
|                                                                                                                                                                        |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     | BTEX - 8260B     | GRO - AK101 | DRO/RRO - AK102/AK103 | PAHs - 8270C SIM | PCBs - 8082A | <sup>1</sup> Metals-11-Total 6020A/7470B | <sup>1</sup> Dissolved Metals-11 6020A/7470A | Arsenic (Total and Dissolved) | <sup>2</sup> MNA | Methane - RSK175 | pH | Conductivity | Temperature | <sup>3</sup> ORP | DO | Turbidity |                    |                                                                                                                                                           |                                                     |
| MOC Surface Water Total Samples                                                                                                                                        |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     | 19               | 0           | 16                    | 16               | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 9            | 9           | 9                | 9  | 9         | 9                  |                                                                                                                                                           |                                                     |
| MOC Water Impoundment                                                                                                                                                  |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                    |                                                                                                                                                           |                                                     |
| Post treatment samples will be collected from treated water impoundment if necessary                                                                                   | NA                   | NA                           | 13NCMOCTWA001 or other unique ID.                                       | Water  | Grab        | Surface water collection - unpreserved container                                      | Once per discharge event                                                  | Surface               | Low                 | 1                | 0           | 0                     | 1                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                  | If soil is placed on liner to drain water, the water will be treated and a sample will be collected post-treatment to assure it meets discharge criteria. | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |
| MOC Water Impoundment QC Samples                                                                                                                                       |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                    |                                                                                                                                                           |                                                     |
| Field Duplicates                                                                                                                                                       | NA                   | NA                           | 13NCMOCTWA004 or other unique ID.                                       | Water  | QC          | Surface water collection - unpreserved container                                      | One per ten primary samples                                               | Same as parent sample | Low                 | 1                | 0           | 0                     | 1                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                  | QC                                                                                                                                                        | Same as parent sample                               |
| MS/MSDs for Grab Samples                                                                                                                                               | NA                   | NA                           | Same as the sample with which it is associated                          | Water  | QC          | Surface water collection - unpreserved container                                      | One set per extraction batch                                              | Same as parent sample | Low                 | 1                | 0           | 0                     | 1                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                  | Field QC Note: One set of MS/MSD samples = 2 samples.                                                                                                     | Same as parent sample                               |
| Trip Blanks                                                                                                                                                            | NA                   | NA                           | 13NC[sample shipment date]TripBlank# (example: 13NC072313TripBlank1)    | Water  | QC          | NA                                                                                    | 1 per cooler with VOCs                                                    | NA                    | Low                 | 1                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                  | One set of trip blanks will accompany all sample shipments in coolers for BTEX.                                                                           | NA                                                  |
| MOC Water Impoundment QC Samples                                                                                                                                       |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     | 4                | 0           | 0                     | 4                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                  |                                                                                                                                                           |                                                     |
| MOC Water Impoundment Total Samples                                                                                                                                    |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     | 5                | 0           | 0                     | 4                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                  |                                                                                                                                                           |                                                     |
| Site 21 Surface Water Samples                                                                                                                                          |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                    |                                                                                                                                                           |                                                     |
| Pre, mid, and post excavation monitoring samples will be collected from one upgradient and one downgradient location.                                                  | NA                   | 21-##                        | 13NC21SW001 or other unique ID.                                         | Water  | Grab        | Surface water collection - unpreserved container                                      | Once-following soil removal                                               | Surface               | Low                 | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 6                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 6                  | Water samples will be collected at 2 surface water sample locations, before, during and after the summer excavation activities.                           | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |
| Site 21 Surface Water QC Samples                                                                                                                                       |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                    |                                                                                                                                                           |                                                     |
| Field Duplicates                                                                                                                                                       | NA                   | NA                           | 13NC21SW002 or other unique ID.                                         | Water  | QC          | Same as parent sample                                                                 | One per sampling event                                                    | Same as parent sample | Low                 | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 1                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                  | QC                                                                                                                                                        | Same as parent sample                               |
| MS/MSDs for Grab Samples                                                                                                                                               | NA                   | NA                           | Same as parent sample                                                   | Water  | QC          | Same as parent sample                                                                 | One set per extraction batch                                              | Same as parent sample | Low                 | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 3                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                  | Field QC Note: One set of MS/MSD samples = 2 samples                                                                                                      | Same as parent sample                               |
| Site 21 Surface Water QC Samples                                                                                                                                       |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 7                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         |                    |                                                                                                                                                           |                                                     |
| Site 21 Surface Water Total Samples                                                                                                                                    |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 13                            | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 6         |                    |                                                                                                                                                           |                                                     |
| Site 28 Pre and Post Sediment Removal - Surface Water Samples                                                                                                          |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                    |                                                                                                                                                           |                                                     |
| Three locations downstream of sediment trap will be sampled immediately before and immediately after summer sediment removal activities at the same locations as 2012. | NA                   | 28-SW-01, 28-SW-02, 28-SW-03 | Pre-removal example ID=13NC28PRWA01 Post-removal example ID=13NC28PSW01 | Water  | Grab        | Surface water collection - unpreserved container, transferred to preserved container. | Immediately before and immediately after 2013 sediment removal activities | 0.0                   | Low                 | 6                | 0           | 6                     | 6                | 6            | 6                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 6                  | Water samples will be collected to assess if downstream areas of the drainage basin are affected by the sediment removal activities                       | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |
| Site 28 Sediment Removal - Surface Water QC Samples                                                                                                                    |                      |                              |                                                                         |        |             |                                                                                       |                                                                           |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                    |                                                                                                                                                           |                                                     |



Table 11-2 Aqueous Field Sampling Program NE Cape (continued)

| Sample Location                                                                                                        | Total Depth (ft bgs) | Point ID (Location ID) | Sample ID                                                            | Matrix | Sample Type | Sampling Tool                                    | Sampling Frequency                                       | Sample Depth (ft bgs) | Expected Conc Level | Analytical Suite |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                        | Sampling Rationale                                                                                                              | Contractor Field SOP                                |
|------------------------------------------------------------------------------------------------------------------------|----------------------|------------------------|----------------------------------------------------------------------|--------|-------------|--------------------------------------------------|----------------------------------------------------------|-----------------------|---------------------|------------------|-------------|-----------------------|------------------|--------------|------------------------------------------|----------------------------------------------|-------------------------------|------------------|------------------|----|--------------|-------------|------------------|----|-----------|----------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|
|                                                                                                                        |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     | BTEX - 8260B     | GRO - AK101 | DRO/RRO - AK102/AK103 | PAHs - 8270C SIM | PCBs - 8082A | <sup>1</sup> Metals-11-Total 6020A/7470B | <sup>1</sup> Dissolved Metals-11 6020A/7470A | Arsenic (Total and Dissolved) | <sup>2</sup> MNA | Methane - RSK175 | pH | Conductivity | Temperature | <sup>3</sup> ORP | DO | Turbidity |                                                                                        |                                                                                                                                 |                                                     |
| Field Duplicates                                                                                                       | NA                   | Same as parent sample  | 13NC28PRWA04 or other unique ID.                                     | Water  | QC          | Same as parent sample                            | One per ten primary samples                              | 0.0                   | Low                 | 1                | 0           | 1                     | 1                | 1            | 1                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | QC                                                                                     | Same as parent sample                                                                                                           |                                                     |
| MS/MSDs for Grab Samples                                                                                               | NA                   | Same as parent sample  | Same as parent sample                                                | Water  | QC          | Same as parent sample                            | One set per extraction batch                             | 0.0                   | Low                 | 2                | 0           | 2                     | 2                | 2            | 2                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | Field QC Note: One set of MS/MSD samples = 2 samples                                   | Same as parent sample                                                                                                           |                                                     |
| Trip Blanks                                                                                                            | NA                   | NA                     | 13NC[sample shipment date]TripBlank# (example: 13NC072313TripBlank1) | Water  | QC          | NA                                               | 1 per cooler with VOCs                                   | NA                    | Low                 | 2                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | One set of trip blanks will accompany all coolers containing samples for BTEX analysis | NA                                                                                                                              |                                                     |
| Site 28 Surface Water QC Samples                                                                                       |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     | 7                | 0           | 5                     | 5                | 5            | 5                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         |                                                                                        |                                                                                                                                 |                                                     |
| Site 28 Surface Water Total Samples                                                                                    |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     | 13               | 0           | 11                    | 11               | 11           | 11                                       | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 6                                                                                      |                                                                                                                                 |                                                     |
| Site 28 Sediment Removal - Downstream Monitoring Surface Water Samples                                                 |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                        |                                                                                                                                 |                                                     |
| One location downstream of sediment trap will be sampled 2-3 times daily downstream during sediment removal activities | NA                   | 28STW-01,              | 13NC28STW01 or other unique ID.                                      | Water  | Grab        | Surface water collection - unpreserved container | Three times - before, during, and after sediment removal | 0.0                   | Low                 | 37               | 0           | 37                    | 37               | 37           | 37                                       | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 37                                                                                     | Water samples will be collected to assess if downstream areas of the drainage basin are affected by sediment removal activities | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |
| Site 28 Sediment Removal - Surface Water QC Samples                                                                    |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                        |                                                                                                                                 |                                                     |
| Field Duplicates                                                                                                       | NA                   | Same as parent sample  | 13NC28STW02 or other unique ID.                                      | Water  | QC          | Same as parent sample                            | One per ten primary samples                              | 0.0                   | Low                 | 4                | 0           | 4                     | 4                | 4            | 4                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | QC                                                                                     | Same as parent sample                                                                                                           |                                                     |
| MS/MSDs for Grab Samples                                                                                               | NA                   | Same as parent sample  | Same as parent sample                                                | Water  | QC          | Same as parent sample                            | One set per extraction batch                             | 0.0                   | Low                 | 8                | 0           | 8                     | 8                | 8            | 8                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | Field QC Note: One set of MS/MSD samples = 2 samples                                   | Same as parent sample                                                                                                           |                                                     |
| Trip Blanks                                                                                                            | NA                   | NA                     | 13NC[sample shipment date]TripBlank# (example: 13NC072313TripBlank1) | Water  | QC          | NA                                               | 1 per cooler with VOCs                                   | NA                    | Low                 | 8                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | One set of trip blanks will accompany all coolers containing samples for BTEX analysis | NA                                                                                                                              |                                                     |
| Site 28 Surface Water QC Samples                                                                                       |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     | 28               | 0           | 20                    | 20               | 20           | 20                                       | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                                                                                      |                                                                                                                                 |                                                     |
| Site 28 Surface Water Total Samples                                                                                    |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     | 65               | 0           | 57                    | 57               | 57           | 57                                       | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 37                                                                                     |                                                                                                                                 |                                                     |
| Site 28 Sediment Removal - Water Impoundment Samples                                                                   |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                        |                                                                                                                                 |                                                     |
| Pre-treatment and post-treatment samples from within the impoundment                                                   | NA                   | NA                     | 13NC28WA01 (pre-treated) 13NC28TWA01 (post) or other unique ID.      | Water  | Grab        | Surface water collection - unpreserved container | Once per collection/ discharge event (8 events)          | NA                    | Low                 | 48               | 0           | 48                    | 48               | 48           | 48                                       | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 48                                                                                     | Samples will be collected to verify that water meets permit discharge criteria                                                  | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |
| Site 28 Phase I Sediment Removal - Water Impoundment QC Samples                                                        |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                        |                                                                                                                                 |                                                     |
| Field Duplicates                                                                                                       | NA                   | NA                     | 13N28WA029 or other unique ID.                                       | Water  | QC          | Same as parent sample                            | One per ten primary samples                              | Same as parent sample | Low                 | 5                | 0           | 5                     | 5                | 5            | 5                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | QC                                                                                     | Same as parent sample                                                                                                           |                                                     |
| MS/MSDs for Grab Samples                                                                                               | NA                   | NA                     | Same as parent sample                                                | Water  | QC          | Same as parent sample                            | One set per extraction batch                             | Same as parent sample | Low                 | 12               | 0           | 12                    | 12               | 12           | 12                                       | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | Field QC Note: One set of MS/MSD samples = 2 samples                                   | Same as parent sample                                                                                                           |                                                     |
| Trip Blanks                                                                                                            | NA                   | NA                     | 13NC[sample shipment date]TripBlank# (example: 12NC072313TripBlank1) | Water  | QC          | NA                                               | 1 per cooler with VOCs                                   | NA                    | Low                 | 12               | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | A set of trip blanks will accompany all sample shipments in coolers for BTEX.          | NA                                                                                                                              |                                                     |
| Site 28 Water Impoundment QC Samples                                                                                   |                      |                        |                                                                      |        |             |                                                  |                                                          |                       |                     | 41               | 0           | 29                    | 29               | 29           | 29                                       | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                                                                                      |                                                                                                                                 |                                                     |



Table 11-2 Aqueous Field Sampling Program NE Cape (continued)

| Sample Location                                                                  | Total Depth (ft bgs) | Point ID (Location ID) | Sample ID                                                            | Matrix | Sample Type | Sampling Tool                                    | Sampling Frequency           | Sample Depth (ft bgs) | Expected Conc Level | Analytical Suite |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                                     | Sampling Rationale                                  | Contractor Field SOP |  |  |
|----------------------------------------------------------------------------------|----------------------|------------------------|----------------------------------------------------------------------|--------|-------------|--------------------------------------------------|------------------------------|-----------------------|---------------------|------------------|-------------|-----------------------|------------------|--------------|------------------------------------------|----------------------------------------------|-------------------------------|------------------|------------------|----|--------------|-------------|------------------|----|-----------|-----------------------------------------------------------------------------------------------------|-----------------------------------------------------|----------------------|--|--|
|                                                                                  |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     | BTEX - 8260B     | GRO - AK101 | DRO/RRO - AK102/AK103 | PAHs - 8270C SIM | PCBs - 8082A | <sup>1</sup> Metals-11-Total 6020A/7470B | <sup>1</sup> Dissolved Metals-11 6020A/7470A | Arsenic (Total and Dissolved) | <sup>2</sup> MNA | Methane - RSK175 | pH | Conductivity | Temperature | <sup>3</sup> ORP | DO | Turbidity |                                                                                                     |                                                     |                      |  |  |
| Site 28 Water Impoundment Total Samples                                          |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     | 89               | 0           | 77                    | 77               | 77           | 77                                       | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                                                                                                   | 0                                                   | 48                   |  |  |
| Site 8 Outfall (currently unfunded)                                              |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                                     |                                                     |                      |  |  |
| Two locations previously surveyed at outfall to Suqi                             | NA                   | 8-01 or 8-10           | 13NC08SW001 or other unique ID.                                      | Water  | Grab        | Surface water collection - unpreserved container | Once                         | NA                    | Low                 | 2                | 0           | 2                     | 2                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 2  | 2            | 2           | 2                | 2  | 2         | Water samples will be collected to measure if Site 8 is contributing contaminants to the Suqi River | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |                      |  |  |
| Site 8 Outfall Field QC Samples                                                  |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                                     |                                                     |                      |  |  |
| Field Duplicates                                                                 | NA                   | Same as parent sample  | 12NC08SW003 or other unique ID.                                      | Water  | QC          | Same as parent sample                            | One per ten primary samples  | Same as parent sample | Low                 | 1                | 0           | 1                     | 1                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | QC                                                                                                  | Same as parent sample                               |                      |  |  |
| MS/MSDs for Grab Samples                                                         | NA                   | Same as parent sample  | Same as parent sample                                                | Water  | QC          | Same as parent sample                            | One set per extraction batch | Same as parent sample | Low                 | 1                | 0           | 1                     | 1                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | Field QC Note: One set of MS/MSD samples = 2 samples                                                | Same as parent sample                               |                      |  |  |
| Trip Blanks                                                                      | NA                   | NA                     | 13NC[sample shipment date]TripBlank# (example: 13NC072313TripBlank1) | Water  | QC          | NA                                               | 1 per cooler with VOCs       | NA                    | Low                 | 1                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | A set of trip blanks will accompany all sample shipments in coolers for BTEX.                       | NA                                                  |                      |  |  |
| Site 8 Outfall QC Samples                                                        |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     | 4                | 0           | 3                     | 3                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 0           | 0                | 0  | 0         | 0                                                                                                   |                                                     |                      |  |  |
| Site 8 Outfall Total Samples                                                     |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     | 6                | 0           | 5                     | 5                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 2            | 2           | 2                | 2  | 2         | 2                                                                                                   |                                                     |                      |  |  |
| Site 8 Decision Units (currently unfunded)                                       |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                                     |                                                     |                      |  |  |
| 8 locations within each DU will be sampled for MNA parameters, including methane | NA                   | 8-01 or 8-10           | 13NC08WA028 or other unique ID.                                      | Water  | Grab        | Surface water collection - unpreserved container | Once                         | NA                    | Low                 | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 24 | 24           | 24          | 24               | 24 | 24        | MNA water samples will be collected to measure if Site 8 is undergoing MNA                          | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |                      |  |  |
| Site 8 Decision Unit Field QC Samples                                            |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     |                  |             |                       |                  |              |                                          |                                              |                               |                  |                  |    |              |             |                  |    |           |                                                                                                     |                                                     |                      |  |  |
| Field Duplicates                                                                 | NA                   | Same as parent sample  | 13NC08WA029 or other unique ID.                                      | Water  | QC          | Same as parent sample                            | One per ten primary samples  | Same as parent sample | Low                 | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 3                | 0  | 0            | 0           | 0                | 0  | 0         | QC                                                                                                  | Same as parent sample                               |                      |  |  |
| MS/MSDs for Grab Samples                                                         | NA                   | Same as parent sample  | Same as parent sample                                                | Water  | QC          | Same as parent sample                            | One set per extraction batch | Same as parent sample | Low                 | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 2                | 0  | 0            | 0           | 0                | 0  | 0         | Field QC Note: One set of MS/MSD samples = 2 samples                                                | Same as parent sample                               |                      |  |  |
| Trip Blanks                                                                      | NA                   | NA                     | 13NC[sample shipment date]TripBlank# (example: 13NC072313TripBlank1) | Water  | QC          | NA                                               | 1 per cooler with VOCs       | NA                    | Low                 | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 1                | 0  | 0            | 0           | 0                | 0  | 0         | A set of trip blanks will accompany all sample shipments in coolers for methane.                    | NA                                                  |                      |  |  |
| Site 8 Decision Unit QC Samples                                                  |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 0                | 0  | 0            | 8           | 0                | 0  | 0         | 0                                                                                                   | 0                                                   |                      |  |  |
| Site 8 Decision Unit Total Samples                                               |                      |                        |                                                                      |        |             |                                                  |                              |                       |                     | 0                | 0           | 0                     | 0                | 0            | 0                                        | 0                                            | 0                             | 0                | 32               | 24 | 24           | 24          | 24               | 24 | 24        |                                                                                                     |                                                     |                      |  |  |

\$-The listed analyses is currently unfunded.  
<sup>1</sup>Metals-11 = 8 RCRA metals (arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver), nickel, vanadium and zinc.  
<sup>2</sup>MNA parameters are: nitrate, sulfate, dissolved manganese, ferrous iron, and alkalinity.  
<sup>3</sup>ORP=oxidation-reduction potential (redox)



Table 11-3 Waste Sampling Program NE Cape

| Sample Location                                           | Total Depth (ft bgs) | Point ID (Location ID) | Sample ID                                                                                                   | Matrix            | Sample Type | Sampling Tool              | Sampling Frequency                                  | Sample Depth (ft bgs) | Expected Conc Level | GRO | DRO/RRO | Glycols | TCLP PAHs - 8270C | TCLP PCBs - 8082A | TCLP VOCs | TCLP 8 RCRA Metals-11 | Ignitability | Corrosivity | Sampling Rationale                                                                                                                                                                                                               | Contractor Field SOP                                |
|-----------------------------------------------------------|----------------------|------------------------|-------------------------------------------------------------------------------------------------------------|-------------------|-------------|----------------------------|-----------------------------------------------------|-----------------------|---------------------|-----|---------|---------|-------------------|-------------------|-----------|-----------------------|--------------|-------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|
| Site 10 Drum Area - Liquid Waste Characterization Samples |                      |                        |                                                                                                             |                   |             |                            |                                                     |                       |                     |     |         |         |                   |                   |           |                       |              |             |                                                                                                                                                                                                                                  |                                                     |
| liquid in drums                                           | NA                   | NA                     | 13NCDRUM01 or other unique ID.                                                                              | Liquid            | Grab        | Unpreserved container      | Once per drum                                       | NA                    | Medium              | 0   | 0       | 10      | 10                | 0                 | 10        | 10                    | 10           | 10          | Samples will be collected to characterize liquid in drums for waste disposal.                                                                                                                                                    | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |
| Site 10 Drum Area Waste QC Samples                        |                      |                        |                                                                                                             |                   |             |                            |                                                     |                       |                     |     |         |         |                   |                   |           |                       |              |             |                                                                                                                                                                                                                                  |                                                     |
| Field Duplicates                                          | NA                   | NA                     | 13NCDRUM02 or other unique ID.                                                                              | Liquid            | Grab        | Unpreserved container      | Once per 10 samples                                 | NA                    | Medium              | 0   | 0       | 1       | 1                 | 0                 | 1         | 1                     | 1            | 1           | Blind field duplicate for QC purposes                                                                                                                                                                                            | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |
| Matrix Spike                                              | NA                   | NA                     | Same as parent sample                                                                                       | Liquid            | Grab        | Unpreserved container      | One per extraction batch                            | NA                    | Medium              | 0   | 0       | 1       | 1                 | 0                 | 1         | 1                     | 1            | 1           | QC purposes                                                                                                                                                                                                                      | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |
| Matrix Duplicate (lab duplicate from same container).     | NA                   | NA                     | Same container as parent sample                                                                             | Liquid            | Grab        | Unpreserved container      | One per extraction batch                            | NA                    | Medium              | 0   | 0       | 1       | 1                 | 0                 | 1         | 1                     | 1            | 1           | A matrix duplicate is the recommended QC for waste samples and provides useful information regarding laboratory precision                                                                                                        | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-11 |
| Trip Blank                                                | NA                   | NA                     | 082113Trip blank-1 or similar. Trip blank denotes shipment date and number of trip blanks shipped that day. | Water             | QC          | NA-supplied by laboratory  | Once per shipment per cooler containing VOC samples | NA                    | Low                 | 0   | 0       | 0       | 0                 | 0                 | 1         | 0                     | 0            | 0           | One set of trip blanks will accompany all sample shipments in coolers with GRO or VOC analyses.                                                                                                                                  | BERS-02, BERS-03, BERS-04, BERS-05, BERS-09 BERS-12 |
| Site 10 Drum Liquid Total QC Samples                      |                      |                        |                                                                                                             |                   |             |                            |                                                     |                       |                     |     | 0       | 0       | 3                 | 3                 | 0         | 4                     | 3            | 3           | 3                                                                                                                                                                                                                                |                                                     |
| Site 10 Drum Liquid Total Samples                         |                      |                        |                                                                                                             |                   |             |                            |                                                     |                       |                     |     | 0       | 0       | 13                | 13                | 0         | 14                    | 13           | 13          | 13                                                                                                                                                                                                                               |                                                     |
| Site 10 Drum Area Bulk Bags (Soil)                        |                      |                        |                                                                                                             |                   |             |                            |                                                     |                       |                     |     |         |         |                   |                   |           |                       |              |             |                                                                                                                                                                                                                                  |                                                     |
| Containerized soil in bulk bags                           | NA                   | Bag #                  | 13NC10WS01                                                                                                  | Soil              | Grab        | Disposable stainless spoon | Once                                                | Variable              | Low to Medium       | 10  | 10      | 10      | 10                | 10                | 10        | 10                    | 0            | 0           | Once drums are located and uncovered, soil samples will be collected for analyses to identify CoCs. Soil beneath and in close proximity to the removed barrels will be sampled after removal to assure no contaminaiton remains. | BERS-01, BERS-03, BERS-04, BERS-05, BERS-11         |
| Site 10 Drum Area Bulk Bag (Soil) Field QC Samples        |                      |                        |                                                                                                             |                   |             |                            |                                                     |                       |                     |     |         |         |                   |                   |           |                       |              |             |                                                                                                                                                                                                                                  |                                                     |
| Field Duplicates                                          | 0.5                  | Same as parent sample  | 13NC10SS04 or other unique ID.                                                                              | Soil              | QC          | Disposable stainless spoon | One duplicate per 10 primary samples                | Same as parent sample | Low to Medium       | 1   | 1       | 1       | 1                 | 1                 | 1         | 1                     | 0            | 0           | QC                                                                                                                                                                                                                               | Same as parent sample                               |
| MS/MSDs for Grab Samples                                  | 0.5                  | Same as parent sample  | Same as parent sample                                                                                       | Soil in bulk bags | QC          | Disposable stainless spoon | One set per extraction batch                        | Same as parent sample | Low to Medium       | 1   | 1       | 1       | 1                 | 1                 | 1         | 1                     | 0            | 0           | QC Note: One set of MS/MSD samples = 2 samples                                                                                                                                                                                   | Same as parent sample                               |
| Trip Blanks                                               | NA                   | NA                     | [sample shipment date]TripBlank# (for example, 13NC072312TripBlank1)                                        | Water             | QC          | NA                         | 1 per cooler with VOCs                              | NA                    | Low                 | 1   | 0       | 0       | 0                 | 0                 | 1         | 0                     | 0            | 0           | Trip blanks will accompany all sample shipments and will be placed in coolers containing GRO and VOC samples.                                                                                                                    | NA                                                  |

Table 11-3 Waste Sampling Program NE Cape (continued)

| Sample Location                                           | Total Depth (ft bgs)  | Point ID (Location ID) | Sample ID                                                                | Matrix   | Sample Type | Sampling Tool              | Sampling Frequency                   | Sample Depth (ft bgs) | Expected Conc Level | GRO | DRO/RRO | Glycols | TCLP PAHs - 8270C | TCLP PCBs - 8082A | TCLP VOCs | TCLP 8 RCRA Metals-11 | Ignitability | Corrosivity | Sampling Rationale                                                                                                                      | Contractor Field SOP      |
|-----------------------------------------------------------|-----------------------|------------------------|--------------------------------------------------------------------------|----------|-------------|----------------------------|--------------------------------------|-----------------------|---------------------|-----|---------|---------|-------------------|-------------------|-----------|-----------------------|--------------|-------------|-----------------------------------------------------------------------------------------------------------------------------------------|---------------------------|
| Site 10 Bulk Soil Total QC Samples                        |                       |                        |                                                                          |          |             |                            |                                      |                       |                     | 4   | 3       | 3       | 3                 | 3                 | 4         | 3                     | 0            | 0           |                                                                                                                                         |                           |
| Site 10 Bulk Soil Total Samples                           |                       |                        |                                                                          |          |             |                            |                                      |                       |                     | 14  | 13      | 13      | 13                | 13                | 14        | 13                    | 0            | 0           |                                                                                                                                         |                           |
| Site 21 Arsenic Removal - Waste Characterization Samples  |                       |                        |                                                                          |          |             |                            |                                      |                       |                     |     |         |         |                   |                   |           |                       |              |             |                                                                                                                                         |                           |
| Bulk bags from excavation                                 | NA                    | NA                     | 13NC10WC01                                                               | Soil     | Grab        | Disposable stainless spoon | Once                                 | NA                    | Low to Medium       | 0   | 0       | 0       | 0                 | 0                 | 0         | 4                     | 0            | 0           | Samples will be collected from 2 locations in each bag and composited from up to 7 bags.                                                | BERS-03, BERS-05, BERS-11 |
| Site 10 Waste Characterization Field QC Samples           |                       |                        |                                                                          |          |             |                            |                                      |                       |                     |     |         |         |                   |                   |           |                       |              |             |                                                                                                                                         |                           |
| Field Duplicates                                          | Same as parent sample | NA                     | 13NC10WC##                                                               | Soil     | QC          | Disposable stainless spoon | One duplicate per 10 primary samples | NA                    | Low to Medium       | 0   | 0       | 0       | 0                 | 0                 | 0         | 1                     | 0            | 0           | QC                                                                                                                                      | Same as parent sample     |
| MS/MSD                                                    | Same as parent sample | NA                     | Same as parent sample                                                    | Soil     | QC          | Disposable stainless spoon | One set per extraction batch         | NA                    | Low to Medium       | 0   | 0       | 0       | 0                 | 0                 | 0         | 1                     | 0            | 0           | QC Note: One set of MS/MSD samples = 2 samples                                                                                          | Same as parent sample     |
| Site 10 Waste Characterization QC Samples                 |                       |                        |                                                                          |          |             |                            |                                      |                       |                     | 0   | 0       | 0       | 0                 | 0                 | 0         | 3                     | 0            | 0           |                                                                                                                                         |                           |
| Site 10 Waste Characterization Total Samples              |                       |                        |                                                                          |          |             |                            |                                      |                       |                     | 0   | 0       | 0       | 0                 | 0                 | 0         | 7                     | 0            | 0           |                                                                                                                                         |                           |
| Site 28 Sediment Removal - Waste Characterization Samples |                       |                        |                                                                          |          |             |                            |                                      |                       |                     |     |         |         |                   |                   |           |                       |              |             |                                                                                                                                         |                           |
| Dewatered sediment in Geotubes                            | NA                    | NA                     | 13NC28WCSD01                                                             | Sediment | Grab        | Disposable stainless spoon | Once                                 | NA                    | Low to Medium       | 4   | 4       | 0       | 4                 | 4                 | 4         | 4                     | 0            | 0           | Samples will be collected from the dewatered sediment for determination of geotechnical properties and waste characterization purposes. | BERS-03, BERS-05, BERS-11 |
| Site 28 Waste Characterization Field QC Samples           |                       |                        |                                                                          |          |             |                            |                                      |                       |                     |     |         |         |                   |                   |           |                       |              |             |                                                                                                                                         |                           |
| Field Duplicates                                          | Same as parent sample | NA                     | 13NC28WCSD##                                                             | Sediment | QC          | Disposable stainless spoon | One duplicate per 10 primary samples | NA                    | Low to Medium       | 1   | 1       | 0       | 1                 | 1                 | 1         | 1                     | 0            | 0           | QC                                                                                                                                      | Same as parent sample     |
| MS/MSDs for Grab Samples                                  | Same as parent sample | NA                     | Same as parent sample                                                    | Sediment | QC          | Disposable stainless spoon | One set per extraction batch         | NA                    | Low to Medium       | 1   | 1       | 0       | 1                 | 1                 | 1         | 1                     | 0            | 0           | QC Note: One set of MS/MSD samples = 2 samples                                                                                          | Same as parent sample     |
| Trip Blanks                                               | NA                    | NA                     | 13NC[sample shipment date]TripBlank# (for example, 12NC090512TripBlank1) | Sand     | QC          | NA                         | 1 per cooler with VOCs               | NA                    | Low                 | 1   | 1       | 0       | 0                 | 0                 | 0         | 0                     | 0            | 0           | Trip blanks will accompany all sample shipments and will be placed in coolers containing GRO and BTEX samples.                          | NA                        |
| Site 28 Waste Characterization Total Sediment QC Samples  |                       |                        |                                                                          |          |             |                            |                                      |                       |                     | 4   | 4       | 0       | 3                 | 0                 | 3         | 3                     | 3            | 3           |                                                                                                                                         |                           |
| Site 28 Waste Characterization Total Sediment Samples     |                       |                        |                                                                          |          |             |                            |                                      |                       |                     | 8   | 8       | 0       | 7                 | 0                 | 7         | 7                     | 7            | 7           |                                                                                                                                         |                           |

Notes  
<sup>1</sup>Metals-11 = 8 RCRA metals (arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver) plus nickel, vanadium, and TCLP-Toxicity Characteristic Leaching Procedure

POL and PCB Confirmation Samples: The DRO confirmation sample grids within excavations at the MOC will be approximately 250 square feet per ADEC requirements in the Draft Field Sampling Guidance (ADEC, 2010). If the floor of POL excavations is flooded, one sample will be collected for every 1,600 square feet of flooded floor as approved by ADEC in an August 23, 2012 email. Samples will be collected from the excavation sidewalls at a frequency of 1 sample per 20 linear feet. Floor and sidewall areas will be treated separately.

The PCB confirmation sample grids at Site 13 and Site 31 will be one sample per no more than 25 square feet of excavation floor to meet Toxic Substances Control Act (TSCA) sample requirements. Floor and sidewall areas will be treated separately. If any location is above 1.0 mg/kg, the area will be re-excavated and resampled.

For both the POL and PCB sidewall sample collection, the sample will be collected approximately midway up the wall from each grid at the perimeter of the excavated area. The sidewall depth from the POL excavated areas will vary from 1.0 foot to possibly up to 15 feet deep. PCB excavations may be potentially deeper if PCB contamination is still above cleanup levels at a depth of 15 feet. The field team will field screen the most POL-contaminated areas based on visual observations, such as staining and odors, lithology, and past field-screening results.

PCB Wipe Sampling Design: If concrete that has been in contact with PCB-contaminated soil is encountered at Sites 13 and 31, wipe samples will be collected at a frequency of one sample per 250 square feet of exposed concrete. Wipe samples will be analyzed by the field laboratory, with 10 percent of the samples sent to the fixed laboratory for verification of the field laboratory results. Because of matrix characteristics and the inability to reproduce a homogeneous sample of the concrete surface, no MS/MSD will be submitted to the fixed-base laboratory.



Site 21 Arsenic Confirmation Samples: Before any excavation begins, fifty-one primary soil grab samples from 17 borings will be collected with a hand auger or other agreed upon tool at depths of 1.0, 2.0 and 3.0 feet bgs in the area surrounding the current excavation to characterize and delineate the extent of arsenic contamination above cleanup levels in order to guide further excavation. A figure will be prepared prior to excavation showing depths and locations of arsenic concentrations above site-specific cleanup levels. Three additional borings of three samples each will be collected after review of the figure by the USACE and ADEC. Confirmation samples will be collected after excavation of arsenic-contaminated soil at Site 21. Samples will be collected from the excavation per ADEC's *Draft Field Sampling Guidance* (ADEC, 2010). The confirmation sample frequency will be two floor confirmation samples for the first 250 square feet and one additional sample per 250 feet of excavation floor. If the excavation floor is flooded, one sample will be collected per 400 square feet of flooded floor. Past excavation activities have encountered a flooded excavation floor. Soil samples will be collected from the excavation sidewalls at a frequency of 1 sample per 20 linear feet. Samples will be collected at the surface of mineral soil or just below the vegetative layer if a vegetative layer is present.

Surface water samples (plus QC) will be collected for total and dissolved arsenic from the nearest upgradient and downgradient surface water, not including ponded water within and immediately adjacent to the excavation area prior to, during and following all excavation activities at Site 21. Since the ADEC is in the process of developing guidance for the collection of surface water samples (ADEC, 2010), the surface water samples will be collected by filling clean, unpreserved jars with surface water and transferring water to appropriate preserved containers.

MOC Surface Water Sampling Design: Surface water samples will be collected for DRO/RRO, (BTEX and PAHs if funded) analyses from three different locations before,



during, and after excavation activities at the MOC. The locations will be near the former manhole of the Western Drainage, the pond where soil sample NC28SS003 was collected in 2011, and the first pond north of the Eastern Drainage. Since the ADEC is in the process of developing guidance for the collection of surface water samples (ADEC, 2010), the surface water samples will be collected by filling clean, unpreserved jars with surface water and transferring water to appropriate preserved containers.

MOC Groundwater Sampling Design: Groundwater samples will be collected from seven existing wells that were sampled in 2010, 2011 and 2012 (see Figure 16 in Work Plan) for BTEX/GRO, DRO/RRO, PAHs, PCBs, as well as total and dissolved metals and MNA parameters, including methane. Wells 88-4 and 88-5, which were sampled from 2010 to 2012 were removed during excavation activities in 2012 and will not be sampled.

Sampling techniques include low-flow purging as described in Bristol's SOP BERS-02 (Attachment 1), and will be conducted in accordance with ADEC's *Draft Field Sampling Guidance* (ADEC, 2010). Field parameters (pH, DO, conductivity, temperature, ORP and turbidity) will be collected just prior to analytical sample collection. Analytical samples will also be collected along with MNA parameters (nitrate, sulfate, ferrous iron, dissolved manganese, and alkalinity). Methane samples will also be collected and analyzed by TestAmerica as an MNA parameter.

Site 28 Drainage Basin Soil Sampling Design: Soil samples will be collected from streams and ponds at a frequency of one sample for every 30 feet of channel areas where sediment was removed and one sample for every 400 feet of ponded area where sediment was removed with a minimum of one sample per pond. Confirmation samples will be collected after 2 feet of sediment removal (no deeper to avoid head-cutting), or after all sediment is removed from that area. Samples will be analyzed for BTEX, DRO/RRO, DRO/RRO with silica gel treatment, TOC, PAHs, PCBs, 8 RCRA metals and zinc. Sediment sampling and mapping results from 2011 and 2012 will be used to identify the removal areas.

*MULTI-INCREMENTAL*<sup>1</sup> (MI) soil samples will be collected at the water processing area, under water containments and in the water discharge area after removal activities are completed.

Site 28 Sediment Removal Water Samples: Surface water samples will be collected at three locations before, during, and after the sediment removal process to assess any potential impact from removal activities. Sample locations will be downstream of the sediment removal operations at the same locations sampled and surveyed in 2012. Since the ADEC is in the process of developing guidance for the collection of surface water samples (ADEC, 2010), the surface water samples will be collected by filling clean, unpreserved jars with surface water and transferring water to appropriate containers. Samples will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, 8 RCRA metals and zinc along with field turbidity.

Additional surface water samples will be collected downstream of removal activities and below sediment control weirs to assess concentrations of contaminants, if any, that may have migrated downstream. Samples will be collected at a rate of one sample for every 2 hours of removal activities up to 3 samples per day for the first 7 days and up to 2 samples per day after the first 7 days of sediment removal activities. Samples will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, 8 RCRA metals, nickel, vanadium and zinc along with field turbidity.

Site 28 Treated Water Samples: The Site 28 sediment removal effort will include dewatering contaminated sediment, so that it can be properly handled for disposal. The dewatering area will consist of primary and secondary containment to capture the water. Water samples will be collected from the primary water impoundment and analyzed for BTEX, DRO/RRO, PAHs, PCBs, 8 RCRA metals, nickel, vanadium, and zinc along with

---

<sup>1</sup>*MULTI INCREMENT*<sup>®</sup> is a registered trademark of EnviroStat, Inc.

field measured turbidity. Water from the primary impoundment will be treated through a filtering system and discharged into a secondary impoundment. Samples will be collected from the secondary impoundment for all COCs listed above and analyzed on a 2-day TAT rush basis. Water will remain in the secondary impoundment until sample results confirm that all COCs are below cleanup criteria and discharge criteria. If results indicate concentrations below cleanup and discharge criteria, then the treated water will be discharged to the ground. If the results indicate that the discharge criteria defined in the permit are not met, the water will be re-treated and resampled until results indicate the permit criteria are met. If it is determined that the water treatment system is inadequate, the treatment system will be modified until it demonstrates that it is capable of treating water to the level that meets discharge permit requirements.

After the sediment has been dewatered, two samples will be collected and sent to DOWL HKM, a geophysical laboratory, to determine moisture content and density. A sieve-test analysis will be performed on one of the two samples. Geotechnical samples will be collected and analyzed in accordance with ASTM D2216 (moisture content), ASTM D7263 (density) and ASTM D422 (sieve test). In addition, four sediment samples will be collected from the Geotubes for waste characterization purposes and analyzed for the Site 28 COCs.

Cargo Beach Site 6 and MOC Bulk Bag Staging Areas MI Sampling: Rectangular DUs will be constructed in the field using fiberglass measuring tapes, with assistance from the on-site surveyors. Each DU will be subdivided into equally sized cells from which sample increments will be collected. A dice roll will determine the location within each cell where the MI sample will be collected.

MI samples within each DU will be collected with a stainless steel ice cream scoop from a predetermined location within each cell and combined with other soil aliquots in a one-

gallon Ziploc bag. One Ziploc bag will be filled for each DU, except for a replicate sample that will be collected in triplicate for field QC.

### **WHO WILL COLLECT AND GENERATE THE DATA**

The Bristol field scientists, Eric Barnhill, and Lyndsey Kleppin, will collect the field data and environmental samples. The on-site field laboratory run by analysts subcontracted from TestAmerica will analyze PCB and POL soil samples for field-screening purposes. The fixed-based analytical laboratory, TestAmerica, will analyze the environmental confirmation samples and generate laboratory results.

### **HOW WILL THE DATA BE REPORTED**

All 2013 data will be reported in an HTRW Final Report. The information inputs for the report are made of both existing and new data. The information collected prior to the 2013 HTRW RA will only be summarized to the extent necessary to establish the baseline for the 2013 Final HTRW RA report. Regarding new data, concentrations of compounds will be summarized in report tables, and maps will depict the locations of sampling points. Laboratory analytical reports, field forms (including sampling data forms, etc.), and copies of field log books will be included as attachments to the report. Ultimately, the 2013 HTRW RA Report will be comprehensive in nature and no additional sources of information will be necessary to capture the full extent of the field operations and data collected.

A series of software applications will be utilized to handle chemical data from the time of sample collection to processing for the HTRW RA Report. At the end of the project, chemical data (hard copy and electronic) and associated location information, field sample information, and chain-of-custody information will be submitted as part of the Final RA report. The Geographic Information System (GIS) data will maintain formatting consistent with Environmental Systems Research Institute, Inc., ArcGIS® software and will conform to the Spatial Data Standards for Facilities, Infrastructure, and Environment.

Final GIS deliverables to the USACE may consist of geodatabases and shapefiles. All data deliverables will be compliant with the 2011 USACE Alaska District Manual for Electronic Deliverables (USACE, 2011).

#### **HOW WILL THE DATA BE ARCHIVED**

The laboratory data will be saved in existing electronic formats (PDFs of the entire Level IV reports, Corps of Engineers Loading Tool (COELT), and staged electronic data deliverables [SEDD] files will be included as part of the laboratory deliverable package. Planning documents and the final report will be saved in Microsoft® Word, Excel®, and PDF formats in project archives at Bristol. Field notes will be provided as PDFs in an attachment to the final report. All information will be retained on servers and in hard copy formats. The GIS data will maintain formatting consistent with Environmental Systems Research Institute, Inc. (ESRI®) ArcGIS software. Final deliverables to the USACE may consist of geodatabases and shapefiles. The GIS data will conform to the Spatial Data Standards for Facilities, Infrastructure, and Environment (SDSFIE).

All reports and data will be presented in accordance with the Manual for Electronic Deliverables (USACE, 2011).

(Intentionally blank)

**QAPP WORKSHEET #12-1**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

| <b>Matrix</b>                                   | Soil                           |                                       |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|--------------------------------|---------------------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Analytical Group</b>                         | Gasoline Range Organics        |                                       |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low                            |                                       |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b>   | <b>Data Quality Indicators (DQIs)</b> | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-01, BERS-03, BERS-05, BERS-10, BERS-11 | Alaska Test Method 101 (AK101) | Precision                             | Relative Percent Difference (RPD) <50%                                                          | Field Duplicate (Discrete)                                              | S&A                                                                                |
|                                                 | TA-MV-0376 Rev 10 (Tacoma)     | Accuracy/Bias/Contamination           | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank and Trip Blank)                                    | A                                                                                  |
|                                                 | DV-GC-0010 Rev 7.2 (Denver)    | Accuracy/bias                         | ≤20% Difference                                                                                 | Initial Calibration Verification (ICV)                                  | A                                                                                  |
|                                                 |                                | Accuracy                              | 75 to 125%                                                                                      | Continuing Calibration Verification (CCV)                               | A                                                                                  |
|                                                 |                                | Accuracy                              | 60 to 120% Recovery                                                                             | LCS & LCSD                                                              | A                                                                                  |
|                                                 |                                | Accuracy                              | 50 to 150% Recovery                                                                             | MS & MSD                                                                | S&A                                                                                |
|                                                 |                                | Precision                             | ≤20% RPD                                                                                        | LCS, LCSD                                                               | A                                                                                  |
|                                                 |                                | Precision                             | ≤50% RPD                                                                                        | MS & MSD                                                                | S&A                                                                                |
|                                                 |                                | Accuracy                              | Surrogate: a,a,a-Trifluorotoluene 60 to 120% Recovery                                           | Surrogate-Method Blank, LCS & LCSD                                      | A                                                                                  |
|                                                 |                                | Accuracy                              | Surrogate: a,a,a-Trifluorotoluene 50 to 150% Recovery                                           | Field Samples                                                           | S&A                                                                                |
|                                                 |                                | Sample Handling                       | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-2**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                                                               |                             |                                                                                                 |                                                                  |                                                                         |
|-------------------------------------------------|---------------------------------------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|------------------------------------------------------------------|-------------------------------------------------------------------------|
| Matrix                                          | Soil                                                          |                             |                                                                                                 |                                                                  |                                                                         |
| Analytical Group                                | Diesel Range Organics                                         |                             |                                                                                                 |                                                                  |                                                                         |
| Concentration Level                             | Low to high                                                   |                             |                                                                                                 |                                                                  |                                                                         |
| Sampling Procedure                              | Analytical Method/SOP                                         | DQIs                        | Measurement Performance Criteria                                                                | QC Sample and/or Activity Used to Assess Measurement Performance | QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&A) |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11 | AK102                                                         | Precision                   | RPD<50%                                                                                         | Field Duplicate                                                  | S&A                                                                     |
|                                                 | TA-GS-0363 Rev 15 (Tacoma)<br><br>DV-GC-0027 Rev 3.2 (Denver) | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank)                                            | A                                                                       |
|                                                 |                                                               | Accuracy/bias               | ≤20% Difference                                                                                 | ICV                                                              | A                                                                       |
|                                                 |                                                               | Accuracy                    | 75 to 125%                                                                                      | CCV                                                              | A                                                                       |
|                                                 |                                                               | Accuracy                    | 75 to 125% Recovery                                                                             | LCS & LCSD                                                       | A                                                                       |
|                                                 |                                                               | Accuracy                    | 72 to 128% Recovery                                                                             | MS & MSD                                                         | A                                                                       |
|                                                 |                                                               | Precision                   | ≤20% RPD                                                                                        | LCS/LCSD                                                         | A                                                                       |
|                                                 |                                                               | Precision                   | ≤20% RPD                                                                                        | MS/MSD                                                           | S&A                                                                     |
|                                                 |                                                               | Accuracy                    | Surrogate: o-Terphenyl 60 to 120% Recovery                                                      | Surrogate-Method Blank and LCS/LCSD                              | A                                                                       |
|                                                 |                                                               | Accuracy                    | Surrogate: o-Terphenyl 50 to 150% Recovery                                                      | Field Samples                                                    | A                                                                       |
|                                                 |                                                               | Sample Handling             | Temperature and holding times                                                                   | Temperature and Time                                             | S&A                                                                     |



**QAPP WORKSHEET #12-3**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                              |                             |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Soil                         |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | Residual Range Organics      |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low to High                  |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b> | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-01, BERS-03, BERS-05, BERS-10, BERS-11 | AK103                        | Precision                   | RPD<50%                                                                                         | Field Duplicate (Discrete)                                              | S&A                                                                                |
|                                                 | TA-GS-0363 Rev 15 (Tacoma)   | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank)                                                   | A                                                                                  |
|                                                 | DV-GC-0027 Rev 3.2 (Denver)  | Accuracy/bias               | ≤20% Difference                                                                                 | ICV                                                                     | A                                                                                  |
|                                                 |                              | Accuracy                    | 75 to 125%                                                                                      | CCV                                                                     | A                                                                                  |
|                                                 |                              | Accuracy                    | 60 to 120% Recovery                                                                             | LCS & LCSD                                                              | A                                                                                  |
|                                                 |                              | Accuracy                    | 53 to 116% Recovery                                                                             | MS & MSD                                                                | A                                                                                  |
|                                                 |                              | Precision                   | ≤20% RPD                                                                                        | LCS/LCSD, & MS/MSD                                                      | A                                                                                  |
|                                                 |                              | Accuracy                    | Surrogate: n-Triacontane-d62 60 to 120% Recovery                                                | Surrogate-Method Blank and LCS/LCSD                                     | A                                                                                  |
|                                                 |                              | Accuracy                    | Surrogate: n-Triacontane-d62 50 to 150% Recovery                                                | Field Samples                                                           | A                                                                                  |
|                                                 |                              | Sample Handling             | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-4**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                              |                             |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Soil                         |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | PCBs                         |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low to High                  |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b> | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11 | SW3550B                      | Precision                   | RPD<50%                                                                                         | Field Duplicate                                                         | S&A                                                                                |
|                                                 | TA-OP-0302 (extraction)      | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank)                                                   | A                                                                                  |
|                                                 | TA-GS-0351 Rev 19 (Tacoma)   | Accuracy/bias               | ≤20% Difference                                                                                 | ICV & CCV                                                               | A                                                                                  |
|                                                 |                              | Accuracy                    | 40 to 140% Recovery-Aroclor® 1016<br>60 to 130% Recovery-Aroclor 1260                           | LCS/LCSD & MS/MSD                                                       | A                                                                                  |
|                                                 | DV-GC-0021 Rev 6 (Denver)    | Precision                   | ≤20% RPD                                                                                        | LCS/LCSD & MS/MSD                                                       | A                                                                                  |
|                                                 |                              | Accuracy                    | Surrogates: Tetrachloro-M-xylene (TCMX) 45 to 155% Recovery;<br>Decachlorobiphenyl 60 to 125%   | Surrogate-All samples                                                   | A                                                                                  |
|                                                 |                              | Sample Handling             | Temperature                                                                                     | Temperature                                                             | S&A                                                                                |

**QAPP WORKSHEET #12-5**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                                                                      |                             |                                                                                                                                                                                                             |                                                                         |                                                                                    |
|-------------------------------------------------|----------------------------------------------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Soil                                                                 |                             |                                                                                                                                                                                                             |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | BTEX/VOCs                                                            |                             |                                                                                                                                                                                                             |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low/Medium/High                                                      |                             |                                                                                                                                                                                                             |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b>                                         | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                                                                                                                                     | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-01, BERS-03, BERS-05, BERS-10, BERS-11 | SW8260B, TA-MV-0312 Rev 21 (Tacoma)<br><br>DV-MS-0010 Rev 9 (Denver) | Precision                   | RPD<50%                                                                                                                                                                                                     | Field Duplicate                                                         | S&A                                                                                |
|                                                 |                                                                      | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit.                                                                                                             | Method Blank, Trip Blank                                                | S&A                                                                                |
|                                                 |                                                                      | Accuracy/bias               | ≤20% difference                                                                                                                                                                                             | ICV & CCV                                                               | A                                                                                  |
|                                                 |                                                                      | Instrument Performance      | Tune criteria consistent with SW8260B                                                                                                                                                                       | Mass spectrometer tuning check, bromoflourobenzene                      | A                                                                                  |
|                                                 |                                                                      | Sensitivity                 | Retention time ±30 seconds from the internal standard (IS) of the calibration mid-point standard and extracted ion current profile area within -50% to +100% of area from IS calibration mid-point standard | Internal Standards                                                      | A                                                                                  |
|                                                 |                                                                      | Accuracy                    | % Recovery, DoD QSM 4.2 Limits                                                                                                                                                                              | LCS & LCSD                                                              | A                                                                                  |
|                                                 |                                                                      | Accuracy                    | % Recovery, DoD QSM 4.2 Limits                                                                                                                                                                              | MS & MSD                                                                | A                                                                                  |
|                                                 |                                                                      | Precision                   | RPD< 30%                                                                                                                                                                                                    | LCS, LCSD, MS & MSD                                                     | A                                                                                  |

|                            |                              |                 |                                                                |                                                                         |                                                                                    |
|----------------------------|------------------------------|-----------------|----------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>              | Soil                         |                 |                                                                |                                                                         |                                                                                    |
| <b>Analytical Group</b>    | BTEX                         |                 |                                                                |                                                                         |                                                                                    |
| <b>Concentration Level</b> | Low/Medium/High              |                 |                                                                |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>  | <b>Analytical Method/SOP</b> | <b>DQIs</b>     | <b>Measurement Performance Criteria</b>                        | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
|                            |                              | Accuracy        | 4-Bromofluorobenzene-85-120%<br>Toluene d <sub>8</sub> 85-115% | Surrogate recoveries                                                    | A                                                                                  |
|                            |                              | Sample Handling | Temperature and holding times                                  | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-6**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                          |                                                                                                         |                             |                                                                                                                                                                                                            |                                                                         |                                                                                    |
|----------------------------------------------------------|---------------------------------------------------------------------------------------------------------|-----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                            | Soil                                                                                                    |                             |                                                                                                                                                                                                            |                                                                         |                                                                                    |
| <b>Analytical Group</b>                                  | PAHs                                                                                                    |                             |                                                                                                                                                                                                            |                                                                         |                                                                                    |
| <b>Concentration Level</b>                               | Low                                                                                                     |                             |                                                                                                                                                                                                            |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                                | <b>Analytical Method/SOP</b>                                                                            | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                                                                                                                                    | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-01, BERS-03, BERS-05, BERS-10, BERS-11, BERS-14 | SW8270C selected ion monitoring (SIM) mode, TA-MS-0313 Rev 18 (Tacoma)<br><br>DV-MS-0011 Rev 8 (Denver) | Precision                   | RPD<50%                                                                                                                                                                                                    | Field Duplicate (Discrete)                                              | S&A                                                                                |
|                                                          |                                                                                                         | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit.                                                                                                            | Blanks (Method Blank)                                                   | A                                                                                  |
|                                                          |                                                                                                         | Accuracy/bias               | ≤20% difference                                                                                                                                                                                            | ICV & CCV                                                               | A                                                                                  |
|                                                          |                                                                                                         | Instrument Performance      | Tune criteria consistent with SW8270C                                                                                                                                                                      | Mass Spectrometer Tuning Check, DFTPP                                   | A                                                                                  |
|                                                          |                                                                                                         | Sensitivity                 | Retention time ±30 seconds from retention time of the IS of the calibration mid-point standard, and extracted ion current profile area within -50% to +100% of area from IS calibration mid-point standard | Internal Standards                                                      | A                                                                                  |
|                                                          |                                                                                                         | Accuracy                    | % Recovery, in-house limits                                                                                                                                                                                | LCS, LCSD, MS & MSD                                                     | A                                                                                  |
|                                                          |                                                                                                         | Precision                   | ≤30% RPD                                                                                                                                                                                                   | LCS/LCSD & MS/MSD                                                       | A                                                                                  |
|                                                          |                                                                                                         | Accuracy                    | % Recovery, in-house limits                                                                                                                                                                                | Surrogate recoveries-all samples                                        | A                                                                                  |
|                                                          |                                                                                                         | Sample Handling             | Temperature and holding times                                                                                                                                                                              | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-7**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                                                                        |                             |                                                                                                 |                                                                  |                                                                         |
|-------------------------------------------------|------------------------------------------------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|------------------------------------------------------------------|-------------------------------------------------------------------------|
| Matrix                                          | Soil                                                                   |                             |                                                                                                 |                                                                  |                                                                         |
| Analytical Group                                | ICP/MS Metals                                                          |                             |                                                                                                 |                                                                  |                                                                         |
| Concentration Level                             | Low                                                                    |                             |                                                                                                 |                                                                  |                                                                         |
| Sampling Procedure                              | Analytical Method/SOP                                                  | DQIs                        | Measurement Performance Criteria                                                                | QC Sample and/or Activity Used to Assess Measurement Performance | QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&A) |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11 | SW6020A, TA-MT-0217 Rev 23 (Tacoma)<br><br>DV-MT-0018 Rev 2.1 (Denver) | Precision                   | RPD<50%                                                                                         | Field Duplicate                                                  | S&A                                                                     |
|                                                 |                                                                        | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank/Calibration Blanks)                         | A                                                                       |
|                                                 |                                                                        | Accuracy/bias               | ≤10% Recovery                                                                                   | ICV & CCV                                                        | A                                                                       |
|                                                 |                                                                        | Instrument Performance      | Tune criteria consistent with SW6020A and DoD QSM 4.2                                           | Tuning                                                           | A                                                                       |
|                                                 |                                                                        | Accuracy/bias               | ICS-A: All non-spiked analytes < LOD ICS-AB: Within ± 20% of expected value                     | Interfering Element Check Standards                              | A                                                                       |
|                                                 |                                                                        | Sensitivity                 | IS intensity within 30 to 120 of the intensity of the IS calibration                            | Internal Standards                                               | A                                                                       |
|                                                 |                                                                        | Accuracy                    | 80 to 120% Recovery                                                                             | LCS, LCSD, MS & MSD                                              | A                                                                       |
|                                                 |                                                                        | Precision                   | <20% RPD                                                                                        | LCS, LCSD, MS & MSD                                              | A                                                                       |
|                                                 |                                                                        | Sample Handling             | Temperature and holding times                                                                   | Temperature and Time                                             | S&A                                                                     |

\*ICP/MS metals are: arsenic, barium, cadmium, chromium, lead, selenium, silver, and zinc.

**QAPP WORKSHEET #12-8**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

| <b>Matrix</b>                                            | Soil                                                                   |                                       |                                                                                                 |                                                                         |                                                                                    |
|----------------------------------------------------------|------------------------------------------------------------------------|---------------------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Analytical Group</b>                                  | Mercury                                                                |                                       |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                               | Low                                                                    |                                       |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                                | <b>Analytical Method/SOP</b>                                           | <b>Data Quality Indicators (DQIs)</b> | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-01, BERS-03, BERS-05, BERS-10, BERS-11, BERS-14 | SW7471A, TA-MT-0202 Rev 20 (Tacoma)<br><br>DV-MT-0016 Rev 3.2 (Denver) | Precision                             | RPD<50%                                                                                         | Field Duplicate (Discrete)                                              | S&A                                                                                |
|                                                          |                                                                        | Accuracy/Bias/Contamination           | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank/Calibration Blanks)                                | A                                                                                  |
|                                                          |                                                                        | Accuracy/bias                         | 80 to 120% Recovery                                                                             | ICV & CCV                                                               | A                                                                                  |
|                                                          |                                                                        | Accuracy                              | 80 to 120% Recovery                                                                             | LCS, LCSD, MS & MSD                                                     | A                                                                                  |
|                                                          |                                                                        | Precision                             | ≤20% RPD                                                                                        | LCS, LCSD, MS & MSD                                                     | A                                                                                  |
|                                                          |                                                                        | Sample Handling                       | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-9**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                              |                             |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Soil                         |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | Total Organic Carbon (TOC)   |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low/medium/high              |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b> | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-01, BERS-03, BERS-05, BERS-10, BERS-11 | SW9060                       | Precision                   | RPD<50%                                                                                         | Field Duplicate (Discrete)                                              | S&A                                                                                |
|                                                 | TA-WC-0192 Rev 0 (Tacoma)    | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank)                                                   | A                                                                                  |
|                                                 | DV-WC-0006 Rev 9 (Denver)    | Accuracy/bias               | ≤20% difference from true value                                                                 | ICV & CCV                                                               | A                                                                                  |
|                                                 |                              | Accuracy                    | 34-166%                                                                                         | LCS & LCSD                                                              | A                                                                                  |
|                                                 |                              | Accuracy                    | 76-128%                                                                                         | MS & MSD                                                                | A                                                                                  |
|                                                 |                              | Precision                   | RPD <28%                                                                                        | LCS, LCSD, MS & MSD                                                     | A                                                                                  |
|                                                 |                              | Sample Handling             | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |



**QAPP WORKSHEET #12-10**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                                                                        |                                       |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------------------------------------------------|---------------------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Water                                                                  |                                       |                                                                                                 |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | Gasoline Range Organics                                                |                                       |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low                                                                    |                                       |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b>                                           | <b>Data Quality Indicators (DQIs)</b> | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-01, BERS-03, BERS-05, BERS-10, BERS-11 | AK101<br>TA-MV-0376 Rev 10 (Tacoma)<br><br>DV-GC-0010 Rev 7.2 (Denver) | Precision                             | RPD <30%                                                                                        | Field Duplicate (Discrete)                                              | S&A                                                                                |
|                                                 |                                                                        | Accuracy/Bias/Contamination           | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank, Trip Blank)                                       | A                                                                                  |
|                                                 |                                                                        | Accuracy/bias                         | ≤20% Difference                                                                                 | CV<br>CCV                                                               | A                                                                                  |
|                                                 |                                                                        | Accuracy                              | 75-125%                                                                                         | CCV                                                                     | A                                                                                  |
|                                                 |                                                                        | Accuracy                              | 60 to 120% Recovery                                                                             | LCS & LCSD                                                              | A                                                                                  |
|                                                 |                                                                        | Accuracy                              | 50 to 150% Recovery                                                                             | MS & MSD                                                                | A                                                                                  |
|                                                 |                                                                        | Precision                             | ≤20% RPD                                                                                        | LCS, LCSD                                                               | A                                                                                  |
|                                                 |                                                                        | Precision                             | ≤50% RPD                                                                                        | MS & MSD                                                                | A                                                                                  |
|                                                 |                                                                        | Accuracy                              | Surrogate: a,a,a-Trifluorotoluene 60 to 120% Recovery                                           | Method Blank, LCS & LCSD                                                | A                                                                                  |
|                                                 |                                                                        | Accuracy                              | Surrogate: a,a,a-Trifluorotoluene 50 to 150% Recovery                                           | Field Samples                                                           | A                                                                                  |
|                                                 |                                                                        | Sample Handling                       | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-11**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                                                                        |                             |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------------------------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Water                                                                  |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | Diesel Range Organics                                                  |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low to high                                                            |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b>                                           | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11 | AK102<br>TA-GS-0363 Rev 15 (Tacoma)<br><br>DV-GC-0027 Rev 3.2 (Denver) | Precision                   | RPD<30%                                                                                         | Field Duplicate                                                         | S&A                                                                                |
|                                                 |                                                                        | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank)                                                   | A                                                                                  |
|                                                 |                                                                        | Accuracy/bias               | ≤20% Difference                                                                                 | ICV & CCV                                                               | A                                                                                  |
|                                                 |                                                                        | Accuracy                    | 75 to 125%                                                                                      | CCV                                                                     | A                                                                                  |
|                                                 |                                                                        | Accuracy                    | 75 to 125% Recovery                                                                             | LCS & LCSD                                                              | A                                                                                  |
|                                                 |                                                                        | Accuracy                    | 61 to 127% Recovery                                                                             | MS & MSD                                                                | A                                                                                  |
|                                                 |                                                                        | Precision                   | ≤20% RPD                                                                                        | LCS/LCSD                                                                | A                                                                                  |
|                                                 |                                                                        | Precision                   | ≤20% RPD                                                                                        | MS/MSD                                                                  | A                                                                                  |
|                                                 |                                                                        | Accuracy                    | Surrogate: o-Terphenyl 60 to 120% Recovery                                                      | Surrogate-Method Blank and LCS/LCSD                                     | A                                                                                  |
|                                                 |                                                                        | Accuracy                    | Surrogate: o-Terphenyl 50 to 150% Recovery                                                      | Field Samples                                                           | A                                                                                  |
|                                                 |                                                                        | Sample Handling             | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-12**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                              |                             |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Water                        |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | Residual Range Organics      |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low to High                  |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b> | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-01, BERS-03, BERS-05, BERS-10, BERS-11 | AK103                        | Precision                   | RPD<30%                                                                                         | Field Duplicate (Discrete)                                              | S&A                                                                                |
|                                                 | TA-GS-0363 Rev 15 (Tacoma)   | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank)                                                   | A                                                                                  |
|                                                 | DV-GC-0027 Rev 3.2 (Denver)  | Accuracy/bias               | ≤20% Difference                                                                                 | ICV & CCV                                                               | A                                                                                  |
|                                                 |                              | Accuracy                    | 75 to 125%                                                                                      | CCV                                                                     | A                                                                                  |
|                                                 |                              | Accuracy                    | 60 to 120% Recovery                                                                             | LCS & LCSD                                                              | A                                                                                  |
|                                                 |                              | Accuracy                    | 53 to 118% Recovery                                                                             | MS & MSD                                                                | A                                                                                  |
|                                                 |                              | Precision                   | ≤20% RPD                                                                                        | LCS/LCSD                                                                | A                                                                                  |
|                                                 |                              | Precision                   | ≤28% RPD                                                                                        | MS/MSD                                                                  | A                                                                                  |
|                                                 |                              | Accuracy                    | Surrogate: n-Triacontane-d62 60 to 120% Recovery                                                | Surrogate-Method Blank and LCS/LCSD                                     | A                                                                                  |
|                                                 |                              | Accuracy                    | Surrogate: n-Triacontane-d62 50 to 150% Recovery                                                | Surrogate-Field Samples                                                 | A                                                                                  |
|                                                 |                              | Sample Handling             | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-13**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                              |                             |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Water                        |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | PCBs                         |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low to High                  |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b> | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11 | SW8082A                      | Precision                   | RPD<30%                                                                                         | Field Duplicate                                                         | S&A                                                                                |
|                                                 | TA-OP-0323 (extraction)      | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank)                                                   | A                                                                                  |
|                                                 |                              | Accuracy/bias               | ≤20% Difference                                                                                 | ICV & CCV                                                               | A                                                                                  |
|                                                 | TA-GS-0351 Rev 19 (Tacoma)   | Accuracy                    | 25 to 145% Recovery-Aroclor 1016<br>30 to 145% Recovery-Aroclor 1260                            | LCS/LCSD & MS/MSD                                                       | A                                                                                  |
|                                                 | DV-GC-0021 Rev 6 (Denver)    | Precision                   | ≤30% RPD                                                                                        | LCS/LCSD & MS/MSD                                                       | A                                                                                  |
|                                                 |                              | Accuracy                    | Surrogates: TCMX 60 to 150% Recovery; Decachlorobiphenyl 40 to 135%                             | Surrogate-All samples                                                   | A                                                                                  |
|                                                 |                              | Sample Handling             | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-14**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                              |                             |                                                                                                                                                                     |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------|-----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Water                        |                             |                                                                                                                                                                     |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | BTEX                         |                             |                                                                                                                                                                     |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low/Medium/High              |                             |                                                                                                                                                                     |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b> | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                                                                                             | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11 | SW8260B                      | Precision                   | RPD<30%                                                                                                                                                             | Field Duplicate                                                         | S&A                                                                                |
|                                                 | TA-MV-0312 Rev 21 (Tacoma)   | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit.                                                                     | Blanks (Trip Blank/Method Blank)                                        | S&A                                                                                |
|                                                 |                              | Accuracy/bias               | ≤20% difference                                                                                                                                                     | ICV & CCV                                                               | A                                                                                  |
|                                                 | DV-MS-0010 Rev 9 (Denver)    | Instrument Performance      | Tune criteria consistent with SW8260B                                                                                                                               | Mass spectrometer tuning check, bromofluorobenzene(BFB)                 | A                                                                                  |
|                                                 |                              | Sensitivity                 | Retention time ±30 seconds from retention time of the IS and extracted ion current profile area within -50% to +100% of area from IS calibration mid-point standard | Internal Standards                                                      | A                                                                                  |
|                                                 |                              | Accuracy                    | % Recovery, DoD QSM 4.2 Limits                                                                                                                                      | LCS & LCSD                                                              | A                                                                                  |
|                                                 |                              | Accuracy                    | % Recovery, DoD QSM 4.2 Limits                                                                                                                                      | MS & MSD                                                                | A                                                                                  |
|                                                 |                              | Precision                   | RPD 30% RPD                                                                                                                                                         | LCS/LCSD, MS/MSD                                                        | A                                                                                  |

| <b>Matrix</b>                                   | Water                               |                 |                                                                                                                                               |                                                                         |                                                                                    |
|-------------------------------------------------|-------------------------------------|-----------------|-----------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Analytical Group</b>                         | BTEX                                |                 |                                                                                                                                               |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low/Medium/High                     |                 |                                                                                                                                               |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b>        | <b>DQIs</b>     | <b>Measurement Performance Criteria</b>                                                                                                       | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11 | SW8260B, TA-MV-0312 Rev 21 (Tacoma) | Accuracy        | 1,2-Dichloroethane-d <sub>4</sub> 70-120%<br>4-Bromofluorobenzene 75-120%<br>Dibromofluoromethane 85-115%<br>Toluene d <sub>8</sub> 85 to120% | Surrogates-All Samples                                                  | A                                                                                  |
|                                                 | DV-MS-0010 Rev 9 (Denver)           | Sample Handling | Temperature and holding times                                                                                                                 | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-15**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

| <b>Matrix</b>                                           | Water                                                                                                    |                             |                                                                                                                                                                                                            |                                                                         |                                                                                    |
|---------------------------------------------------------|----------------------------------------------------------------------------------------------------------|-----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Analytical Group</b>                                 | PAHs                                                                                                     |                             |                                                                                                                                                                                                            |                                                                         |                                                                                    |
| <b>Concentration Level</b>                              | Low                                                                                                      |                             |                                                                                                                                                                                                            |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                               | <b>Analytical Method/SOP</b>                                                                             | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                                                                                                                                    | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11, BER-14 | SW8270C selected ion monitoring mode,<br><br>TA-MS-0313 Rev 18 (Tacoma)<br><br>DV-MS-0002 Rev 9 (Denver) | Precision                   | RPD<30%                                                                                                                                                                                                    | Field Duplicate                                                         | S&A                                                                                |
|                                                         |                                                                                                          | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit.                                                                                                            | Blanks (Method Blank)                                                   | A                                                                                  |
|                                                         |                                                                                                          | Accuracy/bias               | ≤20% difference                                                                                                                                                                                            | ICV & CCV                                                               | A                                                                                  |
|                                                         |                                                                                                          | Instrument Performance      | Tune criteria consistent with SW8270C                                                                                                                                                                      | Mass Spectrometer Tuning Check DFTPP                                    | A                                                                                  |
|                                                         |                                                                                                          | Sensitivity                 | Retention time ±30 seconds from retention time of the IS of the calibration mid-point standard, and extracted ion current profile area within -50% to +100% of area from IS calibration mid-point standard | Internal Standards                                                      | A                                                                                  |
|                                                         |                                                                                                          | Accuracy                    | % Recovery, In-house Limits                                                                                                                                                                                | LCS, LCSD, MS & MSD                                                     | A                                                                                  |
|                                                         |                                                                                                          | Precision                   | ≤30% RPD                                                                                                                                                                                                   | LCS, LCSD, MS & MSD                                                     | A                                                                                  |

|                            |                              |                 |                                                                                                                        |                                                                         |                                                                                    |
|----------------------------|------------------------------|-----------------|------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>              | Water                        |                 |                                                                                                                        |                                                                         |                                                                                    |
| <b>Analytical Group</b>    | PAHs                         |                 |                                                                                                                        |                                                                         |                                                                                    |
| <b>Concentration Level</b> | Low                          |                 |                                                                                                                        |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>  | <b>Analytical Method/SOP</b> | <b>DQIs</b>     | <b>Measurement Performance Criteria</b>                                                                                | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
|                            |                              | Sample Handling | Temperature and holding times                                                                                          | Temperature and Time                                                    | S&A                                                                                |
|                            |                              | Accuracy        | 2-Fluorobiphenyl (50 to 110% Recovery)<br>Nitrobenzene-d5 (40 to 110% Recovery)<br>Terphenyl-d14 (50 to 135% Recovery) | Surrogates – All samples                                                | A                                                                                  |



**QAPP WORKSHEET #12-16**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

| <b>Matrix</b>                                   | Water                                                                  |                             |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------------------------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Analytical Group</b>                         | ICP/MS Metals*                                                         |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low                                                                    |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b>                                           | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11 | SW6020A, TA-MT-0217 Rev 23 (Tacoma)<br><br>DV-MT-0018 Rev 2.1 (Denver) | Precision                   | RPD<30%                                                                                         | Field Duplicate                                                         | S&A                                                                                |
|                                                 |                                                                        | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank/Calibration Blanks)                                | A                                                                                  |
|                                                 |                                                                        | Accuracy/bias               | ≤10% True Value                                                                                 | ICV & CCV                                                               | A                                                                                  |
|                                                 |                                                                        | Instrument Performance      | Tune criteria consistent with SW6020A and DoD QSM 4.2                                           | Tuning                                                                  | A                                                                                  |
|                                                 |                                                                        | Accuracy/bias               | ICS-A: All non-spiked analytes < LOD<br>ICS-AB: Within ± 20% of expected value                  | Interfering Element Check Standards                                     | A                                                                                  |
|                                                 |                                                                        | Sensitivity                 | IS intensity within 30 to 120% of the intensity of the IS in the initial calibration (ICAL)     | Internal Standards                                                      | A                                                                                  |
|                                                 |                                                                        | Accuracy                    | 80 to 120% Recovery                                                                             | LCS, LCSD& MS/MSD                                                       | A                                                                                  |
|                                                 |                                                                        | Precision                   | ≤20% RPD                                                                                        | LCS, LCSD, MS & MSD                                                     | A                                                                                  |

| <b>Matrix</b>              | Water                        |                 |                                                 |                                                                         |                                                                                    |
|----------------------------|------------------------------|-----------------|-------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Analytical Group</b>    | ICP/MS Metals*               |                 |                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b> | Low                          |                 |                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>  | <b>Analytical Method/SOP</b> | <b>DQIs</b>     | <b>Measurement Performance Criteria</b>         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
|                            |                              | Accuracy/bias   | X5 dilution within $\pm 10\%$ of original value | Serial Dilution                                                         | A                                                                                  |
|                            |                              | Sample Handling | Temperature and holding times                   | Temperature and Time                                                    | S&A                                                                                |
|                            |                              | Accuracy/bias   | Within $\pm 25\%$ of expected value             | Post Digestion Spike                                                    | A                                                                                  |

Note:

\*ICP/MS METALS include: arsenic, barium, cadmium, chromium, lead, selenium, silver and zinc.

**QAPP WORKSHEET #12-17**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

|                                                 |                              |                             |                                                                                                 |                                                                         |                                                                                    |
|-------------------------------------------------|------------------------------|-----------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Matrix</b>                                   | Water                        |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Analytical Group</b>                         | Mercury                      |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                      | Low                          |                             |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                       | <b>Analytical Method/SOP</b> | <b>DQIs</b>                 | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-02, BERS-03, BERS-05, BERS-10, BERS-11 | SW7470A,                     | Precision                   | RPD<30%                                                                                         | Field Duplicate                                                         | S&A                                                                                |
|                                                 | TA-MT-0202 Rev 20 (Tacoma)   | Accuracy/Bias/Contamination | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank/Calibration Blanks)                                | A                                                                                  |
|                                                 | DV-MT-0017 Rev 3.2 (Denver)  | Accuracy/bias               | 80 to 120% Recovery                                                                             | ICV & CCV                                                               | A                                                                                  |
|                                                 |                              | Accuracy                    | 80 to 120% Recovery                                                                             | LCS, LCSD, MS & MSD                                                     | A                                                                                  |
|                                                 |                              | Precision                   | ≤20% RPD                                                                                        | LCS, LCSD, MS & MSD                                                     | A                                                                                  |
|                                                 |                              | Sample Handling             | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #12-18**  
**MEASUREMENT PERFORMANCE CRITERIA TABLE**

| <b>Matrix</b>                                            | Water                        |                                       |                                                                                                 |                                                                         |                                                                                    |
|----------------------------------------------------------|------------------------------|---------------------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Analytical Group</b>                                  | Methane                      |                                       |                                                                                                 |                                                                         |                                                                                    |
| <b>Concentration Level</b>                               | Low                          |                                       |                                                                                                 |                                                                         |                                                                                    |
| <b>Sampling Procedure</b>                                | <b>Analytical Method/SOP</b> | <b>Data Quality Indicators (DQIs)</b> | <b>Measurement Performance Criteria</b>                                                         | <b>QC Sample and/or Activity Used to Assess Measurement Performance</b> | <b>QC Sample Assesses Error for Sampling (S), Analytical (A) or both (S&amp;A)</b> |
| SOP BERS-01, BERS-03, BERS-05, BERS-10, BERS-11, BERS-14 | RSK 175,                     | Precision                             | RPD<30%                                                                                         | Field Duplicate (Discrete)                                              | S&A                                                                                |
|                                                          | DV-GC-0025 Rev 4 (Denver)    | Accuracy/Bias/Contamination           | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Blanks (Method Blank/Calibration Blanks)                                | A                                                                                  |
|                                                          | SA-VO-007 Rev 0 (Savannah)   | Accuracy/bias                         | ≤75 to 125% Recovery                                                                            | ICV & CCV                                                               | A                                                                                  |
|                                                          |                              | Accuracy                              | 80 to 120% Recovery                                                                             | LCS, LCSD, MS & MSD                                                     | A                                                                                  |
|                                                          |                              | Precision                             | ≤20% RPD                                                                                        | LCS, LCSD, MS & MSD                                                     | A                                                                                  |
|                                                          |                              | Sample Handling                       | Temperature and holding times                                                                   | Temperature and Time                                                    | S&A                                                                                |

**QAPP WORKSHEET #13**  
**SECONDARY DATA CRITERIA AND LIMITATIONS TABLE**

| Secondary Data                                                                                        | Data Source<br>(Originating<br>Organization, Report<br>Title, and Date)                                                                                                                                                                                    | Data Generator(s)<br>(Originating<br>Organization, Data<br>Types, Data<br>Generation/Collection<br>Dates)                                                                      | Data Quality Issues                                     | How Data Will Be<br>Used/ Limitations on<br>Data Use           |
|-------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|----------------------------------------------------------------|
| Historical Site Information and Military Operations Groundwater and Soil Quality Data                 | USACE, 2009. Decision Document: Hazardous, Toxic, and Radioactive Waste (HTRW) Project #F10AK096903, Northeast Cape Formerly Used Defense Site (FUDS) St. Lawrence Island, Alaska. Prepared by U.S. Army Corps of Engineers-Alaska District, January 2009. | USACE, Alaska District, identified areas that either required or did not require remedial action. The report contained historical site summaries from previous investigations. | Data quality issues were not addressed in the document. | Data is used for determining the site-specific cleanup levels. |
| Groundwater and Soil Quality Data, and In-Situ Remediation Study.                                     | Bristol, 2010. U.S. Army Corps of Engineers, Alaska District In-Situ Chemical Oxidation (Phase I) and Intrusive Drum Removal/Landfill Cap Northeast Cape, St. Lawrence Island, Alaska, January 2010                                                        | Bristol, soil, groundwater analytical data, collected July – September, 2009.                                                                                                  | No major data quality issues were noted.                | Data is used for historical sample data and coordinates.       |
| Soil, Sediment, Surface water, and Groundwater Quality Data. UVOST delineation of fuel contamination. | Bristol, 2011. Northeast Cape HTRW Remedial Actions; Prepared by Bristol Environmental Engineering Services, LLC, February 2011                                                                                                                            | Bristol, soil, sediment, surface water, and groundwater analytical data, collected July – September, 2010.                                                                     | No major data quality issues were noted.                | Data is used for historical sample data and coordinates.       |

| <b>Secondary Data</b>                               | <b>Data Source<br/>(Originating<br/>Organization, Report<br/>Title, and Date)</b>                                                                                               | <b>Data Generator(s)<br/>(Originating<br/>Organization, Data<br/>Types, Data<br/>Generation/Collection<br/>Dates)</b> | <b>Data Quality Issues</b>               | <b>How Data Will Be Used/<br/>Limitations on Data Use</b>                                                                                                                                        |
|-----------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Soil, sediment, surface water, and groundwater data | Bristol, 2013a. Northeast Cape HTRW Remedial Actions; Prepared by Bristol Engineering Services Corporation, June 2013.                                                          | Bristol, soil, sediment, surface water, and groundwater analytical data collected July – September 2012               | No major data quality issues were noted. | Data is used for historical sample data and coordinates. Report also describes work completed in 2012 and remaining work to be completed in 2013.                                                |
| Sediment mapping at Site 28                         | Bristol, 2013b. Northeast Cape Site 28 Technical Memorandum Addendum Revision 1; Prepared by Bristol Environmental Remediation Services, LLC, January 2013                      | Bristol, sediment analytical data collected July, 2012                                                                | No major data quality issues were noted. | Data is used to identify and delineate contaminated sediment in the Site 28 drainage basin. The mapping results are used to determine areas within the basin that will require sediment removal. |
| Soil, sediment, surface water, and groundwater data | Bristol, 2013c. Northeast Cape HTRW Remedial Actions, Site 28 Phase I Sediment Removal Report Revision 1; Prepared by Bristol Environmental Remediation Services, LLC. May 2013 | Bristol, sediment and water analytical data, evaluation of sediment removal options, sample collected September 2012  | No major data quality issues were noted. | Data is used to determine whether sediment removal options are adequate to remove contaminated sediment from the Site 28 drainage basin.                                                         |
| Soil, sediment, surface water, and groundwater data | Shannon & Wilson, Inc. 2005. Phase IV Remedial Investigation, Northeast Cape, St. Lawrence Island, Alaska. Final. June 2005                                                     | Shannon & Wilson, Inc., soil, sediment, groundwater surface water collected August – September 2004                   | No major data quality issues were noted. | Data is used for historical sample data and coordinates.                                                                                                                                         |

| <b>Secondary Data</b>                                                    | <b>Data Source<br/>(Originating<br/>Organization, Report<br/>Title, and Date)</b>                                                                                                  | <b>Data Generator(s)<br/>(Originating<br/>Organization, Data<br/>Types, Data<br/>Generation/Collection<br/>Dates)</b> | <b>Data Quality Issues</b>               | <b>How Data Will Be Used/<br/>Limitations on Data Use</b> |
|--------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|------------------------------------------|-----------------------------------------------------------|
| Surface water, groundwater, sediment, surface and subsurface soils data. | Montgomery Watson. 2003. Phase III, Phase III Remedial Investigation Northeast Cape, St. Lawrence Island, Alaska, Final; Prepared by MWH. 2003                                     | MWH, surface water, groundwater, sediment, surface and subsurface soils – Summer 2001 and 2002                        | No major data quality issues were noted. | Data is used for historical sample data and coordinates.  |
| Soil sample data.                                                        | Bristol 2006. U.S. Army Corps of Engineers, Alaska District White Alice Tram and Debris Removal Northeast Cape, St. Lawrence Island, Alaska, Removal Action Report. September 2006 | Bristol, Soil samples collected June – September 2005                                                                 | No major data quality issues were noted. | Data is used for historical sample data and coordinates.  |

(Intentionally blank)



## **QAPP WORKSHEET #14**

### **SUMMARY OF PROJECT TASKS**

#### **Sampling Tasks**

Worksheet #11 and Tables 11-1, 11-2, and 11-3 provide details and summaries of sample collection and analyses. Professional land surveyors will reestablish sample locations at Site 13, Site 31 and 28, along with 2010 UVOST probe locations that will be used to guide the excavations at the MOC.

The following sections briefly reiterate the sampling tasks.

#### ***Subsurface Soil***

Bristol will excavate, process, and dispose of PCS to a depth of up to 15 feet bgs, where accessible, or 2 feet below groundwater, whichever comes first at the MOC, specifically at Sites 10, 11, 13, 15, 19 and 27. PCB-contaminated soils from Site 13 (Heat and Power Plant) and Site 31 (White Alice Communications Station) will be excavated and disposed of. Subsurface confirmation soil samples will be collected during excavation activities in accordance with DEC and TSCA guidance including confirmation samples from the floor of flooded excavations at a rate of 1 sample per 1,600 square feet of flooded floor in POL excavations. Confirmation soil samples collected from POL excavations at the MOC will be analyzed for DRO/RRO at TestAmerica.

Bristol will excavate and dispose of arsenic-contaminated soils from Site 21 (Wastewater Treatment Tank). Subsurface confirmation soil samples will be collected in accordance with DEC guidance, including collecting samples from the floor of the excavation at a rate of 1 sample for every 400 square feet of flooded floor. Confirmation soil samples collected from the excavation at Site 21 will be analyzed for arsenic at TestAmerica.

Bristol will collect subsurface soil samples at Site 21 to delineate the vertical and horizontal extent of arsenic contamination. Soil samples will be collected at three depths

(at 1, 2, and 3 feet bgs) from each of 17 hand-auger borings. Soil samples will be analyzed for concentrations of arsenic by TestAmerica. Additional soil boring samples will be collected as directed by the USACE following receipt of sample results.

### ***Surface Soil/Sediment***

Bristol will collect sediment confirmation samples in ponds and streambeds at Site 28. Samples will be collected at the rate of 1 sample for every 30 feet in channel areas where sediment is removed, and 1 sample for every 400 square feet of sediment in pond areas where sediment is removed, with a minimum of 1 sample collected from each sediment-containing pond. Confirmation sediment samples collected at Site 28 will be analyzed by TestAmerica for concentrations of BTEX, DRO/RRO, PAHs, PCBs, and 8 RCRA metals plus zinc. Analyses will include TOC and silica gel cleanup as described in ADEC Technical Memorandum 06-001.

Surface MI soil samples will be collected from site 28 prior to the creation of additional sumps and containment areas. Additional MI samples will be collected in sump and containment areas prior to removal activities. MI samples will also be collected from the bag staging areas at the MOC, Site 26, Site 6, and Cargo Beach. MI soil samples collected at Site 28 will be analyzed at TestAmerica for concentrations of BTEX, DRO/RRO, PAHs, PCBs, and 8 RCRA metals plus zinc. MI soil samples collected from bulk bag staging areas will be analyzed for DRO and PCBs.

Sediment samples will be collected and composited from eight randomly selected cells within three DUs at Site 8. The cells will be selected using a random number generator as part of the ongoing MNA study (this is currently an unfunded option).

Confirmation soil samples will be collected from excavations at Site 10 following drum and soil removal activities. The samples will be submitted to TestAmerica and analyzed

for GRO, VOCs, DRO/RRO, PAHs, PCBs, glycols, and RCRA 8 metals plus nickel, vanadium, and zinc.

### ***Groundwater***

Bristol will collect groundwater samples from seven monitoring wells within the MOC.

The samples will be analyzed for parameters to monitor natural attenuation, including temperature, pH, DO, conductivity, ORP, turbidity, nitrate, sulfate, ferrous iron, alkalinity, dissolved manganese, and methane (methane will be analyzed by TestAmerica).

Groundwater samples will be analyzed by TestAmerica for BTEX, GRO, DRO/RRO, PAHs, PCBs, total and dissolved RCRA metals, plus nickel, vanadium and zinc.

### ***Surface Water***

Surface water samples will be collected at Site 28 to monitor potential effects of the construction activities (soil removal activities) at the MOC on surface waters at Site 28.

The samples will be collected from three locations at three times throughout the course of activities: before soil removal begins, during soil removal activities, and following the completion of soil removal and subsequent backfill. Samples will be analyzed for DRO/RRO. Additional analyses may include BTEX and PAHs, but as of May 29, 2013, the inclusion of BTEX and PAHs in the analytical suite is subject to availability of funds.

Surface water samples will be collected from two locations at Site 21 and analyzed for concentrations of arsenic. One sample will be collected upgradient of the arsenic excavation and another sample will be collected downgradient of the excavation. Sample locations will not include ponded water within and immediately adjacent to the existing excavation area. Three rounds of sampling will occur: one prior to excavation activities, one during excavation, and one following the completion of excavation activities and subsequent backfill.

Surface water samples will be collected from three locations at Site 28 at three times during sediment removal operations: before removal begins, during removal, and after the Site 28 Phase I sediment removal has been completed. Samples will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, RCRA 8 metals plus zinc, and field turbidity. Samples collected during dredging operations will be collected downstream of sediment controls (silt trap, straw waddles, boom, jute matting, etc.). During dredging/sediment removal activities, surface water samples will be collected per 2 hours of dredging (up to 3 samples per day). After 21 surface water samples have been collected during sediment removal operations, the sampling frequency will decrease to a maximum of two samples per day.

Two surface water samples will be collected at Site 8, downgradient of the suspected pipeline break from the same locations as previous years. Surface water samples from these two locations will be analyzed for DRO/RRO and PAHs. Methane will be collected from eight locations within the three DUs as part of the MNA study. (As of May 29, 2013, work at Site 8 remains an unfunded option.)

### ***Waste Characterization of Bulk Bags***

A sub-sample will be collected from DOT-approved bulk bags and will be composited with as many as seven other grab samples to make one composite sample. The sub-sample will consist of soil collected from each end of the containers (two total per bulk bag). Bulk PCB and POL waste sample composites will be submitted to the field-screening laboratory for waste characterization sample analysis of DRO/RRO or PCBs. Metals, arsenic, and PCE-contaminated soil waste samples will be submitted to the fixed-based TestAmerica laboratory for analysis.

### ***Other Characterization Samples***

Water samples will be collected from the primary and secondary water containment at Site 28 in order to determine if water is below criteria and able to be discharged to the

ground. Samples will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, RCRA 8 metals plus zinc, and field turbidity.

Characterization samples will be collected from liquid in drums at Site 10. Liquid drum samples will be analyzed at TestAmerica for glycols, TCLP PAHs, TCLP VOCs, ignitability, corrosivity, and TCLP RCRA 8 metals plus nickel, vanadium, and zinc.

### ***Analysis Tasks***

Field analyses of water will consist of measuring temperature, pH, DO, conductivity, ORP, turbidity, nitrate, sulfate, ferrous iron, alkalinity, and dissolved manganese in surface and groundwater. The on-site field-screening laboratory will measure PCBs and DRO for field-screening purposes. TestAmerica will process, prepare, and analyze COCs in surface and subsurface soil, and groundwater. See Tables 11-1 and 11-2 for analytical requirements for each sample. Laboratory analysis will follow the SOPs listed on Worksheet #23.

An on-site field-screening laboratory will utilize gas chromatographs to provide results for DRO/RRO analyzed by Method AK 102/103 and for PCBs analyzed by EPA Method 8082. The field-screening laboratory will not be certified. The SOPs for the field-screening laboratory are in Attachment 5.

### ***Quality Control Tasks***

Field and laboratory QC samples are listed on Worksheets # 12, 20, and 28, and on Tables 11-1, 11-2, and 11-3.

Tables 11-1, 11-2, and 11-3 depict the field and laboratory QC samples that have an impact on either overall DQOs, or are required for compliance with analytical methods or DoD QSM requirements. Laboratory QC samples will be prepared and analyzed according to the analytical method requirements and the laboratory's Quality Assurance Plan.

Laboratory technical systems audits (TSAs) will be conducted by the Contract Laboratory

QA manager prior to the start of the field sampling program, as identified in Worksheet #7. The Bristol Senior Technical Review Chemist will review data as it is submitted to Bristol to ensure that the laboratory is reporting in conformance with the QAPP and QC non-conformance issues are tracked and resolved as soon as possible. All laboratory analyses other than field screening will be performed in accordance with DoD QSM 4.2.

### ***Secondary Data***

See Worksheets #10 and #13 for a synopsis of secondary data.

### ***Data Management Tasks***

For each sample delivery group (SDG), a final analytical report and two electronic data deliverables (EDDs) will be provided. The final analytical report will be in a searchable PDF. One of the EDDs will be in SEDD 5.2 format, Stage 2A, and compliant with the POA Instructional Set. The second EDD will be in the COELT Electronic Deliverable Format (EDF) 1.2a format. All reports, photographs, data packages, and other deliverables will be compliant with the USACE, Alaska District, Manual for Electronic Deliverables (USACE, 2011). All laboratory reports and EDDs will be error free and full reports and EDDs will be provided in the Supplemental Data section of the final report. Hard copies of the analytical and QC samples will be provided as hard copy with the final report.

### ***Documentation and Records***

All sample locations will be surveyed by a Professional Land Surveyor and recorded. A field notebook will be used to record information about each sample, along with all field measurements. Information contained in the field books will be in compliance with Section 4.4.4 of the Statement of Work. Each sample will be tracked using secure chain-of-custody protocol until receipt at the laboratory and using laboratory sample logs afterward. Air bills for sample shipping will be retained. Site conditions, field

measurements and soil descriptions will be recorded in the logbooks. Additional field forms may be completed as required by Bristol SOPs (see Attachments 1 and 2).

Well purging and sampling information will be recorded on a field form, including notes on groundwater sample collection.

### ***Field Logbooks***

Fieldwork will be documented in bound field log books with pre-numbered pages. Each book will contain the following information on the cover:

- Owner of the book
- Book number
- Job name and work order
- Start date
- End date

Daily entries will be recorded in field logbooks. The entries will include:

- Date and time
- Work start/stop times
- Weather
- Full names and titles/roles of personnel on site, including visitors
- Safety meetings/tailgates
- Level of PPE
- Name(s) of person(s) collecting samples or performing work
- Location of work areas (excavations and landfill areas) and sampling points (sketches when appropriate)
- Sample identification numbers and descriptions
- Sample shipping information (date, time, destination, location)
- Type of field instrumentation (model number and serial number)
- All calibrations performed and their results
- Other work performed

- Relevant field observations and comments
- Any deviations from the Work Plan

### ***Assessment/Audit Tasks***

Field sample collection and documentation audits will be conducted on site by the Bristol Project Contractor Quality Control System Manager (CQCSM) and on-site Chemist-QA/QC Manager as identified in Worksheet #7.

Laboratory Technical Systems Audits will be conducted prior to the initiation of the sampling program by the Contract Laboratory QA manager, as identified in Worksheet #7.

### ***Data Review Tasks***

When final laboratory analytical data has been received, Bristol will perform data verification in accordance with Worksheets #34 through #37. Bristol will complete the ADEC laboratory data checklists and perform data verification after receiving all final reports for the 2013 field effort.



## **QAPP WORKSHEET #15**

### **REFERENCE LIMITS AND EVALUATION TABLES**

Tables 15-1 through 15-5 present the reference limits and evaluation criteria for soil, sediment, groundwater, surface water and for the discharge of treated water, respectively. These tables identify the target analytes, analytical groups, analytical methods, cleanup levels from the 2009 Decision Document, other evaluation criteria, and laboratory reporting limits. Some analytes do not have established cleanup levels or evaluation criteria and are noted as not specified (NS) in the tables.

Table 15-1 presents soil cleanup levels from the 2009 Decision Document and the evaluation criteria is from the ADEC, 18 AAC 75, Section 341, Tables B1 and B2, migration to groundwater criteria.

Site-specific cleanup criteria with highlighted cells on Table 15-1 indicate the cleanup level is less than the limit of detection (LOD). The four analytes with cleanup levels less than the LOD are chloromethane, 1,2-dibromoethane, 1,2-dichloroethane and 1,2,3-trichloropropane. Only soil from Site 10 will be analyzed for full-list VOCs, which includes the four analytes with LODs greater than cleanup levels.

Table 15-2 presents sediment cleanup levels from the 2009 Decision Document and evaluation criteria. Because ADEC does not have promulgated statutes or cleanup levels for sediment, the sediment evaluation criteria on Table 15-2 is from the NOAA SQiRT tables for freshwater sediments using the probable effects level (PEL) criteria.

Table 15-3 presents groundwater cleanup levels from the 2009 Decision Document and evaluation criteria from 18 AAC 75 Section 345 Table C.

The cleanup levels for surface water from the 2009 Decision Document are presented in Table 15-4 and consist of no sheen, TAH of 0.01 mg/L and TAqH of 0.015 mg/L. TAH values are obtained by summing BTEX results and TAqH values are obtained by summing

BTEX and PAH results. Surface water evaluation criteria are compared to values in 18 AAC 70 in Table 15-4. Other surface water evaluation criteria presented are from 18 AAC 70 in the Alaska Water Quality Criteria Manual for Toxic and Other Deleterious Organic and Inorganic Substances (ADEC 2008) under drinking water criteria.

The criteria for the discharge of treated water to the ground under ADEC permit 2009DB0004-0216 is used as evaluation criteria in Table 15-5. Only TAH, TAqH and sheen are defined in the permit and no discharge will occur unless the criteria are met. If analysis indicates the criteria are not met, the water will be re-treated and reanalyzed.

Table 15-1 Reference Limits and Evaluation Criteria for Soil

| Analyte                                                      | Analytical Group | Analytical Method | Preparation Method | CASRN    | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Evaluation Criteria from 18AAC75 Tables B1 and B2 | Achievable Laboratory Limits |       |       |
|--------------------------------------------------------------|------------------|-------------------|--------------------|----------|-------|---------------------------------------------------------|----------------------------------------------------------------|------------------------------|-------|-------|
|                                                              |                  |                   |                    |          |       |                                                         |                                                                | DL                           | LOD   | LOQ   |
| Petroleum, Oil, and Lubricants (POL)                         |                  |                   |                    |          |       |                                                         |                                                                |                              |       |       |
| Gasoline Range Organics - C <sub>6</sub> to C <sub>10</sub>  | FUELS            | AK101             | SW5035A            | NS       | mg/kg | NS                                                      | 300                                                            | 0.46                         | 1.1   | 4     |
| Diesel Range Organics - C <sub>10</sub> to C <sub>25</sub>   | FUELS            | AK102             | SW3550B            | NS       | mg/kg | 9200                                                    | NA                                                             | 2.3                          | 6.50  | 20    |
| Residual Range Organics - C <sub>25</sub> to C <sub>36</sub> | FUELS            | AK103             | SW3550B            | NS       | mg/kg | 9200                                                    | NA                                                             | 11                           | 25.0  | 50    |
| Volatile Organic Compounds (VOCs)                            |                  |                   |                    |          |       |                                                         |                                                                |                              |       |       |
| Acetone                                                      | VOC              | SW8260B           | SW5035A            | 67-64-1  | µg/kg | NS                                                      | 88000                                                          | 100.0                        | 150.0 | 400.0 |
| Benzene                                                      | VOC              | SW8260B           | SW5035A            | 71-43-2  | µg/kg | 2000                                                    | NA                                                             | 4.0                          | 10.0  | 16.0  |
| Bromobenzene                                                 | VOC              | SW8260B           | SW5035A            | 108-86-1 | µg/kg | NS                                                      | NS                                                             | 10.0                         | 15.0  | 40.0  |
| Bromochloromethane                                           | VOC              | SW8260B           | SW5035A            | 74-97-5  | µg/kg | NS                                                      | NS                                                             | 12.0                         | 30.1  | 40.0  |
| Bromodichloromethane                                         | VOC              | SW8260B           | SW5035A            | 75-27-4  | µg/kg | NS                                                      | 44                                                             | 10.0                         | 15.2  | 40.0  |
| Bromoform (Tribromomethane)                                  | VOC              | SW8260B           | SW5035A            | 75-25-2  | µg/kg | NS                                                      | 340                                                            | 11.0                         | 15.0  | 40.0  |
| Bromomethane                                                 | VOC              | SW8260B           | SW5035A            | 74-83-9  | µg/kg | NS                                                      | 160                                                            | 35.0                         | 100.0 | 140.0 |
| 2-Butanone (Methyl ethyl ketone)                             | VOC              | SW8260B           | SW5035A            | 78-93-3  | µg/kg | NS                                                      | 59000                                                          | 100.0                        | 300.0 | 400.0 |
| n-Butylbenzene                                               | VOC              | SW8260B           | SW5035A            | 104-51-8 | µg/kg | NS                                                      | 15000                                                          | 10.0                         | 15.0  | 40.0  |
| sec-Butylbenzene                                             | VOC              | SW8260B           | SW5035A            | 135-98-8 | µg/kg | NS                                                      | 12000                                                          | 10.0                         | 30.0  | 40.0  |
| tert-Butylbenzene                                            | VOC              | SW8260B           | SW5035A            | 98-06-6  | µg/kg | NS                                                      | 12000                                                          | 10.0                         | 15.0  | 40.0  |
| Carbon disulfide                                             | VOC              | SW8260B           | SW5035A            | 75-15-0  | µg/kg | NS                                                      | 12000                                                          | 10.0                         | 15.0  | 40.0  |
| Carbon tetrachloride                                         | VOC              | SW8260B           | SW5035A            | 56-23-5  | µg/kg | NS                                                      | 23                                                             | 5.0                          | 10.0  | 20.0  |
| Chlorobenzene                                                | VOC              | SW8260B           | SW5035A            | 108-90-7 | µg/kg | NS                                                      | 630                                                            | 10.0                         | 30.0  | 40.0  |
| Chlorodibromomethane (Dibromochloromethane)                  | VOC              | SW8260B           | SW5035A            | 124-48-1 | µg/kg | NS                                                      | 32                                                             | 10.0                         | 15.2  | 40.0  |
| Chloroethane (Ethyl chloride)                                | VOC              | SW8260B           | SW5035A            | 75-00-3  | µg/kg | NS                                                      | 580000                                                         | 100.0                        | 300.0 | 400.0 |
| Chloroform                                                   | VOC              | SW8260B           | SW5035A            | 67-66-3  | µg/kg | NS                                                      | 460                                                            | 10.0                         | 15.0  | 40.0  |
| Chloromethane                                                | VOC              | SW8260B           | SW5035A            | 74-87-3  | µg/kg | NS                                                      | 210                                                            | 100.0                        | 300.0 | 400.0 |
| 2-Chlorotoluene (o-Chlorotoluene)                            | VOC              | SW8260B           | SW5035A            | 95-49-8  | µg/kg | NS                                                      | NS                                                             | 10.0                         | 15.0  | 40.0  |
| 4-Chlorotoluene (p-Chlorotoluene)                            | VOC              | SW8260B           | SW5035A            | 106-43-4 | µg/kg | NS                                                      | NS                                                             | 13.0                         | 30.0  | 40.0  |
| 1,2-Dibromo-3-chloropropane (DBCP)                           | VOC              | SW8260B           | SW5035A            | 96-12-8  | µg/kg | NS                                                      | NS                                                             | 66.0                         | 150.0 | 200.0 |
| 1,2-Dibromoethane (Ethylene dibromide)                       | VOC              | SW8260B           | SW5035A            | 106-93-4 | µg/kg | NS                                                      | 0.16                                                           | 10.0                         | 15.0  | 40.0  |
| Dibromomethane (Methylene bromide)                           | VOC              | SW8260B           | SW5035A            | 74-95-3  | µg/kg | NS                                                      | 1100                                                           | 10.0                         | 15.0  | 40.0  |
| 1,2-Dichlorobenzene                                          | VOC              | SW8260B           | SW5035A            | 95-50-1  | µg/kg | NS                                                      | 5100                                                           | 10.0                         | 15.0  | 40.0  |
| 1,3-Dichlorobenzene                                          | VOC              | SW8260B           | SW5035A            | 541-73-1 | µg/kg | NS                                                      | 28000                                                          | 10.0                         | 30.0  | 40.0  |
| 1,4-Dichlorobenzene                                          | VOC              | SW8260B           | SW5035A            | 106-46-7 | µg/kg | NS                                                      | 640                                                            | 10.0                         | 15.0  | 40.0  |
| Dichlorodifluoromethane                                      | VOC              | SW8260B           | SW5035A            | 75-71-8  | µg/kg | NS                                                      | 140000                                                         | 10.0                         | 15.0  | 40.0  |
| 1,1-Dichloroethane                                           | VOC              | SW8260B           | SW5035A            | 75-34-3  | µg/kg | NS                                                      | 25000                                                          | 10.0                         | 15.0  | 40.0  |



Table 15-1 Reference Limits and Evaluation Criteria for Soil (continued)

| Analyte                                        | Analytical Group | Analytical Method | Preparation Method | CASRN      | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Evaluation Criteria from 18AAC75 Tables B1 and B2 | Achievable Laboratory Limits |       |       |
|------------------------------------------------|------------------|-------------------|--------------------|------------|-------|---------------------------------------------------------|----------------------------------------------------------------|------------------------------|-------|-------|
|                                                |                  |                   |                    |            |       |                                                         |                                                                | DL                           | LOD   | LOQ   |
| 1,2-Dichloroethane                             | VOC              | SW8260B           | SW5035A            | 107-06-2   | µg/kg | NS                                                      | 16                                                             | 10.0                         | 30.0  | 40.0  |
| cis-1,2-Dichloroethene                         | VOC              | SW8260B           | SW5035A            | 156-59-2   | µg/kg | NS                                                      | 240                                                            | 10.0                         | 15.0  | 40.0  |
| trans-1,2-Dichloroethene                       | VOC              | SW8260B           | SW5035A            | 156-60-5   | µg/kg | NS                                                      | 370                                                            | 10.0                         | 15.0  | 40.0  |
| 1,2-Dichloroethene (total)                     | VOC              | SW8260B           | SW5035A            | 540-59-0   | µg/kg | NS                                                      | NS                                                             | 10.0                         | 30.0  | 40    |
| 1,1-Dichloroethene                             | VOC              | SW8260B           | SW5035A            | 75-35-4    | µg/kg | NS                                                      | 30                                                             | 5.0                          | 10.0  | 20.0  |
| 1,2-Dichloropropane                            | VOC              | SW8260B           | SW5035A            | 78-87-5    | µg/kg | NS                                                      | 18                                                             | 3.9                          | 10.0  | 12.0  |
| 1,3-Dichloropropane                            | VOC              | SW8260B           | SW5035A            | 142-28-9   | µg/kg | NS                                                      | NS                                                             | 10.0                         | 15.0  | 40.0  |
| 2,2-Dichloropropane                            | VOC              | SW8260B           | SW5035A            | 594-20-7   | µg/kg | NS                                                      | NS                                                             | 10.0                         | 30.0  | 40.0  |
| 1,1-Dichloropropene                            | VOC              | SW8260B           | SW5035A            | 563-58-6   | µg/kg | NS                                                      | NS                                                             | 10.0                         | 15.0  | 20.0  |
| cis-1,3-Dichloropropene                        | VOC              | SW8260B           | SW5035A            | 10061-01-5 | µg/kg | NS                                                      | NS                                                             | 4.0                          | 9.9   | 16.0  |
| trans-1,3-Dichloropropene                      | VOC              | SW8260B           | SW5035A            | 10061-02-6 | µg/kg | NS                                                      | NS                                                             | 4.0                          | 10.0  | 16.0  |
| 1,3-Dichloropropene (total)                    | VOC              | SW8260B           | SW5035A            | 542-75-6   | µg/kg | NS                                                      | 33                                                             | 4.0                          | 10.0  | 16.0  |
| Ethylbenzene                                   | VOC              | SW8260B           | SW5035A            | 100-41-4   | µg/kg | NS                                                      | 6900                                                           | 10.0                         | 30.0  | 40.0  |
| Hexachlorobutadiene (Hexachloro-1,3-butadiene) | VOC              | SW8260B           | SW5035A            | 87-68-3    | µg/kg | NS                                                      | 120                                                            | 10.0                         | 15.0  | 40.0  |
| 2-Hexanone                                     | VOC              | SW8260B           | SW5035A            | 74-88-4    | µg/kg | NS                                                      | NS                                                             | 50.0                         | 150.0 | 200.0 |
| Isopropylbenzene (Cumene)                      | VOC              | SW8260B           | SW5035A            | 98-82-8    | µg/kg | NS                                                      | 51000                                                          | 10.0                         | 15.0  | 40.0  |
| p-Isopropyltoluene (4-Isopropyltoluene)        | VOC              | SW8260B           | SW5035A            | 99-87-6    | µg/kg | NS                                                      | NS                                                             | 10.0                         | 15.0  | 40.0  |
| 4-Methyl-2-pentanone (Methyl isobutyl ketone)  | VOC              | SW8260B           | SW5035A            | 108-10-1   | µg/kg | NS                                                      | 8100                                                           | 50.0                         | 150.0 | 200.0 |
| Methyl tert-butyl ether (MtBE)                 | VOC              | SW8260B           | SW5035A            | 1634-04-4  | µg/kg | NS                                                      | 1300                                                           | 10.0                         | 30.0  | 40.0  |
| Methylene chloride                             | VOC              | SW8260B           | SW5035A            | 75-09-2    | µg/kg | NS                                                      | 16                                                             | 10.0                         | 15.0  | 40.0  |
| Naphthalene                                    | VOC              | SW8260B           | SW5035A            | 91-20-3    | µg/kg | 120000                                                  | NA                                                             | 10.0                         | 15.0  | 40.0  |
| n-Propylbenzene (Propyl benzene)               | VOC              | SW8260B           | SW5035A            | 78-92-2    | µg/kg | NS                                                      | 15000                                                          | 10.0                         | 30.0  | 40.0  |
| Styrene                                        | VOC              | SW8260B           | SW5035A            | 100-42-5   | µg/kg | NS                                                      | 960                                                            | 10.0                         | 15.0  | 40.0  |
| 1,1,1,2-Tetrachloroethane                      | VOC              | SW8260B           | SW5035A            | 630-20-6   | µg/kg | NS                                                      | NS                                                             | 10.0                         | 15.0  | 40.0  |
| 1,1,2,2-Tetrachloroethane                      | VOC              | SW8260B           | SW5035A            | 79-34-5    | µg/kg | NS                                                      | 17                                                             | 3.30                         | 8.7   | 10.0  |
| Tetrachloroethene                              | VOC              | SW8260B           | SW5035A            | 127-18-4   | µg/kg | NS                                                      | 24                                                             | 5.00                         | 15.0  | 20.0  |
| Toluene                                        | VOC              | SW8260B           | SW5035A            | 108-88-3   | µg/kg | NS                                                      | 6500                                                           | 10.0                         | 15.0  | 40.0  |

Table 15-1 Reference Limits and Evaluation Criteria for Soil (continued)

| Analyte                                  | Analytical Group | Analytical Method | Preparation Method | CASRN     | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Evaluation Criteria from 18AAC75 Tables B1 and B2 | Achievable Laboratory Limits |      |      |
|------------------------------------------|------------------|-------------------|--------------------|-----------|-------|---------------------------------------------------------|----------------------------------------------------------------|------------------------------|------|------|
|                                          |                  |                   |                    |           |       |                                                         |                                                                | DL                           | LOD  | LOQ  |
| 1,2,3-Trichlorobenzene                   | VOC              | SW8260B           | SW5035A            | 87-61-6   | µg/kg | NS                                                      | NS                                                             | 10.0                         | 30.0 | 40.0 |
| 1,2,4-Trichlorobenzene                   | VOC              | SW8260B           | SW5035A            | 120-82-1  | µg/kg | NS                                                      | 850                                                            | 10.0                         | 15.0 | 40.0 |
| 1,1,1-Trichloroethane                    | VOC              | SW8260B           | SW5035A            | 71-55-6   | µg/kg | NS                                                      | 820                                                            | 10.0                         | 15.0 | 40.0 |
| 1,1,2-Trichloroethane                    | VOC              | SW8260B           | SW5035A            | 79-00-5   | µg/kg | NS                                                      | 18                                                             | 3.00                         | 15.0 | 40.0 |
| Trichloroethene                          | VOC              | SW8260B           | SW5035A            | 79-01-6   | µg/kg | NS                                                      | 20                                                             | 4.00                         | 10.1 | 16.0 |
| Trichlorofluoromethane                   | VOC              | SW8260B           | SW5035A            | 75-69-4   | µg/kg | NS                                                      | 86000                                                          | 10.0                         | 30.0 | 40.0 |
| 1,2,3-Trichloropropane                   | VOC              | SW8260B           | SW5035A            | 96-18-4   | µg/kg | NS                                                      | 0.53                                                           | 11.60                        | 30.0 | 40.0 |
| 1,2,4-Trimethylbenzene                   | VOC              | SW8260B           | SW5035A            | 95-63-6   | µg/kg | NS                                                      | 23000                                                          | 10.0                         | 30.0 | 40.0 |
| 1,3,5-Trimethylbenzene                   | VOC              | SW8260B           | SW5035A            | 108-67-8  | µg/kg | NS                                                      | 23000                                                          | 10.0                         | 30.0 | 40.0 |
| Vinyl chloride                           | VOC              | SW8260B           | SW5035A            | 75-01-4   | µg/kg | NS                                                      | 8.5                                                            | 2.0                          | 5.0  | 8.0  |
| m-Xylene & p-Xylene                      | VOC              | SW8260B           | SW5035A            | 1330-20-7 | µg/kg | NS                                                      | NS                                                             | 10.0                         | 20.0 | 40.0 |
| o-Xylene                                 | VOC              | SW8260B           | SW5035A            | 95-47-6   | µg/kg | NS                                                      | NS                                                             | 10.0                         | 15.0 | 40.0 |
| Xylenes, total                           | VOC              | SW8260B           | SW5035A            | 1330-20-7 | µg/kg | NS                                                      | 63000                                                          | 10.0                         | 15.0 | 40.0 |
| Polynuclear Aromatic Hydrocarbons (PAHs) |                  |                   |                    |           |       |                                                         |                                                                |                              |      |      |
| Acenaphthene                             | PAH              | SW8270C-SIM       | SW3550B            | 83-32-9   | µg/kg | NS                                                      | 180000                                                         | 1.5                          | 2.5  | 5.0  |
| Acenaphthylene                           | PAH              | SW8270C-SIM       | SW3550B            | 208-96-8  | µg/kg | NS                                                      | 180000                                                         | 1.5                          | 2.5  | 5.0  |
| Anthracene                               | PAH              | SW8270C-SIM       | SW3550B            | 120-12-7  | µg/kg | NS                                                      | 3000000                                                        | 1.5                          | 2.5  | 5.0  |
| Benzo(a)anthracene                       | PAH              | SW8270C-SIM       | SW3550B            | 56-55-3   | µg/kg | NS                                                      | 3600                                                           | 1.5                          | 2.5  | 5.0  |
| Benzo(b)fluoranthene                     | PAH              | SW8270C-SIM       | SW3550B            | 205-99-2  | µg/kg | NS                                                      | 12000                                                          | 1.5                          | 2.5  | 5.0  |
| Benzo(k)fluoranthene                     | PAH              | SW8270C-SIM       | SW3550B            | 207-08-9  | µg/kg | NS                                                      | 120000                                                         | 1.5                          | 2.5  | 5.0  |
| Benzo(a)pyrene                           | PAH              | SW8270C-SIM       | SW3550B            | 50-32-8   | µg/kg | NS                                                      | 2100                                                           | 1.5                          | 2.5  | 5.0  |
| Benzo(g,h,i)perylene                     | PAH              | SW8270C-SIM       | SW3550B            | 191-24-2  | µg/kg | NS                                                      | 38700000                                                       | 1.5                          | 2.5  | 5.0  |
| Chrysene                                 | PAH              | SW8270C-SIM       | SW3550B            | 218-01-9  | µg/kg | NS                                                      | 360000                                                         | 1.5                          | 2.5  | 5.0  |
| Dibenz(a,h)anthracene                    | PAH              | SW8270C-SIM       | SW3550B            | 53-70-3   | µg/kg | NS                                                      | 4000                                                           | 1.5                          | 2.5  | 5.0  |
| Fluoranthene                             | PAH              | SW8270C-SIM       | SW3550B            | 206-44-0  | µg/kg | NS                                                      | 1400000                                                        | 1.5                          | 2.5  | 5.0  |
| Fluorene                                 | PAH              | SW8270C-SIM       | SW3550B            | 86-73-7   | µg/kg | NS                                                      | 220000                                                         | 1.5                          | 2.5  | 5.0  |
| Indeno(1,2,3-cd)pyrene                   | PAH              | SW8270C-SIM       | SW3550B            | 193-39-5  | µg/kg | NS                                                      | 41000                                                          | 1.5                          | 2.5  | 5.0  |
| 1-Methylnaphthalene                      | PAH              | SW8270C-SIM       | SW3550B            | 90-12-0   | µg/kg | NS                                                      | 6200                                                           | 1.5                          | 2.5  | 5.0  |
| 2-Methylnaphthalene                      | PAH              | SW8270C-SIM       | SW3550B            | 91-57-6   | µg/kg | NS                                                      | 6100                                                           | 2.0                          | 2.5  | 5.0  |
| Naphthalene                              | PAH              | SW8270C-SIM       | SW3550B            | 91-20-3   | µg/kg | 120,000                                                 | NA                                                             | 2.0                          | 2.5  | 5.0  |



Table 15-1 Reference Limits and Evaluation Criteria for Soil (continued)

| Analyte                          | Analytical Group | Analytical Method | Preparation Method | CASRN      | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Evaluation Criteria from 18AAC75 Tables B1 and B2 | Achievable Laboratory Limits |       |       |
|----------------------------------|------------------|-------------------|--------------------|------------|-------|---------------------------------------------------------|----------------------------------------------------------------|------------------------------|-------|-------|
|                                  |                  |                   |                    |            |       |                                                         |                                                                | DL                           | LOD   | LOQ   |
| Phenanthrene                     | PAH              | SW8270C-SIM       | SW3550B            | 94-09-7    | µg/kg | NS                                                      | 3000000                                                        | 1.5                          | 2.5   | 5.0   |
| Pyrene                           | PAH              | SW8270C-SIM       | SW3550B            | 129-00-0   | µg/kg | NS                                                      | 1000000                                                        | 1.5                          | 2.5   | 5.0   |
| Polychlorinated Biphenyls (PCBs) |                  |                   |                    |            |       |                                                         |                                                                |                              |       |       |
| PCB-1221                         | PCB              | SW8082A           | SW3550B            | 11104-28-2 | mg/kg | 1                                                       | NA                                                             | 0.0080                       | 0.005 | 0.010 |
| PCB-1016                         | PCB              | SW8082A           | SW3550B            | 12674-11-2 | mg/kg | 1                                                       | NA                                                             | 0.0032                       | 0.005 | 0.011 |
| PCB-1232                         | PCB              | SW8082A           | SW3550B            | 11141-16-5 | mg/kg | 1                                                       | NA                                                             | 0.0070                       | 0.010 | 0.011 |
| PCB-1242                         | PCB              | SW8082A           | SW3550B            | 53469-21-9 | mg/kg | 1                                                       | NA                                                             | 0.0021                       | 0.005 | 0.010 |
| PCB-1248                         | PCB              | SW8082A           | SW3550B            | 12672-29-6 | mg/kg | 1                                                       | NA                                                             | 0.0030                       | 0.005 | 0.010 |
| PCB-1254                         | PCB              | SW8082A           | SW3550B            | 11097-69-1 | mg/kg | 1                                                       | NA                                                             | 0.0021                       | 0.005 | 0.010 |
| PCB-1260                         | PCB              | SW8082A           | SW3550B            | 11096-82-5 | mg/kg | 1                                                       | NA                                                             | 0.0030                       | 0.005 | 0.010 |
| PCBs (sum)                       | PCB              | SW8082A           | SW3550B            | 1336363    | mg/kg | 1                                                       | NA                                                             | NS                           | NS    | NS    |
| Total Metals                     |                  |                   |                    |            |       |                                                         |                                                                |                              |       |       |
| Arsenic                          | Metals           | SW6020A           | SW3050B            | 7440-38-2  | mg/kg | 11                                                      | NA                                                             | 0.18                         | 0.4   | 0.50  |
| Barium                           | Metals           | SW6020A           | SW3050B            | 7440-39-3  | mg/kg | NS                                                      | 1100                                                           | 0.03                         | 0.04  | 0.20  |
| Cadmium                          | Metals           | SW6020A           | SW3050B            | 7440-43-9  | mg/kg | NS                                                      | 5.0                                                            | 0.008                        | 0.02  | 0.20  |
| Chromium                         | Metals           | SW6020A           | SW3050B            | 7440-47-3  | mg/kg | NS                                                      | 25                                                             | 0.113                        | 0.15  | 0.20  |
| Lead                             | Metals           | SW6020A           | SW3050B            | 7439-92-1  | mg/kg | NS                                                      | 400                                                            | 0.013                        | 0.020 | 0.20  |
| Mercury                          | Metals           | SW7471A           | SW7471A            | 7439-97-6  | mg/kg | NS                                                      | 1.4                                                            | 0.0063                       | 0.01  | 0.02  |
| Nickel                           | Metals           | SW6020A           | SW3050B            | 7440-02-0  | mg/kg | NS                                                      | 86                                                             | 0.071                        | 0.25  | 0.50  |
| Selenium                         | Metals           | SW6020A           | SW3050B            | 7782-49-2  | mg/kg | NS                                                      | 3.4                                                            | 0.202                        | 0.4   | 0.70  |
| Silver                           | Metals           | SW6020A           | SW3050B            | 7440-22-4  | mg/kg | NS                                                      | 11.2                                                           | 0.012                        | 0.02  | 0.20  |
| Vanadium                         | Metals           | SW6020A           | SW3050B            | 7440-62-2  | mg/kg | NS                                                      | 3400                                                           | 0.473                        | 0.5   | 0.70  |
| Zinc                             | Metals           | SW6020A           | SW3050B            | 7440-66-6  | mg/kg | NS                                                      | 4100                                                           | 1.12                         | 1.50  | 2.00  |

Notes:

<sup>1</sup> Site-specific cleanup levels established in 2009 Decision Document

<sup>2</sup>Soil cleanup levels from 18AAC75 Section 341, Tables B1 and B2, migration to groundwater, under 40-inch zone

Yellow highlight-Limit of Detection (LOD) is greater than the cleanup level

µg/kg = micrograms per kilogram

AAC = Alaska Administrative Code

AK = Alaska Test Method

CASRN = Chemical Abstracts Service Registry Number

DL= detection limit

LOD = limit of detection

LOQ = limit of quantitation

mg/kg = milligrams per kilogram

NA = not applicable, the 2009 Decision Document levels supersede any other regulations or evaluation criteria

NS = not specified

SIM = selective ion monitoring

SW = EPA Solid Waste Test Method

Table 15-2 Reference Limits and Evaluation Criteria for Sediment

| Analyte                                                      | Analytical Group | Analytical Method | Preparation Method | CASRN     | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Reference limits from NOAA SQuiRT Tables | Achievable Laboratory Limits |      |      |
|--------------------------------------------------------------|------------------|-------------------|--------------------|-----------|-------|---------------------------------------------------------|-------------------------------------------------------|------------------------------|------|------|
|                                                              |                  |                   |                    |           |       |                                                         |                                                       | DL                           | LOD  | LOQ  |
| Petroleum, Oil, and Lubricants (POL)                         |                  |                   |                    |           |       |                                                         |                                                       |                              |      |      |
| Diesel Range Organics - C <sub>10</sub> to C <sub>25</sub>   | FUELS            | AK102             | SW3550B            | NS        | mg/kg | 3500                                                    | NA                                                    | 2.3                          | 6.50 | 20   |
| Residual Range Organics - C <sub>25</sub> to C <sub>36</sub> | FUELS            | AK103             | SW3550B            | NS        | mg/kg | 3500                                                    | NA                                                    | 11                           | 25.0 | 50   |
| Volatile Organic Compounds (VOCs)                            |                  |                   |                    |           |       |                                                         |                                                       |                              |      |      |
| Benzene                                                      | VOC              | SW8260B           | SW5035A            | 71-43-2   | µg/kg | NS                                                      | NS                                                    | 4.0                          | 10.0 | 16.0 |
| Ethylbenzene                                                 | VOC              | SW8260B           | SW5035A            | 100-41-4  | µg/kg | NS                                                      | NS                                                    | 10.0                         | 30.0 | 40.0 |
| Toluene                                                      | VOC              | SW8260B           | SW5035A            | 108-88-3  | µg/kg | NS                                                      | NS                                                    | 10.0                         | 15.0 | 40.0 |
| m-Xylene & p-Xylene                                          | VOC              | SW8260B           | SW5035A            | 1330-20-7 | µg/kg | NS                                                      | NS                                                    | 10.0                         | 20.0 | 40.0 |
| o-Xylene                                                     | VOC              | SW8260B           | SW5035A            | 95-47-6   | µg/kg | NS                                                      | NS                                                    | 10.0                         | 15.0 | 40.0 |
| Xylenes, total                                               | VOC              | SW8260B           | SW5035A            | 1330-20-7 | µg/kg | NS                                                      | NS                                                    | 10.0                         | 15.0 | 40.0 |
| Polynuclear Aromatic Hydrocarbons (PAHs)                     |                  |                   |                    |           |       |                                                         |                                                       |                              |      |      |
| Acenaphthene                                                 | PAH              | SW8270C-SIM       | SW3550B            | 83-32-9   | µg/kg | 500                                                     | NA                                                    | 1.5                          | 2.5  | 5.0  |
| Acenaphthylene                                               | PAH              | SW8270C-SIM       | SW3550B            | 208-96-8  | µg/kg | NS                                                      | 128                                                   | 1.5                          | 2.5  | 5.0  |
| Anthracene                                                   | PAH              | SW8270C-SIM       | SW3550B            | 120-12-7  | µg/kg | NS                                                      | 245                                                   | 1.5                          | 2.5  | 5.0  |
| Benzo(a)anthracene                                           | PAH              | SW8270C-SIM       | SW3550B            | 56-55-3   | µg/kg | NS                                                      | 385                                                   | 1.5                          | 2.5  | 5.0  |
| Benzo(b)fluoranthene                                         | PAH              | SW8270C-SIM       | SW3550B            | 205-99-2  | µg/kg | NS                                                      | NS                                                    | 1.5                          | 2.5  | 5.0  |
| Benzo(k)fluoranthene                                         | PAH              | SW8270C-SIM       | SW3550B            | 207-08-9  | µg/kg | NS                                                      | NS                                                    | 1.5                          | 2.5  | 5.0  |
| Benzo(a)pyrene                                               | PAH              | SW8270C-SIM       | SW3550B            | 50-32-8   | µg/kg | NS                                                      | 782                                                   | 1.5                          | 2.5  | 5.0  |
| Benzo(g,h,i)perylene                                         | PAH              | SW8270C-SIM       | SW3550B            | 191-24-2  | µg/kg | 1700                                                    | NA                                                    | 1.5                          | 2.5  | 5.0  |
| Chrysene                                                     | PAH              | SW8270C-SIM       | SW3550B            | 218-01-9  | µg/kg | NS                                                      | 862                                                   | 1.5                          | 2.5  | 5.0  |
| Dibenz(a,h)anthracene                                        | PAH              | SW8270C-SIM       | SW3550B            | 53-70-3   | µg/kg | NS                                                      | 135                                                   | 1.5                          | 2.5  | 5.0  |
| Fluoranthene                                                 | PAH              | SW8270C-SIM       | SW3550B            | 206-44-0  | µg/kg | 2000                                                    | NA                                                    | 1.5                          | 2.5  | 5.0  |
| Fluorene                                                     | PAH              | SW8270C-SIM       | SW3550B            | 86-73-7   | µg/kg | 800                                                     | NA                                                    | 1.5                          | 2.5  | 5.0  |
| Indeno(1,2,3-cd)pyrene                                       | PAH              | SW8270C-SIM       | SW3550B            | 193-39-5  | µg/kg | 3200                                                    | NA                                                    | 1.5                          | 2.5  | 5.0  |
| 1-Methylnaphthalene                                          | PAH              | SW8270C-SIM       | SW3550B            | 90-12-0   | µg/kg | NS                                                      | NS                                                    | 1.5                          | 2.5  | 5.0  |
| 2-Methylnaphthalene                                          | PAH              | SW8270C-SIM       | SW3550B            | 91-57-6   | µg/kg | 600                                                     | NA                                                    | 2.0                          | 2.5  | 5.0  |
| Naphthalene                                                  | PAH              | SW8270C-SIM       | SW3550B            | 91-20-3   | µg/kg | 1700                                                    | NA                                                    | 2.0                          | 2.5  | 5.0  |
| Phenanthrene                                                 | PAH              | SW8270C-SIM       | SW3550B            | 94-09-7   | µg/kg | 4800                                                    | NA                                                    | 1.5                          | 2.5  | 5.0  |
| Pyrene                                                       | PAH              | SW8270C-SIM       | SW3550B            | 129-00-0  | µg/kg | NS                                                      | 875                                                   | 1.5                          | 2.5  | 5.0  |
| Total Low Molecular Weight PAHs <sup>a</sup>                 | PAH              | SW8270C-SIM       | SW3550B            | NA        | µg/kg | 7,800                                                   | NS                                                    | NA                           | NA   | NA   |
| Total High Molecular Weight PAHs <sup>b</sup>                | PAH              | SW8270C-SIM       | SW3550B            | NA        | µg/kg | 9,600                                                   | NS                                                    | NA                           | NA   | NA   |



Table 15-2 Reference Limits and Evaluation Criteria for Sediment (continued)

| Analyte                          | Analytical Group | Analytical Method | Preparation Method | CASRN      | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Reference limits from NOAA SQUIRT Tables | Achievable Laboratory Limits |       |       |
|----------------------------------|------------------|-------------------|--------------------|------------|-------|---------------------------------------------------------|-------------------------------------------------------|------------------------------|-------|-------|
|                                  |                  |                   |                    |            |       |                                                         |                                                       | DL                           | LOD   | LOQ   |
| Polychlorinated Biphenyls (PCBs) |                  |                   |                    |            |       |                                                         |                                                       |                              |       |       |
| PCB-1221                         | PCB              | SW8082A           | SW3550B            | 11104-28-2 | mg/kg | 0.7                                                     | NA                                                    | 0.0080                       | 0.005 | 0.010 |
| PCB-1016                         | PCB              | SW8082A           | SW3550B            | 12674-11-2 | mg/kg | 0.7                                                     | NA                                                    | 0.0032                       | 0.005 | 0.011 |
| PCB-1232                         | PCB              | SW8082A           | SW3550B            | 11141-16-5 | mg/kg | 0.7                                                     | NA                                                    | 0.0070                       | 0.010 | 0.011 |
| PCB-1242                         | PCB              | SW8082A           | SW3550B            | 53469-21-9 | mg/kg | 0.7                                                     | NA                                                    | 0.0021                       | 0.005 | 0.010 |
| PCB-1248                         | PCB              | SW8082A           | SW3550B            | 12672-29-6 | mg/kg | 0.7                                                     | NA                                                    | 0.0030                       | 0.005 | 0.010 |
| PCB-1254                         | PCB              | SW8082A           | SW3550B            | 11097-69-1 | mg/kg | 0.7                                                     | NA                                                    | 0.0021                       | 0.005 | 0.010 |
| PCB-1260                         | PCB              | SW8082A           | SW3550B            | 11096-82-5 | mg/kg | 0.7                                                     | NA                                                    | 0.0030                       | 0.005 | 0.010 |
| PCBs (sum)                       | PCB              | SW8082A           | SW3550B            | 1336363    | mg/kg | 0.7                                                     | NA                                                    | NS                           | NS    | NS    |
| Total Metals                     |                  |                   |                    |            |       |                                                         |                                                       |                              |       |       |
| Arsenic                          | Metals           | SW6020A           | SW3050B            | 7440-38-2  | mg/kg | 93                                                      | NA                                                    | 0.18                         | 0.4   | 0.50  |
| Barium                           | Metals           | SW6020A           | SW3050B            | 7440-39-3  | mg/kg | NS                                                      | NS                                                    | 0.03                         | 0.04  | 0.20  |
| Cadmium                          | Metals           | SW6020A           | SW3050B            | 7440-43-9  | mg/kg | NS                                                      | 3.53                                                  | 0.008                        | 0.02  | 0.20  |
| Chromium                         | Metals           | SW6020A           | SW3050B            | 7440-47-3  | mg/kg | 270                                                     | NA                                                    | 0.113                        | 0.15  | 0.20  |
| Lead                             | Metals           | SW6020A           | SW3050B            | 7439-92-1  | mg/kg | 530                                                     | NA                                                    | 0.013                        | 0.020 | 0.20  |
| Mercury                          | Metals           | SW7471A           | SW7471A            | 7439-97-6  | mg/kg | NS                                                      | 0.486                                                 | 0.0063                       | 0.01  | 0.02  |
| Selenium                         | Metals           | SW6020A           | SW3050B            | 7782-49-2  | mg/kg | NS                                                      | NS                                                    | 0.202                        | 0.4   | 0.70  |
| Silver                           | Metals           | SW6020A           | SW3050B            | 7440-22-4  | mg/kg | NS                                                      | NS                                                    | 0.012                        | 0.02  | 0.20  |
| Zinc                             | Metals           | SW6020A           | SW3050B            | 7440-66-6  | mg/kg | 960                                                     | NA                                                    | 1.12                         | 1.50  | 2.00  |

Notes:

<sup>1</sup> Site-specific cleanup levels established in 2009 Decision Document

<sup>2</sup>Reference Limits are from NOAA SQUIRT Tables for Organics-Sediment, Probable Effects Level (PEL)

<sup>3</sup>Low Molecular Weight PAHs are: Acenaphtene, Acenaphthylene, Anthracene, Fluorene, Naphthalene and Phenanthrene

<sup>4</sup>High Molecular Weight PAHs are: Benzo[a]anthracene, Benzo[a]pyrene, Benzo[b]fluoranthene, Benzo[g,h,i]perylene, Benzo[k]fluoranthene, Chrysene, Deibenz[a,h]anthracene, Fluoranthene, and Pyrene

µg/kg = micrograms per kilogram

AK = Alaska Test Method

CASRN = Chemical Abstracts Service Registry Number

DL= detection limit

LOD = limit of detection

LOQ = limit of quantitation

mg/kg = milligrams per kilogram

NA= not applicable, the 2009 Decision Document levels supersede any other regulations or evaluation criteria

NOAA = National Oceanic and Atmospheric Administration

NS = not specified in the 2009 Decision Document or NOAA SQUIRT Tables

SIM = selective ion monitoring

SQUIRT = Screening Quick Reference Tables

SW = EPA Solid Waste Test Method

VOC = volatile organic compounds



Table 15-3 Reference Limits and Evaluation Criteria for Groundwater

| Analyte                                                      | Analytical Group | Analytical Method | CASRN      | Preparation Method | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Evaluation Criteria from 18AAC75, Section 345 Table C (Groundwater) | Achievable Laboratory Limits |       |      |
|--------------------------------------------------------------|------------------|-------------------|------------|--------------------|-------|---------------------------------------------------------|----------------------------------------------------------------------------------|------------------------------|-------|------|
|                                                              |                  |                   |            |                    |       |                                                         |                                                                                  | DL                           | LOD   | LOQ  |
| POL                                                          |                  |                   |            |                    |       |                                                         |                                                                                  |                              |       |      |
| Gasoline Range Organics - C <sub>6</sub> to C <sub>10</sub>  | TPH              | AK101             | NS         | SW5030B            | mg/L  | 1.3                                                     | NA                                                                               | 0.015                        | 0.044 | 0.05 |
| Diesel Range Organics - C <sub>10</sub> to C <sub>25</sub>   | TPH              | AK102             | NS         | SW3510C            | mg/L  | 1.5                                                     | NA                                                                               | 0.022                        | 0.06  | 0.1  |
| Residual Range Organics - C <sub>25</sub> to C <sub>36</sub> | TPH              | AK103             | NS         | SW3510C            | mg/L  | 1.1                                                     | NA                                                                               | 0.027                        | 0.06  | 0.1  |
| Volatile Organic Compounds                                   |                  |                   |            |                    |       |                                                         |                                                                                  |                              |       |      |
| Benzene                                                      | VOC              | SW8260B           | 71-43-2    | SW5030B            | µg/L  | 5                                                       | NA                                                                               | 0.15                         | 0.45  | 1.0  |
| Ethylbenzene                                                 | VOC              | SW8260B           | 100-41-4   | SW5030B            | µg/L  | 700                                                     | NA                                                                               | 0.15                         | 0.45  | 1.0  |
| Toluene                                                      | VOC              | SW8260B           | 108-88-3   | SW5030B            | µg/L  | NS                                                      | 1,000                                                                            | 0.15                         | 0.45  | 1.0  |
| m-Xylene & p-Xylene                                          | VOC              | SW8260B           | 1330-20-7  | SW5030B            | µg/L  | NS                                                      | NS                                                                               | 0.30                         | 0.9   | 2.0  |
| o-Xylene                                                     | VOC              | SW8260B           | 95-47-6    | SW5030B            | µg/L  | NS                                                      | NS                                                                               | 0.15                         | 0.45  | 1.0  |
| Xylenes, total                                               | VOC              | SW8260B           | 1330-20-7  | SW5030B            | µg/L  | NS                                                      | 10,000                                                                           | 0.45                         | 1.35  | 3.0  |
| Polynuclear Aromatic Hydrocarbons (PAHs)                     |                  |                   |            |                    |       |                                                         |                                                                                  |                              |       |      |
| Acenaphthene                                                 | PAH              | SW8270C-SIM       | 83-32-9    | SW3510C            | µg/L  | NS                                                      | 2,200                                                                            | 0.03                         | 0.075 | 0.10 |
| Acenaphthylene                                               | PAH              | SW8270C-SIM       | 208-96-8   | SW3510C            | µg/L  | NS                                                      | 2,200                                                                            | 0.03                         | 0.075 | 0.10 |
| Anthracene                                                   | PAH              | SW8270C-SIM       | 120-12-7   | SW3510C            | µg/L  | NS                                                      | 11,000                                                                           | 0.03                         | 0.075 | 0.10 |
| Benzo(a)anthracene                                           | PAH              | SW8270C-SIM       | 56-55-3    | SW3510C            | µg/L  | NS                                                      | 1.2                                                                              | 0.03                         | 0.075 | 0.10 |
| Benzo(b)fluoranthene                                         | PAH              | SW8270C-SIM       | 205-99-2   | SW3510C            | µg/L  | NS                                                      | 1.2                                                                              | 0.03                         | 0.075 | 0.10 |
| Benzo(k)fluoranthene                                         | PAH              | SW8270C-SIM       | 207-08-9   | SW3510C            | µg/L  | NS                                                      | 12                                                                               | 0.03                         | 0.075 | 0.10 |
| Benzo(a)pyrene                                               | PAH              | SW8270C-SIM       | 50-32-8    | SW3510C            | µg/L  | NS                                                      | 0.2                                                                              | 0.03                         | 0.075 | 0.20 |
| Benzo(g,h,i)perylene                                         | PAH              | SW8270C-SIM       | 191-24-2   | SW3510C            | µg/L  | NS                                                      | 1,100                                                                            | 0.03                         | 0.075 | 0.10 |
| Chrysene                                                     | PAH              | SW8270C-SIM       | 218-01-9   | SW3510C            | µg/L  | NS                                                      | 120                                                                              | 0.03                         | 0.075 | 0.10 |
| Dibenz(a,h)anthracene                                        | PAH              | SW8270C-SIM       | 53-70-3    | SW3510C            | µg/L  | NS                                                      | 0.12                                                                             | 0.03                         | 0.075 | 0.10 |
| Fluoranthene                                                 | PAH              | SW8270C-SIM       | 206-44-0   | SW3510C            | µg/L  | NS                                                      | 1,500                                                                            | 0.03                         | 0.075 | 0.10 |
| Fluorene                                                     | PAH              | SW8270C-SIM       | 86-73-7    | SW3510C            | µg/L  | NS                                                      | 1,500                                                                            | 0.03                         | 0.075 | 0.10 |
| Indeno(1,2,3-cd)pyrene                                       | PAH              | SW8270C-SIM       | 193-39-5   | SW3510C            | µg/L  | NS                                                      | 1.2                                                                              | 0.03                         | 0.08  | 0.10 |
| 1-Methylnaphthalene                                          | PAH              | SW8270C-SIM       | 90-12-0    | SW3510C            | µg/L  | NS                                                      | 150                                                                              | 0.03                         | 0.075 | 0.10 |
| 2-Methylnaphthalene                                          | PAH              | SW8270C-SIM       | 91-57-6    | SW3510C            | µg/L  | NS                                                      | 150                                                                              | 0.03                         | 0.075 | 0.13 |
| Naphthalene                                                  | PAH              | SW8270C-SIM       | 91-20-3    | SW3510C            | µg/L  | NS                                                      | 730                                                                              | 0.036                        | 0.075 | 0.10 |
| Phenanthrene                                                 | PAH              | SW8270C-SIM       | 94-09-7    | SW3510C            | µg/L  | NS                                                      | 11,000                                                                           | 0.03                         | 0.075 | 0.10 |
| Pyrene                                                       | PAH              | SW8270C-SIM       | 129-00-0   | SW3510C            | µg/L  | NS                                                      | 1,100                                                                            | 0.03                         | 0.075 | 0.10 |
| Polychlorinated Biphenyls                                    |                  |                   |            |                    |       |                                                         |                                                                                  |                              |       |      |
| PCB-1221                                                     | PCB              | SW8082A           | 11104-28-2 | SW3520C            | µg/L  | NS                                                      | 0.5                                                                              | 0.062                        | 0.13  | 0.5  |
| PCB-1016                                                     | PCB              | SW8082A           | 12674-11-2 | SW3520C            | µg/L  | NS                                                      | 0.5                                                                              | 0.045                        | 0.10  | 0.5  |
| PCB-1232                                                     | PCB              | SW8082A           | 11141-16-5 | SW3520C            | µg/L  | NS                                                      | 0.5                                                                              | 0.041                        | 0.10  | 0.5  |
| PCB-1242                                                     | PCB              | SW8082A           | 53469-21-9 | SW3520C            | µg/L  | NS                                                      | 0.5                                                                              | 0.041                        | 0.10  | 0.5  |
| PCB-1248                                                     | PCB              | SW8082A           | 12672-29-6 | SW3520C            | µg/L  | NS                                                      | 0.5                                                                              | 0.071                        | 0.08  | 0.5  |
| PCB-1254                                                     | PCB              | SW8082A           | 11097-69-1 | SW3520C            | µg/L  | NS                                                      | 0.5                                                                              | 0.044                        | 0.13  | 0.5  |
| PCB-1260                                                     | PCB              | SW8082A           | 11096-82-5 | SW3520C            | µg/L  | NS                                                      | 0.5                                                                              | 0.039                        | 0.08  | 0.5  |

Table 15-3 Reference Limits and Evaluation Criteria for Groundwater (continued)

| Analyte                                       | Analytical Group | Analytical Method | CASRN     | Preparation Method | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Evaluation Criteria from 18AAC75, Section 345 Table C (Groundwater) | Achievable Laboratory Limits |      |     |
|-----------------------------------------------|------------------|-------------------|-----------|--------------------|-------|---------------------------------------------------------|----------------------------------------------------------------------------------|------------------------------|------|-----|
|                                               |                  |                   |           |                    |       |                                                         |                                                                                  | DL                           | LOD  | LOQ |
| Metals                                        |                  |                   |           |                    |       |                                                         |                                                                                  |                              |      |     |
| Arsenic (total)                               | Metals           | SW6020A           | 7440-38-2 | SW3005A            | µg/L  | 10                                                      | NA                                                                               | 0.75                         | 0.8  | 1.0 |
| Arsenic (dissolved)                           | Metals           | SW6020A           | 7440-38-2 | SW3005A            | µg/L  | 10                                                      | NA                                                                               | 0.75                         | 0.8  | 1.0 |
| Barium (total)                                | Metals           | SW6020A           | 7440-39-3 | SW3005A            | µg/L  | NS                                                      | 2,000                                                                            | 0.054                        | 0.2  | 1.2 |
| Barium (dissolved)                            | Metals           | SW6020A           | 7440-39-3 | SW3005A            | µg/L  | NS                                                      | 2,000                                                                            | 0.054                        | 0.2  | 1.2 |
| Cadmium (total)                               | Metals           | SW6020A           | 7440-43-9 | SW3005A            | µg/L  | NS                                                      | 5                                                                                | 0.028                        | 0.05 | 0.4 |
| Cadmium (dissolved)                           | Metals           | SW6020A           | 7440-43-9 | SW3005A            | µg/L  | NS                                                      | 5                                                                                | 0.028                        | 0.05 | 0.4 |
| Chromium (total)                              | Metals           | SW6020A           | 7440-70-2 | SW3005A            | µg/L  | NS                                                      | 100                                                                              | 0.27                         | 0.3  | 0.4 |
| Chromium (dissolved) (includes Cr+3 and Cr+6) | Metals           | SW6020A           | 7440-47-3 | SW3005A            | µg/L  | NS                                                      | 100                                                                              | 0.27                         | 0.3  | 0.4 |
| Lead (total)                                  | Metals           | SW6020A           | 7439-89-6 | SW3005A            | µg/L  | 15                                                      | NA                                                                               | 0.034                        | 0.05 | 0.4 |
| Lead (dissolved)                              | Metals           | SW6020A           | 7439-92-1 | SW3005A            | µg/L  | 15                                                      | NA                                                                               | 0.034                        | 0.05 | 0.4 |
| Mercury (total)                               | Metals           | SW7470A           | 7439-96-5 | SW3005A            | µg/L  | NS                                                      | 2                                                                                | 0.041                        | 0.1  | 0.2 |
| Mercury (dissolved)                           | Metals           | SW7470A           | 7439-97-6 | SW7470A            | µg/L  | NS                                                      | 2                                                                                | 0.041                        | 0.1  | 0.2 |
| Nickel (total)                                | Metals           | SW6020A           | 7439-98-7 | SW3005A            | µg/L  | NS                                                      | 100                                                                              | 0.41                         | 0.50 | 3.0 |
| Nickel (dissolved)                            | Metals           | SW6020A           | 7440-02-0 | SW3005A            | µg/L  | NS                                                      | 100                                                                              | 0.41                         | 0.50 | 3.0 |
| Selenium (total)                              | Metals           | SW6020A           | 7440-09-7 | SW3005A            | µg/L  | NS                                                      | 50                                                                               | 0.71                         | 0.8  | 1.0 |
| Selenium (dissolved)                          | Metals           | SW6020A           | 7782-49-2 | SW3005A            | µg/L  | NS                                                      | 50                                                                               | 0.71                         | 0.8  | 1.0 |
| Silver (total)                                | Metals           | SW6020A           | 7782-49-2 | SW3005A            | µg/L  | NS                                                      | 100                                                                              | 0.03                         | 0.05 | 0.4 |
| Silver (dissolved)                            | Metals           | SW6020A           | 7440-22-4 | SW3005A            | µg/L  | NS                                                      | 100                                                                              | 0.03                         | 0.05 | 0.4 |
| Vanadium (total)                              | Metals           | SW6020A           | 7440-31-5 | SW3005A            | µg/L  | NS                                                      | 260                                                                              | 0.975                        | 1.0  | 2.0 |
| Vanadium (dissolved)                          | Metals           | SW6020A           | 7440-31-5 | SW3005A            | µg/L  | NS                                                      | 260                                                                              | 0.975                        | 1.0  | 2.0 |
| Zinc (total)                                  | Metals           | SW6020A           | 7440-62-2 | SW3005A            | µg/L  | NS                                                      | 5,000                                                                            | 0.88                         | 1.0  | 1.4 |
| Zinc (dissolved)                              | Metals           | SW6020A           | 7440-66-6 | SW3005A            | µg/L  | NS                                                      | 5,000                                                                            | 0.88                         | 1.0  | 1.4 |

Notes:

<sup>1</sup>Site-specific cleanup levels established in 2009 Decision Document

<sup>2</sup>Groundwater cleanup levels from 18AAC75 Section 345, Table C

µg/L = micrograms per liter

ADEC = Alaska Department of Environmental Conservation

AK = Alaska Test Method

CASRN = Chemical Abstracts Service Registry Number

DL= detection limit

LOD = limit of detection

LOQ = limit of quantitation

mg/L= milligrams per liter

NA = not applicable, the 2009 Decision Document levels supersede any other regulations or evaluation criteria

NS = not specified in the 2009 Decision Document or ADEC regulations

PAH = polynuclear aromatic hydrocarbons

PCB = polychlorinated biphenyls

POL = petroleum, oils and lubricants

SIM = selective ion monitoring

SW = EPA Solid Waste Test Method

TPH = total petroleum hydrocarbons

VOC = volatile organic compounds



Table 15-4 Reference Limits and Evaluation Criteria for Surface Water at Site 28

| Analyte                                                      | Analytical Group | Analytical Method | CASRN      | Preparation Method | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Evaluation Criteria from 18AAC70 for Surface Water | Achievable Laboratory Limits |       |      |
|--------------------------------------------------------------|------------------|-------------------|------------|--------------------|-------|---------------------------------------------------------|-----------------------------------------------------------------|------------------------------|-------|------|
|                                                              |                  |                   |            |                    |       |                                                         |                                                                 | DL                           | LOD   | LOQ  |
| Petroleum, Oil, and Lubricants (POL)                         |                  |                   |            |                    |       |                                                         |                                                                 |                              |       |      |
| Diesel Range Organics - C <sub>10</sub> to C <sub>25</sub>   | TPH              | AK102             | NS         | SW3510C            | mg/L  | No Sheen                                                | NA                                                              | 0.022                        | 0.06  | 0.1  |
| Residual Range Organics - C <sub>25</sub> to C <sub>36</sub> | TPH              | AK103             | NS         | SW3510C            | mg/L  | No Sheen                                                | NA                                                              | 0.027                        | 0.06  | 0.1  |
| BTEX (Benzene, Toluene, Ethylbenzene, and Xylenes)           |                  |                   |            |                    |       |                                                         |                                                                 |                              |       |      |
| Benzene                                                      | VOC              | SW8260B           | 71-43-2    | SW5030B            | µg/L  | NS                                                      | 5.0                                                             | 0.15                         | 0.45  | 1.0  |
| Ethylbenzene                                                 | VOC              | SW8260B           | 100-41-4   | SW5030B            | µg/L  | NS                                                      | 700                                                             | 0.15                         | 0.45  | 1.0  |
| Toluene                                                      | VOC              | SW8260B           | 108-88-3   | SW5030B            | µg/L  | NS                                                      | 1,000                                                           | 0.15                         | 0.45  | 1.0  |
| m-Xylene & p-Xylene                                          | VOC              | SW8260B           | 1330-20-7  | SW5030B            | µg/L  | NS                                                      | NS                                                              | 0.30                         | 0.9   | 2.0  |
| o-Xylene                                                     | VOC              | SW8260B           | 95-47-6    | SW5030B            | µg/L  | NS                                                      | NS                                                              | 0.15                         | 0.45  | 1.0  |
| Xylenes, total                                               | VOC              | SW8260B           | 1330-20-7  | SW5030B            | µg/L  | NS                                                      | 10,000                                                          | 0.45                         | 1.35  | 3.0  |
| Total Aromatic Hydrocarbons (TAH) Sum of BTEX                |                  |                   |            |                    | µg/L  | 10                                                      | NA                                                              | NA                           | NA    | NA   |
| Polynuclear Aromatic Hydrocarbons (PAHs)                     |                  |                   |            |                    |       |                                                         |                                                                 |                              |       |      |
| Acenaphthene                                                 | PAH              | SW8270C-SIM       | 83-32-9    | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Acenaphthylene                                               | PAH              | SW8270C-SIM       | 208-96-8   | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Anthracene                                                   | PAH              | SW8270C-SIM       | 120-12-7   | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Benzo(a)anthracene                                           | PAH              | SW8270C-SIM       | 56-55-3    | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Benzo(b)fluoranthene                                         | PAH              | SW8270C-SIM       | 205-99-2   | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Benzo(k)fluoranthene                                         | PAH              | SW8270C-SIM       | 207-08-9   | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Benzo(a)pyrene                                               | PAH              | SW8270C-SIM       | 50-32-8    | SW3510C            | µg/L  | NS                                                      | 0.2                                                             | 0.03                         | 0.075 | 0.20 |
| Benzo(g,h,i)perylene                                         | PAH              | SW8270C-SIM       | 191-24-2   | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Chrysene                                                     | PAH              | SW8270C-SIM       | 218-01-9   | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Dibenz(a,h)anthracene                                        | PAH              | SW8270C-SIM       | 53-70-3    | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Fluoranthene                                                 | PAH              | SW8270C-SIM       | 206-44-0   | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Fluorene                                                     | PAH              | SW8270C-SIM       | 86-73-7    | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Indeno(1,2,3-cd)pyrene                                       | PAH              | SW8270C-SIM       | 193-39-5   | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.08  | 0.10 |
| 1-Methylnaphthalene                                          | PAH              | SW8270C-SIM       | 90-12-0    | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| 2-Methylnaphthalene                                          | PAH              | SW8270C-SIM       | 91-57-6    | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.13 |
| Naphthalene                                                  | PAH              | SW8270C-SIM       | 91-20-3    | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.036                        | 0.075 | 0.10 |
| Phenanthrene                                                 | PAH              | SW8270C-SIM       | 94-09-7    | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Pyrene                                                       | PAH              | SW8270C-SIM       | 129-00-0   | SW3510C            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.075 | 0.10 |
| Total Aqueous Hydrocarbons (TAqH) Sum of BTEX+PAHs           |                  |                   |            |                    | µg/L  | 15                                                      | NA                                                              | NA                           | NA    | NA   |
| Polychlorinated Biphenyls                                    |                  |                   |            |                    |       |                                                         |                                                                 |                              |       |      |
| PCB-1221                                                     | PCB              | SW8082A           | 11104-28-2 | SW3520C            | µg/L  | NS                                                      | 0.5                                                             | 0.062                        | 0.13  | 0.5  |
| PCB-1016                                                     | PCB              | SW8082A           | 12674-11-2 | SW3520C            | µg/L  | NS                                                      | 0.5                                                             | 0.045                        | 0.10  | 0.5  |
| PCB-1232                                                     | PCB              | SW8082A           | 11141-16-5 | SW3520C            | µg/L  | NS                                                      | 0.5                                                             | 0.041                        | 0.10  | 0.5  |
| PCB-1242                                                     | PCB              | SW8082A           | 53469-21-9 | SW3520C            | µg/L  | NS                                                      | 0.5                                                             | 0.041                        | 0.10  | 0.5  |
| PCB-1248                                                     | PCB              | SW8082A           | 12672-29-6 | SW3520C            | µg/L  | NS                                                      | 0.5                                                             | 0.071                        | 0.08  | 0.5  |
| PCB-1254                                                     | PCB              | SW8082A           | 11097-69-1 | SW3520C            | µg/L  | NS                                                      | 0.5                                                             | 0.044                        | 0.13  | 0.5  |
| PCB-1260                                                     | PCB              | SW8082A           | 11096-82-5 | SW3520C            | µg/L  | NS                                                      | 0.5                                                             | 0.039                        | 0.08  | 0.5  |

Table 15-4 Reference Limits and Evaluation Criteria for Surface Water at Site 28 (continued)

| Analyte              | Analytical Group | Analytical Method | CASRN     | Preparation Method | Units | <sup>1</sup> Cleanup Levels from 2009 Decision Document | <sup>2</sup> Evaluation Criteria from 18AAC70 for Surface Water | Achievable Laboratory Limits |      |     |
|----------------------|------------------|-------------------|-----------|--------------------|-------|---------------------------------------------------------|-----------------------------------------------------------------|------------------------------|------|-----|
|                      |                  |                   |           |                    |       |                                                         |                                                                 | DL                           | LOD  | LOQ |
| Metals               |                  |                   |           |                    |       |                                                         |                                                                 |                              |      |     |
| Arsenic (total)      | Metals           | SW6020A           | 7440-38-2 | SW3005A            | µg/L  | NS                                                      | 10                                                              | 0.75                         | 0.8  | 1.0 |
| Arsenic (dissolved)  | Metals           | SW6020A           | 7440-38-2 | SW3005A            | µg/L  | NS                                                      | 10                                                              | 0.75                         | 0.8  | 1.0 |
| Barium (total)       | Metals           | SW6020A           | 7440-39-3 | SW3005A            | µg/L  | NS                                                      | 2000                                                            | 0.054                        | 0.2  | 1.2 |
| Barium (dissolved)   | Metals           | SW6020A           | 7440-39-3 | SW3005A            | µg/L  | NS                                                      | 2000                                                            | 0.054                        | 0.2  | 1.2 |
| Cadmium (total)      | Metals           | SW6020A           | 7440-43-9 | SW3005A            | µg/L  | NS                                                      | 5                                                               | 0.028                        | 0.05 | 0.4 |
| Cadmium (dissolved)  | Metals           | SW6020A           | 7440-43-9 | SW3005A            | µg/L  | NS                                                      | 5                                                               | 0.028                        | 0.05 | 0.4 |
| Chromium (total)     | Metals           | SW6020A           | 7440-70-2 | SW3005A            | µg/L  | NS                                                      | 100                                                             | 0.27                         | 0.3  | 0.4 |
| Chromium (dissolved) | Metals           | SW6020A           | 7440-47-3 | SW3005A            | µg/L  | NS                                                      | 100                                                             | 0.27                         | 0.3  | 0.4 |
| Lead (total)         | Metals           | SW6020A           | 7439-89-6 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.034                        | 0.05 | 0.4 |
| Lead (dissolved)     | Metals           | SW6020A           | 7439-92-1 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.034                        | 0.05 | 0.4 |
| Mercury (total)      | Metals           | SW7470A           | 7439-96-5 | SW3005A            | µg/L  | NS                                                      | 2                                                               | 0.041                        | 0.1  | 0.2 |
| Mercury (dissolved)  | Metals           | SW7470A           | 7439-97-6 | SW7470A            | µg/L  | NS                                                      | 2                                                               | 0.041                        | 0.1  | 0.2 |
| Nickel (total)       | Metals           | SW6020A           | 7439-98-7 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.41                         | 0.50 | 3.0 |
| Nickel (dissolved)   | Metals           | SW6020A           | 7440-02-0 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.41                         | 0.50 | 3.0 |
| Selenium (total)     | Metals           | SW6020A           | 7440-09-7 | SW3005A            | µg/L  | NS                                                      | 50                                                              | 0.71                         | 0.8  | 1.0 |
| Selenium (dissolved) | Metals           | SW6020A           | 7782-49-2 | SW3005A            | µg/L  | NS                                                      | 50                                                              | 0.71                         | 0.8  | 1.0 |
| Silver (total)       | Metals           | SW6020A           | 7782-49-2 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.05 | 0.4 |
| Silver (dissolved)   | Metals           | SW6020A           | 7440-22-4 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.03                         | 0.05 | 0.4 |
| Vanadium (total)     | Metals           | SW6020A           | 7440-31-5 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.975                        | 1.0  | 2.0 |
| Vanadium (dissolved) | Metals           | SW6020A           | 7440-31-5 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.975                        | 1.0  | 2.0 |
| Zinc (total)         | Metals           | SW6020A           | 7440-62-2 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.88                         | 1.0  | 1.4 |
| Zinc (dissolved)     | Metals           | SW6020A           | 7440-66-6 | SW3005A            | µg/L  | NS                                                      | NS                                                              | 0.88                         | 1.0  | 1.4 |

Notes:

<sup>1</sup>Site-specific cleanup levels established in 2009 Decision Document

<sup>2</sup>Cleanup level from Alaska Water Quality Criteria Manual for Toxic and Other Deleterious Organic and Inorganic Substances, Drinking Water Criteria, 18AAC70

µg/L = micrograms per liter

AAC = Alaska Administrative Code

ADEC = Alaska Department of Environmental Conservation

AK = Alaska Test Method

CASRN = Chemical Abstracts Service Registry Number

DL= detection limit

LOD = limit of detection

LOQ = limit of quantitation

mg/L= milligrams per liter

NA= not applicable, the 2009 Decision Document levels supersede any other regulations or evaluation criteria

NS = not specified in the 2009 Decision Document or ADEC regulations

PCB = polychlorinated biphenyls

SIM = selective ion monitoring

SW = EPA Solid Waste Test Method

TPH = total petroleum hydrocarbon

VOC = volatile organic compounds



Table 15-5 Permit Criteria for Discharge of Treated Water

| Analyte                                                      | Analytical Group | Analytical Method | CASRN      | Preparation Method | Units | Permitted Discharge Criteria <sup>1</sup> | Achievable Laboratory Limits |       |      |
|--------------------------------------------------------------|------------------|-------------------|------------|--------------------|-------|-------------------------------------------|------------------------------|-------|------|
|                                                              |                  |                   |            |                    |       |                                           | DL                           | LOD   | LOQ  |
| Petroleum, Oil, and Lubricants                               |                  |                   |            |                    |       |                                           |                              |       |      |
| Diesel Range Organics - C <sub>10</sub> to C <sub>25</sub>   | TPH              | AK102             | NS         | SW3510C            | mg/L  | No Sheen                                  | 0.022                        | 0.06  | 0.1  |
| Residual Range Organics - C <sub>25</sub> to C <sub>36</sub> | TPH              | AK103             | NS         | SW3510C            | mg/L  | No Sheen                                  | 0.027                        | 0.06  | 0.1  |
| BTEX (Benzene, Toluene, Ethylbenzene, and Xylenes)           |                  |                   |            |                    |       |                                           |                              |       |      |
| Benzene                                                      | VOC              | SW8260B           | 71-43-2    | SW5030B            | µg/L  | NS                                        | 0.15                         | 0.45  | 1.0  |
| Ethylbenzene                                                 | VOC              | SW8260B           | 100-41-4   | SW5030B            | µg/L  | NS                                        | 0.15                         | 0.45  | 1.0  |
| Toluene                                                      | VOC              | SW8260B           | 108-88-3   | SW5030B            | µg/L  | NS                                        | 0.15                         | 0.45  | 1.0  |
| m-Xylene & p-Xylene                                          | VOC              | SW8260B           | 1330-20-7  | SW5030B            | µg/L  | NS                                        | 0.30                         | 0.9   | 2.0  |
| o-Xylene                                                     | VOC              | SW8260B           | 95-47-6    | SW5030B            | µg/L  | NS                                        | 0.15                         | 0.45  | 1.0  |
| Xylenes, total                                               | VOC              | SW8260B           | 1330-20-7  | SW5030B            | µg/L  | NS                                        | 0.45                         | 1.35  | 3.0  |
| Total Aromatic Hydrocarbons (TAH) Sum of BTEX                |                  | SW8260B           | NA         | SW5030B            | µg/L  | 10                                        | NA                           | NA    | NA   |
| Polynuclear Aromatic Hydrocarbons (PAHs)                     |                  |                   |            |                    |       |                                           |                              |       |      |
| Acenaphthene                                                 | PAH              | SW8270C-SIM       | 83-32-9    | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Acenaphthylene                                               | PAH              | SW8270C-SIM       | 208-96-8   | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Anthracene                                                   | PAH              | SW8270C-SIM       | 120-12-7   | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Benzo(a)anthracene                                           | PAH              | SW8270C-SIM       | 56-55-3    | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Benzo(b)fluoranthene                                         | PAH              | SW8270C-SIM       | 205-99-2   | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Benzo(k)fluoranthene                                         | PAH              | SW8270C-SIM       | 207-08-9   | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Benzo(a)pyrene                                               | PAH              | SW8270C-SIM       | 50-32-8    | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.20 |
| Benzo(g,h,i)perylene                                         | PAH              | SW8270C-SIM       | 191-24-2   | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Chrysene                                                     | PAH              | SW8270C-SIM       | 218-01-9   | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Dibenz(a,h)anthracene                                        | PAH              | SW8270C-SIM       | 53-70-3    | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Fluoranthene                                                 | PAH              | SW8270C-SIM       | 206-44-0   | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Fluorene                                                     | PAH              | SW8270C-SIM       | 86-73-7    | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Indeno(1,2,3-cd)pyrene                                       | PAH              | SW8270C-SIM       | 193-39-5   | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.08  | 0.10 |
| 1-Methylnaphthalene                                          | PAH              | SW8270C-SIM       | 90-12-0    | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| 2-Methylnaphthalene                                          | PAH              | SW8270C-SIM       | 91-57-6    | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.13 |
| Naphthalene                                                  | PAH              | SW8270C-SIM       | 91-20-3    | SW3510C            | µg/L  | NS                                        | 0.036                        | 0.075 | 0.10 |
| Phenanthrene                                                 | PAH              | SW8270C-SIM       | 94-09-7    | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Pyrene                                                       | PAH              | SW8270C-SIM       | 129-00-0   | SW3510C            | µg/L  | NS                                        | 0.03                         | 0.075 | 0.10 |
| Total Aqueous Hydrocarbons (TAQH) Sum of BTEX + PAHs         |                  |                   |            |                    | µg/L  | 15                                        | NA                           | NA    | NA   |
| Polychlorinated Biphenyls                                    |                  |                   |            |                    |       |                                           |                              |       |      |
| PCB-1221                                                     | PCB              | SW8082A           | 11104-28-2 | SW3520C            | µg/L  | NS                                        | 0.062                        | 0.13  | 0.5  |
| PCB-1016                                                     | PCB              | SW8082A           | 12674-11-2 | SW3520C            | µg/L  | NS                                        | 0.045                        | 0.10  | 0.5  |
| PCB-1232                                                     | PCB              | SW8082A           | 11141-16-5 | SW3520C            | µg/L  | NS                                        | 0.041                        | 0.10  | 0.5  |
| PCB-1242                                                     | PCB              | SW8082A           | 53469-21-9 | SW3520C            | µg/L  | NS                                        | 0.041                        | 0.10  | 0.5  |
| PCB-1248                                                     | PCB              | SW8082A           | 12672-29-6 | SW3520C            | µg/L  | NS                                        | 0.071                        | 0.08  | 0.5  |
| PCB-1254                                                     | PCB              | SW8082A           | 11097-69-1 | SW3520C            | µg/L  | NS                                        | 0.044                        | 0.13  | 0.5  |
| PCB-1260                                                     | PCB              | SW8082A           | 11096-82-5 | SW3520C            | µg/L  | NS                                        | 0.039                        | 0.08  | 0.5  |

Table 15-5 Permit Criteria for Discharge of Treated Water (continued)

| Analyte                                       | Analytical Group | Analytical Method | CASRN     | Preparation Method | Units | Permitted Discharge Criteria <sup>1</sup> | Achievable Laboratory Limits |      |     |
|-----------------------------------------------|------------------|-------------------|-----------|--------------------|-------|-------------------------------------------|------------------------------|------|-----|
|                                               |                  |                   |           |                    |       |                                           | DL                           | LOD  | LOQ |
| Metals                                        |                  |                   |           |                    |       |                                           |                              |      |     |
| Arsenic (total)                               | Metals           | SW6020A           | 7440-38-2 | SW3005A            | µg/L  | NS                                        | 0.75                         | 0.8  | 1.0 |
| Arsenic (dissolved)                           | Metals           | SW6020A           | 7440-38-2 | SW3005A            | µg/L  | NS                                        | 0.75                         | 0.8  | 1.0 |
| Barium (total)                                | Metals           | SW6020A           | 7440-39-3 | SW3005A            | µg/L  | NS                                        | 0.054                        | 0.2  | 1.2 |
| Barium (dissolved)                            | Metals           | SW6020A           | 7440-39-3 | SW3005A            | µg/L  | NS                                        | 0.054                        | 0.2  | 1.2 |
| Cadmium (total)                               | Metals           | SW6020A           | 7440-43-9 | SW3005A            | µg/L  | NS                                        | 0.028                        | 0.05 | 0.4 |
| Cadmium (dissolved)                           | Metals           | SW6020A           | 7440-43-9 | SW3005A            | µg/L  | NS                                        | 0.028                        | 0.05 | 0.4 |
| Chromium (total)                              | Metals           | SW6020A           | 7440-70-2 | SW3005A            | µg/L  | NS                                        | 0.27                         | 0.3  | 0.4 |
| Chromium (dissolved) (includes Cr+3 and Cr+6) | Metals           | SW6020A           | 7440-47-3 | SW3005A            | µg/L  | NS                                        | 0.27                         | 0.3  | 0.4 |
| Lead (total)                                  | Metals           | SW6020A           | 7439-89-6 | SW3005A            | µg/L  | NS                                        | 0.034                        | 0.05 | 0.4 |
| Lead (dissolved)                              | Metals           | SW6020A           | 7439-92-1 | SW3005A            | µg/L  | NS                                        | 0.034                        | 0.05 | 0.4 |
| Mercury (total)                               | Metals           | SW7470A           | 7439-96-5 | SW3005A            | µg/L  | NS                                        | 0.041                        | 0.1  | 0.2 |
| Mercury (dissolved)                           | Metals           | SW7470A           | 7439-97-6 | SW7470A            | µg/L  | NS                                        | 0.041                        | 0.1  | 0.2 |
| Nickel (total)                                | Metals           | SW6020A           | 7439-98-7 | SW3005A            | µg/L  | NS                                        | 0.41                         | 0.50 | 3.0 |
| Nickel (dissolved)                            | Metals           | SW6020A           | 7440-02-0 | SW3005A            | µg/L  | NS                                        | 0.41                         | 0.50 | 3.0 |
| Selenium (total)                              | Metals           | SW6020A           | 7440-09-7 | SW3005A            | µg/L  | NS                                        | 0.71                         | 0.8  | 1.0 |
| Selenium (dissolved)                          | Metals           | SW6020A           | 7782-49-2 | SW3005A            | µg/L  | NS                                        | 0.71                         | 0.8  | 1.0 |
| Silver (total)                                | Metals           | SW6020A           | 7782-49-2 | SW3005A            | µg/L  | NS                                        | 0.03                         | 0.05 | 0.4 |
| Silver (dissolved)                            | Metals           | SW6020A           | 7440-22-4 | SW3005A            | µg/L  | NS                                        | 0.03                         | 0.05 | 0.4 |
| Vanadium (total)                              | Metals           | SW6020A           | 7440-31-5 | SW3005A            | µg/L  | NS                                        | 0.975                        | 1.0  | 2.0 |
| Vanadium (dissolved)                          | Metals           | SW6020A           | 7440-31-5 | SW3005A            | µg/L  | NS                                        | 0.975                        | 1.0  | 2.0 |
| Zinc (total)                                  | Metals           | SW6020A           | 7440-62-2 | SW3005A            | µg/L  | NS                                        | 0.88                         | 1.0  | 1.4 |
| Zinc (dissolved)                              | Metals           | SW6020A           | 7440-66-6 | SW3005A            | µg/L  | NS                                        | 0.88                         | 1.0  | 1.4 |


Notes:

<sup>1</sup>Treated water discharge criteria specified in ADEC Discharge Permit 2009DB0004-0216 for Site 28 and General Discharge Permit 2009DB0004 for the MOC  
µg/L = micrograms per liter  
ADEC = Alaska Department of Environmental Conservation  
AK = Alaska Test Method  
CASRN = Chemical Abstracts Service Registry Number  
DL= detection limit  
LOD = limit of detection  
LOQ = limit of quantitation  
mg/L= milligrams per liter

MOC = Main Operations Complex  
NA = not applicable, the 2009 Decision Unit levels supercede any other regulations or evaluation criteria  
NS = not specified  
PCB = polychlorinated biphenyls  
SIM = selective ion monitoring  
SW = EPA Solid Waste Test Method  
TPH = total petroleum hydrocarbons  
VOC = volatile organic compounds



QAPP WORKSHEET #16  
PROJECT SCHEDULE/TIMELINE TABLE







## **QAPP WORKSHEET #17**

### **SAMPLE DESIGN AND RATIONALE**

**Describe and provide a rationale for choosing the sampling approach (e.g., grid system, biased statistical approach):**

The sampling details, such as matrix, analyses type of sampling, sample depth, sampling tools, and rationale for sample collection to be performed at each of the sites are summarized in Worksheet #11 and Tables 11-1 and 11-2. Sample locations are depicted in figures contained in the Work Plan. Specific constituents of potential concern (COPCs) for the various analyses are listed on Tables 15-1 and 15-2. The field procedures that will be applicable in the implementation of the sampling strategies are listed in Worksheet #21 and included in Attachment 1. The rationale for choosing the sampling approach for each site is discussed below.

#### ***Subsurface Soil Sampling at Excavation Sites***

Confirmation samples from excavations will be collected using a grid system. Field-screening results from the on-site laboratory for POL and PCBs will indicate when cleanup goals have potentially been achieved in a portion or all of an excavation.

Confirmation samples will be collected from the floor and sidewalls of the contaminated areas. The total number of samples collected will be based on the final area excavated, which will be determined in the field.

The PCB soil confirmation samples will be collected at a rate of 1 sample per 25 square feet of excavated area. The POL confirmation samples will be collected and analyzed as discrete samples. Two samples will be collected for the first 250 square feet of contaminated area that was excavated, and one sample will be collected from each additional 250 feet of excavated area. Samples will be collected from the excavation sidewalls at a frequency of 1 sample per 20 linear feet. Samples from the floor of flooded

POL excavations will be sampled at a rate of 1 sample per 1,600 square feet of flooded floor.

Arsenic samples will be collected as discrete samples. Up to 60 primary samples will be collected as grab samples from the ground surface to 3 feet bgs; these samples will be collected prior to excavation in an attempt to delineate the extent of arsenic contamination above the cleanup level. Post excavation confirmation samples will be collected following DEC guidelines, and samples from the flooded floor will be collected at a rate of 1 per 400 square feet.

### ***Bulk Waste Sampling Protocol***

The PCB and POL bulk waste samples will be collected from two locations within each bulk bag immediately after they are filled. Bulk waste samples will be stored in self-sealing quart sized plastic bags for compositing. Up to seven bulk bags will be composited for waste characterization. If PCB excavation field screening indicates that soil concentrations are greater than 45 mg/kg, then those soils will be bagged, segregated, and manifested as TSCA-level waste without characterizing or compositing. Bulk waste samples will be analyzed by the field-screening laboratory, except for arsenic. Arsenic bulk soil will be analyzed by TestAmerica. Bulk waste results will be used to properly dispose of the wastes at the waste handling facilities.

### ***PCB Wipe Sample Collection***

Although not anticipated, excavation activities may expose buried concrete in contact with PCB-contaminated soils. Concrete that has been exposed to soils containing PCB concentrations above cleanup levels will be wipe-sampled; appropriate disposal methods for the concrete will be determined. Samples from the concrete will be collected at a rate of one sample per 250 square feet of exposed concrete. Field and sampling procedures will

consist of the following as determined by TSCA requirements and Title 40, Code of Federal Regulations, Part 761.125 (40 CFR 761.125):

- Determine the sample location and prepare for sampling by cleaning the area. Cleaning will consist of dry brushing followed by pressure washing. Once the area has air dried, it will be brushed again prior to sample collection.
- The sample area will be measured and marked with indelible marker to comprise an area that is 10 centimeters wide by 10 centimeters long.
- A piece of cotton gauze will be folded and coated with 5 milliliters of hexane solvent. The sampler will wear two layers of nitrile gloves and will change gloves between sample locations.
- The sample will be collected by wiping the gauze twice across the entire sample area, first from left to right and then from top to bottom.
- The gauze will then be placed into a sampling vial, upon which the sample ID will be marked. The vial will be capped for submission to the field laboratory.
- Sampling details will be recorded in the sampler's fieldbook, and digital photographs will be taken.

The wipe sample will be collected using the EPA double wash-rinse cleanup wipe technique (EPA, 1987). The EPA wipe technique is contained in Attachment 5 of the QAPP (Field Lab SOPs). The field laboratory will analyze the PCB wipe samples, and 10 percent of the samples will be sent to the fixed laboratory for verification of the field laboratory results.

### ***Groundwater***

Locations for groundwater sampling were selected based on the previous results and the condition of the wells (whether they were usable wells). Seven MOC groundwater monitoring wells will be sampled in 2013. The 2013 monitoring wells are the same wells that were sampled in 2012, with the exception of abandoned monitoring wells. Samples from these existing wells are meant to provide additional information for MNA and monitor COCs. The results will be used to establish contaminant trends and determine if MNA is a viable remedial option.

### ***Site 28 Phase I Sediment Removal Samples***

Various samples will be collected during the Site 28 Phase I sediment removal action, including surface water samples, water impoundment samples, and soil samples.

Sediment removal activities will produce large volumes of water requiring impoundment, treatment, and sampling. This water will be treated with a flocculating agent, filtered, put through a water scrubber, contained, and then sampled to confirm that it is in accordance with Bristol's discharge permit. The water collected from the Site 28 dewatering containment will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, and the 8 RCRA metals (arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver) plus zinc, and field turbidity, which has previously been approved by ADEC, prior to the water being discharged to the ground.

Surface water samples will be collected before, during, and after the sediment removal to ensure that disturbance to the tundra wetland environment is minimized. The samples will be collected from three locations downstream of the area where work is occurring. The locations were selected by the on-site Bristol CQCSM and USACE QAR in 2012.

Surface water sample will be analyzed for GRO, BTEX, DRO/RRO, PAHs, PCBs, and the 8 RCRA metals plus nickel, vanadium, and zinc. Surface water samples will also be analyzed for field turbidity.

Sediment removed during the Phase I effort will be dewatered prior to off-site transport and disposal; a dewatering site with water containment areas was constructed in 2012 and will continue to be used in 2013. Samples of the dewatered sediment will be collected for characterization purposes. Two representative dewatered sediment samples will be submitted to DOWL HKM to determine moisture content and density, with a sieve-test analysis performed on one of the two samples. In addition, four representative sediment samples will be collected for waste characterization purposes and submitted to the

analytical laboratory for analysis of GRO, BTEX, DRO/RRO, PAHs, PCBs and 8 RCRA metals plus nickel, vanadium and zinc. The analyses will also include silica gel cleanup and TOC analysis. Final disposal of the sediment will be determined based on the results from these samples.

### ***POL Drum Sampling***

Drums and small amounts of associated POL liquid were encountered during POL-contaminated soil removal activities in 2011. Removal of these drums began in 2012 and will continue in 2013. Bristol will attempt to locate any remaining drums using a metal detector, and an excavator will be utilized to recover the drums and any associated liquids. Drum contents will be sampled for DRO, RRO, PAHs, GRO, VOCs, PCBs, RCRA metals plus nickel, vanadium, zinc, and glycols in order to characterize the liquid for proper disposal.

**Describe the sampling design and rationale in terms of what matrices will be sampled, what analytical groups will be analyzed and at what concentration levels, the sampling locations (including QC, critical, and background samples), the number of samples to be taken, and the sampling frequency (including seasonal considerations):**

The sampling details, such as media, type of sampling, sample depth, sample analyses, sampling tools, and rationale for sample collection to be performed at each of the project areas is presented in Worksheet #11 and Tables 11-1, 11-2 and 11-3. The SOPs that will be applicable in the implementation of the sampling strategies are included in Attachment 1.

Soil, sediment, subsurface soil, surface water, groundwater, and POL liquids will be sampled. Discussion of investigation-derived waste (IDW) sampling, characterization, and disposal are provided in the Work Plan (Bristol, 2013a) and BERS SOP BERS-09 (provided in Attachment 1).

To reduce redundancy, only general information on how decisions were made regarding these elements is presented in the paragraphs below. Worksheet #11 and Tables 11-1, 11-2, and 11-3 outline the sampling design and rationale, matrices and associated suites of analytes, expected concentration levels, as well as types and number of field and laboratory QC samples applicable to each sub-site.

Based on historical soil data, POL concentrations are expected to be from approximately 250 mg/kg to greater than 70,000 mg/kg. Arsenic concentrations are expected to be non-detect to approximately 180 mg/kg, and PCBs are expected to be non-detect to greater than 50 mg/kg. Based on historical groundwater data, DRO concentrations are expected to range from non-detect to approximately 12 mg/L, RRO from non-detect to approximately 1.6 mg/L, and benzene from non-detect to approximately 10 micrograms per liter. Based on historical sediment data, Site 28 samples are expected to range from non-detect to approximately 8,000 mg/kg for DRO; non-detect to approximately 5,000 mg/kg for RRO; 2.7 mg/kg to 35 mg/kg for chromium; 4.3 mg/kg to 91 mg/kg for lead; 13mg/kg to 270 mg/kg for zinc; and non-detect to approximately 1.5 mg/kg total PCBs. Based on the 2013 sample results, soil results at Site 10 are expected to range from 3.1 mg/kg to 14 mg/kg for arsenic, DRO results are expected to range from 16 mg/kg to 11,000 mg/kg, and ethylene glycol results are expected to range from 2.1 mg/kg to 40,000 mg/kg. Based on the past sampling results, the Site 13 and 31 PCB results from the on-site field laboratory are expected to range from non-detect to in excess of 300 mg/kg.

Details regarding QC samples are presented in Worksheets #12, #24, and #28.

### ***Investigation-Derived Waste Management***

Investigation-derived waste will be generated during sampling and equipment decontamination, and will consist of decontamination water and personal protective equipment. Management of soil and water IDW is covered in Bristol's SOP BERS-09

(Attachment 1). Purge water from the MOC wells will be treated on site through a media filtration system. Excess soil will be placed in the proper bulk bags for disposal. Excess sediment in Site 28 will be placed in a bulk bag for disposal. Personal protective equipment generated during this field effort is considered nonhazardous and will be disposed of as solid waste.

### ***Sample Preservation***

Appropriate preservatives will be added to the sample containers at the laboratory prior to sample container shipment except for methanol, which will be added to the sample containers in the field. Worksheet #19 details the specific containers and preservatives required for each media/analyte. The sample containers and preservatives will be supplied by the analytical laboratory. All soil samples, except VOCs, are not preserved except for maintaining temperatures at 4 degrees Celsius  $\pm$  2 degrees.

### ***Sample Container Labeling, Storage and Shipment***

Refer to Worksheets #26 and #27.

### ***Sample Identification***

Sample IDs will contain unique identifying schemes that address the year, NE Cape site, location, type of sample, and chronological sample number, as example: 13NC28SD01

In the example, 13 represents the year 2013, NC represents NE Cape, 28 represents Site 28, SD represents sediment sample, and 01 represents the first sample collected at Site 28.

Field duplicates will have a unique ID similar to other samples collected, so as not to be distinguishable from other field samples. The matrix spike/matrix spike duplicate (MS/MSD) samples will have the same ID as the parent sample. Samples selected for MS/MSD QC analysis will be identified on the chain-of-custody.

### ***Decontamination Procedures***

Decontamination procedures will be done in accordance with the Bristol's SOP BERS-05 (included in Attachment 1). Sampling options will be selected such that they will minimize the need for decontamination by using disposable sampling equipment.

Moreover, to minimize the impact of media contamination on the reusable equipment, an attempt will be made to always sample the least impacted location first and move progressively to the more contaminated areas.



## **QAPP WORKSHEET #18**

### **SAMPLING LOCATIONS AND METHODS/SOP REQUIREMENTS TABLE**

Sample sites, matrices, sample depth, analytical suite, concentration levels, number of samples (including QC such as field duplicates and MS/MSD samples), field sampling SOP references, and the rationale for sampling are included in Worksheet #11 and Tables 11-1, 11-2, and 11-3. Exact sample locations will be determined based on the size of the excavations using a grid-system for the confirmation samples at Site 10, Site 13, Site 31, Site 21, and the MOC.

(Intentionally blank)

**QAPP WORKSHEET #19**  
**ANALYTICAL SOP AND SAMPLE CONTAINER REQUIREMENTS TABLE**

TestAmerica-Tacoma and TestAmerica-Denver will perform the work in accordance with the requirement set forth in the Quality Assurance Manual (TestAmerica, 2009) (see Attachment 3 for this plan and the ELAP certification), as well as DoD QSM 4.2 (DoD, 2010). Once received at the laboratory, samples will be handled in accordance with the TestAmerica SOP TA-QA-0001, Sample Receipt and Login, and the quality assurance program as specified in SOP TA-QAM, Revision 3. These SOPs and those listed below are included as Attachment 4 of this UFP QAPP. Dissolved gas samples will be analyzed for methane by TestAmerica Denver. Samples will be forwarded from TestAmerica-Tacoma to TestAmerica-Denver as specified in Work Sharing Process (SOP CA-CS-001 Rev 2, effective 23 Nov 2009).

Soil samples may be combined in a single jar for multiple analyses where appropriate. Extra jars will be collected for MS/MSD analyses. Water samples for DRO/RRO analyses can be extracted from a single container.

| Analytical Group                             | Analytical Method | Preparation Method | Conc. Level | Sample Extraction Volume | Container Quantity/Size/Type                                  | Preservation       | Maximum Holding Time for Preparation/ Analysis                                          | Analytical SOP                                            |
|----------------------------------------------|-------------------|--------------------|-------------|--------------------------|---------------------------------------------------------------|--------------------|-----------------------------------------------------------------------------------------|-----------------------------------------------------------|
| Water                                        |                   |                    |             |                          |                                                               |                    |                                                                                         |                                                           |
| TPH-GRO (C <sub>6</sub> -C <sub>10</sub> )   | AK101             | SW5030B            | Low         | 5mL                      | 3 x 40-mL glass VOA vials with Teflon <sup>®</sup> septum top | 4±2°C, HCL to pH<2 | 14 days from sample collection until analysis                                           | TA-MV-0376 Rev 10 (Tacoma)<br>DV-GC-0010 Rev 7.2 (Denver) |
| TPH-DRO (C <sub>10</sub> -<C <sub>25</sub> ) | AK102             | SW3510C            | Low         | 1 Liter                  | 2 x 1-L amber glass with Teflon-lined cap.                    | 4±2°C, HCL to pH<2 | 14 days from sample collection until extraction; 40 days from extraction until analysis | TA-GS-0363 Rev 15 (Tacoma)<br>DV-GC-0027 Rev 3.2 (Denver) |
| TPH-RRO (<C <sub>25</sub> -C <sub>36</sub> ) | AK103             | SW3510C            | Low         | 1 Liter                  | 2 x 1-L amber glass with Teflon-lined cap.                    | 4±2°C, HCL to pH<2 | 14 days from sample collection until extraction; 40 days from extraction until analysis | TA-GS-0363 Rev 15 (Tacoma)<br>DV-GC-0027 Rev 3.2 (Denver) |

| Analytical Group        | Analytical Method | Preparation Method | Conc. Level | Sample Extraction Volume | Container Quantity/Size/Type                     | Preservation                    | Maximum Holding Time for Preparation/ Analysis                                         | Analytical SOP                                            |
|-------------------------|-------------------|--------------------|-------------|--------------------------|--------------------------------------------------|---------------------------------|----------------------------------------------------------------------------------------|-----------------------------------------------------------|
| <b>Water</b>            |                   |                    |             |                          |                                                  |                                 |                                                                                        |                                                           |
| VOCs/BTEX               | SW8260B           | SW5030B            | Low         | 5 mL                     | 3 x 40-mL glass VOA vials with Teflon septum top | 4±2°C, HCL to pH<2              | 14 days from sample collection until analysis (if preserved with HCL as described)     | TA-MV-0312 Rev 21 (Tacoma)<br>DV-MS-0010 Rev 9 (Denver)   |
| SVOCs/PAHs              | SW8270C-SIM       | SW3510C            | Low         | 1 Liter                  | 2 x 1-L amber glass with Teflon-lined cap.       | 4±2°C                           | 7 days from sample collection until extraction; 40 days from extraction until analysis | TA-MS-0313 Rev 18 (Tacoma)<br>DV-MS-0002 Rev 8 (Denver)   |
| Metals (except mercury) | SW6020A           | SW3005A            | Low         | 50 mL                    | 1 x 100-mL HDPE                                  | 4±2°C, HNO <sub>3</sub> to pH<2 | 180 days from sample collection until analysis                                         | TA-MT-0217 Rev 23 (Tacoma)<br>DV-MT-0019 Rev 2.1 (Denver) |
| Mercury                 | SW7470A           | SW7470A            | Low         | 50 mL                    | 1 x 100-mL HDPE                                  | 4±2°C, HNO <sub>3</sub> to pH<2 | 28 days from sample collection until analysis                                          | TA-MT-0202 Rev 20 (Tacoma)<br>DV-MT-0017 Rev 3.2 (Denver) |

| Analytical Group                           | Analytical Method | Preparation Method | Conc. Level | Sample Extraction Volume | Container Quantity/Size/Type                                                                                             | Preservation       | Maximum Holding Time for Preparation/Analysis                                      | Analytical SOP                                            |
|--------------------------------------------|-------------------|--------------------|-------------|--------------------------|--------------------------------------------------------------------------------------------------------------------------|--------------------|------------------------------------------------------------------------------------|-----------------------------------------------------------|
| <b>Water</b>                               |                   |                    |             |                          |                                                                                                                          |                    |                                                                                    |                                                           |
| PCBs                                       | SW8082A           | SW3510C            | Low         | 1 Liter                  | 2 x 1-L amber glass with Teflon-lined cap.                                                                               | 4±2°C              | 40 days from extraction until analysis                                             | TA-GS-0351 Rev 19 (Tacoma)<br>DV-GC-0021 Rev 6 (Denver)   |
| Methane                                    | RSK-175           | 5030B              | Low         | 18 mL                    | 3 x 40-mL glass VOA vial with Teflon septum top                                                                          | 4±2°C, HCL to pH<2 | 14 days from sample collection until analysis (if preserved with HCl as described) | DV-GC-0025 Rev 4 (Denver)<br>SA-VO-007 Rev 0 (Savannah)   |
| <b>Soil</b>                                |                   |                    |             |                          |                                                                                                                          |                    |                                                                                    |                                                           |
| TPH-GRO (C <sub>6</sub> -C <sub>10</sub> ) | AK101             | SW5035A            | Mid/High    | 25 g                     | Pre-tared 4 oz jar with Teflon septa, 25-mL methanol & surrogate in VOA vial (added immediately after sample collection) | 4±2°C methanol     | 28 days from sample collection until analysis                                      | TA-MV-0376 Rev 10 (Tacoma)<br>DV-GC-0010 Rev 7.2 (Denver) |

| Analytical Group                               | Analytical Method | Preparation Method | Conc. Level | Sample Extraction Volume | Container Quantity/Size/Type                                                                                 | Preservation      | Maximum Holding Time for Preparation/Analysis                                           | Analytical SOP                                            |
|------------------------------------------------|-------------------|--------------------|-------------|--------------------------|--------------------------------------------------------------------------------------------------------------|-------------------|-----------------------------------------------------------------------------------------|-----------------------------------------------------------|
| <b>Soil</b>                                    |                   |                    |             |                          |                                                                                                              |                   |                                                                                         |                                                           |
| TPH-DRO<br>(C <sub>10</sub> -C <sub>25</sub> ) | AK102             | SW3550B            | Low         | 30 g                     | (1) 4-oz or 8-oz jar with Teflon-lined cap.                                                                  | 4±2°C             | 14 days from sample collection until extraction; 40 days from extraction until analysis | TA-GS-0363 Rev 15 (Tacoma)<br>DV-GC-0027 Rev 3.2 (Denver) |
| TPH-RRO<br>(C <sub>25</sub> -C <sub>36</sub> ) | AK103             | SW3550B            | Low         | 30 g                     | (1) 4-oz or 8-oz jar with Teflon-lined cap.                                                                  | 4±2°C             | 14 days from sample collection until extraction; 40 days from extraction until analysis | TA-GS-0363 Rev 15 (Tacoma)<br>DV-GC-0027 Rev 3.2 (Denver) |
| BTEX/VOCs                                      | SW8260B           | SW5035A            | Medium      | 25 g                     | Pre-tared 4 oz jar with Teflon septa, 25-mL methanol in VOA vial (added immediately after sample collection) | 4±2°C<br>methanol | 14 days from sample collection until analysis (if preserved with MeOH as described)     | TA-MV-0312 Rev 21 (Tacoma)<br>DV-MS-0011 Rev 9 (Denver)   |

| Analytical Group        | Analytical Method | Preparation Method | Conc. Level | Sample Extraction Volume | Container Quantity/Size/Type                | Preservation | Maximum Holding Time for Preparation/ Analysis                                          | Analytical SOP                                            |
|-------------------------|-------------------|--------------------|-------------|--------------------------|---------------------------------------------|--------------|-----------------------------------------------------------------------------------------|-----------------------------------------------------------|
| <b>Soil</b>             |                   |                    |             |                          |                                             |              |                                                                                         |                                                           |
| SVOCs/PAHS              | SW8270C-SIM       | SW3550B            | Low         | 30 g                     | (1) 4-oz or 8-oz jar with Teflon-lined cap. | 4±2°C        | 14 days from sample collection until extraction; 40 days from extraction until analysis | TA-MS-0313 Rev 18 (Tacoma)<br>DV-MS-0011 Rev 8 (Denver)   |
| Metals (except mercury) | SW6020A           | SW3050B            | Low         | 1 to 5 g                 | (1) 4-oz or 8-oz jar with Teflon-lined cap. | 4±2°C        | 180 days from sample collection until analysis                                          | TA-MT-0217 Rev 23 (Tacoma)<br>DV-MT-0018 Rev 2.1 (Denver) |
| Mercury                 | SW7471A           | SW7471A            | Low         | 0.2 to 1 g               | (1) 4-oz or 8-oz jar with Teflon-lined cap. | 4±2°C        | 28 days from sample collection until analysis                                           | TA-MT-0202 Rev 20 (Tacoma)<br>DV-MT-0016 Rev 3.2 (Denver) |



| Analytical Group           | Analytical Method | Preparation Method | Conc. Level  | Sample Extraction Volume         | Container Quantity/Size/Type                | Preservation | Maximum Holding Time for Preparation/ Analysis                                                  | Analytical SOP                                          |
|----------------------------|-------------------|--------------------|--------------|----------------------------------|---------------------------------------------|--------------|-------------------------------------------------------------------------------------------------|---------------------------------------------------------|
| <b>Soil</b>                |                   |                    |              |                                  |                                             |              |                                                                                                 |                                                         |
| PCBs                       | SW8082A           | SW3550B            | Low          | 30 g                             | (1) 4-oz or 8-oz jar with Teflon-lined cap. | 4±2°C        | No holding time from sample collection until extraction; 40 days from extraction until analysis | TA-GS-0351 Rev 19 (Tacoma)<br>DV-GC-0021 Rev 6 (Denver) |
| Total Organic Carbon (TOC) | SW9060            | SW9060             | Low-Med-High | 3 grams (analyzed in triplicate) | (1) 4-oz or 8-oz jar                        | 4±2°C        | 28 Days, Sediments may be frozen for up to 6 months                                             | TA-WC-0192 Rev 0 (Tacoma)<br>DV-WC-0006 Rev 9 (Denver)  |

(Intentionally blank)

## **QAPP WORKSHEET #20**

### **FIELD QUALITY CONTROL SAMPLE SUMMARY TABLE**

Field QC samples are included in Worksheet #11, Tables 11-1, 11-2, and 11-3, and Worksheet #28. These tables identify the matrices of the samples, the analytical suite, number of samples and sample locations, duplicates for grab samples, as well as the estimated total number of samples per analytical suite to be analyzed for the SIs. Trip blanks for BTEX/VOCs, GRO, and methane will be included with all volatile samples and shipped in the same coolers. Moreover, the analytical and preparation SOPs for the QC samples are the same as the SOPs employed during collection of the associated environmental samples that are depicted in Worksheet #19.

(Intentionally blank)

**QAPP WORKSHEET #21**  
**PROJECT SAMPLING SOP REFERENCES TABLE**

| Reference Number | Title, Revision Date, and/or Number             | Organizing Organization | Equipment Type                                                                                                                                                             | Modified for Project Work (Check if yes) | Comments                                                                                                                                                                                            |
|------------------|-------------------------------------------------|-------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| BERS-01          | Soil Sampling - Revision 2                      | Bristol Team            | Various, including but not limited to: spoons, shovels, hand-augers, split spoon samplers, backhoes, acetate sleeves, coring devices, and sample containers                | No                                       | Note how to avoid cross-contamination of samples and how to ensure representative soil samples. Modified SOP to address frozen low-level VOC soil samples.                                          |
| BERS-02          | Groundwater Sampling - Revision 2               | Bristol Team            | Submersible or peristaltic pumps and disposable tubing, YSI multi-meter, and water level indicator.                                                                        | No                                       | Purging requirements and low-flow sampling.                                                                                                                                                         |
| BERS-03          | Sample Management – Revision 1                  | Bristol Team            | Sample containers, labels, chain of custody, custody seals, sample coolers, shipping labels, clear tape, plastic baggies, inert packing material, and gel ice or water ice | No                                       | Follow EPA Office of Solid Waste and Emergency Response (OSWER) Directive #9240.0-05A <i>Specifications and Guidance for Contaminant-Free Sample Containers</i> (EPA 540/R-93/05 1, December 1992). |
| BERS-04          | Field Measurement & Test Equipment – Revision 1 | Bristol Team            | Various, including but not limited to: multi-parameter water quality meters and turbidity meters.                                                                          | No                                       | Follow manufacturer's instructions regarding calibration and maintenance of field equipment.                                                                                                        |
| BERS-05*         | Equipment Decontamination – Revision 2          | Bristol Team            | Alconox rinse and tap water. Deionized/distilled water when sampling for trace organic compounds.                                                                          | No                                       | Use disposable equipment when possible; use of some cleaning agents will create IDW.                                                                                                                |

| Reference Number | Title, Revision Date, and/or Number                       | Organizing Organization | Equipment Type                                                                                                                                                                         | Modified for Project Work (Check if yes) | Comments                                                                                                                                          |
|------------------|-----------------------------------------------------------|-------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| BERS-08          | Water Level Measurement – Revision 1                      | Bristol Team            | Pumps, water quality monitoring instruments, and water level indicator                                                                                                                 | No                                       | Decontaminate equipment between water level measurements. Air monitoring of well casing may be required.                                          |
| BERS-09          | IDW Management – Revision 1                               | Bristol Team            | Nonhazardous waste disposal – on-site Dumpsters, waste treatment systems, impervious surfaces; hazardous waste disposal - varies                                                       | No                                       | Suspected hazardous waste to be tested for proper classification prior to disposal.                                                               |
| BERS-11          | Field Documentation – Revision 0                          | Bristol Team            | Field book and field forms                                                                                                                                                             | No                                       | Proper use of field books, and information required for various field tasks.                                                                      |
| BERS-12          | Excavation and Trenching – Revision 1                     | Bristol Team            | Heavy equipment                                                                                                                                                                        | No                                       | Addresses trenching and regulations set in 29 CFR, USACE Manual 385 1-1.                                                                          |
| BERS-13          | General Backfill and Compaction – Revision 0              | Bristol Team            | Heavy equipment                                                                                                                                                                        | No                                       | Describes safe operation around backfill and compaction activities.                                                                               |
| BERS-14          | <i>MULTI-INCREMENT</i> <sup>®</sup> Sampling – Revision 1 | Bristol Team            | Various, including but not limited to: spoons, stainless steel bowls, Ziploc bags, 5-gallon buckets, #10 (2 mm) sieve, steel cookie sheet, scale coring devices, and sample containers | No                                       | Describes MI sampling procedures, including identifying DU (s), selecting random sample locations within the DU (s), and sample collection        |
| BERS-15          | Document Control System – Revision 0                      | Bristol Team            | None                                                                                                                                                                                   | No                                       | None                                                                                                                                              |
| BERS-17          | Trimble GPS Procedures-Revision 1                         | Bristol Team            | Handheld GPS                                                                                                                                                                           | No                                       | Describes coordinate systems, compliance with Spatial Data Standards for Facilities, Infrastructure and Environment (SDSFIE) and Post-Processing. |
| BERS-22          | UTV Operations                                            | Bristol Team            | UTV (side by side)                                                                                                                                                                     | No                                       | Drive Safely                                                                                                                                      |

\*Note: Heavy equipment decontamination will deviate from the SOP slightly. No water will be used to decontaminate the heavy equipment. Rakes, shovels, and brushes will be used to remove all soil from the excavator bucket and tracks. It is expected that only the excavator buckets will contact contaminated soil.

**QAPP WORKSHEET #22****FIELD EQUIPMENT CALIBRATION, MAINTENANCE, TESTING AND INSPECTION TABLE**

| Field Equipment                                | Calibration Activity                                                       | Maintenance Activity                                             | Testing Activity                         | Inspection Activity                                                                       | Frequency                                          | Acceptance Criteria                  | Corrective Action                                                                                                        | Responsible Person | SOP Reference        |
|------------------------------------------------|----------------------------------------------------------------------------|------------------------------------------------------------------|------------------------------------------|-------------------------------------------------------------------------------------------|----------------------------------------------------|--------------------------------------|--------------------------------------------------------------------------------------------------------------------------|--------------------|----------------------|
| YSI 556 Multi-Probe System                     | Calibrate probe with pH, conductivity, ORP, and DO standards               | Decontaminate and place in hard case between sampling activities | Field test in accordance with the manual | Inspect for external damage (i.e., connections, liquid crystal display(LCD) screen, etc.) | Daily, before use and when unstable readings occur | Within calibration standard(s) range | Recalibration                                                                                                            | Field personnel    | BERS-04              |
| Hach 2100P Turbidimeter                        | Calibrate with Gelex Secondary Turbidity Standards                         | Keep clean and place in hard case between sampling activities    | Field test in accordance with the manual | Inspect for external damage (i.e., LCD screen, etc.)                                      | Daily, before use and when unstable readings occur | Within calibration standard(s) range | Recalibration                                                                                                            | Field personnel    | BERS-04              |
| Electronic Water Level Meter                   | Not applicable. Operate in accordance with the manufacturer's instructions | Decontaminate between wells                                      | Field test in accordance with the manual | Inspect tape for kinks and cuts, inspect probe for dirt, check batteries                  | Daily                                              | Response                             | Replace battery if no response during test button check. If battery replacement does not correct problem, replace meter. | Field personnel    | BERS-08              |
| Trimble® GeoXT™ Global Positioning System Unit | Validate accuracy using nearby benchmark                                   | Charge battery and place in case at the end of each day          | Field test in accordance with the manual | Inspect for external damage (i.e., LCD screen, dents, etc.).                              | Daily                                              | Refer to manufacturer's instructions | Refer to manufacturer's instructions                                                                                     | Field personnel    | See Equipment Manual |

| Field Equipment   | Calibration Activity                      | Maintenance Activity            | Testing Activity                     | Inspection Activity                   | Frequency | Acceptance Criteria        | Corrective Action         | Responsible Person | SOP Reference       |
|-------------------|-------------------------------------------|---------------------------------|--------------------------------------|---------------------------------------|-----------|----------------------------|---------------------------|--------------------|---------------------|
| Gas Chromatograph | Initial and continuing calibration checks | Change septa, add rinse solvent | Analyze soil samples for PCBs or DRO | Check for leaks, inspect moving parts | Daily     | Acceptable calibration     | Fix problems, recalibrate | Chemist            | Field-Screening SOP |
| Lab Balance       | Daily Calibration Check                   | Keep balance clean              | Weigh samples                        | Calibration check                     | Daily     | Within 1% of actual weight | Recalibrate               | Chemist            | NA                  |



**QAPP WORKSHEET #23**  
**ANALYTICAL SOP REFERENCES TABLE**

| Laboratory Analytical SOP References |                                                                                                             |                              |                  |            |                                                    |                            |
|--------------------------------------|-------------------------------------------------------------------------------------------------------------|------------------------------|------------------|------------|----------------------------------------------------|----------------------------|
| Reference Number                     | Title, Revision Date, and/or Number                                                                         | Definitive or Screening Data | Analytical Group | Instrument | Organization Performing Analysis                   | Modified for Project Work? |
| NA                                   | DoD Quality Systems Manual for Environmental Laboratories, Version 4.2, 25 Oct 2010                         | NA                           | General          | NA         | DoD Environmental Quality Workgroup (EDQW)         | No                         |
| TA-QAM                               | TestAmerica Laboratories Tacoma Quality Assurance Manual, Revision 5, Effective 10 Sept 2012                | NA                           | General          | NA         | TestAmerica, Tacoma, WA                            | No                         |
| TA-QA-0001                           | Sample Receiving and Login, Revision 22, Effective 6 Aug 2012                                               | NA                           | General          | NA         | TestAmerica, Tacoma, WA                            | No                         |
| TA-QA-0003                           | Sample Data Processing, Revision 15, Effective 31 May 2011                                                  | NA                           | General          | NA         | TestAmerica, Tacoma, WA                            | No                         |
| TA-QA-0032                           | Sample Documentation, Revision 12, Effective 7 May 2012                                                     | NA                           | General          | NA         | TestAmerica, Tacoma, WA                            | No                         |
| TA-QA-0601                           | Quality Assurance Audit Procedures and Monthly QA Reports, Revision 11, Effective Nov 1 2011                | NA                           | General          | NA         | TestAmerica, Tacoma, WA                            | No                         |
| TA-QA-0606                           | QA Review of Data Reports, Rev 10, Effective 13 Jan, 2012                                                   | Definitive                   | General          | NA         | TestAmerica, Tacoma, WA                            | No                         |
| CA-C-S-001                           | Work Sharing Process, Revision 2, Effective 23 Nov 2009                                                     | NA                           | General          | NA         | TestAmerica, Tacoma, WA                            | No                         |
| TA-MV-0376<br>DV-GC-0010             | Gasoline Range Organics Analysis (Tacoma Rev 10 Effective 22 Oct 2012) (Denver Rev 7.2 Effective 8/13/2012) | Definitive                   | TPH-GRO          | GC/FID     | TestAmerica, Tacoma, WA<br>TestAmerica, Denver, CO | No                         |

| Laboratory Analytical SOP References |                                                                                                                                                              |                              |                      |                                                   |                                                    |                            |
|--------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|----------------------|---------------------------------------------------|----------------------------------------------------|----------------------------|
| Reference Number                     | Title, Revision Date, and/or Number                                                                                                                          | Definitive or Screening Data | Analytical Group     | Instrument                                        | Organization Performing Analysis                   | Modified for Project Work? |
| TA-GS-0363<br>DV-GC-0027             | Diesel and/or Residual Range Organics (Methods AK102 & AK103) (Tacoma Rev 15 Effective 3/5/2012) (Denver Rev 3.2 Effective 310/15/2012)                      | Definitive                   | TPH-DRO/RRO (Alaska) | GC/FID                                            | TestAmerica, Tacoma, WA<br>TestAmerica, Denver, CO | No                         |
| TA-MV-0312<br>DV-MS-0010             | Determination of Volatile Organics by GC/MS (Tacoma Rev 21 Effective 22 Oct 2012) (Denver Rev 9 Effective 1/4/2013)                                          | Definitive                   | BTEX/VOCs            | GC/MS                                             | TestAmerica, Tacoma, WA<br>TestAmerica, Denver, CO | No                         |
| TA-MS-0313<br>DV-MS-0011             | Semi-Volatile Organic Compound Analysis by GC/MS including Selected Ion Monitoring (Tacoma Rev 18 Effective 10 Sept 2012) (Denver Rev 8 Effective 1/31/2013) | Definitive                   | SVOCs and PAHs       | GC/MS                                             | TestAmerica, Tacoma, WA<br>TestAmerica, Denver, CO | No                         |
| TA-MT-0202<br>DV-MT-0016             | Mercury Analysis by Cold Vapor Atomic Absorption, SW-846, Methods 7470A and 7471A (Tacoma Rev 20 Effective 6 Aug 2012) (Denver Rev 3.2 Effective 7/13/2012)  | Definitive                   | Metals-Mercury       | cold vapor atomic adsorption spectroscopy (CVAAS) | TestAmerica, Tacoma, WA<br>TestAmerica, Denver, CO | No                         |
| TA-MT-0217<br>DV-MT-0018             | Inductively Coupled Plasma-Mass Spectrometry (ICP-MS) SW-846 Method 6020 (Tacoma Rev 23 Effective 6 Aug 2012) (Denver Rev 2.1 Effective 7/13/2012)           | Definitive                   | Metals               | ICP-MS                                            | TestAmerica, Tacoma, WA<br>TestAmerica, Denver, CO | No                         |
| TA-GS-0351<br>DV-GC-0021             | PCBs by Method 8082 (Tacoma Rev 19 Effective 6 July 2012) (Denver Rev 6 Effective 6/15/2012)                                                                 | Definitive                   | PCBs                 | GC/ECD                                            | TestAmerica, Tacoma, WA<br>TestAmerica, Denver, CO | No                         |

| Laboratory Analytical SOP References |                                                                                                                          |                              |                  |              |                                                    |                            |
|--------------------------------------|--------------------------------------------------------------------------------------------------------------------------|------------------------------|------------------|--------------|----------------------------------------------------|----------------------------|
| Reference Number                     | Title, Revision Date, and/or Number                                                                                      | Definitive or Screening Data | Analytical Group | Instrument   | Organization Performing Analysis                   | Modified for Project Work? |
| DV-GC-0025<br>SA-VO-007              | Dissolved Gases in Water, Method No. RSK-175, (Denver Rev 4 Effective 7/30/2012)(Savannah Rev. 0 Effective 6/23/2011     | Definitive                   | NA               | GC/FID       | TestAmerica, Denver, CO                            | No                         |
| TA-WC-0192<br>DV-WC-0006             | Total Organic Carbon in Solids Using LECO C632 (Tacoma Rev 0 Effective 6 July 2012) (Denver Rev 9 Effective 2/7/2013)    | Definitive                   | Organics         | TOC Analyzer | TestAmerica, Tacoma, WA<br>TestAmerica, Denver, CO | No                         |
| SA-GE-010                            | Bomb Combustate Preparation (Savannah Rev 5, Effective 2/16/2012) Methods SW-846-5050 and ASTM D240-87                   | Definitive                   | Total Halogens   | NA           | TestAmerica, Savannah, GA                          | No                         |
| SA-GE-0115                           | Anions by Ion Chromatograph (Savannah, Rev 13, effective 4/13/2012) Methods EPA 300.0, EPA 9056 and SM4110B              | Definitive                   | Total Halogens   | Parr Bomb    | TestAmerica, Savannah, GA                          | No                         |
| SA-VO-006                            | Solvents by Direct Aqueous Injection (DAI) using FID (Savannah Rev 0, effective 10/15/2011 Methods; EPA 8015B and 8015C. | Definitive                   | Organics         | GC/FID       | TestAmerica, Savannah, GA                          | No                         |

(Intentionally blank)

**QAPP WORKSHEET #24**  
**ANALYTICAL INSTRUMENT CALIBRATION TABLE**

| Instrument         | Calibration Procedure                                                       | Frequency of Calibration                                                                                                                                                                                                                                                                                                                                                                      | Acceptance Criteria                                                                                                                                                                                                                                                                                                                                                              | Corrective Action                                                              | Person Responsible for Corrective Action | SOP Reference                                                         |
|--------------------|-----------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|------------------------------------------|-----------------------------------------------------------------------|
| GC/FID (purgeable) | Initial multipoint calibration for target analytes (minimum five standards) | Initial calibration is performed prior to sample analysis initially upon instrument set up, after major changes to system, or when initial or continuing calibration criteria cannot be met. A second source ICV standard is run after an acceptable calibration and CCV standard is analyzed after every 10 samples and at the end of the analytical sequence: percent difference (%D) ≤ 20% | One of the options below:<br><i>Option 1:</i> linear – relative standard deviation (RSD) for each analyte ≤ 20%<br><i>Option 2:</i> linear – least squares regression $r^2 \geq 0.995$ for each analyte<br>or<br><i>Option 3:</i> non-linear – coefficient of determination (COD) ≥ 0.99 (six points shall be used for second order, seven points shall be used for third order) | Correct problem, document in maintenance log, then repeat initial calibration. | Analyst                                  | TA-MV-0376<br>Rev 10<br>(Tacoma)<br>DV-GC-0010<br>Rev 7.2<br>(Denver) |

| Instrument           | Calibration Procedure                                                       | Frequency of Calibration                                                                                                                                                                                                                                                                                                                                                        | Acceptance Criteria                                                                                                                                                                                                                                                                                                           | Corrective Action                                                              | Person Responsible for Corrective Action | SOP Reference                                             |
|----------------------|-----------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|------------------------------------------|-----------------------------------------------------------|
| GC/FID (extractable) | Initial multipoint calibration for target analytes (minimum five standards) | Initial calibration is performed prior to sample analysis initially upon instrument set up, after major changes to system, or when initial or continuing calibration criteria cannot be met. A second source ICV standard is run after an acceptable calibration and a CCV standard is analyzed after every 10 samples and at the end of the analytical sequence: %D $\leq$ 20% | One of the options below:<br><i>Option 1:</i> linear – RSD for each analyte $\leq$ 20%<br><i>Option 2:</i> linear – least squares regression $r^2 \geq$ 0.995 for each analyte<br>or<br><i>Option 3:</i> non-linear – COD $\geq$ 0.99 (six points shall be used for second order, seven points shall be used for third order) | Correct problem, document in maintenance log, then repeat initial calibration. | Analyst                                  | TA-GS-0363 Rev 15 (Tacoma)<br>DV-GC-0027 Rev 3.2 (Denver) |

| Instrument        | Calibration Procedure                                                       | Frequency of Calibration                                                                                                                                                                                                                                                                                                                      | Acceptance Criteria                                                                                                                                                                                                                                                                                                                                                                                                       | Corrective Action                                                                                                                 | Person Responsible for Corrective Action  | SOP Reference                                           |
|-------------------|-----------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------------------|
| GC/MS (purgeable) | Check of mass spectral ion intensities (tuning procedure) using BFB (8260B) | Prior to ICAL and at the beginning of each 12-hour period.                                                                                                                                                                                                                                                                                    | Refer to method/SOP for specific ion criteria.                                                                                                                                                                                                                                                                                                                                                                            | Retune instrument and verify.                                                                                                     | Laboratory Manager / Analyst <sup>b</sup> | TA-MV-0312 Rev 21 (Tacoma)<br>DV-MS-0010 Rev 9 (Denver) |
| GC/MS (purgeable) | Initial multipoint calibration for target analytes (minimum five standards) | Initial calibration is performed prior to sample analysis initially upon instrument set up, after major changes to system, or when initial or continuing calibration criteria cannot be met. A second source ICV standard is run after an acceptable calibration and a CCV standard is analyzed daily and every 12 hours: %D <sub>≤</sub> 20% | 1. Average Response Factor for SPCCs:<br>≥ 0.30 for chlorobenzene, and 1,1,2,2-tetrachloroethane; ≥ 0.10 for chloromethane, bromoform, and 1,1-dichloroethane<br>2. RSD for RFs for calibration check compounds (CCCs): ≤ 30% and one option below:<br>Option 1: RSD for each analyte ≤ 15%<br>Option 2: Linear regression r ≥ 0.995<br>Option 3: Non linear regression r <sup>2</sup> ≥ 0.990 and 6 points must be used. | Terminate analysis; correct the problem; recalibrate. Problem must be corrected. No samples may be run until ICAL-ICV has passed. | Analyst                                   | TA-MV-0312 Rev 21 (Tacoma)<br>DV-MS-0010 Rev 9 (Denver) |

| Instrument          | Calibration Procedure                                                                                                            | Frequency of Calibration                                                                                                                                                                                                                                                                                                               | Acceptance Criteria                                                                                                                                                                                                                                                                        | Corrective Action                                                                                                             | Person Responsible for Corrective Action  | SOP Reference                                           |
|---------------------|----------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------------------|
| GC/MS (extractable) | Check of mass tuning using DFTPP                                                                                                 | Prior to ICAL and at the beginning of each 12-hour period.                                                                                                                                                                                                                                                                             | Method specific criteria. Section 10.5 of SOP                                                                                                                                                                                                                                              | Retune instrument and verify.                                                                                                 | Laboratory Manager / Analyst <sup>b</sup> | TA-MS-0313 Rev 18 (Tacoma)<br>DV-MS-0011 Rev 8 (Denver) |
| GC/MS (extractable) | Breakdown Check                                                                                                                  | At the beginning of each 12-hour period and prior to analyzing samples                                                                                                                                                                                                                                                                 | Degradation $\leq$ 20% for DDT. Benzidine and PCP should be present at their normal responses, and should not exceed a tailing factor of 2.                                                                                                                                                | Correct problem then repeat breakdown check. No samples can be run until degradation is acceptable.                           | Laboratory Manager / Analyst <sup>b</sup> | TA-MS-0313 Rev 18 (Tacoma)<br>DV-MS-0011 Rev 8 (Denver) |
| GC/MS (extractable) | Minimum five-point initial calibration for target analytes, lowest concentration standard at or near the reporting limit (ICAL). | Initial calibration is performed prior to sample analysis initially upon instrument set up, after major changes to system, or when initial or continuing calibration criteria cannot be met. A second source ICV standard is run after a acceptable calibration and a CCV standard is analyzed daily and every 12 hours: %D $\leq$ 20% | 1. Average Response Factor for SPCCs: $\geq$ 0.050<br>2. RSD for RFs for CCCs: $\leq$ 30% and one option below:<br>Option 1: RSD for each analyte $\leq$ 15%<br>Option 2: Linear regression $r \geq$ 0.995.<br>Option 3: Non-linear regression $r^2 \geq$ 0.990 and 6 points must be used. | Terminate analysis; correct the problem; recalibrate. Problem must be corrected. No samples may be run until ICAL has passed. | Laboratory Manager / Analyst <sup>b</sup> | TA-MS-0313 Rev 18 (Tacoma)<br>DV-MS-0011 Rev 8 (Denver) |



| Instrument | Calibration Procedure                                                                  | Frequency of Calibration                                                                                                                                                                               | Acceptance Criteria                                                                                                                                                                              | Corrective Action                                                                                                                                      | Person Responsible for Corrective Action  | SOP Reference                                             |
|------------|----------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|-----------------------------------------------------------|
| ICP/MS     | Tuning                                                                                 | Prior to initial calibration                                                                                                                                                                           | Mass calibration $\leq 0.1$ atomic mass unit (amu) from true value; Resolution $< 0.9$ amu full width at 10% peak height; For stability, RSD $\leq 5\%$ for at least four replicate analyses.    | Correct problem, then repeat tuning.                                                                                                                   | Laboratory Manager / Analyst <sup>b</sup> | TA-MT-0217 Rev 23 (Tacoma)<br>DV-MT-0018 Rev 2.1 (Denver) |
| ICP/MS     | If more than one standard is used, correlation coefficient must be $\geq 0.995$        | Initial calibration is performed daily prior to sample analysis and initially upon instrument set-up, after major changes to system, or when initial or continuing calibration criteria cannot be met. | Calibration curve correlation coefficient $\geq 0.995$ if more than one standard and a blank; calibration verification acceptance ranges must be met: ICV/CCV $\pm 10\%$ recovery of true value. | Correct problem, then repeat initial calibration. Reported samples must be bracketed by compliant QC.                                                  | Analyst                                   | TA-MT-0217 Rev 23 (Tacoma)<br>DV-MT-0018 Rev 2.1 (Denver) |
| CVAAS      | Initial multipoint calibration for target analytes (minimum three standards and blank) | Initial calibration is performed daily prior to sample analysis and initially upon instrument set-up, after major changes to system, or when initial or continuing calibration criteria cannot be met. | Calibration curve correlation coefficient $\geq 0.995$ ; calibration verification acceptance ranges must be met: ICV/CCV $\pm 10\%$ recovery of true value.                                      | The validity of the calibration is determined by the subsequent calibration verifications. If invalid, identify and correct problem, then repeat ICAL. | Analyst                                   | TA-MT-0202 Rev 20 (Tacoma)<br>DV-MT-0016 Rev 3.2 (Denver) |

| Instrument             | Calibration Procedure                                                                        | Frequency of Calibration                                                                                                                                                                                                                                                                                                                                                          | Acceptance Criteria                                                                                                                                                                                                                                                                                                           | Corrective Action                                                                                                                                | Person Responsible for Corrective Action  | SOP Reference                                           |
|------------------------|----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------------------------|
| GC/ECD (PCBs)          | Initial multipoint calibration for target analytes (minimum five standards)                  | Initial calibration is performed prior to sample analysis initially upon instrument set-up, after major changes to system, or when initial or continuing calibration criteria cannot be met. A second source ICV standard is run after an acceptable calibration and a CCV standard is analyzed after every 10 samples, and at the end of the analytical sequence: %D $\leq$ 20%. | One of the options below:<br><i>Option 1:</i> linear – RSD for each analyte $\leq$ 20%<br><i>Option 2:</i> linear – least squares regression $r^2 \geq 0.995$ for each analyte<br>or<br><i>Option 3:</i> non-linear – COD $\geq 0.99$ (six points shall be used for second order, seven points shall be used for third order) | Evaluate standards, chromatography, and detector response. If problem found with above, correct as appropriate, then repeat initial calibration. | Laboratory Manager / Analyst <sup>b</sup> | TA-GS-0351 Rev 19 (Tacoma)<br>DV-GC-0021 Rev 6 (Denver) |
| GC-FPD/TCD (headspace) | ICAL – Minimum 5 points. Lowest point at or below RL. Upper point defines calibration range. | Initially, and when CCV is unacceptable                                                                                                                                                                                                                                                                                                                                           | <25% RSD<br>$r^2 > 0.990$                                                                                                                                                                                                                                                                                                     | Correct problem. Recalibrate.                                                                                                                    | Analyst                                   | DV-GC-0025 Rev 4 (Denver)<br>SA-VO-007 Rev 0 (Savannah) |

| Instrument             | Calibration Procedure                                                                       | Frequency of Calibration                | Acceptance Criteria       | Corrective Action                                        | Person Responsible for Corrective Action | SOP Reference                                           |
|------------------------|---------------------------------------------------------------------------------------------|-----------------------------------------|---------------------------|----------------------------------------------------------|------------------------------------------|---------------------------------------------------------|
| GC-FPD/TCD (headspace) | Second Source Calibration Verification (ICV)                                                | After each ICAL                         | <25% D                    | Correct problem. Recalibrate or reanalyze ICV.           | Analyst                                  | DV-GC-0025 Rev 4 (Denver)<br>SA-VO-007 Rev 0 (Savannah) |
| GC-FPD/TCD (headspace) | Continuing Calibration Verification (CCV)                                                   | Every 24 hours or 20 samples            | <25% D                    | Correct problem. Reanalyze CCV and all affected samples. | Analyst                                  | DV-GC-0025 Rev 4 (Denver)<br>SA-VO-007 Rev 0 (Savannah) |
| TOC Analyzer           | ICAL - Minimum 5 points. Lowest point at or below RL. Upper point defines calibration range | Initially, and when CCV is unacceptable | <25% RSD<br>$r^2 > 0.990$ | Correct problem. Recalibrate.                            | Analyst                                  | TA-WC-0192 Rev 0 (Tacoma)<br>DV-WC-0006 Rev 9 (Denver)  |

| Instrument   | Calibration Procedure                        | Frequency of Calibration                             | Acceptance Criteria             | Corrective Action                                                                                 | Person Responsible for Corrective Action | SOP Reference                                                |
|--------------|----------------------------------------------|------------------------------------------------------|---------------------------------|---------------------------------------------------------------------------------------------------|------------------------------------------|--------------------------------------------------------------|
| TOC Analyzer | Second Source Calibration Verification (ICV) | After each ICAL                                      | <30% D from True Value          | Correct problem. Recalibrate or reanalyze ICV.                                                    | Analyst                                  | TA-WC-0192<br>Rev 0 (Tacoma)<br>DV-WC-0006<br>Rev 9 (Denver) |
| TOC Analyzer | CCV                                          | Prior to sample analysis and after every 10 samples. | <20% difference from True Value | Correct problems, recalibrate, and re-analyze all samples analyzed since the last successful CCV. | Analyst                                  | TA-WC-0192<br>Rev 0 (Tacoma)<br>DV-WC-0006<br>Rev 9 (Denver) |

**QAPP WORKSHEET #25****ANALYTICAL INSTRUMENT AND EQUIPMENT MAINTENANCE, TESTING, AND INSPECTION TABLE**

| Instrument/<br>Equipment  | Maintenance<br>Activity                                                                                        | Testing<br>Activity                              | Inspection<br>Activity                                                                                                                                                                                                        | Frequency | Acceptance<br>Criteria                                  | Corrective<br>Action                                                                                                                                      | Responsible<br>Person | SOP<br>Reference                                                      |
|---------------------------|----------------------------------------------------------------------------------------------------------------|--------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|---------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-----------------------------------------------------------------------|
| GC-FPD/TCD<br>(headspace) | Daily: Check carrier gas supply; check temperatures of inlet and detectors; verify temperature program. range. | Dissolved methane in water (RSK-175)             | The analyst checks and records the condition of connections, carrier gas supply, and temperatures of inlet, detectors, and verifies temperature programs; replaces disposables; bakes out instrument; and performs leak test. | Daily     | Successful analysis of blanks and calibration standards | Corrective action may include inspecting system; correcting problem; rerunning calibration and affected samples, as well as calling the service engineer. | Analyst               | DV-GC-0025<br>Rev 4 (Denver)<br>SA-VO-007<br>Rev 0<br>(Savannah)      |
| GC-FID<br>(purgeable)     | Change septum, clean injection port, change or clip column, install new liner                                  | Detector signals and chromatogram review for GRO | Instrument performance and sensitivity                                                                                                                                                                                        | As needed | CCV passes criteria                                     | Reinspect injector port, cut additional column, reanalyze CCV, recalibrate instrument                                                                     | Analyst               | TA-MV-0376<br>Rev 10<br>(Tacoma)<br>DV-GC-0010<br>Rev 7.2<br>(Denver) |

| Instrument/<br>Equipment | Maintenance<br>Activity                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Testing<br>Activity                                  | Inspection<br>Activity                                                                                                                                                                                                                                                                                                                                           | Frequency          | Acceptance<br>Criteria     | Corrective<br>Action                                                                                                                                      | Responsible<br>Person | SOP<br>Reference                                                      |
|--------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-----------------------------------------------------------------------|
| GC/FID<br>(extractable)  | Change septum, clean injection port, change or clip column, install new liner                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Detector signals and chromatogram review for DRO/RRO | Instrument performance and sensitivity                                                                                                                                                                                                                                                                                                                           | As needed          | CCV passes criteria        | Reinspect injector port, cut additional column, reanalyze CCV, recalibrate instrument                                                                     | Analyst               | TA-GS-0363<br>Rev 15<br>(Tacoma)<br>DV-GC-0027<br>Rev 3.2<br>(Denver) |
| GC/MS<br>(purgeable)     | Daily: Check inlet pressure and sufficient supply of carrier gas; check temperatures of inlet and detectors; verify temperature program; check septa, clean injection port or replace injection port liner and cut column if needed; check carrier gas supply; check tune parameters.<br><br>As needed: Check oil levels in mechanical pumps and the diffusion pump if vacuum is insufficient; replace electron multiplier; clean source; replace filaments; change rough pump oil and exhaust filters; relubricate the turbomolecular pump bearing wick. | BTEX/VOCs<br>(SW8260B)                               | The analyst checks and records the condition of connections, carrier gas supply, and temperatures of inlet, detectors, and verifies temperature programs; replaces disposables; bakes out instrument, reconditions column, and performs leak test. Inspect chromatograph to verify symmetrical peak shape and adequate resolution between closely eluting peaks. | Daily or as needed | Tune and CCV pass criteria | Corrective action may include inspecting system; correcting problem; rerunning calibration and affected samples, as well as calling the service engineer. | Analyst               | TA-MV-0312<br>Rev 21<br>(Tacoma)<br>DV-MS-0010<br>Rev 9 (Denver)      |

| Instrument/<br>Equipment | Maintenance<br>Activity                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Testing<br>Activity                  | Inspection<br>Activity                                                                                                                                                                                                                                                                                                                                           | Frequency          | Acceptance<br>Criteria                | Corrective<br>Action                                                                                                                                      | Responsible<br>Person | SOP<br>Reference                                                 |
|--------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|---------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|------------------------------------------------------------------|
| GC/MS<br>(extractable)   | <p>Daily: Check inlet pressure and sufficient supply of carrier gas; check temperatures of inlet and detectors; verify temperature program; check septa, clean injection port or replace injection port liner and cut column if needed; check carrier gas supply; check tune parameters.</p> <p>As needed: Check oil levels in mechanical pumps and the diffusion pump if vacuum is insufficient; replace electron multiplier; clean source; replace filaments; change rough pump oil and exhaust filters; relubricate the turbomolecular pumpbearing wick.</p> | Tuning,<br>Calibration-<br>8270C-SIM | The analyst checks and records the condition of connections, carrier gas supply, and temperatures of inlet, detectors, and verifies temperature programs; replaces disposables; bakes out instrument, reconditions column, and performs leak test. Inspect chromatograph to verify symmetrical peak shape and adequate resolution between closely eluting peaks. | Daily or as needed | Tune and CCV pass acceptance criteria | Corrective action may include inspecting system; correcting problem; rerunning calibration and affected samples, as well as calling the service engineer. | Analyst               | TA-MS-0313<br>Rev 18<br>(Tacoma)<br>DV-MS-0011<br>Rev 8 (Denver) |

| Instrument/<br>Equipment | Maintenance<br>Activity                                                                                                                                                                                                                                                                           | Testing<br>Activity            | Inspection<br>Activity                                                                                                                                                                                                                                           | Frequency          | Acceptance<br>Criteria                                              | Corrective<br>Action                                                                                                                                                                                                                                               | Responsible<br>Person | SOP<br>Reference                                                |
|--------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|---------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-----------------------------------------------------------------|
| TOC Analyzer             | Daily: Check carrier gas supply; check temperatures of inlet and detectors; verify temperature program range.                                                                                                                                                                                     | Total Organic Carbon, (SW9060) | Check gas supply lines, reagent reservoirs, tubing and transfer lines for leaks. Check temperatures of heated zones.                                                                                                                                             | Daily or as needed | Successful analysis of blanks and calibration standards             | Corrective action may include inspecting system; changing tubing; rerunning calibration and affected samples, as well as calling the service engineer.                                                                                                             | Analyst               | TA-WC-0192<br>Rev 0 (Tacoma)<br>DV-WC-0006<br>Rev 9 (Denver)    |
| ICP/MS                   | Daily: Monitor gas supplies; examine and replace pump tubing, filters, and O-rings. As needed: monitor and clean or replace torches, spray chambers, air filters, injectors, purge windows and lenses, and igniters and load coils; fill argon humidifier with water; change oil in vacuum pumps. | Metals (SW6020A)               | The analyst checks and records the argon supply pressure, the operating vacuum, the temperature of the cooling chiller, and the nebulizer flow-rate, torch for residue, and level of the internal fluid reservoir and cooling fluid, as well as waste container. | Daily or as needed | Intensity of Daily performance check for Rh at least 200,000 counts | Corrective action may include inspecting system, changing the auto sampler pump tubing, cleaning or changing torch, adjusting the nebulizer flow, cleaning or changing cones, rerunning calibration and affected samples, as well as calling the service engineer. | Analyst               | TA-MT-0217<br>Rev 23 (Tacoma)<br>DV-MT-0018<br>Rev 2.1 (Denver) |



| Instrument/<br>Equipment | Maintenance<br>Activity                                                                                                                                                                                                                                                                                                                                                                                            | Testing<br>Activity           | Inspection<br>Activity                                                                                                                                                                                                                             | Frequency                                                                                            | Acceptance<br>Criteria                                                                               | Corrective<br>Action                                                                                                                                                                        | Responsible<br>Person | SOP<br>Reference                                          |
|--------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-----------------------------------------------------------|
| CVAAS                    | Daily: Change rinse solution; optimize light path; check nitrogen flow; monitor gas supplies, examine and replace pump tubing, filters, and O-rings and replace as needed. Monthly: Check lamp intensity and clean or replace lamps; check drain and condition of dryer; clean cell and aspirator in aqua regia; check silica gel in drying tube. Annually: Change lamp and check liquid/gas separator.            | Mercury (SW7470A and SW7471B) | The analyst checks and records the pump tubing and pump flow and level in waste container.                                                                                                                                                         | See SOP Nos. DV-MT-0017, Rev 0.2 Effective 07 Aug 2009 and DV-MT-0023, Rev 0.5 Effective 07 Aug 2009 | See SOP Nos. DV-MT-0017, Rev 0.2 Effective 07 Aug 2009 and DV-MT-0023, Rev 0.5 Effective 07 Aug 2009 | Corrective action may include inspecting system, changing the auto sampler pump tubing, cleaning cell, rerunning calibration and affected samples, as well as calling the service engineer. | Analyst               | TA-MT-0202 Rev 20 (Tacoma)<br>DV-MT-0016 Rev 3.2 (Denver) |
| GC/ECD (PCBs)            | Daily: Check carrier gas supply; check temperatures of inlet and detectors; verify temperature program. As needed: Check septa clean injection port or replace injection port liner and cut column if needed; reactivate carrier gas drying agents; replace or repair flow controllers if constant flow cannot be maintained; replace disposables; bake out instrument; recondition column; and detector cleaning. | PCBs as Aroclors              | The analyst checks and records the condition of connections, carrier gas supply, and temperatures of inlet, detectors, and verifies temperature programs; replaces disposables; bakes out instrument, reconditions column, and performs leak test. | Daily or as needed                                                                                   | CCV passes criteria                                                                                  | Corrective action may include inspecting system; correcting problem; rerunning calibration and affected samples, as well as calling the service engineer.                                   | Analyst               | TA-GS-0351 Rev 19 (Tacoma)<br>DV-GC-0021 Rev 6 (Denver)   |

(Intentionally blank)

## **QAPP WORKSHEET #26**

### **SAMPLE HANDLING SYSTEM**

#### **SAMPLE COLLECTION, PACKAGING, AND SHIPMENT**

*Sample Collection (Personnel/Organization):* Bristol Field Personnel

*Sample Packaging (Personnel/Organization):* Eric Barnhill, Lyndsey Kleppin, Bristol

*Coordination of Shipment (Personnel/Organization):* Eric Barnhill, Bristol

*Type of Shipment/Carrier:* Coolers containing samples, Bering Air to Nome; Alaska Airlines Goldstreak® from Nome to SEATAC or Denver International Airport; by TestAmerica courier from airport to Tacoma Laboratory or Denver Laboratory. Subcontracted analyses within laboratory network, FedEx.

#### **SAMPLE RECEIPT AND ANALYSIS**

*Sample Receipt (Personnel/Organization):* Samples will be sent to TestAmerica-Tacoma (point of contact [POC]-Melissa Armstrong) or TestAmerica-Denver (POC Michelle Johnston).

*Sample Custody and Storage (Personnel/Organization):* Samples will be handled and stored at the laboratory in accordance with TestAmerica SOPs (as noted in Worksheet #23, and included in Attachment 4). Analysis will be coordinated by POC-Melissa Armstrong (Tacoma) or POC-Michelle Johnston (Denver). Samples will be securely stored at the site in dedicated refrigerators in the “environmental Conex” until shipped to TestAmerica for analysis.

*Sample Preparation (Personnel/Organization):* Sample preservation will be done in the field at the time of collection (POC Eric Barnhill, Bristol) and preparation will occur upon arrival at the performing laboratory, TestAmerica. The samples will be prepared by the laboratory depending on each matrix and analyte. The laboratory POC (Melissa Armstrong or Michelle Johnston) will assign tasks to the appropriate personnel at that

time in accordance with TestAmerica SOPs (as noted in Worksheet #23, and included in Attachment 4).

*Sample Determinative Analysis (Personnel/Organization):* Sample analysis will occur after formal receipt by the performing laboratory. The laboratory POCs (noted above) will assign tasks to the appropriate personnel at that time in accordance with TestAmerica SOPs (as noted in Worksheet #23, and included in Attachment 4).

#### **SAMPLE ARCHIVING**

*Field Sample Storage (No. of days from sample collection):* Samples will be stored under proper storage conditions as soon as possible after sampling. The samples will then be maintained at the proper storage conditions until shipment. The storage and shipment of samples will be done as quickly as possible and in compliance with appropriate SOPs. The storage and shipping of samples will be done as to allow the laboratories enough time not to exceed their holding times (see Worksheet #19). In general, samples will be sent to the laboratories on a daily basis or the next available flight to minimize field storage time.

*Sample Extract/Digestate Storage (No. of days from extraction/digestion):* Sample extract/digestate storage will be done by the performing laboratory in accordance with TestAmerica SOPS (as noted in Worksheet #23, and included in Attachment 4).

#### **SAMPLE DISPOSAL**

*Personnel/Organization:* Sample disposal will be done by the performing laboratory in accordance with TestAmerica SOPs (as noted in Worksheet #23, and included in Attachment 4).

*Number of Days from Analysis:* Sample disposal will comply with the laboratory protocols. Subcontracted laboratory will store samples for approximately 60 days after sample analysis.

## **QAPP WORKSHEET #27**

### **SAMPLE CUSTODY REQUIREMENTS**

#### **Field sample custody procedures (sample collection, packaging, shipment, and delivery to laboratory):**

Soil samples will be collected with stainless steel spoons. Sediments and soil borings may be collected with disposable spoons or a hand auger depending on the matrix and depth to sample collection. Groundwater samples will be collected with disposable sample tubing using either submersible or peristaltic pumps. Surface water samples may be collected with unpreserved containers and the samples immediately transferred to their properly preserved containers, if required. Soil and groundwater samples will be containerized, labeled, and immediately placed in a cooler containing gel ice. Samples may be stored in an on-site sample refrigerator until prepared for shipment. Sample collection information (i.e., sample identification, time and date of collection, sampler's initials, type of container, and analytes to be tested, etc.) will be included on the chain-of-custody form and on sample containers. Prior to shipment to the analytical laboratory, sample containers will be bubble-wrapped and the chain-of-custody forms will be inserted into a plastic bag and taped on the inside lid of the cooler. 500 mL temperature blanks will be included in every cooler. QC samples (such as trip blanks) will be included in each cooler containing GRO, BTEX/VOC, or methane samples. Each cooler will then be taped closed with strapping tape and two custody seals (one front, one back) will be signed and dated by the field personnel, and affixed on the lid of the cooler in a manner such that if the cooler is opened, the custody seal will break. The coolers will then be shipped via Bering Air and Alaska Airlines Goldstreak to the designated analytical laboratory.

#### ***Detailed Sample Packaging, Shipping, and Delivery:***

1. Soil samples will be containerized, labeled, and immediately placed in a cooler containing gel ice.

2. Each sample will be labeled with indelible ink and will contain the following information:
  - a. Project Name (NE Cape)
  - b. Sample ID
  - c. Sampling date and time
  - d. Initials of the sampling staff
  - e. Analysis requested
  - f. Preservatives added
3. Waterproof plastic ice chests or coolers will be used for sample storage and shipping.
4. All cooler drain holes will be taped closed on the inside and outside of the cooler.
5. Bubble packing, sorbent material, and a layer of gel ice will be placed in bottom of cooler.
6. Bubble bags containing sample bottles will be sealed. Bottles will be placed upright in the cooler in such a way that they do not touch and will not touch during shipment.
7. 500 mL temperature blanks and appropriate QC samples (such as a duplicate samples and trip blanks when appropriate) will be included in each shipment or cooler.
8. Additional bubble packing, or similar packing material, will be inserted to partially cover sample bottles (more than halfway). Bags of gel ice will be placed around, among, and on top of sample bottles. Samples will be packed so as to maintain the temperature specified in Worksheet #19 ( $4^{\circ}\text{C} \pm 2^{\circ}$ ).
9. The remaining area of the cooler will be filled with bubble packing, cardboard or similar packing material.
10. The chain-of-custody record will be placed in a waterproof plastic bag and taped with strapping tape to the inside of the cooler lid. North Pacific Division Laboratory No. 13-030 (NPDL #13-030) will be written on all chain of custodies for this project.
11. The lid will be secured with strapping tape. The cooler will be wrapped completely with strapping tape at a minimum of two locations. Labels will not be covered.

12. The custody seals will be signed and dated, and attached on both the front and back of the cooler in a manner such that if the cooler is opened, the custody seal will break. Custody seals will be covered with wide, clear tape.
13. The cooler will be shipped via charter carrier to Nome and transshipped via Alaska Airlines Goldstreak to TestAmerica in Tacoma, Washington or other labs as needed.

**Laboratory sample custody procedures (receipt of samples, archiving, disposal):**

The laboratory sample custody protocol will be followed for the analysis.

***Sample Bottle Preparation***

The chain-of-custody procedure begins with the preparation of the sample containers and preservatives to be used for sample collection. TestAmerica will provide the necessary sample containers pre-cleaned with appropriate preservatives. Vendors are required to provide documentation of analysis for each lot of containers, and the documentation is kept on file in the laboratory's sample management office. Additionally, potential contaminant levels in each vendor lot are evaluated by the laboratory through analysis of randomly selected containers. Worksheet #19 defines the types of containers required, preservation techniques, and holding times for specific analyses. Preservatives will be added to the sample containers in the laboratory, or as soon as possible after collection of soil for BTEX/VOC or GRO analyses, prior to shipment. Sample kits, which are coolers containing chain-of-custody forms, custody seals, sample containers (with preservatives), and packing material, are prepared by the sample management office at the laboratory in response to receipt of an analytical task order from the PM or company representative.

The laboratory will receive and document samples per QSM 4.2 and laboratory SOP requirements. A cooler receipt form shall be prepared for each cooler of samples received by the project laboratory and will contain the following at a minimum: chain of custody; signed custody seals; and laboratory documentation of sample receipt, which will include any discrepancies. The analytical laboratory shall e-mail a copy of the cooler receipt form

to receipt.cooler@usace.army.mil and include the NPDL number (13-030) in the subject line within 24 hours of delivery of each sample data group.

## **SAMPLE IDENTIFICATION PROCEDURES**

### ***Sample Identification***

Each sample will receive a unique identification string based on the project name, the locations within the project area, the type of sample being collected, and the depth of the bottom of the sample. Background samples will be designated in a similar manner.

### ***Sample Documentation***

Sample tracking will start at the point of collection with log book entries. The log entries will be recorded in waterproof ink in a bound, paginated field logbook, updated daily and maintained at the site. Information to be recorded in the logbook will include the project name (*NE Cape 2013, 34130068*) and site for which sampling is being conducted; a unique, sequential sample number for each sample taken; sampling date and time; specific sampling location in sufficient detail to allow resampling at the same location, if required; method of sampling; preservation techniques; analyte classes of interest (i.e., BTEX, metals); significant observations made during the sampling process; results of any field measurements, such as depth of soil sample or physical parameters for water; and printed name and signature of the person performing the sampling.

Field QC samples, such as duplicates, will receive individual sample numbers and will not be identified as QC samples on the chain-of-custody. The MS/MSD samples will have the same ID as the parent sample and will be noted in sample comments on the chain-of-custody. A summary of QC sample frequency and field IDs is provided in Worksheet #11, Tables 11-1, 11-2, and 11-3.



## Chain-of-Custody Procedures

Upon completion of sample collection, logging, and preservation, the chain-of-custody forms will be completed, identifying sample-specific information with a listing of the analytical parameters required on each sample. The chain-of-custody form will accompany the samples throughout the shipping and analytical process. Each cooler will have a chain-of-custody form properly sealed into the cooler prior to shipment. Samples will be accompanied by a properly completed chain-of-custody form with sample ID, date/time collected, sampler, matrix, analysis, preservative, and turnaround time for analysis. NPDL #13-030 will be written on each chain of custody. When transferring possession of samples, the individuals relinquishing and receiving the samples, will sign, date, and note the time on the chain-of-custody form. This record will document transfer of custody of samples from the sampler to another person or to the laboratory. The original chain-of-custody form will accompany the sample shipment, and copies will be retained by the Bristol PM for the project file. The performing laboratories will follow their documented, internal chain-of-custody procedures. Custody seals will be placed on the front and back lids of the sample coolers to ensure that the samples are not tampered with during shipment.

(Intentionally blank)

## QAPP WORKSHEET #28

### QC SAMPLES TABLE

In an effort to avoid duplication of information throughout this QAPP, the following will not be presented in this worksheet because it has already been provided in the following locations:

- The number of samples, sample IDs, frequency of collection for field QC samples, concentration level, and sampling SOPs are presented in Worksheet #11, Tables 11-1, 11-2 and 11-3.
- The analytical SOPs are identified in Worksheets #12, #19 and #23 and are presented in Attachment 4.
- Field sampling and analytical organization are presented in Worksheet #26.

| QC Sample                        | Frequency/Number                                                                       | Method/SOP QC Acceptance Limits                                                                 | Corrective Action                                                                                         | Person(s) Responsible for Corrective Action | Data Quality Indicator                | Measurement Performance Criteria |
|----------------------------------|----------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------|----------------------------------|
| Field Duplicate for Grab Samples | One per 10 primary samples (or portion thereof) of similar matrix per analytical group | ≤50% RPD for soil matrix and ≤30% RPD for water matrix                                          | Qualify parent and duplicate result as needed.                                                            | Data reviewer                               | Precision                             | RPD                              |
| Trip Blank                       | One for each cooler containing GRO, methane or BTEX samples.                           | < ½ Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Qualify data as needed. Results less than 10 times the concentration in the trip blank will be B flagged. | Data reviewer                               | Accuracy/bias – contamination control | < ½ LOQ                          |

| QC Sample                                                     | Frequency/Number                                                                                | Method/SOP<br>QC Acceptance<br>Limits                                                             | Corrective Action                                                                                                                                                          | Person(s)<br>Responsible<br>for<br>Corrective<br>Action | Data Quality<br>Indicator                        | Measurement<br>Performance<br>Criteria |
|---------------------------------------------------------------|-------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|--------------------------------------------------|----------------------------------------|
| Method blank                                                  | One per extraction batch of 20 or fewer field samples of similar matrix                         | < 1/2 Limit of Quantitation (LOQ) and 1/10 the amount in any sample or 1/10 the regulatory limit. | Correct problem, recalibrate and reanalyze affected samples or Qualify data as needed. Results less than 10 times the concentration in the method blank will be B flagged. | Analyst                                                 | Laboratory Accuracy/bias – contamination control | <1/2 LOQ                               |
| Laboratory Control Sample/Laboratory Control Sample Duplicate | One set per extraction batch of 20 or fewer field samples of similar matrix (See Worksheet #12) | See Worksheet #12                                                                                 | Correct problem, recalibrate and reanalyze affected samples                                                                                                                | Analyst                                                 | Accuracy/Precision                               | % Recovery RPD                         |
| Matrix Spike                                                  | One set per extraction batch of 20 or fewer field samples of similar matrix                     | See Worksheet #12                                                                                 | Qualify data as needed                                                                                                                                                     | Analyst                                                 | Accuracy                                         | % Recovery                             |

| QC Sample                               | Frequency/Number                                                                                | Method/SOP QC Acceptance Limits                                         | Corrective Action                                                                                                                                                                                                                                        | Person(s) Responsible for Corrective Action | Data Quality Indicator | Measurement Performance Criteria              |
|-----------------------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------|------------------------|-----------------------------------------------|
| Matrix Spike/Matrix Spike Duplicate     | One set per extraction batch of 20 or fewer field samples of similar matrix per analyte         | See Worksheet #12                                                       | Qualify data as needed                                                                                                                                                                                                                                   | Analyst                                     | Precision              | RPD                                           |
| Initial Calibration Verification        | Immediately following an initial calibration                                                    | As described in the analytical SOP(See Worksheet #12 and Worksheet #24) | Correct problem and recalibrate                                                                                                                                                                                                                          | Analyst                                     | Accuracy               | As described in the respective analytical SOP |
| Continuing Calibration Verification     | As described in the analytical SOP but before and after any samples are analyzed                | As described in the analytical SOP(See Worksheet#12 and Worksheet #24)  | Recalibrate and reanalyze affected samples                                                                                                                                                                                                               | Analyst                                     | Accuracy               | As described in the analytical SOP            |
| Surrogate in samples (organic analyses) | Surrogate spike for every sample, including QC and standards as presented in the analytical SOP | (See Worksheet #12)                                                     | Samples will be re-analyzed as long as twice the holding time has not been exceeded. If the surrogate recoveries continue to fall outside of QC limits, document the corrective action in the narrative, and report the first set of analytical results. | Analyst                                     | Accuracy               | % Recovery                                    |

(Intentionally blank)

**QAPP WORKSHEET #29**  
**PROJECT DOCUMENTS AND RECORDS TABLE**

| Sample Collection Documents and Records                                                              | On-Site Documents and Records | Off-Site Analysis Documents and Records | Data Assessment Documents and Records | Other                                                                                                                                                                                               |
|------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Site Safety meeting sign-in sheets                                                                   | X                             |                                         |                                       | Data and reports generated during this investigation will be archived at Bristol, and all information will also be provided to the USACE in the final report and accompanying project deliverables. |
| Contractor Quality Control Daily Report                                                              | X                             |                                         |                                       |                                                                                                                                                                                                     |
| Field prep and data collection sheets and logbooks                                                   | X                             |                                         |                                       |                                                                                                                                                                                                     |
| Sampling instrument calibration and decontamination logs                                             | X                             |                                         |                                       |                                                                                                                                                                                                     |
| Field notes and field forms                                                                          | X                             |                                         |                                       |                                                                                                                                                                                                     |
| Site entry and exit logs                                                                             | X                             |                                         |                                       |                                                                                                                                                                                                     |
| Shipping manifest/airbills/chain-of-custody                                                          | X                             | X                                       | X                                     |                                                                                                                                                                                                     |
| Identification of QC samples                                                                         | X                             | X                                       | X                                     |                                                                                                                                                                                                     |
| Meteorological data                                                                                  | X                             |                                         |                                       |                                                                                                                                                                                                     |
| Documentation of deviations from methods                                                             | X                             | X                                       | X                                     |                                                                                                                                                                                                     |
| Corrective action forms and corrective action results                                                |                               | X                                       | X                                     |                                                                                                                                                                                                     |
| Communication logs/telephone logs/email                                                              | X                             | X                                       | X                                     |                                                                                                                                                                                                     |
| Definitions of laboratory qualifiers                                                                 |                               | X                                       | X                                     |                                                                                                                                                                                                     |
| Documentation of laboratory method deviations, analytical audit checklist, and laboratory assessment |                               | X                                       | X                                     |                                                                                                                                                                                                     |

| Sample Collection Documents and Records                                                           | On-Site Documents and Records | Off-Site Analysis Documents and Records | Data Assessment Documents and Records | Other |
|---------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------------|---------------------------------------|-------|
| Laboratory sample identification numbers, including identification of QC samples                  | X                             | X                                       | X                                     |       |
| Electronic Data Deliverables                                                                      |                               | X                                       | X                                     |       |
| Instrument calibration, initial precision and accuracy tests.                                     | X                             | X                                       | X                                     |       |
| Reporting forms, completed with actual results                                                    | X                             | X                                       | X                                     |       |
| Sample chronology (time of receipt, tracking, extraction, and analysis) and associated forms      | X                             | X                                       | X                                     |       |
| Tabulated data summary forms and raw data for field samples, standards, QC checks, and QC samples |                               | X                                       | X                                     |       |
| Field-screening results and raw data                                                              | X                             |                                         | X                                     |       |



## **QAPP WORKSHEET #30**

### **ANALYTICAL SERVICES TABLE**

In an effort to not duplicate information in the QAPP, please refer to the following worksheets for the following data:

- Worksheet #11: Tables 11-1, 11-2, and 11-3 for analytical groups per site and sample IDs.
- Worksheet #19 for preparation and analytical methods.
- Worksheet #12 and Worksheet #24 for laboratory performance criteria.

All samples collected for this site will be analyzed by either TestAmerica in Tacoma, Washington, or TestAmerica in Denver, Colorado. RSK-175 methane analysis will be performed by TestAmerica-Denver. In the event that TestAmerica-Denver cannot analyze the RSK-175 samples, TestAmerica-Savannah, in Savannah, Georgia, will analyze the samples following approval by the USACE project chemist. TestAmerica-Savannah is a DoD ELAP and ADEC Contaminated Sites-accredited laboratory; their accreditation can be found in Attachment 3. Samples will be shipped to either TestAmerica-Tacoma or TestAmerica-Denver, and TestAmerica will follow internal shipping procedures as outlined in SOP CA-C-S-001 (See Attachment 4):

The POC for TestAmerica-Tacoma is Melissa Armstrong. Her contact information is:  
Melissa.Armstrong@testamericainc.com

5755 8<sup>th</sup> Street East  
Tacoma, Washington 98424  
(253)-922-2310.

The POC for TestAmerica-Denver is Michelle Johnston. Her contact information is:  
Michelle.Johnston@testamericainc.com

4955 Yarrow Street  
Arvada, Colorado 80002  
(303)-736-0100.

The turnaround times for the analyses vary from 2 to 14 working days.

TestAmerica-Tacoma will be used as the primary laboratory when possible. TestAmerica-Denver will be used as the backup laboratory in case of instrument failure or over capacity. TestAmerica-Savannah, GA may perform analyses for methane, total halogens and glycol if needed. TestAmerica-Tacoma, TestAmerica-Denver and TestAmerica-Savannah are DoD/ELAP and ADEC contaminated site accredited. TestAmerica-Denver and TestAmerica-Savannah also utilize the same Laboratory Information Management System as TestAmerica-Tacoma, therefore, only a single laboratory report, including EDDs, will be provided following completion of analysis and reporting. The laboratory reports indicate which laboratory performed the analysis in the section immediately following the case narrative.

**QAPP WORKSHEET #31**  
**PLANNED PROJECT ASSESSMENT TABLE**

| Assessment Type                         | Frequency                    | Internal or External | Organization Performing Assessment | Person(s) Responsible for Performing Assessment (Title and Organizational Affiliation) | Person(s) Responsible for Responding to Assessment Findings (Title and Organizational Affiliation) | Person(s) Responsible for Identifying and Implementing Corrective Action (Title and Organizational Affiliation)       | Person(s) Responsible for Monitoring Effectiveness of Corrective Action (Title and Organizational Affiliation) |
|-----------------------------------------|------------------------------|----------------------|------------------------------------|----------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|
| Field Documentation Audit               | At conclusion of field event | Internal             | Bristol                            | Russell James, CQCSM, and Marty Hannah, QA/QC Manager, Bristol                         | Russell James, CQCSM, Bristol                                                                      | Marty Hannah, QA/QC Manager, Bristol                                                                                  | Greg Jarrell-Molly Welker, Project Managers, Bristol                                                           |
| Laboratory Technical System Audit (TSA) | Before the start of sampling | Internal             | Contract Laboratory                | Laboratory QA Manager                                                                  | Terri Torres-QA Manager, Melissa Armstrong, Analytical Laboratory Project Manager                  | Melissa Armstrong, Analytical Laboratory Project Manager or appropriate persons depending on the area of the findings | Martin Hannah Analytical Task Manager, Bristol                                                                 |
| Data Completeness Review                | All data reviewed            | Internal             | Bristol                            | Martin Hannah Analytical Task Manager, Bristol                                         | Appropriate persons depending on the area of the findings                                          | Appropriate persons depending on the area of the findings                                                             | Greg Jarrell-Molly Welker, Project Managers, Bristol                                                           |
| Management Systems Review               | Once                         | Internal             | Bristol                            | Marty Hannah, QA/QC Manager- Bristol                                                   | Greg Jarrell-Molly Welker, Project Managers, Bristol                                               | Greg Jarrell-Molly Welker, Project Managers, Bristol                                                                  | Greg Jarrell-Molly Welker, Project Managers, Bristol                                                           |

| Assessment Type                              | Frequency                        | Internal or External | Organization Performing Assessment | Person(s) Responsible for Performing Assessment (Title and Organizational Affiliation) | Person(s) Responsible for Responding to Assessment Findings (Title and Organizational Affiliation) | Person(s) Responsible for Identifying and Implementing Corrective Action (Title and Organizational Affiliation) | Person(s) Responsible for Monitoring Effectiveness of Corrective Action (Title and Organizational Affiliation) |
|----------------------------------------------|----------------------------------|----------------------|------------------------------------|----------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------|
| Cooler Receipt Form                          | Per sample shipment              | Internal/external    | Bristol/USACE                      | Marty Hannah, Bristol/Sean Benjamin, USACE                                             | Marty Hannah, Bristol                                                                              | Marty Hannah, Bristol/Laboratory PM                                                                             | Sean Benjamin, USACE                                                                                           |
| Completion of ADEC Laboratory Data Checklist | Once per Laboratory Data Package | Internal             | Bristol                            | Keather McLoone, Bristol                                                               | Marty Hannah, Bristol                                                                              | Marty Hannah, Bristol                                                                                           | Sean Benjamin, USACE/Curtis Dunkin - ADEC                                                                      |

**QAPP WORKSHEET #32****ASSESSMENT FINDINGS AND CORRECTIVE RESPONSE ACTIONS**

| Assessment Type           | Nature of Deficiencies Documentation <sup>(a)</sup> | Individual(s) Notified of Findings (Name, Title, Organization) | Timeframe of Notification | Nature of Corrective Action Response Documentation              | Individual(s) Receiving Corrective Action Response (Name, Title, Org.)                                                                                      | Timeframe for Response                                         |
|---------------------------|-----------------------------------------------------|----------------------------------------------------------------|---------------------------|-----------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|
| Field Documentation Audit | Audit Memo                                          | Greg Jarrell-Molly Welker, Project Managers, Bristol           | Within 1 week of audit.   | E-mail to file                                                  | Valerie Palmer, Project Manager, USACE; Aldone Graham, Contract Manager, USACE; Ron Broyles, Contract Officer Representative, USACE., USACE Project Chemist | Immediate correction - written documentation due within 1 week |
| Laboratory TSA            | Audit Memo                                          | Martin Hannah Analytical Task Manager, Bristol                 | Within 1 week of audit.   | E-mail or Memo to Laboratory QA Manager and the Project Manager | Valerie Palmer, Project Manager, USACE; Aldone Graham, Contract Manager, USACE; Ron Broyles, Contract Officer Representative, USACE., USACE Project Chemist | Immediate correction - written documentation due within 1 week |
| Data Review TSA           | Data Evaluation Summary Report                      | Martin Hannah Analytical Task Manager, Bristol                 | 30 days after review      | Reissuance of report                                            | Valerie Palmer, Project Manager, USACE; Aldone Graham, Contract Manager, USACE; Ron Broyles, Contract Officer Representative, USACE., USACE Project Chemist | 21 days for reissuance                                         |

| Assessment Type           | Nature of Deficiencies Documentation <sup>(a)</sup> | Individual(s) Notified of Findings (Name, Title, Organization) | Timeframe of Notification                        | Nature of Corrective Action Response Documentation   | Individual(s) Receiving Corrective Action Response (Name, Title, Org.)                                                                                      | Timeframe for Response                                         |
|---------------------------|-----------------------------------------------------|----------------------------------------------------------------|--------------------------------------------------|------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|
| Management Systems Review | Quarterly Project Review Summary                    | Greg Jarrell-Molly Welker, Project Managers, Bristol           | 7 days after audit                               | E-mail or Memo to file                               | Greg Jarrell-Molly Welker, Project Managers, Bristol                                                                                                        | Immediate correction - written documentation due within 1 week |
| Cooler Receipt Form       | ADEC Laboratory Checklist                           | USACE Chemist/USACE Project Manager                            | Within 24 hours of receiving cooler receipt form | Change of Analysis. Possible recollection of samples | Valerie Palmer, Project Manager, USACE; Aldone Graham, Contract Manager, USACE; Ron Broyles, Contract Officer Representative, USACE., USACE Project Chemist | Immediate correction - written documentation due within 1 week |

<sup>(a)</sup>Documentation of deficiencies will also include deviations from the QAPP, including how the deviation may affect the quality or integrity of the data collected.

**QAPP WORKSHEET #33**  
**QA MANAGEMENT REPORTS TABLE**

| Type of Report                    | Frequency (daily, weekly monthly, quarterly, annually, etc.) | Projected Delivery Date(s)                                                            | Person(s) Responsible for Report Preparation (Title and Organizational Affiliation) | Report Recipient(s) (Title and Organizational Affiliation)                                              |
|-----------------------------------|--------------------------------------------------------------|---------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|
| Field Documentation Audit Reports | 7 days following audit                                       | 7 days following audit                                                                | Russell James, CQCSM-Bristol                                                        | Greg Jarrell-Molly Welker, Project Managers, Bristol                                                    |
| Laboratory TSA Reports            | Per Laboratory SOP                                           | Verbally at time of findings/Written report within 90 days of final analytical report | Contract Laboratory QA Manager                                                      | Martin Hannah, Project QA/QC Manager, Bristol<br>Greg Jarrell-Molly Welker, Project Managers, Bristol   |
| Laboratory Data Reports           | Within 14 days of receipt of final report                    | Various throughout project                                                            | Marty Hannah                                                                        | USACE Project Delivery Team                                                                             |
| Chemical Data Quality Review      | Draft and Final report                                       | 90 Days after receipt of all final laboratory reports                                 | Bristol Data Verification Chemist                                                   | Martin Hannah, Project QA/QC Manager, Bristol, and Greg Jarrell-Molly Welker, Project Managers, Bristol |
| QAPP Addendum                     | Per QAPP Revision change                                     | Immediately after changes are accepted                                                | Greg Jarrell-Molly Welker, Project Managers, Bristol                                | USACE Project Delivery Team                                                                             |
| ADEC Laboratory Data Checklists   | One per laboratory data package                              | 30 days after receipt of laboratory reports                                           | Bristol Chemist                                                                     | USACE Project Delivery Team                                                                             |
| Field Change Request Form         | Per requested change                                         | Immediately after accepted change                                                     | Greg Jarrell-Molly Welker, Project Managers, Bristol                                | USACE Project Delivery Team                                                                             |

**QAPP WORKSHEET #34**  
**VERIFICATION (STEP I) PROCESS TABLE**

| Verification Input       | Description                                                                                                                                                                                                                          | Internal/<br>External | Responsible for Verification<br>(Name, Organization)                                                                                                                                                  |
|--------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Analytical Data          | All laboratory reports for samples submitted for analysis from the project. ADEC checklists will be prepared by the Bristol Project Chemist.                                                                                         | Internal/External     | Martin Hannah, Bristol Analytical Task Manager                                                                                                                                                        |
| Laboratory Data Packages | The laboratory data packages will be verified internally by the laboratory performing the work for completeness prior to submittal to Bristol. A data verification report will be prepared by the Bristol data verification chemist. | External<br>Internal  | Melissa Armstrong or Michelle Johnston, TestAmerica-Tacoma and Test-America-Denver Project Managers<br>Keather McCloone, Data Verification Chemist and Martin Hannah, Bristol Analytical Task Manager |
| Planning                 | All planning documents prepared for the project.                                                                                                                                                                                     | Internal              | Greg Jarrell-Molly Welker, Project Managers, Bristol                                                                                                                                                  |
| Project Quality          | Project Quality Documentation (QAPP, analytical methods, QC requirements) will be reviewed internally for completeness                                                                                                               | Internal              | Martin Hannah, Bristol Project QA/QC Officer                                                                                                                                                          |
| Investigation Plans      | Project investigation plans (QAPP, CQCP, IDW Plan, SSHP and Accident Prevention Plan, Staff certifications, SOPs, analytes, locations) will be reviewed internally for completeness.                                                 | Internal              | Greg Jarrell-Molly Welker, Project Managers, Bristol                                                                                                                                                  |
| Laboratory QA            | External documentation related to laboratory quality (ELAP certification, QA Plan, and LOD and MDL studies) will be verified for completeness.                                                                                       | Internal              | Martin Hannah, Bristol Analytical Task Manager                                                                                                                                                        |
| Sampling Documents       | Field notes, chains-of-custody, and other pertinent information will be reviewed for completeness and accuracy                                                                                                                       | Internal              | Martin Hannah, Bristol Analytical Task Manager-Russell James, Project CQCSM                                                                                                                           |



**QAPP WORKSHEET #35**  
**VALIDATION (STEPS IIa AND IIb) PROCESS TABLE**

| Step IIa/IIb | Validation Input                          | Description                                                                                                                                                                             | Responsible for Validation<br>(Name, Organization)                                                                                                 |
|--------------|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|
| IIa          | QAPP and SOPs                             | Ensure that the sampling methods/procedures outlined in the QAPP were followed and that any deviations were noted/accepted.                                                             | Greg Jarrell-Molly Welker, Project Managers, Bristol, Russell James, Field Technical Lead and CQCSM, Marty Hannah, Bristol Analytical Task Manager |
| IIb          | QAPP and SOPs                             | Determine potential impacts from noted/accepted deviations, in regard to project requirements                                                                                           | Greg Jarrell-Molly Welker, Project Managers, Bristol Russell James, Field Technical Lead and CQCSM, and Martin Hannah, Analytical Task Manager     |
| IIa          | Chain-of-Custody                          | Examine chain-of-custody forms against project requirements (analytical methods, sample identification, etc.).                                                                          | Martin Hannah, Bristol Analytical Task Manager; Keather McCloone, Bristol Data Verification Chemist                                                |
| IIb          | Laboratory Data Package                   | Examine packages against project requirements and chain-of-custody forms (holding times, sample handling, analytical methods, sample identification, data qualifiers, QC samples, etc.) | Data Verification Chemist, Marty Hannah, Bristol Analytical Task Manager                                                                           |
| IIb          | Field duplicate-replicate (QA/QC) results | Compare results of field duplicate-replicate sample analyses with RPD criteria                                                                                                          | Keather McCloone, Bristol Data Verification Chemist                                                                                                |

(Intentionally blank)

## QAPP WORKSHEET #36

### VALIDATION (STEPS IIa AND IIb) SUMMARY TABLE

| Step IIa/b | Matrix         | Analytical Group        | Concentration Level | Validation Criteria                                                  | Data Validator (Title-Organization)                                                                                       |
|------------|----------------|-------------------------|---------------------|----------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|
| IIa/b      | Soil and Water | All                     | Low                 | QAPP Worksheets #11, 12, 15, 19, 24 and 28                           | Keather McCloone, Bristol Data Validation Chemist, Martin Hannah, Bristol Analytical Task Manager,                        |
| IIa        | Soil and Water | All                     | Low                 | Laboratory SOPs                                                      | Marty Hannah, Bristol Analytical Task Manager, Keather McCloone, Bristol Data Validation Chemist                          |
| IIa/b      | Soil and Water | All                     | Low                 | Project QAPP, DoD QSM 4.2, EM 200-1-6, ADEC Laboratory QA Policy     | Keather McCloone, Bristol Data Validation Chemist, Marty Hannah, Bristol Analytical Task Manager,                         |
| IIb        | Soil and Water | Field duplicate results | Variable            | Compare results of field duplicate sample analyses with RPD criteria | Keather McCloone, Bristol Data Verification Chemist                                                                       |
| IIb        | Soil and Water | All                     | Variable            | Data Qualifiers                                                      | TestAmerica Laboratory, Martin Hannah, Bristol Analytical Task Manager, Keather McCloone, Bristol Data Validation Chemist |
| IIb        | Soil and Water | All                     | Low                 | LOQ/LOD                                                              | Martin Hannah, Bristol Analytical Task Manager, Keather McCloone, Bristol Data Validation Chemist                         |

(Intentionally blank)

## **QAPP WORKSHEET #37**

### **USABILITY ASSESSMENT**

The usability assessment will consider whether data meet PQOs as they relate to the decision(s) to be made, and evaluates whether data are suitable for making that decision. The usability assessment is a comprehensive data review and will be performed only on data of known and documented quality (i.e., verified data collected as part of the confirmation sampling).

To accomplish this step of data review, the project team will do the following:

- Summarize the usability assessment process and all usability assessment procedures, including interim steps and any statistics, equations, and computer algorithms that will be used to assess data;
- Describe the documentation that will be generated during usability assessment;
- Identify the personnel (by title and organizational affiliation) responsible for performing the usability assessment;
- Describe how usability assessment results will be presented so that they identify trends, relationships (correlations), and anomalies;
- Describe the evaluative procedures used to assess overall measurement error associated with the project and include the data quality indicators (DQIs).

A summary of the DQIs used in preparing the usability assessment is provided below. Following the discussion for each data quality indicator, the usability documentation resulting from that particular DQI assessment is detailed.

The 2013 Remedial Action Report will contain all tabulated confirmation sample results with proper data qualifiers. The final report qualifiers will likely not exactly match the laboratory reports due to differing criteria used in the assessment, such as blind field duplicates and MS/MSD evaluation criteria. When extraction and instrument blanks have reportable results, affected samples are “B” flagged to indicate potential bias to sample results. Sample results less than 10 times the concentration reported in the trip, method or

instrument blank, will be reported at the stated concentration and also B flagged in accordance with DoD QSM 4.2. Non-detect results will not be flagged, as there is no bias if all other data quality parameters (surrogates) are within acceptance limits.

The following table contains a summary of qualifiers that may be assigned to analytical results.

| Qualifier  | Definition                                                                                                                                                                                                                  |
|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| ND (LOD)   | Analyte result is less than the DL. The non-detect result has the LOD value in parentheses.                                                                                                                                 |
| J          | Analyte result is considered an estimated value because the level is below the laboratory LOQ but above the DL (formerly method detection limit)                                                                            |
| MH, ML, MN | Analyte result is considered an estimated value biased (high, low, uncertain) due to matrix effects                                                                                                                         |
| B          | Analyte result is considered a high biased estimated value due to contamination present in the method or trip blank. Results less than 10 times the reported method blank concentration will be B flagged to indicate bias. |
| QH, QL, QN | Analyte result is considered an estimated value biased (high, low, uncertain) due to a quality control failure such as surrogate recoveries outside of acceptance limits.                                                   |
| R          | Analyte result is rejected – result is not usable. Note that “R” replaces the chemical result (no result shall be reported with an “R” flag).                                                                               |
| X          | Analyte result is tentatively rejected, the result will still be presented for screening purposes (presence or absence).                                                                                                    |

## Summary of Data Quality Indicators

Precision, accuracy/bias, representativeness, comparability, completeness, and sensitivity are the DQIs used to assess the data produced during the project. Each DQI is described below, including a definition of the terminology, the referenced process for calculating the indicator, and the referenced measurement performance criteria for this project. A description of how the DQIs should be incorporated into the usability section is found under each parameter heading.

## Precision

Precision will be expressed in terms of relative percent difference (RPD) between the values resulting from primary and duplicate sample analyses. The RPD is calculated as follows:

$$RPD = [|(x_1 - x_2)| / \bar{x}] [100]$$

Where:

- $x_1$  = analyte concentration in the primary sample,
- $x_2$  = analyte concentration in the duplicate sample, and
- $\bar{x}$  = average analyte concentration of the primary and the duplicate sample.

For MI samples, precision will be expressed in terms of relative standard deviation (RSD) between the values resulting from primary and replicate sample analyses. The RSD is calculated as follows:

$$RSD = (s / \bar{x}) (100)$$

Where:

- $s$  = standard deviation, and
- $\bar{x}$  = average analyte concentration of the primary and replicate samples.

The QC measures for precision include field duplicates, field replicates (for MI samples), laboratory duplicates, laboratory control sample/laboratory control sample duplicates (LCS/LCSDs), and matrix spike/matrix spike duplicates (MS/MSDs). The primary measurement of extraction/analytical batch precision is the RPD of the LCS/LCSD. The primary measurement of field precision is the field duplicate RPD. Because of the challenging soil matrix at NE Cape, (tundra, glacial till, NOM), the failure of MS/MSD or duplicate precision will result in only qualifying (flagging) the field duplicate results or parent result of the MS/MSD QC samples and not the entire sample batch. If one or both analytical results are less than the LOQ, results will be evaluated, but not qualified. If

MS/MSD parent sample results are greater than 4 times the spike amount, recoveries will be calculated and evaluated, but parent sample results will not be qualified.

In order to meet the needs of the data users, project data must meet the measurement performance criteria for precision specified in QAPP Worksheet #12, Measurement Performance Criteria Tables. The project precision acceptance limit is 50% RPD for soil field duplicates and 30% RPD for water field duplicates. MI sample replicates will be evaluated with a control limit of <30% RSD.

Imprecision may be the result of one or more of the following: field instrument variation, analytical measurement variation, poor sampling technique, sample transport problems, or spatial variation (heterogeneous sample matrices). To identify the cause of imprecision, the field sampling design rationale and sampling techniques will be evaluated by the reviewer, and both field and analytical duplicate/replicate sample results will be reviewed. If poor precision is indicated in both the field and analytical duplicates/replicates, then the laboratory may be the source of error. If poor precision is limited to the field duplicate/replicate results, then the sampling technique, field instrument variation, sample transport, and/or spatial variability may be the source of error.

The usability report will:

- Discuss and compare overall field duplicate/replicate precision data from data collected for the project for each matrix, analytical group, and concentration level;
- Discuss and describe the limitations on the use of project data when overall precision is poor or when poor precision is limited to a specific sampling or laboratory (analytical) group, data set or SDG, matrix, analytical group, or concentration level.

### **Accuracy/Bias**

Accuracy is the degree of agreement between an observed value and an accepted reference value. Accuracy includes a combination of random error (precision) and



systematic error (bias) that are due to sampling and analytical operations. Accuracy will be expressed in terms of percent recovery (%R) of spike concentrations. Accuracy expressed as %R is calculated as follows:

$$\%R = [(A-B)/C] [100]$$

Where:

- A = spiked sample concentration,
- B = measured sample concentration (without spike), and
- C = concentration of spike added.

Examples of QC measures for accuracy include MSs, surrogate recoveries (organic analyses) LCSs, and laboratory method blanks. In order to meet the needs of the data users, project data must meet the measurement performance criteria for accuracy/bias specified in QAPP Worksheet #12, Measurement Performance Criteria Tables.

The usability report will:

- Discuss and compare overall contamination and accuracy/bias for data collected for the project for each matrix, analytical group, and concentration level;
- Describe the limitations on the use of project data if extensive contamination and/or inaccuracy or bias exists, or when inaccuracy is limited to a specific sampling or laboratory group, data set or SDG, matrix, analytical group, or concentration level;
- Discuss the impact of any qualitative and quantitative trends in bias on the sample data.

## **Representativeness**

Representativeness expresses the extent to which collected data define site contamination. Sample collection, handling, preservation, and analytical procedures are designed to obtain the most representative sample possible.

Representative samples will be achieved by the following:

- Collection of samples from locations representing site conditions;
- Use of appropriate sample preservation techniques;
- Use of appropriate sampling procedures, including proper equipment;
- Use of appropriate analytical methods for the required parameters and LOQs;
- Analysis of samples within the required holding times.

The usability report will:

- Discuss and compare overall sample representativeness for each matrix, analytical group, and concentration level;
- Will describe the limitations on the use of project data when overall non-representative sampling has occurred, or when non-representative sampling is limited to a specific sampling, group, data set or SDG, matrix, analytical group, or concentration level.

## **Comparability**

Comparability is the degree to which different methods, data sets, and decisions agree or can be represented as similar. Comparability describes the confidence (expressed qualitatively or quantitatively) that two data sets can contribute to a common analysis and interpolation. In order to meet the needs of the data users, project data must meet the measurement performance criteria for comparability specified in QAPP Worksheet #12, Measurement Performance Criteria Tables.

Additional detail regarding the process of assessing comparability will be in accordance with, UFP-QAPP Manual, Section 2.6.2.5 (EPA, 2005). Different situations require different assessments of comparability, as in the following:

- If two or more sampling procedures or sampling teams will be used to collect samples, describe how comparability will be assessed for each matrix, analytical group, and concentration level;

- If replicate samples are analyzed, the specific method and percent difference formula that will be used to assess replicate sample comparability for individual data points will be discussed.

The usability report will:

- Discuss and compare overall comparability for the project for each matrix, analytical group, and concentration level;
- Document overall comparability, describe the procedures used to perform overall assessment of comparability and include mathematical and statistical formulas for evaluating screening and confirmatory data comparability;
- Discuss if the project is long-term monitoring; project data should be compared with previously generated data to ascertain the possibility of false positives and false negatives, and positive and negative trends in bias. Data comparability is extremely important in these situations;
- Discuss anomalies detected in the data that may reflect a changing environment or indicate sampling and/or analytical error. Comparability criteria should be established to evaluate these data sets to identify outliers and the need for resampling as warranted;
- Describe the limitations on the use of project data when project-required data comparability is not achieved for the overall project or when comparability is limited to a specific sampling or laboratory group, data set or SDG, matrix, analytical group, or concentration level;
- Document the failure to meet screening/confirmatory comparability criteria and discuss the impact on usability;
- Document the failure to meet replicate sampling comparability criteria and discuss the impact on usability;
- If data are not usable to adequately address environmental questions or support project decision-making, address how this problem will be resolved and discuss the potential need for resampling;
- If long-term monitoring data are not comparable, address whether the data indicate a changing environment, or are a result of sampling or analytical error.

## **Sensitivity and Quantitation Limits**

Sensitivity is the capability of a test method or instrument to discriminate between measurement responses representing different levels (e.g., concentrations) of a variable of

interest. Examples of QC measures for determining sensitivity include laboratory fortified blanks, DL, LOD, and limit of quantitation (LOQ) studies, and the lowest calibration standards at or below the LOQ. Prior to field implementation, reporting limits will be evaluated to assure that the laboratory instruments have sufficient sensitivity to report concentrations below mandated cleanup levels. In order to meet the needs of the data users, the project data must meet the measurement performance criteria for sensitivity and project LOQs specified in Worksheet #12 and Tables 15-1 and 15-2, Measurement Performance Criteria Tables. The process for assessing sensitivity is detailed in the UFP-QAPP Manual, Section 2.6.2.3 (EPA, 2005) and the DoD QSM Version 4.2 in Sections C.3 and D.1.2.1.

The laboratory will establish a DL, typically the method detection limit (MDL), using a scientifically valid and documented procedure. The DL is the minimum concentration of a substance that can be measured and reported with 99 percent confidence that the analyte concentration is greater than zero. The DL is the laboratory's "best case" sensitivity for a given analytical method. The laboratory may establish DLs for each method, matrix, and analyte for each instrument the laboratory plans to use for the project using the statistical method presented in the Title 40 Code of Federal Regulations, Part 136 (40 CFR Part 136), Appendix B.

The LOD will be established quarterly by spiking a blank matrix at two to three times the DL for single analyte standards, or greater than one to four times the DL for multi-analyte standards. This spike concentration is the LOD for each analyte and is specific for each matrix, method, and instrument.

The LOQ will be verified at least quarterly for each analyte of concern following a documented procedure at the laboratory. The validity of the LOQ will be determined by the analysis of a QC sample containing the analyte at one to two times the estimated LOQ

and within the calibration range of the instrument. The LOQ is valid if the recovery of the analyte is within the test method's acceptance recovery limits for accuracy.

The following requirements apply to the determination of DL, LOD, and LOQ:

- The apparent signal-to-noise ratio at the LOD must be at least three and the results must meet all method requirements for analyte identification (e.g., ion abundance, second column confirmation, or pattern recognition). If no measurement of noise is available for a given method, then the LOD must yield a result that is at least three standard deviations greater than the mean blank concentration.
- If multiple instruments are used, the laboratory must verify the DL, LOD, and LOQ on each instrument.
- If the LOD verification fails, then the laboratory must repeat the DL and LOD determinations at higher concentrations.
- The laboratory will maintain documentation of the DL, LOD, and LOQ studies and these measures of instrument sensitivity will be performed at least quarterly.

A non-detectable result will be reported as less than the LOD. The "J" flag will be applied to the detectable results that fall between the DL and the LOQ, in order to indicate the relative inaccuracy associated with the result. No detectable results will be reported below the DL.

The usability report will:

- Discuss and compare overall sensitivity and quantitation limits (QLs) from multiple data sets collected for the project for each matrix, analytical group, and concentration level.
- Discuss the impact of that lack of sensitivity or higher QLs on data usability. If information is available, the report will indicate that sensitivity or QLs were not achieved.
- Describe the limitations on the use of project data if project-required sensitivity and QLs are not achieved for all project data, or when sensitivity is limited to a specific sampling or laboratory group, data set or SDG, matrix, analytical group, or concentration level.

- Address high moisture content and laboratory dilutions due to presence of high concentrations of target and/or non-target analytes that may elevate reporting limits.

The TestAmerica laboratory reporting limits are capable of meeting sensitivity requirements, and the COPCs can be detected below the project evaluation criteria.

## Completeness

Completeness is a measure of the amount of valid data obtained from a measurement system compared with the amount that was expected to be obtained under correct, normal circumstances. Completeness is calculated and reported for each method, matrix, and analyte combination. The number of valid results divided by the number of possible individual analyte results, expressed as a percentage, determines the completeness of the data set. The completeness target is 80%. Completeness measures the effectiveness in sample collection, analysis, and result reporting of the entire investigation, and is calculated on a per-analyte basis by the following equation:

$$\%Completeness = \frac{\text{Number of valid results}}{\text{Number of possible results}} \times 100$$

For any instances of samples that could not be analyzed for any reason (holding time violations in which resampling and analysis were not possible, samples spilled or broken, etc.), the numerator of this calculation becomes the number of possible results minus the number of possible results not reported.

Completeness – A completeness check will be done on all of the data generated by the laboratory. Completeness will be calculated for each analyte as follows from the UFP-QAPP Manual Section 2.6.2.6: *For each analyte, completeness will be calculated as the number of data points for each analyte that meets the measurement performance criteria for precision, accuracy/bias, and sensitivity, divided by the total number of data points for*

*each analyte). A discussion will follow summarizing the calculation of data completeness. Any conclusions about the completeness of the data for each analyte will be drawn and any limitations on the use of the data will be described.*

For this project, 80% of usable sample data is considered the minimal acceptance criteria for completeness. The goal is to achieve 100% completeness.

The usability report will:

- Discuss and compare overall completeness for each matrix, analytical group, and concentration level; and
- Describe the limitations on the use of project data if project-required completeness is not achieved for the overall project, or when completeness is limited to a specific sampling or laboratory group, data set or SDG, matrix, analytical group, or concentration level.
- A Chemical Data Quality Review report will include the usability assessment.

## **Activities**

A preliminary usability assessment will be performed by the analytical task manager or designee to ensure that the PQOs are properly evaluated and the full scope is considered while field personnel are still on site. If, for whatever reason, (Precision, Accuracy/Bias, Comparability, Sensitivity, Completeness) Measurement Performance Criteria are not achieved and it has been determined that certain project data are not usable, then the project team will determine if it is necessary to take further action, such as resampling to ensure that DQOs have been met. Resampling will not occur if it is determined that site heterogeneity or matrix interference are the root causes of failure to achieve PQOs. Resampling may occur if initial sampling, sample design, or analytical error is the root cause of failure to meet PQOs.

The items listed under **Considerations for Usability Assessment** below are examples of specific items that will be considered during the project under the usability assessment.

**Describe the evaluative procedures used to assess overall measurement error with the project:**

Reconciliation – Each of the PQOs presented in Worksheet #12 will be examined to determine if the objective was met. This examination will include a combined overall assessment of the results of each analysis pertinent to an objective. Each analysis will first be evaluated separately in terms of the major impacts observed from the DQIs, and measurement performance criteria assessments. Based on the results of these assessments, the quality of the data will be determined. Based on the quality determined, the usability of the data for each analysis will be determined. Based on the combined usability of the data from all analyses for an objective, it will be determined if the PQO was met and whether project action limits were exceeded. The final report will include a summary of all the points that went into the reconciliation of each objective. As part of the reconciliation of each objective, conclusions will be drawn and any limitations on the usability of any of the data will be described.

**Identify the personnel responsible for performing the usability assessment** Laboratory PM designee, Bristol Analytical Task Manager, Project QA/QC Manager, or third-party data reviewer .

**Describe the documentation that will be generated during usability assessment and how usability assessment results will be presented so that they identify trends, relationships (correlations), and anomalies.**

A usability report (CDQR) will be written that discusses precision, accuracy/bias, representativeness, comparability and completeness as detailed within this worksheet. This narrative report will include worksheets, tables and supporting documentation to assess the PQOs and any conclusions and limitations of the associated data. The specific



details of each section of the usability assessment documentation can be found above under the individual DQIs.

**Considerations for Usability Assessment:**

- **Data Deliverables and QAPP, Deviation:** Ensure that all necessary information was provided.
- **Deviations:** Determine the impact of deviations on the usability of data.
- **Sampling Locations:** Determine if alterations to sample locations continue to satisfy the project objectives.
- **Chain-of-Custody:** Establish that problems with documentation or custody procedures do not prevent the data from being used for the intended purpose.
- **Holding Times:** Determine the acceptability of data where holding times were exceeded.
- **Damaged Samples:** Determine whether the data from damaged samples are usable. If the data cannot be used, determine whether resampling is necessary.
- **SOPs and Methods:** Evaluate the impact of deviations from SOPs and specified methods on data.
- **QC Samples:** Evaluate the implications of unacceptable QC sample results on the data usability for the associated samples. For example, consider the effects of observed blank contamination.
- **Matrix:** Evaluate matrix effects (interference or bias).
- **Meteorological Data and Site Conditions:** Evaluate the possible effects of meteorological (e.g., wind, rain, temperature) and site conditions on sample results. Review field reports to identify whether any unusual conditions were present and how the sampling plan was executed.
- **Comparability:** Ensure that results from different data collection activities achieve an acceptable level of agreement.
- **Completeness:** Evaluate the impact of missing information. Ensure that enough information was obtained for the data to be usable (completeness as defined in PQOs documented in the QAPP).
- **Background:** Determine if background levels have been adequately established (if appropriate).

- **Critical Samples:** Establish that critical samples and critical target analytes/COCs, as defined in the QAPP, were collected and analyzed. Determine if the results meet criteria specified in the QAPP.
- **Data Restrictions:** Describe the exact process for handling data that do not meet PQOs (i.e., when measurement performance criteria are not met). Depending on how those data will be used, specify the restrictions on use of those data for environmental decision making.
- **Usability Decision:** Determine if the data can be used to make a specific decision considering the implications of all deviations and corrective actions.
- **Usability Report:** Discuss and compare overall precision, accuracy/bias, representativeness, comparability, completeness, and sensitivity for each matrix, analytical group, and concentration level. Describe limitations on the use of project data if criteria for data DQIs not met.

## REFERENCES

- Alaska Department of Environmental Conservation (ADEC). 2006. *Technical Memorandum 06-001: Biogenic Interference and Silica Gel Cleanup*. Division of Spill Prevention and Response Contaminated Sites Program. May 18.
- ADEC 2008. *18 AAC 75, Oil and Other Hazardous Substances Pollution Control*. Division of Spill Prevention and Response Contaminated Sites Program. October 9.
- ADEC. 2009. *Technical Memorandum: Arsenic in Soil*. Division of Spill Prevention and Response Contaminated Sites Program. March.
- ADEC. 2010. *Draft Field Sampling Guidance*. Division of Spill Prevention and Response Contaminated Sites Program. May.
- Bristol Engineering Services Corporation. 2012. *Site 28 Technical Memorandum: Northeast Cape HTRW Remedial Actions*. Revision 1. Contract No. W911KB-06-D-0007. F10AK096903\_03.10\_0021\_a. February.
- Bristol Environmental Remediation Services, LLC (Bristol). 2011a. *Site Safety and Health Plan: Northeast Cape HTRW Remedial Actions*. Contract No. W911KB-06-D-0007. F10AK096903\_07.04\_0502\_p. May.
- Bristol. 2011b. *Work Plan: Northeast Cape HTRW Remedial Actions*. Contract No. W911KB-06-D-0007. F10AK096903\_07.04\_0502\_p. May.
- Bristol. 2013a. *Remedial Action Report: Northeast Cape HTRW Remedial Actions. Northeast Cape, St. Lawrence Island, Alaska. Revision 1*. Contract No. W911KB-06-D-0007, Task Order 0007 and Contract No. W911KB-12-C-0003. F10AK096903. June 2013.
- Bristol. 2013b. *Site 28 Technical Memorandum Addendum: Northeast Cape HTRW Remedial Actions, Northeast Cape, St. Lawrence Island, Alaska. Revision 1*. Contract No. W911KB-06-D-0007/W911KB-12-C-0003. F10AK0969-03. January 2013.
- Bristol. 2013c. *Site 28 Phase I Sediment Removal Report: Northeast Cape HTRW Remedial Actions, Northeast Cape, St. Lawrence Island, Alaska. Revision 2*. Contract No. W911KB-12-C-0003. F10AK096903. May 2013.
- Montgomery Watson. 1996. *Draft Phase II Remedial Investigation/Feasibility Study, Northeast Cape, Alaska*. December 6.

Montgomery Watson. 1999. *Final Phase II Remedial Investigation, Northeast Cape, St. Lawrence Island, Alaska, Volume I: Report Body*. August.

F10AK096903\_03.10\_0003\_a

Montgomery Watson Harza. 2003. *Phase III, Phase III Remedial Investigation Northeast Cape, St. Lawrence Island, Alaska, Final*. Prepared by MWH.

F10AK096903\_03.10\_0008\_a.

Shannon & Wilson, Inc. 2005. *Phase IV Remedial Investigation, Northeast Cape, St. Lawrence Island, Alaska. Final, June 2005*. F10AK096903\_03.10\_0020\_a.

TestAmerica Laboratories, Inc. 2009. *Quality Assurance Manual*. Revision 5. Effective Date: 09/10/2012.

US Army Corps of Engineers (USACE). 2002. *Engineering Evaluation and Cost Analysis, Environmental Assessment and Finding of No Significant Impact, White Alice Site Removal Action, Northeast Cape, St. Lawrence Island, Alaska*. March.

F10AK096901\_01.20\_0502\_a.

USACE, Alaska District. 2009. *Decision Document Hazardous, Toxic, and Radioactive Waste (HTRW) Project #F10AK096903 Northeast Cape Formerly Used Defense Site (FUDS) St. Lawrence Island, Alaska*. January. F10AK096903\_05.09\_0500\_a

USACE, Alaska District. 2011. *Manual for Electronic Deliverables*. October.

U.S. Department of Defense (DoD). 2010. *DoD Quality Systems Manual for Environmental Laboratories*. Version 4.2, Based on NELAC Voted Revision, 5 June 2003. October 25.

U.S. Environmental Protection Agency (EPA). 1987, 1991. *Wipe Sampling and Double Wash/Rinse Cleanup as Recommended by The Environmental Protection Agency PCB Spill Cleanup Policy*. June 1987. Revised and Clarified April 1991.

EPA. 2001. *EPA Requirements for Quality Assurance Project Plans*. EPA QA/R-5. March .

EPA. 2005. *Intergovernmental Data Quality Task Force (IDQTF) Uniform Federal policy for Quality Assurance Project Plans, Part I: UFP-QAPP Manual*. March.

EPA. 2006. *Guidance on Systematic Planning Using the Data Quality Objectives Process*. EPA QA/G-4. EPA/240/B-06/001.

## **ATTACHMENT 1**

Bristol Standard Operating Procedures

[illegible]



## SOIL SAMPLING

### STANDARD OPERATING PROCEDURE

**Summary:** Soil samples may be collected using a variety of methods and equipment. The methods and equipment used are dependent on the depth of the desired sample, the type of the sample required, and the soil type. Manual techniques and equipment, such as hand augers, are usually used for surface or shallow, subsurface soil sampling. Power-operated equipment is usually associated with collecting deep samples, but this equipment can also be used for collecting shallow samples.

Soil samples collected for volatile organic compound (VOC) analysis are handled in a manner that minimizes the loss of contaminants due to volatilization and biodegradation. Where required to meet project objectives, field extraction and preservation with methanol are performed to ensure sample integrity and representativeness during sample handling and transport.

**Health and Safety:** Sampling activity should only be conducted in accordance with an approved Site Health and Safety Plan.

**Personnel Qualifications:** Sampling personnel will be trained and certified as hazardous site workers per Title 29 Code of Federal Regulations, Part 1910.120(e) [29 CFR 1910.120(e)]. If applicable, additional qualification requirements will be specified in the site Quality Assurance Project Plan (QAPP) and will be met.

**Equipment and Materials:** Prior to deployment in the field, the requisite sampling equipment and materials will be identified, secured, and inspected for signs of damage or potential contamination. Sampling equipment will be selected to preserve the chemical and physical integrity of the samples. Equipment selection will be based on the depth of the samples to be collected and, to a certain extent, the characteristics of the material being sampled. Equipment used for sampling trace contaminants should be constructed of inert materials, such as Teflon® or stainless steel. Ancillary equipment, such as auger flights, post hole diggers, etc., may be constructed of other materials if this equipment does not come in contact with the samples. However, plastic, chromium, galvanized, painted, or rusted equipment should not be used for routine soil sampling operations.

- Sample containers for collecting samples using the methanol extraction and preservation method must be prepared and weighed in advance by the laboratory performing the analysis. Required equipment may include disposable plastic syringes and a clean, sharp utility knife.
- Surface soil is generally classified as soil between the ground surface and 6 inches below ground surface (bgs). Surface soil sampling equipment typically consists of spoons, shovels, hand-augers, push tubes, and post-hole diggers.

- Subsurface soil is generally soil that is at least 6 inches bgs, and can be collected using manual or powered sampling devices. Manual sampling devices consist of hand augers, push tubes, and post-hole diggers. Powered devices typically consist of power augers; split-spoon samplers, which are driven with a drill rig drive-weight assembly or hydraulically pushed using drill rig hydraulics; continuous split-spoon samplers; specialized hydraulic cone penetrometer rigs; and/or backhoes.
- In addition to soil sampling equipment, sampling support equipment may include Global Positioning System (GPS) or survey equipment for locating sample points, organic vapor analyzer with a photoionization detector (PID), tape measures, survey stakes or flags, stainless steel buckets/bowls or disposable aluminum pie pans, canvas/plastic sheet, pre-cleaned sample containers, decontamination supplies and equipment, safety equipment, logbooks, camera, chain-of-custody forms, and supplies for sample labeling, packaging, and shipping.
- Sample containers will be of the type and size specified in the governing QAPP.

## **Field Screening**

Field-screening samples are typically collected either before or concurrently with laboratory analytical samples. Field screening before sample collection can help guide the selection of the most appropriate location to collect a laboratory analytical sample. Collecting field-screening samples concurrently with laboratory samples can help establish a correlation between screening and analytical results at a particular site. Field screening is commonly performed using an organic vapor analyzer, such as a PID.

### ***Headspace PID Screening***

Headspace PID screening samples are collected by filling a resealable Ziploc<sup>®</sup> bag approximately one-third to one-half full of freshly exposed or uncovered soil, and immediately sealing the bag. The soil should be agitated and then allowed to warm for approximately five minutes to an hour, to allow the headspace vapors to develop. After the headspace vapors have developed, insert the tip of a calibrated PID into the void headspace of the bag, and record the highest reading.

### ***In-Situ PID Screening***

In some instances, where a limited volume of soil is available for field screening, such as soil cores from a direct-push rig or split spoon, using the headspace method may use up material that potentially could be used for a laboratory analytical sample. In these cases, field screening of the soil may be performed by making small divots approximately every 6 inches along the length of the core, and inserting the calibrated PID tip just above the freshly exposed divot, taking care not to touch the material. Record the highest reading at each location in the field logbook or field form.



## Surface Soil Sampling

1. If a thick, matted root zone is encountered at or near the surface, remove it before collecting the sample.
2. Carefully remove the top layer of soil or debris to the desired sample depth with a pre-cleaned spade.
3. Using a pre-cleaned, stainless steel scoop, spoon, or trowel, remove and discard a thin layer of soil from the area that came in contact with the spade.
4. Collect samples following procedures described in the General Soil Sampling Procedures Section.

**Subsurface Soil Sampling:** Subsurface samples can be collected using hand or power augers, Geoprobe<sup>®</sup>, split-spoon samplers, or from backhoes.

- Augering is the most common method used to collect shallow subsurface samples. The auger is used to bore a hole to the desired sampling depth. VOC samples are generally collected directly from the sampling device. Non-VOC samples are collected after thorough mixing. If a core sample is required, the auger tip is replaced with a thin wall tube sampler, and the system is lowered into the borehole and driven to the required sample depth. The system is withdrawn and the core is collected from the thin wall tube sampler.
- Geoprobe sampling uses a direct-push system that employs percussion power to essentially “hammer” sampling equipment (Macro-Core<sup>®</sup> samplers) into the subsurface to extract soil for laboratory analysis. The advantage of using a Geoprobe is that there is a much smaller hole diameter and minimal soil cuttings. The Macro-Core sampler is a solid barrel that is pushed into the subsurface for collecting continuous core samples of unconsolidated materials at depth. The Macro-Core soil samples are collected in a 4 to 5 foot long Teflon, polyvinyl chloride (PVC), or polyethylene terephthalate glycol (PETG) liner; the samples can be obtained by splitting the liner or capped to it to preserve the samples for future analysis.
- On underground storage tank or contaminated soil excavation sites, a backhoe bucket is commonly used for collecting soil for samples. When a trench or excavation is deeper than four feet, the bucket of the backhoe or excavator will be used to collect soil, so that personnel do not climb into an unprotected hole.
- Power hand augers are commonly used to aid in the collection of subsurface soil samples at depths where hand augering is impractical. This equipment is a sampling aid, and not a sampling device; the typical lower depth range available with these devices is 20 to 25 feet. The power auger is used to advance a hole to the required sampling depth, at which point a hand auger is usually used to collect the sample.
- Split-spoon sampling provides for the collection and extraction of undisturbed soil cores of 18 or 24 inches in length. A series of consecutive cores may be extracted to

give a complete soil column profile, or an auger may be used to drill down to the desired depth for sampling. The split spoon is then driven to the sampling depth through the bottom of the augered hole, and the core is extracted. When used in conjunction with drilling, split-spoon samplers are usually driven either inside a hollow-stem auger or inside an open borehole after the rotary or cable tool drilling equipment has been temporarily removed.

- When split spoon or Macro-Core sampling is performed to gain geologic information, sampling will be performed in accordance with SOP BERS-06 Borehole Logging.
- Continuous split-spoon samplers may be used to obtain five-foot-long, continuous samples, approximately 3 to 5 inches in diameter. These devices are placed inside a five-foot section of hollow-stem auger and advanced with the auger during drilling. As the auger advances, the central core of soil moves into the sampler.
- Cone Penetrometer Rigs use a standard split spoon that is modified with a releasable tip to keep the spoon closed during the sampling push. Upon arrival at the desired depth, the tip can be remotely released and the push continued. During the subsequent push, the released tip floats freely up the inside of the sample barrel as the soil core displaces it. Split-spoon soil samples, therefore can be collected without drilling by simply pushing the device to the desired depth. This technique is particularly beneficial at highly contaminated sites, because cuttings are not produced as with drill rigs. This results in limited investigation-derived waste (IDW) and minimal exposure to sampling personnel.

### ***Sampling using a Hand Drill with an Auger Attachment***

1. Attach the auger bit to a drill-rod extension, and attach the “T” handle to the drill rod.
2. Clear the area to be sampled of any surface debris (e.g., twigs, rocks, and litter). It is generally advisable to remove the first three to six inches of surface soil.
3. Begin augering, periodically removing the auger from the hole and depositing accumulated soils onto a plastic sheet spread near the hole.
4. After reaching the desired depth, slowly and carefully remove the auger from the boring.
5. Remove auger tip from drill rods and replace with a pre-cleaned, thin-wall tube sampler. Install the proper cutting tip.
6. Carefully lower the tube sampler down the borehole. Gradually force the tube sampler into the soil. Take care to avoid scraping the borehole sides. Avoid hammering the drill rods to facilitate coring as the vibrations may cause the boring walls to collapse.
7. Remove the tube sampler and unscrew the drill rods.
8. Remove the cutting tip and the core from the device.
9. Discard approximately 1 inch off the top of the core. Place the remaining core into a labeled sample container without mixing.

10. Collect samples following procedures described in the General Soil Sampling Procedures Section.
11. If another sample is to be collected in the same hole, but at a greater depth, reattach the auger bit to the drill and assembly and follow steps 3 through 10, making sure to decontaminate the auger and tube sampler between samples.
12. Abandon the hole according to applicable state regulations and corporate procedures.

#### ***Sampling using a Geoprobe with a Macro-Core Attachment***

1. Clear the area to be sampled of any surface debris (e.g., twigs, rocks, and litter). It is generally advisable to remove the first three to six inches of surface soil.
2. Begin hammering the Geoprobe.
3. After hammering the depth of the Macro-Core (either 4 or 5 feet in length), slowly and carefully remove the Macro-Core from the hammer.
4. Open the Macro-Core tubing using a two-razor tool designed for the Macro-Core.
5. Use a pre-cleaned stainless steel spoon or knife to obtain soil from the core at selected locations, based on PID field screening.
6. Collect samples following procedures described in the General Soil Sampling Procedures Section. The Macro-Core is not reusable. Remove any soil on the core material, place the used core in a plastic trash bag (with as many used cores as will fit), tie the ends of the plastic bag, and dispose of it in a trash receptacle.
7. Abandon the hole according to applicable state regulations and corporate procedures.

#### ***Sampling with a Hand Auger***

1. Insert the hand auger into the material to be sampled at a 0° to 45° angle from the horizon.
2. Rotate the auger once or twice to cut a core of material.
3. Slowly withdraw the auger, with the slot facing upward.
4. Collect samples following the procedures described in the General Soil Sampling Procedures Section.

#### ***Sampling with a Split Spoon***

1. Assemble the sampler by aligning both sides of barrel, then screw the drive shoe on the bottom and the headpiece on top.
2. Place the sampler perpendicular to the material sampled.
3. Using a well ring, drive the tube. Do not drive the tube past the bottom of the head piece, or the sample may be compressed.

4. Record the length of the tube used to penetrate the material being sampled, and the number of blows required to obtain this depth in the site logbook or on field data sheets.
5. Withdraw the sampler and open by unscrewing the bit and head, and splitting the barrel. Record the amount of recovery and soil type on the boring log. If a split sample is required, use a clean stainless steel knife to divide the tube contents in half, lengthwise.
6. Without disturbing the core, collect samples following the procedures described in the General Soil Sampling Procedures Section.

### ***Sampling from a Backhoe***

1. If backhoe buckets are not cleaned in between sample locations, collect samples from material in the center of the bucket.
2. Prior to collecting samples from soil in the backhoe bucket, dress the surface with a stainless steel shovel, spatula, knife, or spoon, to remove at least six inches of surface layer of soil, which may have been smeared across the trench wall as the bucket passed.
3. Be aware of “sluff” material in the bucket that is not representative of the specified sample depth.
4. Collect samples following procedures described in the General Soil Sampling Procedures Section.

### **General Soil Sampling Procedures:**

1. If the QAPP requires field screening for VOCs using a PID, follow the procedures described in the Field Screening Section.
2. Collect samples in appropriate containers in order of volatility, with the most volatile samples collected first. Containers should be either pre-labeled or labeled immediately after sample collection. Follow the procedures for collecting volatile samples described in the following section.
3. For non-VOC samples, place the material into the appropriate container.
4. If a composite non-VOC sample is required, place the material from the designated sampling intervals or locations into a mixing bowl, mix thoroughly, and collect the sample from the mixture into the appropriate container.
5. If non-VOC duplicate, split, duplicate, or other quality assurance/quality control (QA/QC) samples are required, collect twice the routine amount of sample material, mix thoroughly, and fill two identical sets of sample containers.
6. Fill sample containers to the top with measures taken to prevent soil from remaining in the lid threads prior to being sealed.
7. After sample containers are filled, immediately seal them, chill them, and process them for shipment to the laboratory.

## **Volatile Sample Collection – Sample Collection for Methanol or other Preservative Extraction**

### **General procedures for all volatile sample collection:**

- Soil samples for volatile analysis can be collected using any of the sampling methods described above.
- When collecting soil for volatile sample analysis, always submit a separate non-preserved sample for moisture analysis/dry weight calculation, unless already submitting non-volatile samples from the same location.
- Never composite VOC samples.
- If VOC duplicate, split, or other QA/QC samples are required, collect and containerize samples that are co-located, not composited.
- If VOC samples are required, transfer the sample into a labeled sample container with a stainless steel laboratory spoon, or equivalent, and secure the cap tightly.
- Avoid placing pebbles or other large particles into the sample. To the extent practical, the sample should consist of sand, silt, or clay, with care to avoid rocks or pebbles.
- Ensure that the threads on the sample container and cap are free of soil particles. Wipe with a clean brush or paper towel if needed. The sample container should be open for the shortest time possible to prevent evaporation of the methanol and surrogate solution.
- After soil is placed in methanol or other preservative, it should be gently agitated or swirled so that the soil is immersed in the preservative. Do not shake the sample, as it may cause undue volatilization.

The different methods of collecting volatile samples with field extraction, using methanol or another preservative, are described in general below. Refer to the project QAPP for site-specific information on specific soil and methanol volumes required for the appropriate analytical method:

### **Measuring 10 grams of soil into a VOA vial containing methanol:**

1. “Zero” one 40-milliliter volatile organic analyte (VOA) vial containing 10 milliliters of methanol on a small scale.
2. Use a disposable scoop to collect soil.
3. Very gently, transfer the soil into the vial until 10 grams of soil is weighed. Try not to let any soil drop outside the sample container onto the scale. Immediately cap the vial.
4. Ensure that the methanol does not splash. If methanol splashes or spills from the sample container, discard the container and re-sample.
5. Record the tare weight onto the sample sheet or label.

6. Repeat the process for the second VOA vial containing methanol.
7. Place the samples in a protective sleeve and store on ice until delivery to the laboratory.

Using a sampling coring device to collect soil for VOC analysis:

1. Coring devices (for example, En Core<sup>®</sup> or Terracore<sup>®</sup>) are disposable, and are not to be reused after each sample.
2. Push the core sampler into freshly exposed soil until the sample chamber is filled. Most of these devices deliver approximately 5 grams of soil.
3. Once the core is filled with soil, retrieve the coring device from the soil.
4. Wipe all soil from outside of the sampler. The soil plug should be flush with the mouth of the sampler.
5. If the QAPP requires using a preservative (for example methanol or sodium bisulfate), use the following preservation procedure:
  - a. Place the mouth of the sampler into a pre-tared VOA vial containing the appropriate preservative, and extrude the sample by pushing the plunger down. Immediately cap the VOA vial.
  - b. Place the labeled sample in protective padding and on ice.
6. If the QAPP requires freezing the samples unpreserved, use the following procedure:
  - a. Place the mouth of the sampler into a pre-tared VOA vial containing exactly 5 milliliters of deionized water, and extrude the sample by pushing the plunger down.
  - b. Cap the VOA vial and be sure the soil is below the water level. Gently swirl the vial.
  - c. Repeat the process to collect a second soil vial.
  - d. Immediately place the labeled sample in protective padding and on ice.
  - e. As soon as practical, freeze sample in a freezer or by placing in a cooler containing dry ice.
  - f. When freezing the soil vials, it is recommended that the vials be placed at a 45° angle to reduce the likelihood of vial breakage due to freezing.
7. If the QAPP requires submitting unpreserved, unfrozen samples that were collected using an EnCore device, use the following procedure:
  - a. Immediately place the cap on the open end of the core. Place the capped core inside the foil sample bag. Make sure that the sample bag is labeled.
  - b. Place the sample bag on ice for shipment to the laboratory for analysis within 48 hours.

## **Quality Control:**

The following procedures apply:

- Samples will be packaged, handled, and shipped in accordance with SOP BERS-03 *Sample Management Procedures*.
- Equipment will be operated and used in accordance with the manufacturer's instructions, unless otherwise specified in the site QAPP.
- Equipment examination activities should occur prior to field deployment, and they should be documented.
- An equipment rinsate blank is generally required per matrix, and for each sampling event, to evaluate the potential of cross contamination from sampling equipment. Equipment rinsate blanks will be collected by pouring analyte-free water over the decontaminated sampling equipment.
- Depending on the needs of the project, a field blank may be required per matrix and for each sampling event to evaluate whether contaminants have been introduced into the samples during the sampling process. Field blank samples will be obtained by pouring analyte-free water into a sampling container at the sampling point.

## **Interferences and Potential Problems:**

There are two primary problem areas associated with soil sampling: cross-contamination and improper sample collection.

Cross-contamination can be eliminated or minimized through the use of dedicated sampling equipment. If this is not possible or practical, field personnel will decontaminate sampling equipment as described in the site Sampling and Analysis Plan (SAP). Improper techniques may include using contaminated equipment, disturbing the matrix, compacting the sample, and inadequate homogenization of the samples, any of which can produce non-representative samples.

To safeguard against collecting non-representative soil samples, the following guidelines and techniques should be adhered to during sampling:

- Samples for VOC analysis should be collected before other samples are collected, and should be transferred immediately from the sampling device into the sample container to reduce volatilization. Step-by-step instructions for field extraction and preservation with methanol are described above.
- Anytime a vertical or near vertical surface, such as that which is achieved when shovels or backhoes are used for subsurface sampling, the surface should be dressed to remove the outer smear zone. This is necessary to minimize the effects of cross contamination due to smearing of materials from other levels.

- It is extremely important that soil samples intended for non-VOC analyses be mixed as thoroughly as possible to ensure that each sample is representative of the material sampled. The most common method of mixing is referred to as quartering. Where required by the QAPP, quartering will be performed as follows:
  - a. Divide the material in the sample pan into quarters and mix each quarter individually.
  - b. Mix two quarters to form halves.
  - c. Mix the two halves to form a homogenous matrix.
  - d. Repeat this procedure until the sample is adequately mixed.
  - e. If round bowls are used for sample mixing, stir the material in a circular fashion, reversing direction, and occasionally turning the material over.
- One trip blank per cooler is generally required when submitting samples for VOC analysis. Trip blanks are prepared and sealed by the laboratory. They are transported to the field and returned, unopened, to the laboratory in the same cooler as the samples collected for VOC analysis.
- Methanol blanks may also be required when soil samples designated for VOC analysis are preserved with methanol.
- Blanks will be collected at the frequency and locations specified in the site QAPP. Blanks will be analyzed for the same target analytes as the associated field samples. Each blank will be assigned a unique sample number, and submitted blind to the laboratory.



**BRISTOL ENVIRONMENTAL  
REMEDIATION SERVICES, LLC**

## GROUNDWATER SAMPLING

## STANDARD OPERATING PROCEDURE BERS-02

## Record of Changes

[illegible]



## GROUNDWATER SAMPLING

### STANDARD OPERATING PROCEDURE

**Summary:** Groundwater samples are usually obtained from either temporarily or permanently installed groundwater monitoring wells. In order to obtain a representative groundwater sample, the stagnant water in the well casing and the water immediately adjacent to the well are purged before sample collection. Depending on the needs of the project, purging can be performed either by traditional methods (purging several full well volumes), or by the low stress/low flow method. Once purging is complete, samples are collected using a sampling device that does not affect the integrity or representativeness of the sample.

**Health and Safety:** Sampling activity should only be conducted in accordance with an approved Site Health and Safety Plan. Electric generators must be grounded to prevent possible electrical shock.

**Interferences and Potential Problems:** The primary problems associated with groundwater sampling are the collection of non-representative samples, and sample contamination from equipment or the environment. These can be eliminated or minimized through implementation of strict well purging and sample collection and handling procedures, and by the use of qualified personnel.

To safeguard against collecting non-representative stagnant water, the following guidelines and techniques should be adhered to during sampling:

- Monitoring wells should be pumped or bailed prior to sampling. This should be done in a manner that minimizes alterations to the water chemistry.
- The well should be sampled as soon as possible after purging and stabilization of indicator field parameters.
- Analytical parameters typically dictate whether the sample should be collected through the purging device or through separate sampling equipment.
- Portions of water that have been tested with a field meter probe will not be collected for chemical analysis.
- Excessive pre-pumping of the well should be avoided.

**Personnel Qualifications:** Sampling personnel will be trained and certified as hazardous site workers per Title 29 Code of Federal Regulations, Part 1910.120e [29 CFR 1910.120(e)]. If applicable, additional qualification requirements will be specified by the Bristol Quality Control Manager prior to any on-site sampling activity.

Equipment and Materials: Prior to deployment in the field, the requisite sampling equipment and materials will be identified, secured, and inspected for signs of damage or potential contamination.

- Ideally, purging and sample withdrawal equipment should be completely inert, economical, easily cleaned, reusable, able to operate at remote sites in the absence of power resources, and capable of delivering variable rates for sample collection. Adjustable rate, submersible and peristaltic pumps are preferred. Peristaltic pumps are only effective if groundwater depths are approximately 25 feet below the ground surface or shallower. When sampling for volatile contaminants, a pump that minimizes or eliminates volatilization should be selected. The use of inertial pumps is discouraged because of their tendency to cause greater disturbance during purging and sampling.
- Sampling and purging equipment (e.g., bailers, bladders, pumps, and tubing) should be made from stainless steel, Teflon<sup>®</sup>, polypropylene, or glass.
- The use of 1/4 or 3/8-inch inner diameter tubing is preferred. Clean, pharmaceutical grade tubing should be used in drawing and sampling groundwater. Water level measuring devices should be capable of measuring to 0.01-foot accuracy.
- In addition to groundwater sampling equipment, sampling support equipment may include water level indicators, depth sounder, water quality meter (such as YSI), keys for well caps, organic vapor screening device (such as photoionization detector [PID]), plastic sheeting, tubing, pre-cleaned sample containers, sample preservatives, decontamination supplies and equipment, safety equipment, logbooks, field forms, camera, chain- of-custody forms and seals, coolers and ice packs, and labeling, packaging, and shipping supplies. Sample containers will be of the type and size specified in the governing Quality Assurance Project Plans (QAPPs).

**Field Preparation:** Perform the following steps before any purging or sampling activities:

1. Pre-label and ready all the required sample containers.
2. To the extent known, plan to sample wells in order of increasing contamination.
3. Check the well for security damage or evidence of tampering, and record observations.
4. Record location, time of day, and date in field notebook.
5. Remove locking well cap and well casing cap.
6. Screen well headspace with a PID or equivalent, to determine the presence or absence of volatile organic compounds. Record instrument readings in the field logbook or field form.
7. Lower a water-level measuring device into the well until water surface is encountered and the instrument alarms.

8. Measure distance from water surface to reference measuring point on well casing or protective barrier post, and record in the field logbook or on the field form. If there is no reference point, measure from the top of the steel casing, top of PVC riser pipe, from ground surface, or some other position on the wellhead, and note in the field logbook or field form.
9. Measure the total depth of the well and record in the field logbook or field form. Measure well depth either the day before sampling or after all sampling in that well has been completed. Take care to minimize disturbance of the water column.
10. Calculate the volume of water in the well using the following calculations and data reduction:

Well volume:  $V = 0.041d^2h$

V = volume of one well casing of water in *gallons*

d = inner diameter of the well casing in *inches*

h = total height of the water column in *feet*

Based on this equation, one well volume can be calculated simply by multiplying the height of the water column in feet by the appropriate conversion factor, which is based on the casing diameter as follows:

|                   |        |        |        |        |        |
|-------------------|--------|--------|--------|--------|--------|
| Diameter          | 2-inch | 3-inch | 4-inch | 5-inch | 6-inch |
| Volume (gal/ft.): | 0.1632 | 0.3672 | 0.6528 | 1.02   | 1.4688 |

11. Select the appropriate purging and sampling equipment based on requirements in the site-specific QAPP.

**Purging:** To ensure that a representative groundwater sample is collected, a well is typically purged prior to sample collection. Well purging is accomplished either by using low-flow procedures or removing a prescribed volume of water from the well (usually a minimum of three to five well volumes). During both purging methods, water quality parameters should be monitored for stabilization.

Purging may be performed by using bailers or pumping mechanisms. In general, a pump is preferred over a bailer for purging and sampling because it will not stress the well like dropping a bailer into the well. If using a pump, select a low removal rate in order to not stress the well. Tubing should remain filled with water, so as to minimize possible changes in water chemistry upon contact with the atmosphere.

If possible, avoid purging wells to dryness by slowing the purge rate. If the well has a poor recharge rate and is purged dry, sample the well once the water level has recovered sufficiently to collect the appropriate volumes for all required analyses. Record in the field logbook or on the field form that samples were collected, even though water quality parameters did not stabilize or the required volume of water was not removed.

If water quality parameters have not stabilized after 1 hour of purging, options include continued purging until stabilization is achieved, or collecting samples although stabilization has not been achieved. Record all actions taken in the field logbook or field form.

Once the purging requirements have been met, the groundwater sample can be collected. Collect and dispose of purge water and solid investigation-derived waste (IDW) as prescribed in the site-specific QAPP.

These procedures are used for sampling events that require purging prior to sampling. For some projects, sampling may be performed without purging the well first. Refer to the non-purge sampling procedures.

#### *Low-flow purging*

For low-flow purging and sampling, the Region 1 U.S. EPA Low Flow Guidance Document [*Low Stress (low flow) Purging and Sampling Procedure for the Collection of Ground Water Samples from Monitoring Wells*, July 30, 1996, Revision 2] will be followed, and is summarized below.

1. After the water level and total well depth have been measured, lower the submersible pump or tubing (Teflon, polyethylene, or other approved material) for peristaltic pump slowly (to minimize disturbance) into the well to the middle of the submerged, screened interval of the well, or appropriate depth based on site-specific conditions. Placing the pump or tubing in this manner will reduce the risk of drawing down the water table to below the pump intake, thus preventing the introduction of air into the sample tubing.
2. Before starting the pump, measure the water level and record it on the Groundwater Low Flow Purging Form.
3. Start the pump at its lowest speed setting and slowly increase the speed until discharge occurs. Check water level. Adjust pump speed until there is little or no water level drawdown (less than 0.3 feet). If the minimal drawdown that can be achieved exceeds 0.3 feet, but remains stable, continue purging until indicator field parameters stabilize (described in Number 5, below).
4. Monitor and record water level and pumping rate every 3 to 5 minutes during purging. If a flow rate meter is present, record the pumping rate every 3 to 5 minutes as well. Record any pumping rate adjustments (both time and flow rate). Pumping rates should, as needed, be reduced to the minimum capabilities of the pump to ensure stabilization of indicator parameters. Adjustments are best made in the first 15 minutes of pumping. The final purge volume must be greater than the stabilized drawdown, plus the extraction tubing volume.
5. Monitor indicator field parameters every 3 to 5 minutes during purging, with a calibrated combination type meter (i.e., YSI, etc.). The following field parameters will be monitored: turbidity, temperature, specific conductance, pH, oxidation-

reduction potential (ORP), and dissolved oxygen (DO). All measurements, except turbidity, must be obtained using a flow-through cell. Transparent flow-through cells are preferred. This allows the field personnel to watch particulate buildup within the cell. If the cell needs to be cleaned during purging, continue pumping and disconnect the cell for cleaning. Then reconnect and continue monitoring.

6. Groundwater samples can be collected after the field parameters stabilize within the following limits:
  - Turbidity: +/- 10% for values greater than 1 nephelometric turbidity units (NTUs)
  - DO: +/- 10 %. Note: DO may not stabilize unless using a flow-thru cell. If not using a flow-thru cell, disregard this parameter for the purpose of establishing stability
  - Specific conductance: +/- 3%
  - Temperature: +/- 3%
  - pH: +/- 0.1 pH units
  - ORP: +/- 10 millivolts

Purging is considered complete and sampling may begin when all of the above indicator field parameters have stabilized. Do not change the flow rate of the pump prior to sampling. Remove the flow through cell prior to collecting the groundwater samples, and collect directly from the pump discharge.

#### *General well purging – removing specified volume of water*

During general well purging, a specified minimum volume of water (usually three to five well casing volumes) should be purged prior to sampling. Water temperature, pH, turbidity, DO, ORP, and specific conductance should be periodically measured during purging using a calibrated combination type meter (i.e., YSI, etc.). These parameters should be measured and recorded approximately every three to five minutes, or after each well volume is removed. The sample can be collected after the required volume of water has been purged and the parameters have stabilized within the limits described above in Number 6 of the low-flow purging section.

#### *Purging Methods*

*Pumping mechanisms – peristaltic pumps, submersible pumps, non-contact gas bladder pumps, and suction pumps, etc.*

1. Assemble the pumping unit. For more information on pump assembly and operation, refer to the specific user's manual for the type of pump used.
2. Lower the tubing (peristaltic pump) or pump/tubing assembly (submersible pumps)

into the well to the midpoint of the zone to be sampled. If possible, keep the tubing or pump intake at least 2 feet above the bottom of the well, to minimize mobilization of particulates present in the bottom of the well.

3. Attach a water quality meter to the outlet tubing to monitor water quality parameters.
4. If required, attach a flow meter to the outlet tubing to measure the volume and rate of water purged.
5. Attach the power supply (typically a battery, generator, etc.). Use a ground fault circuit interrupter (GFCI), or ground the generator to avoid electric shock.
6. Start the pump at its lowest speed setting and slowly increase the speed until discharge occurs. Adjust the pump speed until there is little or no water level drawdown (less than 0.3 feet). If the minimal drawdown that can be achieved exceeds 0.3 feet, but remains stable, continue purging until indicator field parameters stabilize.
7. During purging, monitor water quality parameters and water level drawdown.
8. After water parameters have stabilized, disconnect the water quality meter and flow meter, then collect sample.

#### *Bailer purging*

1. Attach the line to the bailer and slowly lower until completely submerged, be careful not to drop the bailer to the water, which would cause turbulence and the possible loss of volatile contaminants.
2. Pull bailer out, while ensuring that the line either falls onto a clean area of the plastic sheeting or that it never touches the ground.
3. Empty the bailer into a pail of known volume (for example, a five-gallon bucket, preferably graduated). Use the volume of the pail to estimate the amount of water removed.
4. During purging, monitor water quality parameters.
5. Remove the required amount of water.
6. If water quality parameters have stabilized, the sample can be collected. If parameters have not stabilized, continue purging until stabilization has been achieved, or collect sample if directed to do so by the project manager.

**Sampling:** Sampling may be accomplished using pumping mechanisms or bailers. Care must be exercised during the use of bailers because of their tendency to disturb sediment, leading to increased turbidity.

*General procedures*

1. If using a pumping mechanism, do not change the flow rate maintained during purging.
2. Remove the water quality and flow rate meters, if used.
3. If using a pumping mechanism, collect non-filtered samples directly from the outlet tubing into the sample bottle. For filtered samples, connect the pump outlet tubing directly to the filter unit. The pump pressure should remain decreased so that the pressure buildup on the filter does not blow out the pump bladder, or displace the filter.
4. For certain projects, sampling may be performed without purging the well first, typically using a bailer. It is preferable to record the water quality parameters (turbidity, DO, specific conductance, temperature, pH, and ORP) before the sample is collected. Non-purge sampling will be performed in accordance with the steps below.
5. If using a bailer, lower the bailer slowly and gently into the well, taking care not shake the casing sides or to splash the bailer into the water. Stop lowering at a point adjacent to the screen. Allow the bailer to fill and then slowly and gently retrieve the bailer from the well, avoiding contact with the casing, so as not to knock flakes of rust or other foreign materials into the bailer. If the bailer comes with a Bottom Emptying Device (BED), place the BED into the bottom of the bailer. Fill the sample containers from the BED. A specific BED for volatile samples is recommended because it reduces the outflow to a very low laminar rate. This device is typically purchased separately from the bailers.
6. Collect samples in appropriate containers in order of volatility, with the most volatile samples collected first. Containers should be either pre-labeled or labeled immediately after sample collection. For collecting volatile samples using the zero-headspace procedure, follow procedures specified at the end of this section.
7. Fill containers slowly (avoid turbulence).
8. Filter and preserve samples as specified in the site-specific QAPP.
9. If duplicate samples, split samples, or other quality assurance/quality control (QA/QC) samples are required, collect them at the same time as the primary sample.
10. Cap sample containers tightly and place into a sample cooler. Samples must be chilled and maintained at a temperature of 4 degrees Celsius. Do not allow samples to freeze.
11. Replace the well cap.
12. Log all samples in the field notebook or on field forms.
13. Package samples and complete requisite paperwork.
14. Dispose of all liquid and solid IDW in accordance with project planning documents.



*Volatile sampling using zero-headspace procedure*

1. Open the sample vial, set cap in clean place, and fill the vial just to overflowing. Do not rinse the vial or allow excessive overflowing. There should be a meniscus on the top of the filled vial.
2. Check that the cap has not been contaminated and carefully cap the vial. Slide the cap directly over the top and screw down firmly. Do not over tighten because the cap may break.
3. Invert the vial and tap gently. It is imperative that no air is entrapped in the sample vial. If an air bubble appears that is smaller than approximately 1.0 millimeter, the sample is still viable. If the bubble(s) are larger, discard the sample and begin again.
4. Place the vial in a protective foam sleeve, and then place into the cooler.

**Quality Control:** The following procedures apply:

- Samples will be packaged, handled, and shipped as prescribed in BERS-03 *Sample Management Standard Operating Procedure*.
- Equipment will be operated and used in accordance with the manufacturer's instructions, unless otherwise specified in the site-specific QAPP.
- Equipment examination activities should occur prior to field deployment, and they should be documented. It is especially important to check that the correct number and type of sample bottles are being sent/taken to the field prior to starting the field activities.
- Depending on the needs of the project, if using non-disposable equipment, collect an equipment rinsate blank to evaluate the potential for cross contamination from the purging or sampling equipment. Collect equipment rinsate blanks by pouring analyte-free water over the decontaminated sampling equipment.
- Depending on the needs of the project, a field blank may be required per matrix and for each sampling event to evaluate whether contaminants have been introduced into the samples during the sampling process. Field blank samples will be obtained by pouring laboratory-grade, certified organic-free water (for organics) or deionized water (for metals) into a sampling container at the sampling point.
- One trip blank per cooler is required when submitting samples for volatile organic analysis. Trip blanks for water and soil samples are prepared and sealed by the laboratory. They are transported to the field and returned, unopened, to the laboratory in the same cooler as the samples collected for volatile organic compound (VOC) analysis.
- Blanks will be collected at the frequency and locations specified in the site-specific QAPP. Blanks are analyzed for the same target analytes as the associated field samples. Each blank receives a unique sample number and is submitted blind to the laboratory.



**BRISTOL ENVIRONMENTAL  
REMEDiation SERVICES, LLC**

## SAMPLE MANAGEMENT

## STANDARD OPERATING PROCEDURE BERS-03

## Record of Changes

[illegible]



## SAMPLE MANAGEMENT

### STANDARD OPERATING PROCEDURE

**Method Summary:** To ensure the quality and integrity of analytical data, samples will be managed in accordance with rigorous sample handling, shipping, and custody protocols at all times. Pertinent protocols will be determined prior to initiation of field sampling activity and will apply to sampling, transport, and analysis activities.

**Health and Safety:** Sampling activity should only be conducted in accordance with an approved Site Health and Safety Plan.

**Interferences and Potential Problems:** Improper sample management may result in a number of problems, including, but not limited to:

- Inability to collect samples during the field event due to lack of appropriate sample containers and/or preservatives.
- Contamination and/or loss of samples or sample constituents through improper storage and handling, tampering, or breakage.
- Inability to validate resulting data.
- Development of erroneous conclusions regarding site contamination based on inaccurate data and/or problems correlating data and sample locations at the site.
- Mishandling of residual sample material following analysis.

**Personnel Qualifications:** Sample management personnel will be trained and certified as hazardous site workers per Title 29 Code of Federal Regulations, Part 1910.120(e) [29 CFR 1910.120(e)] and trained in applicable DOT sample shipping regulations of 49 CFR Part 172, Subpart H. If applicable, additional qualification requirements will be specified in the site-specific Quality Assurance Project Plan (QAPP) and met by designated personnel.

**Equipment and Materials:** Equipment selection will be based on the objectives of the sampling program and the analytes of concern. Prior to deployment in the field, the requisite sampling equipment and materials will be identified, secured, and inspected for signs of damage or potential contamination.

**Sample Identification and Labeling:** Sample identification and labeling protocols will follow the procedures specified in the governing program QAPP.

Each collected sample will be assigned a unique sample identification number. The designated sample number will be included on the sample label and referenced on associated sample tags, field logbooks, chain-of-custody forms, analysis request forms, and all data reports related to the samples.

To prevent misidentification of samples, the field team will affix legible labels to each sample container. The labels will be sufficiently durable, and an indelible pen will be used to record data on the labels, so that sample identification information remains legible even when wet. Markers should never be used for sample labeling, as they can be a source of volatile compounds and potential contamination of the sample. Additional labeling requirements will be presented in the site-specific QAPP.

Information that is generally included on the container label and/or sample tag includes:

- Sample identification number;
- Sample collector's name or initials;
- Date and time of sample collection;
- Chemical/physical preservatives used;
- Type of sample (composite, grab, filtered); and
- Analytical parameters requested

**Sample Containers and Coolers:** Sample containers will be selected, prepared, cleaned, and controlled in accordance with EPA Office of Solid Waste and Emergency Response (OSWER) Directive #9240.0-05A *Specifications and Guidance for Contaminant-Free Sample Containers* (EPA 540/R-93/05 1, December 1992), and as specified in the governing program QAPP. In advance of each sampling event, the subcontract laboratory should prepare a complete set of precleaned sample containers.

Prior to field activity, field personnel will implement the following steps:

1. Check all sample containers against the specifications of the site-specific QAPP. Ensure that the sample containers and caps are in good condition and free of obvious contamination, constructed of the appropriate material (i.e., plastic or glass), contain appropriate preservative solutions, and will hold sufficient volume for planned analyses, if specified.
2. Verify that sample identification labels are properly affixed to each container.
3. Verify that an adequate quantity of each type and volume of sample container is available for the anticipated environmental and quality control samples. Verify that extra containers are readily available to field staff as contingency for damaged or potentially contaminated containers, and for collecting samples of opportunity.
4. Ensure that containers and coolers are stored in clean areas to prevent exposure to fuels, solvents, and other potential contaminants.

**Sample Collection:** Field personnel will collect samples as prescribed in the governing QAPP. Samples should be transferred in the field from the sampling equipment directly into

a container that has been specifically prepared for that sample (based on the analytes of concern, preservation requirements, and the type of analysis to be performed).

To minimize the potential for cross-contamination and loss of sample constituents, sample fractions should be collected and containerized in the order of volatilization sensitivity of the analytes of interest. The following sample collection order is recommended:

- Volatile organic compounds (VOCs)
- Purgeable organic carbon
- Purgeable organic halogens
- Total organic halogens
- Total organic carbon
- Extractable organic compounds
- Metals
- Phenols
- Cyanide
- Sulfate and chloride
- Turbidity
- Nitrate and ammonia
- Radionuclides
- Ignitability
- Corrosivity
- Reactivity

As the samples are being collected, or immediately thereafter, the field sampling team will document the date and time of sample collection, pertinent field information (e.g., sampling depth), and the identity of sampling personnel, on each container label. Additional detail on the sampling event may be documented in the site logbook as appropriate.

**Sample Custody:** BERS will ensure the integrity and security of all samples under their control, using a stringent chain-of-custody protocol. This will be supplemented as needed to meet all work assignment requirements.

During the sampling event, field personnel will prepare a chain-of-custody form documenting each sample collected as follows:

- Sample numbers, date and time of collection, sampling location, name of the person who collected the samples, preservatives used, and the analyses requested.
- Document each sample transfer on the custody sheet. Ensure that this form remains with the samples until they arrive at, and are processed by, the laboratory.
- When samples are relinquished to a commercial carrier for transport to the laboratory, sign the chain-of-custody form under “Relinquished By,” enter the name of the carrier organization under “Received By,” and document the date and time of transfer. Upon receipt of the samples, the laboratory sample custodian will similarly sign and date the chain-of-custody form.

**Under no circumstance is there to be a break in custody.**

**Sample Packaging:** Unless otherwise specified in the site-specific QAPP, field personnel will implement the following steps when packaging environmental samples for shipment:

- Tighten all sample lids. Verify that all containers are labeled and intact. Verify that all container labels are secure, legible, and complete.
- Bag samples individually in appropriate-sized plastic bags (e.g., Ziploc<sup>®</sup>) and seal. Up to 3 VOC vials may be packed together in container bags.
- Secure and tape the drain plug on the cooler with fiber or duct tape.
- Spread inert packing material (rubber foam, air pillows, or “bubble” wrap) in the bottom of the bag inside the cooler and place sample bags on top of the packing material.
- Include a temperature blank (a small container filled with water) to be used by the laboratory to determine the internal temperature of the cooler upon receipt at the laboratory.
- Place ice packs (e.g., blue ice) into cooler. If ice packs are unavailable, place ice into doubled heavy-duty polyethylene bags and seal with tape. Put double-bagged ice on top of, and in between, samples. Fill in remaining space with packing material.
- Place the chain-of-custody record into a plastic sealable bag (e.g., Ziploc), seal the bag, and tape it to the inside of the cooler lid.
- Close the cooler and tape the top of the cooler shut. Affix custody seals to the top and sides of the cooler, such that the cooler cannot be opened without breaking at least one seal.
- Mark the cooler with “This End Up” and arrows to indicate the proper upward position.
- Tape a label containing the name and address of the destination to the outside of the cooler.

**Sample Scheduling, Delivery, and Holding Times:** In work assignments where analytical services are procured from a subcontractor laboratory, the laboratory will be required to designate a point of contact (POC) for both normal business hours, and for emergency situations during off-hours. In addition, the laboratory will be required to designate a sample custodian, who will be notified by the BERS field sampling supervisor each time samples are shipped.

Unless otherwise approved, samples will be delivered to, and received by, the laboratory within 24 hours of collection.

Sample holding time tracking begins with the collection of samples, and continues until the analysis is complete. The site-specific QAPP will specify holding time requirements for each analyte of interest to the project.

**Quality Control:** No additional QC procedures apply.

**Data Management and Records Management:** Sampling records will be generated and maintained as prescribed in this procedure and the governing QA plans. Sampling data will be documented on field data sheets or in the logbooks.

(Intentionally blank)





**BRISTOL ENVIRONMENTAL  
REMEDiation SERVICES, LLC**

## FIELD MEASUREMENT AND TEST EQUIPMENT

## STANDARD OPERATING PROCEDURE BERS-04

## Record of Changes

[illegible]



## FIELD MEASUREMENT AND TEST EQUIPMENT

### STANDARD OPERATING PROCEDURE

**Summary:** Various types of instruments are used to measure the physical and chemical characteristics of a sample in the field. In general, field measurement and test equipment (M&TE) are maintained and operated according to the manufacturer's instructions specific to each instrument. Field M&TE are inspected for function and damage on a regular basis and prior to each use. All findings are recorded in the appropriate logbook. Field M&TE are calibrated in accordance with the manufacturer's specifications. Calibrations are checked on a regular basis and prior to and after use in the field. When daily calibrations are required, calibrations and/or checks are performed at the beginning and end of the day, and the results are recorded in the field logbook. When daily calibrations are not required during field use, checks against appropriate standards are performed.

**Health and Safety:** Field activities will only be conducted in accordance with an approved Site Health and Safety Plan.

**Interferences and Potential Problems:** When multiple measurements are taken from the same sample material, the order in which the measurements are made becomes very important. Conductivity may be affected by temperature of the measured solution; therefore, temperature of the sample should be read first, so that appropriate adjustments can be made in accordance with the manufacturer's instructions.

**Personnel Qualifications:** Field personnel will be trained and certified as hazardous site workers per Title 29 Code of Federal Regulations, Part 1910.120(e) [29 CFR 1910.120(e)]. If applicable, additional qualification requirements will be specified in the site Quality Assurance Project Plan (QAPP).

**Equipment and Materials:** Prior to deployment in the field, the appropriate equipment and materials will be identified, secured, and inspected for signs of damage or potential contamination. Manufacturer's instructions and specifications for each instrument used will be maintained in the project files. Materials used for calibration of instrumentation, such as standard solutions, must be traceable to relevant, recognized performance standards.

**Planning Considerations:** Procedures used for the maintenance and use of field equipment, including those performed by subcontractors and suppliers, will be outlined preceding field activities and in accordance with the procedures outlined in this SOP. Equipment must be inspected prior to use in the field for damage and function. Calibration and maintenance of field equipment will be performed according the manufacturer's instructions for that particular instrument. The required frequency of calibration varies between instruments. While some instrumentation must be calibrated only annually or semi-annually, other instrumentation must be calibrated daily during use in the field. Instrumentation that does not require field calibration usually requires a check against a standard. Attention should be paid

to specific requirements for each instrument used in the field, and it is important to remember that the requirements for each instrument may differ.

**Instructions for the Maintenance and Use of Field Equipment:** Refer to the following sections for instructions on the proper calibration, maintenance, and use of field instrumentation used to measure physical/chemical properties of sample material:

**Multi-parameter Water Quality Meter:** Many water quality meters are capable of measuring several parameters, such as temperature, conductivity, pH, dissolved oxygen (DO), and oxygen reduction potential (ORP). The following sections provide general instructions for calibrating each parameter. The field personnel will adhere to the calibration instructions for the each instrument used.

## **Temperature**

Temperature, defined as a measure of hotness or coldness on a defined scale, is measured using a thermometer. Three types of thermometers are commercially available: digital (thermocouple) thermistor; glass bulb, mercury-filled thermometer; and bi-metal strip dial indicator thermometer.

### *Calibration*

Thermometers will be calibrated in accordance with the manufacturer's instructions or calibrated semi-annually against a National Institute of Standards and Technology (NIST)-certified thermometer. Thermistors should be checked against a mercury bulb thermometer in water prior to use, and should agree within  $\pm 0.5^\circ$  degree Celsius ( $^\circ\text{C}$ ).

### *Maintenance*

All thermometers should be inspected regularly and prior to use for leaks, cracks, and function.

### *Use*

Measurements should be made in situ, when possible. To measure the temperature of sample material, perform the following steps:

1. Clean the probe with deionized water, and immerse into the sample.
2. Swirl the thermometer in the sample.
3. Allow the thermometer to equilibrate with the sample.
4. Suspend the thermometer away from the sides and bottom to observe the reading.
5. In a logbook, record the reading to the nearest  $0.5^\circ \text{C}$ .
6. Report results to the nearest  $0.5^\circ \text{C}$ .

**Conductivity:** Conductivity, the quality or power of conducting or transmitting, is typically measured using the Wheatstone bridge meter. Conductivity is measured in millisiemens per centimeter (mS/cm) at 25° C. While the sample temperature may be lower, nearly all conductivity meters will convert specific conductance (which is not corrected for temperature) to conductivity.

### *Calibration*

Conductivity will be calibrated in accordance with the manufacturer's instructions. During use in the field, checks against a one-point standard will be performed to ensure the accuracy of the meter, and results will be recorded in a field logbook. The following steps will be implemented both before and after use of the meter to measure the conductivity of sample material in the field:

1. Check and record the temperature of the standard solutions.
2. Rinse the probe with analyte-free water before immersing it in the standards solution.
3. Turn the probe on, immerse it in the standard solution, and record the results.
4. If the meter is not accurate to within  $\pm 10\%$  of the standards, correct the problem before proceeding.

### *Maintenance*

All conductivity meters should be inspected regularly and prior to use for damage and function. Conductivity sensors may become fouled with minerals or other materials, and may require cleaning in the field. Cleaning is accomplished by passing a nylon brush along the sensor surface in a light scrubbing motion, until a metallic shine appears on the sensor. Follow up the cleaning with a fresh or deionized water rinse. DO NOT use a metal brush to clean the sensor surface.

### *Use*

1. Collect the sample and record its temperature.
2. Correct the instrument's temperature adjustment to the temperature of the sample (if necessary).
3. Immerse the probe in the sample. Keep the probe away from the sides and bottom of the container, and ensure that the sensor is in full contact with the sample.
4. Record the results in a logbook.
5. Rinse the probe.
6. Report results to the nearest ten units for readings below 1,000 mS/cm at 25° C and the nearest one hundred units for readings above 1000 mS/cm at 25° C.

**Hydrogen Ion Concentration (pH):** The pH of a solution is defined as the negative logarithm of the effective hydrogen ion concentration in gram equivalents per liter. The pH is used to measure acidity and alkalinity on a scale ranging from 0 to 14, with 7 representing neutrality. Orion and YSI Water Quality Monitoring System meters are examples of commercially available meters used to measure the pH of liquid-state material.

### *Calibration*

Any pH meter will be calibrated in accordance with the manufacturer's instructions. During use in the field, a two-point or three-point standard will be used to ensure the accuracy of the meter. Results will be recorded in a field logbook. The expected pH of the sample to be collected, estimated from either historical data or by using four-color pH paper, should fall between the two buffering points. Both prior to and after use in the field, the following procedures should be followed as a minimum:

1. Remove the meter from storage and allow it to equilibrate to ambient temperature.
2. Select either pH 4 and pH 7, or pH 7 and pH 10, as the appropriate standard solutions as described above.
3. Use a thermometer to determine the temperature of the buffering solutions, and record the temperature.
4. Rinse the probe with analyte-free water, and immerse it into the pH 7 buffer and set the meter to 7. If the solution temperature is not at 25°C, a table with corrected pH values can be found on the calibration solution bottle or in the operations manual.
5. Rinse the probe with analyte-free water and immerse it into the second buffer, and record the reading.
6. Rinse and store the probe in a container filled with analyte-free water.

### *Maintenance*

All pH meters should be inspected for damage and function regularly and prior to use. During use, periodically check the calibration of the meter by rinsing it with analyte-free water and immersing it into the pH 7 buffer solution.

### *Use*

Follow these steps when measuring the pH of a sample:

1. If measuring temperature, record temperature prior to measuring pH.
2. Immerse the probe in the sample, keeping it away from the sides and bottom of the container. Allow the probe to equilibrate with the sample material.
3. With the probe suspended away from the container surface, record the pH.
4. Rinse the probe with analyte-free water and store in a container filled with analyte-free

water until the next sample is ready.

5. Record results to the nearest 0.1 Standard Unit (SU).

### *Storage*

After use, rinse the unit with fresh water or Alconox<sup>®</sup>, followed by fresh water, at contaminated sites. Leave a small amount (20mL) of pH 4 solution in the storage cup before sealing the unit in order to keep the pH sensor moist during storage.

**Dissolved Oxygen (DO):** The membrane/electrode (ME) is the most commonly used instrument for measuring the dissolved oxygen present in a sample.

### *Calibration*

Calibrate the DO probe according to the manufacturer's instructions, either in air-saturated water, or in a water-saturated air environment.

### *Maintenance*

The DO probe should be inspected regularly and prior to use for damage and function. The membrane of the DO meter should be inspected for air bubbles, holes, and dryness. If the membrane is dry, replace and soak it in analyte-free water prior to calibration of the meter. If the metallic sensor is discolored, or does not appear shiny, use the fine-grit sandpaper (supplied with the DO sensor replacement kit) and buff the metal surface in a circular pattern until the surface shines. Rinse the sensor with deionized water before installing a new membrane.

### *Use*

When measuring DO in situ with a field probe, follow these steps:

1. Allow the DO reading to stabilize.
2. Read the dial to the nearest 0.1 mg/L, and record the measurement.

**Oxygen Reduction Potential (ORP):** ORP, also known as redox potential, is the tendency of a chemical species to acquire electrons and thereby be reduced. Each species has its own intrinsic reduction potential; the more positive the potential, the greater the species' affinity for electrons and tendency to be reduced.

### *Calibration*

Calibrate the ORP probe according to the manufacturer's instructions in a standardized calibration solution. The ORP is affected by temperature. Refer to the calibration solution or operations manual to correct for temperature during calibration.

### *Maintenance*

The ORP probe should be inspected regularly and prior to use for damage and function.

### *Use*

When measuring ORP in situ with a field probe, follow these steps:

1. Immerse the probe in the sample, keeping it away from the sides and bottom of the container. Allow the probe to equilibrate with the sample material.
2. With the probe suspended away from the container surface, record the ORP to the nearest 1.0 millivolt.
3. Rinse the probe with analyte-free water and store in a container filled with analyte-free water until the next sample is ready. Do not store the unit in deionized water.

**Turbidity Meter:** A nephelometer/turbidimeter is used to measure the turbidity of a liquid sample by determining how much light can pass through it. The Hach® Turbidimeter is the most commonly used commercially available meter for measuring the turbidity of a sample. Turbidity is measured in nephelometric turbidity units (NTUs).

### *Calibration*

Calibration of turbidity meters will be performed in accordance with manufacturer's instructions. Any turbidity meter must be calibrated at both the beginning and end of the day during use in the field, and results will be recorded in a field logbook. The following procedures will be used to calibrate a turbidity meter in the field:

1. Turn the meter "ON" and allow 2 minutes for the lamp to stabilize.
2. Rinse the sample cell with organic-free or deionized water.
3. To "zero" the calibration, fill the cell to the fill line with organic-free or deionized water and then cap the cell.
4. Use lens paper to wipe off excess water and streaks from the outside of the cell.
5. Open the cover and insert the cell (arrow to the front) into the unit and close the cover.
6. Press "Blank" and wait for the "light bulb" icon to go off. Record the reading.
7. Hach turbidity meters require calibration with known standards. Refer to the operations manual for information on calibrating the meter.
8. Using the Gelex Turbidity Standards, repeat steps 4, 5, and 6. Record all findings.

### *Maintenance*

Turbidity meters should be inspected regularly and prior to use for damage and function. During use, periodic checks should be performed using the standards to ensure continued proper calibration of the instrument. If error codes appear on the unit display, refer to the owner's manual to resolve the error.

### *Use*

Follow these steps to measure the turbidity of a sample:

1. Pour sample material into the cell to the fill line and replace the cap on the cell.
2. Wipe excess water and any streaks from the outside of the cell with lens paper.
3. Place the cell inside the measurement chamber with the arrow towards the front and close the cover.
4. Press "READ" and wait for the "light bulb" icon to turn off
5. Record the reading.
6. Empty the cell and rinse with organic or analyte-free water.

**Quality Control:** The following procedures apply:

- Equipment will be operated and used in accordance with the manufacturer's instructions, unless otherwise specified in the site-specific work plan or its equivalent.
- Equipment examination activities will occur prior to field deployment, and they should be documented.

**Calculations and Data Reduction:** Does not apply.

**Data Management and Records Management:** Equipment calibration and maintenance records will be generated and maintained as prescribed in the governing QAPPs.



(Intentionally blank)



**BRISTOL ENVIRONMENTAL  
REMEDIATION SERVICES, LLC**

## EQUIPMENT DECONTAMINATION

## STANDARD OPERATING PROCEDURE BERS-05

## Record of Changes

[illegible]



## EQUIPMENT DECONTAMINATION STANDARD OPERATING PROCEDURE

**Summary:** Disposable tools and equipment should be used when possible. However, where non-disposable items are used, appropriate decontamination will be accomplished according to the type of equipment being used and the type of samples being collected. In general, field equipment will be decontaminated by means of the following steps:

1. Perform non-phosphate detergent and tap water wash, using a brush if necessary.
2. Perform tap-water rinse.

When sampling for trace organic compounds, the following step will be added:

3. Perform deionized/distilled water rinse.

**Health and Safety:** Field activities should only be conducted in accordance with an approved Site Health and Safety Plan. Decontamination hazards and precautions include the following:

- Hazardous substances may be incompatible with decontamination materials. For example, the decontamination solution may react with contaminants to produce heat, explosion, or toxic products. Also, vapors from decontamination solutions may pose a direct health hazard to workers by inhalation, contact, fire, or explosion. The Site Health and Safety Plan will provide procedures and identify responsibilities to ensure that incompatible materials are identified and segregated from each other.
- The Site Health and Safety Plan will specify the use of personal protective equipment (PPE) that is appropriate for both the contaminants of concern and the decontamination chemicals used. The PPE selection will take into account that decontamination materials may degrade protective clothing or equipment, and that some solvents can permeate protective clothing.
- Solvent rinsing operations will be performed in well-ventilated areas.
- Investigation-derived waste (IDW) generated from decontamination activities will be managed as prescribed in SOP BERS-09: *IDW Management*.
- Material Safety Data Sheets (MSDS) will be kept with all decontamination solvents or solutions as required by the Hazard Communication Standard.
- Phosphate-containing detergents will not be used in jurisdictions where they are banned.

**Interferences and Potential Problems:** Potential problems related to equipment decontamination can be eliminated by the use of appropriate materials, reagents, and techniques.

- The use of distilled and/or deionized water commonly available from commercial vendors may be acceptable for decontamination of sampling equipment.

- The use of an untreated potable water supply is not an acceptable substitute for tap water. Tap water may be used from any municipal or industrial water treatment system.
- If acids or solvents are utilized in decontamination, they raise health and safety and waste disposal concerns.
- Washing complex and sophisticated sampling equipment with acids or solvents can damage the equipment.
- If not used immediately, cleaned equipment will be stored to prevent recontamination.
- PVC and plastic items will not be rinsed with solvents.

**Personnel Qualifications:** Field personnel will be trained and certified as hazardous site workers per Title 29 Code of Federal Regulations, Part 1910.120(e) [29 CFR 1910.120(e)]. If applicable, additional qualification requirements will be specified in the site Quality Assurance Project Plan (QAPP).

**Equipment Requirements:** Prior to deployment in the field, the requisite sampling equipment and materials will be identified, secured, and inspected for signs of damage or potential contamination. Decontamination equipment, materials, and supplies are generally selected based on availability. Other considerations include the ease of decontaminating or disposing of the equipment.

The following standard materials and equipment are recommended for decontamination activities:

- Non-phosphate detergent.
- Tap water.
- Distilled/deionized water
- Pesticide grade solvent
- Long- and short-handled brushes
- Bottle brushes
- Drop cloth/plastic sheeting
- Paper towels
- Plastic or galvanized tubs or buckets
- Pressurized sprayers (H<sub>2</sub>O)
- Solvent sprayer with Teflon nozzle
- Aluminum foil
- Plastic sheeting

- PPE
- Trash bags
- Trash containers
- 55-gallon drums
- Metal/plastic buckets/containers for storage and disposal of decontamination solutions.

The appropriate materials and equipment will be selected as needed on a site-specific basis.

**Planning Considerations:** Equipment decontamination activities, including those performed by subcontractors and suppliers, will be planned in advance of field activities and in consultation with program health and safety personnel.

**Decontamination:** Depending on the nature of the work, field equipment requiring decontamination may include heavy equipment, downhole equipment, sampling equipment, and groundwater pumping equipment.

**Heavy Equipment Decontamination:** Heavy equipment includes the drilling rig and backhoe. Field personnel will implement the following steps to decontaminate heavy equipment:

1. Set up a decontamination pad that is large enough to fully contain the equipment to be cleaned. Use one or more layers of heavy plastic sheeting to cover the ground surface.
2. Spray areas of the equipment that may have been exposed to contaminated soils using steam or high-pressure sprayer and detergent. Be sure to spray down all surfaces, including the rear area of the undercarriage.
3. Rinse the equipment with potable water.
4. Remove equipment from the decontamination pad and allow to air dry.

**Downhole Equipment Decontamination:** Downhole equipment includes hollow-stem augers and drill pipes. Well casings and screens will be decontaminated as described under “Sampling Equipment”. Field personnel will implement the following steps to decontaminate downhole equipment:

1. Set up a centralized decontamination area, if possible. This area should be set up to contain contaminated rinse waters, and to minimize the spread of airborne spray.
2. Set up a “clean” area upwind of the decontamination area to receive cleaned equipment for air drying. At minimum, clean plastic sheeting must be used to cover the ground, tables, or other surfaces where decontaminated equipment is to be placed.
3. Wearing the required PPE, use a high-pressure sprayer or steam unit and detergent to clean the contaminated equipment. Aim downward to avoid spraying outside the decontamination area. Be sure to spray inside corners and gaps. If necessary, use a brush to dislodge dirt or debris.

4. Rinse the equipment using potable water.
5. Remove the equipment from the decontamination area and place in the clean area to air dry.
6. Cover the equipment to prevent contamination if the equipment is not used immediately.
7. Collect all contaminated waters, plastic sheeting, and disposable gloves, boots, and clothing in the designated containers. Receptacles containing contaminated items must be properly labeled for disposal. Containerize liquids and solids separately.

**Sampling Equipment Decontamination:** Sampling equipment includes split spoon samplers, spatulas, compositing bowls, and other utensils that come into direct contact with samples.

Field personnel will collect disposable sampling equipment in the designated containers and dispose of them as prescribed in the Site Health and Safety Plan and SOP BERS-09: *IDW Management*. Field personnel will implement the following steps to decontaminate non-disposable equipment:

1. Set up a decontamination line on plastic sheeting. The decontamination line should progress from dirty to clean, and end with an area for drying decontaminated equipment. At minimum, use clean, plastic sheeting to cover the ground, tables, or other surfaces on which decontaminated equipment will be placed. Set up a containment system for collecting wash/rinse waste.
2. Wash the item thoroughly in a bucket of soapy water. Use a stiff-bristle brush to dislodge dirt or debris. Before washing, disassemble items that might trap contaminants internally. Do not re-assemble until decontamination is complete.
3. Rinse the item in potable water. Rinse water should be replaced as needed, generally when cloudy.
4. Allow to air dry.
5. Collect all contaminated waters, plastic sheeting, and disposable gloves, boots, and clothing in the designated containers. Receptacles containing contaminated items must be properly labeled for disposal. Liquids and solids must be drummed separately.

**Groundwater Sampling Pumping Equipment Decontamination:** Field personnel will implement the following steps to decontaminate sampling pumps:

1. Set up a decontamination area and a separate clean storage area using plastic sheeting to cover the ground, tables, and other porous surfaces where decontaminated equipment will be placed. Set up three clean containers of the appropriate size and shape for immersing the pump assembly. Fill the first container with dilute, non-foaming soapy water, and the second with potable water. Use the third container for waste discharge.

2. If decontaminating an electric submersible pump (e.g., Grundfos® Redi-Flo), remove the bottom screw plug to flush the cooling water. Replace this water with deionized water after the decontamination process is complete.
3. Set up the pump assembly in the same configuration as used for sampling. Submerge pump intake and all downhole wetted parts (tubing, piping, and foot valve) in the soapy water container. Place the discharge outlet in the waste container above the level of wastewater. Pump soapy water through the pump assembly until it discharges to the waste container.
4. Move the pump assembly to the rinse water container while leaving discharge outlet in the waste container. Ensure that all downhole wetted parts are immersed in the potable water rinse. Pump potable water through the pump assembly until it runs clear.
5. Pump a sufficient amount of analyte-free water through the hose to flush out the tap water, then purge with the pump in reverse mode. Rinse the outside of the pump using analyte-free water. Decontaminate the discharge outlet by hand following the steps for decontamination of sampling equipment.
6. Remove the decontaminated pump assembly to the clean area and allow to air-dry.
7. Cover intake and outtake orifices with aluminum foil to prevent the entry of airborne contaminants or particles.
8. Place pump in clean plastic bag.

**Quality Control:** The following procedures apply:

- Equipment will be operated and used in accordance with the manufacturer's instructions, unless otherwise specified in the site-specific work plan or its equivalent.
- Equipment examination activities should occur prior to field deployment, and should be documented.
- After decontamination activities, the field personnel should make a record of the equipment type, date, time, and method of decontamination in the field logbook.
- If sampling equipment requires the use of plastic tubing, dispose of it as contaminated. Replace with clean tubing before conducting additional sampling.

**Calculations and Data Reduction:** Does not apply.

**Data Management and Records Management:** Generate and maintain decontamination records as prescribed in the governing QAPPs.

(Intentionally blank)





**BRISTOL ENVIRONMENTAL  
REMEDIAL SERVICES, LLC**

## WATER LEVEL MEASUREMENT

# STANDARD OPERATING PROCEDURE BERS-08

## Record of Changes

[illegible]

## WATER LEVEL MEASUREMENT STANDARD OPERATING PROCEDURE

**Purpose and Scope:** The purpose of this document is to provide sufficient and appropriate instructions for the determination of the depth-to-water and floating chemical product (i.e., gasoline, kerosene) in an open borehole, cased borehole, monitoring well, or piezometer.

**Summary:** Prior to measurement, water levels in piezometers and monitoring wells are allowed to stabilize for a minimum of 24 hours after well construction and development. A survey mark is placed on the casing for use as a reference point for measurement. The distance from water surface to reference point on well casing is measured at least twice and recorded.

**Health and Safety:** Field activities should only be conducted in accordance with an approved Site Health and Safety Plan.

**Interferences and Potential Problems:** Generally, water level measurements taken in boreholes, piezometers, or monitoring wells are used to construct water table or potentiometric surface maps, and to determine flow direction, as well as many other aquifer characteristics. Situations that may impact the accuracy of water level measurements include:

- The magnitude of the observed changes between wells appears too large;
- Atmospheric pressure changes;
- Aquifers that are tidally influenced;
- Aquifers affected by river stage, impoundments, and/or unlined ditches;
- Aquifers stressed by intermittent pumping of production wells;
- Aquifers being actively recharged due to precipitation event;
- Occurrence of pumping; and
- During storm events over a shallow aquifer where recharge is rapid.

Additional sources of error may include the following:

- The chalk used on steel tape may contaminate the well.
- Cascading water may obscure the water mark, or cause it to be inaccurate.
- Many types of electric sounders use metal indicators at 5-foot intervals around a conducting wire. To ensure accuracy, these intervals should be checked with a survey tape (preferably with units divided in hundredths of a foot).

- If there is product or oil present on the water, it can insulate the contacts of the probe on an electric sounder, or give false readings due to thickness of the oil. If this situation is suspected, it is recommended that interface probes be used to determine the thickness and density of the oil layer in order to determine the correct water level.
- Turbulence in the well and/or cascading water can make water level determination difficult with either an electric sounder or steel tape.

**Personnel Qualifications:** Field personnel will be trained and certified as hazardous site workers per Title 29 Code of Federal Regulations, Part 1910.120(e) [29 CFR 1910.120(e)]. If applicable, additional qualification requirements will be specified in the site-specific Quality Assurance Project Plan (QAPP) and will be met.

**Equipment and Materials:** Prior to deployment in the field, the requisite sampling equipment and materials will be identified, secured, and inspected for signs of damage or potential contamination.

There are a number of devices that can be used to measure water levels. The device must be capable of attaining an accuracy of 0.02 feet, and calibrated on a regular basis.

Field equipment for performing water level measurements include:

- Air monitoring equipment (e.g., photoionization detector [PID] or flame ionization detector [FID])
- Well depth measurement device
- Electronic water level indicator
- Metal tape measure
- Chalk
- Ruler
- Watch
- Logbook
- Paper towels
- Groundwater water level data forms
- pH meter (optional)
- Specific conductivity meter (optional)
- Thermometer (optional).

**Site Preparation:** The following steps will be followed before measurement activities are performed:

- Determine the extent of the sampling effort, the sampling methods to be employed, and the types and amounts of equipment and supplies needed.
- Obtain necessary sampling and monitoring equipment.
- Decontaminate or pre-clean equipment, and ensure that it is in working order.
- Perform a general site survey prior to site entry in accordance with the Site-Specific Health and Safety Plan.
- Identify and mark all sampling locations.

**Water Level Measurement:** A survey mark should be placed on the north side of the casing for use as a reference point for measurement. Generally, the reference point is marked on the top of the well casing, and is established at the time the well is surveyed. The measuring point should be documented in the site logbook and on a groundwater level data form. Every attempt should be made to notify future field personnel of such reference points in order to ensure comparable data and measurements.

Prior to measurement, water levels in piezometers and monitoring wells should be allowed to stabilize for a minimum of 24 hours after well construction/development. In low-yield situations, recovery may take longer. Measurements should be made to the closest 0.01 feet.

The following procedures will be followed to determine groundwater elevation:

1. Make sure that water level measuring equipment is in good operating condition.
2. To the extent known, measure wells in order of increasing contamination.
3. Clean all equipment entering the well.
4. Remove locking well cap, note well ID, time of day, elevation (top of casing) and date in site logbook or an appropriate groundwater level data form.
5. Remove well casing cap.
6. If required by site-specific conditions, monitor headspace of well with a PID or FID to determine presence of volatile organic compounds, and record in site logbook.
7. Lower electric water level measuring device or equivalent into the well until water surface is encountered.
8. Measure the distance from the water surface to the reference measuring point on the well casing or protective barrier post, and record in the site logbook. In addition, note that the water level measurement was from the top of the steel casing, the top of the PVC riser pipe, the ground surface, or some other position on the wellhead.
9. Groundwater level data should be documented as follows:
  - Logger Name – Person taking field notes;
  - Site Name;

- Date the water levels are measured;
  - Location – Monitor well number and physical location;
  - Time (24-hour clock) at which the water level measurement was recorded;
  - Depth to Water – Water level measurement in feet, tenths, or hundredths of feet, depending on the equipment used. Two measurements are required to ensure accuracy;
  - Comments – Any information the field personnel deems applicable may be included here;
  - Measuring Point – Marked measuring point on PVC riser pipe, protective steel casing, or concrete pad surrounding well casing, from which all water level measurements for individual wells should be measured. This provides consistency in future water level measurements.
10. Measure total depth of well (at least twice to confirm measurement) and record in field logbook or on groundwater level data form.
  11. Remove all downhole equipment; replace well casing cap and locking steel caps.
  12. Rinse all downhole equipment and store for transport to next well.
  13. Decontaminate all equipment.
  14. Note any physical changes, such as erosion or cracks in protective concrete pad or variation in total depth of well, in field logbook and on groundwater level data form.

**Quality Control:** The following procedures apply:

- Equipment will be operated and used in accordance with the manufacturer's instructions, unless otherwise specified in the site-specific work plan or its equivalent.
- Equipment examination activities should occur prior to field deployment, and they should be documented.
- Each well should be tested at least twice in order to compare results.

**Calculations and Data Reduction:** Calculations and data reduction will be performed using the following equations and rules:

Groundwater elevation above mean sea level:  $E_w = E - D$

where:

$E_w$  = Elevation of water above mean sea level or local datum (feet or meters)

$E$  = Elevation above sea level or local datum at point of measurement (feet or meters)

$D$  = Depth to water (feet or meters)



**BRISTOL ENVIRONMENTAL  
REMEDATION SERVICES, LLC**

## INVESTIGATION-DERIVED WASTE (IDW) MANAGEMENT

## STANDARD OPERATING PROCEDURE BERS-09

## Record of Changes

[illegible]



## IDW MANAGEMENT

### STANDARD OPERATING PROCEDURE

**Summary:** Investigation-derived waste (IDW) includes any material discarded after use during a field investigation at a hazardous waste site, and it includes personal protective equipment (PPE), disposable equipment, such as sampling equipment, drilling mud, soil cuttings, purge, or well-development water. IDW is classified as either hazardous or nonhazardous, depending on the properties of the waste. Whenever feasible, all IDW will be disposed of on site at active facilities.

If IDW is suspected to be hazardous, the material will be tested for proper classification. If the test determines the material to indeed be hazardous, it will be stored on site no longer than 90 days and then disposed of at a permitted treatment or disposal facility. Alternatively, it will be placed in the facility's waste treatment system, if appropriate. Whenever possible, nonhazardous IDW will be disposed of in the facility's Dumpster, waste treatment system, or on the ground in or near the source area, as appropriate. If on-site disposal is not feasible, nonhazardous IDW will be disposed of in a Dumpster or landfill.

**Health and Safety:** Field activities should only be conducted in accordance with an approved Site Health and Safety Plan.

**Interferences and Potential Problems:** Care should be taken to ensure segregation of hazardous IDW from nonhazardous materials. The volume of spent solvent generated from field equipment decontamination procedures should be kept to a minimum, by applying only the minimum amount of solvent necessary and capturing it separately from the wash water. All hazardous waste will be containerized. Project planning will address procedures and responsibilities for the proper handling and disposal of project IDW.

**Personnel Qualifications:** Field personnel will be trained and certified as hazardous site workers per Title 29 Code of Federal Regulations, Part 1910.120(e) [29 CFR 19 10.120(e)]. If applicable, additional qualification requirements will be specified in the site Quality Assurance Project Plan (QAPP) and will be met.

**Equipment and Materials:** Prior to deployment in the field, the materials necessary for the management of IDW wastes in the field, such as 55-gallon drums and 5-gallon buckets, will be identified and secured.

Types of IDW: Materials which may become IDW include, but are not limited to, the following:

- PPE, including disposable coveralls, gloves, booties, respirator canisters, splash suits, etc.

- Disposable equipment, including plastic ground and equipment covers, aluminum foil, conduit pipe, composite liquid waste samplers, tubing, and broken or unused sample containers, sample container boxes, or tape, etc.
- Soil cuttings from drilling or hand augering activities.
- Drilling mud or water used for water rotary drilling.
- Groundwater obtained through well development or well purging.
- Cleaning fluids, such as spent solvents and wash water.

**Management of Hazardous IDW:** The site QAPP will specify disposal practices for hazardous or suspected hazardous IDW. If appropriate, these wastes will be disposed of on site by placement into the facility's waste treatment system, or they will be disposed of in the source area from which they originated, if doing so does not endanger human health or the environment. If on-site disposal is not possible, appropriate tests will be performed to characterize the waste for proper disposal. If the wastes are determined to be hazardous, they will be properly contained and labeled, and then stored on site for a maximum of ninety days before they are manifested and shipped to a permitted treatment or disposal facility.

The generation of hazardous IDW will be kept to a minimum. Nonhazardous materials will be segregated from hazardous materials to prevent cross-contamination. The most commonly produced type of IDW will probably be spent solvent from decontamination procedures and purged groundwater. Segregating the solvent from the wash water during equipment decontamination procedures will minimize the volume of spent solvent IDW generated during field activities.

Field personnel will implement the following procedures when managing hazardous IDW from specific practices:

- Disposable PPE – Containerize in 5-gallon bucket with tight-fitting lid. Identify and leave on site with permission of site operator. Otherwise, arrange for proper off-site disposal.
- Reusable PPE – Decontaminate following procedures described in the SOP BERS-05: *Equipment Decontamination*. Otherwise, follow procedures for disposable PPE.
- Spent Solvents – Containerize in original containers with contents clearly identified. Leave on site with permission of site operator.
- Soil Cuttings – Containerize in 55-gallon drum with a tight-fitting lid. Identify and leave onsite with permission of site operator.
- Groundwater – Containerize in 55-gallon drum with a tight-fitting lid. Identify and leave on site with permission of site operator. Otherwise, arrange for testing and proper off-site disposal.



- Decontamination Water – Containerize in 55-gallon drum with a tight-fitting lid. Identify and leave on site with permission of site operator. Otherwise, arrange for testing and proper off-site disposal.
- Disposable Equipment – Containerize in 55-gallon drum or 5-gallon bucket with a tight-fitting lid. Identify and leave on site with permission of site operator. Otherwise, arrange for testing and proper off-site disposal.

**Management of Nonhazardous IDW:** The site QAPP will specify disposal practices for nonhazardous IDW. If the waste site is active, permission will be sought from the site operator for on-site disposal of nonhazardous PPE, disposable equipment, and/or paper/cardboard wastes in the facility's Dumpsters. If on-site disposal is not feasible, the materials will be taken to a nearby permitted landfill.

If the facility is active, permission will be sought to place nonhazardous IDW, including drill cuttings, purge or well-development water, decontamination wash water, and drilling mud, etc., in the facility's waste treatment system. When appropriate, nonhazardous drill cuttings will be spread around the borehole, or, if they were removed for a temporary well, they will be placed back into the borehole. Otherwise, cuttings, purge water, and development water will be placed in a pit in or near the source area. Nonhazardous monitoring well purge or development water may also be poured onto the ground downgradient of the monitoring well. Purge water from functioning private potable wells will be discharged directly onto the ground surface. If on-site disposal is not feasible, these items will be placed into a unit with an environmental permit, such as a landfill or sanitary sewer. These types of materials will not be placed in Dumpsters.

Field personnel will implement the following procedures when managing nonhazardous IDW from specific practices:

- Disposable PPE – Place waste in double bag, and place in site Dumpster, with permission of site operator. Otherwise arrange for testing and disposal.
- Reusable PPE - Decontaminate following procedures described in the SOP BERS-05: *Equipment Decontamination*.
- Soil Cuttings – Containerize in 55-gallon drum with a tight-fitting lid. Identify and leave on site with permission of site operator. Otherwise, arrange for testing and disposal.
- Groundwater – Containerize in 55-gallon drum with a tight-fitting lid. Identify and leave on site with permission of site operator. Otherwise, arrange for testing and disposal.
- Decontamination Water – Containerize in 55-gallon drum with a tight-fitting lid. Identify and leave on site with permission of site operator. Otherwise, arrange for testing and disposal.
- Disposable Equipment – Containerize in 55-gallon drum or 5-gallon bucket with tight-fitting lid. Identify and leave on site with permission of site operator. Otherwise, arrange for testing and disposal.

- Trash – Place waste in double bag, and place in site Dumpster with permission of site operator. Otherwise, arrange for proper disposal.

**Quality Control:** The following procedures apply:

- Proper handling and disposal activities will be planned prior to commencement of field activities. All planning decisions will be documented in the site QAPP.
- IDW will be handled, stored, and disposed of in accordance with the site QAPP and relevant facility plans.

**Calculations and Data Reduction:** N/A

**Data Management and Records Management:** Records concerning the management of IDW will be generated and maintained as prescribed in the governing QA plans.



**BRISTOL ENVIRONMENTAL  
REMEDIAL SERVICES, LLC**

# GENERAL AIR MONITORING AND SAMPLING

## STANDARD OPERATING PROCEDURE BERS-10

## Record of Changes

[illegible]



## GENERAL AIR MONITORING AND SAMPLING STANDARD OPERATING PROCEDURE

**Summary:** *Air monitoring* is defined as the use of direct-reading instruments, and other screening or monitoring equipment and techniques that provide instantaneous (real-time) data on the levels of airborne contaminants. Examples of air monitoring equipment include hand-held photoionization detectors (PID), flame-ionization detectors (FID), oxygen/combustible gas detectors, and remote optical sensors.

*Air sampling* is defined as sampling and analytical techniques that require either off- or on-site laboratory analysis, and therefore do not provide immediate results. Typically, air sampling occurs after the use of real-time air-monitoring equipment has narrowed the number of possible contaminants, and has provided some qualitative measurement of contaminant concentration. Air sampling techniques provide more accurate information than most air monitoring technologies in detecting, identifying, and quantifying specific chemical compounds. Examples of air sampling equipment include sampling bags, sorbent tubes and cartridges, and impingers.

**Health and Safety:** Sampling activity should only be conducted in accordance with an approved Site Health and Safety Plan.

**Interference and Potential Problems:** The primary potential problem associated with air monitoring/sampling is non-representative sampling. Representative air samples will accurately reflect the concentrations of contaminants of concern at a given time, and the selected time period will be representative of either “typical” or “worst case” conditions.

To ensure that air monitoring/sampling activities are representative, the site-specific sampling strategy must be developed and implemented to minimize potential interference. An adequately developed sampling strategy will generate sufficient information to identify sources of contaminant emissions, establish either natural background or upwind conditions, establish baseline concentrations of contaminants (i.e., prior to intrusive activities), identify contaminants of concern, and document ranges of contaminant concentrations on site and downwind.

- Factors affecting the representativeness of samples and measurements collected at a site include:
- Meteorology and topography of sampling locations.
- Distinction between meteorology during the sampling period and typical meteorology during the entire period of concern.
- Number of distinct sampling events and duration of sampling activities as compared to the anticipated length of exposure.
- Type of release (e.g., sampling during a drum rupture or instantaneous release; sampling a continuous release from contaminated soil).

- Timing of sampling activities with respect to expected “ambient” or “worst case” emissions (e.g., increased volatile emissions during warmer daylight hours).
- Suspected upwind emissions sources (e.g., burning of fossil fuels, emissions from vehicular traffic, exhaust from smoke stacks, and natural sources of pollution).
- Analytes of concern (e.g., photo-reactivity of certain parameters of concern with non-related compounds).

**Personnel Qualifications:** Sampling personnel will be trained and certified as hazardous site workers per Title 29 Code of Federal Regulations, Part 1910.120(e) [29 CFR 1910.120(e)]. If applicable, additional qualification requirements will be specified in the site QAPP and will be met.

**Equipment & Material:** Equipment selection will be based on the objectives of the sampling program, whether air monitoring or air sampling is required, and the analytes of concern. Prior to deployment in the field, the requisite sampling equipment and materials will be identified, secured, calibrated, and inspected for signs of damage or potential contamination.

Air monitoring equipment includes portable screening devices and specialized analytical instruments to provide continuous or sequential, direct air concentrations for a specific location or area in either a real-time or semi-real-time mode. Portable monitoring devices, which provide *qualitative* information on airborne contamination, include:

- PID (sensitive to aromatic and olefinic compounds);
- FID (sensitive to volatile organic compounds [VOCs]);
- Combustible gas indicators (to test for potentially explosive atmospheres);
- Compound-specific toxic atmosphere analyzers;
- Aerosol/particulate monitors;
- Colorimetric chemical detector tubes;
- Radiation meters;
- Gold film monitors for hydrogen sulfide and mercury vapors; and
- Infrared detectors.

Specialized analytical instruments used for *quantitative* air monitoring include direct air sampling portable gas chromatographs, trace atmospheric gas analyzers based on mass spectrometry, and remote optical sensing equipment.

Specific analytical methods have been developed for air samples. These methods typically specify equipment requirements for sampling. Common air sampling equipment include total suspended particulate samplers (variable based on size of particulates to be measured), area and

personal sampling pumps, and canister sampling systems (relying on pressure differentials for sample collection).

Common air sampling media and devices include SUMMA canisters (for VOCs and permanent gas analysis); Tedlar<sup>®</sup> sampling bags (for VOCs, fixed gases, and methane); polyurethane foam sorbent (for pesticides, polychlorinated biphenyls [PCBs], dioxins, furans, and polynuclear aromatic hydrocarbons [PAHs]); impingers (for bubbling air samples through solution); sorbent tubes and cartridges; particulate filters; and passive dosimeters.

In addition to the equipment and media listed above, air monitoring and sampling support equipment may include the following: data loggers compatible with selected monitoring and sampling devices (to minimize the amount of time workers spend on site), site logbook, camera, small screwdriver set, aluminum foil, Teflon<sup>®</sup> tape, inert tubing, glass cracker, calibration and decontamination supplies and equipment, chain-of-custody forms, and labeling, packaging, and shipping supplies. Extension cords and multiple plug outlet may also be needed based on the air monitoring/sampling devices selected.

Air monitoring and air sampling equipment and supplies will be further specified in the governing Quality Assurance Project Plans (QAPPs).

## **Air Monitoring**

### *Initial Air Monitoring Survey*

The initial air monitoring survey involves collection of preliminary data on airborne contaminant concentrations at hazardous waste sites. An organic vapor analyzer is typically used during this survey. When warranted, intrinsically safe or explosion-proof instruments should be used.

Sufficient data should be obtained with real-time instruments during the initial survey to screen the site for various contaminants. Preliminary data may be used to determine appropriate levels of personal protection, establish site work zones, and map candidate areas for more thorough qualitative and quantitative studies involving air sampling. The initial survey may also indicate the need for a more comprehensive evaluation of hazards and analyses for specific compounds.

### *On Site Air Monitoring*

Because site activities and weather conditions change, a continuous and ongoing program to monitor the ambient atmosphere must be established. This program should remain active, as necessary, during all on site activity.

### *Offsite Monitoring*

Perimeter monitoring is typically conducted with the same instruments employed for onsite monitoring. Because air is a dynamic matrix, physical boundaries like property lines and fences do not necessarily delineate the site boundary or area influenced by a release. Whenever

possible, atmospheric hazards in the areas adjacent to the hazardous waste site should be monitored with direct-reading instruments.

Air monitoring data should be obtained at breathing-zone height in three or four locations downwind of the source. Monitoring at varying locations off site will provide useful information regarding pollutant migration. Negative instrument readings off site should not be interpreted as the complete absence of all airborne toxic substances; rather, it is possible that the particular compound or class of compounds, to which the monitoring instrument responds, is not present or the concentration of the compound is below the instrument's detection limit.

## **Air Sampling**

### *Introductory Considerations*

The goal of air sampling is to accurately assess a site's effect on air quality. This effect is expressed in terms of overall average and/or maximum air concentrations. Unlike soil concentrations, air concentrations at points of interest can vary by orders of magnitude throughout the period of concern. This variability is a major consideration in designing an air sampling strategy. Determining the location of potential sources is essential to the selection of sampling locations.

Downwind air concentration is determined by the amount of material being released from the site into the air (i.e., the emission rate), and by the degree to which the contamination dilutes as it is transported. On-site activities and site meteorology greatly influence contaminant emission rates, while local meteorology and topography govern downwind dilution.

### *Air Sampling Strategy*

The sampling strategy must be developed and documented in the site QAPP prior to initiating on-site sampling activity to ensure that representative data are obtained. Sampling objectives should be fully detailed to ensure collection of appropriate data and achievement of adequate data quality.

The sampling strategy typically requires that the concentration of contaminants at the source or area of concern, as well as background, contributions be quantified. It is important to establish background levels of contaminants in order to develop a reference point from which to evaluate the source data. Field blanks and lot blanks, as well as various other types of quality control samples, can be utilized to determine other sources. The impact of extraneous sources on sampling results can frequently be accounted for by placing samplers upwind, downwind, and crosswind from the subject sources.

### *Location and Number of Individual Sampling Points*

Choose the number and location of sampling points according to the sensitivity of the sampling and analytical methods being used, the variability of contaminant concentration over time at the site, the level of precision required, and cost limitations.

Determine the number of locations and placement of samplers by considering the nature of the response, local terrain, meteorological conditions, location of the site (with respect to other conflicting background sources), size of the site, and the number, size, and relative proximity of separate on-site or upwind emission sources. Avoid natural obstructions when choosing air sampling station locations, and account for channeled air flow around those obstructions.

Consider the duration of sampling activities when choosing the location and number of samples to be collected. For example, if the sampling period is limited to a few hours, one or two upwind and several downwind samples would typically be adequate, especially around major emission sources. For longer term sampling events, consider moving upwind and downwind sampling locations daily, based on weather forecasts. Weather monitoring becomes critical where complex terrain and local meteorological effects frequently change wind direction.

Sampling sites must be secure from vandals and mishap. Secure all sampling locations to maintain chain of custody, to prevent tampering with samples or loss of sampling units. High-volume sampling methods often require the use of 110 VAC electric power. When portable generators are used, the power quality may affect sampler operation. Also, be aware that the generators themselves could be a potential pollution source if their placement is not carefully considered.

Air quality dispersion models can be used to place samplers. The models incorporate source information, surrounding topography, and meteorological data to predict the general distance and directions of maximum ambient concentrations. Modeling results should be used to select sampling locations in areas of maximum pollutant concentrations. Additional site-specific detail on selecting sampling locations will be included in the site QAPP.

#### *Time, Duration, and Frequency of Sampling Events*

After choosing appropriate sampling or monitoring locations, determine appropriate sampling times, duration, and frequency.

The time of day, duration, and frequency of sampling events is governed by factors, such as schedule of typical activity at the site, timing of emissions from the site and surrounding pollutant sources, diurnal meteorological effects on downwind dispersion, the time period of concern as defined by the project objective, and cost and other logistical considerations.

The duration or period of air sampling is commonly divided into two categories: (1) instantaneous or “grab” samples that are usually collected in less than five minutes, and (2) average or integrated samples that are collected over a significantly longer period of time. Integrated samples are not suited to determining cyclical releases of contaminants, because periodic or cyclical events are averaged out by the proportionally long sampling duration.

The schedule and duration of site activity is the primary factor in determining the time, duration, and frequency of samples. If the site will be undergoing removal activities 24 hours a day, continuous air sampling may be warranted. If site activities will be conducted for only eight



hours a day, and no emissions are likely to occur during the remaining 16 hours, sampling duration could be limited to the workday, but off-peak air samples should be collected to ensure that emissions are not persisting after the conclusion of daily cleanup activities. For some sites, emissions are still a factor several hours after daily site activities have been completed. Because of the typically decreased downwind dispersion in the evening, higher downwind concentrations than were present during daytime site activities may be detected. For sites where this is possible, the sampling duration needs to be lengthened accordingly.

Sampling duration and flow rate dictate the volume of air collected, and to a major degree, the detection limit. The analytical method selected will provide a reference to flow rate and volume. Flow rates are limited to the capacity of the pumps being employed and the contact time required by the collection media.

Air quality dispersion models can predict the maximum air contaminant concentration expected from a source. The meteorological and site conditions expected to cause the highest concentration are known as worst-case conditions, and can be identified by analyzing the modeling results.

Additional site-specific detail on selecting air sampling locations will be included in the site QAPP.

## **Quality Control**

The following procedures apply:

- The manufacturer's instructions should be reviewed prior to instrument use. Instruments must be utilized in accordance with manufacturer's instructions. Equipment checkout must occur prior to and after monitoring/sampling, and results must be documented.
- Equipment examination and calibration activities should occur prior to field deployment and after each monitoring/sampling event. All results and findings, as well as any corrective actions, should be documented.
- All samples must be recorded on an Air Sampling Worksheet.
- Blanks will be collected at the frequency and locations specified in the site QAPP. Blanks are analyzed for the same target analytes as the associated field samples. Each blank receives a unique sample number, and is submitted blind to the laboratory.

Calculations and Data Reduction: Volume is obtained by multiplying the sample time in minutes by the flow rate. Sample volume should be indicated on the chain-of-custody record. Adjustments for temperature and pressure differences may be required. Results are usually provided in parts per million, parts per billion, milligrams per cubic meter, or micrograms per cubic meter. Refer to the analytical method or regulatory guidelines for other applicable calculations.



**BRISTOL ENVIRONMENTAL  
REMEDiation SERVICES, LLC**

## FIELD DOCUMENTATION

## STANDARD OPERATING PROCEDURE BERS-11

## Record of Changes

[illegible]



## FIELD DOCUMENTATION

### STANDARD OPERATING PROCEDURE

**Method Summary:** To ensure the quality and integrity of field and analytical data, field activities will be documented in the project field notebook. In the event that more than one person is working on the site and performing different activities, more than one field notebook will be designated for the site. When the field notebook is filled, a new notebook will be started. Pertinent protocols for documenting field activities are provided below.

**Notebook Cover:** The cover of each field notebook will contain the following information:

- Job title
- Job number
- Name of company
- Name of personnel in charge of notebook
- Date of field activities covered in the notebook.

**First Page of Each Day:** The following information must be provided in the beginning of each day of work:

- Job title
- Names of all personnel on site
- Weather conditions
- Location, if multiple sites
- Health and Safety meeting notes.

**Each Page of Notebook:** The following information must be provided on each page of the field notebook:

- Date
- Initials or signature of person taking notes (bottom of page)
- Location, if you have changed during the day
- Page number, if not on the notebook.

**Required General Information for Field Notebooks:**

- Do not erase mistakes/errors – draw a line through the deletion and initial it.
- Do not leave pages blank. If a page is skipped, draw a diagonal line across the page and initial the line.
- Record persons arriving and leaving site (guests to site, clients, regulatory agency personnel).
- Record health and safety issues that arise (close calls or accidents should also be documented on required forms).
- Note photographs taken and direction in which photograph was taken.
- Take an overview photograph of site before digging/drilling, etc.
- Include a photograph of the site after it is restored (if applicable).

**Required Documentation for Sample Collection Activities:**

- Instrument name;
- Calibration record (when, by whom, results, gas type);
- Sampling location map with North arrow (field-screening and analytical samples);
- Sample ID, with description of soil material;
- Duplicate information;
- Sample time, each sample;
- Sample depth;
- List what analyses sample will be analyzed for;
- Field-screening measurements;
- Type of machinery used if not already recorded on field forms (Macro-Core sampler, split spoon, pumps, sampling meters);
- If Global Positioning System (GPS) is used, make note of where it was used;
- Delivery or pick-up information (airway bill #, Fed Ex tracking #, Fed Ex pick up information).

**Required Documentation for Underground Storage Tank (UST)/Aboveground Storage Tank (AST) Removal Activities:**

- UST or AST dimensions;
- Dimensions of tank excavations, depth to groundwater, and depth of excavation;

- Footage of fuel piping (how many feet from dispenser to tanks);
- Where vent lines, fill ports, dispensers and pipe runs are located;
- Location of piping joints;
- Amount of sludge/water removed from tanks prior to decommissioning;
- Amount of contaminated soil/media (cubic yards of stockpiles);
- Amount of contaminated soil or debris hauled from site (number of truckloads);
- Amount of clean fill brought to the site;
- Type of machinery used.

**Required Documentation for Monitoring Well/Soil Boring Activities (This list does not include the documentation that will be provided on a boring log and groundwater sample collection form.):**

- Always collect swing-tie measurements to monitoring wells (even if you have a GPS);
- If drillers add water during well installation, note how much was added;
- Well screen slot size;
- Well filter sand pack size;
- Depth of top and bottom of well screen;
- Total depth of well;
- Amount of well construction materials used for each well (e.g., bags of silica sand, concrete, amount of screened casing, and amount of blank casing);
- Location of sand filter pack, bentonite seal, and grout used;
- Amount of water removed during development (unless you are using a well development form);
- Drill rig type;
- Changes in level of the water table/ aquifer.

**Interferences and Potential Problems:** Improper documentation of field activities may result in a number of problems, including, but not limited to:

- Inability to find sample collection locations that is needed for maps or finding areas for further assessment/excavation;
- Inability to create an as-built map;
- Inability to legally support data due to poor documentation;

- Development of erroneous conclusions regarding site contamination based on inaccurate data and/or problems correlating data and sample locations at the site;
- Difficulty in writing thorough reports due to poor documentation.



**BRISTOL ENVIRONMENTAL  
REMEDIATION SERVICES, LLC**

## EXCAVATION AND TRENCHING

## STANDARD OPERATING PROCEDURE BERS-12

## Record of Changes

[illegible]



## EXCAVATION AND TRENCHING

### STANDARD OPERATING PROCEDURE

**Summary:** The standards covering excavation and trenching safety are included in Title 29 Code of Federal Regulations, Part 1926.650-652 (Subpart P) [29 CFR 1926.650-652, subpart P], and U.S. Army Corps of Engineer's Safety and Health Requirements Manual 385-1-1 (15 September 2008). The Federal Standards require protective systems to be in place when anyone enters an excavation or trench that is more than 5 feet (1.5 meters) in depth. Bristol Environmental Remediation Services, LLC (Bristol), as a member of the Bristol Alliance of Companies, through their Corporate Health and Safety Manual, follows a more conservative guideline of requiring protective systems to be in place for excavations or trenches of 4 feet (1.2 meters) in depth.

#### Definitions:

1. A "Protective System" means a method of protecting employees from cave-ins, from material that could fall or roll from an excavation face or into an excavation, or from collapse of adjacent structures. Protective systems include support systems, sloping and benching systems, shield systems, and other systems that provide the necessary protection.
2. An "Excavation" means any man-made cut, cavity, trench, or depression in an earth surface, formed by earth removal. Bristol's use of excavations is normally in conjunction with the installation or removal of underground storage tank facilities.
3. A "Trench" (trench excavation) means a narrow excavation (in relation to its length) made below the surface of the ground. In general, the depth is greater than the width, but the width of a trench (measured at the bottom) is not greater than 15 feet (4.6 meters). Trenching is normally used in conjunction with contaminated site assessments where samples are collected for field screening or analysis, or when piping is being installed or removed.
4. A "Confined or Enclosed Space" means any space having a limited means of egress, which is subject to the accumulation of toxic or flammable contaminants or has an oxygen deficient atmosphere. Confined or enclosed spaces include, but are not limited to, storage tanks, process vessels, bins, boilers, ventilation or exhaust ducts, sewers, underground utility vaults, tunnels, pipelines, and open-top spaces more than 4 feet in depth, such as trenches, pits, tubs, vaults, and vessels.

**Personnel Qualifications:** All personnel associated with trenching and excavation will be trained in the safe practices applicable to excavating and trenching. Personnel will be trained in the applicable elements of 29 CFR 1926.651, 1926.652 and subpart P. Additional training may be required for trenches that are considered to be a confined space, or present other work-related hazards.



**Intent:** It is not intended that Bristol personnel routinely conduct work activities in any excavation or trench.

**Excavation/Trenching Plans:** Written plans, although not always required, are suggested as an effective checklist prior to beginning excavation/trenching activities. Any excavation/trenching activities that fall under the USACE 385-1-1 safety guidelines require a written and approved plan prior to the start of work.

**Work Permit:** Excavations will require a Confined Space Work Permit when the depth of an excavation exceeds 4 feet, and personnel will access the excavation (Attachment 1).

**Equipment and Materials:** Prior to deployment in the field, the requisite trenching equipment and materials will be identified, secured, and inspected for signs of damage or potential contamination. General equipment requirements for trenching include.

- Excavator or backhoe.
- Materials required to demark the excavation/trench and equipment from the general public.
- Pre-engineered protective system (i.e., trench box) if personnel are to be entering an excavation/trench in excess of four feet in depth.
- Manufactured materials and equipment used for protective systems must be used and maintained in a manner that is consistent with the recommendations of the manufacturer, and in a manner that will prevent personnel exposure to hazards.
- Materials and equipment used for protective systems must be free from damage or defects that might impair their proper function.

**Health and Safety Requirements:** Excavation/Trenching should only be conducted in accordance with an approved site health and safety plan. General safety requirements are listed below:

- Prior to the commencement of trenching activities, all locations must be verified free and clear of underground and overhead utilities.
- Each person in an excavation must be protected from cave-ins by an adequate protective system, except when:
  - Excavations are made entirely in stable rock; or
  - Excavations are less than 4 feet in depth and examination of the ground provides no indication of a potential cave-in.
- Spoil piles should be kept a minimum of 2 feet from any edge of an excavation/trench, no matter what the sidewall angle of repose may be.

- Protective systems must have the capacity to resist without failure all loads that are intended or could reasonably be expected to be applied or transmitted to the system.
- Daily inspections of excavations, the adjacent areas, and protective systems, must be made for evidence of a situation that could result in possible cave-ins, indications of failure of protective systems, hazardous atmospheres, or other hazardous conditions. An inspection must be conducted prior to the start of work and as needed throughout the shift. Inspections must also be made after every rainstorm or other hazard-increasing occurrence.
- Adequate barrier physical protection must be provided at all trenches. During excavation, appropriate warning signs, flagging, or barricading shall be in place as fall protection. Upon completion of exploration and similar operations, trenches must be backfilled.
- Excavations located in close proximity to recognized roadways must be barricaded on the traffic side with illuminated or reflective materials barricades.
- Walkways or bridges with standard guardrails must be provided where personnel or equipment are to cross over trenches that are 4 feet in depth or greater.
- While the excavation is open, underground installations must be protected, supported, or removed as necessary to safeguard personnel.
- A stairway, ladder, ramp, or other safe means of egress must be located in shored trench excavations that are 4 feet or more in depth, so as to require no more than 25 feet of lateral travel for personnel.
- Personnel are not permitted underneath loads handled by lifting or digging equipment. Personnel are required to stand away from any vehicle being loaded or unloaded to avoid being struck by any spilled or falling materials. Operators may remain in the cabs of vehicles being loaded or unloaded when the vehicles are equipped to provide adequate protection for the operator during loading and unloading operations.
- Where oxygen-deficiency (atmospheres containing less than 19.5% oxygen) or a hazardous atmosphere exists, or could reasonably be expected to exist, such as in trenches in landfill areas or in areas where hazardous substances are stored nearby, the atmospheres in the excavation must be tested before personnel enter excavations regardless of depth.
- If the stability of adjoining buildings, walls, or other structures is endangered by excavation operations, support systems, such as shoring, bracing, or underpinning, must be provided (and inspected and approved by a Professional Engineer) to ensure the stability of such structures for the protection of personnel.
- Personnel may not work in trenches in which there is accumulated water, or where water is accumulating, unless adequate precautions have been taken to protect personnel against the hazards posed by water accumulation. The precautions necessary to protect personnel adequately vary with each situation, but could include special support or shield systems

- to protect from cave-ins, water removal to control the level of accumulating water, or use of a safety harness and lifeline.
- If evidence of a situation that could result in possible cave-ins, slides, failure of protective systems, hazardous atmospheres, or other hazardous conditions is identified, exposed workers shall be removed from the hazard and all work in the excavation/trench stopped until all necessary safety precautions have been implemented.
- Adequate protection must be provided to protect personnel from loose rock or soil that could pose a hazard by falling or rolling from an excavation face. Such protection must consist of scaling to remove loose material; installation of protective barricades at intervals as necessary on the face to stop and contain falling material; or other means that provide equivalent protection.
- The slopes and configurations of sloping and benching systems must be selected and constructed by the employer or his designee and must be in accordance with the requirements of the following:
  - Soil type must be determined utilizing the guidelines set forth in CFR 1926 Subpart P.
  - Benching and sloping requirements will be based on the determination of soil type and are listed in CFR 1926 subpart P.
  - If benching and sloping will not be utilized, then a pre-engineered shoring system shall be utilized to protect personnel from cave-in.
    - If trench boxes are used, the top of the trench box must extend a minimum of 18 inches above the point where the vertical soil wall meets the soil slope.

**ATTACHMENT 1**

**Confined Space Entry Permit**

**Bristol****Confined Space Entry (CSE) Permit****Display at Site**

|                   |  |                      |  |
|-------------------|--|----------------------|--|
| Client:           |  | Location:            |  |
| Date/Time Issued: |  | Date/Time Expires:   |  |
| Permit Initiator: |  | Entry Supervisor:    |  |
| Purpose for CSE:  |  | Work to be Performed |  |

|                    |                      |                      |                      |
|--------------------|----------------------|----------------------|----------------------|
| Standby Personnel: | 1.<br>2.<br>3.<br>4. | Authorized Entrants: | 1.<br>2.<br>3.<br>4. |
|--------------------|----------------------|----------------------|----------------------|

**Atmospheric Check (Prior to Entry)****Tester's Signature:** \_\_\_\_\_

|       |           |        |            |
|-------|-----------|--------|------------|
| Time: | % Oxygen: | % LEL: | Toxic ppm: |
|-------|-----------|--------|------------|

**Energy Isolation Complete:** ☐ yes ☐ no**Signature:** \_\_\_\_\_**Ventilation:** ☐ Mechanical ☐ Natural**Atmospheric Check (During Entry)****Tester's Signature:** \_\_\_\_\_

|       |           |        |            |
|-------|-----------|--------|------------|
| Time: | % Oxygen: | % LEL: | Toxic ppm: |
| Time: | % Oxygen: | % LEL: | Toxic ppm: |
| Time: | % Oxygen: | % LEL: | Toxic ppm: |
| Time: | % Oxygen: | % LEL: | Toxic ppm: |

**Communication Procedures:** \_\_\_\_\_**Rescue Procedures:** \_\_\_\_\_**Rescue Equipment:** \_\_\_\_\_**PPE Required:** \_\_\_\_\_**Entry Supervisor Signature:** \_\_\_\_\_**CSE Owner/Client signature:** \_\_\_\_\_**Debrief required:** ☐ yes ☐ no

Return form to project manager when CSE complete.

[illegible]



## GENERAL BACKFILL AND COMPACTION

### STANDARD OPERATING PROCEDURE

**Summary:** After an excavation or trench has been completed, it will be backfilled and compacted. Proper backfill and compaction are important for maintaining the integrity of the ground surface. Compaction is defined as the method of mechanically increasing the density of soil. Backfill and compaction is commonly associated with underground storage tank (UST) removals and contaminated soil excavation. Backfill and compaction criteria will be based on the final use of the finished grade, i.e., foundation, traffic, or non-traffic areas. Backfill and compaction procedures for sites where density testing is not required are described in this Standard Operating Procedure.

There are five principle reasons to compact soil:

- Increases the load-bearing capacity;
- Prevents soil settlement and frost damage;
- Provides stability;
- Reduces water seepage, swelling, and contraction; and
- Reduces settling of soil.

**Personnel Qualifications:** Personnel will be trained and certified as hazardous site workers per 29 CFR 1910.120(e). Lead field personnel will have at least two years field experience with supervision of heavy equipment operators. If applicable, additional qualification requirements will be specified in the site QA Project Plan and met.

#### General Procedures for Backfill and Compaction:

Backfill material will be specified in the site work plan or QA plan. Generally, common fill from a local supplier will be used with the goal of using non-frost susceptible (NSF) materials, if possible, when working in cold climates.

The backfill material will be placed into the excavation or trench and spread into one foot lifts. If possible, each lift will be wetted. Each lift will be compacted using the heavy equipment (tracks or bucket). By following this procedure, compaction densities of 90% or greater are typically achieved. The surface backfill will be slightly mounded to provide positive drainage. Reseeding requirements will be specified in the site work plan or QA plan.

If clean sand and/or pea gravel is used as backfill for the excavation/trench compaction is not necessary.

If a clean, fine-grained soil (sand) is used for backfill in an excavation/trench, that is in native soil that has large, clean properties (coarse clean gravel), a filter fabric may have to be placed in the bottom of the excavation/trench, prior to backfilling operations to prevent soil migration, which would result in settlement.

**Health and Safety Requirements:** Backfilling should only be conducted in accordance with an approved site health and safety plan. General safety requirements are listed below.

- Personnel will stay clear of heavy equipment during operation
- The bucket of the excavator will be put on the ground while not in use
- All site personnel will wear specified personal protective equipment (PPE)/reflective vests
- Backup alarms will be required on all heavy equipment

**Interferences and Potential Problems:** Improper compaction may cause settlement of the soil, which may result in unnecessary maintenance costs where structures are present. Improper compaction can cause erosion problems.



**BRISTOL ENVIRONMENTAL  
REMEDATION SERVICES, LLC**

## MULTI-INCREMENT<sup>®</sup> SAMPLING

## STANDARD OPERATING PROCEDURE BERS-14

## Record of Changes

[illegible]



## ***MULTI INCREMENT*<sup>®</sup> SAMPLING**

### **STANDARD OPERATING PROCEDURE**

**Method Summary:** *MULTI INCREMENT*<sup>®1</sup> sampling involves the extraction of a representative portion of material from within a single decision unit. In *MULTI INCREMENT* sampling, several increments from the same decision unit are combined to form one sample that is submitted for laboratory analysis. The procedures for *MULTI INCREMENT* sampling are specifically designed to minimize sampling errors caused by spatial and compositional heterogeneity.

Current sampling protocols involve the selection of multiple individual samples, where the separate results are then evaluated to answer questions regarding the distribution of contamination. The error associated with any measured pollutant concentration has contributions from the analysis, as well as where and how the sample was taken. The error associated with sampling is believed to contribute 70% or more of the overall measurement uncertainty, yet quality assurance protocols and certification programs focus almost exclusively upon the errors due to instrumental analysis.

The goal of *MULTI INCREMENT* sample collection is to obtain a mean concentration for a specified area by reducing sampling errors. Potential advantages of *MULTI INCREMENT* sampling include:

- Reduction of overall sampling error: final results are more closely representative of the arithmetic mean concentration of the analyte(s) of interest within the decision unit.
- Fewer samples are sent to the analytical laboratory for analysis, resulting in a potential reduction in analytical costs.
- The method can be useful as an initial screening procedure for sites with little or no historic information.
- *MULTI INCREMENT* sampling can be very effective for the determination of the arithmetic mean of constituents that exhibit a high degree of spatial/distributional heterogeneity.
- Various studies have shown that concentrations of contaminants that were measured using *MULTI INCREMENT* sampling were statistically more representative than traditional sampling and analytical protocols.
- The EPA may accept *MULTI INCREMENT* sampling for use in risk assessments in the future.

---

<sup>1</sup>*MULTI INCREMENT*<sup>®</sup> is a registered trademark of EnviroStat, Inc.

Different states may have their own guidance for performing *MULTI INCREMENT* sampling, which should be followed and incorporated into site-specific work plans. This SOP summarizes typical *MULTI INCREMENT* procedures.

## ***MULTI INCREMENT* Soil Sampling Procedures**

### **I. Decision Unit Identification**

A decision unit is defined as the area or volume in question. To be valid, *MULTI INCREMENT* sampling must be used in conjunction with an appropriate decision unit. The decision units must be clearly stated in the work plan and approved, prior to conducting work.

Decision units are restricted to actual source zones, and must not incorporate large uncontaminated areas. *MULTI INCREMENT* is not to be used to “dilute” contamination. Two examples of well-defined decision units are a stockpile and an open excavation. In the case of an open excavation, *MULTI INCREMENT* sampling would be used for collecting a soil sample to confirm that the contaminated material has been removed.

In the case of underground storage tank (UST) excavations, the piping and dispenser areas may need to be separate decision units from the main UST footprint.

### **II. Sampling Locations**

For *MULTI INCREMENT* sampling, one analytical sample is composed of many increments within a decision unit. The increments are selected randomly. There are several types of random sampling techniques, including simple random (each location has an equal chance of being selected), stratified random (subgroups are identified and sampled), and systematic random (on a grid).

In addition to the increment locations, the sample increment depths must also be considered. In areas of subsurface contamination, more than one decision unit can be used for different depths, e.g., one decision unit at two feet below ground surface (bgs) and another at four feet bgs.

### **III. Sampling Methods**

The *MULTI INCREMENT* Soil Sampling Process will involve:

1. Collecting a small amount of soil increments from randomly-located increments (at least 30 increments, 30 to 50 increments is standard).
2. Combining these soil increments into one “bulk” *MULTI INCREMENT* sample.
3. Sieving the “bulk” *MULTI INCREMENT* sample (some laboratories will perform sieving).

4. Sub-sampling the “bulk” *MULTI INCREMENT* sample (some laboratories will perform sub-sampling) into the required sample mass for that analyses.
5. Submitting the one *MULTI INCREMENT* sample for analysis.

### **Equipment Required**

- Large stainless steel spoon or scoop
- Large clean container (a large stainless steel bowl, Ziploc<sup>®</sup> bags, or 5-gallon bucket)
- #10 (2 millimeter) sieve
- Steel cookie sheet or other tray
- Small spatula or spoon
- Sample containers
- Scale
- For volatile samples: volatile sample container (pre-tared, narrow mouth, approximately 250 to 500 milliliters) or disposable plastic coring device (such as En Core<sup>®</sup> samplers)

### Non-Volatile Analyses *MULTI INCREMENT* Sampling Procedures

Prior to planning the field strategy, the laboratory must be contacted to determine the sample mass required for each analysis. In general, a minimum of 30 grams of soil is required in order to have a large enough sample mass.

For surface samples, remove the soil to a depth of at least six inches (depending on site conditions and analyses required) prior to collecting the sample. When sampling from an excavator bucket, sample from the center and remove at least six inches of soil. For subsurface sampling, collect the soil directly from the hand auger, split spoon, or Macro-Core<sup>®</sup>.

For each sample increment: Using a large spoon or scoop, collect the sample increment from the appropriate sample location and depth according to the work plan. Scoop approximately 30 to 60 grams (1 to 2 ounces) into the large, clean container, then move to the next sample increment location and repeat. Be careful of oversize material which will mean more mass may be needed from each increment to end up with the 30 to 50 gram sub-sample after sieving.

After the 30 to 50 sample increments have been collected into the bucket, use the #10 sieve to sieve the soil into another clean container (can also be sieved into the bucket at the time of collection).

Once the entire “bulk” *MULTI INCREMENT* sample has been sieved, approximately 500 to 1,000 grams of material should be available. Spread this sieved *MULTI INCREMENT* sample on the steel tray and spread evenly to an approximate ½ inch thickness. Roughly divide the tray into 30 to 50 sections using the small spatula. Then, collect approximately 1.0 gram

(approximately ½ tablespoon) from each of the sections. Make sure to scrape any fines from the spatula along the bottom of the tray in case fines have settled there. Place each sub-section sample into one sample jar (provided by laboratory). The final sample mass per jar submitted to the laboratory must meet the minimum amount of material required by the laboratory.

Repeat the process on the same tray of soil to be submitted to the laboratory for percent moisture, or as backup if re-analysis is required.

Soil drying may be necessary to facilitate sieving of the <2 mm fraction. Drying is only performed if necessary. Drying is performed at ambient room temperature, not at an elevated “baking” temperature.

#### Volatile Analysis *MULTI INCREMENT* Sampling Procedures

Volatile organics analyses require that samples be field preserved with a minimum 1:1 ratio of sample preservative to sample material (1.0 gram soil to 1.0 milliliter methanol). This is a minimum required ration, and additional soil mass is preferred as long as it is completely submerged by the methanol. The quantity that will be collected from each increment should be determined prior to contacting the laboratory. If the core-type sampler will collect 2 to 5 grams of material, and there are 30 increment locations, a pre-tared sample container containing 150 milliliters of methanol should be provided by the laboratory. It is recommended to use a narrow-mouth amber glass container. The container should be sized so that methanol is not lost due to splashing during the sampling event.

If sampling both volatile and non-volatile samples, the sampler should go to each of the sample increment locations and collect the volatile increments first, as follows:

Remove at least 6 inches of soil (depending on site conditions and analyses required) from the sample location. Collect a “plug” of soil, using the core-type sampler, from each random increment location. Each “plug” will be immediately placed into a pre-tared, narrow-mouth, laboratory bottle containing the methanol preservative. Place the lid back on the container between increments. Use a separate disposable core-type sampler for each increment.

No sieving or sub-sampling will be performed for the volatile samples. A non-preserved sample must also be collected for moisture determination (collect a 2 to 5 gram plug of material into a 4-ounce sample jar). This can be collected at the same time as the volatile sample collection.

Soil types that cannot be sampled using a core-type sampler (hard gravelly material) will require use of a “spoon” type sampling device to place sample material into a wide-mouth sample jar.

In order to guarantee that the 1:1 methanol to soil ratio is met, the sampling tools should be “field-calibrated” by weighing the soil to be sampled on a small balance to determine the approximate mass required from each random increment location. If the final sample mass does not meet the minimum requirements, additional soil increments from randomly-selected

locations may be added. If additional methanol is added, it must be documented on the chain-of-custody form.

### **Quality Assurance/Quality Control**

**Triplicate Sampling:** Triplicate (two additional samples along with the project sample) samples must be collected for *MULTI INCREMENT* sampling to verify that the *MULTI INCREMENT* sample truly represents the decision unit. Triplicate samples are different from duplicate samples, because they are not located at the same point as the project sample, but within the same increment. A minimum of one triplicate set is required for *MULTI INCREMENT* sampling projects. For sites with only one decision unit, triplicate sampling and analysis is required. For sites with multiple decision units, a minimum of one triplicate sample set should be collected for every 10 decision units (a rate of 10%).

Triplicate samples must be collected from decision units with known or suspected reportable levels of contamination because non-detect results may prohibit the relative standard deviation (RSD) and 95% upper control limit (UCL) calculations for evaluating the *MULTI INCREMENT* sampling representativeness.

Triplicates should be collected in the same increment as the project sample, but not at the same location. A practical way to achieve this is to move to the right or left (forward or backward) a pre-determined distance from the project sample, and collect another increment for the second sample. The same procedure would be followed for the third sample (move in another direction). The method of obtaining triplicates and number of triplicate samples must be described in the work plan.

**RSD and 95% UCL Calculations:** An RSD of 30% or less is required for *MULTI INCREMENT* sampling. At RSDs greater than 35%, the data distribution starts to become non-normal and confidence in the representativeness of the *MULTI INCREMENT* sample results diminish. RSD is calculated as presented below:

$$\text{RSD}(\%) = 100s/x_m$$

Where:

s = standard deviation

$x_m$  = mean

The 95% UCL are calculated using the standard deviation and mean. The 95% UCL is especially relevant for concentrations at or near the action level. The 95% UCL is calculated as presented below:

$$95\% \text{UCL} = x_m + [ts/n_{\text{sqrt}}]$$

Where:

n = number of samples

$x_m$  = mean

t = 95% one-side student t factor (e.g., for n=3, t=2.92)

$n_{\text{sqrt}}$  = square root of "n" (e.g, the square root of 3 = 1.73205...)

s = standard deviation

For *MULTI INCREMENT* triplicate data sets that include one or two non-detect results, the lowest value reported by the laboratory, either the method detection limit (MDL) or practical quantitation limit (PQL), should be substituted for the sample result to perform both calculations. If all three *MULTI INCREMENT* results are non-detect, the calculations are not required.

The standard deviation, mean, RSD, and 95% UCL will be calculated for each decision unit. The mean and standard deviation calculated from the triplicate sample are used for calculating the 95% UCL for the other decision units. In these situations, the  $ts/n_{\text{sqrt}}$  calculated from the triplicate *MULTI INCREMENT* sample are added to the *MULTI INCREMENT* result(s) for the remaining decision units. For example, if the *MULTI INCREMENT* result for a second decision unit at the site was 232 mg/kg, the 95% UCL for this decision unit would be 232 mg/kg +  $ts/n_{\text{sqrt}}$ .

### **Interferences and Potential Problems:**

Highly organic samples (peat): Soil material, such as peat, are not conducive to sieving; therefore, *MULTI INCREMENT* sampling is not appropriate without alternate sample collection and preparation procedures.

Wet samples: Sieving wet samples can be difficult and might leave material behind. Drying samples for semivolatile and non-volatile analyses has not shown a significant decrease in contaminant concentrations, but may require a lot of time and space.

Sample Grinding: Grinding may be required for samples to be analyzed for metals or any other analytes where the analytical sample size is small. Some laboratories offer grinding and *MULTI INCREMENT* preparation.

Volatile samples: Field studies have found that using a spoon or spatula with a wide-mouth jar results in loss of volatiles. A core-type sampler, or a narrow-mouth jar are recommended for use in collecting volatile soil samples.

*MULTI INCREMENT* Sampling is NOT designed for: *MULTI INCREMENT* sampling is not designed for identifying hot spots, delineating the extent of contamination, or determining the maximum concentration of contamination in soil from an area.



**BRISTOL ENVIRONMENTAL  
REMEDIALATION SERVICES, LLC**

## DOCUMENT CONTROL SYSTEM

## STANDARD OPERATING PROCEDURE BERS-15

## Record of Changes

[illegible]



## **DOCUMENT CONTROL SYSTEM**

When preparing a report, plan, or client deliverable, schedule the formatting and editing of the document with the Document Production Manager. If, at any time, you have questions about where your document is in the process, the Document Production Manager will be able to assist you and answer any questions you may have.

At a minimum, a discussion between the Project Manager (PM) or Primary Author (PA) and the Document Production Manager should take place to decide how the document should be processed. Mutual understanding about time/budget considerations, special needs, client requirements, reasons for deviations from the norm, etc., will prevent much frustration for author, editor, and Document Production Team.

Schedule work as far in advance of the client deadline as possible.

### **Document Production Checklist**

When the document is ready for formatting and editing, fill out a Document Production Checklist (green sheet) (Attachment 1), attach it to your document, and give it to the Document Production Manager. The Document Production Manager will add the deliverable to the Document Production Schedule, located on the Intranet, where it can be tracked. The green sheet is the record of who reviewed the document, along with what was done and provides information on number of copies and distribution. The green sheet should be kept with the project files as a record of the document production.

### **Document Tracking**

All documents must have specific deadlines. Once the document has been submitted, the Document Production Manager will present it to the Document Processor for formatting. The document will then be given to the Editor. After the document has been edited, and the Editor has resolved any discrepancies with the PM/PA, the Editor will return the document to the Document Processor. The Document Processor will make the necessary redline changes. After final edits are made, the document will go to the PM/PA for final approval. Once the PM/PA has reviewed the document, it will be returned to the Document Production Manager for reproduction.

The written content of the document must be at least 90 to 95 percent complete before submission to the Document Production Manager. If there are sections to be added/changed after submitting it to the Document Production Team, submit them via e-mail, in a separate document, and explain where the information is to be inserted. Do not make electronic changes to the document until it has been returned to you for review. If changes must be made, use Track Changes, so that the Editor knows which changes to review.

This precaution is taken to ensure that documents maintain their integrity (particularly large documents), and that the Document Production Manager and/or Editor are aware of any changes made after the document has been submitted.

The physical content of documents submitted for formatting/editing should be complete. This means all text, figures, forms, photographs, inserts, etc., must be provided. (If the figures, photographs, tables, etc., are not ready, a placeholder must be inserted and edited when available).

### **Document Labeling and Location**

The Document Production Manager will insert the file name and path in the footer on the last page of every document (font size will be 6 or 7 point). This will ensure that the document can be located at a later date/time. The contract number and Bristol job number will be inserted in the header of the document. An unbound reproduction-ready original of the document will be placed in the project files. An electronic copy of the final document will be placed in the project file on the Bristol computer network, which is backed up daily.

**ATTACHMENT 1**

**Document Production Checklist**

## DOCUMENT PRODUCTION CHECKLIST

Job No. \_\_\_\_\_ Phase Code \_\_\_\_\_ Job Name: \_\_\_\_\_

Project Manager: \_\_\_\_\_ Deliverable Type  
(report, plan, tech memo, etc.): \_\_\_\_\_

Primary Author: \_\_\_\_\_ File Path: \_\_\_\_\_

(File Path Cont.) \_\_\_\_\_

| ACTION                         | TO BE DONE BY             | DATE DUE                  | DATE COMPLETED/INITIALS     |
|--------------------------------|---------------------------|---------------------------|-----------------------------|
| Document Set-up/Templates      | Document Processor        | Date Document Submitted → |                             |
| <b>DOCUMENT PREPARATION</b>    |                           |                           |                             |
| Formatting                     | Document Processor        |                           |                             |
| Technical Edit                 | Editor                    |                           |                             |
| <b>FINAL REVIEW</b>            |                           |                           |                             |
| Content                        | PM                        |                           |                             |
| Tech Edit/Comment Resolution   | Editor                    |                           |                             |
| Redline Changes                | Document Processor        |                           |                             |
| Approval for Production        | PM                        |                           |                             |
| <b>PRODUCTION</b>              |                           |                           |                             |
| Production/Printing            | Document Production Asst. |                           |                             |
| Create PDF                     | Document Production Asst. |                           |                             |
| Approval for Release to Client | PM                        |                           |                             |
|                                |                           |                           |                             |
| <b>DUE DATE</b>                |                           |                           | ← <b>Date Due To Client</b> |

**BOUND:** Comb-bound \_\_\_\_\_ Unbound \_\_\_\_\_ 3-Ring Binder \_\_\_\_\_

**ELECTRONIC:** CD: \_\_\_\_\_ DVD: \_\_\_\_\_

**NO. OF COPIES:** \_\_\_\_\_ Project File \_\_\_\_\_ Field \_\_\_\_\_

**Special Client Requirements (example: special format, single-sided, etc.):**

**Notes/Comments:**

**Additional notes may be written on back of form**



**BRISTOL ENVIRONMENTAL  
REMEDATION SERVICES, LLC**

**TRIMBLE GEOXH<sup>®</sup> GLOBAL POSITIONING SYSTEMS**

## STANDARD OPERATING PROCEDURE BERS-17

## Record of Changes

[illegible]



## TRIMBLE GEOXH® GLOBAL POSITIONING SYSTEMS STANDARD OPERATING PROCEDURE

**Summary:** The Global Positioning System (GPS) is a satellite-based navigation system consisting of satellites placed into a precise orbit around Earth. GPS receivers/units provide the means to communicate with the orbiting satellites in order to determine one's position through triangulation. GPS satellites are continuously transmitting signals which take time to travel to space and arrive at a GPS unit. A GPS unit compares the time a signal was transmitted by the satellite to the time it was received by the unit and determines a distance between the satellite and the GPS unit. By locking on to multiple satellite signals, the unit can determine its 3-dimensional location (latitude, longitude, and altitude). Additional information regarding the principles behind GPS technology can be found at the following website: <http://www.trimble.com/gps/index.shtml>.

Although there are a variety of different GPS units at the company's disposal, this Standard Operating Procedure (SOP) will focus on the Trimble GeoXH®. Bristol Environmental Remediation Services, LLC (Bristol) primarily utilizes Trimble GeoXH units for the purpose of capturing positional data on a variety of features including environmental sample locations, excavation boundaries, general site locations/boundaries, natural or anthropogenic site features (e.g. shorelines, building corners, monuments, outcrops, etc.), and any other features deemed necessary by the Bristol team, its subcontractors and/or clients. Resulting data are often used in Geographic Information System (GIS) software for digital mapping purposes. In some instances, Bristol will utilize Trimble GeoXH units for navigational purposes.

**Health and Safety:** GPS activities should be conducted in accordance with an approved Site Health and Safety Plan.

**Personnel Qualifications:** GPS personnel will have knowledge on how to properly operate the Trimble GeoXH data logger and all necessary software required for the successful capture of GPS positions. Two pieces of software, in particular TerraSync™ and GPS Pathfinder® Office, are utilized for the successful collection, subsequent download and processing of GPS data, the manuals for which can be obtained on Bristol's network in the following directory: O:\Common\BERS EQUIPMENT\Equipment Manuals.

**Pre-project Planning:** A Bristol Project Manager (PM) or field team leader should consult a member of the GIS department regarding requisition of the Trimble GeoXH unit. At this point, GPS project objectives can be determined and the GIS department can setup the unit as necessary to most suitably achieve those objectives. It is recommended that during this stage, the PM or field team leader request a customized data dictionary. A data dictionary is an electronic field form used to control the collection of features and attributes. The data dictionary contains a list of features that will be collected in the field as well as the attribute data associated with each feature. It can be structured to fit the needs of any project in order to streamline the data collection process and ensure data integrity. For example, Spatial Data Standards for

Facilities, Infrastructure and Environment (SDSFIE) compliant data can be established in a data dictionary prior to field work, thus minimizing time spent processing the data following collection.

It is very important during the planning stages to ensure that the appropriate datum and projection are set in the field software. This should remain consistent between projects, but it is recommended that GIS personnel double check the coordinate system setup in the Terrasync software. In most cases data will be collected in the World Geodetic System dating from 1984 (WGS 84) with geographic coordinates expressed in latitude and longitude. Although the unit can be setup to display/collect in different coordinate systems, using this standard should help eliminate error and confusion.

**Post-Processing** – Following the completion of field activities and GPS collection, the data must be post-processed by Bristol's GIS personnel in order to achieve the highest possible accuracy. The unit should be returned to the GIS department for the completion of post-processing. Post-processing will be performed using GPS Pathfinder Office software. Data collected with the Trimble GeoXH unit can be manipulated and exported to a variety of formats via GPS Pathfinder Office software.

**Equipment and Materials:** Prior to deployment in the field, the GeoXH unit, ancillary equipment and materials will be identified, secured, and inspected for signs of damage. The unit should be inspected to ensure that the appropriate software is installed and functioning properly. Equipment and materials include:

- **Trimble GeoXH** - The Trimble GeoXH unit should be fully charged and all appropriate software should be installed prior to field deployment.
- **Secure Digital (SD) Flash Memory Card** – Bristol currently maintains a 16 Gigabyte (GB) SD card for storing GPS or project related data (i.e. aerial imagery, background files, reference files, etc.)
- **Cradle/Dock** – The GPS unit requires a docking station/cradle in order to charge the battery and to transfer data to the computer. This is included in the unit's carrying case.
- **Universal Serial Bus (USB) Cable** – One end of the USB cable plugs into the cradle while the other end plugs into the computer. This cable is used to transfer data from the unit to the computer and should be included with the unit in the carrying case. The Trimble GeoXH unit must be docked in the cradle in order to transfer data to the field or office computer.
- **Power Cord** – The power cable plugs into an electrical outlet and supplies power to the cradle. When the unit is docked in the cradle while the power supply is plugged in, the battery will charge.
- **User Guides and Manuals** – User manuals for Terrasync and GPS Pathfinder Office reside on the Bristol network in the following directory: O:\Common\BERS EQUIPMENT\Equipment Manuals. The user guide for the series of units into which the

Trimble GeoXH falls can be found online at the following Trimble website: [http://trl.trimble.com/docushare/dsweb/Get/Document-414964/GeoExpl2008\\_100C\\_%20UserGde\\_ENG.pdf](http://trl.trimble.com/docushare/dsweb/Get/Document-414964/GeoExpl2008_100C_%20UserGde_ENG.pdf). This document can also be found alongside the software manuals located on Bristol's network in the equipment manuals' directory. Manuals can be viewed electronically or printed at the field personnel's convenience.

- **Carrying Case** – The Trimble GeoXH units are housed in hard-cover cases. Within the case will reside all of the above listed equipment.

### **Battery Charging**

The batteries should be charged the day prior to field deployment and each night following a day's use. Charge the battery by docking the GPS unit in the cradle, plugging the power cord into an electrical outlet and attaching the power chord to the cradle. For additional information consult the Geoexplorer 2008 Series Quick Start Guide located at Trimble's website: [http://trl.trimble.com/docushare/dsweb/Get/Document-414960/GeoExplorer\\_2008\\_QSG\\_ENG\\_Ltr.pdf](http://trl.trimble.com/docushare/dsweb/Get/Document-414960/GeoExplorer_2008_QSG_ENG_Ltr.pdf). Or consult the GeoExplorer 2008 series User Guide located at Trimble's website: [http://trl.trimble.com/docushare/dsweb/Get/Document-414964/GeoExpl2008\\_100C\\_%20UserGde\\_ENG.pdf](http://trl.trimble.com/docushare/dsweb/Get/Document-414964/GeoExpl2008_100C_%20UserGde_ENG.pdf). These documents are also located on Bristol's network in the following directory: O:\Common\BERS EQUIPMENT\Equipment Manuals.

### **Troubleshooting**

For troubleshooting issues, please consult Bristol's GIS department or refer to Section D of the Terrasync software Getting Started Guide. This document is located on Bristol's network in the following directory: O:\Common\BERS EQUIPMENT\Equipment Manuals\TerraSyncGettingStartedGuide.pdf.

### **Maintenance**

The Trimble GeoXH is designed to withstand the elements. It has an operating temperature that falls between -4 degrees Fahrenheit (°F) and 140 °F. The casing is dust-proof, shock resistant to 4 feet, and resistant to heavy wind-driven rain. Bristol will maintain a screen protector on the color liquid crystal display (LCD) touch screen to protect from scratches and other damage. The units will be stored within foam-lined, hard plastic cases when not in use.

### **Accessories**

The Trimble GeoXH is equipped to handle a range of optional accessories such as laser range finders and external antennae. All accessories will be connected according to manufacturer's instruction/recommendations.



(Intentionally blank)

**BRISTOL ENVIRONMENTAL  
REMEDIATION SERVICES, LLC**

## Anchorage, Alaska

## UTV OPERATIONS

## STANDARD OPERATING PROCEDURE BERS-22

## Record of Changes

[illegible]

## UTV OPERATIONS

### STANDARD OPERATING PROCEDURE

**Purpose:** The purpose of this standard operating procedure (SOP) is to provide specific procedures and minimum requirements for the safe operation of utility vehicles (UTV)s used to execute Bristol Environmental Remediation Services (BERS) projects.

**Scope:** This SOP provides the detailed information needed to conduct UTV operations in support of BERS activities. It also applies to transportation of project personnel in UTVs operated by non-project staff where noted.

**Training:** All personnel assigned to UTV operations will attend a site-specific orientation. The purpose of this orientation will be to review site-specific and emergency response procedures. The topics to be covered during the orientation are listed below. Course attendance sheets with attached curriculums will be used to document completion of each orientation session.

### TRAINING SCHEDULE

1. Introduction
  - a. Project summary
2. Presentation
  - a. Accident Prevention Plan (APP) and Site Safety and Health Plan (SSHP) review
  - b. SOP and administrative review
  - c. UTV Operations
3. Equipment / PPE training
  - a. Hearing Protection
  - b. Fire extinguishers
  - c. Communications
  - d. Emergency Repair Tool Kit
  - e. Inclometers
  - f. Flares
4. Safety
  - a. Load Capacity
  - b. Safe driving
  - c. Operation on slopes
  - d. First aid/CPR
  - e. Review emergency response equipment
  - f. Talk/walk-through of emergency procedures

### UTV Operators

Project personnel who operate a UTV during the course of the project shall first demonstrate to the SSHO that they are experienced in operating UTVs similar to those used for the project, that they possess basic mechanical knowledge necessary to troubleshoot common mechanical problems that may occur, and that they are knowledgeable of the requirements of this SOP, and

the project APP/SSH. The SSHO shall document the list of qualified UTV operators and submit to Bristol administrative personnel for retention in the project files.

### **UTV Passengers**

Project personnel riding as passengers on a UTV shall receive a safety briefing from the UTV operator and shall comply with all UTV procedures. Non-project personnel shall not be allowed on project UTVs without the approval of the SSHO.

### **Ensure that team members sign that they have read and understand this SOP.**

#### **Precautions:**

- Make sure the UTV is in top operating condition and that there are no tripping hazards. The UTV should be free of fire hazards and have clean storage and passenger spaces;
- Safety equipment is on board and maintained in good condition;
- Operators have a complete knowledge of the operation and handling characteristics of the UTV;
- Know the current location and know destination. Use of global positioning systems (GPS) is suggested during all operations;
- Maintain a safe speed at all times to avoid collision;
- Keep an eye out for changing weather conditions, and act accordingly; and
- Maintain a clear, unobstructed view forward at all times. "Scan" the path back and forth; avoid "tunnel" vision. Most collisions are caused by inattention.

#### **Responsibility:**

##### **Site safety and health officer**

The SSHO shall be responsible for implementation of this UTV safety program in the field as described below. The SSHO and UTV operator will provide safety briefing to all occupants of the vehicle prior to each departure (or on a daily basis if personnel remain the same).

##### **UTV Operator**

The UTV operator shall be responsible for the safety of all personnel aboard his or her vehicle and for the integrity of all UTV and safety equipment on board the vehicle. The UTV operator will provide safety briefing to all occupants of the UTV prior to each departure (or on a daily basis if personnel remain the same). An initial safety briefing shall be documented on a daily safety briefing form. The UTV operators shall utilize the vehicle checklists provided in Attachment 1 as appropriate during the performance of their duties.

### **UTV Passengers/Project Personnel**

UTV passengers shall comply with all provisions of this SOP, and the project SSHP and shall obey the instructions of the UTV operator while aboard.

**Equipment:** The SSHO will ensure that all personnel conducting UTV operations carry appropriate equipment and have appropriate PPE. At a minimum, this includes the following:

1. Hearing Protection;
2. Fire extinguishers;
3. Communications;
4. Emergency Repair Tool Kit;
5. Inclinometers; and
6. Flares.

**Procedure:** The following procedures describe the specific activities required for UTV operation.

### THE UTV

Each designated operator shall be thoroughly familiar with all aspects of UTV operation and will have been trained in the practical use of the vehicle.

Attachment 2 is provided as a UTV operation demonstration checklist. The UTV operations will, at a minimum, consist of negotiating steep terrain, backing, turning, braking, proper loading of equipment, basic troubleshooting, and daily preventative maintenance checks.

The UTVs are four-wheeled, direct steer, off-road vehicles. Configuration is determined by careful recon of the area of operation prior to starting work.

- The top of the vehicle provides a large sail area for the wind and makes the vehicle top heavy as well.
- When crossing through water make sure the wheels of the vehicle maintain contact with the ground. If water depth is in question, a guide may proceed in front of the vehicle to test depth and overall accessibility.
- The Polaris is equipped with a 500cc liquid-cooled 32 hp engine.
- The Polaris gearbox has two forward speeds, reverse, and neutral.

- The gear should be selected that best suits the terrain and load to be carried.
- The Polaris steering box operates the same as a car.
- The Polaris has 4 wheel hydraulic disc breaks

If the vehicle is equipped with an enclosed cab of any sort, make sure there is plenty of ventilation to avoid exposure to exhaust and engine fumes.

- Engine exhaust contains carbon monoxide, an odorless, colorless, toxic gas that will cause injury or death.
- Inspect the engine exhaust weekly.
- Listen for a change in exhaust or engine noise that may indicate a leak.

**Note: If an exhaust leak is suspected, place the vehicle out of service and report it to the SSSHO and mechanic.**

## PASSENGERS

Passengers shall remain seated and wear seat belts while the UTV is in operation. Passengers will inform the operator when exiting or entering the passenger compartment. Riding in the rear passenger compartment of a UTV can be extremely rough.

## LOAD CAPACITY

UTVs shall not be loaded (passengers and gear) beyond the weight capacity printed on the information plate attached to the vehicle. In addition, several factors must be considered when loading a UTV: distribute the load evenly, keep the load low, and do not overload the UTV.

## TOOL KIT

Project UTVs shall carry a tool kit sufficient for the operator to troubleshoot common mechanical problems such as fouled spark plugs, flooded carburetor, electrical shorts, etc. UTVs operated in remote areas shall also carry spare parts (shear pins, patch kits, air pumps, etc.) as appropriate. The tool kit shall be maintained by the operator and supplies used up shall be replaced immediately.

## COMMUNICATIONS

Project UTVs shall carry operational communications. UTVs shall not be operated if communication is not possible. Exceptions to this requirement must be approved by the

SUXOS.

## VEHICLE ACCIDENT REPORT

Project personnel involved in a vehicle accident shall follow the procedure for incident reporting in the SSHP.

## GOOD HOUSEKEEPING

Project personnel shall properly stow and secure all gear and equipment against unexpected shifts when underway. Passenger areas and open spaces must be kept clear and free from clutter to minimize slip, trip, and fall hazards.

## FUEL MANAGEMENT

UTV operators shall utilize the "one-third rule" in vehicle fuel management. The rule is to use one-third of the fuel to get to the destination, one-third to return, and keep one-third in reserve.

## UTV OPERATION CHECKLISTS

Operators shall use the UTV operation checklists contained in Attachment 1 as appropriate to assist them in the performance of their duties. The checklists cover starting, stopping, towing, engine inspection, pre-operational and post-operational preparations, and troubleshooting.

## UTV OPERATED BY NON-PROJECT PERSONNEL

In the case that a UTV with operator is hired to perform project activities, Sections 4.3 through 4.13 of this procedure are applicable. In addition to these requirements, the operator shall be trained, certified and authorized to carry the number of personnel assigned to the vehicle. A safety inspection and briefing shall be conducted by the SSHO prior to departure.

## OPERATING THE UTV

### **Pre-Operational Checks**

Before operating the UTV, it should be thoroughly checked out as to its condition and an inspection sheet filled out.

- See Attachment 1 to this SOP;
- All discrepancies should be noted on the sheet and corrected prior to operating the vehicle;
- Inform the SSHO or supervisor of any problem with the vehicle so that repairs can be made promptly; and,

- If the SSHO is not available, leave the checklist on the seat with a description of the problem written in the comments or on the back so that the problem may be addressed as soon as possible.

### **Operational Checks**

- Board vehicle and ensure all passengers buckle safety belts;
- Start engine and listen for any unusual sounds;
- A cold engine may require the use of the choke when starting;
- Allow the engine to warm up before getting underway;
- As you begin to travel, listen again for any unusual noise coming from the gearbox or drive train;
- Check gauges and inclinometer for proper orientation; and,
- Test brakes and steering for proper orientation.

### **Operating the UTV in Remote Areas**

Safe driving habits when traveling in remote areas are required.

If possible, when driving up hills, approach the hill “head on” to minimize the possibility of sliding sideways or rolling over. Accelerate slowly to prevent loss of traction.

**Caution: Never accelerate or brake suddenly when driving up or down a hill. Sudden acceleration or braking can cause the vehicle to roll over, causing serious injury or death.**

- When traction is lost, the vehicle may slide sideways or backwards;
- Apply the brakes gently and evenly to stop the slide;
- Try to avoid steep hills;
- When a steep hill can't be avoided, be prepared to shift occupant weight forward, or have occupants exit vehicle to decrease the possibility of rolling over;
- When necessary, set a dead-man at the top of the hill, attach cable and use winch to assist in pulling vehicle to top of hill. It may be necessary to remove some or all equipment to lighten the load.

When driving down hill, try to approach the hill “head on” to minimize the possibility of sliding sideways or rolling over.

- Shift the gearbox into the lowest gear and keep the speed of the engine up just enough to keep the clutch engaged;
- This allows the engine to brake the vehicle and keeps the brakes from overheating; and,
- If the brakes need to be used to control forward speed, apply them gently so as not to break traction.

### **Operating on a Side Slope**

- If at all possible, **do not** drive the UTV on a side slope.
- In the event of a side slope cannot be avoided, limit operation to 15 degrees;



- Side slope operation greatly increases the risk of rolling the vehicle;
- Operation of vehicles on a side slope requires the constant use of the brakes for steering correction as the vehicle tends to head downhill; and,
- This may cause the brake to overheat or fade.

### **Carrying Passengers on the UTV**

Keep the UTV as low as possible and the weight evenly distributed.

Use extreme caution when negotiating inclines with a loaded vehicle.

- Heavy loads and loads carried high on the vehicle decrease the stability of the vehicle and may cause it to roll;
- Keep the weight of the load near the floor of the vehicle. This will lower the center of gravity and help keep the vehicle stable;
- The maximum load of the vehicle (posted on the vehicle and available in the owners manual) shall not be exceeded; and,
- Secure the load to prevent shifting of the weight while driving.

When carrying passengers, ensure they use safety buckles and keep arms and legs inside the vehicle at all times.

- It may be advisable to have passengers exit the vehicle when operating over rough or steep terrain;
- UTVs are not known for comfort when operating over rough terrain; and,
- Limit the number of personnel in the UTV to the number of safety buckles available.

### **Post-Operational Checks**

When securing the UTV check the following:

- Check the fuel level;
- If the fuel level is low, inform the SSHO or mechanic;
- Remove tools and personal gear;
- Close doors and fasten snaps/latches; and,
- Chock the wheels (even on flat surfaces).
- Plan for the Next Operation
- Inform the SSHO or mechanic of any needs for the UTV;
- Inform the SSHO or mechanic of any problems associated with the vehicle, so appropriate maintenance may be performed.

### **DAILY SAFETY BRIEFING**

The Site Superintendent and the SSHO will hold a morning safety meeting prior to start of work for all of the field teams, which will include the following:

- Review of emergency procedures, prior work day safety findings
- Discussion of slips trips and falls, PPE and other pertinent safety issues, i.e. compliance and munitions identification.
- Description of daily activities.

**Reference Documents:**

Individuals using this procedure should become familiar with the following documents:

40 CFR 261.4 (a) (13): Protection of Environment, Identification and listing of hazardous waste  
Accident Prevention Plan

Site Safety and Health Plan

Work Plan

USACE EM 385-1-1

Manufacturer's Instruction Manual's

## ATTACHMENT 1

### EQUIPMENT INSPECTION CHECKLIST

| Equipment No. | Date | Inspector Name | Hours | Location |
|---------------|------|----------------|-------|----------|
|               |      |                |       |          |

#### A. SERVICE CHECKS:

| <i>ITEM</i>                  | <i>OK</i> | <i>AMT<br/>NEEDED</i> | <i>ITEM</i>            | <i>OK</i> | <i>AMT ADDED</i> |
|------------------------------|-----------|-----------------------|------------------------|-----------|------------------|
| Radiator & Freeze Protection | _____     | _____                 | Batteries              | _____     | _____            |
| Engine                       | _____     | _____                 | Lubrication Points     | _____     | _____            |
| Transmission                 | _____     | _____                 | Fuel Level             | _____     | _____            |
| Hydraulic System             | _____     | _____                 | Drain Fuel Sediment    | _____     | _____            |
| Differentials                | _____     | _____                 | Pivot Shaft            | _____     | _____            |
| Planetaries / Final Drives   | _____     | _____                 | Air Induction & Filter | _____     | _____            |

#### B. EQUIPMENT INSPECTION

|                        | <i>CONDITION<br/>Bad/Good/<br/>Excellent</i> | <i>Attn Needed</i> | <i>Explanation</i> | <i>Corrected?<br/>(Y/N)</i> |
|------------------------|----------------------------------------------|--------------------|--------------------|-----------------------------|
| Fan & Shrouds          | _____                                        | _____              | _____              | _____                       |
| Belts Pulleys          | _____                                        | _____              | _____              | _____                       |
| Exhaust & Rain Cap     | _____                                        | _____              | _____              | _____                       |
| Battery & Cables       | _____                                        | _____              | _____              | _____                       |
| Hydraulic Cylinders    | _____                                        | _____              | _____              | _____                       |
| Operators Compartment  | _____                                        | _____              | _____              | _____                       |
| Hoses & Lines          | _____                                        | _____              | _____              | _____                       |
| Fuel / Oil Leaks       | _____                                        | _____              | _____              | _____                       |
| Cracks                 | _____                                        | _____              | _____              | _____                       |
| Cutting Edges          | _____                                        | _____              | _____              | _____                       |
| Sprockets              | _____                                        | _____              | _____              | _____                       |
| Rollers & Idlers       | _____                                        | _____              | _____              | _____                       |
| Tracks or Tires        | _____                                        | _____              | _____              | _____                       |
| Trans Operation        | _____                                        | _____              | _____              | _____                       |
| Service Brakes         | _____                                        | _____              | _____              | _____                       |
| Parking Brake          | _____                                        | _____              | _____              | _____                       |
| Gauges Operational     | _____                                        | _____              | _____              | _____                       |
| Wipers & Washer        | _____                                        | _____              | _____              | _____                       |
| Lights                 | _____                                        | _____              | _____              | _____                       |
| Horn                   | _____                                        | _____              | _____              | _____                       |
| Seat & Seat Belts      | _____                                        | _____              | _____              | _____                       |
| Windows                | _____                                        | _____              | _____              | _____                       |
| <b>Machine Damage:</b> | _____                                        | _____              | _____              | _____                       |

[illegible]

Bristol Representative \_\_\_\_\_ Date: \_\_\_\_\_

## ATTACHMENT 2

### VEHICLE OPERATION DEMONSTRATION FORM

NAME \_\_\_\_\_ DATE \_\_\_\_\_

SUXOS \_\_\_\_\_

UTV USED FOR OPERATION DEMONSTRATION \_\_\_\_\_

\_\_\_\_\_ INSPECT SAFETY EQUIPMENT

\_\_\_\_\_ SAFETY BRIEFING FOR PASSENGERS

\_\_\_\_\_ START UP PROCEDURES

\_\_\_\_\_ FUNCTIONAL TEST (STEERING AND THROTTLE)

\_\_\_\_\_ BRING UTV UP TO 75% THROTTLE FOR AT LEAST ONE MINUTE

\_\_\_\_\_ STOP UTV, SHUT DOWN ENGINE, AND RESTART

\_\_\_\_\_ RETURN TO BRISTOL BASE

\_\_\_\_\_ SECURE UTV

\_\_\_\_\_ PERFORMED ALL OF THE ABOVE TASKS AND  
IS QUALIFIED AS A UTV OPERATOR

SIGNED \_\_\_\_\_

SSHO

## **ATTACHMENT 2**

Bristol Field Forms



## GROUNDWATER LOW-FLOW PURGING FORM (continued)

### FIELD PARAMETER MEASUREMENT (Continued)

[illegible]



**GROUNDWATER SAMPLING FORM**  
**(To Accompany Low-Flow Purging Form)**

# Bristol



ENVIRONMENTAL  
REMEDIALATION SERVICES, LLC

Job Name NE Cape HTRW RAs

Job Number 341200057

Date \_\_\_\_\_ Time: \_\_\_\_\_

Recorded by \_\_\_\_\_  
(Signature)

Sampled by \_\_\_\_\_

## WELL INFORMATION

### Well Number

### Well Location

Casing Diameter (D in inches):

Total Depth of Casing (TD in feet BTOC):

☐ 2-inch ☐ 4-inch ☐ 6-inch ☐ Other \_\_\_\_\_

Water Level Depth (WL in feet BTOC):

## WELL SAMPLING

### SAMPLING METHOD

☐ Bailer – Type: \_\_\_\_\_

☐ Grab – Type: \_\_\_\_\_

☐ Submersible ☐ Centrifugal ☐ Bladder

\_\_\_\_\_ ☐ Other – Type: \_\_\_\_\_

### SAMPLING DISTRIBUTION

| Sample No. | Volume | Analysis Requested | Preservatives | Lab | Comments |
|------------|--------|--------------------|---------------|-----|----------|
|            |        |                    |               |     |          |
|            |        |                    |               |     |          |
|            |        |                    |               |     |          |
|            |        |                    |               |     |          |
|            |        |                    |               |     |          |
|            |        |                    |               |     |          |
|            |        |                    |               |     |          |
|            |        |                    |               |     |          |

### QUALITY CONTROL SAMPLES

#### Duplicate Samples

| Original Sample No. | Duplicate Sample No. |
|---------------------|----------------------|
|                     |                      |
|                     |                      |
|                     |                      |
|                     |                      |

#### Blank Samples

| Type | Sample No. |
|------|------------|
|      |            |
|      |            |
|      |            |
|      |            |

#### Other Samples

| Type | Sample No. |
|------|------------|
|      |            |
|      |            |
|      |            |
|      |            |

page \_\_\_\_ of \_\_\_\_

Date:

Water Level Instrument:

[illegible]

page \_\_\_\_ of \_\_\_\_

[illegible]

page \_\_\_\_ of \_\_\_\_

[illegible]

# Bristol



## WELL DEVELOPMENT FORM

Project: NE Cape HTRW RAs

Well No.: \_\_\_\_\_

Personnel: \_\_\_\_\_

Development Method \_\_\_\_\_

Date: \_\_\_\_\_

| Time | Depth to Water (ft.) | Gallons Removed | Turbidity (Ntu) | pH | Temp °C | Conductivity | Recovery Rate Inches/min | Recovery Rate gpm | Observations |
|------|----------------------|-----------------|-----------------|----|---------|--------------|--------------------------|-------------------|--------------|
|      |                      |                 |                 |    |         |              |                          |                   |              |
|      |                      |                 |                 |    |         |              |                          |                   |              |
|      |                      |                 |                 |    |         |              |                          |                   |              |
|      |                      |                 |                 |    |         |              |                          |                   |              |
|      |                      |                 |                 |    |         |              |                          |                   |              |
|      |                      |                 |                 |    |         |              |                          |                   |              |
|      |                      |                 |                 |    |         |              |                          |                   |              |
|      |                      |                 |                 |    |         |              |                          |                   |              |
|      |                      |                 |                 |    |         |              |                          |                   |              |
|      |                      |                 |                 |    |         |              |                          |                   |              |

Total Gallons Removed \_\_\_\_\_

# PHOTOGRAPH LOG

[illegible]

NE Cape HTRW Remedial Actions  
Contract No. W911KB-12-C-0003  
Bristol Project No. 34120057

**SAMPLE LABEL**

2012 NE Cape HTRW Remedial Actions  
Contract No. W911KB-12-C-0003

Analysis:\_\_\_\_\_Preservation:\_\_\_\_\_

Date:\_\_\_\_\_Time:\_\_\_\_\_

Collector:\_\_\_\_\_

Sample No.:\_\_\_\_\_

## SAMPLE RECORD LOG

[illegible]



5755 8th Street East

phone 253.922.2310 fax 253.922.5047



**TestAmerica Laboratories, Inc.**

[illegible]

### **ATTACHMENT 3**

TestAmerica Laboratories, Inc.  
Quality Assurance Manual, and  
State of Alaska Laboratory Accreditation and  
Environmental Laboratory Accreditation Program (ELAP) Certification  
(Provided in F10AK096903\_07.04\_0510\_a  
MED Supplemental folder)

## **ATTACHMENT 4**

TestAmerica Laboratories, Inc.  
Standard Operating Procedures

(Provided in F10AK096903\_07.04\_0510\_a  
MED Supplemental folder)

## **ATTACHMENT 5**

Field Laboratory SOPs



## TABLE OF CONTENTS

| <b><u>SECTION</u></b>                            | <b><u>PAGE</u></b> |
|--------------------------------------------------|--------------------|
| ACRONYMS AND ABBREVIATIONS .....                 | v                  |
| 1.0 SCOPE AND APPLICATION .....                  | 1                  |
| 1.1 Objectives.....                              | 1                  |
| 1.1.1 Scope of Method .....                      | 1                  |
| 1.1.2 Practical Quantitation Limits .....        | 1                  |
| 1.1.3 Dynamic Range.....                         | 2                  |
| 2.0 METHOD SUMMARY .....                         | 3                  |
| 2.1 Method Procedure .....                       | 3                  |
| 2.1.1 DRO Range .....                            | 3                  |
| 2.1.2 RRO Range .....                            | 3                  |
| 2.2 Method Development.....                      | 3                  |
| 3.0 DEFINITIONS .....                            | 5                  |
| 3.1 Diesel Range Organics (DRO).....             | 5                  |
| 3.2 Residual Range Organics (RRO) .....          | 5                  |
| 3.3 Diesel Calibration Standard (DCS).....       | 5                  |
| 3.4 Residuals Calibration Standard (RCS).....    | 5                  |
| 3.5 Combined Calibration Standard .....          | 5                  |
| 3.6 Continuing Calibration Standard (CCS) .....  | 6                  |
| 3.7 Calibration Verification Standard (CVS)..... | 6                  |
| 3.8 Surrogate Mixtures.....                      | 6                  |
| 3.9 Retention Time Window (RTW) Standard .....   | 6                  |
| 3.10 Standard Soil .....                         | 6                  |
| 3.11 Method Blank.....                           | 7                  |
| 3.12 Instrument Blank.....                       | 7                  |
| 3.13 Solvent Blank .....                         | 7                  |
| 3.14 Laboratory-Fortified Blank (LFB) .....      | 7                  |
| 3.15 Method Detection Limit (MDL) .....          | 7                  |
| 3.16 Practical Quantitation Limit (PQL).....     | 8                  |
| 4.0 INTERFERENCES .....                          | 9                  |
| 4.1 Non-Target Analytes .....                    | 9                  |

|       |                                                                         |    |
|-------|-------------------------------------------------------------------------|----|
| 4.2   | Biogenic Interference.....                                              | 9  |
| 4.3   | Glassware Cleaning .....                                                | 9  |
| 4.4   | Reagent Quality .....                                                   | 9  |
| 4.5   | Sample Carryover .....                                                  | 10 |
| 4.6   | Water.....                                                              | 10 |
| 5.0   | SAFETY ISSUES .....                                                     | 11 |
| 5.1   | Chemical Exposure .....                                                 | 11 |
| 5.2   | Hearing Protection .....                                                | 11 |
| 5.3   | Sample Drying .....                                                     | 11 |
| 6.0   | APPARATUS AND MATERIALS.....                                            | 13 |
| 6.1   | Glassware.....                                                          | 13 |
| 6.2   | Analytical Balance .....                                                | 13 |
| 6.3   | Sonication .....                                                        | 13 |
| 6.3.1 | Ultrasonic Cell Disrupter (Sonicator) .....                             | 13 |
| 6.3.2 | Sonabox.....                                                            | 13 |
| 6.4   | Solvent Concentrator .....                                              | 13 |
| 6.5   | Miscellaneous Apparatus.....                                            | 14 |
| 6.6   | Gas Chromatograph (GC).....                                             | 14 |
| 6.6.1 | Columns .....                                                           | 14 |
| 7.0   | REAGENTS AND STANDARDS .....                                            | 15 |
| 7.1   | Reagent Water.....                                                      | 15 |
| 7.2   | Methylene Chloride .....                                                | 15 |
| 7.3   | Sodium Sulfate.....                                                     | 15 |
| 7.4   | Diatomaceous Earth.....                                                 | 15 |
| 7.5   | Stock Standard Solutions .....                                          | 15 |
| 7.5.1 | Surrogates .....                                                        | 16 |
| 7.5.2 | Diesel and Residual Range Calibration Standards.....                    | 16 |
| 7.5.3 | Continuing Calibration Standard (CCS) .....                             | 16 |
| 7.5.4 | Retention Time Window Standard (RTW) .....                              | 16 |
| 7.5.5 | Stock Calibration Verification Standard (CVS) .....                     | 16 |
| 8.0   | SAMPLE COLLECTION, PRESERVATION, CONTAINERS, AND<br>HOLDING TIMES ..... | 17 |
| 8.1   | Sample Collection.....                                                  | 17 |

|       |                                                                  |    |
|-------|------------------------------------------------------------------|----|
| 8.2   | Sample Preservation.....                                         | 17 |
| 8.3   | Holding Times.....                                               | 17 |
| 9.0   | PROCEDURE.....                                                   | 19 |
| 9.1   | Standards Preparation.....                                       | 19 |
| 9.1.1 | Initial and Continuing Calibration Standards and Surrogates..... | 19 |
| 9.2   | Sonication Extraction.....                                       | 19 |
| 9.3   | Sample Concentration.....                                        | 20 |
| 9.4   | Moisture Determination for Solids.....                           | 20 |
| 9.4.1 | Moisture Determination Procedure.....                            | 20 |
| 9.4.2 | Percent Moisture Calculation for Soils.....                      | 21 |
| 9.4.3 | Dry Weight Calculation for Extracted Soil.....                   | 21 |
| 9.5   | Sample Extract Dilution Technique.....                           | 21 |
| 9.6   | Gas Chromatography.....                                          | 21 |
| 9.6.1 | Method Conditions.....                                           | 21 |
| 9.6.2 | Method Performance Criteria.....                                 | 22 |
| 9.7   | Calibration.....                                                 | 22 |
| 9.7.1 | Initial Calibration.....                                         | 22 |
| 9.7.2 | Initial Calibration Curve Verification.....                      | 22 |
| 9.7.3 | Continuing Calibration Standards (CCS).....                      | 22 |
| 9.7.4 | Calibration Curve Linearity.....                                 | 23 |
| 9.8   | Establishing RTWs.....                                           | 23 |
| 9.8.1 | RTW Definition.....                                              | 23 |
| 9.8.2 | Chromatographic Separation Definition.....                       | 23 |
| 9.8.3 | Calculation of RTWs.....                                         | 24 |
| 9.8.4 | Reestablishing RTWs.....                                         | 24 |
| 9.9   | Gas Chromatograph Analysis.....                                  | 24 |
| 9.9.1 | Injection Volume.....                                            | 24 |
| 9.9.2 | Analytical Batch Window.....                                     | 24 |
| 9.9.3 | Continuing Calibration Acceptance Criteria.....                  | 24 |
| 9.9.4 | Instrument Blank Criteria.....                                   | 25 |
| 9.9.5 | Carryover Blanks.....                                            | 25 |
| 9.9.6 | Calibration Exceedances.....                                     | 25 |
| 9.10  | Chromatographic Interpretation.....                              | 25 |



|        |                                                   |    |
|--------|---------------------------------------------------|----|
| 9.11   | Calculations.....                                 | 26 |
| 9.11.1 | Soil Concentration Calculation.....               | 26 |
| 9.11.2 | Data Reduction Software.....                      | 26 |
| 10.0   | QUALITY CONTROL.....                              | 27 |
| 10.1   | Calibration Verification Standard (CVS).....      | 27 |
| 10.2   | Continuing Calibration Samples.....               | 27 |
| 10.3   | Blanks.....                                       | 27 |
| 10.4   | Laboratory Fortified Blanks (LFB).....            | 27 |
| 10.5   | Surrogates.....                                   | 28 |
| 10.5.1 | Surrogate Concentration.....                      | 28 |
| 10.5.2 | Surrogate Acceptance Criteria.....                | 28 |
| 10.5.3 | Surrogate Recovery Failure-Corrective Action..... | 28 |
| 10.5.4 | Sample Qualifiers (Flags).....                    | 28 |
| 10.6   | Corrective Actions.....                           | 28 |
| 11.0   | METHOD PERFORMANCE.....                           | 31 |
| 11.1   | Method Detection Limit.....                       | 31 |
| 11.2   | Method Acceptance Criteria For AK102.....         | 31 |
| 11.3   | Method Acceptance Criteria for AK103.....         | 31 |
| 12.0   | References.....                                   | 33 |

## TABLES

|         |                                                           |    |
|---------|-----------------------------------------------------------|----|
| Table 1 | Method AK102 Acceptance Criteria for Quality Control..... | 31 |
| Table 2 | Method AK103 Acceptance Criteria for Quality Control..... | 32 |

**ACRONYMS AND ABBREVIATIONS**

|       |                                                 |
|-------|-------------------------------------------------|
| °C    | degrees Celsius                                 |
| AAC   | Alaska Administrative Code                      |
| ADEC  | Alaska Department of Environmental Conservation |
| AK102 | Alaska Method determination of DRO              |
| AK103 | Alaska Method determination RRO                 |
| CVS   | Calibration Verification Standard               |
| DCS   | diesel calibration standard                     |
| DE    | Diatomaceous Earth                              |
| DRO   | diesel range organics                           |
| FID   | flame-ionization detector                       |
| GC    | gas chromatographic or gas chromatograph        |
| ICAL  | initial calibration                             |
| LCS   | laboratory control sample                       |
| LFB   | laboratory-fortified blank                      |
| MDL   | method detection limit                          |
| mg/kg | milligrams per kilogram                         |
| mg/L  | milligrams per liter                            |
| mL    | milliliter                                      |
| MSDS  | Material Safety Data Sheet                      |
| NOM   | naturally occurring materials                   |
| OTP   | ortho-terphenyl                                 |
| PQLS  | practical quantitation limits                   |
| psi   | pounds per square inch                          |
| QC    | quality control                                 |
| RCS   | residual calibration standard                   |
| RRO   | residual range organics (motor oil range)       |
| RSD   | relative standard deviation                     |
| RTW   | retention time window                           |
| SOP   | Standard Operation Procedure                    |
| VOA   | volatile organic analysis                       |

(Intentionally blank)

## **1.0 SCOPE AND APPLICATION**

This Standard Operating Procedure (SOP) describes the procedures for determining the concentration of diesel range organics and residual range organics (DRO/RRO) in soil using methodology developed by the Alaska Department of Environmental Conservation (ADEC), and described in the *Underground Storage Tank Procedures Manual* (ADEC, 2002).

### **1.1 OBJECTIVES**

The objectives in the use of this method are to accurately determine the concentrations of diesel and residual range organics in soil.

#### **1.1.1 Scope of Method**

These methods are designed to measure the concentrations of DRO and RRO in soil. DRO is determined by method AK102, and RRO is determined by method AK103. The diesel range corresponds to an n-alkane range from the beginning of C<sub>10</sub> to the beginning of C<sub>25</sub>, and a boiling point range of approximately 170 degrees Celsius (°C) to 400 °C. An n-alkane is a chemical compound that consists of only hydrogen and carbon, linked in a single bond in a straight chain. The residual range corresponds to an n-alkane range from the beginning of C<sub>25</sub> to the end of C<sub>36</sub>, and a boiling range of 400 °C to 500 °C. Both methods are performed sequentially on a single sample extract, and a single analytical run on a gas chromatograph. The methods differ in the range of quantitation, based on the elution of n-alkanes on the gas chromatographic (GC) column.

#### **1.1.2 Practical Quantitation Limits**

The practical quantitation limits (PQLs) for these methods have been adjusted to reflect site-specific cleanup levels. The PQLs for DRO and RRO have been elevated to approximately 500 milligrams per kilogram (mg/kg).

### **1.1.3 Dynamic Range**

The dynamic range for method AK 102 is 500 milligrams per liter (mg/L) to 25,000 mg/L. The dynamic range for method AK 103 is 500 mg/L to 25,000 mg/L. The dynamic ranges reflect the concentration of target analytes in the sample extract. Dilutions may be performed as necessary to put the chromatographic envelope (sample extract concentration) within the linear range of the method. The determination of soil concentrations is also based on the sample weight and the percent moisture in the sample (Sections 9.12.1 and 9.12.2).

## **2.0 METHOD SUMMARY**

### **2.1 METHOD PROCEDURE**

This method provides procedures and GC conditions for the detection of semivolatile petroleum products, such as diesel and motor oil. Other non-petroleum compounds with similar characteristics and boiling points may also be detected with this method.

Samples are extracted from approximately 20 grams of soil using methylene chloride as the solvent. A surrogate mixture of known concentration is spiked into all field and quality control (QC) samples to evaluate the efficiency of the extraction process. An aliquot (2 micro liters [ $\mu\text{L}$ ]) of the extract is injected into a gas chromatograph equipped with a capillary column and a flame ionization detector (FID). The GC is temperature programmed to facilitate separation of organic compounds.

#### **2.1.1 DRO Range**

Quantitation of DRO is performed by comparing the total chromatographic area between and including the peak start of  $\text{C}_{10}$  to the peak start of  $\text{C}_{25}$ , including both resolved and unresolved compounds, based on the FID response compared to diesel calibration standards. Integration is performed using forced baseline-baseline integration.

#### **2.1.2 RRO Range**

Quantitation of RRO is performed by comparing the total chromatographic area between and including the peak start of  $\text{C}_{25}$  to the peak end of  $\text{C}_{36}$ , including both resolved and unresolved components. Integration is performed using forced baseline-baseline integration.

### **2.2 METHOD DEVELOPMENT**

This method was developed by the ADEC (ADEC 2002) and is based, in part, on a modification of the American Petroleum Institute consensus "Method for the Determination of Diesel Range Organics," Revision 2, 2/5/92 and is supplemented with information gathered by the State of Alaska, Department of Environmental Conservation, State Chemistry Laboratory, with support from the Storage Tank Program. It is also based in part on EPA Methods 8000 and 8100, SW – 846, *Test Methods for Evaluating Solid Waste, Physical/Chemical Methods* [1], adopted by reference in Title 18 Alaska Administrative

Code, Chapter 78.090(i) [18 AAC 78.090(i)], Method OA-2 [2] and work by the EPA Total Petroleum Hydrocarbons Method Committee [3], and the State of Oregon, "Total Petroleum Hydrocarbon Methods" QAR 340-122-350, dated December 11, 1990.

### **3.0 DEFINITIONS**

#### **3.1 DIESEL RANGE ORGANICS (DRO)**

All chromatographic peaks for DRO, both resolved and unresolved, eluting between the peak start of n-decane ( $C_{10}$ ) and the peak start of n-pentacosane ( $C_{25}$ ). Quantitation is based on direct comparison of the area within this range to the total area over the same ( $C_{10}$  -  $C_{25}$ ) range of the calibration standard, as determined by FID response using forced baseline-baseline integration. Surrogate peak areas shall be determined by valley to valley integration.

#### **3.2 RESIDUAL RANGE ORGANICS (RRO)**

All chromatographic peaks for RRO, both resolved and unresolved, eluting between the peak start of n-pentacosane ( $C_{25}$ ) and the peak end of n-hextriacontane ( $C_{36}$ ). Quantitation is based on direct comparison of the area within this range to the total area over the same ( $C_{25}$  -  $C_{36}$ ) range of the calibration standard, as determined by FID response using forced baseline-baseline integration. Surrogate peak areas shall be determined by valley-to-valley integration.

#### **3.3 DIESEL CALIBRATION STANDARD (DCS)**

The DCS is Commercial #2 diesel fuel or equivalent hydrocarbon mixture, in which greater than 95% of the hydrocarbon mass elutes within the diesel change and is diluted to appropriate concentrations in methylene chloride. The DCS serves as a calibration standard for DRO. The DCS standard will be injected without any other standards present to demonstrate the 95% elution criteria is met, based on the area of integration.

#### **3.4 RESIDUALS CALIBRATION STANDARD (RCS)**

RCS is an equal blend of 30 weight and 40 weight motor oils (1:1), diluted to appropriate concentrations in methylene chloride. The RCS serves as a calibration standard for RRO. The RCS standard will be injected without any other standards present to demonstrate the elution range of the RCS.

#### **3.5 COMBINED CALIBRATION STANDARD**

A stock standard mixture of DCS and RCS components is used for the initial and continuing calibration standards. Multiple concentrations of the combined calibration standards are used



for the initial calibration. The standard concentrations vary from the PQL of 500 mg/L to 25,000 mg/L, which is the upper dynamic range of the calibrations. A 10,000 mg/L standard is used as the continuing calibration standard (CCS).

### **3.6 CONTINUING CALIBRATION STANDARD (CCS)**

The CCS is a mid-range working standard diluted from the stock standard solution and is used to verify that the analytical system is responding in a manner comparable to the time of initial calibration. The CCS is analyzed at the beginning of an analytical sequence, and after every 20 samples to ensure that reported sample concentrations are accurate, as determined by the calibration.

### **3.7 CALIBRATION VERIFICATION STANDARD (CVS)**

The CVS is a QC standard, but with diesel from a source other than that used to prepare the DCS, (i.e., a second source). It is used by the laboratory to verify the accuracy of calibration and source materials immediately following the initial calibration. Greater than 95 % of the hydrocarbon mass must elute within the diesel range, as described in Section 3.1.

### **3.8 SURROGATE MIXTURES**

Ortho-terphenyl (OTP) is used as the DRO surrogate and n-triacontane d<sup>62</sup> is used as the RRO surrogate. The surrogate mixture contains equal concentrations of the surrogates, and it is spiked into all extracted field and QC samples before the extraction begins.

### **3.9 RETENTION TIME WINDOW (RTW) STANDARD**

The RTW is a mixture of the normal (n-) alkanes, including n-decane, n-pentacosane, and n-hexatriacontane (C<sub>10</sub>, C<sub>25</sub> and C<sub>36</sub>), which are analyzed once every 24-hour day or with each analytical batch of samples. This standard defines the integration windows for methods AK102 and AK103.

### **3.10 STANDARD SOIL**

Baked Ottawa sand is used in QC samples (method blank and laboratory-fortified blank) to represent the soil matrix. Quality control samples are extracted and analyzed using the same procedures as field samples.

### **3.11 METHOD BLANK**

The method blank (also known as a procedural blank), demonstrates that the apparatus and reagents used to verify that the handling, extraction, and analysis of field samples is valid and that the reported concentrations in field samples were not biased due to contamination introduced in the extraction and analysis process.

### **3.12 INSTRUMENT BLANK**

An instrument blank demonstrates that the instrument is free from contamination. The instrument blank is not extracted, and consists of methylene chloride solvent and surrogate used in the extraction process.

### **3.13 SOLVENT BLANK**

A solvent blank demonstrates that the solvent (in this case methylene chloride) used in the method is free from contamination. It may also serve as an instrument blank.

### **3.14 LABORATORY-FORTIFIED BLANK (LFB)**

An LFB is a method blank sample spiked with diluted commercial #2 diesel fuel and motor oil which is the same as that used to make the Combined Calibration Standard (see Section 7.5 of this method). There are 2 laboratory-fortified blanks extracted with every extraction batch. The spike recoveries are used to evaluate method control for accuracy and precision (see Table 1 of this method in Section 11.2). The laboratory-fortified blank is synonymous with a laboratory control sample (LCS).

### **3.15 METHOD DETECTION LIMIT (MDL)**

The MDL is the minimum concentration of a compound that can be measured and reported with 99% confidence that the value is greater than zero, determined from analysis of a sample in a given matrix containing the analyte(s). The MDL is determined prior to the analysis of any samples.

**3.16 PRACTICAL QUANTITATION LIMIT (PQL)**

The PQL is defined as the concentration in the sample extract that can be accurately determined and has a reproducible result. The PQL is generally between 2 and 5 times the MDL.

## **4.0 INTERFERENCES**

### **4.1 NON-TARGET ANALYTES**

Other organic compounds, including, but not limited to, animal and vegetable oil and grease, chlorinated hydrocarbons, phenols, phthalate esters, and biogenic compounds, are measurable under the conditions of this method.

### **4.2 BIOGENIC INTERFERENCE**

Some site conditions contain non-petroleum compounds from naturally occurring materials (NOMs), such as plants. Many of these compounds found in natural settings also occur at varying concentrations in crude oil and refined petroleum products. When NOM is present in a DRO or RRO sample, there is no practical method to distinguish NOMs from petrogenic sources. This interference is termed biogenic interference. Silica gel may be used to remove some of the polar compounds and reduce the magnitude of quantitative interference to varying degrees. Sample chromatograms of refined products usually have a distinct characteristic hump, or bell shape. Chromatograms from NOM samples do not exhibit the bell shape and typically have a ramped look that extends from the middle diesel range past the residual range. The analysts experience will be used for the interpretation of chromatograms when the presence of NOM is suspected. Silica gel may be employed to lessen the magnitude of interference.

### **4.3 GLASSWARE CLEANING**

Method interferences are reduced by washing all glassware with hot soapy water, followed by a rinse with tap water and methylene chloride. At least one blank must be analyzed with each extraction batch to demonstrate that the laboratory samples are free from method interferences or laboratory contamination.

### **4.4 REAGENT QUALITY**

High purity reagents must be used to minimize interference problems. All reagents are screened for contamination before being introduced to field and QC samples.

#### **4.5 SAMPLE CARRYOVER**

Contamination by carryover can occur whenever high-level and low-level samples are sequentially analyzed. Whenever an unusually concentrated sample is encountered, the successive analysis will be evaluated for possible carryover.

#### **4.6 WATER**

Water may be unintentionally extracted along with the target analytes during the extraction process, particularly when samples are wet. Water interferes with the proper concentration of the extract, and also interferes with the analysis. The water must be removed using steps outlined in Section 9.2.1.5.

## **5.0 SAFETY ISSUES**

### **5.1 CHEMICAL EXPOSURE**

The toxicity or carcinogenicity of each reagent in this method has not been precisely defined. However, each chemical compound should be treated as a potential health hazard. Exposure to these chemicals must be reduced to the lowest possible level by whatever means available, including personal protective equipment (PPE) and using fume hoods. A reference file of Material Safety Data Sheets will be maintained on site, and made available to all personnel involved in chemical analysis.

### **5.2 HEARING PROTECTION**

Hearing protection will be used when performing sonication.

### **5.3 SAMPLE DRYING**

The ADEC requires that moisture determinations must accompany all soils data (reported in mg/dry kg) in order to determine the results in the original soil condition. Because of the potential for high petroleum compound concentrations in the soil, all drying should be done under a functioning hood or with proper ventilation of the oven exhaust.

(Intentionally blank)

## **6.0 APPARATUS AND MATERIALS**

### **6.1 GLASSWARE**

- 4-oz amber glass wide-mouth jars with Teflon<sup>®</sup>-lined screw caps
- 400 mL beakers
- Turbo-Vap tubes
- Two mL glass vials with Teflon-lined cap (autosampler vials)
- Disposable pipettes: Pasteur and volumetric
- Graduated cylinders: 250-mL
- Glass funnels
- Volumetric flasks: 10-mL, 25-mL, 50-mL, 250-mL, and 1000-mL
- Micro syringes 1-μL, 5-μL, 10-μL, 25-μL, 100-μL, and 500-μL.

### **6.2 ANALYTICAL BALANCE**

An analytical balance capable of accurately weighing to 0.0001 grams will be used for preparing standards. A top-loading balance capable of weighing to the nearest 0.01 grams will be used for sample preparation and percent moisture determination.

### **6.3 SONICATION**

#### **6.3.1 Ultrasonic Cell Disrupter (Sonicator)**

A dual horn-type sonicator equipped with a titanium tip (e.g. Misonix, Inc., Model 2020 (475 watt)) with pulsing capability and a No. 200, ½-inch tapped disrupter horn is used to perform extraction method 3550B.

#### **6.3.2 Sonabox**

The sonicator will be operated in a sonabox to decrease sound. Hearing protection will also be worn by lab personnel during sonication steps to prevent hearing loss.

### **6.4 SOLVENT CONCENTRATOR**

A solvent evaporator (TurboVap<sup>®</sup>) with a nitrogen gas source will be used to concentrate sample extracts to their final volume.



## **6.5 MISCELLANEOUS APPARATUS**

- Stainless steel spatula.
- Weigh boats
- Glass wool

## **6.6 GAS CHROMATOGRAPH (GC)**

A GC is an analytical system that measures concentrations of analytes introduced with an autosampler and syringes into an injection port. The components in the sample extract separate inside of an analytical column before their response is measured on an FID. A data system capable of measuring peak areas using a forced baseline-baseline projection is required. The data system is capable of storing and processing chromatographic data.

### **6.6.1 Columns**

Columns are Restek DB-5 30 M x 0.53 mm 1.0 micron film thickness or equivalent.

#### **6.6.1.1 Optional Columns**

Other columns may be used as long as they are capable of achieving the necessary resolution. The column must resolve C<sub>10</sub> from the solvent front in a mid-range DCS or CVS.

## **7.0 REAGENTS AND STANDARDS**

### **7.1 REAGENT WATER**

Reagent water is free of organics, target analytes, and interfering substances.

### **7.2 METHYLENE CHLORIDE**

Methylene chloride – reagent grade or equivalent. At a minimum, the solvent must be shown to be free of DRO, as demonstrated by the analysis of a solvent blank.

### **7.3 SODIUM SULFATE**

Sodium sulfate – (ACS grade) granular, anhydrous. Sodium sulfate and Diatomaceous Earth (DE) are used to remove water from samples in extraction method 3550B. Water interferes with the extraction and concentration of sample extracts. Sodium sulfate is purified by heating it in a shallow tray at 400 °C for 4 hours in a muffle furnace. Incomplete cleaning of sodium sulfate can result in DRO contamination of samples. Refer to Section 4.0 for other interferences

### **7.4 DIATOMACEOUS EARTH**

Diatomaceous Earth (DE) is used to dry samples for extraction method 3550B. DE is purified by heating it in a shallow tray at 400 °C for 4 hours in a muffle furnace. Incomplete cleaning of DE can result in DRO contamination of samples.

### **7.5 STOCK STANDARD SOLUTIONS**

Stock Standard Solutions for AK102 and AK103 analyses are prepared in methylene chloride. Standard preparation will follow the procedures as described in Section 9.1. All standards prepared by the laboratory must be stored at less than 6 °C, and protected from light. The meniscus is marked and observed to ensure stock standard integrity. Standards must be replaced within 6 months of preparation. Prepared standards purchased from commercial suppliers may be kept indefinitely, and under the conditions specified by the manufacturer if different than described in this paragraph. Stock standards often come in flame-sealed glass ampoules, and with proper storage are good for one year from receipt or as specified by the manufacturer.

### **7.5.1 Surrogates**

A Surrogate Control Standard is a working standard of 1 µg/mL each of OTP and hexatriacontane-d<sup>62</sup> in methylene chloride is used as a working standard solution. A calculated volume of concentrated stock solution may be combined with initial and continuing calibration standards to verify that surrogate recoveries and chromatographic separation are adequate for the determination of extraction recovery efficiencies.

### **7.5.2 Diesel and Residual Range Calibration Standards**

Diesel #2 is used to prepare stock calibration standards in methylene chloride. No fewer than 5 concentrations of this DCS are used for instrument calibration. Other than one standard concentration near the PQL, the expected range of concentrations found in project samples should define the working range of the GC which is 500 – 20,000 mg/kg DRO and RRO.

### **7.5.3 Continuing Calibration Standard (CCS)**

A mid-range dilution of the diesel range and residual range blends serve as the CCS. The concentration is 10,000 mg/L.

### **7.5.4 Retention Time Window Standard (RTW)**

A RTW Standard is a stock solution containing at a minimum, n-alkanes C<sub>10</sub>, C<sub>25</sub> and C<sub>36</sub>, at a concentration of at least 2 µg/mL. This blend of alkanes is used to establish the RTW, which is used to define the integration ranges for DRO and RRO.

### **7.5.5 Stock Calibration Verification Standard (CVS)**

The CVS is prepared from a second source of commercial Diesel #2 other than that used to prepare the DCS, as described in Section 7.5.2 of this method. A working solution is made at a recommended concentration of 5,000 µg/mL in methylene chloride, which is near the mid-point of the calibration range.

## **8.0 SAMPLE COLLECTION, PRESERVATION, CONTAINERS, AND HOLDING TIMES**

### **8.1 SAMPLE COLLECTION**

Soils for field analyses may be collected in labeled Ziploc<sup>®</sup> bags or 4-oz amber glass jars with Teflon-lined lids. The project work plan and QAPP fully address the procedures used to collect field samples. Samples must be collected using clean sampling equipment, and new clean nitrile gloves. Sample gloves should be changed prior to the beginning of any collection activities and between samples.

### **8.2 SAMPLE PRESERVATION**

All samples will be immediately placed in a gel iced cooler after collection, and stored at  $4 \pm 2$  °C until extraction.

### **8.3 HOLDING TIMES**

Sample extraction must be performed within 14 days [1]. All analyses of extracts must take place within 40 days.

(Intentionally blank)

## **9.0 PROCEDURE**

### **9.1 STANDARDS PREPARATION**

#### **9.1.1 Initial and Continuing Calibration Standards and Surrogates**

DRO calibration standards are prepared from neat #2 Diesel. RRO standards are prepared from equal portions of 30-weight and 40-weight motor oil. Neat standards are weighed on a 4-place analytical balance. Exactly 2.50 grams of #2 Diesel and 2.5 grams of the mixed motor oils are added to a 100-mL volumetric flask. Methylene chloride is added to the volumetric flask to a final volume of 100 mL, generating a combined stock standard solution at a concentration of 25,000 mg/L. Other initial and continuing calibration standards are prepared from this stock standard solution.

Initial and continuing calibration standards are prepared by diluting the stock standard solution in volumetric flasks on a volume:volume basis. Initial calibration standards are prepared at concentrations of 500, 2500, 5000, and 10,000 mg/L. The stock standard solution is used for the 25,000 mg/L solution, which is the upper dynamic range of the calibrations.

The 10,000 mg/L solution is used at the continuing calibration standard.

OTP and n-triacontane-d62 are added to the stock calibration standard at 10 mg/L from a vendor-prepared solution (Ultra Scientific). Subsequent dilutions of the stock standard will result in surrogate concentrations of 0.2, 1, 2, and 4 mg/L.

### **9.2 SONICATION EXTRACTION**

#### **9.2.1.1 Remove Excessive Water**

Decant any water layer that may accompany the solid layer in the sample. Note the apparent condition of the sample (presence of foreign materials, variable particle size, presence of oil sheen, multiple phases, etc) on the bench sheet.

#### **9.2.1.2 Sample Weighing**

Weigh approximately 20 grams of the original sample in a tared extraction beaker on a 2-place balance and record the soil weight to the nearest 0.01 grams on a bench sheet. Add an approximately equal weight of DE or sodium sulfate, and stir the mixture well with a clean

stainless steel spatula or spoon. The sample should have a grainy texture after mixing. If the sample clumps, add more DE or sodium sulfate until a grainy texture is achieved and note the addition. (Do this for all samples and standards.)

#### **9.2.1.3 Sample Transfer and Spiking**

Place the dried soil mixture into a 250-mL beaker and add surrogate to both field and QC samples. Prepare the method blank and LFBs in a similar fashion to field samples. Add a known amount of spiking solution to the duplicate LFBs. These QC samples should contain 20 grams of Ottawa sand.

#### **9.2.1.4 Sonication**

Add approximately 50 mL of methylene chloride to the sample after surrogate has been added. Place the beaker under the sonicator and sonicate for 90 seconds. Transfer the solvent extract to a Turbo-Vap tube through a lined glass filter funnel filled with sodium sulfate. Repeat sonication twice more by adding 50 mL of solvent each time.

### **9.3 SAMPLE CONCENTRATION**

Samples must be concentrated to a measurable final volume of 10.0 mL, using a TurboVap solvent concentrator. TurboVap tubes are placed in the TurboVap, and solvents are evaporated under a gentle nitrogen stream in a heated water bath. Samples must not go dry, or the extraction process will need to be repeated with fresh soil.

### **9.4 MOISTURE DETERMINATION FOR SOLIDS**

#### **9.4.1 Moisture Determination Procedure**

To determine percentage of moisture, pre-weigh an aluminum drying pan and record the weight to the nearest 0.01 grams. Tare the balance to zero with the aluminum pan on the balance and add 9 to 11 grams of the sample to the drying pan. Record the weight to the nearest 0.01 gram. Exclude any large rocks while making sure the moisture determination sample is representative (similar) to the extraction portion of the sample. Dry the sample a minimum of 4 hours or overnight in an oven at 105 °C. Allow the sample and pan to cool to room temperature before weighing. Place the sample and weighing pan on the balance and record the weight to the nearest 0.01 gram.

### 9.4.2 Percent Moisture Calculation for Soils

Subtract the aluminum boat weight from the dry weight and divide the result by the wet weight. Multiply the result by 100% to determine the percent dry weight. The wet weight is equal to 1.0 minus the dry weight, expressed as a decimal. The macro formula is:

% Moisture =  $[(A-C)/(A-B)] \times 100$ . The % Solid = 1-% moisture.

Where:

A = weight of boat + wet sample

B = weight of boat

C = weight of boat + dry sample

Note: Make sure drying oven is placed under a hood or has proper exhaust ventilation.

Heavily contaminated soils will produce strong organic vapors.

### 9.4.3 Dry Weight Calculation for Extracted Soil

$\text{mg/dry kg soil} = (100 - \% \text{ moisture}) / 100 \times \text{wet weight of sample}$

Note: Excel spreadsheets with formulas will be used to determine the percent moisture, dry weight of samples, and soil sample concentrations.

## 9.5 SAMPLE EXTRACT DILUTION TECHNIQUE

Measure 1.0 mL of sample into a 10-mL volumetric flask. Dilute sample to 10-mL with methylene chloride. Transfer to a labeled vial with a Teflon-lined lid. Note the dilution on the vial. Mark meniscus and store at  $<4^{\circ}\text{C}$ . Other dilutions may be used as appropriate.

## 9.6 GAS CHROMATOGRAPHY

### 9.6.1 Method Conditions

Set helium column pressure to 20 pounds per square inch (psi). Set oven temperature to  $40^{\circ}\text{C}$  for 2 minutes, then ramp at a rate of  $15^{\circ}\text{C/minute}$  to  $320^{\circ}\text{C}$ , and hold for 12 minutes (run time = 30.6 minutes). Set FID to  $320^{\circ}\text{C}$  and injector to  $280^{\circ}\text{C}$ . Method conditions may be modified to achieve proper separation of analytes. The instrument must be calibrated after any method conditions have changed.



### 9.6.2 Method Performance Criteria

GC run conditions and columns must be chosen to meet the following criteria:

- Resolution of the methylene chloride solvent front from C<sub>10</sub>.
- The column must be capable of separating typical diesel and residual components from the surrogates. There may be potential problems with separating the resolution of n-C<sub>19</sub> from OTP and n-C<sub>21</sub> at varying relative concentrations.

## 9.7 CALIBRATION

### 9.7.1 Initial Calibration

To calibrate the GC, set up as in Section 9.6 of this method. Any column compensation must be done prior to an initial calibration. A minimum of five concentrations of DCS must be used for the calibration. The lowest initial calibration standard concentration will establish the PQL for the method, and the highest concentration standard defines the upper quantitation limit. Samples exceeding the upper calibration limit must be diluted and reanalyzed.

### 9.7.2 Initial Calibration Curve Verification

The calibration curve must be confirmed using the CVS. This standard independently verifies the accuracy of the calibration. The concentration of the CVS should be within the expected concentration range of the samples to be analyzed. A relative standard deviation (RSD) of less than 20% of true value is the acceptance criteria for the CVS.

### 9.7.3 Continuing Calibration Standards (CCS)

The working calibration curve must be verified on each working day (24 hours) by the injection of a continuing calibration standard (see Section 3.6 of this method) at a concentration near the mid-point of the calibration curve (10,000 mg/L). The continuing calibration standard is a diluted aliquot of the same standard used to initially calibrate the instrument. If the response for the continuing calibration standard varies from the predicted response by more than 25%, check the instrument for leaking septa, dirty injection liners and gas leaks. Recheck the calibration, if it is not within limits, a new calibration curve must be prepared. The instrument should be checked and cleaned prior to establishing a new 5-point calibration.

#### **9.7.4 Calibration Curve Linearity**

Acceptable criteria for the initial calibration are dependent on the type of curve fit applied to the initial calibration. Acceptance criteria for the most used types of calibration curves are listed below.

- A linear regression curve fit must have an  $R^2$  of 0.995 or better,
- A quadratic fit must have an  $R^2$  of 0.995 or better,
- Average of response factors, the average percent relative standard deviation (%RSD) is less than 20% over the working range.
- Other curve fits may be employed as long as they meet acceptance criteria outlined in EPA method 8000B [2].

### **9.8 ESTABLISHING RTWs**

#### **9.8.1 RTW Definition**

The RTW for individual peaks is defined as the average RT plus or minus three times the standard deviation of the absolute retention times for each component. The RTWs for this method are defined in Section 3.9. RTWs are crucial to the identification of target compounds. RTWs are established to compensate for minor shifts in absolute retention times as a result of sampling loadings and normal chromatographic variability.

#### **9.8.2 Chromatographic Separation Definition**

Chromatographic processes achieve separation by passing a mobile phase over a stationary phase. Constituents in a mixture are separated because they partition differently between the mobile and stationary phases, and thus have different retention times. Compounds that strongly interact with the stationary phase elute slowly (i.e., long RTs), while compounds that remain in the mobile phase with little interaction with the stationary phase elute quickly (short RTWs).

Before establishing RTWs, be certain that the GC system is within optimum operating conditions (Section 6.7). Make three injections of the RTW Standard (Section 7.5.3) and surrogates (Section 7.5.1) throughout the course of a 72-hour period. Serial injections over less than a 72-hour period result in RTWs that are too tight.

### 9.8.3 Calculation of RTWs

1. Record the retention times for decane, pentacosane, and hexatriacontane using an RTW standard (Section 7.5.3) and the surrogates (Section 7.5.5.) from at least 3 injections over a minimum 72-hour period.
2. Calculate the mean and standard deviation of the three absolute retention times for the RTW standards and surrogates.
3. In those cases where the standard deviation for a particular analyte is zero, the laboratory will use  $\pm 0.05$  minute as the default standard.
4. The width of the RTW for each analyte, surrogate, and major constituent is multi-component analytes is defined as  $\pm 3$  times the standard deviation of the mean absolute RT established during the 72-hour period. If the default standard deviation in Step 3 is used, the width of the window will be 0.05 minutes.

### 9.8.4 Reestablishing RTWs

The laboratory must calculate RTWs for each standard on each GC column, and whenever a new GC column is installed or instrument conditions change. RTWs must be verified regularly and updated no less frequently than once a year.

## 9.9 GAS CHROMATOGRAPH ANALYSIS

### 9.9.1 Injection Volume

Samples are analyzed by GC/FID. Injection volumes are 2  $\mu\text{L}$ , using the conditions established in Section 9.7 of this method.

### 9.9.2 Analytical Batch Window

If initial calibration (Section 9.8.1) has been successfully performed, verify the calibration by analysis of a mid-point CCS prior to and immediately after any samples are analyzed. An analytical batch is defined as the analysis of standards, field samples, and QC samples analyzed sequentially until all samples are analyzed, or those samples analyzed within 24 hours.

### 9.9.3 Continuing Calibration Acceptance Criteria

Calculate the percent difference of the response from the known CCS concentration and the established response factor in mg/L. If the reported CCS has a reported concentration difference greater than 25% from the known concentration, corrective action must be taken.

#### **9.9.4 Instrument Blank Criteria**

The instrument blank is essential for determining if analytical conditions are suitable for the proper analysis of samples. An unextracted solvent blank (methylene chloride) is analyzed each day to determine the area generated from normal baseline noise under the conditions prevailing in the 24-hour period. This area is generated by projecting a horizontal baseline between the retention times observed for the peak start of C<sub>10</sub> and the peak start of C<sub>25</sub>. This blank is integrated over the DRO and RRO areas in the same manner as for the field samples, and is reported as the solvent blank. Baseline subtractions of instrument blanks is not allowed.

#### **9.9.5 Carryover Blanks**

Blanks may be run after samples suspected of being highly concentrated to prevent carryover. If the blank analysis shows contamination above the PQL, maintenance must be performed to remove the source of the carryover before any samples can be analyzed. New injector liners may be installed, or the column may be trimmed or baked out to remove the chromatographic contamination. Subsequent blanks must be analyzed until the system is shown to retain contaminant at concentrations less than the one-half the PQL.

#### **9.9.6 Calibration Exceedances**

If the DRO or RRO concentration exceeds the linear range of the method (as defined by the range of the calibration curve) in the final extract, corrective action must be taken. The sample should be diluted and the response of the major peaks should be kept in the upper half of the linear range of the calibration curve.

### **9.10 CHROMATOGRAPHIC INTERPRETATION**

The analyst may perform a qualitative interpretation of sample chromatograms in order to determine if the sample result is attributed to natural (biogenic) or petroleum (petrogenic) sources. Chromatograms from known types of petroleum products may be used to compare the fuel patterns to those found in samples. Field notes and sample examination may also be used to identify potential origins of analytes in the chromatograms.

## 9.11 CALCULATIONS

### 9.11.1 Soil Concentration Calculation

External Sample Calculation:

Soil samples:

$$C_s = \frac{C_{ex} * (V_t) * D}{(W_s)}$$

Where:

**\*** = times

**C<sub>s</sub>** = Concentration of DRO or RRO in mg/kg in soil (dry weight)

**C<sub>ex</sub>** = Concentration in final extract

**V<sub>t</sub>** = Volume of final extract in mL

**D** = Dilution factor, if dilution was performed on the sample prior to analysis.  
If no dilution was made, then D = 1, dimensionless

**W<sub>s</sub>** = Dry weight of sample extracted in grams

### 9.11.2 Data Reduction Software

A software program from Agilent (Chemstation-Enviroquant) will be used to determine the concentration of the sample extract relative to Sections 9.12 of this method, based on the instrument calibration.

## 10.0 QUALITY CONTROL

### 10.1 CALIBRATION VERIFICATION STANDARD (CVS)

- The CVS is not extracted.
- The CVS is analyzed once after the initial calibration standards to verify calibration curve.
- The CVS recovery limit is 75-125% of true value.

### 10.2 CONTINUING CALIBRATION SAMPLES

- The CCS is not extracted.
- The CCS is analyzed at the start and end of an analytical batch, and for every 20 samples in that batch.
- The CCS recovery requirement is 75-125% of true value.

### 10.3 BLANKS

- The instrument blank is analyzed prior to any samples and after calibration standards to demonstrate that the system is free from contamination or interference.
- The method blank must be extracted and analyzed with each extraction batch.
- If additional cleanup steps are performed on field samples, the same steps must be applied to the method blank.
- **Acceptance Criteria:** Results for the method blank must be less than or equal to the reporting limit concentration.
- **BLANK SUBTRACTION IS NOT ALLOWED.** Blanks are reported by value.
- Other blanks may be analyzed as necessary following the recommendations of Chapter 2, Section 9 of the *UST Procedures Manual*.

### 10.4 LABORATORY FORTIFIED BLANKS (LFB)

- LFB is extracted using the same method procedure as the associated samples.
- Two LFBs are analyzed with each extraction batch.
- **Acceptance Criteria:** The LFB recovery requirement for AK102-DRO is 75-125% of true value. The LFB recovery requirement for AK103-RRO is 60-120%. The acceptance criterion is 20% RPD for both methods.
- If additional cleanup steps are performed on field samples, the same steps must be applied to the LFB samples.
- If any LFB recovery fails to meet method criteria, appropriate corrective action must be taken. See Section 10.6 Corrective Actions.

## **10.5 SURROGATES**

### **10.5.1 Surrogate Concentration**

The surrogate should be spiked at a level to produce a recommended extract concentration of 1.0 µg/mL.

### **10.5.2 Surrogate Acceptance Criteria**

Surrogate recoveries must be 60-120% for QC samples (continuing calibration standard, CVS, method blank, LFB), and 50-150 % for field samples (all other samples).

### **10.5.3 Surrogate Recovery Failure-Corrective Action**

If any surrogate recovery fails to meet method criteria, corrective action must be taken if there is no reasonable explanation for the failed recovery such as dilution of 1:10 or greater. Some soil types such as peat and tundra often bias recoveries low. See Section 10.6 Corrective Actions.

### **10.5.4 Sample Qualifiers (Flags)**

If field samples show poor surrogate recovery that is not attributable to laboratory error, DRO and/or RRO results must be flagged.

## **10.6 CORRECTIVE ACTIONS**

The actions listed below are recommended and may not apply to a particular failure.

- If the CVS fails to meet acceptance criteria, recheck all calculations used to prepare the standards. If the CVS fails again, prepare new ICAL and CVS standards from neat standards.
- If the instrument fails to meet continuing calibration criteria, all samples analyzed since the last acceptable continuing calibration standard must be reanalyzed.
- If method blank acceptance criteria are not met, identify and correct the source of contamination and re-prepare and reanalyze the associated samples. Method blank results greater than the LOQ may be acceptable if all field sample concentrations are greater than 10 times the concentration in the method blank.
- If the LFB(s) acceptance limits are not met, reanalyze the LFB to confirm the original result is reliable. If the results are still outside control limits, the associated samples must be re-extracted and reanalyzed. If the LFB is above the upper control limit, and

the associated samples are all below the PQL, the deviation should be described in a non-conformance memo.

- 

If surrogate recoveries are outside the established limits, verify calculations, dilutions, and standard solutions. Also, verify that instrument performance is acceptable. High recoveries may be due to co-eluting matrix interference, and the chromatogram should be examined for evidence of this. Low recoveries may be due to adsorption by the sample matrix (clay, peat, or organic material in the sample). Recalculate the results and/or reanalyze the extract if the checks reveal a problem. If the surrogate recovery is outside of established limits due to well-documented matrix effects, the results must be flagged.



(Intentionally blank)

## 11.0 METHOD PERFORMANCE

### 11.1 METHOD DETECTION LIMIT

The MDL for soil is calculated according to Title 40 Code of Federal Regulations, Part 136 (40 CFR136), Appendix B (1994). The MDL is estimated to be 60 mg/kg (external standard calibration, Ottawa sand) for DRO and 89 mg/kg for RRO. MDL studies will be performed and MDLs will be updated prior to any sample analyses.

### 11.2 METHOD ACCEPTANCE CRITERIA FOR AK102

The method acceptance criteria for laboratory control and field samples analyzed by Method AK102 are presented in Table 1.

**Table 1 Method AK102 Acceptance Criteria for Quality Control**

| Soils (mg/kg)                 | Control Limits |                       |
|-------------------------------|----------------|-----------------------|
|                               | % Recovery     | Relative % Difference |
| Laboratory-Fortified Blanks   | 75-125         | <20                   |
| Continuing Calibration        | 75-125         |                       |
| Calibration Verification      | 75-125         |                       |
| <b>Surrogate Recovery:</b>    |                |                       |
| Laboratory Fortified Blanks** | 60-120         |                       |
| Field Sample                  | 50-150         |                       |

Notes:

.

% = percent

mg/kg = milligrams per kilogram

### 11.3 METHOD ACCEPTANCE CRITERIA FOR AK103

The method acceptance criteria for laboratory control and field samples analyzed by Method AK103 are presented in Table 2.

**Table 2 Method AK103 Acceptance Criteria for Quality Control**

| Soils (mg/kg)               | Control Limits |                       |
|-----------------------------|----------------|-----------------------|
|                             | % Recovery     | Relative % Difference |
| Laboratory Fortified Blanks | 60-120         | <20                   |
| Continuing Calibration      | 75-125         |                       |
| Calibration Verification    | 75-125         |                       |
| <b>Surrogate Recovery:</b>  |                |                       |
| Laboratory Fortified Blanks | 60-120         |                       |
| Field Sample                | 50-150         |                       |

% = percent

mg/kg = milligrams per kilogram

## 12.0 REFERENCES

- Alaska Department of Environmental Conservation (2002), *Underground Storage Tank Procedures Manual*. 18 AAC 75 (Appendix D).
- U.S. Environmental Protection Agency. *SW 846-Test Methods for Evaluating Solid Waste, Physical/Chemical Methods, Solid Waste Method 8000B, Determinative Chromatographic Separations*. Revision 2, 1996. Washington, D.C.

(Intentionally blank)

## PCBS IN SOIL ANALYSIS

## Record of Changes

[illegible]

## TABLE OF CONTENTS

| <b><u>SECTION</u></b>                               | <b><u>PAGE</u></b> |
|-----------------------------------------------------|--------------------|
| ACRONYMS AND ABBREVIATIONS .....                    | v                  |
| 1.0 SCOPE AND APPLICATION .....                     | 1                  |
| 1.1 Purpose of Method .....                         | 1                  |
| 1.2 Aroclor Quantitation .....                      | 1                  |
| 1.3 Aroclor Identification .....                    | 2                  |
| 1.4 Aroclor Mixtures .....                          | 2                  |
| 2.0 SUMMARY OF METHOD .....                         | 3                  |
| 2.1 Extraction .....                                | 3                  |
| 2.2 Alternate Extraction Methods .....              | 3                  |
| 2.3 Extract Cleanup .....                           | 3                  |
| 2.4 Sample Injection .....                          | 4                  |
| 2.5 Sample Quantitation .....                       | 4                  |
| 3.0 DEFINITIONS .....                               | 5                  |
| 3.1 Polychlorinated Biphenyls (PCBs) .....          | 5                  |
| 3.2 Integration .....                               | 5                  |
| 3.2.1 Quantitation .....                            | 5                  |
| 3.2.2 Extraction .....                              | 5                  |
| 3.2.3 Elution .....                                 | 5                  |
| 3.2.4 Combined Calibration Standard .....           | 6                  |
| 3.2.5 Continuing Calibration Standard (CCS) .....   | 6                  |
| 3.2.6 Calibration Verification Standard (CVS) ..... | 6                  |
| 3.2.7 Surrogate Mixture .....                       | 6                  |
| 3.2.8 Standard Soil .....                           | 7                  |
| 3.2.9 Method Blank .....                            | 7                  |
| 3.2.10 Instrument Blank .....                       | 7                  |
| 3.2.11 Solvent Blank .....                          | 7                  |
| 3.2.12 Laboratory-Fortified Blank (LFB) .....       | 7                  |
| 3.2.13 Method Detection Limit (MDL) .....           | 7                  |
| 3.2.14 Practical Quantitation Limit (PQL) .....     | 8                  |
| 3.2.15 Extraction Batch .....                       | 8                  |

|       |                                             |    |
|-------|---------------------------------------------|----|
| 4.0   | INTERFERENCES .....                         | 9  |
| 4.1   | Solvents, Reagents, Glassware .....         | 9  |
| 4.2   | Decachlorobiphenyl .....                    | 9  |
| 4.3   | Interferences from Phthalates .....         | 9  |
| 4.4   | Sulfur (S <sub>8</sub> ) .....              | 10 |
| 4.5   | Petroleum .....                             | 10 |
| 4.6   | Other Interferences.....                    | 10 |
| 5.0   | SAFETY .....                                | 11 |
| 5.1   | Safety Requirements .....                   | 11 |
| 5.1.1 | Personal Protective Equipment (PPE) .....   | 11 |
| 5.1.2 | High Temperature Surfaces .....             | 11 |
| 5.1.3 | Electrical Hazards .....                    | 11 |
| 5.1.4 | Radiation .....                             | 12 |
| 5.1.5 | Solvent Handling .....                      | 12 |
| 5.1.6 | Target Analytes .....                       | 12 |
| 6.0   | EQUIPMENT AND SUPPLIES .....                | 13 |
| 6.1   | Gas Chromatograph (GC) .....                | 13 |
| 6.2   | GC Columns.....                             | 13 |
| 6.3   | Analytical Balances .....                   | 13 |
| 6.4   | Glassware .....                             | 14 |
| 6.4.1 | Glassware Cleaning .....                    | 14 |
| 6.5   | Extraction Equipment .....                  | 14 |
| 6.6   | Other Equipment .....                       | 14 |
| 7.0   | REAGENTS AND STANDARDS .....                | 15 |
| 7.1   | Solvents.....                               | 15 |
| 7.2   | Organic-Free Reagent Water .....            | 15 |
| 7.3   | Standard Solutions .....                    | 15 |
| 7.4   | Stock Standard Solutions .....              | 15 |
| 7.5   | Calibration Standards for Aroclors .....    | 16 |
| 7.5.1 | Initial Calibration Standard Mixtures ..... | 16 |
| 7.5.2 | Single PCB Standards .....                  | 17 |
| 7.5.3 | Surrogate Standards .....                   | 17 |
| 7.5.4 | Other Standards .....                       | 17 |



|       |                                                                           |    |
|-------|---------------------------------------------------------------------------|----|
| 8.0   | QUALITY CONTROL .....                                                     | 19 |
| 8.1   | Sample Collection .....                                                   | 20 |
| 8.2   | Initial Calibration .....                                                 | 20 |
| 8.3   | Continuing Calibration.....                                               | 21 |
| 8.4   | Laboratory Fortified Blank (LFB) .....                                    | 21 |
| 8.5   | Method Blank.....                                                         | 21 |
| 8.6   | Sample Quality Control for Preparation and Analysis.....                  | 22 |
| 8.7   | Surrogate Recoveries .....                                                | 22 |
| 9.0   | METHOD PROCEDURES.....                                                    | 23 |
| 9.1   | Sample Extraction .....                                                   | 23 |
| 9.1.1 | Extract Cleanup.....                                                      | 23 |
| 9.1.2 | Method Applicability to Other Matrices .....                              | 24 |
| 9.1.3 | Demonstration of Extraction Method Proficiency and Detection Limits ..... | 24 |
| 9.2   | GC Conditions.....                                                        | 24 |
| 9.2.1 | Single-Column Analysis .....                                              | 24 |
| 9.2.2 | GC Temperature Programs and Flow Rates.....                               | 25 |
| 9.3   | Instrument Calibration .....                                              | 25 |
| 9.3.1 | Initial Calibration .....                                                 | 25 |
| 9.3.2 | Selection of Quantitative Peaks .....                                     | 26 |
| 9.4   | Retention Time Windows .....                                              | 28 |
| 9.5   | Gas Chromatographic Analysis of Sample Extracts .....                     | 29 |
| 9.5.1 | Operating Conditions for Field Samples.....                               | 29 |
| 9.5.2 | Continuing Calibration Verification .....                                 | 29 |
| 9.5.3 | Qualitative Identification of Aroclors .....                              | 30 |
| 9.5.4 | Quantitative Determination of Aroclor Concentrations.....                 | 30 |
| 9.5.5 | Sample Bracketing with Continuing Calibration Standards .....             | 30 |
| 9.5.6 | Retention Time Stability .....                                            | 31 |
| 9.5.7 | Analytical Interferences .....                                            | 32 |
| 9.6   | Qualitative Identification .....                                          | 32 |
| 9.6.1 | Confirmation .....                                                        | 33 |
| 9.7   | Quantitation of PCBs as Aroclors.....                                     | 33 |
| 10.0  | GC MAINTENANCE.....                                                       | 35 |
| 10.1  | Metal Injector Body .....                                                 | 35 |

|      |                                             |    |
|------|---------------------------------------------|----|
| 10.2 | Column rinsing.....                         | 35 |
| 11.0 | DATA ANALYSIS AND CALCULATIONS .....        | 37 |
| 11.1 | Determination of Percent Solids .....       | 37 |
| 11.2 | Determination of Sample Concentrations..... | 37 |
| 12.0 | METHOD PERFORMANCE.....                     | 39 |
| 12.1 | Method Detection Limit Study (MDL).....     | 39 |
| 13.0 | POLLUTION PREVENTION .....                  | 41 |
| 14.0 | WASTE MANAGEMENT .....                      | 43 |
| 15.0 | REFERENCES .....                            | 45 |

## TABLES

|         |                                    |    |
|---------|------------------------------------|----|
| Table 1 | Aroclor <sup>®</sup> Classes ..... | 1  |
| Table 2 | Quality Control Criteria .....     | 19 |
| Table 3 | Instrument Conditions.....         | 25 |

## ACRONYMS AND ABBREVIATIONS

|       |                                         |
|-------|-----------------------------------------|
| µg/L  | micrograms per liter                    |
| ANSI  | American National Standards Institute   |
| ECD   | electron capture detector               |
| EPA   | U.S. Environmental Protection Agency    |
| GC    | gas chromatograph (or gas chromatogram) |
| LCS   | laboratory control sample               |
| LFB   | laboratory-fortified blank              |
| MDL   | method detection limit                  |
| mg/kg | milligrams per kilogram                 |
| mL    | milliliter                              |
| MSDS  | Material Safety Data Sheet              |
| NOM   | natural organic matter                  |
| PCBs  | polychlorinated biphenyls               |
| PE    | performance evaluation                  |
| PIDs  | photoionization detectors               |
| PPE   | personal protective equipment           |
| ppm   | parts per million                       |
| QC    | quality control                         |
| RF    | response factor                         |
| RPD   | relative percent difference             |
| RSD   | relative standard deviation             |
| SOP   | Standard Operating Procedure            |
| TCMX  | tetrachlorometaxylene                   |
| TSDF  | treatment storage disposal facility     |
| VOA   | volatile organic analysis               |

(Intentionally blank)

## 1.0 SCOPE AND APPLICATION

This Standard Operating Procedure (SOP) describes the procedures for determining the concentration of polychlorinated biphenyls (PCBs) as Aroclors<sup>®</sup> using the methodology developed by U.S. Environmental Protection Agency (EPA) Region 1 and described in the *Standard Operating Procedure PCB Field Testing for Soil and Sediment Samples* (EPA 2002).

### 1.1 PURPOSE OF METHOD

This method may be used to determine the concentrations of PCBs as Aroclors in extracts from soil and solids using open-tubular, capillary columns with electron capture detectors (ECDs). The Aroclors listed below have been determined by this method, using a single-column analysis system. This method also may be applied to other matrices, such as oils and wipe samples, if appropriate sample extraction procedures are employed.

**Table 1 Aroclor<sup>®</sup> Classes**

| Aroclor Class | CAS Registry No. <sup>a</sup> |
|---------------|-------------------------------|
| Aroclor 1016  | 12674-11-2                    |
| Aroclor 1221  | 11104-28-2                    |
| Aroclor 1232  | 11141-16-5                    |
| Aroclor 1242  | 53469-21-9                    |
| Aroclor 1248  | 12672-29-6                    |
| Aroclor 1254  | 11097-69-1                    |
| Aroclor 1260  | 11096-82-5                    |

Notes:

<sup>a</sup>Chemical Abstract Service Registry No.

### 1.2 AROCLOR QUANTITATION

The seven classes of Aroclors listed in Table 1 are those that are commonly specified in EPA regulations. The quantitation of PCBs as Aroclors is appropriate for meeting standard State and EPA cleanup criteria.

### **1.3 AROCLOR IDENTIFICATION**

Compound identification based on single-column analysis is appropriate when Aroclor patterns of known standards (fingerprints) can be compared to a sample chromatogram. Certified standards of the differing Aroclors are used to produce chromatograms, which can be compared to sample chromatograms to identify the Aroclor mixture so it can be properly quantitated. Software which incorporates chromatogram overlay tools or other means may also be used to compare chromatograms of unknown mixtures against standards. The overlay tool is especially useful in determining if weathering of the Aroclor has occurred.

### **1.4 AROCLOR MIXTURES**

Aroclors are multi-component mixtures. When samples contain more than one Aroclor, a higher level of analytical expertise is required to attain acceptable levels of qualitative and quantitative analysis. The same is true of Aroclors that have been subjected to environmental degradation ("weathering") or degradation by treatment technologies. Such weathered multi-component mixtures may have significant differences in peak patterns compared to those of Aroclor standards.

## **2.0 SUMMARY OF METHOD**

### **2.1 EXTRACTION**

Approximately 10 grams of soil (wet weight) is weighed in a tared sample boat on a 2-place, top-loading balance for extraction and analysis. The sample weight is recorded on a spreadsheet to within 0.01 grams. Approximately 10 grams of the same sample is weighed in a tared aluminum drying pan for percent moisture determination. The extraction sample is allowed to air dry before being placed in a VOA vial. Once dried, the sample is transferred to a 40 milliliter (mL) volatile organic analysis (VOA) vial then 0.5 mL of 2 milligrams per liter (mg/L) of surrogate is added to the sample using a gas-tight syringe. Twenty mL of a 1:1 hexane acetone mixture is then added to the VOA vial and sealed with a Teflon<sup>®</sup> cap. The contents of the vial are agitated for 1 minute using a vortex mixer or vigorous shaking by hand. Ten mL of deionized water is added to the vial to facilitate the separation of hexane from acetone in the vial. The vial contents are briefly vortexed or hand mixed and allowed to settle. Separation and settling may be assisted by placing the vial in a centrifuge and spinning the vial(s) for 30 seconds. The hexane and all analytes of interest are contained in the top-floating layer in the vial. If the sample extract shows signs of petroleum contamination, sulfuric acid cleanup may be performed to remove interferents. Approximately 3 mL of the hexane layer is transferred to two 2 mL crimp top vials. The sample extract is now ready for analysis.

### **2.2 ALTERNATE EXTRACTION METHODS**

Solid samples may be extracted with hexane-acetone (1:1) using EPA Method 3545A (2007a) (pressurized fluid extraction) or EPA Method 3550B (2007b) (ultrasonic extraction), or other appropriate technique or solvents. Extraction methods are presented in Section 10.1.

### **2.3 EXTRACT CLEANUP**

Extracts for PCB analysis may be subjected to a sulfuric acid cleanup (EPA Method 3665) designed specifically for these analytes. This cleanup technique will remove (destroy) many single component organochlorine or organophosphorus pesticides, as well as petroleum. Therefore, this method is not applicable to the analysis of organochlorinated compounds, such as pesticides.

## **2.4 SAMPLE INJECTION**

After cleanup, the extract is analyzed by injecting a 2-microliter ( $\mu\text{L}$ ) aliquot into a gas chromatograph (GC), equipped with a wide-bore fused-silica capillary column and an electron capture detector (ECD).

## **2.5 SAMPLE QUANTITATION**

Sample quantitation involves two distinct steps. First the Aroclor chromatographic pattern has to be qualitatively identified against a known standard (fingerprinting). Second, the five major quantitative peaks must be integrated using consistent integration technique in order to properly quantitate the concentration of Aroclor in the extract. Each peak is quantified separately, and the determined concentrations of each of the 5 peaks are added to determine total PCB concentration in the extract. The soil concentration is calculated using the soil dry weight, final volume of the extract (hexane layer), and any dilutions performed on the final extract. Sample results are reported in milligrams per kilogram (mg/kg) on a dry weight basis.



### **3.0 DEFINITIONS**

The following sections provide definitions that may be relevant to this procedure, but may not include all terms used in this method.

#### **3.1 POLYCHLORINATED BIPHENYLS (PCBs)**

PCBs are a class of chlorinated organic compounds with 1 to 10 chlorine atoms attached to the biphenyl rings. There are 209 possible compounds (congeners) of PCBs. Each congener contains varying levels of chlorine ions attached to the carbon atoms of 2 conjoined phenyl rings. The manufacturing of the PCBs produced 7 main classes of PCBs, known as Aroclors. The 7 main classes of Aroclors are listed in Table 1 in Section 1.1.

#### **3.2 INTEGRATION**

Integration is the determination of the area of a peak or peaks in a chromatogram. Integration determines the base or bottom of the peak, and it separates the integrated peak from other peaks. Software generally performs the integration automatically; however, the analyst may be required to manually integrate the peak. The peak integration must be consistent with the integration performed on the initial and continuing calibration standards. Proper integration is required for accurate quantitation.

##### **3.2.1 Quantitation**

Quantitation is the determination of standard and sample concentrations based on the instrument response to known standard concentrations. Quantitation is based on the ratio of response (area) to concentration, and the ratio is known as the calibration or response factor.

##### **3.2.2 Extraction**

Extraction is the transfer of analytes from the matrix (soil) into solvent (extract) for the determination of analyte concentrations in the matrix.

##### **3.2.3 Elution**

Elution is the transmittal of separated analytes from the GC column to the detector.

### **3.2.4 Combined Calibration Standard**

A stock standard mixture of Aroclor 1016 and Aroclor 1260 is diluted in hexane to produce the initial and continuing calibration standards. Multiple concentration standards are used for the initial calibration and the standard concentrations vary from the practical quantitation limit (PQL) of 0.1 to 10 mg/L, which is the upper dynamic range of the initial calibration. A 1.0 mg/L standard is used as the continuing calibration standard.

### **3.2.5 Continuing Calibration Standard (CCS)**

A mid-range working standard diluted from the Stock Standard Solution, used to verify that the analytical system is responding in a manner comparable to that at the time of initial calibration. The CCS is analyzed at the beginning of an analytical sequence, and at minimum, after every 20 samples to ensure that reported sample concentrations are accurate as determined by the initial calibration.

### **3.2.6 Calibration Verification Standard (CVS)**

The CVS is a quality control (QC) standard, prepared as outlined in Section 8.6 of this method, but with an Aroclor mixture from a source other than that used to prepare the Initial Calibration, i.e., a second source from a different vendor. It is used by the laboratory to verify the accuracy of calibration and standards. Acceptance criteria are +/- 20% of the initial calibration response factor.

### **3.2.7 Surrogate Mixture**

Tetrachlorometaxylene (TCMX) and decachlorobiphenyl are used as the surrogates for this method. The surrogate mixture contains equal concentrations of the surrogates, and it is spiked into all extracted samples before the extraction begins. The surrogate mixture is also included in the initial calibration standards at varying concentrations. Decachlorobiphenyl is the primary surrogate used to evaluate the extraction efficiency. Tetrachlorometaxylene is the secondary surrogate standard and may be used to evaluate the extraction efficiency when decachlorobiphenyl is subject to interference, as described in Section 4.2.

### **3.2.8 Standard Soil**

Baked Ottawa sand is used in QC samples (method blank and laboratory-fortified blanks) to represent the soil matrix. Quality control samples are extracted and analyzed using the same procedures as field samples.

### **3.2.9 Method Blank**

Method blank, also known as a preparation blank, demonstrates that the apparatus and reagents used to verify that the handling, extraction, and analysis of field samples are valid, and that the reported concentrations in field samples were not biased due to contamination introduced in the extraction and analysis process.

### **3.2.10 Instrument Blank**

Instrument blank demonstrates that the instrument is free from contamination. The instrument blank is not extracted and consists of hexane.

### **3.2.11 Solvent Blank**

A solvent blank demonstrates that the solvent (in this case hexane) used in the method is free from contamination. It may also serve as an instrument blank.

### **3.2.12 Laboratory-Fortified Blank (LFB)**

A method blank sample consisting of Ottawa sand is spiked with a known quantity of prepared standard that is the same as that used to make the Initial and Continuing Calibration Standards (see Section 3.2.4 and 3.2.5 of this method). Two LFBs are extracted with every extraction batch. The spike recoveries are used to evaluate method control for accuracy and precision (see Table 1 in Section 1.1 of this method). The LFB is synonymous with a laboratory control sample (LCS).

### **3.2.13 Method Detection Limit (MDL)**

The MDL is the minimal concentration of a compound that can be measured and reported with 99% confidence that the value is greater than zero, determined from analysis of a sample in a given matrix containing the analyte(s). The MDL is determined prior to the analysis of any field samples.

### **3.2.14 Practical Quantitation Limit (PQL)**

The PQL is defined as the concentration in the sample extract that can be accurately determined, and has a reproducible result. The PQL is generally between 2 and 5 times the MDL.

### **3.2.15 Extraction Batch**

An extraction batch is a set of field and QC samples extracted using the same consistent procedure throughout the batch. A sample batch consists of an extraction blank, two LFBs, and up to 20 field samples extracted in less than a 24 hour period.

## **4.0 INTERFERENCES**

### **4.1 SOLVENTS, REAGENTS, GLASSWARE**

Solvents, reagents, glassware, and other sample-processing hardware may yield artifacts and/or interferences to sample analysis. All of these materials must be demonstrated to be free from interferences under the conditions of the analysis by analyzing method blanks. Specific selection of reagents and solvents may be necessary. Refer to each method to be used for specific guidance on QC procedures, and to Section 6.4.1 for general guidance on the cleaning of glassware.

### **4.2 DECACHLOROBIPHENYL**

Decachlorobiphenyl is used as a surrogate, but it may also be present as an analyte of interest when the PCB analyte is Aroclor 1268. Aroclor 1268 is not a major class of PCBs, and it was rarely used in practice. In this instance, dechlorobiphenyl is a target analyte, but the chromatographic result should not be used to determine surrogate recovery nor for quantitation of the Aroclor. Instead, TCMX should be used to measure recovery efficiency as a surrogate, and another major chromatographic peak should be used to quantitate the Aroclor against known calibration standards.

### **4.3 INTERFERENCES FROM PHTHALATES**

Interferences by phthalate esters introduced during sample preparation can pose a major problem in PCB determinations. Interferences from phthalate esters can best be minimized by avoiding contact with any plastic materials and checking all solvents and reagents for phthalate contamination.

Common flexible plastics contain varying amounts of phthalate esters, which are easily extracted or leached from such materials during laboratory operations.

Exhaustive cleanup of solvents, reagents, and glassware may be required to eliminate background phthalate ester contamination.

These materials can be removed prior to analysis using EPA Method 3665 (sulfuric acid cleanup).

Cross-contamination of clean glassware can routinely occur when plastics are handled during extraction steps, especially when solvent-wetted surfaces are handled. Glassware must be scrupulously cleaned.

#### **4.4 SULFUR (S<sub>8</sub>)**

Sulfur (S<sub>8</sub>) is readily extracted from soil samples and may cause chromatographic interferences in the determination of PCBs. Sulfur contamination should be expected with sediment samples. Sulfur can be removed through the use of EPA Method 3665.

#### **4.5 PETROLEUM**

Petroleum may be extracted from samples as a non-target analyte. Petroleum interferes with the quantitation of PCBs when it co-elutes with the PCBs. Petroleum can be removed from samples following a sulfuric acid cleanup (EPA Method 3665) of the extract.

#### **4.6 OTHER INTERFERENCES**

Interferences extracted from the samples will vary considerably from matrix to matrix and sample to sample. While general cleanup techniques are referenced or provided as part of this method, unique samples may require additional cleanup approaches to achieve desired degrees of discrimination and quantitation. Sources of interference in this method can be grouped into three broad categories, as follows:

- Contaminated solvents, reagents, or sample processing hardware.
- Contaminated GC carrier gas, parts, column surfaces, or detector surfaces.
- Compounds extracted from the sample matrix to which the detector will respond, such as single-component chlorinated pesticides, including the DDT analogs (DDT, DDE, and DDD) may cause interference of some of the Aroclor peaks.

## **5.0 SAFETY**

This method does not address all safety issues associated with its use. The laboratory is responsible for maintaining a safe work environment, and a current awareness file of OSHA regulations regarding the safe handling of the chemicals listed in this method. A reference file of Material Safety Data Sheets (MSDSs) will be maintained and will be available to all personnel involved in these analyses.

### **5.1 SAFETY REQUIREMENTS**

#### **5.1.1 Personal Protective Equipment (PPE)**

Eye protection that satisfies ANSI Z87.1 specifications (splash-proof and shatter-proof eye protection), laboratory coat, and nitrile gloves must be worn while handling samples, standards, solvents, and reagents. Disposable gloves that have been removed are discarded as nonhazardous waste. Non-disposable gloves must be cleaned immediately.

#### **5.1.2 High Temperature Surfaces**

The GC contains zones that have elevated temperatures. The analyst needs to be aware of the locations of those zones, and must cool them to room temperature prior to working on them. Solid reagents, such as silica gel, Ottawa Sand, and diatomaceous earth, are baked in a muffle furnace at high temperatures (450°C). Care must be taken when placing solid reagents in the muffle furnace and removing them after heating. It is required that commercial-grade oven mitts and tongs are used for the muffle furnace. The soil-drying oven is used to remove water from soil samples in order to determine the percent moisture in samples. Oven mitts must be used when placing or removing samples from the oven.

#### **5.1.3 Electrical Hazards**

There are areas of high voltage in the GC. Depending on the work to be performed, either turn off the power to the instrument, or unplug the GC from the power source. It should be noted that the back of the GC has capacitors that store energy even if the GC is unplugged. Avoid contacting the capacitor. If working in the capacitor area, it is required that the analyst wears a grounding strap.

#### **5.1.4 Radiation**

The ECD contains radioactive nickel ( $^{63}\text{Ni}$ ) that requires leak testing every six months. The detector can be maintained without risk to the operator as long as the source is left in its sealed vessel. Do not open up the source, it is in violation of licensing agreements with Agilent Technologies and the Nuclear Regulatory Commission. If a source leak is suspected, do not use the detector. Perform a wipe test to evaluate the potential leak and contact Agilent immediately for further instructions. A leaking source cannot be transported by air, unless it is in a container made specifically for shipping radioactive items. Proper documentation and manifesting is required. A non-leaking detector can be flown on aircraft as hazardous material in excepted quantities. The contained radiation of a single detector is 15 millicuries.

#### **5.1.5 Solvent Handling**

Solvents used for sample extraction may be flammable and/or hazardous. Personnel must minimize their exposure to solvent fumes and avoid contact with skin or clothing. Refer to each MSDS to properly identify hazards associated with each type of solvent. Eye protection is required when handling solvents. Solvents must be handled under a fume hood whenever they are transferred. Residual solvent may remain in soil after extraction, and the soil must be stored under a fume hood or in a proper container after extraction. Signs of solvent exposure include dizziness, coughing, lightheadedness, and headaches. Over exposure to hexane may cause irritation to the skin and eyes. Hexane and acetone are flammable and must be handled with care under a fume hood. Sulfuric acid is a corrosive material, and will produce chemical burns when exposed to the skin. Sulfuric acid must be handled under a fume hood. Sulfuric acid vapors are an irritant and may cause problems with the respiratory tract and mucous membranes. Organic vapor monitors (PIDs) and/or chemical badges may be worn to ensure exposure levels are minimized.

#### **5.1.6 Target Analytes**

Some target analytes have been tentatively classified as known or suspected human or mammalian carcinogens. Standard materials and stock standard solutions of these compounds and field samples should be handled with suitable protection to the skin, eyes, etc.



## **6.0 EQUIPMENT AND SUPPLIES**

Glassware, reagents, supplies, equipment, and settings other than those listed in this procedure may be employed provided that method performance is appropriate and not impacted by the use of items not listed in this method.

### **6.1 GAS CHROMATOGRAPH (GC)**

An analytical system complete with GC suitable for split-splitless injection and all necessary accessories, including auto-injectors, syringes, analytical columns, gases, ECDs, and a data system.

### **6.2 GC COLUMNS**

The single-column approach will be utilized and involves a single analysis to determine if PCBs are present. The chromatographic pattern will confirm the identity of the compound. The single-column approach may employ narrow-bore (0.25 or 0.32-mm ID) or wide-bore (0.53-mm ID) columns. The GC may employ dual columns mounted in a single GC, but with each column connected to a separate injector and a separate detector.

The columns listed in this section may be used at the discretion of the analyst performing the method. The listing of these columns in this method is not intended to exclude the use of other columns that are available.

- 30-m DB-5 30-m x 0.53-mm ID fused-silica capillary column chemically bonded with SE-54 (DB-5, SPB-5, RTx-5, or equivalent), 1.0- $\mu$ m film thickness.
- 30-m DB-608 30-m x 0.53-mm ID fused-silica capillary column chemically bonded with 35 percent phenyl methylpolysiloxane (DB-608, SPB-608, RTx-35, or equivalent), 0.5- $\mu$ m or 0.83- $\mu$ m film thickness.
- 30-m DB-1701 30-m x 0.53-mm ID fused-silica capillary column chemically bonded with 14% cyanopropylmethylpolysiloxane (DB-1701, or equivalent), 1.0- $\mu$ m film thickness.

### **6.3 ANALYTICAL BALANCES**

- An analytical balance capable of weighing to 0.0001 gram balance is used for the preparation of standards.
- A 2-place, top-loading balance capable of weighing to 0.01 gram is used for the determination of sample weights for extraction and percent moisture determinations.

- Calibration weights will accompany the balances, and the balance calibration and accuracy are checked daily prior to sample or standard weighing.

## **6.4 GLASSWARE**

- 4-oz amber glass wide-mouth jars with Teflon-lined screw caps
- 40-mL VOA vials with Teflon-lined screw caps are used as extraction vessels
- Two mL glass vials with Teflon-lined crimp caps (autosampler vials)
- Transfer pipettes
- Graded pipettes are pipettes with volumes etched on the glass of such quality to accurately measure the volume contained in the pipette
- Glass Beakers: 250-mL
- Glass funnels
- 10-mL, 25-mL, and 50-mL volumetric glass used for the preparation of standards.

### **6.4.1 Glassware Cleaning**

Clean all glassware as soon as possible after use by rinsing with the last solvent used. This should be followed by detergent washing (Alconox<sup>®</sup>) with hot water, and rinsed with tap water and/or organic-free reagent water. Glassware should be covered with aluminum foil and stored in a clean environment between uses.

## **6.5 EXTRACTION EQUIPMENT**

- Vortex Shaker
- Sonicator similar to Heat Systems Model W400 Ultrasonic Extractor with ½” horn or Misonix XL 2020 with dual horn.
- Centrifuge similar to Thermo CL2 centrifuge or a Whirlybird<sup>®</sup> hand-crank centrifuge.

## **6.6 OTHER EQUIPMENT**

- Leak detector such as GOW-MAC<sup>®</sup> Model 21-250 helium leak detector. The leak detector is used to verify system integrity by checking all fittings and orifices for leaks that could affect system performance.
- Glass wool
- Filter paper similar to Whatman fluted filter paper 150 mm diameter

## **7.0 REAGENTS AND STANDARDS**

Reagent-grade or pesticide-grade chemicals are used in all preparations and extractions. Other grades may be used, provided the reagent is of sufficiently high purity to permit its use without lessening the accuracy of the determination. Reagents should be stored in glass to prevent the leaching of contaminants from plastic containers.

NIST-certified standards will be used for the identification and quantitation of target analytes.

### **7.1 SOLVENTS**

Solvents used in the extraction and cleanup procedures include *n*-hexane, acetone, sulfuric acid, and water. All solvents must be exchanged to *n*-hexane prior to analysis. All solvents are pesticide grade in quality or equivalent, and each lot of solvent must be determined to be free of phthalates. A manufacturer's certificate of analysis is sufficient determination, unless factors or interferences indicate otherwise.

Hexane is used for the preparation of all standards, surrogates and spiking solutions. All solvent lots must be reagent- or pesticide-grade in quality, or equivalent, and should be determined to be free of phthalates.

### **7.2 ORGANIC-FREE REAGENT WATER**

All references to water in this method refer to organic-free reagent water

### **7.3 STANDARD SOLUTIONS**

The following sections describe the preparation of stock, intermediate, and working standards for the compounds of interest. This discussion is provided as an example, and other approaches and concentrations of the target compounds may be used, as appropriate for the intended application. See EPA Method SW8000B for additional information on the preparation of calibration standards.

### **7.4 STOCK STANDARD SOLUTIONS**

Stock standard solutions (1,000 µg/mL) of certified PCB standards in acetone are purchased from vendors such as Restek or AccuStandard. Certificates of analysis are maintained and

stored on site in order to ensure the accuracy of prepared standards. Lot numbers and each standard preparation are recorded in the Standards Log Book.

NOTE: Standard solutions (stock, composite, calibration, and surrogate) are stored at less than 6°C in Teflon-sealed glass containers in the dark once they are removed from flame-sealed vials. When a lot of standards are prepared, aliquots of that lot are stored in individual small vials. All stock and working standard solutions must be replaced after six months, or sooner if routine QC checks indicate a problem.

## **7.5 CALIBRATION STANDARDS FOR AROCLORS**

### **7.5.1 Initial Calibration Standard Mixtures**

A standard containing a mixture of Aroclor 1016 and Aroclor 1260 will include many of the peaks represented in the other five Aroclor mixtures. As a result, a multi-point initial calibration employing a mixture of Aroclors 1016 and 1260 are used to demonstrate the linearity of the detector response without the necessity of performing multi-point initial calibrations for each of the seven Aroclors. In addition, such a mixture can be used as a standard to demonstrate that a sample does not contain peaks that represent any one of the Aroclors. This standard can also be used to determine the concentrations of either Aroclor 1016 or Aroclor 1260, should they be present in a sample. If other Aroclors are identified, a five-point calibration with passing ICV is required.

A minimum of five calibration standards containing equal concentrations of both Aroclor 1016 and Aroclor 1260 are prepared by diluting a stock standard with hexane. The concentrations should correspond to the expected range of concentrations found in real samples, and must be within the linear range of the detector. Initial calibration standards are prepared in volumetric glassware at concentrations of 0.1, 0.5, 1.0, 10 and 20 mg/L from a 1000 mg/L stock standard solution. Other concentrations may be used as long as they demonstrate response and linearity consistent with other standards, and are within the linear dynamic range of the detector.

### **7.5.2 Single PCB Standards**

Single standards of each of the other five Aroclors listed in Table 1 are required to aid the analyst in pattern recognition. Assuming that the Aroclor 1016/1260 standards described in Section 7.5.1 have been used to demonstrate the linearity of the detector, these single standards of the remaining five Aroclors listed in Table 1 also may be used to determine the calibration factor for each Aroclor when a linear calibration model is chosen. A standard for each of the other Aroclors is prepared at a concentration of 1.0 mg/L. The concentrations should generally correspond to the mid-point of the linear range of the detector, but lower concentrations may be employed at the discretion of the analyst based on project requirements.

### **7.5.3 Surrogate Standards**

The extraction efficiency of the method is monitored using surrogates. Surrogate standards (TCMX and decachlorobiphenyl) are added to all samples, method blanks, laboratory-fortified blanks, and calibration standards.

### **7.5.4 Other Standards**

Other standards (e.g., other Aroclors) and other calibration approaches (e.g., non-linear calibration for individual Aroclors) may be employed to meet project needs. When the nature of the PCB contamination is already known, standards of those particular Aroclors will be used to prepare initial and continuing calibration standards.

(Intentionally blank)

## 8.0 QUALITY CONTROL

The QC acceptance criteria for various aspects of this method are described in this section.

Quality control limits are outlined in Table 2 and described in detail in the following sections.

**Table 2 Quality Control Criteria**

| QC Item                          | Frequency                                                                                     | Acceptance Criteria                                                                                                                      | Corrective Action(s)                                                                                                                                                                                                                                         |
|----------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Initial Calibration              | Before analysis of samples                                                                    | <20% RSD or a linear regression correlation coefficient ( $r^2$ ) value greater than 0.995                                               | Check standard integrity and perform additional initial calibrations as necessary.                                                                                                                                                                           |
| Continuing Calibration           | Before introduction of samples, after every 20 samples, and at the end of an analytical batch | <20% RPD of the known standard concentration                                                                                             | Inject another standard, clean the injector port. Perform initial calibration.                                                                                                                                                                               |
| Instrument Blank                 | Before introduction of samples, after every 20 samples, and at the end of an analytical batch | Reported concentrations less than $\frac{1}{2}$ the practical quantitation limit                                                         | Repeat blank injection, clean injection port, and replace septa and liner.                                                                                                                                                                                   |
| Extraction Blank                 | One extraction blank is extracted and analyzed with each extraction batch.                    | Reported concentrations less than $\frac{1}{2}$ the practical quantitation limit                                                         | Repeat blank injection, clean injection port, and replace septa and liner. If the blank concentration is less than 10 times the lowest concentration of any field samples, data must be qualified (flagged) or the entire sample batch must be re-extracted. |
| Laboratory-Fortified Blank (LFB) | Two LFBs are extracted and analyzed with each extraction batch.                               | Control limits are 60 to 130% of known spiked concentrations. The RPD between 2 LFBs from the same extraction batch must not exceed 20%. | Repeat injection, if re-injection fails to meet acceptance criteria, all samples in the extraction batch must be re-extracted.                                                                                                                               |

**Table 2 Quality Control Criteria (continued)**

| QC Item    | Frequency                                                                                               | Acceptance Criteria                                                                                                                                     | Corrective Action(s)                                                                                                                                                                                                                                                                               |
|------------|---------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Surrogates | Surrogates are included in all continuing calibration standards, method blanks, LFBs and field samples. | CCS acceptance criteria are +/- 20% RPD of the known concentration. Method blanks and LFB acceptance criteria are 40-140% for TCMX and 60-130% for DCB. | Determine the cause of the failure. Failure to meet recovery criteria in method blanks and LFBs indicate that extraction or analysis problems exist. Failure of surrogate recoveries in field samples may indicate matrix interference if recoveries are acceptable in extraction blanks and LFBs. |

Notes:

CCS = continuing calibration standard  
 QC = quality control  
 RPD = relative percent difference  
 RSD = relative standard deviation

## 8.1 SAMPLE COLLECTION

The collection of analytical field samples is described in the Sample Analysis Plan, which is a separate document. The Sample Analysis Plan translates project objectives and specifications into procedures used in the collection of samples. Samples must be collected using clean sampling equipment, and new clean nitrile gloves must be worn. Sample gloves should be changed prior to the beginning of any collection activities and between samples.

## 8.2 INITIAL CALIBRATION

The initial calibration is performed by analyzing standards at known variable concentrations over the expected concentration range of samples, or within the linear dynamic range of the detector. The area (response) of quantitative peaks is determined, and then the area is divided by the known concentration to develop individual response factors. The response factors may be incorporated into a calibration function, such as an average response factor or a linear regression. An average response factor incorporates the individual response factors into an average of the response factors. The average response must have a relative standard deviation (RSD) of less than 20% to be acceptable. A linear regression calibration curve uses the least squares method to produce a straight line that does not pass through the origin, when the regression calibration technique is used. The linear regression must have a correlation coefficient ( $r^2$ ) greater than 0.995 to be acceptable. The software (Agilent ChemStation and



Enviroquant) performs the calculations necessary to determine the average RSD and correlation coefficient ( $r^2$ ).

### **8.3 CONTINUING CALIBRATION**

A CCS is analyzed as a calibration check, after each group of 20 samples in the analysis sequence. Thus, injections of method blank and LFB extracts and other non-standards are counted in the total. Solvent blanks, injected as a check on cross-contamination, are also not counted in the total. The response factors for the continuing calibration must be within  $\pm 20$  percent of the initial calibration to meet acceptance criteria. When the continuing calibration is outside of acceptance criteria, the laboratory will stop analyses and take corrective action.

### **8.4 LABORATORY FORTIFIED BLANK (LFB)**

The LFB concentration of PCBs as Aroclor 1260 is spiked at sufficient volume to have the concentration at 1.0 mg/L in the blank sample. Other concentrations may be used, as appropriate for the intended application. The LFB is also known as the LCS. Two LFBs are extracted with each extraction batch.

### **8.5 METHOD BLANK**

Initially, before processing any samples, the analyst should demonstrate that all parts of the equipment in contact with the sample and reagents are interference-free. This is accomplished through the analysis of a method blank. As a continuing check, each time samples are extracted, cleaned up, and analyzed, and when there is a change in reagents, a method blank is prepared and analyzed for the compounds of interest as a safeguard against chronic laboratory contamination. If a peak is observed within the RTW of any analyte that would prevent the determination of that analyte, identify the source and eliminate it, before processing the samples, if possible. The blanks should be carried through all stages of sample preparation and analysis. When new reagents or chemicals are received, the laboratory must monitor the preparation and/or analysis blanks associated with samples for any signs of contamination. A single method blank is extracted with each extraction batch.

## **8.6 SAMPLE QUALITY CONTROL FOR PREPARATION AND ANALYSIS**

The laboratory must also have procedures for documenting the effect of the matrix on method performance (precision, accuracy, method sensitivity). This includes the analysis of QC samples, including a method blank and LFBs in each analytical batch and the addition of surrogates to each field sample QC sample when surrogates are used. Any method blanks, matrix spike samples, or replicate samples, should be subjected to the same analytical procedures (Section 11.0) and preparatory procedures as those used on actual samples.

## **8.7 SURROGATE RECOVERIES**

The laboratory will evaluate surrogate recovery data from individual samples versus the surrogate control limits listed in Table 2.

## **9.0 METHOD PROCEDURES**

The following procedures have been demonstrated to be applicable for soil screening by the Office of Environmental Measurement and Evaluation (EPA Region 1). The method is also described in *Standard Operating Procedures for PCB Field Testing For Soil and Sediment Samples* (EPA, 2002).

### **9.1 SAMPLE EXTRACTION**

Soil samples are extracted by weighing approximately 10 grams (wet weight) of sample in a weigh boat. The sample is allowed to air dry for up to 12 hours to evaporate excess soil moisture. The entire weighed sample is transferred to a 40-mL VOA vial, then surrogates are introduced to the sample. Exactly twenty (20) mL of 1:1 hexane-acetone solvent is added to the sample and agitated with a vortex mixer for 90 seconds. 10 mL of organic-free water is added to separate the hexane from the acetone and the sample is again agitated on the vortex shaker for 30 seconds. The extraction vial is then centrifuged for 30 seconds or more to facilitate the separation of the hexane from the soil and acetone-water layer. The hexane layer is the top layer, and it is removed and transferred with a disposable Pasteur pipette to two 2 mL autosampler vials for analysis.

EPA Method 3550B, ultrasonic extraction, may be used to handle large sample loads, difficult matrices, or, in the event of mechanical breakdown or poor recoveries. A sample batch will only be extracted using one method.

The use of hexane-acetone solvents generally reduces the amount of interferences, and improves signal-to-noise ratio.

#### **9.1.1 Extract Cleanup**

Cleanup procedures may not be necessary for a relatively clean sample matrix, but most extracts from environmental and waste samples may require additional preparation to remove interferences before analysis. A modified EPA Method 3665A will be used for PCB sample cleanup when sample extracts exhibit likely non-target interference due to the presence of POL or natural organic matter (NOM). The hexane layer is removed from the top of the sample extract after water has been added to facilitate the separation of the hexane and

acetone. Target analytes preferentially partition into the hexane layer. The hexane layer is removed and transferred to a clean 20-mL scintillation vial using transfer pipettes. Five mL of 1:1 sulfuric-acid-water is then applied to sample extract, mixed on a vortex shaker, and allowed to settle before injection on the GC. If sulfuric acid cleanup is used on any samples, the method blank and LFBs must also be treated in a similar manner. If some samples in a batch do not require clean up, an aliquot of the untreated MB and LFBs must be transferred to a GC vial for analysis prior to any cleanup procedures.

### **9.1.2 Method Applicability to Other Matrices**

The extraction techniques for solids may be applicable to wipe samples and other sample matrices not addressed in Section 10.1. The analysis of oil samples may need special sample preparation procedures that are not described here.

### **9.1.3 Demonstration of Extraction Method Proficiency and Detection Limits**

Reference materials, field-contaminated samples, and spiked samples will be used to verify the applicability of the selected extraction techniques. Samples will be spiked with the compounds of interest and surrogates in order to determine the percent recovery and the limit of detection for each extraction method.

A combination of Aroclor 1016 and Aroclor 1260 will be spiked at concentrations at or below the PQL to determine the detection limit. The PQL has been empirically determined to be 0.1 mg/kg in soil samples.

## **9.2 GC CONDITIONS**

### **9.2.1 Single-Column Analysis**

This capillary GC/ECD method allows the analyst the option of using 0.25-mm or 0.32-mm ID capillary columns (narrow-bore), or 0.53-mm ID capillary columns (wide-bore). Due to the likely presence of non-target interference, 0.53-mm ID columns will be used for this analysis. The GC is configured with dual injectors, dual columns, and dual detectors for simultaneous analysis of two independent samples.

### 9.2.2 GC Temperature Programs and Flow Rates

Table 3 lists the GC operating conditions for the analysis of PCBs as Aroclors for single-column analysis, using wide-bore capillary columns. The GC conditions in these tables are the GC temperature program and flow rates necessary to separate the analytes of interest.

Once established, the same operating conditions must be used for the analysis of samples and standards. Retention times and calibrations will be verified on a daily basis at the beginning of each analytical sequence and retention times will also be verified by monitoring subsequent continuing calibration standards.

**Note:** Once established, the same operating conditions must be used for both calibrations and sample analyses.

**Table 3 Instrument Conditions**

| Parameter                 | Settings                                                      |
|---------------------------|---------------------------------------------------------------|
| Injector Port Temperature | 240°C                                                         |
| Detector Temperature      | 325°C                                                         |
| Temperature Program       | 100°C for 1 minute<br>10°C/min to 280°C<br>20°C /min to 300°C |
| Columns 1 and 2           | 30 m x 0.53 mm ID, 0.5 µm coating                             |
| Injection Volume          | 2 µL                                                          |
| Carrier Gas               | Helium at 10 mL per minute.                                   |
| Make-up Gas               | 5% Methane in Argon (P5) at 2.5 mL per minute                 |

Notes:

|    |   |                      |    |   |                |
|----|---|----------------------|----|---|----------------|
| °C | = | degrees Celsius      | ID | = | identification |
| µL | = | micrograms per liter | mL | = | milliliter     |
| µm | = | micrometers          | mm | = | millimeter     |

## 9.3 INSTRUMENT CALIBRATION

### 9.3.1 Initial Calibration

Prepare calibration standards using the procedures in Section 7.5. PCBs will be determined and quantitated as Aroclors using an external standard calibration.

**Note:** Because of the sensitivity of the electron capture detector, always clean the injection port and column prior to performing the initial calibration.

To establish the calibration factor, estimate the linear range starting at the PQL, which is the lowest concentration that can be accurately quantitated using the established GC analysis conditions. The upper dynamic range of the calibration is dependent on the detector and operating conditions. Upper calibration standards should demonstrate adequate sensitivity as evaluated using the response factor (RF) for each individual standard. The RF is equal to:  
$$RF = \text{Peak Area in the Standard} / \text{Total Mass of the Standard Injected (in nanograms)}$$

The initial calibration consists of two parts, described below.

#### **9.3.1.1 Establishment of Linear Dynamic Range**

As noted in Section 7.5, a standard containing a mixture of Aroclor 1016 and Aroclor 1260 will include many of the peaks represented in the other five Aroclor mixtures. Thus, such a standard may be used to demonstrate the linearity of the detector and to demonstrate that a sample does not contain peaks that represent any one of the Aroclors. This standard can also be used to determine the concentrations of either Aroclor 1016 or Aroclor 1260, should they be present in a sample. Therefore, an initial multi-point calibration is performed using the mixture of Aroclors 1016 and 1260.

#### **9.3.2 Selection of Quantitative Peaks**

Sample and standard concentrations will be determined using 5 quantitation peaks for each Aroclor. The peaks must be characteristic of the Aroclor in question. Selected quantitation peaks should be at least 25% of the height of the largest Aroclor peak. The 5 quantitative peaks are selected at the discretion of the analyst, and should demonstrate adequate separation from non-quantitative peaks. When practical, the quantitative peaks should have slopes returning to baseline and not co-elute or shoulder with other peaks. For each Aroclor, the set of 5 quantitation peaks should include at least one peak that is unique to that Aroclor. If the analyst is using the Aroclor 1016/1260 mixture, none of the individual congeners should be found in both of these Aroclors.

Inject 2  $\mu\text{L}$  of each calibration standard and record the peak area and retention time of each characteristic Aroclor peak to be used for quantitation. Whether using automated or manual integration technique, the peak baseline must be integrated in the same manner as the initial and continuing calibration standards, in order to accurately determine analyte quantities in the sample extract. When five peaks are used for determining sample concentrations, each peak will be assigned a concentration at  $1/5^{\text{th}}$  the total concentration in the standard. The concentration in the sample extract is determined by totaling the concentrations of the five peaks. When field sample peaks do not demonstrate the same characteristics as the standards due to interferences, a peak may be excluded from the quantitation at the discretion of the analyst. The concentration is determined by totaling the concentration of the other four peaks and multiplying the sum by 1.25 in order to normalize the sample concentration. Exclusion of quantitated peaks should only be performed by an experienced analyst after confirmation that the Aroclor has been properly identified, and that no other classes of Aroclors are present in the sample. (See Section 4.0 for description of interferences).

#### **9.3.2.1 Calibration Factors**

For a five-point calibration, ten sets of calibration factors will be generated for each standard of the Aroclor 1016/1260 mixture, with each set consisting of the calibration factors for each of the five (or more) peaks chosen for this mixture. There will be at least 50 separate calibration factors in the multi-point calibration.

#### **9.3.2.2 Establishing the Calibration Function**

If a linear calibration model is used, the response factors or calibration factors from the initial calibration are used to evaluate the linearity of the initial calibration. This involves the calculation of the mean response or calibration factor, the standard deviation, and the RSD for each Aroclor peak. When the Aroclor 1016/1260 mixture is used to demonstrate the detector response, the linear calibration models must be applied to the other five Aroclors for which only single standards are analyzed. If multi-point calibration is performed for other Aroclors (such as Aroclor 1254), use the same criteria to evaluate calibration factors from those standards to evaluate linearity. An RSD of less than or equal to 20% is considered an acceptable demonstration of linearity.

Refer to EPA Method 8000B for the specifics of the evaluation of the linearity of the calibration and guidance on performing non-linear calibrations. In general, non-linear calibrations will also consider each characteristic Aroclor peak separately.

### **9.3.2.3 Qualitative Identification of Other Aroclors**

Standards of the other five Aroclors are necessary for pattern recognition. When employing the traditional model of a linear calibration, these standards are also used to determine a single-point calibration factor for each Aroclor, assuming that the Aroclor 1016/1260 mixture in Section 7.5.1 has been used to describe the detector response. The standards for these five Aroclors should be analyzed before the analysis of any samples, and may be analyzed before or after the analysis of the five 1016/1260 standards in Section 7.5.2. These Aroclors must be reinjected if the GC operating conditions are modified, or new columns are installed. If new columns are installed with the same characteristics as the one that is replaced, and no other operating conditions have changed, the analyst may use discretion in determining if the 5 Aroclor standards need to be reinjected. Criteria for the determination include similar retention times and chromatographic patterns nearly identical to those previously established for the qualitative determination of the classes of Aroclor standards.

### **9.3.2.4 Initial Calibration of Other Aroclor Classes**

In situations where other Aroclors of interest are present at a site, the analyst may employ a multi-point initial calibration of the Aroclors of interest (e.g., five standards of Aroclor 1254 if this Aroclor is of concern and linear calibration is employed) and not use the 1016/1260 calibration mixture.

## **9.4 RETENTION TIME WINDOWS**

Absolute retention times are generally used for compound identification. When absolute retention times are used, RTWs are crucial to the identification of target compounds, and should be established by one of the approaches described in EPA Method 8000B.

Retention time windows are established to compensate for minor shifts in absolute retention times as a result of sample loadings and normal chromatographic variability. The width of the RTW should be carefully established to minimize the occurrence of both false positive and



false negative results. Tight RTWs may result in false negatives and/or may cause unnecessary reanalysis of samples when surrogates or spiked compounds are erroneously not identified. Overly wide RTWs may result in false positive results that cannot be confirmed upon further analysis. Analysts should reference EPA Method 8000B for the details of establishing RTWs. Other approaches to compound identification may be employed, provided that the analyst can demonstrate and document that the approaches are appropriate for the intended application. A sum of the area of all peaks (congeners) in any class of Aroclors is not recommended due to the relative inaccuracy of the integration.

When conducting Aroclor analysis, it is important to determine that common single-component pesticides, such as DDT, DDD, and DDE, do not elute at the same retention times as the target congeners. There may be substantial DDT interference with the last major Aroclor 1254 peak in some soil and sediment samples.

## **9.5 GAS CHROMATOGRAPHIC ANALYSIS OF SAMPLE EXTRACTS**

### **9.5.1 Operating Conditions for Field Samples**

The same GC operating conditions used for the initial calibration must be employed for the analysis of all samples and continuing calibration standards.

### **9.5.2 Continuing Calibration Verification**

Verify calibration at least once each 12-hour shift or every 20 samples, by injecting a CVS prior to conducting any sample analyses. A CVS must also be injected at intervals of not less than once every 20 samples and at the end of the analysis sequence. For Aroclor analyses, the CVS will be a mixture of Aroclor 1016 and Aroclor 1260. The calibration verification process does not *require* analysis of the other Aroclor standards used for pattern recognition unless that Aroclor is present in a field sample.

#### **9.5.2.1 Continuing Calibration Verification Criteria**

The calibration factor for each analyte calculated from the CVS should not exceed a difference of more than  $\pm 20$  percent when compared to the mean calibration factor from the initial calibration curve. If a calibration approach other than the RSD method has been

employed for the initial calibration (e.g., a linear model not through the origin, a non-linear calibration model, etc.), consult Method 8000B for the specifics of calibration verification.

$$\% \text{ Difference} = (\text{known concentration of standard-standard analytical result}) / (\text{known concentration}) * 100. \text{ RF} \times 100$$

#### **9.5.2.2 Continuing Calibration Verification Failure**

If the calibration does not meet the  $\pm 20\%$  limit on the basis of each compound, check the instrument operating conditions, and if necessary, restore them to the original settings, and inject another aliquot of the CVS. If the response for the analyte is still not within  $\pm 20\%$ , then a new initial calibration must be prepared. See Section 8.0 for a discussion on the effects of a failing CVS on sample results.

#### **9.5.3 Qualitative Identification of Aroclors**

Qualitative identifications of target analytes are made by examination of the sample chromatograms and comparison of target analytes to known standards injected on the GC under the same analytical conditions.

#### **9.5.4 Quantitative Determination of Aroclor Concentrations**

Quantitative results are determined for each identified analyte using the procedures described in Section 9.3 for the external calibration procedure (Method 8000B). If the responses in the sample chromatogram exceed the calibration range of the system, dilute the extract and reanalyze.

#### **9.5.5 Sample Bracketing with Continuing Calibration Standards**

Each sample analysis employing external standard calibration must be bracketed with an acceptable initial calibration, CVS(s) after every 20 field samples, or calibration standards interspersed within the samples. The results from these bracketing standards must meet the calibration verification criteria in Section 9.3. Multi-level standards are used in the initial calibration to ensure that detector response remains stable for all analytes over the calibration range.

When a calibration verification standard fails to meet the QC criteria, all samples that were injected after the last standard that met the QC criteria must be evaluated to prevent misquantitation and possible false negative results, and reinjection of the sample extracts is required. More frequent analyses of standards will minimize the number of sample extracts that would have to be reinjected if the QC limits are violated for the standard analysis. However, if the standard analyzed after a group of samples exhibits a response for an analyte that is above the acceptance limit, i.e., >20% of true value, and the analyte was not detected in the specific samples analyzed during the analytical shift, then the extracts for those samples do not need to be reanalyzed, because the verification standard has demonstrated that the analyte would have been detected if it were present. In contrast, if an analyte above the QC limits was detected in a sample extract, then reinjection is necessary to ensure accurate quantitation. If an analyte was not detected in the sample and the standard response is more than 20% below the initial calibration response, then reinjection is necessary. The purpose of this reinjection is to ensure that the analyte could be detected, if present, despite the change in the detector response, e.g., to protect against a false negative result.

Sample injections may continue for as long as the CVS and other standards interspersed with the samples meet instrument QC requirements. It is *recommended* that standards be analyzed after every 10 samples (*required* after every 20 samples and at the end of a set per EPA Method 8082) to minimize the number of samples that must be re-injected when the standards fail the QC limits. The sequence ends when the set of samples has been injected, after 24 hours of continuous injections, or when qualitative or quantitative QC criteria are exceeded.

#### **9.5.6 Retention Time Stability**

Use the calibration standards analyzed during the sequence to evaluate retention time stability. If any of the standards fall outside their daily RTWs, the system is out of control. Determine the cause of the problem and correct it. Likely causes of retention time shifts are loss of system integrity due to a leaking gas system. Check regulator pressures at the cylinders and flow controls on the GC. If they are the same as the conditions used to initially determine the RTWs, replace the injector septa and/or check for leaks in the system with a helium leak detector.

### **9.5.7 Analytical Interferences**

If compound identification or quantitation is precluded due to interferences (e.g., broad, rounded peaks or ill-defined baselines are present), corrective action is warranted. Cleanup of the extract, column trimming, or replacement of the capillary column or detector may be necessary. The analyst may begin by rerunning the sample on another column to determine if the problem results from analytical hardware or the sample matrix. Refer to Section 9.1.1 for sample cleanup procedures.

## **9.6 QUALITATIVE IDENTIFICATION**

The identification of PCBs as Aroclors using this method with an electron capture detector is based on agreement between the retention times of peaks in the sample chromatogram with the RTWs established through the analysis of standards of the target analytes. See Section 9.4 for information on the establishment of retention time windows. Tentative identification of an Aroclor occurs when peaks from a sample extract fall within the established RTWs for a particular Aroclor.

The results of a single column/single injection analysis may be confirmed, if necessary, on a second, dissimilar, GC column. In order to be used for confirmation, RTWs must have been established for the second GC column. In addition, the analyst must demonstrate the sensitivity of the second-column analysis. This demonstration must include the analysis of a standard of the target analyte at a concentration at least as low as the concentration estimated from the primary analysis. That standard may be the individual Aroclor or the Aroclor 1016/1260 mixture.

When samples are analyzed from a source known to contain specific Aroclors, the results from a single-column analysis may be confirmed on the basis of a clearly recognizable Aroclor pattern. This approach should not be attempted for samples that appear to contain mixtures of Aroclors. In order to employ this approach, the analyst must document:

- The peaks that were evaluated when comparing the sample chromatogram and the Aroclor standard.
- The absence of major peaks representing any other Aroclor.

- The source-specific information indicating that Aroclors are anticipated in the sample (e.g., historical data, generator knowledge, etc.).

Note: This information should either be provided to the data user or maintained by the laboratory.

### **9.6.1 Confirmation**

Tentative identification of an analyte occurs when a peak from a sample extract falls within the daily RTW established by injection of a known standard. An experienced analyst must perform the confirmation.

## **9.7 QUANTITATION OF PCBs AS AROCLORS**

The quantitation of PCB residues as Aroclors is accomplished by comparison of the sample chromatogram to that of the most similar Aroclor standard. A choice must be made as to which Aroclor is most similar to that of the residue and whether that standard is truly representative of the PCBs in the sample.

Use the individual Aroclor standards (not the 1016/1260 mixtures) to determine the pattern of peaks on Aroclors 1221, 1232, 1242, 1248, and 1254. The patterns for Aroclors 1016 and 1260 will be evident in the mixed calibration standards.

Once the Aroclor pattern has been identified, compare the response's 5 major peaks in the single-point calibration standard for that Aroclor with the peaks observed in the sample extract. The amount of Aroclor is calculated using the individual calibration factor for each of the 5 characteristic peaks chosen in Section 9.3 and the calibration model (linear or non-linear) established from the multi-point calibration of the 1016/1260 mixture. Non-linear calibration may result in different models for each selected peak, i.e. more than one type of calibration may be used for fitting the differing peaks but only one type of calibration per peak. A concentration is determined using each of the characteristic peaks and the individual calibration factor calculated for that peak in Section 9.2. Then, these 5 concentrations are totaled to determine the concentration of that Aroclor.

Weathering of PCBs in the environment and changes resulting from chemical or natural weathering processes, may alter the PCBs to the point that the pattern of a specific Aroclor is no longer recognizable.

## **10.0 GC MAINTENANCE**

The analytical system must be inspected and maintained on a daily basis to ensure accurate and determinative identification and quantitation of analytical samples.

### **10.1 METAL INJECTOR BODY**

Turn off the oven, cool the detectors and injectors to room temperature, and remove the analytical columns once the oven has cooled. Remove the glass injection port insert. Inspect the injection port and remove any noticeable foreign material.

Place a beaker beneath the injector port inside the oven. Using a wash bottle, rinse the entire inside of the injector port with acetone and then hexane while catching the rinseate in the beaker.

Deactivated glass injection port liners should be replaced after every 3 days, or as indicated by instrument conditions. Replace the injector liner, reassemble the injector, replace the injector septa, and re-install the columns. Test all fittings with a leak detector to ensure a gas-tight system.

### **10.2 COLUMN RINSING**

Rinse the column with several column volumes of an appropriate solvent. Both polar and nonpolar solvents are recommended. Depending on the nature of the sample residues expected, the first rinse might be water, followed by methanol and acetone. Fill the column with the appropriate solvent and allow it to stand flooded overnight to allow materials within the stationary phase to migrate into the solvent. Afterwards, flush the column with fresh hexane, drain the column, and dry it at room temperature with a stream of ultrapure nitrogen or helium.

(Intentionally blank)



## **11.0 DATA ANALYSIS AND CALCULATIONS**

The determination of sample concentrations is essential to project goals and quality assurance objectives. Whenever possible, spreadsheets with inserted formulas will be utilized to perform routine calculations, including calculation of percent solids, sample extract concentrations, and sample concentrations. Sample extract concentrations are determined with Agilent Chemstation/Enviroquant software.

### **11.1 DETERMINATION OF PERCENT SOLIDS**

The determination of the percent solids is performed using a spreadsheet with the following procedures and calculations:

1. Zero the 2 place balance.
2. Weigh the empty aluminum pan and record the weight.
3. Tare the balance with the aluminum pan on the balance.
4. Add approximately 10 grams of sample that is representative of the sample. Be sure to remove any rocks or twigs that may be present. Record the weight to the nearest 0.01 grams.
5. Place the panned sample in the drying oven, which is set at 104°C, for a minimum of 4 hours or until the sample is dry.
6. Remove the dry weight sample and allow to cool to room temperature.
7. Record the weight of the dried sample and pan to the nearest 0.01 gram.
8. Calculate the percent (%) solids.

Note: % Solids= ((dry weight + pan weight)-pan weight)/ wet weight)\*100

### **11.2 DETERMINATION OF SAMPLE CONCENTRATIONS**

The concentration in the sample extract is calculated with the data system in Enviroquant and is based on the current calibration. The analyst must ensure that the data system is using the current calibration factors to calculate the concentration of analytes in the extract. The calculation for determining the soil sample concentration is performed on an Excel spreadsheet using the following formula.

Soil concentration= (Concentration of the sample extract ( $\mu\text{g/L}$ )/1000  $\mu\text{g/g}$ ) X  
(Volume of the sample extract (10mL of hexane)/dry weight of sample (g)) X dilution  
factor (1 or more). The result will be in  $\mu\text{g/g}$ , which equates to mg/kg (ppm).

## **12.0 METHOD PERFORMANCE**

Performance data and related information are provided in EPA SW-846 Solid Waste Methods only as examples and guidance. The data do not represent required performance goals for users of the methods. Instead, performance criteria should be developed on a project-specific basis, and the laboratory should establish in-house QC performance criteria for the application of this method. These performance data are not intended to be and must not be used as absolute QC acceptance criteria for purposes of laboratory accreditation.

The accuracy and precision obtainable with this method depend on the sample matrix, sample preparation technique, optional cleanup techniques, and calibration procedures used.

### **12.1 METHOD DETECTION LIMIT STUDY (MDL)**

An MDL study is performed for with the same Aroclor mixture using in the ICAL and spiking solutions, but at a lower concentration. At minimum, the MDL spike should be at or below the PQL. The MDL samples go through the same extraction procedure as field and QC samples. Ten samples are extracted in the same batch along with a method blank. Sample concentrations are quantified and the standard deviation is calculated for all of the MDL samples. The standard deviation is then multiplied by the student T value to determine the MDL.

(Intentionally blank)

### **13.0 POLLUTION PREVENTION**

Pollution prevention encompasses any technique that reduces or eliminates the quantity and/or toxicity of waste at the point of generation. Numerous opportunities for pollution prevention exist in laboratory operations. The EPA has established a preferred hierarchy of environmental management techniques that places pollution prevention as the management option of first choice. Whenever feasible, laboratory personnel should use pollution prevention techniques to address their waste generation. When wastes cannot be feasibly reduced at the source, the Agency recommends recycling as the next best option.

(Intentionally blank)

## **14.0 WASTE MANAGEMENT**

Laboratory waste management practices will be conducted consistently with all applicable federal, state and local rules and regulations. The laboratory will use best practices to protect the air, water, and land, by minimizing and controlling all releases from hoods and bench operations, complying with all permits and regulations, and by complying with all solid and hazardous waste regulations, particularly the hazardous waste identification rules and land disposal restrictions. For further information on waste management, consult the *Waste Management Plan*, located inside the Bristol Work Plan, which is a separate document. Waste streams will be segregated and stored in categories, such as chlorinated and non-chlorinated solvents, acids and solid waste. Used solvents and acids will be stored in labeled bung top drums. Extracted and unextracted soil and solid reagents, such as sodium sulfate or diatomaceous earth, will be incorporated into the contaminated soil waste stream, which will be disposed of at the appropriate permitted treatment storage disposal facility (TSDF).

(Intentionally blank)



## **15.0 REFERENCES**

- U.S. Environmental Protection Agency (EPA), 2007a. EPA Method 3545A Pressurized Fluid Extraction, Revision 1 and all promulgated updates. EPA Office of Solid Waste. February 2007.
- EPA, 2007b. EPA Method 3550C Ultrasonic Extraction, Revision C and all promulgated updates. EPA Office of Solid Waste. February 2007.
- EPA, 1996 (December). EPA Method 8000B and all promulgated updates. Determinative Chromatographic Separations. EPA Office of Solid Waste. December 1996.
- EPA, 2005 (January). EPA SW846 Test Methods for Evaluating Solid Waste, Physical/Chemical Methods, Fourth addition and all promulgated updates. EPA Office of Solid Waste. January 2005.
- EPA, 2002. Standard Operating Procedure for Polychlorinated Biphenyls (PCBs) Field Testing for Soil and Sediment Samples. The Office of Environmental Measurement and Evaluation. EPA Region New England. 2002.

(Intentionally blank)

## **APPENDIX E**

### Spill Prevention, Control, and Countermeasures Plan

### ENGINEER'S CERTIFICATION

I hereby certify that I or my agent has personally examined this facility and attest that this Spill Prevention, Control, and Countermeasures (SPCC) Plan has been prepared in accordance with good engineering practices, including consideration of applicable industry standards, and with the requirements of the SPCC Rule (Title 40 Code of Federal Regulations [CFR Part 112]). I further attest that this plan establishes procedures for testing and inspections and that this plan is adequate for this facility.

This certification will expire if there is a change in the facility design, construction, operation, or maintenance that could materially affect the potential for discharge of oil into or upon navigable waters or adjoining shorelines. Recertification of this plan is not required for non-technical changes to the plan, such as changes to names and phone numbers.



Kyle L. Petersen, P.E.

Registration No.: Alaska CE-11250



(Intentionally blank)

## REVIEW PAGE

In accordance with Title 40 Code of Federal Regulations Part 112.5(b) (40 CFR 112.5[b]), a review and evaluation of this Spill Prevention, Control, and Countermeasures (SPCC) Plan is conducted at least once every 5 years if the temporary fuel storage area is still in use. As a result of this review and evaluation, Bristol Environmental Remediation Services, LLC (Bristol) will amend the SPCC Plan within 6 months of the review to include more effective prevention and control technology if (1) such technology will significantly reduce the likelihood of a spill event from the facility and (2) such technology has been field-proven at the time of review. Any technical amendment to the SPCC Plan will be certified by a Professional Engineer within 6 months after a change in the facility design, construction, operation, or maintenance occurs that materially affects the facility's potential for the discharge of oil into or upon the navigable waters of the United States or adjoining shorelines. A Certification of the Applicability of the Substantial Harm Criteria Checklist is included as Attachment 1.

**Review**

**Signature**

|  |  |
|--|--|
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |

(Intentionally blank)

## **MANAGEMENT APPROVAL**

Bristol Environmental Remediation Services, LLC (Bristol), is committed to the prevention of discharges of oil to navigable waters and the environment and maintains the highest standards for spill prevention, control, and countermeasures through regular review, updating, and implementation of this Spill Prevention, Control, and Countermeasures Plan for the temporary fuel storage area constructed to support Bristol's Hazardous, Toxic, and Radioactive Waste (HTRW) Remedial Actions at Northeast Cape, St. Lawrence Island, Alaska.

Molly Welker  
Bristol Project Manager

Signature: \_\_\_\_\_  
Date: \_\_\_\_\_



(Intentionally blank)

## TABLE OF CONTENTS

| <b><u>SECTION</u></b>                                        | <b><u>PAGE</u></b> |
|--------------------------------------------------------------|--------------------|
| ENGINEER’S CERTIFICATION .....                               | i                  |
| REVIEW PAGE.....                                             | iii                |
| MANAGEMENT APPROVAL .....                                    | v                  |
| ACRONYMS AND ABBREVIATIONS .....                             | xi                 |
| 1.0 FACILITY OWNER AND OPERATOR .....                        | 1                  |
| 1.1 Facility Owner Address and Telephone .....               | 1                  |
| 1.2 Land Owner Address and Telephone .....                   | 1                  |
| 1.3 Designated Person Responsible for Spill Prevention ..... | 1                  |
| 2.0 FACILITY AND EMERGENCY CONTACTS .....                    | 3                  |
| 3.0 FACILITY LOCATION AND SETTING .....                      | 5                  |
| 3.1 Fuel Facility Location .....                             | 5                  |
| 3.2 Site History .....                                       | 5                  |
| 3.3 Drainage Pathway and Distance to Navigable Waters .....  | 5                  |
| 4.0 FACILITY DESCRIPTION .....                               | 7                  |
| 4.1 Fuel Facility Layout .....                               | 7                  |
| 4.1.1 General Description .....                              | 7                  |
| 4.1.2 Fuel Storage .....                                     | 7                  |
| 4.1.3 Containment.....                                       | 8                  |
| 4.1.4 Fuel Delivery to St. Lawrence Island.....              | 8                  |
| 4.2 Operating Procedures .....                               | 9                  |
| 4.3 Facility Inspection and Maintenance.....                 | 10                 |
| 4.3.1 Facility Inspection.....                               | 10                 |
| 4.3.2 Spill Response Equipment Inventory and Inspection..... | 11                 |
| 4.4 Training .....                                           | 11                 |
| 4.4.1 Initial SPCC Training.....                             | 11                 |
| 4.4.2 Spill and Safety Briefings.....                        | 12                 |
| 4.5 Fuel Facility Record Keeping .....                       | 12                 |

|       |                                                                                     |    |
|-------|-------------------------------------------------------------------------------------|----|
| 5.0   | SPILL HISTORY .....                                                                 | 15 |
| 6.0   | POTENTIAL SPILLS AND CONTROL MEASURES.....                                          | 17 |
| 6.1   | Tank Failure .....                                                                  | 17 |
| 6.2   | Broken Hose Connection .....                                                        | 18 |
| 6.2.1 | Transfers from Fuel Truck .....                                                     | 18 |
| 6.3   | Overspills.....                                                                     | 19 |
| 7.0   | EVALUATION OF COUNTERMEASURES .....                                                 | 21 |
| 7.1   | Inspections, Tests, and Records, 40 CFR 112.7(e).....                               | 21 |
| 7.2   | Personnel, Training, and Discharge Prevention Procedures,<br>40 CFR 112.7(f) .....  | 21 |
| 7.2.1 | Personnel Instructions, 40 CFR 112.7(f)(1).....                                     | 21 |
| 7.2.2 | Designated Person Accountable for Spill Prevention,<br>40 CFR 112.7(f)(2).....      | 22 |
| 7.2.3 | Spill Prevention Briefings, 40 CFR 112.7(f)(3).....                                 | 22 |
| 7.3   | Site Security, 40 CFR 112.7(g).....                                                 | 22 |
| 7.3.1 | Fencing, 40 CFR 112.7(g)(1).....                                                    | 22 |
| 7.3.2 | Flow Valves Locked, 40 CFR 112.7(g)(2) .....                                        | 23 |
| 7.3.3 | Starter Controls Locked, 40 CFR 112.7(g)(3) .....                                   | 23 |
| 7.3.4 | Loading/Unloading Connections Securely Capped,<br>40 CFR 112.7(g)(4) .....          | 23 |
| 7.3.5 | Lighting Adequate to Detect Spills, 40 CFR 112.7(g)(5).....                         | 23 |
| 7.3.6 | Facility Loading/Unloading Rack, 40 CFR 112.7(h) .....                              | 23 |
| 7.4   | Brittle Fracture, 40 CFR 112.7(i).....                                              | 23 |
| 7.5   | Drainage Control, 40 CFR 112.8(b) .....                                             | 23 |
| 7.5.1 | Drainage from Diked Storage Areas, 40 CFR 112.8(b)(1).....                          | 23 |
| 7.5.2 | Valves Used on Diked Storage Areas, 40 CFR 112.8(b)(2) .....                        | 24 |
| 7.5.3 | Facility Drainage Systems and Equipment,<br>40 CFR 112.8 (b)(3), (4), and (5) ..... | 24 |
| 7.6   | Bulk Storage Containers/Secondary Containment, 40 CFR 112.8(c).....                 | 24 |
| 7.6.1 | Tank Compatibility with Its Contents, 40 CFR 112.8(c)(1) .....                      | 24 |

|        |                                                                                            |    |
|--------|--------------------------------------------------------------------------------------------|----|
| 7.6.2  | Diked Area Construction and Containment Volume for Storage Tanks, 40 CFR 112.8(c)(2) ..... | 24 |
| 7.6.3  | Drainage of Uncontaminated Rainwater, 40 CFR 112.8(c)(3) .....                             | 24 |
| 7.6.4  | Corrosion Protection of Buried Metallic Storage Tanks, 40 CFR 112.8(c)(4) .....            | 25 |
| 7.6.5  | Corrosion Protection of Partially Buried Metallic Tanks, 40 CFR 112.8(c)(5) .....          | 25 |
| 7.6.6  | Aboveground Tank Periodic Integrity Testing, 40 CFR 112.8(c)(6).....                       | 25 |
| 7.6.7  | Control of Leakage Through Internal Heating Coils, 40 CFR 112.8(c)(7) .....                | 25 |
| 7.6.8  | Tank Installation Fail-Safe Engineered, 40 CFR 112.8(c)(8) .....                           | 25 |
| 7.6.9  | Disposal Facilities for Effluent Discharge, 40 CFR 112.8(c)(9) .....                       | 25 |
| 7.6.10 | Visible Leak Corrections, 40 CFR 112.8(c)(10) .....                                        | 25 |
| 7.6.11 | Portable Oil Storage Tanks, 40 CFR 112.8(c)(11) .....                                      | 26 |
| 7.7    | Facility Transfer Operations, 40 CFR 112.8(d).....                                         | 26 |
| 7.7.1  | Buried Piping Installation Protection and Examination, 40 CFR 112.8(d)(1) .....            | 26 |
| 7.7.2  | Not-in-Service and Standby Service Terminal Connections, 40 CFR 112.8(d)(2) .....          | 26 |
| 7.7.3  | Pipe Supports Design, 40 CFR 112.8(d)(3) .....                                             | 26 |
| 7.7.4  | Aboveground Valve and Pipeline Examination, 40 CFR 112.8(d)(4) .....                       | 26 |
| 7.7.5  | Protection from Vehicles, 40 CFR 112.8(d)(5).....                                          | 26 |
| 7.8    | Spill Control Equipment.....                                                               | 27 |
| 8.0    | SPILLS.....                                                                                | 29 |
| 8.1    | General Provisions .....                                                                   | 29 |
| 8.2    | Likely Spill Scenarios .....                                                               | 29 |
| 8.3    | Spill Response Equipment .....                                                             | 29 |
| 8.4    | Spill Response Procedures .....                                                            | 30 |
| 8.4.1  | Release to Water .....                                                                     | 30 |
| 8.5    | Spill Reporting Procedures .....                                                           | 31 |
| 8.6    | Notifications .....                                                                        | 31 |

|       |                             |    |
|-------|-----------------------------|----|
| 8.6.1 | Discharge to Water .....    | 31 |
| 8.6.2 | Discharge to Land .....     | 32 |
| 8.7   | Containment Procedures..... | 32 |
| 9.0   | REFERENCES .....            | 35 |

## **TABLES**

|         |                                                       |    |
|---------|-------------------------------------------------------|----|
| Table 1 | Fuel Storage Tanks.....                               | 7  |
| Table 2 | Potential Spill Predictions, Volumes, and Rates ..... | 17 |
| Table 3 | Spill Control Equipment.....                          | 27 |

## **FIGURES**

|          |                                                      |
|----------|------------------------------------------------------|
| Figure 1 | Vicinity Map                                         |
| Figure 2 | Temporary Fuel Containment Location                  |
| Figure 3 | Rivers and Drainage in Vicinity of Fuel Storage Area |
| Figure 4 | Temporary Fuel Storage Area Detail                   |

## **ATTACHMENTS**

|              |                                                                               |
|--------------|-------------------------------------------------------------------------------|
| Attachment 1 | Certification of the Applicability of the Substantial Harm Criteria Checklist |
| Attachment 2 | Fuel Facility Inspection Checklist                                            |
| Attachment 3 | ADEC Discharge Notification and Reporting Requirements Placard                |
| Attachment 4 | Oil Discharge Notification Form                                               |
| Attachment 5 | Spill Response Team Training, Drill, and Exercise Log                         |
| Attachment 6 | Record of Attendance for Spill Response and Safety Meetings                   |

## ACRONYMS AND ABBREVIATIONS

|         |                                                 |
|---------|-------------------------------------------------|
| °       | degree/degrees                                  |
| '       | minute/minutes                                  |
| ADEC    | Alaska Department of Environmental Conservation |
| Bristol | Bristol Environmental Remediation Services, LLC |
| CFR     | Code of Federal Regulations                     |
| EPA     | U.S. Environmental Protection Agency            |
| HTRW    | hazardous, toxic, and radioactive waste         |
| ISO     | International Standards Organization            |
| MOC     | Main Operations Complex                         |
| PPE     | personal protective equipment                   |
| SPC     | spill containment and control                   |
| SPCC    | Spill Prevention, Control, and Countermeasures  |
| TDC     | Transportation and Disposal Coordinator         |
| USACE   | US Army Corps of Engineers                      |

(Intentionally blank)

## **1.0 FACILITY OWNER AND OPERATOR**

### **1.1 FACILITY OWNER ADDRESS AND TELEPHONE**

Bristol Environmental Remediation Services, LLC (Bristol)  
111 West 16<sup>th</sup> Avenue, Third Floor  
Anchorage, Alaska 99501  
Contact: Greg Jarrell  
Business Phone: 907-563-0013  
Cell Phone: 907-242-6847  
Home Phone: 907-242-6847

### **1.2 LAND OWNER ADDRESS AND TELEPHONE**

Sivuqaq Incorporated – Village Native Corporation  
P.O. Box 101  
Gambell, Alaska 99742  
Phone: 907-985-5826  
Fax: 907-985-5426  
Email: sivuqaq@gci.net

Kukulget Incorporated – Village Native Corporation  
PO Box 150  
Savoonga, Alaska 99769  
Phone: 907-984-6613

### **1.3 DESIGNATED PERSON RESPONSIBLE FOR SPILL PREVENTION**

Chuck Croley, Bristol Site Superintendent  
Bristol Environmental Remediation Services, LLC  
111 West 16<sup>th</sup> Avenue, Third Floor  
Anchorage, Alaska 99501  
Business Phone: 907-563-0013  
Cell Phone: 907-242-7402



(Intentionally blank)

## 2.0 FACILITY AND EMERGENCY CONTACTS

| NAME/AGENCY                                                             |                                                                     |
|-------------------------------------------------------------------------|---------------------------------------------------------------------|
| GOVERNMENT REPORTING                                                    | PHONE                                                               |
| National Response Center                                                | 1-800-424-8802                                                      |
| Alaska Department of Environmental Conservation (ADEC) Fairbanks Office | 907-451-2121                                                        |
| ADEC – After Hours                                                      | 1-800-478-9300                                                      |
| U.S. Coast Guard                                                        | 907-581-3466<br>907-391-2733 (24 Hr)                                |
| SPILL RESPONSE ORGANIZATIONS                                            |                                                                     |
| Alaska Chadux Corporation                                               | 907-348-2365 (24 Hr)                                                |
| SPILL PREVENTION MANAGER                                                |                                                                     |
| Chuck Croley – Bristol Site Superintendent/Spill Prevention Manager     | 1-206-973-0239<br>907-242-7402 (Cell)                               |
| PROJECT MANAGER                                                         |                                                                     |
| Greg Jarrell, Bristol Project Manager                                   | 907-563-0013 (Office)<br>907-244-7784 (Cell)<br>907-522-1805 (Home) |
| Valerie Palmer, USACE Project Manager                                   | 907-753-2578 (Office)                                               |
| EMERGENCY CONTACTS                                                      |                                                                     |
| Base Camp (Also for Medical Emergencies)                                | 1-206-973-0239                                                      |
| Alaska State Troopers (Anchorage)                                       | 907-269-5511                                                        |
| Alaska State Troopers (Nome)                                            | 907-443-2441                                                        |
| Norton Sound Health Corporation Medevac                                 | 907-443-3311                                                        |
| Providence Hospital (Anchorage)                                         | 907-562-2211                                                        |
| Alaska Regional Hospital (Anchorage)                                    | 907-264-1222                                                        |
| Alaska Native Medical Center (Anchorage)                                | 907-563-2662                                                        |
| Alaska Native Medical Center (Emergency)                                | 907-729-1729                                                        |

Notes:

Bristol = Bristol Environmental Remediation Services, LLC

USACE = US Army Corps of Engineers

Reporting requirements will follow ADEC spill reporting guidelines (see Section 8.6). The National Response Center (single-source contact for all federal agencies) should be notified first, followed by the ADEC. In an emergency, or if a spill has entered or threatens to approach water, the U.S. Coast Guard should be notified immediately. The U.S. Environmental Protection Agency (EPA) notification is required for a single spill discharged to navigable water that is greater than 1,000 gallons, or two spills discharged to navigable water within any 12-month period that are greater than 42 gallons each. Alaska Chadux Corporation can be contacted for spill response and cleanup operations.

### **3.0 FACILITY LOCATION AND SETTING**

#### **3.1 FUEL FACILITY LOCATION**

The temporary fuel facility is located on the Northeast Cape on St. Lawrence Island (Figure 1). The site is located at 63 degrees (°) 20 minutes (') north latitude, by 168° 59' west longitude, in Township 25 South, Range 54 West, Kateel River Meridian. The temporary fuel storage facilities will be used to support the USACE project for hazardous, toxic, and radioactive waste (HTRW) Remedial Actions. The fuel facility will be used for heavy equipment, personnel support vehicles/equipment, and construction camp generators.

#### **3.2 SITE HISTORY**

Refer to the 2013 Work Plan, Section 2 (Bristol, 2013), for site history and details.

In June 2011, Bristol mobilized eight 5,500-gallon ISO tanks (steel containers within International Standards Organization [ISO] standard frames) containing diesel and two 5,500-gallon ISO tanks containing unleaded gasoline (filled to 4,500 gallons each). The ISO tanks were overwintered at the site at the temporary fuel storage facility.

At the completion of the project, the ISO tanks will be loaded on a flatbed truck with a crane or a forklift, returned to the beach, and loaded aboard the barge for demobilization to Anchorage, Alaska. The completion date of the project is undetermined and will depend on the quantity of contaminated soil that remains.

#### **3.3 DRAINAGE PATHWAY AND DISTANCE TO NAVIGABLE WATERS**

The main temporary fuel storage facility is about 8,000 feet southwest of Kitnagak Bay on a gravel pad immediately southeast of the Former Main Operations Complex (MOC) area (Figure 2). The topography slopes gently northeast from the main fuel storage location to Kitnagak Bay. The Suqitughneq River is located approximately 2,000 feet from the temporary facility. A distinct drainage pathway to the Suqitughneq River exists

approximately 750 feet northwest of the area of the main temporary fuel storage facility.

Figure 4 shows the drainages in the vicinity of the temporary fuel storage facility. The Certification of the Applicability of the Substantial Harm Criteria Checklist is included as Attachment 1.

## 4.0 FACILITY DESCRIPTION

### 4.1 FUEL FACILITY LAYOUT

#### 4.1.1 General Description

The layout for the main temporary fuel storage facility is shown in Figure 2. The main temporary fuel storage facility will be constructed on a gravel pad immediately southeast of the former MOC area.

#### 4.1.2 Fuel Storage

The 10 5,500-gallon ISO tanks at the temporary fuel storage facility have a maximum fuel storage capacity of 44,000 gallons (maximum stored capacity will be no greater than 36,000 gallons). The ISO tanks are single-walled, stainless-steel material with a shell thickness of 0.24 inches.

Eight ISO tanks will store diesel fuel, and two will store gasoline. Table 1 identifies the fuel tanks and assigns a tank identification number for the purpose of Spill Prevention Control and Countermeasures (SPCC).

**Table 1 Fuel Storage Tanks**

| Tank ID      | Tank Capacity (Gallons) | Contents          | Maximum Quantity Stored Per Tank (Gallons) | Maximum Quantity Stored (Gallons) | Tank Description                                                          |
|--------------|-------------------------|-------------------|--------------------------------------------|-----------------------------------|---------------------------------------------------------------------------|
| 1 through 8  | 5,500 (ea)              | Diesel No. 2      | 4,500 (82% Capacity)                       | 36,000 (82% Capacity)             | Single-walled, ISO tanks with stainless-steel spill boxes on top fittings |
| 9 through 10 | 5,500 (ea)              | Unleaded Gasoline | 4,500 (82% Capacity)                       | 9,000 (82% Capacity)              | Single-walled, ISO tanks with stainless-steel spill boxes on top fittings |

Notes:

% = percent

Ea = each

ISO = International Standards Organization

#### **4.1.3 Containment**

At the main temporary fuel storage facility, the ISO tanks will be placed in a common secondary containment area. This containment area is constructed on a laydown area immediately southeast of the MOC area. Figure 2 shows a cross section and dimensions of the containment berm and ISO tanks.

Granular fill from the borrow pit was transported to the location and spread to level and expand the area. Because the fill is somewhat angular and sharp, a minimum one-fourth inch-thick geotextile was laid over the rock and then covered with Typar® liner, and finally a 20-mil Hypalon™ liner was placed as the impervious containment surface. Berms were created with soil transported from the borrow pit. The Hypalon liner was laid over the berms and secured with sand bags.

The containment berm is approximately 45 feet long by 45 feet wide. The berm height is approximately 2 feet. The maximum expected rain event for 1 day is estimated to be 2.36 inches. Using these dimensions, the 1-day maximum storm precipitation volume was calculated to be 3,000 gallons. The capacity of the containment area using these dimensions and accounting for displacement from the tanks and fueling flat will be approximately 13,000 gallons.

#### **4.1.4 Fuel Delivery to St. Lawrence Island**

Each 5,500-gallon ISO tank was originally fueled in Anchorage, Alaska, before the tanks were loaded and mobilized to St. Lawrence Island. At St. Lawrence Island, the ISO tanks were offloaded onto a flatbed truck and transported to the fuel containment area at the MOC. No refueling or transfer of contents between ISO tanks will take place on the island. Refueling may occur by removing the necessary ISO tanks from the containment area and transporting them via landing craft to Nome, Alaska. Following refueling operations in Nome, the ISO tanks will be returned to St. Lawrence Island and replaced in

the containment area. ISO tanks will be transported between Cargo Beach and the fuel containment area via flatbed truck.

## **4.2 OPERATING PROCEDURES**

Fuel from the main temporary fuel storage location will be transferred into the 900-gallon-capacity oiler truck. Fuel will be transferred to the oiler truck by a 3-inch pump and hose equipped with dry-break connectors and Camlock fittings. The truck will be parked inside the containment berm on a 20-foot-long by 8-foot-wide flatbed truck. The ISO tanks **will not** be connected to one another using a manifold system. The oiler truck will be used to transport and dispense fuel to the camp generators and to individual pieces of equipment Bristol will operate on the island.

Diesel and unleaded gasoline will be dispensed to equipment storage tanks and to individual vehicles using a conventional 1-inch-diameter hose and fuel nozzle. An electrically powered fuel transfer pump will be placed inside the containment berm. For vehicles, spill pans will be placed beneath the fill port during refueling.

The following procedures will be adhered to during all fueling operations to or from the fuel tanks:

- Parking brakes will be on. The vehicle will be blocked. The engine will be off unless required to operate the fuel transfer pump.
- The delivery hose and all valves and piping will be checked for visible leaks, cracks, or damage.
- Valves will be checked to ensure that they are in the proposer position.
- A drip pan will be placed underneath nozzle connections and under hose connections, if required.
- Fuel levels of the target tank will be checked to determine how much product the fuel tank can hold. The target amount is not to exceed 90 percent of the tank capacity.
- During the transfer, flow will be restricted to a reduced rate until it is certain that the product is flowing correctly. Once the pump is running, the operator must remain ready for emergency shutdowns until all fluid has been transferred. The



transfer rate is again reduced when the 90 percent level is approached. All personnel must be notified when the transfer operation is nearing completion.

- Once fueling is complete, valving will be closed so that fuel can no longer be transferred from the tank. Any fuel remaining in the piping or transfer hose will be collected and returned to the appropriate tank.
- All valves on the truck will then be closed. The hose, valves, and surrounding ground will be checked for leaks.
- If leaks are found, absorbent pads will be used to capture any fuel prior to personnel unblocking the tires and leaving the area.

#### **4.3 FACILITY INSPECTION AND MAINTENANCE**

##### **4.3.1 Facility Inspection**

A formal fuel facility inspection is to be performed every week and logged on the form provided as Attachment 2, Fuel Facility Inspection Checklist. All inspections must be signed by the inspector, reviewed and initialed by the designated person, and filed in the SPCC files. These records will be kept for a minimum of 3 years. Staff familiar with fuel facility operations will perform regular walkthroughs of the facility.

If any spills are found during the inspections, ADEC spill identification and notification procedures must be followed (Attachments 3 and 4). Areas of inspection are listed below:

- **General Housekeeping.** It is essential that the facility be kept clean and free of unnecessary items. Only items directly related to the operation of the facility and the storage of fuels should be in the containment areas. Personnel will perform formal monthly and informal regular checks of the facility for cleanliness and make corrections immediately. Any serious problems will be recorded and filed.
- **Safety Equipment.** A check will be made to ensure the availability of all fire extinguishers, safety signs, and other safety equipment. Any discrepancies will be recorded and corrected immediately.
- **Signs.** A check will be made to ensure that all required signs are in place. The following signs are required:
  - Tank signs – tank content indicated on the tanks
  - Hazard placards
  - Tank identification numbers

- “No Smoking” signs in storage, secondary containment, and fuel dispensing areas
- ADEC Discharge Notification and Reporting Placard (Attachment 3)
- Signs warning drivers of tank proximity
- **Security.** A check will be made for any notable security issues. Security concerns will be addressed as soon as possible.
- **Tanks.** A check will be made for chipped or worn paint, drip marks and leaks, discoloration of tanks, corrosion, and cracks. Particular attention will be paid to “weeping” or “wet” staining on the tank near the ground, which may signify internal leaking.
- **Tank Supports and Foundations.** These will be checked to see if the tanks are stable and level to ensure the foundations and supports are not weakening. Particular attention will be focused on cracks and gaps between the tank and foundation.
- **Pumps and Hoses.** Pumps, valves, and connections will be checked for leaks and drips. All spills will be cleaned up immediately, and maintenance will be scheduled as required. All hoses will be inspected for cracks, leaks, or other signs of weakening and replaced as soon as possible. A check will be made to ensure that hoses are kept on hose reels or in a protected manner when not in use.

#### **4.3.2 Spill Response Equipment Inventory and Inspection**

All spill response equipment will be inspected weekly and after any event during which any of the equipment is used. This inspection will entail a complete inventory and an operational check of emergency response and support equipment (such as pumps). All deficiencies will be corrected as soon as possible, any new equipment added to the list, and the updated list filed in the SPCC files.

### **4.4 TRAINING**

#### **4.4.1 Initial SPCC Training**

Any person who is to operate fuel storage and delivery equipment will receive training when initially hired or when assigned duties that involve fuel handling or storage. Initial training will include operation, maintenance, and SPCC functions. As a minimum, all

personnel must read the SPCC Plan and document that they have read and understood it. Training will be documented on the form provided in Attachment 5, Spill Response Team Training, Drill, and Exercise Log. This record will be maintained in the SPCC files for at least 3 years.

#### **4.4.2 Spill and Safety Briefings**

Spill and safety briefings will be provided to all new personnel upon employment and regularly to all available personnel who operate and/or maintain fuel and/or equipment. The briefings will include any changes or problems with the equipment or facility, any new procedures, or any other information that could help prevent accidents and spills. The subjects covered at the briefings and attendance will be documented on the form provided in Attachment 6, Record of Attendance for Spill Response and Safety Meetings. In lieu of a meeting, a written briefing may be issued. The form contained in Attachment 6 will be attached to the written briefing. Personnel will be required to sign the form once they have read the briefing and understood what it says. The signed forms will be maintained in the SPCC records.

#### **4.5 FUEL FACILITY RECORD KEEPING**

Records of all activities pertaining to the fuel facility will be maintained on file by Bristol in the SPCC documents for this project for a period of at least 3 years. These records include but are not limited to:

- Copies of inspections
- Operator inspections
- Government inspections
- Maintenance records
- Records of major maintenance and construction
- Pressure testing of tanks
- Visual integrity inspections

- Fuel inventory records
- Training documents
- Training records
- Exercise and safety briefing logs
- Equipment operating procedures
- Training manuals
- Oil spill records
- Notification reports
- After-action reports
- SPCC Plan
- SPCC correspondence

(Intentionally blank)

## **5.0 SPILL HISTORY**

The main temporary fuel storage facility is newly constructed and provides support necessary for Bristol's 2013 site activities. No spills have occurred at this location from operation of the temporary facility. Personnel will regularly inspect the facility for indications of spilled fuel (including stains, odors, and stressed vegetation).

(Intentionally blank)

## 6.0 POTENTIAL SPILLS AND CONTROL MEASURES

Table 2 presents potential spill predictions, volumes, and rates for this project.

**Table 2 Potential Spill Predictions, Volumes, and Rates**

| Source              | Type of Failure                        | Tank Volume (Gallons) | Maximum Spill Volume (Gallons) | Direction of Flow     | Containment                                  | Ratio (Cont./Vol.)               |
|---------------------|----------------------------------------|-----------------------|--------------------------------|-----------------------|----------------------------------------------|----------------------------------|
| ISO Tank            | Rupture, leakage                       | 5,500                 | 5,000                          | Into surrounding soil | Secondary containment with impermeable liner | 1,200% (main); >110% (auxiliary) |
| Oiler Truck Loading | Rupture, piping failure, valve failure | 900                   | 810                            | Into surrounding soil | By boom and absorbent pads                   | 100% if boom is placed in time   |
| Transfer Hose/ Pump | Pipe/hose rupture                      | 9                     | 8 (estimated maximum)          | Into surrounding soil | By boom and absorbent pads                   | 100% if boom is placed in time   |

Notes:

% = percent

ISO = International Standards Organization

Cont. = containment

Vol. = volume

### 6.1 TANK FAILURE

A puncture or rupture of tanks is unlikely because of the berm surrounding the tanks. If a valve is broken by violent contact, the complete drainage of any tank is possible. A complete spill from a tank would be contained within the containment berm. Fuel spilled outside the tank, within the containment berm, could be pumped into tanker trucks, or into 55-gallon drums. Recovered fuel would be stored in 55-gallon drums or other containers until they could be disposed of properly.

During mobilization and demobilization efforts, it will be necessary to move the tanks, using heavy equipment, between the barge landing area and the fuel storage containment area. The possibility for a spill exists if the tank is punctured or a valve is broken due to



the mishandling of containers. Spills occurring during transportation of the tanks would likely be released to the environment.

Initial recovery could be performed with heavy equipment, shovels, absorbent pads, drums and other containers, and a portable pump, if needed. A spill traveling toward the river would require the placement of a boom to contain the flow. Long-term treatment and storage of contaminated soil would be required.

## **6.2 BROKEN HOSE CONNECTION**

### **6.2.1 Transfers from Fuel Truck**

Generators and vehicles will be filled by the fuel truck hose. The maximum capacity of the truck pump is estimated at approximately 900 gallons. Spill containment (spill buckets) will be provided for hose connections. If a hose connection or the pumping system were to break during fueling operations, the spill would likely be onto the surrounding soil. The spill would likely be noticed immediately, and the operator would most likely stop pump operations within 1 minute. The estimated maximum amount of spilled fuel from such an event would not be more than 200 gallons. Some or the majority of such a spill would likely be cleaned up before it could affect navigable waters. Absorbent pads, pumps, booms, and other means would be used to recover the fuel. Contaminated water, soil, or fuel could be pumped into 55-gallon drums for future disposal.

The chance of a hose break is considered to be low. If a hose is ruptured during fueling operations, the amount of fuel spilled will depend on how quickly the operator shuts off the pump. In most cases, the operator will shut off the pump immediately. An estimated 200 gallons of fuel could be spilled in this scenario. However, the exact location of a hose break cannot be known until the break occurs, so it must be assumed that any spill could travel to the shoreline. Absorbent pads, booms, emergency soil berms, portable fuel

pumps, and other manual methods may be required to stop the flow and recover the fuel. Some long-term treatment of the soil would be expected.

### **6.3 OVERSPILLS**

An overspill of the generators or vehicles while fueling is possible if the tanks and/or fuel truck are not carefully monitored during fueling operations. Flow control for the generator tank is achieved through constant monitoring of the tank level. Because none of the tanks have automatic shutoff capabilities, an overspill during fueling is possible, even when fueling is closely monitored. In the event of an overspill, the operator will stop pumping immediately. Absorbent pads, pumps, and oil/water separators would normally be used to recover this fuel. Soil berms, booms, and other means of containment and recovery would be required in the event that fuel overflowed from the primary containment. In this case, immediate spill response would be needed to ensure that fuel did not enter the river.

Fuel levels will be carefully monitored at all times during fuel transfers. Poor monitoring could result in a severe spill. An emphasis should be placed on the need for continual training, awareness, and education.

(Intentionally blank)

## **7.0 EVALUATION OF COUNTERMEASURES**

This section evaluates compliance of the temporary fuel storage tanks with spill prevention regulatory requirements. Paragraph titles reflect specific areas of concern outlined in Title 40, Code of Federal Regulations, Part 112 (40 CFR 112), and other related documents. Each area of concern is rated as SATISFACTORY, NOT APPLICABLE, or UNKNOWN. The rating in this case was derived from observations of prevailing conditions made during previous temporary fuel storage operations. Any limitations are so noted and discussed in the body of this SPCC Plan.

### **7.1 INSPECTIONS, TESTS, AND RECORDS, 40 CFR 112.7(e)**

(SATISFACTORY) Under the requirements of this SPCC Plan, employees inspect the fuel facility regularly during their normal work functions and weekly during the fuel facility inspection. The inspections are logged using the Fuel Facility Inspection Checklist provided as Attachment 2. The completed forms will be signed by the fuel systems manager and kept on file for 3 years.

### **7.2 PERSONNEL, TRAINING, AND DISCHARGE PREVENTION PROCEDURES, 40 CFR 112.7(f)**

#### **7.2.1 Personnel Instructions, 40 CFR 112.7(f)(1)**

##### **7.2.1.1 Annual Training**

(SATISFACTORY) Because the fuel storage facilities are temporary, new workers involved with fuel handling will attend an initial training session that will meet the requirements of the annual training.

##### **7.2.1.2 Annual Exercises**

(SATISFACTORY) Because the fuel storage facilities are temporary, annual exercise requirements will be met by accomplishing an initial “tabletop” spill scenario on site, at the beginning of each project season. All employees who operate fuel facility equipment will

attend the tabletop exercise in operations and spill prevention. Training, exercise, and inventory procedures will be established under this SPCC Plan and all associated records maintained in the SPCC Records. A reporting placard is included with this SPCC Plan and should be prominently displayed at the fuel facility. A Spill Response Team Training, Drill, and Exercise Log is provided as Attachment 5.

#### **7.2.1.3 Weekly Spill Response and Safety Meetings**

(SATISFACTORY) Each week, employees will be provided a spill response and safety briefing. This briefing will be in a verbal or written format, such as applicable current news articles, and will be tailored to this fuel facility. The briefing will be documented on the Record of Attendance for Spill Response and Safety Meetings attendance record, provided as Attachment 6, and will be maintained in the project file.

#### **7.2.2 Designated Person Accountable for Spill Prevention, 40 CFR 112.7(f)(2)**

(SATISFACTORY) The Site Superintendent is Chuck Croley. He is assigned as the Spill Prevention Manager and is the designated person accountable for spill prevention at the fuel facility.

#### **7.2.3 Spill Prevention Briefings, 40 CFR 112.7(f)(3)**

(SATISFACTORY) Spill prevention briefings will be given monthly. Sign-in sheets (Attachment 6) will be maintained with the other SPCC records, and kept on file for three years in the SPCC records.

### **7.3 SITE SECURITY, 40 CFR 112.7(g)**

#### **7.3.1 Fencing, 40 CFR 112.7(g)(1)**

(NOT APPLICABLE) The fuel storage facility is located at a remote site that will be occupied only by contractors and agency representatives. The nearest village, Savoonga, is located approximately 60 miles west of the project site. The remote nature of the site will provide adequate security for the fuel facility.

### **7.3.2 Flow Valves Locked, 40 CFR 112.7(g)(2)**

(SATISFACTORY) When construction operations have been completed, all valves on all ISO tanks will be locked. Individual ISO tank openings will be secured with wire tag seals, unless being used.

### **7.3.3 Starter Controls Locked, 40 CFR 112.7(g)(3)**

(SATISFACTORY) Fuel will be transferred by electric- or gasoline-powered transfer pumps that will be connected and operated only when fuel transfer is taking place.

### **7.3.4 Loading/Unloading Connections Securely Capped, 40 CFR 112.7(g)(4)**

(SATISFACTORY) There are no pipeline loading/unloading connections. Individual ISO tank openings will be secured with wire tag seals, unless being used.

### **7.3.5 Lighting Adequate to Detect Spills, 40 CFR 112.7(g)(5)**

(SATISFACTORY) Fuel transfer and weekly fuel facility inspections will take place during daylight hours only. Daylight will be prevalent given the seasonal operation (summer) and northern latitude of the site.

### **7.3.6 Facility Loading/Unloading Rack, 40 CFR 112.7(h)**

(NOT APPLICABLE) The facility does not have a loading rack.

## **7.4 BRITTLE FRACTURE, 40 CFR 112.7(i)**

(NOT APPLICABLE) There are no field-constructed tanks at the facility.

## **7.5 DRAINAGE CONTROL, 40 CFR 112.8(b)**

### **7.5.1 Drainage from Diked Storage Areas, 40 CFR 112.8(b)(1)**

(SATISFACTORY) Water that accumulates in the containment dike of the temporary fuel storage facility will be pumped directly onto the ground if there is no evidence of petroleum sheen. If petroleum sheen is evident, the water will be treated with a water-scrubbing system before being discharged to the ground. Water treatment, if necessary, will employ the use of

a water-scrubbing system utilizing absorbent materials for the removal of petroleum hydrocarbons from water.

#### **7.5.2 Valves Used on Diked Storage Areas, 40 CFR 112.8(b)(2)**

(NOT APPLICABLE) There are no valves on the diked storage area.

#### **7.5.3 Facility Drainage Systems and Equipment, 40 CFR 112.8 (b)(3), (4), and (5)**

(NOT APPLICABLE) There are no drainage systems at the diked containment area. No treatment units or sloop tanks for contaminated water treatment will exist at the main temporary fuel storage facility.

### **7.6 BULK STORAGE CONTAINERS/SECONDARY CONTAINMENT, 40 CFR 112.8(c)**

#### **7.6.1 Tank Compatibility with Its Contents, 40 CFR 112.8(c)(1)**

(SATISFACTORY) All ISO tanks are constructed of stainless steel, welded in accordance with American Petroleum Institute standards, and are compatible with the contents they hold.

#### **7.6.2 Diked Area Construction and Containment Volume for Storage Tanks, 40 CFR 112.8(c)(2)**

(SATISFACTORY) The main temporary fuel storage facility will have bermed and lined secondary containment capable of containing a minimum capacity of the largest tank volume, plus anticipated storm water.

#### **7.6.3 Drainage of Uncontaminated Rainwater, 40 CFR 112.8(c)(3)**

(SATISFACTORY) Rainwater that accumulates in the containment dike of the temporary fuel storage facility will be pumped directly onto the ground if there is no evidence of petroleum sheen. If petroleum sheen is evident, the water will be treated before being discharged to the ground.

#### **7.6.4 Corrosion Protection of Buried Metallic Storage Tanks, 40 CFR 112.8(c)(4)**

(NOT APPLICABLE) There are no buried metallic storage tanks.

#### **7.6.5 Corrosion Protection of Partially Buried Metallic Tanks, 40 CFR 112.8(c)(5)**

(NOT APPLICABLE) There are no partially buried metallic tanks.

#### **7.6.6 Aboveground Tank Periodic Integrity Testing, 40 CFR 112.8(c)(6)**

(SATISFACTORY) Because the tanks are shop-built containers with a capacity of 5,500 gallons each, equivalent integrity testing is provided in the form of visual inspections for the storage tanks, and barriers are provided between the tanks and the ground (diked containment area).

#### **7.6.7 Control of Leakage Through Internal Heating Coils, 40 CFR 112.8(c)(7)**

(NOT APPLICABLE) None of the tanks at the facility have internal heating coils.

#### **7.6.8 Tank Installation Fail-Safe Engineered, 40 CFR 112.8(c)(8)**

(SATISFACTORY) Tanks are located within a diked containment. A complete tank failure is unlikely. Any spills would be contained within the dike.

#### **7.6.9 Disposal Facilities for Effluent Discharge, 40 CFR 112.8(c)(9)**

(NOT APPLICABLE) The fuel facility is not equipped with an effluent discharge system.

#### **7.6.10 Visible Leak Corrections, 40 CFR 112.8(c)(10)**

(SATISFACTORY) Visible leaks are reported to the Site Superintendent and fixed immediately. Spilled fuel is cleaned up immediately with absorbent pads or other applicable spill response equipment. Soiled pads and other similar spill control equipment would be kept in an overpack drum until they could be removed from the island or burned in an approved manner.



#### **7.6.11 Portable Oil Storage Tanks, 40 CFR 112.8(c)(11)**

(SATISFACTORY) All portable tanks at the temporary fuel storage facility will be in secondary containment structures with sufficient freeboard to contain the capacity of the largest tank in the dike and expected maximum rainfall.

### **7.7 FACILITY TRANSFER OPERATIONS, 40 CFR 112.8(d)**

#### **7.7.1 Buried Piping Installation Protection and Examination, 40 CFR 112.8(d)(1)**

(NOT APPLICABLE) No buried piping installations are present.

#### **7.7.2 Not-in-Service and Standby Service Terminal Connections, 40 CFR 112.8(d)(2)**

(NOT APPLICABLE) There are no not-in-service or standby service terminal connections at this facility.

#### **7.7.3 Pipe Supports Design, 40 CFR 112.8(d)(3)**

(NOT APPLICABLE) The facility does not have a piping system.

#### **7.7.4 Aboveground Valve and Pipeline Examination, 40 CFR 112.8(d)(4)**

(SATISFACTORY) Aboveground valves will be examined during the weekly inspections. These inspections will be documented using the Fuel Facility Inspection Checklist (Attachment 2) and will be kept in the Site Superintendent's spill response files for at least 3 years. Bristol personnel will also observe valves periodically during each workday and will be instructed to report any problems to the Site Superintendent. There are no aboveground pipelines.

#### **7.7.5 Protection from Vehicles, 40 CFR 112.8(d)(5)**

(SATISFACTORY) The ISO tanks will be kept inside a bermed containment area, with a distance of 11 feet between the outside berm and the tanks. Speed limits in the vicinity of the ISO tanks will be 10 miles per hour and will be discussed at safety meetings and posted.

## 7.8 SPILL CONTROL EQUIPMENT

(SATISFACTORY) Sufficient spill equipment is available to contain a catastrophic spill of one of the 5,500-gallon ISO tanks inside the lined and bermed facilities. Sufficient spill equipment is also available to contain a spill associated with fuel transfer from the main temporary fuel storage facility to the oiler truck. Table 3 presents spill control equipment at Bristol's project site.

**Table 3 Spill Control Equipment**

| Quantity | Material                                  | Location | Inspection Remarks |
|----------|-------------------------------------------|----------|--------------------|
| 5        | 55-gallon drums                           | Various  | New and complete   |
| 1        | 95-gallon overpack drum                   | Various  | New and complete   |
| 20       | 3-inch by 12-foot SOCs                    | Various  | New and complete   |
| 12       | 3-inch by 4-foot SOCs                     | Various  | New and complete   |
| 32       | 18-inch by 18-inch absorbent pillows      | Various  | New and complete   |
| 2,200    | 18-inch by 18-inch absorbent pads         | Various  | New and complete   |
| 800      | 12-inch by 12-inch absorbent wipes        | Various  | New and complete   |
| 25       | Disposal bags                             | Various  | New and complete   |
| 2        | Rolls of 3-foot by 120-foot absorbent pad | Various  | New and complete   |
| 1        | 750 feet of containment boom              | Various  | New and complete   |

Field first-aid kits and fire extinguishers will be available in all field vehicles. A fuel transfer pump, personal protective equipment (PPE), and 55-gallon drums will be available for spill cleanups. Heavy equipment, shovels, and other miscellaneous tools will also be available.

(Intentionally blank)

## **8.0 SPILLS**

This section addresses procedures designed to prevent spills and provides contingency measures for mitigation of any spills that occur during the performance of this project. The procedures discussed in this section cover control of detected spills.

### **8.1 GENERAL PROVISIONS**

All employees will be properly trained and supervised in protocols for hazardous waste operations and emergency spill response. Proper equipment, procedures, and safeguards will be used when handling waste materials. To minimize the frequency of spills, personnel will be instructed during daily safety briefings on the proper methods for transferring and handling hazardous materials.

### **8.2 LIKELY SPILL SCENARIOS**

Activities that could result in a spill include fueling activities associated with equipment use. A release of hazardous materials to the land could occur during equipment fueling or transfer operations, such as from hose rupture or overfilling.

### **8.3 SPILL RESPONSE EQUIPMENT**

To minimize the impact of spilled material by quick response, Bristol will maintain emergency spill response kits on site. Each kit will contain absorbent materials (oil sorbent pads and booms) and PPE (safety glasses or goggles, chemical-resistant gloves, Tyvek® suits, boot covers, etc.). Personnel on site will be familiar with the contents and use of the kits. In addition, each vehicle on site will carry oil-sorbent pads.

Spill response materials will also be maintained at the fueling station and inside vehicles. These materials include universal and oil-only sorbent materials, and PPE. The vehicles will have spill kits containing oil-sorbent pads and a spill containment and control (SPC) Attack Pac™. The SPC Attack Pac contains materials to absorb up to 7 gallons of liquid spills. Personnel working at the fueling station will be familiar with the type of

hazardous materials stored there and will be instructed in appropriate spill response procedures.

#### **8.4 SPILL RESPONSE PROCEDURES**

Bristol will contain any spill and stop all work in areas of release if there is any reason to believe the spill represents a safety concern. The following procedures will apply in the event of a spill:

- Protect project personnel and notify the Site Superintendent.
- Identify the contaminant spilled, the source of release, volume of release, and any associated contaminated media (such as soil).
- Take necessary personal precautions, isolate or segregate contaminated material from human contact (using temporary berms, absorbents, and shutoff valves, as necessary).
- Take immediate measures, using properly protected personnel, to control the discharge at its source and contain the release.
- Keep combustibles and ignition sources away from spilled materials.
- Take additional actions and request outside assistance, as required.

These procedures for response to spills and releases will be reviewed weekly as part of the health and safety meetings. The following sections further outline typical spill resources Bristol will employ in the event of the release of a contaminant.

##### **8.4.1 Release to Water**

In the event of a contaminant release to water:

- Contain and absorb the spill using absorbent booms, roll absorbent, or other appropriate mechanisms.
- Eliminate and contain the spill source.
- Place absorbent between the spill source and its most direct pathway(s) to surface water access, as close to the source as possible.
- Locate and establish spill absorbent downgradient where product may collect.
- Place absorbent in other downgradient areas likely to collect spilled product.

- Change collected absorbent as necessary and store in U.S. Department of Transportation-approved containers.

## **8.5 SPILL REPORTING PROCEDURES**

In the event of a spill, Bristol will take all emergency measures necessary, including notifying appropriate personnel and containing the spill. The Transportation and Disposal Coordinator (TDC) will serve as Bristol's on-site representative for spill and release reporting. The TDC will receive training for these procedures and will be familiar with all aspects of implementation. The following chain of communication will be used in case of a spill:

- Site personnel will first contact Bristol's Site Superintendent.
- Bristol's Site Superintendent will contact the appropriate agencies.
- All spills will be reported using the Oil Discharge Notification Form (Attachment 4).

## **8.6 NOTIFICATIONS**

Upon discovery of a spill, the appropriate parties listed below will be notified. The Oil Discharge Notification Form (Attachment 4) will be used to document all releases.

Immediate notifications should not be delayed by lack of any information required on the Oil Discharge Notification Form. The ADEC notification and reporting requirements are provided as Attachment 3.

### **8.6.1 Discharge to Water**

For any discharge to water, immediately notify (verbally):

- National Response Center (800-424-8802)
- U.S. Coast Guard (907-391-2733)
- ADEC, Fairbanks District Office (907-451-2121)
- EPA (if single spill greater than 1,000 gallons, or two spills discharged to navigable water within any 12-month period that are greater than 42 gallons each) (800-424-4372)

### **8.6.2 Discharge to Land**

For any discharges to land of greater than 55 gallons, immediately notify (verbally):

- National Response Center (800-424-8802)
- U.S. Coast Guard (907-391-2733)
- ADEC, Fairbanks District Office (907-451-2121)
- EPA (if single spill greater than 1,000 gallons, or two spills discharged to navigable water within any 12-month period that are greater than 42 gallons each) (800-424-4372)

For any discharges to land less than 55 gallons, notify:

- Within 48 hours (written): ADEC, Fairbanks District Office (fax 907-451-2188) – releases exceeding 10 gallons, but less than 55 gallons, outside of secondary containment.
- Monthly (written): ADEC Fairbanks District Office (fax 907-451-2188) – less than 10 gallons. Interim reports will be submitted when the total of separate releases of less than 10 gallons accumulates to exceed 10 gallons.

### **8.7 CONTAINMENT PROCEDURES**

In the event of a spill, the following containment procedures will be followed:

- Establish an exclusion zone to control access to the site. Smoking and open flames are banned within the exclusion zone.
- Prevent release of additional product by using the following procedures, as appropriate:
  - Close valves.
  - Set upright the container releasing the product.
  - Plug punctures with wooden pegs, sticks, rags, or absorbent pads.
  - Move the container into a lined containment area.
- Contain the released product by using the following procedures, as appropriate:
  - Construct earthen berms downgradient of the product.
  - Apply granular sorbent or absorbent pads and booms.
  - Collect free product with barrel pumps, buckets, skimmers, or other physical means.

- Clean up the spill by using the following procedures:
  - Recover free product.
  - Excavate affected soils and place them in containment cells.
  - Gather contaminated spill response materials and place them in sealable drums for disposal.
- Provide follow-up notification to appropriate parties listed in Section 8.6.



(Intentionally blank)


## **9.0 REFERENCES**

Bristol Environmental Remediation Services, LLC. 2013. *Northeast Cape HTRW Remedial Actions Work Plan*. May.

(Intentionally blank)

## FIGURES





Source: USGS National Atlas Sheet Number 42-43

**Legend:**

HTRW Hazardous, Toxic, and Radioactive Waste

**FIGURE 1**  
**NORTHEAST CAPE, ST. LAWRENCE ISLAND, ALASKA**  
**NORTHEAST CAPE HTRW REMEDIAL ACTIONS**  
**VICINITY MAP**

**Bristol**

ENVIRONMENTAL  
 REMEDIATION SERVICES, LLC


Phone (907) 563-0013 Fax (907) 563-6713

DATUM: NAD 83  
 PROJECTION: STATE PLANE AK 9  
 Project No. 34130068

DATE 01/03/13  
 DWN. NAP  
 SCALE 1" = 50 MI  
 APPRVD. GJ



Drawing: O:\JOBS\34130068 NE CAPE 2013\ACAD-ENV\FIGURE-2-SPCC.DWG - Layout: 11X17  
User: NPEACOCK Feb 22, 2013 - 2:27pm Xrefs: - Images:



**Legend**

- HTRW Hazardous, Toxic, and Radioactive Waste
- MOC Main Operations Complex
- POL Petroleum, Oil, and Lubricants


**Note**

1. Drawing Adapted From Montgomery Watson  
File Titled NECAPE.DWG, Date 05 June 2001. Based  
on Resurvey Performed by ECO-LAND, LLC, July 2009

**FIGURE 2**  
NORTHEAST CAPE, ST. LAWRENCE ISLAND, ALASKA  
NORTHEAST CAPE HTRW REMEDIAL ACTIONS  
TEMPORARY FUEL CONTAINMENT LOCATION

ENVIRONMENTAL  
REMEDIAL SERVICES, LLC  
Phone (907) 563-0013 Fax (907) 563-6713

|                                 |                     |
|---------------------------------|---------------------|
| DATUM:<br>NAD 83                | DATE<br>02/22/13    |
| PROJECTION:<br>STATE PLANE AK 9 | DWN.<br>NAP         |
| Project No.<br>34130068         | SCALE<br>1" = 1500' |
|                                 | APPRVD.<br>GJ       |



Drawing: O:\JOBS\34130068 NE CAPE 2013\ACAD-ENV\RO\FIGURE-4-SPCC.DWG - Layout: 34110008-FIG4-MAR11  
User: NPEACOCK Feb 22, 2013 - 1:58pm Xrefs: - Images: D1,CAL

| TANK # | CAPACITY (GALLONS) | CONTENTS |
|--------|--------------------|----------|
| 1      | 5,500              | DIESEL   |
| 2      | 5,500              | DIESEL   |
| 3      | 5,500              | DIESEL   |
| 4      | 5,500              | DIESEL   |
| 5      | 5,500              | DIESEL   |
| 6      | 5,500              | DIESEL   |
| 7      | 5,500              | DIESEL   |
| 8      | 5,500              | DIESEL   |
| 9      | 5,500              | GASOLINE |
| 10     | 5,500              | GASOLINE |





FIGURE 4  
NORTHEAST CAPE, ST. LAWRENCE ISLAND, ALASKA  
NORTHEAST CAPE HTRW REMEDIAL ACTIONS  
**TEMPORARY FUEL STORAGE AREA DETAIL**

**Bristol**  
ENVIRONMENTAL  
REMEDIATION SERVICES, LLC  
Phone (907) 563-0013 Fax (907) 563-6713

|             |          |
|-------------|----------|
| DATUM:      | NA       |
| PROJECTION: | NA       |
| PROJECT NO. | 34130068 |

|         |          |
|---------|----------|
| DATE    | 02/22/13 |
| DWN.    | NAP      |
| SCALE   | SHOWN    |
| APPRVD. | GJ       |



## **ATTACHMENT 1**

Certification of the Applicability of the  
Substantial Harm Criteria Checklist

**CERTIFICATION OF THE APPLICABILITY OF THE SUBSTANTIAL HARM  
CRITERIA CHECKLIST**

Does the facility transfer oil over water to or from vessels and does the facility have a total oil storage capacity greater than or equal to 42,000 gallons?

Yes ☐      No ☐

Does the facility have a total oil storage capacity greater than or equal to 1 million gallons and, within any storage area, does the facility lack secondary containment that is sufficiently large to contain the capacity of the largest aboveground oil storage tank, plus sufficient freeboard to allow for precipitation?

Yes ☐      No ☐

Does the facility have a total oil storage capacity greater than or equal to 1 million gallons, and is the facility located such that a discharge from the facility could cause injury to fish and wildlife and sensitive environments?

Yes ☐      No ☐

Does the facility have a total oil storage capacity greater than or equal to 1 million gallons, and is the facility located such that a discharge from the facility would shut down a public drinking water intake?

Yes ☐      No ☐

Does the facility have a total oil storage capacity greater than or equal to 1 million gallons, and has the facility experienced a reportable oil spill in an amount greater than or equal to 10,000 gallons within the last 5 years?

Yes ☐      No ☐

## **ATTACHMENT 2**

### Fuel Facility Inspection Checklist

## FUEL FACILITY INSPECTION CHECKLIST

[illegible]

## FUEL TANK INSPECTION CHECKLIST (Continued)

| ITEM | TANK # OR LOCATION | DATE | INSPECTORS SIGNATURE |
|------|--------------------|------|----------------------|
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |
|      |                    |      |                      |

### Tanks

- Drip marks and leaks
- Discoloration of tanks
- Corrosion
- Leaks
- Cracks

### Tank Support Foundation

- Settling
- Cracks
- Gaps between tank & foundation
- Gaps, breaks between liner & wall

### Piping

- Drip marks and leaks
- Discoloration of soil under TF piping
- Corrosion
- Seepage from valves & seals
- Bowing of pipe

### Fuel Pumps

- Pumps are operational
- Drip marks and leaks
- Discoloration of soil under pumps
- Corrosion
- Seepage from valves & seals
- Fire Extinguisher is available and operational
- Appropriate locks are in place

### Secondary Containment Area (if applicable)

- Water in containment area
- Debris
- Wall erosion
- Floor settling
- Puddles containing spilled or leaked material
- Discoloration of soil/sand inside the containment area
- Hardened areas of soil/sand inside the containment area
- Vegetation starting to grow inside containment area

### Fuel Trucks

- Both trucks are operational
- Pump equipment is operational
- Hoses are in good order
- Drip marks and leaks in truck parking area
- Corrosion
- Seepage from valves and seals
- Extinguishers are on trucks and operational
- Safety equipment is on trucks
- Spill equipment is on trucks

### Other

- Electricity and Security lighting are operational
- Security locks are properly placed
- Appropriate Operational, Safety, and Emergency Action checklists are available

### **ATTACHMENT 3**

ADEC Discharge Notification and  
Reporting Requirements Placard

# **REPORT ALL OIL AND HAZARDOUS SUBSTANCE SPILLS**

**ALASKA LAW REQUIRES REPORTING OF ALL SPILLS**

**During normal business hours**

contact the nearest DEC Area Response Team office:

**Central Area Response Team: Anchorage**

**269-3063  
fax: 269-7648**


**Northern Area Response Team: Fairbanks**

**451-2121  
fax: 451-2362**

**Southeast Area Response Team: Juneau**

**465-5340  
fax: 465-2237**

**Outside normal business hours, call: 1-800-478-9300**



---

**Alaska Department of Environmental Conservation**  
Division of Spill Prevention and Response

Alaska Department of Environmental Conservation

# Discharge Notification and Reporting Requirements

**AS 46.03.755 and 18 AAC 75 Article 3**

Notification of a discharge must be made to the **nearest** Area Response Team during working hours:

Anchorage: 269-3063  
269-7648 (FAX)

Fairbanks: 451-2121  
451-2362 (FAX)

Juneau: 465-5340  
465-2237 (FAX)

OR

to the 24-Hour Emergency Reporting Number during non-working hours: **1-800-478-9300**

## Notification Requirements

### Hazardous Substance Discharges

Any release of a hazardous substance must be reported as soon as the person has knowledge of the discharge.

### Oil Discharges

#### ■ TO WATER

- Any release of oil to water must be reported as soon as the person has knowledge of the discharge.

#### ■ TO LAND

- Any release of oil in **excess of 55 gallons** must be reported as soon as the person has knowledge of the discharge.
- Any release of oil in **excess of 10 gallons but less than 55 gallons** must be reported within 48 hours after the person has knowledge of the discharge.
- A person in charge of a facility or operation shall maintain, and provide to the Department on a monthly basis, a written record of any discharge of oil **from 1 to 10 gallons**.

#### ■ TO IMPERMEABLE SECONDARY CONTAINMENT AREAS

- Any release of oil **in excess of 55 gallons** must be reported within 48 hours after the person has knowledge of the discharge.

## Special Requirements for Regulated Underground Storage Tank (UST) Facilities\*

If your **release detection system** indicates a possible discharge, or if you notice **unusual operating conditions** that might indicate a release, you must notify the Storage Tank Program at the nearest DEC Office **within 7 days**:

Anchorage: (907) 269-7504  
Juneau: (907) 465-5200

Fairbanks: (907) 451-2360  
Soldotna: (907) 262-5210

\*Regulated UST facilities are defined at 18 AAC 78.005 and do not include heating oil tanks.



**ATTACHMENT 4**

Oil Discharge Notification Form

## OIL DISCHARGE NOTIFICATION FORM

### STATE NOTIFICATION

When a spill occurs, the following information should be reported according to the Alaska Department of Environmental Conservation (ADEC).

**Anchorage: 269-7500**

**Fairbanks: 451-2121**

**Juneau: 465-5340**

**Or the 24-Hour Emergency Reporting Number during non-working hours: 1-800-478-9300**

### FEDERAL NOTIFICATION

**National Response Center: 1-800-424-8802**

Note: It is not necessary to wait for all information before calling The National Response Center.

### COLLECT AS MUCH OF THE FOLLOWING INFORMATION AS YOU CAN:

| A. REPORTING PARTY | B. RESPONSIBLE PARTY (if different) |
|--------------------|-------------------------------------|
| NAME _____         | _____                               |
| PHONE _____        | _____                               |
| COMPANY _____      | _____                               |
| POSITION _____     | _____                               |
| ADDRESS _____      | _____                               |
| _____              | _____                               |
| _____              | _____                               |

### C. ORGANIZATION TYPE

#### PRIVATE

Citizen \_\_\_\_\_  
Business \_\_\_\_\_

#### PUBLIC UTILITY

\_\_\_\_\_

#### GOVERNMENT

Local \_\_\_\_\_  
State \_\_\_\_\_  
Federal \_\_\_\_\_

Were Materials Discharged? YES \_\_\_\_\_ NO \_\_\_\_\_  
Calling for Responsible Party? YES \_\_\_\_\_ NO \_\_\_\_\_

### D. INCIDENT DESCRIPTION

Source and/or Cause \_\_\_\_\_  
Start of Spill Date/Time \_\_\_\_\_  
Discharged Material \_\_\_\_\_  
Discharge Quantity & Unit \_\_\_\_\_  
Quantity in Water \_\_\_\_\_  
Discharge Location \_\_\_\_\_  
Nearest City and Distance From it \_\_\_\_\_  
Storage Tank Container Type Aboveground \_\_\_\_\_ Underground \_\_\_\_\_ Unknown \_\_\_\_\_

# OIL DISCHARGE NOTIFICATION FORM (Continued)

Page 2

## E. FACILITY CAPACITY

Tank Capacity \_\_\_\_\_ Other Tanks Potentially Affected \_\_\_\_\_

## F. GEOGRAPHIC OR PHYSICAL LOCATION

Latitude deg min N, Longitude deg min W

\_\_\_\_\_

## G. RESPONSE ACTION

Actions Taken to Correct or Mitigate Discharge:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

## H. IMPACT

Number of Injuries \_\_\_\_\_

Number of Fatalities \_\_\_\_\_

Were there Evacuations?

YES ☐

NO ☐

UNK ☐

Number \_\_\_\_\_

Was There any Damage?

YES ☐

NO ☐

UNK ☐

Dollars \_\_\_\_\_

## I. DISPERSANTS

Were appropriate procedures or approvals used or obtained prior to any dispersant use, if applicable?

YES ☐ NO ☐

## J. ADDITIONAL INFORMATION

Any Other Information

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

## K. CALLER NOTIFICATIONS

| AGENCY           | DATE | TIME | CONTACT NAME |
|------------------|------|------|--------------|
| U.S. Coast Guard |      |      |              |
| EPA              |      |      |              |
| ADEC             |      |      |              |
|                  |      |      |              |
|                  |      |      |              |
|                  |      |      |              |
|                  |      |      |              |



## ALASKA DEPARTMENT OF ENVIRONMENTAL CONSERVATION

**OIL & HAZARDOUS SUBSTANCES SPILL NOTIFICATION**

|                                                                                                          |                                                                                               |                                                                                               |                                                                                              |                                                                                                                                                                 |                                   |
|----------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|
| ADEC SPILL #                                                                                             |                                                                                               | ADEC FILE #                                                                                   |                                                                                              | ADEC LC                                                                                                                                                         |                                   |
| PERSON REPORTING                                                                                         |                                                                                               | PHONE NUMBER                                                                                  |                                                                                              | REPORTED HOW?<br>Troopers      phone      fax                                                                                                                   |                                   |
| DATE/ TIME OF SPILL                                                                                      |                                                                                               | DATE/TIME DISCOVERED                                                                          |                                                                                              | DATE/TIME REPORTED                                                                                                                                              |                                   |
| LOCATION/ADDRESS                                                                                         |                                                                                               | LAT.                                                                                          |                                                                                              | **SUBSTANCE TYPE<br>A) CR EHS HS NC PW UNK<br>B) CR EHS HS NC PW UNK                                                                                            | **PRODUCT<br>A)<br>B)             |
|                                                                                                          |                                                                                               | LONG.                                                                                         |                                                                                              |                                                                                                                                                                 |                                   |
| QUANTITY SPILLED<br><br><input type="checkbox"/> gallons<br><input type="checkbox"/> pounds              | QUANTITY CONTAINED<br><br><input type="checkbox"/> gallons<br><input type="checkbox"/> pounds | QUANTITY RECOVERED<br><br><input type="checkbox"/> gallons<br><input type="checkbox"/> pounds | QUANTITY DISPOSED<br><br><input type="checkbox"/> gallons<br><input type="checkbox"/> pounds |                                                                                                                                                                 |                                   |
| POTENTIAL RESPONSIBLE PARTY    C-Plan Holder?   YES <input type="checkbox"/> NO <input type="checkbox"/> |                                                                                               | **FACILITY TYPE                                                                               |                                                                                              |                                                                                                                                                                 |                                   |
| **SOURCE OF SPILL                                                                                        |                                                                                               |                                                                                               |                                                                                              | <input type="checkbox"/> 400 GT Vessel?                                                                                                                         |                                   |
| **CAUSE OF SPILL (List Primary Cause first)                                                              |                                                                                               |                                                                                               |                                                                                              | <input type="checkbox"/> Accident<br><input type="checkbox"/> Human Factors<br><input type="checkbox"/> Structural/Mechanical<br><input type="checkbox"/> Other |                                   |
| **CLEANUP ACTIONS                                                                                        |                                                                                               |                                                                                               |                                                                                              |                                                                                                                                                                 |                                   |
| **DISPOSAL METHODS AND LOCATION                                                                          |                                                                                               |                                                                                               |                                                                                              |                                                                                                                                                                 |                                   |
| RESOURCES AFFECTED/THREATENED<br>(Water sources, wildlife, wells. etc.)                                  |                                                                                               | AIR<br><input type="checkbox"/>                                                               | LAND<br><input type="checkbox"/>                                                             | MARINE<br><input type="checkbox"/>                                                                                                                              | FRESH<br><input type="checkbox"/> |
|                                                                                                          |                                                                                               | SURF. AREA AFFECTED                                                                           |                                                                                              | SURF. TYPE                                                                                                                                                      |                                   |
| COMMENTS:                                                                                                |                                                                                               |                                                                                               |                                                                                              |                                                                                                                                                                 |                                   |

## DEC USE ONLY

|                                                                                                                                    |  |                                                                                                                                    |  |                                                                                                                                              |  |
|------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------------------------------------------------------------------------------------|--|
| SPILL NAME, IF ANY                                                                                                                 |  | NAMES OF DEC STAFF RESPONDING                                                                                                      |  | C-PLAN MGR NOTIFIED<br>YES <input type="checkbox"/> NO <input type="checkbox"/> _____                                                        |  |
| DEC RESPONSE<br><input type="checkbox"/> phone follow-up <input type="checkbox"/> field visit <input type="checkbox"/> took report |  | CASELOAD CODE<br><input type="checkbox"/> First and Final <input type="checkbox"/> Open/No LC <input type="checkbox"/> LC assigned |  | CLEANUP CLOSURE ACTION<br><input type="checkbox"/> NFA <input type="checkbox"/> Monitoring <input type="checkbox"/> Transferred to CS or STP |  |
| STATUS OF CASE (circle)                                                                                                            |  | OPEN      CLOSED                                                                                                                   |  | DATE CASE CLOSED _____                                                                                                                       |  |
| COMMENTS:                                                                                                                          |  |                                                                                                                                    |  |                                                                                                                                              |  |
| REPORT PREPARED BY                                                                                                                 |  |                                                                                                                                    |  | DATE                                                                                                                                         |  |



ALASKA DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
**OIL & HAZARDOUS SUBSTANCES SPILL NOTIFICATION**

**\*\* Please see reference sheet when completing these columns.**

**\*\*Substance Type**

**CR = Crude Oil**

**EHS = Extremely Hazardous Substance**

**HS = Hazardous Substance**

**NC = Non Crude Oil**

**PW = Process Water**

**UNK = Unknown**

**\*\*Product**

**See cheat sheet for questions on product**

**\*\*Source**

**Include both the “Facility Type” and the “Source” from cheat sheet**

**\*\*Cause**

**Include Category and Cause**

**\*\*Cleanup Actions**

**See cheat sheet for choices**

**\*\*Disposal Methods and Location**

**See cheat sheet for choices**



*The following written report is required by State regulations 18 AAC 75.300(e), following departmental notification of a discharge of oil and hazardous materials. The report is due within 15 days after the cleanup is completed, or if no cleanup occurs, within 15 days after the discharge. Forward the report to the nearest DEC office of the department. The report must contain, as applicable:*

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| 1. Date and time of the discharge:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |
| 2. Location of the discharge:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |  |
| 3. Name of the site, facility or operation:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |
| <div style="display: flex; justify-content: space-between;"> <div style="width: 48%;"> <p>4. Name, mailing address, and telephone number of:</p> <p>A. Person or persons causing or responsible for the discharge:</p> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px;"></div> </div> <div style="width: 48%;"> <p>B. Owner and operator of the site, facility or operation:</p> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px; margin-bottom: 5px;"></div> <div style="border-bottom: 1px solid black; height: 15px;"></div> </div> </div> |  |
| 5. Type and amount of each oil or hazardous substance discharged:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  |
| 6. Cause of the discharge:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |
| 7. Description of any environmental damage caused by the discharge or containment, to the extent the damage can be identified:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |

|                                                                                                                                                         |                     |
|---------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|
| <b>8. Description of cleanup actions taken:</b>                                                                                                         |                     |
| <b>9. Estimated amount of:</b><br>(A) oil or hazardous substance cleaned up: _____<br>(B) oily or hazardous waste generated: _____                      |                     |
| <b>10. Date, location, and method of ultimate disposal of the oil, hazardous substance and any contaminated materials, including cleanup materials:</b> |                     |
| <b>11. Description of actions being taken to prevent recurrence of the discharge:</b>                                                                   |                     |
| <b>12. Other information the department requires to fully assess the cause and impact of the discharge (receipts for disposal if available):</b>        |                     |
| <b>Signature</b>                                                                                                                                        | <b>Printed name</b> |
| <b>Date</b>                                                                                                                                             | <b>Title</b>        |

**MAIL OR FAX TO the Closest A.D.E.C. Office below**

**Anchorage**

Phone: 269-3063  
 Fax: 269-7648  
 555 Cordova Street  
 Anchorage, AK 99501

**Fairbanks**

Phone: 451-2121  
 Fax: 451-2362  
 610 University Ave.  
 Fairbanks, AK 99709-3643

**Juneau**

Phone: 465-5340  
 Fax: 465-2237  
 410 Willoughby Ave., Suite 309  
 Juneau, AK 99801-1795

**DEC USE ONLY**

|                       |               |
|-----------------------|---------------|
| ADEC Project Manager: | ADEC Spill #: |
|-----------------------|---------------|

## **ATTACHMENT 5**

Spill Response Team Training,  
Drill, and Exercise Log



## TRAINING, DRILL, AND EXERCISE LOG

X = COMPLETED

B = BASIC

R = REFRESHER

T = ON THE JOB TRAINING

Name

# Annual SPCC Training

# Fuel Truck Operator Training

## Other

## **ATTACHMENT 6**

Record of Attendance for  
Spill Response and Safety Meetings

## RECORD OF ATTENDANCE FOR SPILL RESPONSE AND SAFETY MEETINGS

Spill Response Meeting \_\_\_\_\_

Date \_\_\_\_\_

Safety Meeting \_\_\_\_\_

Date \_\_\_\_\_

[illegible]

## **APPENDIX F**

### Permits

**DEPARTMENT OF THE ARMY  
RIGHT-OF-ENTRY FOR  
ENVIRONMENTAL ASSESSMENT AND RESPONSE**

**SAINT LAWRENCE ISLAND, ALASKA**  
(Project, Installation or Activity)

**NO. DACA85-8-08-0134**  
(Property Identification Number)

The undersigned, hereinafter called the "**Owner**", in consideration of the mutual benefits of the work described below, hereby grants to the **UNITED STATES OF AMERICA**, hereinafter called the "**Government**", a right-of-entry upon the following terms and conditions:

1. The Owner hereby grants to the Government an irrevocable right to enter in, on, over and across the land described herein, for a period not to exceed five (5) years, **beginning June 1, 2008**, and terminating upon the earlier completion of remediation or the filing of a notice of termination in the local land records by the representative of the United States in charge of the Saint Lawrence Island remediation project, for use by the United States, its representatives, agents, contractors, and assigns, as a work area for environmental investigation and response; including the right to store, move, and remove equipment and supplies; erect and remove temporary structures on the land; investigate and collect samples; excavate and remove ordnance and explosive waste, pollutants, hazardous substances, contaminated soils, containerized waste, and replace with uncontaminated soil; excavate and remove all storage tanks (above, at and below ground level), contents and appurtenant piping; demolish and dispose of former military structures and debris; construct, operate, maintain, alter, repair and remove groundwater monitoring wells, groundwater purification and injection systems, appurtenances thereto and other devices for the monitoring and treatment of contamination in soil, air and water; and perform any other such work which may be necessary and incident to the Government's use for the environmental investigation and response on said lands; subject to existing easements for public roads and highways, public utilities, railroads and pipelines; reserving, however, to the landowner(s), their heirs, executors, administrators, successors and assigns, all such right, title, interest and privilege as may be used and enjoyed without interfering with or abridging the rights and right-of-entry hereby acquired.

2. The Owner also grants the right to enter and exit over and across any other lands of the Owner as necessary to use the described lands for the purposes listed above.

3. All tools, equipment, and other property taken upon or placed upon the land by the Government shall remain the property of the Government and may be removed by the Government at any time within a reasonable period after the expiration of this permit or right-of-entry.

4. Upon expiration or termination of this right-of-entry, the Government shall assure restoration of the ground contour and replace any pavement or other cover which was removed or damaged for this work, establish a groundcover of grass on areas not otherwise covered and reconnect any operating utility lines which were required to be disconnected or otherwise disrupted.


5. If any action of the Government's employees or agents in the exercise of this right-of-entry results in damage to the real property, the Government will, in its sole discretion, either repair such damage or make an appropriate settlement with the Owner. In no event shall such repair or settlement exceed the fair market value of the fee title to the real property at the time immediately preceding such damage. The Government's liability under this clause is subject to the availability of appropriations for such payment, and nothing contained in this agreement may be considered as implying that Congress will at a later date appropriate funds sufficient to meet any deficiencies. The provisions of this clause are without prejudice to any rights the Owner may have to make a claim under applicable laws for any damages other than those provided for herein.

6. The land affected by this right-of-entry is located in the State of Alaska, and is described as follows:

**All surface and subsurface rights on Saint Lawrence Island, Alaska, within  
Township 20 South, Range 67 West, Kateel River Meridian and;  
Township 25 South, Range 54 West, Kateel River Meridian**

WITNESS MY HAND AND SEAL this 17 day of June

*Carson Kobayashi*



**KUKULGET, INCORPORATED**  
Perry Pungowiyi, President

*Perry Pungowiyi*  
Authorized Signature

P.O. Box 160  
Address

(907) 984-6184  
Telephone Number

**UNITED STATES OF AMERICA**

*Veronica A. Hiriama*  
Veronica A. Hiriama  
Chief, Real Estate Division  
US Army Engineer District, AK  
P.O. Box 898  
Anchorage, Alaska 99506-0898

FROM :SIVUQAQ

FAX NO. :9079855426

Jul. 21 2008 11:53AM P2

**SAINT LAWRENCE ISLAND, ALASKA**  
(Project, Installation or Activity)

**NO. DACA85-8-08-0134**  
(Property Identification Number)

**SIVUQAQ, INCORPORATED**

~~Bruce Bookowon, President~~

*Marie Apassingok, Acting Chairman*

*Marie Apassingok*  
Authorized Signature

P.O. Box 101 Gambell, AK. 99742  
Address

(907) 985-5826  
Telephone Number

# STATE OF ALASKA

## DEPARTMENT OF NATURAL RESOURCES

Division of Mining, Land and Water

Northern Regional Land Section

**SARAH PALIN, GOVERNOR**

NORTHERN REGION

3700 AIRPORT WAY  
FAIRBANKS, ALASKA 99709-4699

PHONE: (907) 451-3014

FAX: (907) 451-2751

[dianna.leinberger@alaska.gov](mailto:dianna.leinberger@alaska.gov)

May 18, 2009

Christopher Floyd  
US Army Corps of Engineers, Alaska District  
Environmental Resources Section  
EN-CW-ER  
PO BOX 6898  
Elmendorf AFB, AK 99506-06898

**RE: Letter of Entry for state tidelands within Kitnagak Bay, Saint Lawrence Island**

For the purpose of accessing the Northeast Cape for a Formerly Used Defense Site Cleanup and a Native American Lands Environmental Mitigation Program Project

Dear Mr. Floyd,

The Department of Natural Resources, Division of Mining, Land and Water hereby grants the US Army Corps of Engineers (USACE) a "Letter of Entry" authorization to enter upon state tidelands for the express purpose of conducting barge landings for the continued assessment and cleanup of the Northeast Cape. The barge landings will occur at Kitnagak Bay located within Kateel River Meridian, Township 25 South, Range 54 West, sections 10, 11, 12, 14, 15.

The Northern Region Land Office is hereby providing this letter allowing for entry for the purpose of conducting the above described project. The Letter of Entry is subject to the following terms and conditions:

- The Letter of Entry does not convey any interest in state land and as such is revocable immediately, with or without cause. The USACE, its contractors and sub-contractors are authorized use of the barge landing within state tidelands, but are not authorized to preclude or restrict public access on and through the tideland area.
- All operations must be conducted in a manner that will assure minimum conflict with other users of the area. This Letter of Entry is subject to the principles of the public trust doctrine specifically the right of the public to use navigable waterways and the land beneath them for navigation, commerce, fishing, hunting, protection of areas for ecological study, and other purposes, must be protected.
- The Regional Manager or his designee reserves the right to grant other interests to the subject areas consistent with the public trust doctrine. The State of Alaska makes no representations or warranties whatsoever, either expressed or implied, as to the existence, number, or nature of such valid existing rights.

***"Develop, Conserve, and Enhance Natural Resources for Present and Future Alaskans."***



- All activities at the site shall be conducted in a manner that will minimize the disturbance to the natural character of the beach.
- All waste generated by the USACE, its contractors and sub-contractors under this Letter of Entry will be removed or otherwise disposed of as required by state and federal law.
- Abandonment of equipment is prohibited on state lands.
- Refueling of equipment and the storage of petroleum products on state owned tidelands is prohibited.
- The USACE, its contractors and sub-contractors shall immediately notify the Alaska Department of Environmental Conservation (ADEC) by telephone, and immediately afterwards send ADEC a written notice by facsimile, hand delivery, or first class mail, informing ADEC of any unauthorized discharges of oil to water, any discharge of hazardous substances other than oil and any discharge or cumulative discharge of oil greater than 55 gallons solely to land and outside an impermeable containment area. If a discharge, including a cumulative discharge, of oil is greater than 10 gallons but less than 55 gallons, or a discharge of oil greater than 55 gallons is made to an impermeable secondary containment area, the USACE, its contractors and sub-contractors shall report the discharge within 48 hours, and immediately afterwards send ADEC a written notice by facsimile, hand delivery, or first class mail. Any discharge of oil, including a cumulative discharge, solely to land greater than one gallon up to 10 gallons must be reported in writing on a monthly basis. The posting of information requirements of 18 AAC75.305 shall be met. Scope and Duration of Initial Response Actions (18 AAC 75.310) and reporting requirements of 18 AAC 75, Article 3 also apply.


The USACE, its contractors and subcontractors shall supply ADEC with all follow-up incident reports. Notification of a discharge must be made to the nearest ADEC Area Response Team during working hours: Anchorage (907) 269-7500, fax (907) 269-7648; Fairbanks (907) 451-2121, fax (907) 451-2362; Juneau (907) 465-5340, fax (907) 465-2237. The ADEC oil spill report number outside normal business hours is (800) 478-9300.

- The USACE may not assign or transfer, in part or whole, the Letter of Entry to another party.
- The USACE must obtain written approval from the Regional Manager or his designee prior to making any changes or improvements to the project site or their operations as authorized by this Letter of Entry.
- This Letter of Entry does not relieve the USACE from securing other necessary state, federal and local permits. This Letter of Entry does not provide authorization for travel on private property.
- The USACE, its contractors and sub-contractors shall observe all federal, state and local laws and regulations applicable to the authorized areas, including regulations for the protection of fish and wildlife, and shall keep all premises in a neat, orderly, and sanitary condition.

- The Alaska Historic Preservation Act requires that if cultural or paleontological resources are discovered on state lands as a result of this activity, work that would disturb such resources must be stopped and the State Historic Preservation Office be contacted immediately at (907) 269-8720.
- This Letter of Entry is issued for a specific use. Use of the barge landing for purposes other than those specified constitutes a breach of this authorization and may result in revocation. This Letter of Entry is revocable with any applicable laws, statutes and regulations (state and federal).

Any questions regarding any aspect of this Letter of Entry shall be directed to Dianna Leinberger, Department of Natural Resources, Division of Mining, Land and Water, Northern Region Land Office, 3700 Airport Way, Fairbanks, Alaska 99709, (907) 451-3014, [dianna.leinberger@alaska.gov](mailto:dianna.leinberger@alaska.gov).

Sincerely,

A handwritten signature in black ink that reads "Dianna Leinberger". The signature is written in a cursive, flowing style.

Dianna Leinberger  
Natural Resource Specialist

**From:** [Luetters, Susan](#)  
**To:** [Jarrell, Greg](#)  
**Cc:** [James, Russell](#)  
**Subject:** FW: NE Cape 2013  
**Date:** Tuesday, March 12, 2013 9:59:22 AM

---

The same goes for this one!

**Susan Luetters**  
Senior Environmental Scientist  
Bristol Engineering Services Corporation  
Phone : (907) 563-0013

---

**From:** Sackinger, Robert B (DNR) [mailto:[robert.sackinger@alaska.gov](mailto:robert.sackinger@alaska.gov)]  
**Sent:** Tuesday, March 12, 2013 9:24 AM  
**To:** Luetters, Susan  
**Subject:** RE: NE Cape 2013

Susan,

The previous letter of entry authored by Dianna Leinberger remains valid for 2013. However, please let me know next year if additional activity is expected to occur in the 2014 season.

Best Regards,

R. Bruce Sackinger  
Natural Resource Specialist III  
State of Alaska, Department of Natural Resources  
Division of Mining, Land & Water, Northern Regional Office  
(907) 451-2720  
[bruce.sackinger@alaska.gov](mailto:bruce.sackinger@alaska.gov)

.

---

**From:** Luetters, Susan [mailto:[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)]  
**Sent:** Monday, March 11, 2013 5:26 PM  
**To:** Sackinger, Robert B (DNR)  
**Cc:** Jarrell, Greg; James, Russell; Floyd, Christopher B POA  
**Subject:** NE Cape 2013

Hi Robert,

Bristol Environmental Remediation Services (BERS) will be heading out to North East Cape again this year in mid -June. I have included the email string from the past couple of years, and as attachments the original Permit letter and the current year's project description. Conditions surrounding the request remain unchanged from the past four years. Are we still good to go?

If you require any additional information please call/email me.

**Susan Luetters**

Senior Environmental Scientist  
Bristol Engineering Services Corporation  
Phone : (907) 563-0013

---

**From:** Luetters, Susan  
**Sent:** Wednesday, April 11, 2012 3:20 PM  
**To:** 'Leinberger, Dianna L (DNR)'  
**Cc:** Welker, Molly; Floyd, Christopher B POA  
**Subject:** RE: NE Cape 2012

Hi Dianna,

It is that time of year again. Bristol Environmental Remediation Services (BERS) will be heading out to North East Cape again. I have included the email string from the past couple of years, and as attachments the original Permit letter and the current year's project description. Conditions surrounding the request remain unchanged from the past three years. Are we still good to go?

If you require any additional information please call/email me.

**Susan Luetters**

Senior Environmental Scientist  
Bristol Environmental Remediation Services, LLC  
111 W. 16th Avenue, Third Floor  
Anchorage, AK 99501-5109  
Phone : (907) 563-0013  
Direct : (907) 743-9316  
FAX : (907) 563-6713  
[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)  
<http://www.bristol-companies.com/>

---

**From:** Leinberger, Dianna L (DNR) [<mailto:dianna.leinberger@alaska.gov>]  
**Sent:** Thursday, April 21, 2011 1:31 PM  
**To:** Luetters, Susan  
**Subject:** RE: NE Cape

Susan,

The letter is still valid. I'll note in the file that clean up is still ongoing.

-Dianna

Dianna Leinberger  
Department of Natural Resources  
Division of Mining, Land & Water  
Northern Region Lands Section - Permits & Easements  
907-451-3014

---

**From:** Luetters, Susan [<mailto:sluetters@bristol-companies.com>]  
**Sent:** Thursday, April 21, 2011 12:41 PM  
**To:** Leinberger, Dianna L (DNR)  
**Subject:** FW: NE Cape

Trying this one more time.

**Susan Luetters**

Senior Environmental Scientist

Phone : (907) 563-0013

---

**From:** Luetters, Susan

**Sent:** Thursday, April 21, 2011 12:33 PM

**To:** 'dainna.leinberger@alaska.gov'

**Cc:** Welker, Molly; Floyd, Christopher B POA

**Subject:** FW: NE Cape

Hi Dianna,

It is that time of year again . . . As per below we are ramping up for the 2011 season out at NE Cape conditions surrounding the request are the same as 2009 and 2010. Are we good to go?

**Susan Luetters**

Senior Environmental Scientist

Phone : (907) 563-0013

---

**From:** Luetters, Susan

**Sent:** Tuesday, February 23, 2010 1:19 PM

**To:** 'dianna.leinberger@alaska.gov'

**Subject:** FW: NE Cape

---

**From:** Luetters, Susan

**Sent:** Tuesday, February 23, 2010 10:11 AM

**To:**

**Cc:** Welker, Molly; Floyd, Christopher B POA

**Subject:** NE Cape

Hi Dianna,

As per the attached, Bristol Environmental Remediation Services will be going back to Northeast Cape at the request of the USACE to continue the environmental remediation of the Formerly Used Defense Site. Included in this transmission is your 2009 "Letter of Entry for State tidelands within Kitnagak Bay, Saint Lawrence Island" For the purpose of accessing NE Cape for a Formerly Used Defense Site Cleanup and a Native American Lands Environmental Mitigation Program Project.

The conditions that surrounded the issuance of this Letter of Entry will not be changing for the 2010 season; therefore, do we need to re-request this authorization for the 2010 season or will the 2009 letter extend to cover this season since there is no expiration date on the authorization?

Thank you for your attention to this matter and we look forward to your response.

Sincerely,

**Susan Luetters**

Senior Environmental Scientist

Bristol Environmental & Engineering Services Corporation

111 W. 16th Avenue, Third Floor

Anchorage, AK 99501-5109

Phone : (907) 563-0013

Direct : (907) 743-9316

FAX : (907) 563-6713

[sluettters@bristol-companies.com](mailto:sluettters@bristol-companies.com)

<http://www.bristol-companies.com/>

CONFIDENTIAL NOTICE: This document is for the sole purpose of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure, or distribution is prohibited. If you are not the intended recipient, please contact the sender and destroy all copies of the original document.



**UNITED STATES DEPARTMENT OF COMMERCE**  
**National Oceanic and Atmospheric Administration**

National Marine Fisheries Service

P.O. Box 21668

Juneau, Alaska 99802-1668

June 29, 2009

Guy R. McConnell  
Chief, Environmental Resources Section  
U.S. Army Corps of Engineers, District Alaska  
PO Box 6898  
Elmendorf AFB, AK 99506-0898

Dear Mr. Connell:

I have reviewed your May 18, 2009 letter to Doug Mecum concerning an Army Corps of Engineers (ACOE) Formerly Used Defense Site (FUDS) project proposed at Northeast Cape on Saint Lawrence Island. The Steller sea lion (*Eumetopias jubatus*) is a species listed as "endangered" under the Endangered Species Act and may occur in the project vicinity. There is Steller sea lion designated critical habitat on haulout sites located on South Punuk Island at (64 04.0N, 168 51.0W) and at SW Cape (63 18.0N, 171 26.0W) on St. Lawrence Island. Other listed species you have identified as potentially present include: blue, fin, humpback, North Pacific right, and sperm whales.


According to your project description, contractors will access St. Lawrence Island by landing craft at Kitnagak Bay on the opposite site of the island and approximately 19 miles away from the nearest designated Steller sea lion critical habitat at South Punuk Island. As stated in your description: "There will be no reason for the landing craft to approach either of these two critical habitats." Any aircraft associated with the project will approach from the east and land at the Northeast Cape airstrip, and there will be no need to approach the Punuk Islands.

Based on the information in your letter and data available to us concerning critical habitat and the distribution of Steller sea lions and other species listed as "endangered" under NOAA Fisheries jurisdiction in the project area, we concur with your conclusion that the proposed activities will have no effect on the Federally listed species identified. However, our information concerning possible Steller sea lion use of St. Lawrence Island is scant and somewhat dated. Thus, if for any reason ACOE staff or contractors observe or encounter Steller sea lions within the project area, we request operations immediately cease and that ACOE staff contact our office to reinitiate consultation.



Please contact Mr. Dana J. Seagars (907-271-5005) or by e-mail  
([dana.seagars@noaa.gov](mailto:dana.seagars@noaa.gov)) if you have any questions or require additional information.

Sincerely,

A handwritten signature in black ink, appearing to read "Kaja Brix". The signature is stylized with a large, sweeping initial "K" and a long, horizontal stroke extending to the right.

Kaja Brix

ARA, Protected Resources Division



**From:** [Jon Kurland - NOAA Federal](#)  
**To:** [Luetters, Susan](#)  
**Cc:** [Jarrell, Greg](#); [James, Russell](#); [Floyd, Christopher B POA](#); [Lisa Rotterman - NOAA Federal](#)  
**Subject:** Re: St. Lawrence Island: NE Cape Cleanup 2013  
**Date:** Monday, March 11, 2013 8:12:47 PM

---

There have been no changes relative to Steller sea lions and the same caveats still apply. Thanks.

On Mon, Mar 11, 2013 at 5:22 PM, Luetters, Susan <[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)> wrote:

Though the date was incorrect in the subject line, the information contained therein was and is current.

**Susan Luetters**

Senior Environmental Scientist  
Bristol Engineering Services Corporation  
Phone : [\(907\) 563-0013](tel:(907)563-0013)

---

**From:** Luetters, Susan  
**Sent:** Monday, March 11, 2013 5:01 PM  
**To:** '[Jon.Kurland@noaa.gov](mailto:Jon.Kurland@noaa.gov)'  
**Cc:** Jarrell, Greg; James, Russell  
**Subject:** RE: St. Lawrence Island: NE Cape Cleanup 2012

Good Afternoon Jon,

Bristol Environmental Remediation Services (BERS) will be heading out to North East Cape again this year in mid-June, and we are checking in with NOAA-NMFS to reaffirm our compliance with existing reg.'s as it pertains to our work getting to, and while on, the island.

The email string associated with this transmission is the correspondence between your office and ours beginning in 2010.

We would appreciate it if you would please verify that the original letter, as it stands, is still valid. For your information I have attached the current Project Description and the original 2009 correspondence between our office and yours regarding marine species of concern to NOAA-NMFS.

Thank you for your time and attention to this matter, and if you have any questions please call or email me.

**Susan Luetters**

Senior Environmental Scientist  
Bristol Engineering Services Corporation  
Phone : [\(907\) 563-0013](tel:(907)563-0013)

**From:** Dana Seagars [mailto:[dana.seagars@noaa.gov](mailto:dana.seagars@noaa.gov)]  
**Sent:** Wednesday, April 11, 2012 4:34 PM  
**To:** Luetters, Susan  
**Cc:** Welker, Molly; Jon Kurland  
**Subject:** Re: St. Lawrence Island: NE Cape Cleanup 2012

Hi Susan:

There have been no changes on the Steller sea lion front since last year, so yes, the letter is still valid.

Please adjust your contact for Assistant Administrator of Protected Resources from Kaja Brix to Jon Kurland effective immediately. Jon's email is [Jon.Kurland@noaa.gov](mailto:Jon.Kurland@noaa.gov) and his phone number in Juneau is [907-586-7638](tel:907-586-7638).

Thank you, Dana Seagars

On Wed, Apr 11, 2012 at 3:10 PM, Luetters, Susan <[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)> wrote:

Hi Dana,

Bristol Environmental Remediation Services (BERS) will be heading out to North East Cape again this year in June, and we are checking in with NOAA-NMFS to reaffirm our compliance with existing reg.'s as it pertains to our work getting to, and while on, the island.

The email string associated with this transmission is the correspondence between your office and ours beginning in 2010.

We would appreciate it if you would please verify that the original letter, as it stands, is still valid. For your information I have attached the current Project Description and the original 2009 correspondence between our office and yours regarding marine species of concern to NOAA-NMFS.

Thank you for your time and attention to this matter, and if you have any questions

please call or email me.

**Susan Luetters**

Senior Environmental Scientist  
Bristol Environmental Remediation Services, LLC  
111 W. 16th Avenue, Third Floor  
Anchorage, AK 99501-5109  
Phone : [\(907\) 563-0013](tel:(907)563-0013)  
Direct : [\(907\) 743-9316](tel:(907)743-9316)  
FAX : [\(907\) 563-6713](tel:(907)563-6713)  
[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)  
<http://www.bristol-companies.com/>

---

**From:** Dana Seagars [mailto:[Dana.Seagars@noaa.gov](mailto:Dana.Seagars@noaa.gov)]  
**Sent:** Thursday, April 28, 2011 2:30 PM  
**To:** Luetters, Susan  
**Cc:** Welker, Molly; Brad Smith; Kaja Brix; Kim Rivera; Lisa Rotterman  
**Subject:** Re: St. Lawrence Island: NE Cape Cleanup 2011

Susan:

As we discussed on the phone today, I have gone back and again reviewed the correspondence on this subject and find that given your organization is simply continuing to proceed with the project location (land) and approach (via the beach far from known Steller sea lion haulouts or rookeries) as previously described, the National Marine Fisheries Service continues to concur with the conclusions and recommendations stated in our prior correspondence (June 29, 2009) on the project.

However, as I mentioned today, and as noted in the prior letter from Kaja Brix to Guy McConnell our information concerning possible Steller sea lion use of St. Lawrence Island is scant and somewhat dated. Thus, if for any reason ACOE staff or contractors observe or encounter Steller sea lions within the project area, we request operations immediately cease and that ACOE staff contact our office to reinstitute consultation.

Good luck in completing your project this year. Thank you for your patience in obtaining this information from our agency.

Sincerely,  
Dana J. Seagars

On 4/21/2011 1:40 PM, Luetters, Susan wrote:

Hi Dana,

Bristol Environmental Remediation Services (BERS) will be heading out to North East Cape again this year in early July, and we are checking in with NOAA-NMFS to reaffirm our compliance with existing reg.'s as it pertains to our work getting to, and while on the island.

The email string associated with this transmission is the correspondence between you and Eric Lindeen last year (2010) regarding the work proposed and completed during the 2010 field season. The attachments include a copy of the 2009 "no effect on Federally listed species letter" signed by Kaja Brix, and a project description for this year's proposed work.

We would appreciate it if you would please verify that the original letter, as it stands, is still valid.

Thank you for your time and attention to this matter, and if you have any questions please call or email me.

**Susan Luetters**

Senior Environmental Scientist  
Bristol Environmental Remediation Services, LLC  
111 W. 16th Avenue, Third Floor  
Anchorage, AK 99501-5109  
Phone : [\(907\) 563-0013](tel:(907)563-0013)  
Direct : [\(907\) 743-9316](tel:(907)743-9316)  
FAX : [\(907\) 563-6713](tel:(907)563-6713)  
[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)  
<http://www.bristol-companies.com/>

---

**From:** Lindeen, Eric  
**Sent:** Thursday, May 13, 2010 11:17 AM  
**To:** Luetters, Susan; Welker, Molly  
**Subject:** FW: FW: St. Lawrence Island: NE Cape Cleanup

Here is the concurrence from NOAA-NMFS on prior correspondence regarding NE Cape.

Thanks.

**Eric M. Lindeen**

Environmental Scientist  
Phone : [\(907\) 563-0013](tel:(907)563-0013)

---

**From:** Dana Seagars [<mailto:Dana.Seagars@noaa.gov>]  
**Sent:** Thursday, May 13, 2010 11:07 AM  
**To:** Lindeen, Eric

**Cc:** Brad Smith; Kaja Brix

**Subject:** Re: FW: St. Lawrence Island: NE Cape Cleanup

Eric:

As we discussed on the phone today, I have reviewed the correspondence on this subject and find that given your organization is simply continuing to proceed with the project as previously described for last year, the National Marine Fisheries Service continues to concur with the conclusions and recommendations stated in our prior correspondence (June 29, 2009) on the project. However, as noted in the prior letter from Kaja Brix to Guy McConnell "our information concerning possible Steller sea lion use of St. Lawrence Island is scant and somewhat dated. Thus, if for any reason ACOE staff or contractors observe or encounter Steller sea lions within the project area, we request operations immediately cease and that ACOE staff contact our office to reinitiate consultation."

Good luck in completing your project this year. Thank you for your patience in obtaining this information from our agency.

Sincerely,  
Dana J. Seagars

Lindeen, Eric wrote:

Dana,

Here is the 2010 Project Description, figures and the 2009 NOAA-NMFS

Letter for your reference. Thanks for your time and attention.

Best,

Eric

Eric Lindeen

Environmental Scientist

[\(907\) 563-0013](tel:(907)563-0013)

-----Original Message-----

From: Lindeen, Eric

Sent: Tuesday, March 02, 2010 12:23 PM

To: 'Dana Seagars'

Subject: RE: St. Lawrence Island: NE Cape Cleanup

Dana,

Attached is 2010 Project Description, along with the vicinity map and site layout map, in addition to the 2009 NOAA-NMFS Letter. Again, the landing craft will access St. Lawrence Island in the same location as 2009. Thanks again.

-Eric

Eric Lindeen

Environmental Scientist

(907) 563-0013

-----Original Message-----

From: Dana Seagars [<mailto:Dana.Seagars@noaa.gov>]

Sent: Tuesday, March 02, 2010 12:17 PM

To: Lindeen, Eric

Subject: Re: St. Lawrence Island: NE Cape Cleanup

Eric:

Would you please attach the previous NMFS concurrence for my reference?

Much obliged, Dana Seagars

Lindeen, Eric wrote:

Mr. Seagars,

Bristol Environmental Remediation Services, along with the U.S. Army

Corps of Engineers, is planning the continuation of the 2009 cleanup

of Formerly Used Defense Sites (FUDS) at Northeast Cape on St.

Lawrence Island in 2010. We received NOAA concurrence that the

project would have no effect of Federally listed species on June 29,

2009, along with 2 designated critical habitat areas on South Punuk

Island and at SW Cape on St. Lawrence Island. Because the landing



craft will access St. Lawrence Island at the same location as last

year, at Kitnagak Bay which is approximately 19 miles away from the

nearest designated critical habitat, will your concurrence of 2009

remain valid for the cleanup project?

Thank you for your time and attention

\*Eric M. Lindeen\*

Environmental Scientist

Bristol Environmental & Engineering Services Corporation

111 W.16th Avenue, Third Floor

Anchorage, AK 99501-5109

Phone : (907) 563-0013

FAX : (907) 563-6713

[elindeen@bristol-companies.com](mailto:elindeen@bristol-companies.com) <<mailto:elindeen@bristol-companies.com>>

<http://www.bristol-companies.com/>

CONFIDENTIAL NOTICE: This document is for the sole purpose of the

intended recipient(s) and may contain confidential and privileged

information. Any unauthorized review, use, disclosure, or distribution

is prohibited. If you are not the intended recipient, please contact

the sender and destroy all copies of the original document.

CONFIDENTIAL NOTICE: This document is for the sole purpose of the intended recipient(s)

and may contain confidential and privileged information. Any unauthorized review, use,

disclosure, or distribution is prohibited. If you are not the intended recipient, please

contact the sender and destroy all copies of the original document.

CONFIDENTIAL NOTICE: This document is for the sole purpose of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure, or distribution is prohibited. If you are not the intended recipient, please contact the sender and destroy all copies of the original document.

--

[Dana J Seagars](#)

[Protected Resources AKR](#)

[907-271-5005](#)

--

[Dana J Seagars](#)

[Protected Resources AKR](#)

[907-271-5005](#)

# STATE OF ALASKA

## DEPARTMENT OF FISH AND GAME

### DIVISION OF HABITAT

## FISH HABITAT PERMIT

**FH09-III-0103**

**Amendment #1**

SARAH PALIN, GOVERNOR

1300 COLLEGE RD.  
FAIRBANKS, AK 99701  
PHONE: (907) 459-7289  
FAX: (907) 459-7303

ISSUED: April 22, 2009

AMENDMENT #1 ISSUED: June 5, 2009

EXPIRES: December 31, 2014

Ms. Molly Welker  
Bristol Environmental and Engineering Services Corporation  
111 W. 16<sup>th</sup> Ave., Third Floor  
Anchorage, AK 99501-5109

Dear Ms. Welker:

RE: Bridge Repair, Northeast Cape White Alice Site Removal Action (St. Lawrence Island); T25S, R54W, Suqitughneg River; SID AK0203-17AA

Pursuant to AS 16.05.841, the Alaska Department of Fish and Game (ADF&G), Division of Habitat, has reviewed Ms. Susan Luetters' email request, dated June 4, 2009, to amend Fish Habitat Permit FH09-III-0103 to authorize withdrawal of up to 3,000 gallons per day of water from the Suqitughneg River (180,000 gallons per season). Water will be withdrawn with a 4-inch diameter pump at a rate of 35 gpm. Proposed season of use is July 15, 2009 to September 15, 2009.

In accordance with AS 16.05.841, Fish Habitat Permit FH09-III-0103 is hereby amended subject to the following stipulation:

- (1) In fish bearing waters, pump intakes or stream diversions shall be designed to prevent intake, impingement, or entrapment of fish. Each water intake structure shall be centered in a screened enclosure. The effective screen opening may not exceed ¼ inch. To reduce fish impingement on the screened surfaces, water velocity at the screen/water interface may not exceed 0.5 feet per second when the pump is operating.

NOTE: Due the small water withdrawal rate, the simplest manner to achieve compliance with this stipulation is to perforate the lower third of a 5-gallon plastic bucket with a large


June 5, 2009

number of 1/4-inch holes, place some large rock in the bucket to keep it submerged, and then place the intake hose (presumably with a small rock chuck) in the bucket.

All other terms and conditions of FH09-III-0103 remain in effect.

Sincerely,

Denby S. Lloyd, Commissioner

A handwritten signature in black ink, appearing to read "Robert F. McLean". The signature is stylized with a large, prominent "R" and "M".

BY: Robert F. "Mac" McLean, Regional Supervisor  
Habitat Division  
Alaska Department of Fish and Game

cc: Chris Milles, ADNR, Fairbanks  
Ann Rappoport, USFWS, Anchorage  
Jeanne Hanson, NMFS, Anchorage

RFM:mac

# STATE OF ALASKA

## DEPARTMENT OF FISH AND GAME

### *DIVISION OF HABITAT*

## **FISH HABITAT PERMIT FH09-III-0103**

**SARAH PALIN, GOVERNOR**

1300 COLLEGE RD.  
FAIRBANKS, AK 99701  
PHONE: (907) 459-7289  
FAX: (907) 459-7303

ISSUED: April 22, 2009  
EXPIRES: December 31, 2014

Ms. Molly Welker  
Bristol Environmental and Engineering Services Corporation  
111 W. 16<sup>th</sup> Ave., Third Floor  
Anchorage, AK 99501-5109

Dear Ms. Welker:

RE: Bridge Repair, Northeast Cape White Alice Site Removal Action (St. Lawrence Island); T25S, R54W, Suqitughneq River; SID AK0203-17AA

Pursuant to AS 16.05.841, the Alaska Department of Fish and Game (ADF&G), Division of Habitat, has reviewed your proposal to place riprap or conduct maintenance activities in the Suqitughneq River (on St. Lawrence Island) to protect the bridge abutments. ADF&G received your request via email on April 17, 2009. Your original request was received on March 19, 2002 with a more detailed description received via email on April 3, 2002. The original activity was permitted under Fish Habitat Permit FG02-III-0072 which expired December 31, 2005.

Your original proposed project entailed placing approximately 15 cubic yards of riprap at the base of the abutments of the bridge crossing the Suqitughneq River each work season (two work seasons are anticipated). An excavator, operating from the deck of the bridge, will place the riprap. The current proposed work will include any necessary repairs but will not exceed the original footprint and scope of work.

The Suqitughneq River supports anadromous Dolly Varden (and possibly whitefish) and resident fish (e.g., Alaska blackfish) in the area of your proposed activity. Based upon our review of your plans, your proposed project should not obstruct the efficient passage and movement of fish.

In accordance with AS 16.05.841, project approval is hereby given subject to the following stipulations:

- (1) Banks shall not be altered or disturbed in any way. If stream banks are inadvertently disturbed, they shall be immediately stabilized to prevent erosion.
- (2) "End-dumping" riprap is prohibited. Riprap shall be strategically placed to prevent excess rock in the streambed.

**The permittee is responsible for the actions of contractors, agents, or other persons who perform work to accomplish the approved plan. For any activity that significantly deviates from the approved plan, the permittee shall notify the ADF&G and obtain written approval in the form of a permit amendment before beginning the activity.** Any action taken by the permittee, or an agent of the permittee, that increases the project's overall scope or that negates, alters, or minimizes the intent or effectiveness of any stipulation contained in this permit will be deemed a significant deviation from the approved plan. The final determination as to the significance of any deviation and the need for a permit amendment is the responsibility of the ADF&G. Therefore, it is recommended that the ADF&G be consulted immediately when a deviation from the approved plan is being considered.

This letter constitutes a permit issued under the authority of AS 16.05.841. This permit must be retained on site during construction. Please be advised that this approval does not relieve you of the responsibility of securing other permits, state, federal or local.

This permit provides reasonable notice from the commissioner that failure to meet its terms and conditions constitutes violation of AS 16.05.861; no separate notice under AS 16.05.861 is required before citation for violation of AS 16.05.841 can occur.

In addition to the penalties provided by law, this permit may be terminated or revoked for failure to comply with its provisions or failure to comply with applicable statutes and regulations. The department reserves the right to require mitigation measures to correct disruption to fish and game created by the project and which were a direct result of the failure to comply with this permit or any applicable law.

The recipient of this permit (permittee) shall indemnify, save harmless, and defend the department, its agents and its employees from any and all claims, actions or liabilities for injuries or damages sustained by any person or property arising directly or indirectly from permitted activities or the permittee's performance under this permit. However, this provision has no effect, if, and only if, the sole proximate cause of the injury is the department's negligence.



April 22, 2009

Sincerely,

Denby S. Lloyd, Commissioner

A handwritten signature in black ink, appearing to read "Robert F. McLean". The signature is stylized with a large, looped "R" and "M".

BY: Robert F. "Mac" McLean, Regional Supervisor  
Habitat Division  
Alaska Department of Fish and Game

cc: Chris Milles, ADNR, Fairbanks  
Ann Rappoport, USFWS, Anchorage  
Jeanne Hanson, NMFS, Anchorage

RFM:mac

# STATE OF ALASKA

## DEPARTMENT OF FISH AND GAME

### *DIVISION OF HABITAT*

## **FISH HABITAT PERMIT FH09-III-0102**

**SARAH PALIN, GOVERNOR**

1300 COLLEGE RD.  
FAIRBANKS, AK 99701  
PHONE: (907) 459-7289  
FAX: (907) 459-7303

ISSUED: April 22, 2009  
EXPIRES: December 31, 2014

Ms. Molly Welker  
Bristol Environmental and Engineering Services Corporation  
111 W. 16<sup>th</sup> Ave., Third Floor  
Anchorage, AK 99501-5109

Dear Ms. Welker:

RE: Equipment Stream Crossing, Northeast Cape White Alice Site Removal Action  
(St. Lawrence Island), T25S, R54W, Quangeghsaq River; SID AK 0203-17AA

Pursuant to AS 16.05.841, the Alaska Department of Fish and Game (ADF&G), Division of Habitat, has reviewed your proposal to make multiple crossings at multiple sites (four) across the Quangeghsaq River with amphibious all-terrain vehicles. Timbers or poles may need to be placed in and adjacent to the stream to create better crossing sites that prevent ATVs from getting stuck and reduce damage to vegetation. Access is needed to cut down and remove hundreds of poles from abandoned utility lines. ADF&G originally received a description of the proposed project on March 19, 2002 and a more detailed description via email on April 3, 2002. That activity was permitted under Fish Habitat Permit FG02-III-0073 which expired December 31, 2005. Additional access may be needed to conduct maintenance activities.

The Quangeghsaq River supports anadromous Dolly Varden (and possibly whitefish) and resident fish (e.g., Alaska blackfish) in the area of your proposed activity. Based upon our review of your plans, your proposed project may obstruct the efficient passage and movement of fish.

In accordance with AS 16.05.841, project approval is hereby given subject to the following stipulations:

- (1) Equipment crossings shall be made from bank to bank in a direction substantially perpendicular to the direction of stream flow.

Equipment crossings shall be made only at locations with gradually sloping banks. There shall be no crossings at locations with sheer or cut banks.

Banks shall not be altered or disturbed in any way to facilitate crossings. If stream banks are inadvertently disturbed, they shall be immediately stabilized to prevent erosion.

- (2) If timber/poles are placed in and adjacent to the stream to create a crossing site, they must be placed in such a way that free passage of fish is assured. In addition, all material shall be completely removed from the streambed and banks at the end of each work season. If needed, the streambed shall be recontoured to assure that "trenches" are not left that will trap fish at low-water levels.
- (3) Vehicle crossings shall be limited to only what is necessary to accomplish work.
- (4) No damming or diversions are permitted.

**The permittee is responsible for the actions of contractors, agents, or other persons who perform work to accomplish the approved plan. For any activity that significantly deviates from the approved plan, the permittee shall notify the ADF&G and obtain written approval in the form of a permit amendment before beginning the activity.** Any action taken by the permittee, or an agent of the permittee, that increases the project's overall scope or that negates, alters, or minimizes the intent or effectiveness of any stipulation contained in this permit will be deemed a significant deviation from the approved plan. The final determination as to the significance of any deviation and the need for a permit amendment is the responsibility of the ADF&G. Therefore, it is recommended that the ADF&G be consulted immediately when a deviation from the approved plan is being considered.

This letter constitutes a permit issued under the authority of AS 16.05.841. This permit must be retained on site during construction. Please be advised that this approval does not relieve you of the responsibility of securing other permits, state, federal or local.

This permit provides reasonable notice from the commissioner that failure to meet its terms and conditions constitutes violation of AS 16.05.861; no separate notice under AS 16.05.861 is required before citation for violation of AS 16.05.841 can occur.

In addition to the penalties provided by law, this permit may be terminated or revoked for failure to comply with its provisions or failure to comply with applicable statutes and regulations. The department reserves the right to require mitigation measures to correct disruption to fish and game created by the project and which were a direct result of the failure to comply with this permit or any applicable law.

The recipient of this permit (permittee) shall indemnify, save harmless, and defend the department, its agents and its employees from any and all claims, actions or liabilities for

injuries or damages sustained by any person or property arising directly or indirectly from permitted activities or the permittee's performance under this permit. However, this provision has no effect, if, and only if, the sole proximate cause of the injury is the department's negligence.

Sincerely,

Denby S. Lloyd, Commissioner

A handwritten signature in black ink, appearing to read "Robert F. McLean". The signature is stylized with a large, prominent "M" and "L".

BY: Robert F. "Mac" McLean, Regional Supervisor  
Habitat Division

cc: Chris Milles, ADNR, Fairbanks  
Ann Rappoport, USFWS, Anchorage  
Jeanne Hanson, NMFS, Anchorage

RFM:mac

# STATE OF ALASKA

## DEPARTMENT OF NATURAL RESOURCES

### DIVISION OF MINING, LAND & WATER Water Resources Section

SEAN PARNELL, GOVERNOR

550 WEST 7<sup>TH</sup> AVENUE, SUITE 1020  
ANCHORAGE, ALASKA 99501-3562  
PHONE: (907) 269-8600  
FAX: (907) 269-8904

June 12, 2012

Bristol Environmental Remediation Services  
Attn: Molly Welker  
111 W. 16<sup>th</sup> Avenue, Third Floor  
Anchorage, AK 99501

Subject: Temporary Water Use Authorization, TWUP A2012-63

---


Dear Ms. Welker:

The Water Resources Section completed the review of the Application for Temporary Use of Water from Bristol Environmental Remediation Services. Enclosed is the Temporary Water Use Authorization TWUP A2012-63, **with an expiration date of September 15, 2016**, for uses associated with the ongoing environmental remedial cleanup activities at the former Northeast Cape site on St. Lawrence Island.

**Please note all of the conditions on the permit, especially conditions one (1), five (5) and thirteen (13) through twenty-four (24).**

If changes to this project are proposed during its operation, please contact this office immediately to determine if further review is necessary. If you have any questions or concerns, I may be contacted at (907) 269-8588. Thank you for your cooperation with the Water Resources Section.

Sincerely,



Merry Johnson  
Natural Resource Specialist III

Enclosures: Temporary Water Use Authorization – TWUP A2012-63  
Administrative Service Fee Fact Sheet

---

Cc. Susan Luetters, Bristol Environmental & Engineering Services Corporation  
(Via email: sluetters@bristol-companies.com)

*"To responsibly develop Alaska's resources by making them available for maximum use and benefit consistent with the public interest."*



**ALASKA DEPARTMENT OF NATURAL RESOURCES**

**Division of Mining, Land, and Water**

**Water Resources Section**

550 West 7<sup>th</sup> Avenue, Suite 1020, Anchorage, AK 99501-3562

**TEMPORARY WATER USE AUTHORIZATION**

**TWUP A2012-63**

Pursuant to AS 46.15, as amended and the rules and regulations promulgated thereunder, permission is hereby granted to Bristol Environmental Remediation Services, 111 W. 16th Avenue, Third Floor, Anchorage, Alaska 99501, and its contractors, to **withdraw up to 3,000 gallons of water per day (subject to a maximum of 180,000 gallons of water)** from June 15 through September 15 of each authorized year from the below-described source of water. The water will be used for camp water supply and dust suppression associated with the ongoing environmental remedial cleanup activities at the former Northeast Cape site, on Saint Lawrence Island, Alaska.

**SOURCE OF WATER:**

Suqitughneg River within NW¼ Section 15, Township 25 South, Range 54 West, Kateel River Meridian.

**STRUCTURES TO BE CONSTRUCTED AND USED:**

Screened water intake structure, four-inch pump with 35-gpm output, hose and/or pipe and other water removal and distribution equipment.

Changes in the natural state of water are to be made as stated herein and for the purposes indicated.

During the effective period of this authorization, the permittee shall comply with the following conditions:

**CONDITIONS:**

1. This authorization does not authorize the permittee to enter upon any lands until proper rights-of-way, easements, or permission documents from the appropriate landowner have been obtained.
2. Follow acceptable engineering standards in exercising the privilege granted herein.
3. Comply with all applicable laws, and any rules and/or regulations issued thereunder.
4. Except for claims or losses arising from negligence of the State, defend and indemnify the State against and hold it harmless from any and all claims, demands, suits, loss, liability and expense for injury to or death of persons and damages to or loss of property arising out of or connected with the exercise of the privileges covered by this authorization.
5. Notify the Water Resources Section upon change of address.

6. The permittee shall obtain and comply with other permits/approvals (state, federal, or local) that may be required prior to beginning water withdrawal pursuant to this authorization.
7. The permittee shall allow an authorized representative of the Water Resources Section to inspect, at reasonable times, any facilities, equipment, practices, or operators regulated or required under this authorization.
8. Failure to respond to a request for additional information during the term of the authorization may result in the termination of this authorization.
9. The permittee is responsible for the actions of contractors, agents, or other persons who perform work to accomplish the approved project, and shall ensure that workers are familiar with the requirements of this authorization. For any activity that significantly deviates from the approved project during its siting, construction, or operation, the permittee is required to contact the Water Resources Section and obtain approval before beginning the activity.
10. The Water Resources Section may modify this authorization to include different limitations, expand monitoring requirements, evaluate impacts, or require restoration at the site.
11. Any false statements or representations, in any application, record, report, plan, or other document filed or required to be maintained under this authorization, may result in the termination of this authorization.
12. Pursuant to 11 AAC 93.220 (f), this authorization may be suspended by the Department of Natural Resources to protect the water rights of other persons or the public interest.
13. Any water intake structure in fish bearing waters, including a screened enclosure, well-point, sump, or infiltration gallery, must be designed, operated, and maintained to prevent fish entrapment, entrainment, or injury, unless specifically exempted by the Alaska Department of Fish and Game, Habitat Division.
14. Water intake structure must be enclosed and centered within a screened box or cylinder with a maximum screen-mesh size of 1/4 inches. To reduce fish impingement at the screen/water interface, water velocity may not exceed 0.5 feet per second when the pump is operating.
15. Adequate flow and water levels must remain to support indigenous aquatic life and provide for the efficient passage and movement of fish. Issuance of this authorization does not give the permittee the right to block or dam a water course.
16. Permittee shall inspect the intake screen for damage (torn screen, crushed screen, screen separated from intake ends, etc.) after each use and prior to each deployment. Any damage observed must be repaired prior to use of the structure. The structure must always conform to the original design specifications while in use.
17. Water discharge (including runoff) shall not be discharged at a rate or location resulting in sedimentation, erosion, or other disruptions to the bed or banks of water bodies, causing water quality degradation.

18. The suction hose at the water extraction site must be clean and free from contamination at all times to prevent introduction of contamination to the water body, and should be in water of sufficient depth so that sediments are not disturbed during the water extraction process.
19. ~~Water bodies shall not be altered to facilitate water withdrawal or disturbed in any way. If banks, shores, or beds are inadvertently disturbed, excavated, compacted, or filled by activities attributable to this project, they shall be immediately stabilized to prevent erosion and resultant sedimentation of water body which could occur both during and after operations. Any disturbed areas shall be recontoured and revegetated.~~
20. Pumping operations shall be conducted in such a way as to prevent any petroleum products or other hazardous substances from contaminating surface or ground water. Pumps will not be fueled or serviced within 100 feet of a pond, lake, stream, or river unless the pumps are situated within a catch basin designed to contain any spills. Vehicles will not be fueled or serviced within 100 feet of a pond, lake, stream or river. Equipment shall not be stored or serviced within 100 feet of any of the subject water bodies. In case of accidental spills, absorbent pads shall be readily available at the water collection point. All spills must be reported to the Alaska Department of Environmental Conservation and the Alaska Department of Natural Resources.
21. In-water activity will be limited to placement and removal of the intake structure only. No other in-water activities will occur.
22. There shall be no wheeled, tracked, excavating, or other machinery or equipment (with the exception of the non-motorized screened intake box) operated below the ordinary high water line.
23. The placement of water trucks and/or pumping equipment shall not unnecessarily hinder public access.
24. Per 11 AAC 05.010. (a)(8)(M), an annual administrative service fee shall be assessed on this appropriation of water.

This Temporary Water Use Authorization is issued pursuant to 11 AAC 93.220. No water right or priority is established by a temporary water use authorization issued pursuant to 11 AAC 93.220. Water so used is subject to appropriation by others (11 AAC 93.210(b)).

Pursuant to 11 AAC 93.210 (b), authorized temporary water use is subject to amendment, modification, or revocation by the Department of Natural Resources if the Department of Natural Resources determines that amendment, modification, or revocation is necessary to supply water to lawful appropriators of record or to protect the public interest.

**This authorization shall expire on September 15, 2016.**

Date issued: June 12, 2012

Approved: K. Plett

Title: Natural Resource Manager





**Alaska Department of Environmental Conservation  
Wastewater Discharge Authorization Programs**

**STATE OF ALASKA WASTEWATER GENERAL PERMIT**

**2009DB0004**

**Contained Water GP**

This permit is issued under provisions of Alaska Statutes 46.03, the Alaska Administrative Code as amended, and other applicable State laws and regulations. This permit may be terminated, modified, or renewed under provisions of Alaska Statute and the Alaska Administrative Code. This permit supersedes State wastewater general permit 2003DB0089.

This wastewater discharge general permit is available for use by persons responsible for the discharge of contained water that meets the eligibility criteria in this permit. Contained water means water isolated from the environment in a manmade container or a lined impoundment structure.

The owners and operators of facilities covered under this general permit are authorized to discharge to the lands and waters of the State of Alaska in accordance with discharge point(s) effluent limitations, monitoring requirements, and other conditions set forth herein.

This general permit shall become effective **March 19, 2009**

This general permit and the authorization to discharge shall expire at midnight, **March 18, 2014**.

**SIGNATURE ON FILE**

3/19/2009

\_\_\_\_\_  
Signature

\_\_\_\_\_  
Date

Sharmon M Stambaugh

Wastewater Discharge Program Manager

\_\_\_\_\_  
Printed Name

\_\_\_\_\_  
Title

## **PERMIT NO. 2009DB0004**

**Wastewater Discharges Eligible For Coverage Under this Permit.** This general permit applies to:

- contained water including, but not limited to: hydrostatic test water or chlorinated water from tanks, pipelines, swimming pools, and other containers that hold wastewater that meets state water quality standards in 18 AAC 70 and the effluent limitations in Section 1.2.2 of this permit;

**Wastewater Discharges Not Covered by this Permit.** This general permit does not apply to:

- Contaminated groundwater where halogenated hydrocarbons are the primary contaminant of concern;
- A discharge to waters listed by the state as impaired, where the impairment is wholly or partially caused by a pollutant contained within the proposed discharge;
- A discharge from a sewage lagoon or other treatment works subject to a different State wastewater discharge permit;
- A discharge permitted under storm water general permits;
- A discharge to groundwater under a response action, a cleanup, or a corrective action approved under 18 AAC 70.005; or
- A wastewater discharge originating from water accumulations within secondary containment areas as regulated under 18 AAC 75.075 (d), AND is intended to be discharged to a surface water.

### **Notice of Intent (NOI) Requirements**

- An NOI under Section 1.1.1 and prior written authorization from the Department are required for one-time discharge (i.e., no more than one discharge per year) of a volume of water greater than or equal to 10,000 gallons through discharge to the land surface or to a surface water body; or
- An NOI is not required for a one-time discharge of a volume of water less than 10,000 gallons, however, all terms and conditions of this permit, including the effluent limitations in Section 1.2.2, still apply.

### **General Provisions**

A wastewater discharge authorized under this general permit is subject to the terms and conditions specified in Sections 1 and 2 of this permit. All discharges made under the authority of this permit, regardless of size, are subject to the terms and conditions contained herein. Approval to operate under this permit shall be valid for not longer than 12 months. This permit does not relieve the permittee of the responsibility of obtaining other required permits if any.

The Department will require a person to obtain an individual permit when the wastewater discharge does not meet the eligibility criteria of this general permit, contributes to pollution, has the potential to cause or causes an adverse impact on public health or water quality, or a change occurs in the availability of technology or practices for the control or abatement of pollutants contained in the discharge.

TABLE OF CONTENTS

|      |                                            |    |
|------|--------------------------------------------|----|
| 1    | OPERATIONAL REQUIREMENTS.....              | 4  |
| 1.1  | NOTICE OF INTENT .....                     | 4  |
| 1.2  | TERMS AND CONDITIONS .....                 | 5  |
| 1.3  | MONITORING.....                            | 6  |
| 1.4  | REPORTING .....                            | 7  |
| 1.5  | RECORDS RETENTION.....                     | 8  |
| 1.6  | CHANGE IN DISCHARGE.....                   | 8  |
| 1.7  | ACCIDENTAL DISCHARGES.....                 | 8  |
| 1.8  | NONCOMPLIANCE NOTIFICATION.....            | 9  |
| 1.9  | RESTRICTION OF PERMIT USE .....            | 9  |
| 1.10 | TRANSFER OF OWNERSHIP .....                | 9  |
| 2    | GENERAL REQUIREMENTS .....                 | 10 |
| 2.1  | ACCESS AND INSPECTION .....                | 10 |
| 2.2  | INFORMATION ACCESS .....                   | 10 |
| 2.3  | CIVIL AND CRIMINAL LIABILITY.....          | 10 |
| 2.4  | AVAILABILITY .....                         | 10 |
| 2.5  | ADVERSE IMPACT .....                       | 10 |
| 2.6  | CULTURAL OR PALEONTOLOGICAL RESOURCES..... | 10 |
| 2.7  | OTHER LEGAL OBLIGATIONS .....              | 10 |
| 2.8  | POLLUTION PREVENTION .....                 | 11 |

## 1 OPERATIONAL REQUIREMENTS

### 1.1 NOTICE OF INTENT

- 1.1.1 An applicant wishing to conduct a discharge activity under this permit and whose total discharge volume is equal to or greater than 10,000 gallons, must submit a Notice of Intent to the Alaska Department of Environmental Conservation. The Notice of Intent form can be found at <http://www.dec.state.ak.us/water/wwdp/index.htm> or by sending a request to [DEC.Water.WQPermit@alaska.gov](mailto:DEC.Water.WQPermit@alaska.gov). The Notice of Intent must be submitted to ADEC at least thirty (30) days prior to the start of the discharge activity at:

Alaska Department of Environmental Conservation  
Division of Water  
Wastewater Discharge Authorization Programs  
555 Cordova Street  
Anchorage, Alaska 99501  
Phone (907)-269-6285  
Fax (907)-269-3487  
Email [DEC.Water.WQPermit@alaska.gov](mailto:DEC.Water.WQPermit@alaska.gov)  
<http://www.dec.state.ak.us/water/wwdp/index.htm>

- 1.1.2 A Notice of Intent is **not** required for discharges of less than a total of 10,000 gallons. However the water quality standards in 18 AAC 70 and the terms and conditions in this permit still apply to all activities conducted under this permit even if submittal of a Notice of Intent is not required.
- 1.1.3 The Notice of Intent must be accompanied by the appropriate fee as found in 18 AAC 72.956 or any such regulations as amended. The permit fees can be found the Department's website at: [www.state.ak.us/dec/water/wwdp/online\\_permitting/fees.htm](http://www.state.ak.us/dec/water/wwdp/online_permitting/fees.htm)
- 1.1.4 An applicant must have written authorization from the Department before conducting a discharge activity under this permit which results in a total discharge of 10,000 gallons or more of contained water. The Department will, in its discretion, deny use of this permit, or attach or waive conditions appropriate for a specific discharge activity in the authorization.
- 1.1.5 The written authorization is effective for the period beginning on the effective date of the authorization and lasting through its expiration date. If this permit is modified or renewed during the term of the authorization, the new permit requirements apply.

**1.2 TERMS AND CONDITIONS**

1.2.1 The permittee is authorized to discharge wastewater as specified in this subsection.

1.2.2 Wastewater discharged shall not exceed the following limitations:

| <b>Effluent Characteristic</b>    | <b>Maximum Value</b>                                                                                                                |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Turbidity                         | 5 NTU above background <sup>1</sup>                                                                                                 |
| Settleable Solids                 | 0.2 mL/L (milliliters per liter)                                                                                                    |
| Total Chlorine                    | 11 µg/L fresh water or 7.5 µg/L saltwater (micrograms per liter)                                                                    |
| pH                                | Between 6.5 and 8.5 pH units or within 0.2 units (marine water), or 0.5 units (fresh water) of the receiving water pH at all times. |
| Total Aqueous Hydrocarbons (TAqH) | 15 µg/L (micrograms per liter)                                                                                                      |
| Total Aromatic Hydrocarbons (TAH) | 10 µg/L (micrograms per liter)                                                                                                      |

1.2.3 The discharge shall not cause thermal or physical erosion.

1.2.4 The discharge shall not cause re-suspension of sediments upon discharge to receiving waters.

1.2.5 The discharge shall be free of (a) any additives such as antifreeze solutions, methanol, solvents, and corrosion inhibitors; (b) solid wastes and garbage; (c) toxic substances; (d) grease or oils which exceed the effluent limitations in Section 1.2.2 or produce sheen; (e) foam in other than trace amounts; or (f) other contaminants.

1.2.6 The discharge shall not cause a violation of the Alaska Water Quality Standards (18 AAC 70).

1.2.7 The discharge shall not cause adverse effects to aquatic or plant life, their reproduction or habitats.

1.2.8 The Department will, in its discretion, attach terms and conditions to the written authorization required by Section 1.1.4, as appropriate.

---

<sup>1</sup> Applies to discharges to the waters of the state only. Not in effect for disposals which freeze upon discharge. Shall not have more than 10% increase in turbidity when the natural condition is more than 50 NTU, not to exceed a maximum increase of 15 NTU. Shall not exceed 5 NTU over natural conditions for all lake waters.

**PERMIT NO. 2009DB0004**

- 1.2.9 This permit does not constitute a grant of water rights.
- 1.2.10 An applicant must contact the Department of Fish & Game, Office of Habitat Management and Permitting, <http://www.habitat.adfg.alaska.gov/> , two weeks prior to any discharge, if the discharged water will enter fish-bearing waters.
- 1.2.11 If a toxic pollutant (including oil, grease, or solvents) concentration standard is established in accordance with 18 AAC 70 for a pollutant present in this discharge, and such standard is more stringent than the limitation in this permit, this permit is considered to be modified in accordance with the toxic pollutant concentration standard.

**1.3 MONITORING**

- 1.3.1 Test procedures used for sample analysis shall conform to methods cited in 18 AAC 70.020(c), or as such regulations may be amended. The permittee may substitute alternative methods of monitoring or analysis upon receipt of prior written approval from the Department.
- 1.3.2 The permittee shall use current calibrated equipment when taking field measurements, and shall use bottles and sampling procedures provided by the laboratory when taking samples for laboratory analysis.
- 1.3.3 Samples and measurements taken shall be representative of the volume and nature of the monitored activity.
- 1.3.4 For discharges equal to or greater than 10,000 gallons, the permittee shall monitor the contained water, background natural condition, or the wastewater stream of the discharge in the following manner and frequency. Monitoring results from all before discharge samples must be received and reviewed by the permittee before discharging in order to insure compliance with the conditions in Section 1.2.2.

For discharges less than 10,000 gallons, the permittee is required to conduct the Field monitoring to insure compliance with the conditions in Section 1.2.2, but is not required to conduct the TAqH or TAH Lab monitoring unless there is sheen. In accordance with this section, the following requirements apply:

**PERMIT NO. 2009DB0004**

| <b>Effluent Characteristic</b>    | <b>Sample Location</b> | <b>Minimum Frequency</b>        | <b>Sample Type</b>   | <b>Sample method</b>                                   |
|-----------------------------------|------------------------|---------------------------------|----------------------|--------------------------------------------------------|
| Total Flow                        | Effluent               | Daily                           | Estimate or Measured | Field                                                  |
| Turbidity (NTU)                   | Effluent & Background  | Before discharge and 1 per week | Grab                 | Field                                                  |
| Settleable Solids                 | Effluent               | Before discharge and 1 per week | Grab                 | Field (see note 11 to 18 AAC 70.020(b))                |
| Total Chlorine                    | Containment            | Before discharge                | Grab                 | Field                                                  |
| pH                                | Containment            | Before discharge                | Grab                 | Field                                                  |
| Total Aqueous Hydrocarbons (TAqH) | Containment            | Before discharge                | Grab                 | Lab method 602 or 624 (see note 7 to 18 AAC 70.020(b)) |
| Total Aromatic Hydrocarbons (TAH) | Containment            | Before discharge                | Grab                 | Lab method 610 or 625 (see note 7 to 18 AAC 70.020(b)) |

- 1.3.5 If the permittee monitors any contained water, discharge, or surface water characteristic identified in this permit more frequently than required, the results of such monitoring shall be reported to the Department in the monitoring report required under Section 1.4 of this permit.
- 1.3.6 Additional monitoring parameters and increased monitoring frequency may be required on a case-by-case basis.
- 1.3.6 Specific requirements for monitoring may be waived by the Department in the authorization to discharge under this permit if the information submitted in the Notice of Intent demonstrates no reasonable potential to exceed the effluent limitations in Section 1.2.2 of this permit.

**1.4 REPORTING**

For a discharge equal to or greater than 10,000 gallons, monitoring results shall be recorded on a Discharge Monitoring Report (DMR) and submitted no later than the 14th day of the month following the month that each sampling occurs. Reporting shall begin when the discharge starts. Reporting shall be done on the electronic form included with the written authorization or on the form located at the website address provided below. The reports shall be emailed AND signed copies of the monitoring results and all other reports required herein shall be submitted to the Department office at the following address:

**PERMIT NO. 2009DB0004**

Alaska Department of Environmental Conservation  
Division of Water  
Compliance Section  
555 Cordova Street  
Anchorage, Alaska 99501  
Toll free 1-877-569-4114 (outside Anchorage service area)  
In Anchorage service area 907-269-4114  
Fax (907) 269-4604  
Email: [dec-wqreporting@alaska.gov](mailto:dec-wqreporting@alaska.gov)  
<http://www.dec.state.ak.us/water/Compliance/index.htm>

A false statement knowingly made by the permittee, the operator, or other employee, including a contractor, on any such report may result in the imposition of criminal penalties as provided for under AS 46.03.790.

**1.5 RECORDS RETENTION**

All records and information resulting from the monitoring activities required by this permit, including all records of analyses performed, calibration and maintenance of instrumentation, and recordings from continuous monitoring instrumentation shall be retained in Alaska for three years for observation by the Department. Upon request from the Department, the permittee shall submit certified copies of such records.

**1.6 CHANGE IN DISCHARGE**

A discharge authorized herein shall comply with the terms and conditions of this permit. The discharge of any pollutant or toxic material more frequently than specified, or at a concentration or limit not authorized, shall constitute noncompliance with the permit. Any anticipated construction changes, flow increases, or process modifications which will result in new, different, or increased discharge of pollutants and will cause a violation of this permit's limitations are not allowed under this permit and must be reported by submission of an individual waste discharge permit application or a revision of the Notice of Intent. Physical changes to the treatment process may be subject to plan review.

**1.7 ACCIDENTAL DISCHARGES**

The permittee shall provide protection from accidental discharges not in compliance with the terms and conditions of this permit. Facilities to prevent such discharges shall be maintained in good working condition at all times.



**1.8 NONCOMPLIANCE NOTIFICATION**

- 1.8.1 If, for any reason, the permittee does not comply with or will be unable to comply with any term or condition specified in this permit, the permittee shall report the noncompliance to the Department within 72 hours of becoming aware of such noncompliance. This report shall be by telephone, fax, email, or in the absence of these avenues, by mail to the address information provided in Section 1.4.
- 1.8.2 A written follow-up report shall be sent to the Department within seven (7) days of the noncompliance event. The written report shall contain, but is not limited to:
  - 1.8.2.1 Times and dates on which the event occurred, and if not corrected, the anticipated time the noncompliance is expected to continue;
  - 1.8.2.2 A detailed description of the event, including quantity and type of materials causing the noncompliance;
  - 1.8.2.3 Details of any actual or potential impact on the receiving environment or public health;
  - 1.8.2.4 Details of actions taken or to be taken to correct the cause(s) of the event and to remedy any damage that result from the event.
  - 1.8.2.5 A permittee may use the ADEC non-compliance notification form to provide the required information of this section. Go to the website address provided in Section 1.4 or send a request to the email address provided in Section 1.4.

**1.9 RESTRICTION OF PERMIT USE**

The department will require a person with a general permit authorization to obtain an individual permit if the department determines that the discharge does not meet the requirements of this permit, the discharge contributes to pollution, there is a change in technology, or the environment or public health are not protected.

**1.10 TRANSFER OF OWNERSHIP**

In the event of any change in control or ownership of the permitted facility, the permittee shall notify the succeeding owner or controller of the existence of this permit and the authorization by letter or by using the Change in Ownership Form. A copy of the letter or form shall be forwarded to the Department at the address listed in Section 1.1. The original permittee remains responsible for permit compliance unless and until the succeeding owner or controller agrees in writing to assume such responsibility and the Department approves assignment of the permit. The Department will not unreasonably withhold such approval.

## **2 GENERAL REQUIREMENTS**

### **2.1 ACCESS AND INSPECTION**

The permittee shall allow the department access to the permitted facilities at reasonable times to conduct scheduled or unscheduled inspections or tests to determine compliance with this permit, the terms of the authorization to operate under this permit, State laws, and regulations.

### **2.2 INFORMATION ACCESS**

Except where protected from disclosure by applicable state or federal law, all records and reports submitted in accordance with the terms and conditions of this permit shall be available for public inspection at the appropriate State of Alaska Department of Environmental Conservation office.

### **2.3 CIVIL AND CRIMINAL LIABILITY**

Nothing in this permit shall relieve the permittee from any potential civil or criminal liability for noncompliance with this permit, their authorization to operate, or applicable laws and regulations.

### **2.4 AVAILABILITY**

The permittee shall post or maintain a copy of this permit and their authorization available to the public at the discharge facility.

### **2.5 ADVERSE IMPACT**

The permittee shall take all necessary means to minimize any adverse impacts to the receiving waters or lands resulting from noncompliance with any limitation or condition specified in this permit, including additional monitoring needed to determine the nature and impact of the non-complying activity. The permittee shall clean up and restore all areas adversely impacted by the non-complying activity.

### **2.6 CULTURAL OR PALEONTOLOGICAL RESOURCES**

If cultural or paleontological resources are discovered as a result of this discharge activity, work which would disturb such resources is to be stopped, and the State Historic Preservation Office, Division of Parks and Outdoor Recreation, Department of Natural Resources (907) 762-2622, is to be notified immediately.

### **2.7 OTHER LEGAL OBLIGATIONS**

This permit does not relieve the permittee from the duty to obtain any other necessary permits or approvals from the Department or other local, state, or federal agencies, and to comply with the requirements contained in any such permits. All activity conducted and all plan approvals implemented by the permittee pursuant to

the terms of this permit shall comply with all applicable local, state, and federal laws and regulations.

## **2.8 POLLUTION PREVENTION**

In order to prevent and minimize present and future pollution, when making management decisions that affect waste generation, the permittee shall consider the following order of priority options as outlined in AS 46.06.021:

- Wastewater source reduction;
- Wastewater recycling;
- Wastewater treatment; and
- Wastewater discharge to the environment.



THE STATE  
of **ALASKA**  
GOVERNOR SEAN PARNELL

Department of Environmental  
Conservation

DIVISION OF WATER  
Wastewater Discharge Authorization Program

555 Cordova Street  
Anchorage, Alaska 99501-2617  
Main: 907.269.6285  
fax: 907.334.2415  
[www.dec.alaska.gov/water/wwdp](http://www.dec.alaska.gov/water/wwdp)

August 31, 2012

DEC File No.: 475.48.001

Greg Jarrell  
Bristol Environmental Remediation Services, LLC  
111 W. 16th Avenue, Third Floor  
Anchorage, AK 99501

Re: **Authorization 2009DB0004-0216: Bristol Environmental Remediation Services, LLC-  
Northeast Cape HTRW Remedial Actions**

Dear Permittee:

The Alaska Department of Environmental Conservation (DEC) has completed its review of your 2009DB0004 Contained Water Notice of Intent (NOI) for the Northeast Cape HTRW Remedial Actions and is issuing authorization number 2009DB0004-0216 for this project. The discharge from this project is authorized in accordance with the terms of the general permit and any site specific requirements in this authorization. An electronic copy of the Contained Water general permit will be attached to the PDF portfolio which includes this authorization letter which is posted to the DEC water permit search.

The authorization effective date is August 31, 2012.

The authorization to discharge expires at midnight on August 30, 2013.

The authorized discharge location is to a gravel pad upland of a vegetated area as described in the NOI.

The following site specific conditions apply:

- 1) Before water discharge, the permittee must collect contained water samples for TAH and TAqH. If the analytical results exceed the effluent limits established by the permit, the water must be treated to meet the requirements of the permit and retested prior to discharge.
- 2) At startup, a visual check for petroleum sheen is required. If an oil sheen is observed corrective action must be taken to remove the hydrocarbon contamination prior to discharge.
- 3) Visual checks for sheen in the effluent must be recorded daily, and daily estimates of flow must be taken to accurately estimate the total wastewater discharged monthly and for the total project.

- 4) Monitoring for the following parameters are waived by this authorization: pH, turbidity, settleable solids, and total chlorine.


A copy of the General Permit 2009DB0004 and this authorization must be kept at the project site. This authorization does not relieve the permittee from other local, state, or federal government permitting requirements.

The Discharge Monitoring Report can be found and completed on the following website, <http://www.dec.alaska.gov/water/Compliance/permittee.html>. Once the DMR is completed it shall be submitted to the following address:

Department of Environmental Conservation  
Division of Water  
Compliance and Enforcement Program  
555 Cordova Street  
Anchorage, Alaska 99501  
Telephone Nationwide (877) 569-4114  
In Anchorage Area/International (907) 269-4114  
Fax (907) 269-4114  
Email: [dec-wqreporting@alaska.gov](mailto:dec-wqreporting@alaska.gov)

If you have any questions concerning this authorization, please contact Jake Greuey at (907) 269-8117 or [Jake.Greuey@alaska.gov](mailto:Jake.Greuey@alaska.gov).

Sincerely,



James Rypkema  
Section Manager, Storm Water and Wetlands



Department of Environmental Conservation

# Water Online Application System

[State of Alaska](#) > [DEC](#) > [Online Services](#) > [Online Permitting Application](#)**Admin Pages:**[Home](#)[Activate / Deactivate Permits](#)[O2D Administrator](#)

This page shows the current status of the permit you selected to view. On this page you can view and update or change the status. To change the status, just select another option from the dropdown list, and click the 'Set ... Status' button next to the list. This will update the permit to the state you have selected in that dropdown list.

|                    |                                         |                       |                       |
|--------------------|-----------------------------------------|-----------------------|-----------------------|
| <b>Created By:</b> | DEREK TANNAHILL on 8/28/2012 2:12:35 PM | <b>Last Modified:</b> | 8/29/2012 10:20:29 AM |
|--------------------|-----------------------------------------|-----------------------|-----------------------|

| Status     | Details                                          | Options                             | Change Status                                     |
|------------|--------------------------------------------------|-------------------------------------|---------------------------------------------------|
| Signed     | Administratively signed on 8/29/2012 10:20:29 AM | <input type="text" value="Signed"/> | <input type="button" value="Set Signed Status"/>  |
| Paid       | Paid on 8/28/2012 2:35:43 PM                     | <input type="text" value="Paid"/>   | <input type="button" value="Set Payment Status"/> |
| Fee Amount | \$350.00                                         |                                     | <input type="button" value="Void"/>               |

## Application Data (Completed)

|                    |                 |                  |                                      |                     |                        |
|--------------------|-----------------|------------------|--------------------------------------|---------------------|------------------------|
| <b>Tracking #:</b> | 2009DB0004-0216 | <b>Facility:</b> | Northeast Cape HTRW Remedial Actions | <b>Permit Type:</b> | Contained Water Permit |
|--------------------|-----------------|------------------|--------------------------------------|---------------------|------------------------|

| <a href="#">Project Information</a> | Details                              |
|-------------------------------------|--------------------------------------|
| Project Name                        | Northeast Cape HTRW Remedial Actions |
| On-site Address Line 1              | Main Operations Complex, Site 28     |
| On-site Address Line 2              |                                      |
| Nearest City                        | Savoonga                             |
| State                               | AK                                   |
| Nearest Zip Code                    | 99769                                |
| Country                             | USA                                  |
| On-site Phone                       | 8773700628                           |
| On-site Fax                         |                                      |
| On-site Email                       |                                      |
| Description of project              |                                      |
| NAICS Code                          | I do not know                        |


| <a href="#">Contacts</a> | Details                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
|--------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|--------------|-------|---------------------|---------------|-------------------------------------------------|----------|---------------------------------|-------|-----------|--------|----|------|-------|----------|-----|--------|------------|-------|--|------|--|--------|--|
| On-Site Contact          | <table><tr><td>Name:</td><td>Chuck Croley</td></tr><tr><td>Title</td><td>Site Superintendent</td></tr><tr><td>Organization:</td><td>Bristol Environmental Remediation Services, LLC</td></tr><tr><td>Address:</td><td>111 W. 16th Avenue, Third Floor</td></tr><tr><td>City:</td><td>Anchorage</td></tr><tr><td>State:</td><td>AK</td></tr><tr><td>Zip:</td><td>99501</td></tr><tr><td>Country:</td><td>USA</td></tr><tr><td>Phone:</td><td>9075630013</td></tr><tr><td>Cell:</td><td></td></tr><tr><td>Fax:</td><td></td></tr><tr><td>Email:</td><td></td></tr></table> | Name: | Chuck Croley | Title | Site Superintendent | Organization: | Bristol Environmental Remediation Services, LLC | Address: | 111 W. 16th Avenue, Third Floor | City: | Anchorage | State: | AK | Zip: | 99501 | Country: | USA | Phone: | 9075630013 | Cell: |  | Fax: |  | Email: |  |
| Name:                    | Chuck Croley                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| Title                    | Site Superintendent                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| Organization:            | Bristol Environmental Remediation Services, LLC                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| Address:                 | 111 W. 16th Avenue, Third Floor                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| City:                    | Anchorage                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| State:                   | AK                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| Zip:                     | 99501                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| Country:                 | USA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| Phone:                   | 9075630013                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| Cell:                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| Fax:                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |
| Email:                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |       |              |       |                     |               |                                                 |          |                                 |       |           |        |    |      |       |          |     |        |            |       |  |      |  |        |  |

|                                   |               |                                                 |
|-----------------------------------|---------------|-------------------------------------------------|
| <b>Applicant, Billing Contact</b> | Website:      |                                                 |
|                                   | Name:         | Greg Jarrell                                    |
|                                   | Title:        | Project Manager                                 |
|                                   | Organization: | Bristol Environmental Remediation Services, LLC |
|                                   | Address:      | 111 W. 16th Avenue, Third Floor                 |
|                                   | City:         | Anchorage                                       |
|                                   | State:        | AK                                              |
|                                   | Zip:          | 99501                                           |
|                                   | Country:      | USA                                             |
|                                   | Phone:        | 9075630013                                      |
|                                   | Cell:         |                                                 |
|                                   | Fax:          |                                                 |
|                                   | Email:        |                                                 |
| <b>Responsible Party</b>          | Website:      |                                                 |
|                                   | Name:         | Carey Cossaboom                                 |
|                                   | Title:        | Project Manager                                 |
|                                   | Organization: | US Army Engineer District, Alaska               |
|                                   | Address:      | P.O. Box 6898                                   |
|                                   | City:         | JBER                                            |
|                                   | State:        | AK                                              |
|                                   | Zip:          | 99506                                           |
|                                   | Country:      | USA                                             |
|                                   | Phone:        | 9077538689                                      |
|                                   | Cell:         |                                                 |
|                                   | Fax:          |                                                 |
|                                   | Email:        |                                                 |
|                                   | Website:      |                                                 |

| <b>Discharge Information</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | <b>Details</b> |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|
| Is this a discharge of hydrostatic test water?                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | No             |
| Does the water contain chlorine or other toxic substances?                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | No             |
| End of pipe latitude (1) Converter                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                |
| End of pipe longitude (1)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                |
| Additional end of pipe latitudes and longitudes                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                |
| Mapping Technique                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | GPS Unit       |
| <b>Description of Wastewater Treatment Plan</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                |
| <p>The water processing site will consist of a Geotube placed atop an impermeable liner. The Geotube will contain the sediment while allowing water to pass through the pore spaces. The wastewater will be captured by the liner and directed toward a primary water impoundment. Water samples will be collected from the primary water impoundment and analyzed at a laboratory for all COCs. Water from the primary impoundment will be treated through a granular activated carbon filtering system and discharged into a secondary impoundment. Wastewater samples will be collected from the secondary impoundment and analyzed at a laboratory for all COCs. Water will remain in the secondary impoundment until sample results confirm that all contaminant concentrations are below discharge criteria presented in the State of Alaska Wastewater General Permit 2009DB0004. If results indicate concentrations below discharge criteria, then the treated water will be discharged to the ground.</p> |                |
| Maximum anticipated discharge flow rate (gallons per day - GPD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                |
| Average anticipated discharge flow rate (gallons per day - GPD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                |
| Total anticipated discharge (gallons)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                |
| Discharge velocity at end of pipe (feet per second - FPS)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                |
| Anticipated start date                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | 09/03/2012     |
| Anticipated completion date                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | 10/05/2012     |

| <b>Receiving Area Information</b> | <b>Details</b>        |
|-----------------------------------|-----------------------|
| Receiving Area Name               | Water Processing Area |
| Receiving Area Type               | Unvegetated Area      |

|                                                                             |               |
|-----------------------------------------------------------------------------|---------------|
| <b>Description of receiving area</b>                                        |               |
| Gravel pad upland of drainage area.                                         |               |
| <b>Supply for aquaculture</b>                                               | No            |
| <b>Supply for industrial use</b>                                            | No            |
| <b>Primary contact recreation</b>                                           | I do not know |
| <b>Secondary contact recreation</b>                                         | I do not know |
| <b>Catalogued anadromous spawning area</b>                                  | I do not know |
| <b>Harvesting for consumption of raw mollusks or other raw aquatic life</b> | No            |

|                                                                                                                           |                                                                                   |
|---------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|
| <a href="#">Attachments</a>                                                                                               | <b><i>Title (Type), Description</i></b>                                           |
|  <a href="#">FIG10-SITE28-JULY12.pdf</a> | <b>PROPOSED PHASE 1 SEDIMENT REMOVAL AREAS<br/>(Project Description Material)</b> |

| Creator  | Date             | Comment                                                                     |                      |                        |
|----------|------------------|-----------------------------------------------------------------------------|----------------------|------------------------|
| jjgreuey | 08/29/2012 10:19 | Received e-mailed signature page on 8/28/12 from Greg Jarrell. Admin signed | <a href="#">Edit</a> | <a href="#">Delete</a> |

[Add Comment](#)[Home](#)[Home](#)[Online Services Page](#)

[State of Alaska](#) [myAlaska](#) [DEC Staff Directory](#) [Webmaster](#) [Commissioner's Office](#) [Divisions/Contacts](#) [Press Releases](#) [Public Notices](#) [Regulations](#)





# United States Department of the Interior

FISH AND WILDLIFE SERVICE  
Anchorage Fish and Wildlife Field Office  
605 West 4<sup>th</sup> Avenue, Room G-61  
Anchorage, Alaska 99501-2249



in reply refer to AFWFO

May 13, 2009

Susan Luetters  
Bristol Environmental & Engineering Services Corporation  
111 W 16th Ave., Third Floor  
Anchorage, Alaska 99501

Re: St. Lawrence Island NE Cape Site USACE Dump Cleanup (*Consultation number 2009-0093*)

Dear Ms. Luetters,

On April 14, 2009, we received your email that Bristol Environmental & Engineering Services Corporation is working with the U.S. Army Corps of Engineers relative to a former military installation and White Alice Site that is in the process of being remediated towards closure. This site is located on the northeast corner of St. Lawrence Island. The Cargo Beach Road Landfill is an unpermitted landfill that was used as the installation's main solid waste disposal area from 1965 until closure in 1974. Bristol Environmental & Engineering Services Corporation is currently preparing the storm water pollution prevention plan relative to the removal of drums within an area that is the former dump site for the facility. Bristol Environmental & Engineering Services Corporation is scoped to remove 75 tons of contaminated soil with an option of another 150 tons of contaminated soil if needed. There will be no field screening or soil sampling and an in-situ chemical oxidation process will be used to remediate petroleum hydrocarbons in groundwater and soil at the former Main Operations Complex. Bristol Environmental & Engineering Services Corporation will remove drums filled with liquid up to 2500 gallons and the whole site will be capped with local material from a nearby and existing borrow area.

On May 11, 2009, I spoke with Chris Floyd from the Army Corps of Engineers. Apparently this former dump site was used to dispose of containers filled with various unknown liquids and when the military was done using the site, the dump site was simply covered with a large mound of dirt. Currently, contaminants, namely petroleum hydrocarbons, are leaking out of the sides of this mounded area and this project is to remedy that situation, remove drums, and re-cap the site more effectively.

As stated in the information you provided on April 14, 2009, drums containing liquids will be transported to a drum-processing area, to be established along Cargo Beach Road immediately northeast of the site. Contaminated soil will be placed in lined intermodal shipping containers for off-island disposal. Wastewater will be cleaned and disposed of on-site. From your email on April 23, 2009, with respect to the potential for migratory ground nesting birds, the crew will evaluate the site prior to beginning work. However, consultation by you with a Bristol employee that has been involved with the project in the past indicated that there is a high fox population on that end of the island which makes the likelihood of ground nesting birds rather low.

As we discussed on April 21, 2009, yellow-billed loons (*Gavia adamsii*, listed as a candidate species in 2009) nest on St. Lawrence Island. However, they are less than likely to nest in the action area because the site is disturbed and lacking vegetation in some places. In addition, the

Ms. Susan Luetters

fox population is reported to be high in the action area and the crew will look for migratory bird nests prior to beginning work.

Spectacled eiders (*Somateria fischeri*, listed as threatened in 1993) may stage for migration off the northern coast of the action area from July 15 – October 1. This work is proposed for Summer 2009 and thus spectacled eiders may be present in the vicinity during the action. However, wastewater will be cleaned on-site without an outfall and wastes will be transferred to appropriate containers for storage and off-island disposal.

As a result, we believe the probability that this action will result in the taking of listed species is discountable. As a result, the Service concurs with your determination that the proposed action is not likely to adversely affect listed species or adversely modify critical habitat. Preparation of a biological assessment or further consultation under section 7 of the ESA is not necessary at this time. In view of this, requirements of section 7 have been satisfied. However, obligations under the ESA must be reconsidered if new information reveals project impacts that may affect listed species or critical habitat in a manner not previously considered, if this action is subsequently modified in a manner which was not considered in this assessment, or if a new species is listed or critical habitat is determined that may be affected by the identified action.

This letter relates only to federally listed or proposed species, and/or designated or proposed critical habitat, under our jurisdiction; namely, the Aleutian shield fern (*Polystichum aleuticum*, listed as endangered in 1988), spectacled eider (*Somateria fischeri*, listed as threatened in 1993), North American breeding Steller's eider (*Polysticta stelleri*, listed as threatened in 1997), the southwest distinct population segment of northern sea otter (*Enhydra lutris kenyoni*, listed as threatened in 2005), short-tailed albatross (*Phoebastria albatrus*, listed as endangered in 2000), polar bear (*Ursus maritimus*, listed as threatened in 2008), Kittlitz's murrelet (*Brachyramphus brevirostris*, listed as a candidate species in 2005), and yellow-billed loon (*Gavia adamsii*, listed as a candidate species in 2009). This letter does not address species under the jurisdiction of the National Marine Fisheries Service, or other legislation or responsibilities under the Fish and Wildlife Coordination Act, Clean Water Act, National Environmental Policy Act, Marine Mammal Protection Act, Migratory Bird Treaty Act, or Bald and Golden Eagle Protection Act.

Thank you for your cooperation in meeting our joint responsibilities under section 7 of the ESA. If you have any questions, please contact me at (907) 271-3063 and refer to consultation number 2009-0093.

Sincerely,

A handwritten signature in cursive script that reads "Tim Langer".

Tim Langer, Ph.D.  
Endangered Species Biologist

**From:** [Klein, Kimberly](#)  
**To:** [Luetters, Susan](#)  
**Cc:** [Jarrell, Greg](#); [James, Russell](#); [Floyd, Christopher B POA](#)  
**Subject:** Re: FW: 2010 and 2011 Project Information - NE Cape, St. Lawrence Island  
**Date:** Tuesday, March 12, 2013 10:28:01 AM  
**Attachments:** [image001.png](#)  
[image002.png](#)

---

Thank you Susan, for sending the information. I have sent the project info to our contaminants specialist and our Formerly-Used Defense Site guy to see if they have any additional questions/concerns. I will get back to you as soon as I can, but no longer than 30 days. Thanks!

Kimberly Klein  
Endangered Species Biologist  
Anchorage Field Office  
U.S. Fish and Wildlife Service  
(907) 271-2066  
[Kimberly\\_Klein@fws.gov](mailto:Kimberly_Klein@fws.gov)

On Mon, Mar 11, 2013 at 5:08 PM, Luetters, Susan <[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)> wrote:

Hi Kim,

Bristol Environmental Remediation Services (BERS) will be heading out to North East Cape again this year. We are anticipating arrival on Island in mid-June. We just wanted to touch base with USFWS to make sure that we were all still good with USFWS T&E species covered under the ESA.

Included as attachments are the 2013 project description and the 2013 version of the questions that we have been answering for the last couple of years.

Please let me know if you require any additional information.

**Susan Luetters**  
Senior Environmental Scientist  
Bristol Engineering Services Corporation  
Phone : (907) 563-0013

---

**From:** [Kimberly\\_Klein@fws.gov](mailto:Kimberly_Klein@fws.gov) [mailto:[Kimberly\\_Klein@fws.gov](mailto:Kimberly_Klein@fws.gov)]  
**Sent:** Monday, April 23, 2012 4:56 PM  
**To:** Luetters, Susan  
**Cc:** Floyd, Christopher B POA; Welker, Molly  
**Subject:** RE: 2010 and 2011 Project Information - NE Cape, St. Lawrence Island

Susan, Christopher, and Molly,  
Thank you for sending the project description and figures for the proposed 2012 cleanup activities at the St. Lawrence Island Northeast Cape Site for potential impacts to threatened and endangered species. We reviewed and evaluated the project for new information following the activities of 2010. Based on this information, we have determined that the project has not substantially changed from that evaluated in 2009-2011, and as such, it will not be necessary to reinitiate consultation with the US Fish and Wildlife Service pursuant to Section 7 of the Endangered Species Act for this year's (2012) activities. The determination and concurrence statement issued May 13, 2009 will remain in effect and applicable to the cleanup activities of 2012.

This letter relates only to federally listed or proposed species, and/or designated or proposed critical habitat, under our jurisdiction. This letter does not address species under the jurisdiction of the National Marine Fisheries Service, or other legislation or responsibilities under the Fish and Wildlife Coordination Act, Clean Water Act, National Environmental Policy Act, Marine Mammal Protection Act, Migratory Bird Treaty Act, or Bald and Golden Eagle Protection Act. Please send us and available monitoring and reporting documents or updated permits when these are available, and let us know if you have any questions or concerns. Thank you.

Kimberly Klein  
Endangered Species Biologist  
USFWS/AFWFO  
605 W. 4th Ave. Room G-61  
Anchorage, AK 99501  
(907) 271-2066

▼ "Luetters, Susan" <[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)>

"Luetters, Susan"  
<[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)>

04/13/2012 05:17 PM

<[Kimberly\\_Klein@fws.gov](mailto:Kimberly_Klein@fws.gov)>  
To  
"Welker, Molly" <[mwelker@bristol-companies.com](mailto:mwelker@bristol-companies.com)>, "Floyd, Christopher B  
POA"  
<[Christopher.B.Floyd@usace.army.mil](mailto:Christopher.B.Floyd@usace.army.mil)>  
RE: 2010 and 2011 Project Information  
Subject- NE Cape, St. Lawrence Island

Hi Kim,

Bristol Environmental Remediation Services (BERS) will be heading out to North East Cape again this year. We are anticipating arrival on Island in June. We just wanted to touch base with USFWS to make sure that we were all still good with USFWS. Included as attachments is the 2012 project description and the 2012 version of the questions that we have been answering for the last couple of years.

Please let me know if you require any additional information.

**Susan Luetters**

Senior Environmental Scientist  
Bristol Environmental Remediation Services, LLC  
111 W. 16th Avenue, Third Floor  
Anchorage, AK 99501-5109  
Phone : (907) 563-0013  
Direct : (907) 743-9316  
FAX : (907) 563-6713  
[sluetters@bristol-companies.com](mailto:sluetters@bristol-companies.com)  
<http://www.bristol-companies.com/>

**From:** [Kimberly\\_Klein@fws.gov](mailto:Kimberly_Klein@fws.gov) [[mailto:Kimberly\\_Klein@fws.gov](mailto:Kimberly_Klein@fws.gov)]

**Sent:** Wednesday, June 01, 2011 10:10 PM

**To:** Welker, Molly

**Cc:** Luetters, Susan

**Subject:** Re: 2010 and 2011 Project Information - NE Cape, St. Lawrence Island

S

CONFIDENTIAL NOTICE: This document is for the sole purpose of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure, or distribution is prohibited. If you are not the intended recipient, please contact the sender and destroy all copies of the original document.

# STATE OF ALASKA

## DEPARTMENT OF NATURAL RESOURCES

DIVISION OF PARKS AND OUTDOOR RECREATION

OFFICE OF HISTORY AND ARCHAEOLOGY

SARAH PALIN, GOVERNOR

550 W. 7TH AVENUE, SUITE 1310  
ANCHORAGE, ALASKA 99501-3565  
PHONE: (907) 269-8721  
FAX: (907) 269-8908

July 2, 2009

File No.: 3130-1R COE/Environmental  
3330-6N XSL-060

SUBJECT: Cleanup operations at Northeast Cape, Saint Lawrence Island  
FUDS program

Guy R. McConnell  
Chief, Environmental Resources Section  
U. S. Army Corps of Engineers, Alaska District  
P. O. Box 6898  
Anchorage, AK 99506-0898

Dear Mr. McConnell:

The Alaska State Historic Preservation Office received your correspondence on May 29, 2009 and has reviewed your proposed cleanup operations under Section 106 of the National Historic Preservation Act. As mentioned in your letter, Alaska Heritage Resources Survey (AHRs) site, Northeast Cape AC & W and WACS (XSL-060) is within the area of potential effect. Demolition of XSL-060 has already been mitigated however, through implementation of a memorandum of agreement between the Corps and SHPO (signed in 1999). We concur with your finding therefore, that no historic properties will be adversely affected by this project.

Please contact Stefanie Ludwig at 269-8720 if you have any questions or if we can be of further assistance.

Sincerely,



Judith E. Bittner  
State Historic Preservation Officer

JEB:sl

## **APPENDIX G**

Polymer MSDS and Chemical Information

**James, Russell**

---

**From:** Barnhill, Eric  
**Sent:** Thursday, April 25, 2013 8:22 AM  
**To:** Welker, Molly; Jarrell, Greg; Croley, Charles; James, Russell  
**Subject:** FW: HydroMizer

Attached is the description of the results encountered during the flocculant test on the Site 28 sediment samples, via Spinpro.

The Spinpro Contact is Allan Cameron. His contact information is:

Email: [allan.cameron@spinpro-us.com](mailto:allan.cameron@spinpro-us.com)

Phone: 503-799-0749

**Eric Barnhill**

Environmental Scientist

Bristol Environmental Remediation Services, LLC

Phone : (907) 563-0013

---

**From:** Allan Cameron [<mailto:allan.cameron@spinpro-us.com>]  
**Sent:** Wednesday, April 24, 2013 3:13 PM  
**To:** Barnhill, Eric  
**Subject:** FW: HydroMizer

---

**From:** Allan Cameron [<mailto:allan.cameron@spinpro-us.com>]  
**Sent:** Monday, April 15, 2013 11:11 AM  
**To:** 'Barnhill, Eric'  
**Cc:** 'chuckcrochet@pactecinc.com'; [brendac@spinpro-us.com](mailto:brendac@spinpro-us.com); [kristy.waddell@spinpro-us.com](mailto:kristy.waddell@spinpro-us.com)  
**Subject:** RE: HydroMizer

Eric,

The sample received from Alaska was 31.88% solids and contained a high amount of organics (very black and oily smell). The in situ solids were diluted to 10.22% (SG 1.08). Treatment of choice was "SPINPRO 410" at 20lbs/Bone Dry Ton. This treatment gave clear filtrate and cake solids of 43.6%.

Need FOB for quote Chuck Crochet advises he has a container going up could ship all items together. Once we decide quantity of polymer we will quote pump, make up system, polymer and shipping

Hope this helps,

Thanks/Allan



---

**From:** Barnhill, Eric [<mailto:ebarnhill@bristol-companies.com>]  
**Sent:** Friday, March 29, 2013 1:46 PM  
**To:** Chuck Crochet; [allan.cameron@spinpro-us.com](mailto:allan.cameron@spinpro-us.com)  
**Cc:** Croley, Charles; James, Russell; Jarrell, Greg  
**Subject:** RE: HydroMizer

Chuck,

A package containing three Nalgene jars of sediment from the Northeast Cape Site 28 Removal Project was sent to the Virginia address referenced below. The FedEx tracking number is 7994 0454 4644.

The following information regarding the Northeast Cape St. Lawrence Island, site 28 project is applicable to the sediment as it was in situ and after pumping occurred. The Percent solid results (attached spreadsheet) come from probing samples that occurred in the summer of 2012. The soil description came from sediment from one of our intermediate holding areas (sumps) in the line of pumps that carried the sediment to the geotextile tubes. And the contaminants are from analysis performed on the sediment in the area where dredging occurred.

#### **Sediment Description**

Wet loose organic silt, 10% wet dark brown organic clay with peat

#### **% Solids**

The average % solids from the probe points collected in summer 2012 is 28.8% (Attached spreadsheet has the individual percent solids by sample)

#### **Contaminants**

The contaminants found to be present throughout the Site 28 drainage basin in previous investigations were: DRO, RRO, toluene, ethylbenzene, total xylenes, PAHs, PCBs, arsenic, cadmium, lead and selenium

I've included Mr. Cameron in this email at the email address in the correspondence below. Please forward to him if there is a better address to reach him.

Let me know if you would like additional information.

#### **Eric Barnhill**

Environmental Scientist  
Bristol Environmental Remediation Services, LLC  
111 W. 16th Avenue, Third Floor  
Anchorage, AK 99501-5109  
Phone : (907) 563-0013  
FAX : (907) 563-6713  
[ebarnhill@bristol-companies.com](mailto:ebarnhill@bristol-companies.com)  
<http://www.bristol-companies.com/>

#### **Eric Barnhill**

Environmental Scientist  
Bristol Environmental Remediation Services, LLC  
Phone : (907) 563-0013

---

**From:** Chuck Crochet [<mailto:chuckcrochet@pactecinc.com>]  
**Sent:** Wednesday, March 27, 2013 9:17 PM  
**To:** Barnhill, Eric; James, Russell

Cc: Croley, Charles; Jarrell, Greg

Subject: FW: HydroMizer

Gentlemen,

Due to the lack of response from the other polymer group, I have engaged Allan with SpinPro to receive a sample to confirm the mixture and feed rate of the polymer to water ratios. In addition, Allan has a tremendous amount of practical experience with the introduction of polymers to achieve an acceptable sludge output. He has also attached info on the delivery system. I would like to have a conference call on Thursday to introduce Allan and put Bristol in direct contact in order to close out this polymer issue.

Thanks,

**Chuck Crochet**, PacTec, Inc  
949-706-3694 | [www.pactecinc.com](http://www.pactecinc.com)

---

**From:** Allan Cameron [<mailto:allan.cameron@spinpro-us.com>]  
**Sent:** Wednesday, March 27, 2013 7:04 PM  
**To:** Chuck Crochet  
**Subject:** FW: HydroMizer

#### Sample Shipping

Chuck, please use the following address for shipping the samples and try to ship 3-5 gallons sludge. Please note the type of material and any expected pumping rates, etc.

SPINPRO - Paul/Allan

1624 Emerald Woods Dr.

Chesapeake, VA 23321

Contact: 503.799.0749

**Regards,**

**Allan B. Cameron**



Web: [www.spinpro-us.com](http://www.spinpro-us.com)

SPINPRO INC. | Chilliwack, BC

☎ (604) 847.3019 | 📠 (866) 347-6752 | Cell: 503.799.0749

✉ [allan.cameron@spinpro-us.com](mailto:allan.cameron@spinpro-us.com)

☎ International 011 + 1 + 604 + 847.3019



Skype: allan.cameron5



facebook: <https://www.facebook.com/SpinproDewateringProductsServices>

Canada  
46774 Woodspring Place  
Chilliwack, BC  
V2R-3W6

US  
4152 Meridian Street  
Suite 105 PMB 112  
Bellingham, WA 98226

\*\*\*CONFIDENTIALITY NOTICE\*\*\*

This communication (and any attachment) is confidential. It should only be read by the person(s) to whom it is addressed. If you have received this communication in error, please notify the sender by reply and delete this communication.

CONFIDENTIAL NOTICE: This document is for the sole purpose of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure, or distribution is prohibited. If you are not the intended recipient, please contact the sender and destroy all copies of the original document.

**From:** [Allan Cameron](#)  
**To:** [Barnhill, Eric](#)  
**Subject:** FW: HydroMizer  
**Date:** Wednesday, April 24, 2013 3:12:51 PM  
**Attachments:** [image001.jpg](#)  
[image002.gif](#)  
[image003.jpg](#)

---

---

**From:** Allan Cameron [mailto:[allan.cameron@spinpro-us.com](mailto:allan.cameron@spinpro-us.com)]  
**Sent:** Monday, April 15, 2013 11:11 AM  
**To:** 'Barnhill, Eric'  
**Cc:** 'chuckcrochet@pactecinc.com'; brendac@spinpro-us.com; kristy.waddell@spinpro-us.com  
**Subject:** RE: HydroMizer

Eric,

The sample received from Alaska was 31.88% solids and contained a high amount of organics (very black and oily smell). The in situ solids were diluted to 10.22% (SG 1.08). Treatment of choice was "SPINPRO 410" at 20lbs/Bone Dry Ton. This treatment gave clear filtrate and cake solids of 43.6%.

Need FOB for quote Chuck Crochet advises he has a container going up could ship all items together. Once we decide quantity of polymer we will quote pump, make up system, polymer and shipping

Hope this helps,

Thanks/Allan

---

**From:** Barnhill, Eric [mailto:[ebarnhill@bristol-companies.com](mailto:ebarnhill@bristol-companies.com)]  
**Sent:** Friday, March 29, 2013 1:46 PM  
**To:** Chuck Crochet; [allan.cameron@spinpro-us.com](mailto:allan.cameron@spinpro-us.com)  
**Cc:** Croley, Charles; James, Russell; Jarrell, Greg  
**Subject:** RE: HydroMizer

Chuck,

A package containing three Nalgene jars of sediment from the Northeast Cape Site 28 Removal Project was sent to the Virginia address referenced below. The FedEx tracking number is 7994 0454 4644.

The following information regarding the Northeast Cape St. Lawrence Island, site 28 project is applicable to the sediment as it was in situ and after pumping occurred. The Percent solid results (attached spreadsheet) come from probing samples that occurred in the summer of 2012. The soil description came from sediment from one of our

intermediate holding areas (sumps) in the line of pumps that carried the sediment to the geotextile tubes. And the contaminants are from analysis performed on the sediment in the area where dredging occurred.

### **Sediment Description**

Wet loose organic silt, 10% wet dark brown organic clay with peat

### **% Solids**

The average % solids from the probe points collected in summer 2012 is 28.8% (Attached spreadsheet has the individual percent solids by sample)

### **Contaminants**

The contaminants found to be present throughout the Site 28 drainage basin in previous investigations were: DRO, RRO, toluene, ethylbenzene, total xylenes, PAHs, PCBs, arsenic, cadmium, lead and selenium

I've included Mr. Cameron in this email at the email address in the correspondence below. Please forward to him if there is a better address to reach him.

Let me know if you would like additional information.

### **Eric Barnhill**

Environmental Scientist  
Bristol Environmental Remediation Services, LLC  
111 W. 16th Avenue, Third Floor  
Anchorage, AK 99501-5109  
Phone : (907) 563-0013  
FAX : (907) 563-6713  
[ebarnhill@bristol-companies.com](mailto:ebarnhill@bristol-companies.com)  
<http://www.bristol-companies.com/>

### **Eric Barnhill**

Environmental Scientist  
Bristol Environmental Remediation Services, LLC  
Phone : (907) 563-0013

---

**From:** Chuck Crochet [<mailto:chuckcrochet@pactecinc.com>]  
**Sent:** Wednesday, March 27, 2013 9:17 PM  
**To:** Barnhill, Eric; James, Russell  
**Cc:** Croley, Charles; Jarrell, Greg  
**Subject:** FW: HydroMizer

Gentlemen,

Due to the lack of response from the other polymer group, I have engaged Allan with SpinPro to receive a sample to confirm the mixture and feed rate of the polymer to water ratios. In addition, Allan has a tremendous amount of practical experience with the introduction of polymers to achieve an acceptable sludge output. He has also attached info on the delivery system. I would like to have a conference call on Thursday to introduce Allan and put Bristol in direct contact in order to close out this polymer issue.

Thanks,

**Chuck Crochet, PacTec, Inc**  
949-706-3694 | [www.pactecinc.com](http://www.pactecinc.com)

---

**From:** Allan Cameron [<mailto:allan.cameron@spinpro-us.com>]  
**Sent:** Wednesday, March 27, 2013 7:04 PM  
**To:** Chuck Crochet  
**Subject:** FW: HydroMizer

Sample Shipping

Chuck, please use the following address for shipping the samples and try to ship 3-5 gallons sludge. Please note the type of material and any expected pumping rates, etc.

SPINPRO - Paul/Allan

1624 Emerald Woods Dr.

Chesapeake, VA 23321

Contact: 503.799.0749

**Regards,**



**Allan B. Cameron**


**Description: Spinprologism**




Web: [www.spinpro-us.com](http://www.spinpro-us.com)

SPINPRO INC. | Chilliwack, BC

 (604) 847.3019 |  (866) 347-6752 | Cell: 503.799.0749

 [allan.cameron@spinpro-us.com](mailto:allan.cameron@spinpro-us.com)

 International 011 + 1 + 604 + 847.3019

 Skype: allan.cameron5

 facebook: <https://www.facebook.com/SpinproDewateringProductsServices>

Canada  
46774 Woodspring Place  
Chilliwack, BC  
V2R-3W6

US  
4152 Meridian Street  
Suite 105 PMB 112

Bellingham, WA 98226

\*\*\*CONFIDENTIALITY NOTICE\*\*\*

This communication (and any attachment) is confidential. It should only be read by the person(s) to whom it is addressed. If you have received this communication in error, please notify the sender by reply and delete this communication.

CONFIDENTIAL NOTICE: This document is for the sole purpose of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure, or distribution is prohibited. If you are not the intended recipient, please contact the sender and destroy all copies of the original document.



# Material Safety Data Sheet

## 1. CHEMICAL PRODUCT AND COMPANY IDENTIFICATION

**Product name:** Spinpro 410

**Synonyms:** None

**Supplier:** Spinpro  
4152 Meridian Street  
Suite 105 PMB 112  
Bellingham, WA 98226  
Phone: 206.497.1469  
Mobile: 503.799.0749  
Fax: 866.347.6752

**Contact Point:** 206-497-1469

**NFPA Rating:** Health: 2 Flammability: 1 Reactivity: 0  
**HMIS Classification:** Health: 2 Flammability: 1 Reactivity: 0

### EMERGENCY TELEPHONE:

**CHEMTREC: (800) 424-9300**

**Outside USA - 00 1 (703) 527-3887 collect calls accepted**

### EMERGENCY OVERVIEW:

**Colorless to white liquid emulsion with petroleum odor. May cause mild skin, eye, and respiratory tract irritation.**

## 2. COMPOSITION/INFORMATION ON INGREDIENTS

| Components/<br>CAS-No.   | Weight % | OSHA - PEL's      | ACGIH 2002 - TLV's |
|--------------------------|----------|-------------------|--------------------|
| Trade Secret Ingredients | 100%     | None Established. | None Established.  |

## 3. HAZARDS IDENTIFICATION

### Hazard Information:

May cause slight irritation of the eyes, skin, and respiratory tract.

### Eye Contact:

May cause slight eye irritation, redness, tearing, and/or blurred vision.

### Skin Contact:

May cause slight irritation on prolonged contact.

### Inhalation:

May cause mild respiratory irritation.



**Ingestion:**

May result in very slight nausea/intestinal discomfort such as diarrhea.

**Aggravated Medical Condition:**

None known.

## 4. FIRST AID MEASURES

**Eye Contact:**

Rinse immediately with plenty of running water (for 10 minutes). Seek medical attention if necessary.

**Skin Contact:**

Immediately wash thoroughly with soap and water, remove contaminated clothing and footwear. Wash clothing before reuse. Get medical attention if irritation should develop.

**Inhalation:**

If inhaled, remove to fresh air. If not breathing give artificial respiration, preferably mouth-to-mouth. If breathing is difficult give oxygen. Get medical attention.

**Ingestion:**

Do not induce vomiting. If vomiting should occur spontaneously, keep the airway clear. Get medical attention. Never give anything by mouth to an unconscious person.

**Notes to physician:**

Treat symptomatically.

## 5. FIRE-FIGHTING MEASURES

**Flash Point:**

> 93 °C / > 200 °F

**Method:**

PMCC

**Autoignition Temperature:**

No information available

**Flammable Limits in Air - Lower (%):**

No information available

**Flammable Limits in Air - Upper (%):**

No information available

**Suitable Extinguishing Media:**

Carbon dioxide, Dry chemical, Foam

**Fire Fighting Procedures:**

Standard procedure for chemical fires.

**Specific hazards during fire fighting:**

Slippery when wet. The product can form an explosive dust/air mixture. Burning may produce oxides of carbon or nitrogen.

**Special protective equipment for fire-fighters:**

Full protective clothing and approved self-contained breathing apparatus required for fire fighting personnel.

## 6. ACCIDENTAL RELEASE MEASURES

**Procedure for Cleaning/Absorption:**

Stop leaks. Clear spills immediately. Soak up small spills with inert absorbent material and place in a labeled waste container for disposal. Do not flush with water. Spills of solution are extremely slippery so all residue must be removed promptly.

**Personal Precautionary Measures:**

Wear adequate personal protective clothing and equipment.

**Environmental Precautions:**

Product should not be released into the environment.

## 7. HANDLING AND STORAGE

**Advice on safe handling:**

Use good industrial hygiene practices in handling this material

Avoid contact with eyes, skin and clothing

Do not inhale vapors

Do not take internally

Use only in well-ventilated areas

**Technical measures/Storage conditions:**

Keep container tightly closed when not in use and during transport

Product should be stored in temperatures from 50 - 95 °F.

## 8. EXPOSURE CONTROLS / PERSONAL PROTECTION

**Engineering Measures:**

Local exhaust ventilation as necessary to maintain exposures to within applicable limits. Please refer to the ACGIH document, "Industrial Ventilation, A Manual of Recommended Practices", most recent edition, for details.

**Respiratory Protection:**

When exposures exceed the PEL or TLV, use NIOSH/MSHA approved respirator in accordance with OSHA Respiratory Protection Requirements under 29 CFR 1910.134.

**Hand Protection:**

Appropriate chemical resistant gloves should be worn.

**Skin and body protection:**

Standard work clothing and work shoes.

**Eye Protection:**

Chemical goggles or a face shield if splashing hazard exists.

**Other Personal Protection Data:**

Eyewash fountains and safety showers must be easily accessible.

## 9. PHYSICAL AND CHEMICAL PROPERTIES

|                          |                          |
|--------------------------|--------------------------|
| <b>Physical State:</b>   | Liquid Emulsion          |
| <b>Color:</b>            | Colorless to white       |
| <b>Odor:</b>             | Petroleum                |
| <b>pH:</b>               | 3.8 (1% solution)        |
| <b>Specific Gravity:</b> | 1.03                     |
| <b>Density@ 20 °C:</b>   | No information available |

|                                                  |                                              |
|--------------------------------------------------|----------------------------------------------|
| <b>Bulk density:</b>                             | No information available                     |
| <b>Flash Point:</b><br><b>Method:</b>            | > 93 °C / > 200 °F<br>PMCC                   |
| <b>Autoignition Temperature:</b>                 | No information available                     |
| <b>Boiling point/Boiling range:</b>              | No information available                     |
| <b>Melting/Freezing Point:</b>                   | ~ -20 °C / ~ -4 °F                           |
| <b>Vapor pressure:</b>                           | No information available                     |
| <b>Vapor density:</b>                            | No information available                     |
| <b>% Volatile by Volume:</b>                     | No information available                     |
| <b>Evaporation rate:</b>                         | No information available                     |
| <b>Solubility in Water Description:</b>          | Dispersible, solubility limited by viscosity |
| <b>Solubility in Other Ingredients:</b>          | No information available                     |
| <b>Volatile organic compounds (VOC) content:</b> | No information available                     |
| <b>Viscosity, dynamic:</b>                       | No information available                     |
| <b>Viscosity, kinematic:</b>                     | No information available                     |
| <b>Molecular Weight:</b>                         | No information available                     |

## 10. STABILITY AND REACTIVITY

### **Chemical Stability:**

Stable under normal conditions of handling, use and transportation.

### **Conditions to Avoid:**

Avoid temperature extremes  
Avoid any source of ignition.

### **Materials to Avoid:**

Oxidizing agents may degrade polymer

### **Hazardous Decomposition Products:**

Oxides of carbon and nitrogen, AVOID extreme heat.

### **Hazardous Polymerization:**

Will not occur

### **Additional Guidelines:**

None.

## 11. TOXICOLOGICAL INFORMATION

**PRINCIPAL ROUTES OF EXPOSURE:** Skin, eyes and respiratory tract.

### **Ingestion:**

May result in very slight nausea/intestinal discomfort such as diarrhea.

**Skin Contact:**

May cause slight irritation on prolonged contact.

**Inhalation:**

May cause mild respiratory irritation.

**Eye Contact:**

May cause slight eye irritation, redness, tearing, and/or blurred vision.

**Carcinogenicity Status:**

This product does not contain any components in concentrations greater than or equal to 0.1% that are listed as known or suspected carcinogens by NTP, IARC, ACGIH, or OSHA.

**Acute Toxicity:**

**Acute Oral LD50 (mg/kg):** No information available

**Acute Dermal LD50 (mg/kg):** No information available

**Acute Inhalation LC50 (mg/l):** No information available

**Mutagenicity/Genotoxicity:**

No mutagenicity or genotoxicity studies have been carried out with this product.

**Eye Irritation:**

Irritating

**Other Information:**

Conclusions are drawn from sources other than direct testing.

## 12. ECOLOGICAL INFORMATION

Toxicity to Fish: LC50 = 85mg/L 96 hour (rainbow trout under static conditions in the presence of humic acid)  
LC50 = >400mg/L 96 hour (fathead minnow under static conditions in the presence of humic acid)

Toxicity to Invertebrates: LC50 = 620mg/L 48 hour (daphnia magna under static conditions in the presence of humic acid)

Toxicity to Algae: Not determined

Toxicity to Sewage Bacteria: Not determined

Activated Sludge Respiration Inhibition Test: Not determined

Biochemical Oxygen Demand (BOD): Not determined

Chemical Oxygen Demand (COD): Not determined

Total Oxygen Demand (TOD): Not determined

Biodegradability: Not determined

Bioaccumulation: Not determined

### 13. DISPOSAL CONSIDERATIONS

**Waste disposal methods:**

Dispose of product in an approved chemical waste landfill or incinerate in accordance with applicable Federal, state and local regulations.

**RCRA**

Is the unused product a RCRA hazardous waste if discarded? (Yes/No)      **No**  
If yes, the EPA Hazardous Waste Code is:                                      **N/A**

### 14. TRANSPORTATION INFORMATION

**DOT:**

**DOT Status:** Not Regulated  
DOT (bulk) Oil Statement: This product is considered to be an oil per the definitions in 49 CFR 130.2. If packed in a container with a capacity of 3,500 gallons or more, the Communication Requirements at 49 CFR 130.11 and the Response Plan Requirements at 49 CFR 130.31 and 130.33 apply to Domestic transportation by motor vehicles and rolling stock.  
  
Notification of releases to the National Response Center (NRC), 800-424-8802, may be necessary. In the Washington, DC metropolitan area, call 202-4-2675.

**ICAO/IATA**

**Status:** NOT REGULATED.

**IMDG:**

**Status:** NOT REGULATED.

**Flash Point:** > 93 °C / > 200 °F

### 15. REGULATORY INFORMATION

**International Inventories:****USA TSCA Inventory Status:**

All of the components of this product are listed on the US EPA TSCA Inventory, or exempt from listing.

**Australian Chemical Inventory:**

All of the components of this product are listed on the Australian Chemical Inventory.

**Canadian DSL:**

All of the components of this product are listed on the Canadian Domestic Substances List.

**Canadian NDSL:**

None of the components of this product are listed on the Canadian Non-Domestic Substances List.

**Chinese Chemical Inventory:**

All components of this product are listed on the Chinese Chemical Inventory.

**EINECS-No**

All of the components of this product are not listed on EINECS.

**European - ELINCS:**

All of the components of this product are not listed on ELINCS.

**Japanese Chemical Inventory:**

All of the components of this product are not listed on the JPENCS Inventory.

**Korean Chemical Inventory:**

All of the components of this product are found on the Korean Existing Chemical Substances List.

**Philippines Chemical Inventory:**

All of the components of this product are found on the Philippines Inventory.

**New Jersey Trade Secret Registry Number(s):**

N/A

**SARA Section 311/ 312 Hazard Class:**

This product is classified as a SARA ACUTE HEALTH HAZARD.

**Other Information:**

This product does not contain any ingredients subject to the reporting requirements of SARA Title III, Section 313 (40 CFR Part 372).

**CALIFORNIA PROP 65:** WARNING! This product may contain traces of a substance(s) known to the State of California to cause cancer.

## 16. OTHER INFORMATION

**Reference number:** 3237P

**Revision Date:** 2013-04-15

**Revision Number:** 1

**Additional Information:** None.

**Disclaimer:**

The information provided in this Safety Data Sheet is correct to the best of our knowledge, information and belief at the date of its publication. The information given is designed only as a guidance for safe handling, use, processing, storage, transportation, disposal and release and is not to be considered a warranty or quality specification. The information relates only to the specific material designated and may not be valid for such material used in combination with any other materials or in any process, unless specified in the text.

\*\*\*END OF MSDS\*\*\*

## **APPENDIX H**

### **Resumes and Training Certificates**

Eric Barnhill

Emily Conway

Chuck Croley

Tyler Ellingboe

Marty Hannah

Russell James

Greg Jarrell

Steve Johnson

Clark Roberts

Molly Welker

Lyndsey Kleppin

TestAmerica Lab Analysts



ERIC BARNHILL

Environmental Scientist

### Years Experience

Total: 10; Bristol: 4

### Areas of Expertise

Biology

Fisheries Research

Research Development

Remedial Investigation Sampling

Groundwater Sampling

### Training and Certifications

OSHA 30-hour Construction Safety and Health

HAZWOPER 40-hour Training

Hazardous Materials

Transportation Refresher IATA

AK Certified Erosion and Sediment Control Lead

Wetland Training Institute Wetland Delineation Certification Program

CPR and First Aid for Adults

Defensive Driving Training

Boating Safety

### Education

B.S., Biology, Eastern Washington University, 1999

Mr. Barnhill has used his environmental science capabilities for contaminated site projects since 2007. Project types include site assessments and groundwater monitoring investigations. Mr. Barnhill has an extensive background in fisheries science, including both the research and the development sides of numerous fisheries projects. Additionally, he has been responsible for developing contracts and research plans for fisheries research. His end goal has been support of continued sustainability of Alaska's fisheries resource and the areas in which they inhabit. Among his many attributes, he is proficient in public speaking.

### Project Experience

- ◆ **Environmental Scientist/Lead Environmental Sampler, Northeast Cape HTRW, USACE, Alaska District, St. Lawrence, Island, Alaska (07/2011 – 10/2011).** Sampling responsibilities included coordinating sampling efforts for several sites within the project area, soil sampling, water sampling and tar sampling and packing/shipping of sampling. The project consisted of removal and containerization of POL and PCB contaminated soil and removal of tar and tar-contaminated soil.
- ◆ **Environmental Scientist, Choggiung Limited Spill, Choggiung Limited, Dillingham, Alaska (10/2010).** Sampling responsibilities included excavating soil from beneath an above ground storage tank with a fuel leak; and taking several samples from the excavation to determine possible closure. The project consisted of direction of soil excavation and collection of analytical samples.
- ◆ **Environmental Scientist, Northeast Cape HTRW, USACE, St. Lawrence, Island, Alaska (07/2010 - 09/2010).** Sampling responsibilities included coordinating sampling efforts for several sites within the project area, soil sampling and water sampling and packing/shipping of sampling. The project consisted of a landfill cap and removal of POL and PCB contaminated soil.



- ◆ **Technical Lead, Site Inspections and Removal Response Actions at Former Army Air Field, Fort Sumner, New Mexico (02/2010).** Responsibilities included functioning as liaison between Bristol and the subcontractor performing sampling duties, MIS Sampling, tank removal and soil sampling beneath tanks and assisting Contractor Quality Control Manager (CQCSM) in daily paperwork duties.
- ◆ **Environmental Scientist, Soil Sampling, FAA, Selawik, Alaska (09/2009).** Responsibilities included taking samples in frozen soil, packing and shipping of samples, and swing tying. The project consisted of collecting confirmation samples of soil from underneath an aboveground storage tank (AST) where an overfill of two gallons of diesel fuel occurred years earlier.
- ◆ **Field Environmental Scientist, Data Collection Project, Fairbanks Environmental Services, Fort Wainwright Operating Unit 3, Alaska (04/2009).** Responsibilities included collecting well information and taking groundwater parameters for DRO, GRO, VOC, EDB, PAH, iron (II), lead, and sulfate analysis using low-flow groundwater sampling techniques.
- ◆ **Environmental Scientist, Well Inventory Project, U, Fort Richardson, Alaska (05/2009 - 09/2009).** Responsibilities included researching information on well locations, physically finding wells using Trimble GPS unit, and taking well field parameters, including well casing size, depth of well, depth to water and taking GPS positions for inclusion in a GIS database. The project consisted of a team of environmental scientists locating wells on the Fort Richardson Post, and noting metrics such as well damage, water level, casing type, etc. for inclusion in a military wells database.
- ◆ **Lead Environmental Sampler, Northeast Cape In-Situ Chemical Oxidation (ISCO) Study and Intrusive Drum Removal/Landfill Cap, USACE, Alaska District (07 - 09/2009).** Sampling responsibilities included coordinating sampling efforts for several sites within the project area, soil sampling, water sampling, petroleum, oil and lubricant (POL) sampling and packing/shipping of sampling. Tasks included report writing and gathering field supplies. This project consisted of excavation of an historic landfill with removal of drums of oil, transformers and other contaminated items; also a in-situ study to determine if chemical oxidation was a viable method for remediation of a petroleum contaminated area.
- ◆ **Environmental Scientist, Former Skelly Site Assessment, EPA 1004, Winnebago, Nebraska (10/2008).** Tasks included writing the Site Health and Safety Plan, installing soil borings, monitoring wells and collecting soil and groundwater samples. The project consisted of conducting a site assessment at a potential LUST site on the Winnebago Reservation in Nebraska, following NDEQ guidelines for a Tier 1 Site Assessment.
- ◆ **Environmental Scientist, Choggiung East Creek Hatchery Post Treatment Sampling and Assessment Report, Choggiung Limited, Dillingham, Alaska (10/2008).** Duties included developing sampling grid, soil sampling, collecting field-screening headspace samples, using a photoionization detector (PID), and packing and shipping of samples. Wrote a report summarizing field activities, presenting analytical data, and providing recommendations for future site remediation. Project consisted of soil sampling for assessment of a land farm being used to remediate petroleum contaminated soil.

- ◆ **Environmental Scientist, Private Residence Heating Fuel Investigation, Dillingham, Alaska (10/2008).** Developed a sampling protocol and performed soil sampling of an excavation at a private residence in Dillingham, Alaska. Duties included developing sampling grid, soil sampling, and packing and shipping of samples.
- ◆ **Environmental Scientist, Project Support for Elmendorf Treatability Study, Parsons Infrastructure & Technology Group Inc., Elmendorf Air Force Base, Alaska (06/2008).** Provided assistance for installation of bladder pump and set up of micro purge system for groundwater sampling from monitoring wells. Calibrated YSI brand water quality meter and logging system for groundwater monitoring. Performed seep sampling using a peristaltic pump. Assisted in labeling, packing and shipping of samples.
- ◆ **Environmental Scientist, Cape Yakataga Landfill Removal Project, Phase III, FAA, Cape Yakataga, Alaska (04/2008 - 06/2008).** Collection of waste characterization and confirmation soil samples for the decommissioning of a landfill and Biocell. Manifested barge shipments of contaminated soil to a disposal facility.
- ◆ **Environmental Scientist, Annette Island Phase I Environmental Due Diligence Audit (EDDA), Federal Aviation Administration, Annette Island, Alaska (04/2008).** Project responsibilities included conducting site visits to check for environmental contamination, interviews, database searches, and preparation of report and figures. Project consisted of site assessment of a former FAA site.
- ◆ **Environmental Scientist, BERS, Private Housing Development Project, Totem Trailer Park, Anchorage Alaska (04/2008).** Performed on-site assistance for well placement for groundwater contamination study. Project consisted of well installation in a residential mobile home park to assess soil and groundwater contamination.
- ◆ **Environmental Scientist, Wetland Delineation, Alaska Natural Gas Development Authority (ANGDA), Various Locations, Alaska (06/2008 - 09/2008).** Performed wetland delineation on sections of an approximately 470-mile proposed natural gas pipeline corridor. The effort was initiated by ANGDA to prepare primary requirements for a U.S. Army Corps of Engineers (USACE) National Environmental Policy Act (NEPA) ecological evaluation. Duties included traversing through developed and undeveloped Alaska wilderness, navigation and data entry using ArcPad software on several models of Trimble GPS units, making determinations of whether areas along the route were wetlands or uplands, participating in all aspects of wetland delineation, including digging pits, identifying soil types using Munsell soil charts, and identifying local plant types. Training included wildlife health and safety, wildlife interaction, rare plant Identification, wetland procedures, and using Geographical Information Systems to prepare a Wetland Delineation Report, which included: Wetland and Waterways Report, Preliminary Project Description, Support Data (Field forms, JD Forms, Photographs) and Mapping.
- ◆ **Environmental Scientist, BCS, Beaufort Sea Project, USACE, Alaska District, North Slope, Alaska (09/2007).** Performed remedial investigation sampling at Kogru, Collinson Point, and Nuvagak DEW Line sites. Assisted in following work plan, sampling soil, sediment and surface water samples, sample packing, and shipping. Project consisted of soil sampling of former DEW line sites.

## Professional Experience

- ◆ **Staff Biologist, Bering Sea Fishermen's Association, Anchorage, Alaska (2003 - 03/2007).** Developed fisheries research project in rural western Alaska and interior Alaska. Aided in the facilitation of these fisheries projects, as well as provided on-site guidance and hands-on research. Developed and maintained strong relationships with State fish and game entities. Developed contracts and research plans for fisheries research. Conducted data collection and storage. Acted as support staff of the Arctic-Yukon-Kuskokwim Sustainable Salmon Initiative. Planned data sharing symposiums and meetings. Provided oversight for many aspects of several fisheries projects. Maintained frequent contact with state, federal, and non-governmental employees for field projects. Performed grant writing and contract development. Responsible for maintaining ongoing compliance with grant criteria. Participated in watershed council meetings, resource advisory committees, Alaska Board of Fisheries Meetings, North Pacific Fisheries Management Council meetings, and various other fisheries-related meetings. Assisted Executive Director and Program Director with fisheries issues as they arose. Performed operations in remote areas, including field camp setup and maintenance, weir installation, and project preparation, setup, and maintenance. Traveled extensively to projects across the state of Alaska.
- ◆ **Fisheries Technician II, Alaska Department of Fish and Game (2001 - 2003).** Worked on the Yukon River, Kuskokwim River, and several other Western Alaska and Interior Alaska rivers, as well as Bristol Bay. Traveled to and lived in remote areas and performed camp setup. Performed radio tagging salmonids. Used gill netting as a capture method. Performed scale taking, scale reading, tissue sampling, and otolith extraction on herring. Performed Age-Sex-Length (ASL) sampling. Performed river navigation and utilized Global Positioning System. Maintained fish wheels as a means of data collection and used data loggers. Identified salmon and resident species.
- ◆ **Lab Aide, Eastern Washington University, Cheney, Washington (1998 - 1999).** Collected walleye ASL information. Read walleye scales. Assisted in separating out juvenile preserved fish by species. Performed backpack and boat electrofishing and collected samples from an electrofishing boat. Assisted in collecting individual and population statistics.

ALEX BASKOUS, M.D., M.P.H.  
OCCUPATIONAL MEDICINE  
BOARD CERTIFIED IN OCCUPATIONAL MEDICINE  
BY THE AMERICAN BOARD OF PREVENTATIVE MEDICINE  
2841 DEBARR ROAD - SUITE 24

-----  
TELEPHONE: (907) 279-4953  
FAX: (907) 334-9667  
EMAIL: DRALEXBASKOUS@GMAIL.COM

PHYSICIAN'S WRITTEN OPINION

PURSUANT TO 29 CFR 1910.120(f) MEDICAL SURVEILLANCE:

NAME Eric Barnhill

SS# \_\_\_\_\_

DATE OF EXAM 3/15/12

/ A. NO MEDICAL CONDITIONS WERE DETECTED WHICH WOULD PLACE THE EMPLOYEE AT INCREASED RISK OF IMPAIRMENT OF THE EMPLOYEE'S HEALTH FROM WORK IN HAZARDOUS WASTE OPERATIONS OR EMERGENCY RESPONSE, OR RESPIRATOR USE.

THE FOLLOWING MEDICAL CONDITIONS ARE OCCUPATIONALLY PERTINENT:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

/ B. NO LIMITATIONS UPON THE EMPLOYEE'S ASSIGNED WORK.

THE FOLLOWING LIMITATIONS ARE RECOMMENDED:

\_\_\_\_\_  
\_\_\_\_\_

/ C. THE EMPLOYEE HAS BEEN INFORMED BY ME OF THE RESULTS OF THE EXAMINATIONS.

DATE 3/15/12  
Alex Baskous, M.D., M.P.H.

ALEXANDER BASKOUS, M.D., M.P.H.  
2841 DEBARR ROAD, SUITE 24  
ANCHORAGE, AK 99508



**Eric Barnhill**

Has completed 8 hours of annual refresher training as required by

**29 CFR 1910.120**

**Hazardous Waste Operations & Emergency Response**

A handwritten signature in black ink, which appears to read "Clark Roberts".

March 29 , 2012

Clark Roberts, C.I.H.  
Instructor



35-600698938

This card acknowledges that the recipient has successfully completed a  
30-hour Occupational Safety and Health Training Course in  
**Construction Safety and Health**

Eric Barnhill

(Trainer name – print or type)

4/24/11

(Course end date)



PROFESSIONAL DEVELOPMENT SUPPORT CENTER  
HUNTSVILLE, ALABAMA

## **CERTIFICATE**

*This is to certify that*

**Eric Barnhill**

*has completed the Corps of Engineers Training Course*

**CONSTRUCTION QUALITY MANAGEMENT FOR CONTRACTORS**

Given at AGC By Alaska District 04/07/2011  
Location Instructional District Date

Dale Berry  
Facilitator

**THIS CERTIFICATE EXPIRES FIVE YEARS FROM DATE OF ISSUE**

Gary J. Anderson  
Chief, USACE Professional Development Support Center



# ***CERTIFICATE OF ACHIEVEMENT***

*This certifies that*

***Eric Barnhill***

*has successfully completed*

***Alaska Certified Erosion & Sediment Control Lead  
(AK-CESCL) Storm Water Training Program***

Continuing Education Credits Earned:

12 Continuing Competency Credits Residential Endorsement Holders

Course approved by Alaska State Home Builders Association

16 Professional Development Hours for Architects, Engineers and Landscape Architects

AGC of Alaska  
8005 Schoon Street


  
Alex Zimmerman, Instructor

**February 2, 2011**

Course Date

**Anchorage, Alaska**

Location

  
Juanita Kardell, CEF Training

**February 2, 2011**

Certification Date

**February 1, 2014**

Expiration Date






Eric Barnhill

Has successfully completed the training for  
**Alaska Certified Erosion & Sediment  
Control Lead**

ID # AGC-11-0066 Expires February 01, 2014

*Juanita Kardell*

Juanita Kardell, CEF Training



ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

T - 23047 - 4930

*Certificate Number*

**This is to certify that**

**Eric A. Barnhill**

*has satisfactorily completed 8 hours  
of*

**Hazardous Materials Transportation Refresher DOT**

*In compliance with 49 CFR 172.700-704 (3 Year Expiration)*

*Class Start Date: 3/22/2012*

*Class End Date: 3/22/2012*

*Erik Christenson*

3/22/2012

*Exam Date*

3/22/2015

*Cert. Exp. Date*

Stuart M. Jacques

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852





ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

T - 23048 - 4930

*Certificate Number*

**This is to certify that**

**Eric A. Barnhill**

*has satisfactorily completed 8 hours*

*of*

**Hazardous Materials Transportation Refresher IATA**

*Section 1.5 of IATA Dangerous Goods Regulations (2 Year Expiration)*

*Class Start Date: 3/23/2012*

*Class End Date: 3/23/2012*

*Erik Christenson*

3/23/2012

*Exam Date*

3/23/2014

*Cert. Exp. Date*

Stuart M. Jacques

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852

Certification  
Card

**BasicPlus**

**G2010**

*CPR, AED, and First Aid  
For Adults*

ERIC A. BARNHILL

has successfully completed and competently performed  
the required knowledge and skill objectives for this program.

**MEDIC**  
**First Aid**

MICHAEL CITTI

Authorized Instructor (Print Name)

24819

Registry No.

3-28-12

Class Completion Date

3-28-14

Expiration Date

907 344-0302

Training Center Phone No.

54329

Training Center I.D.

This card certifies the holder has demonstrated the required knowledge and skill objectives to a currently authorized MEDIC First Aid Instructor. Certification does not guarantee future performance, or imply licensure or credentialing. Course content conforms to the 2010 AHA Guidelines for CPR and ECC, and other evidence-based treatment recommendations. Certification period may not exceed 24 months from class completion date. More frequent reinforcement of skills is recommended.





EMILY CONWAY

Geologist

### Years Experience

Total: 1.5; Bristol: 8 mos.

### Areas of Expertise

Sample Analysis

Soil/Rock Testing

ASTM Standards

gINT Software

### Training and Certifications

Hazardous Materials

Transportation (IATA) - 12 hr

Hazardous Materials

Transportation (DOT) -12 hr

Hazardous Waste Operations and

Emergency Response

(HAZWOPER) – 40-hr

First Aid / CPR / AED

### Education

B.S., Geologic Sciences,

Environmental Geology, University

Alaska Anchorage, 2011

Ms. Conway graduated from the University of Alaska Anchorage in May of 2011 with a bachelor's of science in geology. She was a Bristol intern during the summer of 2011 and worked in a mobile chemistry lab on NE Cape, St. Lawrence Island, Alaska from July through September. The internship continued in the Anchorage office into November, 2011 when she was hired as a fulltime geologist.

### Project Experience

- ♦ **Intern/Junior Field Chemist, Mobile Lab Technician – Remedial Action, NE Cape, USACE, Alaska District, St. Lawrence Island, Alaska (July - September, 2011)**  
Assisted the project chemist in the analysis of environmental samples in a remote field lab using Alaska and EPA methods including the rapid extraction of PCB and POL contaminated soils. Helped obtain environmental soil samples.
- ♦ **Geologist, Landfill and Well Evaluation, USACE, Alaska District, Fort Rich, Alaska.** Conducted quarterly and annual landfill gas monitoring on a Joint Base Elmendorf-Richardson landfill.

### Professional Experience

- ♦ **Lab Technician, Golder Associates Inc., Anchorage, Alaska (July 2010 - May 2011).** Responsible for organizing incoming samples and completing soil and rock tests according to ASTM standards, compiling test results into gINT software data base. Experience obtaining soil and rock samples from test pits in Anchorage and remote Alaskan villages.

ALEX BASKOUS, M.D., M.P.H.  
OCCUPATIONAL MEDICINE  
BOARD CERTIFIED IN OCCUPATIONAL MEDICINE  
BY THE AMERICAN BOARD OF PREVENTATIVE MEDICINE  
2841 DEBARR ROAD - SUITE 24

TELEPHONE: (907) 279-4953  
FAX: (907) 334-9667  
EMAIL: [DRALEXBASKOUS@GMAIL.COM](mailto:DRALEXBASKOUS@GMAIL.COM)

PHYSICIAN'S WRITTEN OPINION

PURSUANT TO 29 CFR 1910.120(f) MEDICAL SURVEILLANCE:

NAME Emily Conway  
DATE OF EXAM 6/21/11

SS# \_\_\_\_\_

☒ A. NO MEDICAL CONDITIONS WERE DETECTED WHICH WOULD PLACE THE EMPLOYEE AT INCREASED RISK OF IMPAIRMENT OF THE EMPLOYEE'S HEALTH FROM WORK IN HAZARDOUS WASTE OPERATIONS OR EMERGENCY RESPONSE, OR RESPIRATOR USE.

THE FOLLOWING MEDICAL CONDITIONS ARE OCCUPATIONALLY PERTINENT:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

☒ B. NO LIMITATIONS UPON THE EMPLOYEE'S ASSIGNED WORK.  
THE FOLLOWING LIMITATIONS ARE RECOMMENDED:

\_\_\_\_\_  
\_\_\_\_\_

☒ C. THE EMPLOYEE HAS BEEN INFORMED BY ME OF THE RESULTS OF THE EXAMINATIONS.

DATE: 6/21/11  
Alex Baskous, M.D., M.P.H.

ALEXANDER BASKOUS, M.D., M.P.H.  
2841 DEBARR ROAD, SUITE 24  
ANCHORAGE, AK 99508



**Emily Conway**

Has completed 8 hours of annual refresher training as required by

**29 CFR 1910.120**

**Hazardous Waste Operations & Emergency Response**

A handwritten signature in black ink, which appears to read "Clark Roberts".

March 29 , 2012

Clark Roberts, C.I.H.  
Instructor



ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

T - 23034 - 20678

*Certificate Number*

**This is to certify that**

**Emily M. Conway**

*has satisfactorily completed 12 hours*

*of*

**Hazardous Materials Transportation - 12 Hours (DOT)**

*In compliance with 49 CFR 172.700-704 (3 Year Expiration)*

*Steven Schuler*

*Class Start Date: 2/13/2012*

*Class End Date: 2/14/2012*

2/14/2012

*Exam Date*

2/14/2015

*Cert. Exp. Date*

Stuart M. Jacques

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852





ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

*Certificate of Training*

T - 23035 - 20678

*Certificate Number*

**This is to certify that**

**Emily M. Conway**

*has satisfactorily completed 12 hours*

*of*

**Hazardous Materials Transportation - 12 Hours (IATA)**

*Section 1.5 of IATA Dangerous Goods Regulations (2 Year Expiration)*

*Steven Schuler*

*Class Start Date: 2/14/2012*

*Class End Date: 2/15/2012*

2/15/2012

*Exam Date*

2/15/2014

*Cert. Exp. Date*

Stuart M. Jacques

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852

Certification  
Card

**BasicPlus**

CPR, AED, and First Aid  
For Adults

**G2010**

Emily Conway

has successfully completed and competently performed  
the required knowledge and skill objectives for this program.

**MEDIC**  
**First Aid**

MICHAEL CITTI  
Authorized Instructor (Print Name)

24819  
Registry No.

3-28-12  
Class Completion Date

3-28-14  
Expiration Date

907.344.0302  
Training Center Phone No.

54339  
Training Center I.D.

This card certifies the holder has demonstrated the required knowledge and skill objectives to a currently authorized MEDIC First Aid Instructor. Certification does not guarantee future performance, or imply licensure or credentialing. Course content conforms to the 2010 AHA Guidelines for CPR and ECC, and other evidence-based treatment recommendations. Certification period may not exceed 24 months from class completion date. More frequent reinforcement of skills is recommended.



## CHARLES (CHUCK) CROLEY

Site Superintendent / Site Safety & Health Officer

### Years Experience

Total: >35; Bristol: 6

### Areas of Expertise

Quality Control

Site Superintendent

Safety and Health Management

Fuel Storage Tank (FST) Installation and Removal

Well Drilling and Sampling

Mobilization and Demobilization to Remote Sites

### Training and Certifications

Certified UST Worker, State of AK No. 172 (Installation/Retrofitting and Decommissioning)

Certified Safety Instructor-ATV Safety Institute-ID No. 120099

U.S. EPA/ AHERA-Asbestos Abatement Worker - AK No. 5249

30-Hour OSHA Construction Safety and Health

40-hour EPA/AHERA Asbestos Supervisor/Worker / plus 8-hour Refresher

40-hour HAZWOPER / 8-hour Supervisor / 8-hour Refresher, current

8-hour Entry to Confined Spaces

24-hour Excavation, Trenching, and Soil Mechanics

USACE Construction Quality Management for Contractors

Hazardous Materials Transportation (DOT/IATA)

Certified Erosion & Sediment Control Lead

### Education

Laramie High School, Laramie, Wyoming, 1963

Mr. Croley has worked on remote site projects throughout Alaska for over 35 years. From 1968 to 1979, he worked for a variety of construction and drilling contractors that conducted soils investigation and mining exploration work. The soils investigations included work for geotechnical studies for the Trans-Alaska oil pipeline. Projects in mining fields included mineral exploration and hydrological studies for dam foundations. Mr. Croley is an experienced Site Superintendent, Health and Safety Officer, and Contractor Quality Control Systems Manager (CQCSM) for projects encompassing construction, aboveground and belowground fuel tank installations and removals, monitoring well drilling, sampling for a variety of media, reserve pit closures, demolition projects, and oil field investigations.

### Professional Experience

- ◆ **Site Supervisor/SSHO, N.E. Cape HTRW Remedial Actions, USACE, Alaska District, St. Lawrence Island, Alaska (05/2011 – 10/2011; \$18M).** Directed mobilization / demobilization activities for a 40-man camp and all related equipment, supplies, and personnel to conduct removal actions for 15 tons of arsenic-contaminated soil, 1,773 tons of PCB-contaminated soil, 5,550 tons of POL-contaminated soil, 105 tons of PCB hazardous waste soil, and 34 tons of miscellaneous metal debris. Related activities included setting up an on-site chemical analysis laboratory, rebuilding and maintaining roads, and rebuilding and maintaining the airstrip runway and parking apron. Responsible for the supervision and safety of staff. Oversaw support of an independent, USACE supported, NALEMP project.
- ◆ **Site Supervisor/SSHO, FUDS, Demolition Project, Fort Sumner Army Airfield, USACE, Albuquerque District, Fort Sumner, New Mexico (01/2011-02/2011; \$300K).** Directed demolition of various structures at WWII-era FUDS site to remove ongoing potential hazards. Activities included structure demolition, demolition and backfilling of various foundations, and the removal of metal hazards.

Supported site inspection activities that included monitoring well installations and closing water wells. Soil sampling activities included trenching/excavation activities. Oversee the removal of all demolition debris from the site.

- ◆ **Site Supervisor/SSHO, N.E. Cape Debris Removal, Landfill Cap, and Soil Removal, USACE, Alaska District, St. Lawrence Island, Alaska (05/2010 – 10/2010; \$7.8M).** Directed mobilization / demobilization activities for a 40-man camp and all related equipment, supplies, and personnel to conduct debris removal from a landfill and construct a legal landfill cap; locate and remove in excess of 800 tons of PCB-contaminated soil; locate, remove, screen, and ship off-site 2500 tons of POL contaminated soil; conduct water and soil studies; set up a portable chemical analysis laboratory; and conduct debris removal activities from tundra / wetlands. Responsible for the supervision and safety of staff. Conducted three separate tours of the project for visiting dignitaries, ranging from one to 26 participants.
- ◆ **Site Supervisor/SSHO, FUDS, Tierra Amarilla Air Force Station, USACE, Albuquerque District, Tierra Amarilla, New Mexico (04/2010; \$223K).** Directed a subcontractor for the excavation, removal, and shipment offsite of 360 tons of debris and the demolishment of physical hazards, such as open manways and a deteriorating sewage system with several large septic tanks.
- ◆ **Site Supervisor/SSHO, N.E. Cape In-situ Chemical Oxidation (ISCO) and Intrusive Drum Removal/Landfill Cap, USACE, Alaska District, St. Lawrence Island, Alaska, (05/2009 – 10/2009; \$6.2M).** Directed the mobilization of a 30-man-camp and related heavy construction materials and equipment, via barge and landing craft, from Anchorage, Alaska to St. Lawrence Island, Alaska, which is located roughly 130 miles offshore west of the western coast of Alaska. Responsible for the supervision and safety of all Professional staff, equipment operators, laborers, surveyors, subcontractor personnel, and camp staff. The project included an In-situ Chemical Oxidation study on a subsurface hydrocarbon plume in arctic terrain and conditions. The project also included an intrusive removal of old drums containing waste oil that had been placed in a landfill, where the oil was recovered and the drums cleaned and reburied as inert debris in the landfill. The project included mining, hauling, and placing 28,000 cubic yards of cap material for the landfill and then re-vegetation of the landfill cap area. At the end of the project, all waste material, equipment, and camp were loaded on barges and demobilized.
- ◆ **Site Supervisor/SSHO, Clean and Inspect Diesel Fuel Tanks, FAA, Biorka Island and Level Island, Alaska (2008; \$93K).** Supervised cleaning and inspection of diesel tanks and other activities. The scope of work included preparing planning documents and reports; mobilizing and demobilizing to and from Biorka Island; cleaning and inspecting five 20,000-gallon ASTs on Biorka Island; inspecting the secondary containment of the 20,000-gallon tanks; mobilizing and demobilizing to and from Level Island; and cleaning and inspecting two 10,000-gallon ASTs on Level Island.
- ◆ **Site Supervisor/SSHO, Phase II and Phase III, Landfill Remedial Action, FAA, Cape Yakataga, Alaska (Summers of 2007 and 2008; total project for two years: \$14.3M).** Supervised remedial action activities for Bristol Construction, LLC on FAA project. Phase II and Phase III. Project included the excavation, containerization, and transportation of dioxin affected soil from an old landfill. During Phase II soil was placed in 8' X 20' containers,

trucked 40 miles and then loaded on Landing Craft and barges for transportation to the disposal site in Oregon. Phase III of the project involved loading the soil into 9 cubic yard supersacks, trucking the 40 miles and loading the supersacks onto Landing Craft and barges for transportation to the final disposal site in Oregon. Both phase of the project involved waste characterization and confirmation sampling for chemical analysis. Monitoring wells were installed for monitoring. Final site restoration included the establishment of a borrow source, hauling the backfill 8 miles, regarding the site, site restoration that included grass seeding, tree planting, and stream bank restoration to ADEC guidelines.

- ◆ **Site Supervisor/SSHO, Kodiak Air Traffic Control Tower (ATCT) AST Upgrades, FAA, Kodiak, Alaska (2007; \$98K).** Supervised the removal of a 2,000-gallon AST and replaced with a newly designed 1,000-gallon AST. Installation included new fuel piping. Outside piping was secondarily contained and interior piping upgraded to include new fuel filtration and valve system. A new VeederRoot monitor and inventory control system was installed.
- ◆ **Site Supervisor/SSHO, Cold Bay AST Upgrades, FAA, Alaska (2007; \$93K).** Supervised AST upgrade activities for Bristol Construction Services, LLC. Site activities included the removal of an old 500 gallon, single wall AST and associated piping with a newly designed 500 gallon double walled AST and new associated piping and the installation of a VeederRoot monitoring and inventory control system.
- ◆ **Site Supervisor/SSH, Biorka Island Groundwater Investigation, FAA, Alaska (2006; \$99K).** Supervised the emergency removal of a 1000 gallon AST, the survey of a previously removed pipeline, the location of 5 historical POL release areas and the soil sampling of these areas for contaminants, and the air monitoring and sampling of a area underneath an occupied building to determine the presence of any contaminants.
- ◆ **Site Supervisor/SSHO, ATCT UST Upgrades, FAA, Anchorage, Alaska (2006; \$45K).** Supervised UST upgrade activities for Bristol Construction that involved with the reconditioning of manway protective coating and pulling all of the fuel and return lines and replacing with new lines and valves. The project also called for the installation of new piping that would allow a newly installed emergency generator to use the UST as a primary fuel source.
- ◆ **Site Superintendent/SSHO and Equipment Operator, Airport Tower Installation, FAA, Adak, Alaska (2005; \$500K).** Directed a project that involved the upgrades of navigation aids at a Critical Navigation Site without the disruption of services. The scope of work included resealing two radomes by re-caulking and re-bolting (in excess of six thousand bolts and gaskets), demolition of two remote communication air/ground (RCAG) antennas and construction of two new RCAG antennas inside the radomes; the installation and burial of electrical and communications cables in over 300 lineal feet of trenches; the installation of two uninterruptible power supply systems (UPS); the construction of three new antennas (C-3, Glideslope, and Localizer); the repair of the main power supply box; and the installation of a new LCD lighting system on the NDB towers. The project also included installation of a new monitoring system, new piping, and the repair of an aboveground storage tank (AST) that furnishes fuel to the site emergency generator.

- ◆ **CQCSM, N.E. Cape Debris and Tram Demolition, U.S. Army Corps of Engineers (USACE), Alaska District, St. Lawrence Island, Alaska (2005; \$5.2M).** Set up the Project Quality Control and Site Safety Management System at the start of the fieldwork. Conducted all beginning of field project orientations and Preparatory inspections. Conducted five safety classes for all-terrain vehicles per EM 385-1-1.
- ◆ **CQCSM/Alternate SSHO, Landfill Project, CH2M Hill Constructors, Inc. (CCI), U.S. Air Force, Shemya, Alaska (2005; \$2.1M).** Project involved capping an old landfill and constructing a new landfill with an adjoining asbestos cell. The project involved the excavation, placement, and grading of 112,000 cubic yards of three different soils types for the designed capping of the old landfill and excavation of 80,000 cubic yards in the construction of the new landfill and asbestos cell.

### Professional Experience

- ◆ **Harding Lawson Associates, Anchorage, Alaska (01/1979 – 10/2004).**
  - Site Superintendent/ SSHO, and CQCSM for the Bureau of Land Management, and Equipment Operator for R & R Lodge Fuel Spill Cleanup, Alaska Range (2004; \$100K). This project entailed excavation and sampling activities for a fuel spill from a fuel bladder and containment area at a remote hunting lodge in the Alaska Range. The project included the excavation of 55 cubic yards of fuel-contaminated soil over bedrock, alongside a short (1,600-foot) active airstrip, to a depth of 9 feet. Excavation was accomplished with small equipment. Five cubic yards of soil were removed from the site by small aircraft (Cessna 206) and 50 cubic yards were stockpiled on a liner for land-farming activities.
  - Contract Site Supervisor, Closure Activities at an Inactive Reserve Pit, Chevron/Texaco, West Kavik, Alaska's North Slope (2004; \$750K). The first phase consisted of mobilization, construction, and demobilization of a remote site camp with Rolligons. The camp included power generation, freshwater treatment, grey water treatment, and cooking facilities, as well as living accommodations for 20 persons. The second phase consisted of mobilization and demobilization of equipment capable of mining approximately 8,500 cubic yards of gravel from an old airstrip and placing the gravel on top of an inactive reserve pit. Acted as SSHO while he was on site.
  - Site Superintendent/SSHO, Restoration at Red Devil Mine, BLM, Alaska (2003; \$450K). Project consisted of demolition activities, a site investigation, and a historical site sampling activity for restoration at Red Devil Mine, a remote Alaska site where all equipment and personnel were mobilized by aircraft. The project included the demolition of six ASTs ranging from 200- to 350-barrel tanks and an ore hopper and ore-crushing facility. Project included the on-site burial of materials from demolition activities (including metal, wood, and concrete). Demolition activities took place in supplied air because of the presence of lead and mercury contaminants. A site investigation was conducted using a probe-pounding rig. A successful Historical Site Investigation was conducted for an ore house that had been destroyed more than 50 years prior and the site had been built over. The investigation was conducted using present-day air photos, old maps and field books, and a backhoe.



- Contract Field Operations Manager, Closure Activities at Inactive Reserve Pits, Glenn Springs Holdings, Inc., a subsidiary of Occidental Petroleum, North Slope, Alaska (2002-2003; \$1.25M). This project involved closure activities at three inactive reserve pits sites on the North Slope, Alaska. The first phase was the planning and mobilization of drilling equipment mounted on Rolligons to complete a subsurface investigation, and estimate drilling wastes and volumes of clean drill pad gravel. The second phase included the route selection and building and maintenance of eight miles of ice roads over tundra and river bottoms. The second phase also included the excavation and transport of 9,500 cubic yards of drilling wastes to the grind-and-inject facility at Prudhoe Bay from the reserve pit, and the hauling and placement of clean gravel, via Rolligon, at a third reserve pit. The work involved coordination among three oil companies and their contractors.
- CQCSM/Alternate SSHO, Demolition and Site Restoration, USACE, Alaska District (2001-2003; \$5M). Managed demolition and site restoration of the Tok Fuel Terminal, Alaska. Site tasks included researching historical photographs; asbestos, polychlorinated biphenyls (PCBs), and lead-based paint (LBP) sampling; conducting a landfill investigation; construction of a solid waste landfill that included an asbestos cell; the removal and packaging of hazardous wastes; the removal of petroleum, oils, and lubricants (POL)-contaminated soil; site-wide abatement and disposal of asbestos and LBP; demolition and burial of 23 buildings; demolition and burial of four 1,000-gallon FSTs, one 1,000-barrel water storage tank, and one 5,000-barrel FST; and demolition and removal of one 1,000-barrel FST, two 5,000-barrel FSTs, nine 30,000-barrel FSTs, and 30,000 lineal feet of tank-farm-related fuel and fire retardant pipelines.
- CQCSM/Alternate SSHO, School Demolition Project, USACE, Alaska District, Eielson Air Force Base (2001; \$1.2M). Managed the demolition of the Ben Eielson Taylor Elementary School, Eielson AFB, and the construction of an Olympic-sized soccer field, a softball field, bleachers and fencing of the entire sports complex. Complicated demolition and disposal activities were involved, including security concerns with off-site disposal of debris, asbestos removal prior to demolition, and suspected mercury releases. Construction included leveling and placement of several types of soils, installation of an underground water hydrant system, concrete, asphalt, grass seeding, and fencing activities. Supervised quality control for contractor and subcontractor activities.
- CQCSM/Alternate SSHO, Demolition of Long-Range Radar Station, USACE, Alaska District, Fort Yukon, Alaska (1999-2002; \$5M). Managed multifaceted demolition of a long-range radar station. Directed removal and long-term storage of more than 650 cubic yards of POL-contaminated soils. Supervised asbestos removal and asbestos storage of materials from 13 buildings, four radar towers, and utility facilities; demolition of two 60-foot by 60-foot and two 120-foot by 120-foot radar towers; demolition and debris removal of 12 buildings; decommissioning and demolition of 26 ASTs; construction of a solid waste landfill; placement of various types of demolition debris in the landfill, including use of an asbestos cell; and capping of the landfill to State of Alaska criteria. Conducted soils exploration program and water sampling; constructed new fuel storage and monitoring system. Installed biovent system.
- CQCSM/SSHO, FST Upgrades, USACE, Alaska District/FAA, Various Locations, Alaska (1998). Responsibilities included on-site construction management and health and safety, developing reporting documents, and assisting in planning and submittal of documents. Managed FST upgrades at Port Heiden, Wrangell, Metlakatla, Sand Point, and Dillingham, Alaska. Project entailed removal of seven regulated underground storage

tanks (USTs) and one AST, and installation of five ASTs for prime fuel sources at remote navigation aid sites. Fuel systems included lead detection, inventory control, and remote site monitoring systems.

- CQCSM/SSHO, Tank Removal and Soil Remediation, USACE. Alaska District, Galena Air Force Station (AFS), Alaska (1997). Responsibilities included on-site construction management and assisting with completing planning and reporting documents, managing submittals, performing network analysis, and submitting pay requests. Managed cleaning of three bulk fuel ASTs; decommissioning of three USTs; and construction, operation, and maintenance of a 5,100-cubic-yard bioremediation cell. The project included demolition, asbestos abatement and waste management.
- CQCSM/SSHO, UST Removal at the Galena AF Power Plant, USACE, Alaska District, Galena, Alaska (1996-1997). Responsibilities included on-site construction management, site safety, and assisting with completing planning and reporting documents, managing submittals, performing network analysis, and submitting pay requests. The project included removal of two 12,000-gallon and two 25,000-gallon fuel USTs and five 55- to 1,000-gallon USTs that contained fuel and oil/water separator waste; removal and stockpiling of 700 cubic yards of contaminated soil; installation of two 30,000-gallon ASTs at a remote site off the road system.
- Contract Site Superintendent, Reserve Pit Closeout, Exxon Mobil, Flaxman Island, Alaska (2000-2001; \$7.5M). Provided construction and safety oversight and permit compliance for closeout of two inactive reserve pits on Alaska's North Slope. Winter 2001 activities included drilling a new 2,500-foot disposal well for grinding and injecting reserve pit wastes; excavation of two inactive reserve pits and two flare pits; confirmation sampling and on-site laboratory analyses; slurring and injecting cuttings; and reviewing and verifying quantities and pay items. Winter 2002 activities included construction of a 68-mile offshore ice road on the Arctic Ocean; excavation of contaminated soil from reserve pits, and the excavation and hauling of 20,000 cubic yards of drilling wastes to the Prudhoe Bay grind and injection facility. Project considerations included sensitive wildlife habitats, construction in arctic conditions, and North Slope safety requirements. Job range: \$7.5 million.
- Contract Site Quality Control Manager, Quality Assurance Monitoring, Alaska Department of Natural Resources, Joint Pipeline Office (JPO) for the Northstar Development Project, Point McIntyre/Point Storkerson, North Slope, Alaska (\$3M). Provided in-field quality assurance monitoring during construction of two 10-inch pipelines running from Seal Island, offshore, to Point McIntyre, onshore, and then onshore and terminating at BP's Gathering Center 1. The offshore underwater pipeline portion was approximately 6 miles long and depths to 50 feet.
- Site Superintendent, Cleanup at Fuel Site, Exxon Company, USA, Flaxman Island, Alaska Cleanup project at a former fuel storage area at the Alaska State A-1 drill site on remote Flaxman Island in the Beaufort Sea. The project involved the use of a field laboratory to field screen and segregate 1,000 cubic yards of soil during the winter. The excavated contaminated soil was then transported, via Roligon, back to the Prudhoe Bay area for treatment.
- Site Superintendent, Inactive Reserve Pit Investigations, for Exxon Company, USA, Flaxman Island, Alaska. The project consisted of winter investigations of two inactive reserve pits at Alaska State A-1 and G-2 drill sites on Flaxman Island, Alaska, a remote



Island in the Beaufort Sea. The investigations included relocation of the reserve pits, soil drilling with a drill rig transported via Roligon, excavation of trenches (in permafrost materials) for drill mud sampling and investigating the use of liners.

- Contract Site Quality Control Manager, Quality Assurance Monitoring, Alaska Department of Natural Resources, JPO for the Alpine Development Project, Colville River, North Slope, Alaska. Provided in-field quality assurance monitoring during horizontal directional drilling and installation of four pipelines beneath the Colville River. The crossing was approximately 4,100 feet long.
- Construction Manager/SSHO, Development of Soil Gas Recovery System, USACE, Alaska District, Fort Wainwright, Alaska. Provided construction management of an experimental soil gas recovery system that included the installation of two horizontally drilled wells, a 1,000-foot-long air-injection well, and a 750-foot-long vapor-extraction well. The experimental system included the installation of a variety of monitoring wells and nuclear density probe wells, as well as the compressor plant for the air injection. Also implemented site safety plan.
- Construction Superintendent/SSHO, FST Improvements, FAA, McGrath, Alaska.
- Supervised project to decommission eight FSTs and install seven FSTs. Also responsible for site safety.
- Construction Superintendent/SSHO, FST Improvements, FAA, Bethel, Alaska. Supervised the decommissioning of 14 FSTs and installation of 9 FSTs. Also responsible for site safety.
- Construction Superintendent/SSHO, UST Decommissioning, FAA, Cordova, Alaska. Supervised the decommissioning of 19 FSTs and installation of nine FSTs. Responsible for site safety.
- Construction Superintendent/SSHO, UST Decommissioning, Municipality of Anchorage, Alaska. Directed field operations for decommissioning of three USTs at a power-generating facility.
- Construction Superintendent/SSHO, FST Replacement, FAA, Statewide Alaska (1990-1998). Directed field operations for the FAA for Alaska (statewide) FST replacement project to decommission USTs and ASTs, construct new fuel systems, and clean up fuel-affected soil. Responsible for site safety. Completed projects at four Anchorage and 16 rural locations, involving 190 USTs and ASTs, 122 decommissionings, 79 installations, and 11 upgrades.
- Senior Technician, Hunters Point Annex Restoration, USACE, San Francisco, California. Logged borings, field-screened soil samples for radiation, installed and sampled monitoring wells, located drill borings for future projects, and mapped dump sites suspected of containing radiation-affected waste.
- Drilling Superintendent/Senior Technician, Groundwater Investigations, FAA, Bettles, Alaska. Performed groundwater investigations. Supervised drilling and environmental soil and water sampling program to trace the limits of a contaminant plume. Responsible for site safety.

- Drilling Superintendent/Senior Technician, Reserve Pit Monitoring, Confidential Client, Kenai, Alaska. Supervised a reserve pit monitoring project over a two-year period. Supervised field operations including drilling, environmental soil sampling, and groundwater testing for possible groundwater contamination.
- Drilling Superintendent, Milne Point Gravel Study, for Conoco, Inc., North Slope, Alaska. Directed a drilling and soil sampling program for gravel mine site exploration.
- Drilling Superintendent, Drilling and Soil Sampling Program at the Point McIntyre Development, ARCO Alaska, Inc., North Slope, Alaska. Supervised a drilling and soil sampling program for a foundation study for a drill pad design and pipeline construction. Installed a ground temperature monitoring system. Drilling activities included onshore and over-ice operations.
- Drilling Superintendent, Field Investigation, Sohio Petroleum Company, Beaufort Sea, Alaska. Supervised field investigation for the Endicott Geotechnical Investigation, which involved drilling onshore and offshore soil borings, and performing in-situ testing to establish design criteria for the development of Endicott oil field facilities. Coordinated field crews, maintained all equipment, and troubleshoot drilling problems.
- Superintendent/Senior Technician, U5-A Slab Investigation, ARCO Alaska, Inc., North Slope, Alaska. Supervised drilling for an environmental soil sampling and geotechnical drilling program inside a warehouse in a permafrost area. The purpose of the project was to investigate a foundation failure and related chemical release.
- Drilling Superintendent, Support for FST Decommissioning, USACE, Alaska District, Various Sites throughout Alaska. Served as drilling superintendent for FST decommissionings and installations, soil and water investigations and studies, and remedial action and construction projects.
- Senior Technician, Remedial Investigation, USACE, Sacramento District, at Fort Ord, California. Performed remedial investigation for the installation and sampling of monitoring wells, and collection of inventory and control samples.
- Senior Technician, Heavy Metal Sampling, ARCO Alaska, Inc, Prudhoe Bay, Alaska . Developed a system to sample for heavy metals in high-pressure natural gas at Prudhoe Bay, Alaska.
- Senior Technician, Soil Sampling, Exxon Company, U.S.A, Seward and Valdez, Alaska. Conducted environmental soil sampling programs on and around contaminated soil stockpiles
- Senior Technician, Soil Sampling, Confidential Client, Beluga, Alaska. Conducted environmental soil sampling programs on a soil bioremediation project near Beluga, Alaska. The sampling took place at several remote gravel pads in southcentral Alaska. Directed the initial construction of two bioremediation cells.
- Senior Technician Tatitlek Soil Remediation Project, Exxon Company U.S.A., So
- Senior Technician, Sampling and Monitoring System, Chevron U.S.A., Inc. Directed drilling operations for sampling the core of a man-made ice island and constructing a monitoring system in the Beaufort Sea, Alaska. Conducted over-ice sampling for future ice or gravel island drilling locations.

- Senior Technician, Groundwater Investigation, State of Alaska, Minto, Alaska. Responsible for overseeing groundwater investigation and permanent abandonment of a freshwater production well.
  - Senior Technician, Seismic Monitoring System Development, ARCO Alaska, Inc. Directed drilling operations and recovery of seismic equipment, and construction of a seismic monitoring system for a production well test (UGNU tiltmeters) on the North Slope, Alaska.
  - Senior Technician, Reserve Pit Closeout, ARCO Alaska, Inc., and Conoco, Inc, North Slope, Alaska. Directed drilling and environmental soil sampling for reserve pit closeout permit requirements on the North Slope of Alaska, using hollow-stem auger and coring systems. Installed permanent ground temperature monitoring systems. Collected and field tested surface-water samples to monitor closeout permit compliance.
  - Senior Technician, Drilling and Sampling Programs, Exxon Company, U.S.A, Alaska. Conducted drilling and sampling programs at a remote arctic exploration site (Point Thomson Units 1 and 4, North Slope, Alaska) during summer and winter. Directed bioremediation activities at the same site, including mobilization and demobilization of workers, equipment, camp facilities, and bioremediation work, using marine and overland transportation.
  - Senior Technician, UST Removal at the Alaska Aviation Heritage Museum, Municipality of Anchorage, Alaska. Responsible for overseeing the removal of three USTs in a shallow groundwater area.
  - Senior Technician, Site Investigation, Confidential Client, Anchorage, Alaska. Performed service station site investigation and directed drilling operations for soil testing around buried facilities and utilities.
  - Senior Technician, Support Causeway, Municipality of Anchorage, Alaska. Drilled five offshore borings and performed cone penetrometer tests for a causeway linking Anchorage and Fire Island.
  - Senior Technician, Third Avenue Shelter Project, Municipality of Anchorage, Alaska. Drilled three borings in an earthquake slide area in which cone penetrometer testing was conducted to a depth of 120 feet.
- ♦ **Senior Technician, Municipality of Anchorage Projects, Alaska.** Participated in the following area projects:
- Peters Creek Watershed Improvement District (W.I.D.)
  - Nancy Local Improvement District 174 and W.I.D.
  - Chester Creek Oil and Gas Separators
  - West 42nd Avenue
  - West High Culvert
  - 56th Street Walls
  - Girdwood Anchorage Telephone Utility Site
  - 39th and 40th Streets, Anchorage Telephone Utility Site
  - Southeast Interceptor Project

- Bear Valley Anchorage Telephone Utility Site
- Chugiak Fire Station
- Hiland Drive Slope Stabilization
- Diamond Trunk Storm Drainage Study
- Senior Field Technician/Drilling Superintendent, Geotechnical Investigation, ARCO Alaska, Inc. Performed geotechnical investigation for Prudhoe Bay Unit reserve pits on the North Slope of Alaska. Work consisted of drilling and logging test borings via 3-inch frozen cores. Project objective was to measure the depth of chemical contamination beneath the reserve pit. Collected soil samples for chemical analyses.
- Senior Field Technician/Drilling Superintendent, Groundwater Investigation, Union Oil Company of California. Performed groundwater investigation on the Kenai Peninsula, Alaska. Drilled borings and sampling soil and groundwater for geochemical analyses to evaluate impacts on groundwater resources and potential contaminant transfer.
- Senior Field Technician/Drilling Superintendent, Site Investigation, Butler Aviation, Anchorage, Alaska. Performed site background investigation. Drilled borings and sampled soil and groundwater for geochemical laboratory analyses.
- Senior Field Technician/Drilling Superintendent, Sampling Program, ARCO Alaska, Inc. Performed work on an environmental project on the North Slope of Alaska, to explore possible effects of dispersion and biological accumulation of chemical contaminants in tundra. Duties included sampling surface water, soil, and vegetation at 250 sampling points for geochemical analyses. Assisted in field measurements of pH, electrical conductivity, and dissolved oxygen content of water.
- Senior Field Technician/Drilling Superintendent, Groundwater Investigation, ARCO Alaska, Inc. Performed an investigation to examine the potential for reserve pit water to seep through gravel containment berms on the North Slope, Alaska. Assisted in installing and monitoring instrumentation to identify groundwater characteristics in saturated and unsaturated zones, and to profile ground temperatures. Collected groundwater, soil, reserve pit water, and drilling reserve samples for geochemical analyses.
- Senior Field Technician/Drilling Superintendent, Multiphase Groundwater Investigation, Confidential client, Alaska. Performed multiphase investigation of impacts of plant discharges on groundwater in a multi-aquifer system for the Bernice Lake Power Plant in Alaska. During the initial phase, performed geochemical sampling of groundwater to evaluate potential problems. In Phase II, assisted in installing and monitoring groundwater and ground temperature instrumentation.
- Senior Field Technician/Drilling Superintendent, Soil and Groundwater Investigations, Tesoro Alaska Petroleum, Alaska. Performed soil and groundwater contamination investigation for an underground hydrocarbon spill at an industrial facility. Participated in drilling test borings and sampling soil and groundwater.
- Senior Field Technician/Drilling Superintendent, Preliminary Site Investigation, Pacific Gas and Electric's Hinkley Compressor Station in Hinkley, California. Performed preliminary site appraisal and participated in collecting groundwater samples from approximately 100 wells including domestic, agricultural, public water supply, and industrial wells in an investigation of chromium-contaminated groundwater.

- Senior Field Technician/Drilling Superintendent, Geotechnical Investigation, ARCO Alaska, Inc. Performed geotechnical investigation project, sampled soil, performed resistivity testing, and installed thermistors as part of freeze-thaw studies to redesign a flare pit on the North Slope, Alaska.
- Senior Field Technician/Drilling Superintendent, Boring and Sampling Program, America North, Inc./Alaska Gold Nome, Alaska. Drilled borings for the Steadman Field Site Investigation, and sampled soil contaminated with mercury and arsenic in Nome, Alaska. Project included investigating a waste disposal area.
  - Other related project experience includes the following:
    - Duck Island Development Area, Beaufort Sea, Alaska
    - Port of Nome Over-Ice Investigation, Nome, Alaska
    - Soil Boring Programs, Trans-Alaska Pipeline Route
    - Mukluk Island Site, Beaufort Sea, Alaska
    - Offshore Drilling, Beaufort Sea, Alaska
    - Drilling of Five Island Sites, Beaufort Sea, Alaska
    - Wharf and Docking Facilities, Afognak Island, Alaska
    - Rotary Drilling and Wireline Coring, Remote Island in Indian Ocean
    - Alpine Permafrost Institute, Pikes Peak, Colorado
- ◆ **Driller, Senior Technician, Drill Superintendent, Construction Superintendent, and Field Operations Manager, MACTEC Engineering and Consulting Inc., and its predecessors (Harding ESE and Harding Lawson Associates) (1979 to 10/2004).** Performed the role of CQCSM and alternate SSHO on many USACE Projects throughout Alaska. Description of duties in the various positions are as follows:
  - As senior technician, responsibilities included installing monitoring wells; sampling water and soil; handling oil and hazardous substances; performing field measurements on water samples; installing soil-gas wells; and installing thermistors, manometers, and piezometers. Conducted freeze-thaw studies, cone penetrometer tests, permafrost investigations, and percolation tests.
  - As general drilling superintendent, operated and maintained drilling equipment, supervised drill crews, and was responsible for site safety. Experienced with permafrost drilling, refrigerated coring, mineral exploration, dam foundation drilling and testing, over-water and over-ice operations, and helicopter drilling.
  - As construction superintendent, mobilized and demobilized construction crews and materials to various remote Alaska sites via air, land, and water transportation. Provided oversight for removal and storage of contaminated soil, decommissioning of USTs and ASTs, and installation of new FSTs and distribution systems, and was responsible for site safety.

## Additional Training and Certifications

Certified in UST Installation/Retrofitting, International Code Council  
No. 1057168-U1

Certified in UST Decommissioning, International Code Council-No. 1057168-U2

Certified in the Use of Nuclear Testing Equipment – Alaska No. 16619

40-hour Hazardous Waste Operations and Emergency Response (HAZWOPER),  
plus 8-hour Supervisor and 8-hour Refresher, Bristol Industries

CPR and First Aid for Adults, MEDIC FIRST AID® International

24-hour Construction Project Administration

Hydrogen Sulfide Safety Training

Radiation Protection Training

10-hour Construction Safety

Defensive Driving Training



ALEX BASKOUS, M.D., M.P.H.  
OCCUPATIONAL MEDICINE  
BOARD CERTIFIED IN OCCUPATIONAL MEDICINE  
BY THE AMERICAN BOARD OF PREVENTATIVE MEDICINE  
2841 DEBARR ROAD - SUITE 24

-----  
TELEPHONE: (907) 279-4953  
FAX: (907) 334-9667  
EMAIL: DRALEXBASKOUS@GMAIL.COM

PHYSICIAN'S WRITTEN OPINION

PURSUANT TO 29 CFR 1910.120(f) MEDICAL SURVEILLANCE:

NAME Charles Croley

SS# \_\_\_\_\_

DATE OF EXAM 04/16/12

- ☒ A. NO MEDICAL CONDITIONS WERE DETECTED WHICH WOULD PLACE THE EMPLOYEE AT INCREASED RISK OF IMPAIRMENT OF THE EMPLOYEE'S HEALTH FROM WORK IN HAZARDOUS WASTE OPERATIONS OR EMERGENCY RESPONSE, OR RESPIRATOR USE.

THE FOLLOWING MEDICAL CONDITIONS ARE OCCUPATIONALLY PERTINENT:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

- ☒ B. NO LIMITATIONS UPON THE EMPLOYEE'S ASSIGNED WORK.

THE FOLLOWING LIMITATIONS ARE RECOMMENDED:

\_\_\_\_\_  
\_\_\_\_\_

- ☒ C. THE EMPLOYEE HAS BEEN INFORMED BY ME OF THE RESULTS OF THE EXAMINATIONS.

DATE: 04/16/12  
Alexander Baskous, M.D., M.P.H.

ALEXANDER BASKOUS, M.D., M.P.H.  
2841 DEBARR ROAD, SUITE 24  
ANCHORAGE, AK 99508



**Chuck Croley**

Has completed 8 hours of annual refresher training as required by

**29 CFR 1910.120**

**Hazardous Waste Operations & Emergency Response**

A handwritten signature in black ink, which appears to read "Clark Roberts". The signature is fluid and cursive, with a long horizontal stroke at the end.

March 29 , 2012

Clark Roberts, C.I.H.  
Instructor





**HARDING LAWSON ASSOCIATES**

# CERTIFICATE OF QUALIFICATION

This certifies that

Charles L. Croley

has completed 8 hours

## **SUPERVISORY HAZARDOUS MATERIALS/WASTE HEALTH AND SAFETY TRAINING**

in accordance with the requirements of  
29 CFR PART 1910.120

HLA AUTHORIZED INSTRUCTOR

  
Chris Corpuz

June 13, 1988

Date

Title Industrial Hygiene and Safety Specialist



MINING AND PETROLEUM TRAINING SERVICE

No 14148

The University of Alaska Anchorage

# CERTIFICATE

*This is to certify that*

CHARLES L. CROLEY

*has satisfactorily completed*

24 Hours

*in*

EXCAVATION, TRENCHING, AND SOIL MECHANICS

  
INSTRUCTOR

February 20, 1992  
DATE

  
DIRECTOR



MINING AND PETROLEUM TRAINING SERVICE

Nº 18299

The University of Alaska Anchorage

# CERTIFICATE

*This is to certify that*

CHARLES L. CROLEY

*has satisfactorily completed*

8 Hours

*in*

ENTRY TO CONFINED SPACES

*Robert G. Stothur*


INSTRUCTOR


October 4, 1993

DATE


*[Signature]*

DIRECTOR





USACE LEARNING CENTER  
HUNTSVILLE, ALABAMA



## CERTIFICATE

Chuck Croley

POA301252122

has completed the Corps of Engineers and Naval Facility Engineering Command Training Course

### CONSTRUCTION QUALITY MANAGEMENT FOR CONTRACTORS - #784

Anchorage, Alaska

April 5th & 6th, 2012

POA - Alaska District

David J. Gerland

Location

Training Date(s)

Instructional District/ NAVFAC

CQM-C Manager

Christopher L. Morgan

christopher.l.morgan@us.army.mil

907-384-7442

Facilitator/Instructor

Email

Telephone

Facilitator/Instructor Signature

THIS CERTIFICATE EXPIRES FIVE YEARS FROM DATE OF ISSUE

  
Director, USACE Learning Center





## ***CERTIFICATE OF ACHIEVEMENT***

*This certifies that*  
***Chuck Croley***  
*has successfully completed*  
***Alaska Certified Erosion & Sediment Control Lead***  
***(AK-CESCL) Storm Water Training Program***

***Continuing Education Credits Earned:***  
***12 Continuing Competency Credits Residential Endorsement Holders***  
***Course approved by Alaska State Home Builders Association***  
***16 Professional Development Hours for Architects, Engineers and Landscape Architects***  
***Construction Education Foundation***  
***8005 Schoon Street***  
***Anchorage, Alaska 99518***

**April 2nd & 3rd, 2012**

**Anchorage, AK**

**Course Date**

**Location**



**Carl Menconi, Instructor**

**April 3rd, 2012**

**Certification Date**

**April 3rd, 2015**

**Expiration Date**



ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

T - 22370 - 3236

*Certificate Number*

**This is to certify that**

**Charles L. Croley**

*has satisfactorily completed 8 hours*

*of*

## **Hazardous Materials Transportation Refresher DOT**

*In compliance with 49 CFR 172.700-704 (3 Year Expiration)*

*Steven Schuler*

*Class Start Date: 1/20/2011*

*Class End Date: 1/20/2011*

1/20/2011

*Exam Date*

1/20/2014

*Cert. Exp. Date*

Stuart M. Jacques

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852



ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

**T - 22371 - 3236**

*Certificate Number*

**This is to certify that**

**Charles L. Croley**

*has satisfactorily completed 8 hours*

*of*

## **Hazardous Materials Transportation Refresher IATA**

*Section 1.5 of IATA Dangerous Goods Regulations (2 Year Expiration)*

*Class Start Date: 1/20/2011*

*Class End Date: 1/20/2011*

**1/20/2011**

*Exam Date*

**1/20/2013**

*Cert. Exp. Date*

**Stuart M. Jacques**

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852



A Division of the Specialty Vehicle Institute of America

# *Certificate of Completion*

This certificate confirms that

## Chuck Croley

has successfully completed an  
**ATV Instructor Preparation Course**

Jane Bash

Chief Instructor

March 20, 2005

Date

**This program complies with the instructional guidelines recommended by the ATV Safety Institute**





# NSC First Aid Course

Name: **Charles Croley**  
Address: **111 W. 16<sup>th</sup> Avenue**  
Address: **Third Floor**  
City, State, Zip: **Anchorage, AK 99501**

Security Control No.

**651104**

Course Completion Date: **April 20, 2012**  
Expiration Date: **April 20, 2015**

Training Center: **Bristol Industries**  
Instructor Name: **Robin Smith**  
Instructor Number: **1028878**

## Charles Croley

**has successfully completed the NSC First Aid Course.**

The National Safety Council saves lives by preventing injuries and deaths at work, in homes and communities and on the roads through leadership, research, education and advocacy.

**THIS DOCUMENT IS VOID IF REPRODUCED**



### More life-saving courses from NSC

- NSC First Aid, CPR & AED
- NSC CPR & AED
- NSC Bloodborne & Airborne Pathogens

**NSC—in it for life™** [nsc.org/fatrainning](http://nsc.org/fatrainning)



Security Control No.

**651104**

**Charles Croley**

has completed the  
**NSC First Aid Course**

Training Center: **Bristol Industries**  
Completion Date: **April 20, 2012**  
Expires: **April 20, 2015**

Instructional Hours: **4.50**

*Robin Smith*  
Instructor Signature

**1028878**  
Instructor No.

**Keep this card for your records. Void if reproduced.**



# NSC CPR Course & AED

Security Control No.  
**712005**

Name: **Charles Croley**  
Address: **111. W 16<sup>th</sup> Avenue**  
Address: **Third Floor**  
City, State, Zip: **Anchorage, AK 99501**

Course Completion Date: **April 19, 2012**  
Expiration Date: **April 19, 2014**

Training Center: **Bristol Industries**  
Instructor Name: **Robin Smith**  
Instructor Number: **1028878**

## Charles Croley

**has successfully completed the NSC CPR Course based on the current Guidelines for CPR and ECC.**

The National Safety Council saves lives by preventing injuries and deaths at work, in homes and communities and on the roads through leadership, research, education and advocacy.

**THIS DOCUMENT IS VOID IF REPRODUCED**



### More life-saving courses from NSC

- NSC First Aid, CPR & AED
- NSC First Aid
- NSC Bloodborne & Airborne Pathogens

**NSC—in it for life™** [nsc.org/fatrainning](http://nsc.org/fatrainning)



**Charles Croley**

Security Control No.  
**712005**

has completed the  
**NSC CPR Course & AED**

Training Center: **Bristol Industries**  
Completion Date: **April 19, 2012**  
Expires: **April 19, 2014**

Instructional Hours: **2.75**

*Robin Smith*  
Instructor Signature

**1028878**  
Instructor No.

**Keep this card for your records. Void if reproduced.**



## TYLER ELLINGBOE

### Project Manager / Senior Waste Specialist

#### Years Experience

Total: 16; Bristol 2.5

#### Areas of Expertise

Project Management

Hazardous/Nonhazardous Waste  
Materials Management

Regulatory Compliance

Logistics

Sampling

#### Training and Certifications

40-hr Hazardous Waste Operation  
& Emergency Response  
(HAZWOPER)

HAZWOPER Refresher

HAZWOPER Site Worker and  
Supervisor Training

RCRA Hazardous Waste  
Regulations/Land Disposal  
Restrictions

Hazardous Materials  
Transportation (49CFR 172.700-  
704) / IATA and Refresher

HAZCAT® Chemical Identification  
System Training

Physical Sampling for Hazardous  
Materials and Contaminants  
Training

Toxic Substances Control Act  
Training (TSCA)

#### Education

M.S., Engineering and Science  
Management – Science Option,  
University of Alaska Anchorage,  
Alaska, 2007

B.S., Biological Sciences-Fish and  
Wildlife Management Option,  
Montana State University,  
Bozeman, Montana, 1994

Mr. Ellingboe's education and specialized training have allowed him to develop skills in project management, chemical identification and characterization, and logistics over the previous 16 years. He has served as project manager for clients ranging from small privately-owned businesses to larger corporations, and from municipal and borough household waste programs to federal projects and contracts. His knowledge of the WAC, OSHA, RCRA, CERCLA, DOT, IATA, and TSCA regulations have been crucial to timely job completion while maintaining regulatory compliance. Mr. Ellingboe is a State of Alaska Qualified Sampler, and has extensive experience in sampling, identification, consolidation, labeling, lab-packing, packaging, profiling, manifesting, and transporting of hazardous / nonhazardous waste materials. Supervision and direction of project staff and the handling of personnel and equipment scheduling have also been his primary responsibilities. He has been accountable for regulatory and contract compliance, waste tracking, and reporting requirements. His various projects have led to a wide range of experiences in both local and remote, arctic areas and conditions.

#### Project Experience

- ◆ **Project Manager/Senior Waste Specialist, Groundwater and Landfill Gas Monitoring, Joint Base Elmendorf Richardson (JBER) Landfill, USACE, Alaska (01/2012 – current).** Providing support for environmental monitoring activities at the JBER Landfill including the performance of annual groundwater sampling and analysis from existing groundwater monitoring wells and quarterly landfill gas monitoring from existing gas probes. Preparing annual groundwater monitoring reports and quarterly landfill gas monitoring technical memorandums.
- ◆ **Project Manager/Senior Waste Specialist, UST Corrective Action Hot Tanks, USACE, Alaska District, Joint Base Elmendorf-Richardson (JBER), Alaska (09/2010 – current).** Preparing planning documents to guide and support UST corrective action procedures at



seven sites. Field work is scheduled for the 2012 field season. Corrective actions to be performed include excavation and disposal of contaminated soil, backfilling of excavations with clean soil, installation of soil borings using air rotary drilling methods, installation of groundwater monitoring wells, and collection of soil and groundwater samples for laboratory analysis. Upon conclusion of corrective action activities, a Corrective Action Report will be prepared and will include a risk assessment using the ADEC Method 4 Risk Calculator.

- ◆ **Project Manager/Senior Waste Specialist, Class V Underground Injection Control (UIC) Closure – Building 722, USACE, Alaska District, Joint Base Elmendorf-Richardson, Alaska (06/2010 – 12/2010; \$273K).** Prepared planning and final reporting documents. Performed the excavation and removal of a 1940s era septic tank and cesspool. Conducted soil sampling for site characterization, confirmation, and wastestream disposal. Performance evaluation sampling was a required part of the project. Excavated, transported, and removed approximately 170 tons of petroleum hydrocarbon impacted soil. Prepared all required waste stream profiling and manifesting paperwork and coordinated all subcontractors.
- ◆ **Senior Waste Specialist, Removal of Polychlorinated Biphenyl (PCB)-Containing Transformers at a Formerly Used Defense Site (FUDS), USACE, Albuquerque District, Deming, New Mexico (04/2010 – 11/2010; \$640K).** Project was at the former Deming Army Airfield. Oversaw the preparation of all waste material profiling and manifesting paperwork required for proper disposal. Supervised the subcontractor and the removal, packaging, transportation, and disposal of Toxic Substances Control Act (TSCA)-regulated PCB waste from the site to the disposal/recycling facility.
- ◆ **Senior Waste Specialist, NE Cape In Situ Chemical Oxidation (Phase I ISCO) and Intrusive Drum Removal/Landfill Cap Project, USACE, Alaska District, Northeast Cape of St. Lawrence Island, Alaska (04/2009 – 12/2010; \$13.8M).** Supported the preparation of waste management planning documents. Responsible for proper characterization, containerization, and profiling of waste streams for disposal. This project also required the preparation of non-hazardous and uniform hazardous waste manifests and Canadian transit notices and movement documents. The shipping of RCRA and Non-RCRA waste by barge from a remote site in an Alaskan subarctic setting presented a series of logistical challenges.
- ◆ **Project Manager, Native American Lands Environmental Mitigation Program (NALEMP) Site Investigation, Removal Action, and Site Investigation, Native Village of Savoonga (NVS), Native Village of Northeast Cape, St. Lawrence Island, Alaska (01/2009 –current; \$62K).** Prepared the planning documents, conducted a reconnaissance of all the sites, performed a hazardous materials building survey, and collected samples from areas of concern. Prepared the Reconnaissance Report and helped the NVS plan the next phase of work. Project site was the Native Village of Northeast Cape “Fish Camp” located at the Northeast Cape of St. Lawrence Island, Alaska. The NALEMP was developed by the Department of Defense (DoD) to address environmental issues from past DoD activities on Indian lands. The NVS obtained funding under the NALEMP Program from the USACE to identify and mitigate military impacts to Native land. Bristol subcontracted to the NVS to assist them in conducting the first phase of the Site Investigation/Removal Action at several areas of concern and supported the tribe with the preparation of Fiscal Year 2009 -2012 Facilitated Cooperative Agreement documents between the tribe and the USACE. In 2011, coordinated the on-site combustion of non-hazardous building debris and the collection and subsequent

shipment of lead-based paint containing construction debris and asbestos-containing material off-site. For 2012, scheduled field activities include the collection and management of remaining debris, the off-site shipment of non-burnable, non-hazardous debris, the off-site shipment of hazardous materials found on-site during the site investigation, and the performance of a site investigation including the collection of surface water, sediment, and soil samples for laboratory analysis.

◆ **Project Manager, Native American Lands Environmental Mitigation Program (NALEMP) Site Reconnaissance, Debris Removal, and Investigation, Native Village of Tetlin (NVT), Lucy David and Lulu David Native Allotments, Tetlin, Alaska (09/2009 – current).**

Prepared the planning documents including the Strategic Project Implementation Plan and Work Plans. Fieldwork conducted in 2011 included the performance of a subsurface investigation utilizing a Geoprobe direct-push drilling rig, the installation of temporary well points, and the collection of groundwater and subsurface and surface soil samples. Test pits and trenches were also excavated near debris fields to assess whether buried metal and/or debris were present and to facilitate the collection of additional soil samples for laboratory analysis. Background surface soil samples were also collected from each allotment and analyzed for Resource Conservation and Recovery Act (RCRA) metals. The field work also included the identification, containerization, and removal of hazardous and non-hazardous environmental hazards, including drums and debris. Logistical challenges included the coordination of mobilization/demobilization to the site, the removal and transport of non-hazardous debris to the local landfill, and the removal, transport, and disposal of hazardous materials to properly permitted treatment, storage, and disposal facilities (TSDFs).

◆ **Project Manager, Leaking Underground Storage Tank Investigations and Remediation, EPA, Region 8, Several States (09/2008 – 09/2011; \$1.2M).** This was a three-year contract with EPA to investigate and remediate leaking underground storage tank sites on Indian Lands in Colorado, Montana, North and South Dakota, Utah, and Wyoming. Supervised the performance of site assessments / characterizations and/or remedial actions at 12 sites on 5 reservations. Projects have included installing soil borings and groundwater monitoring wells, collecting analytical samples, evaluating and upgrading existing remediation systems, and designing and installing remediation systems. Removal actions including soil excavation and removal and groundwater monitoring well pumping and removal have also occurred. Responsible for contracts, budgets and invoices, monthly progress reports to the EPA, and oversight of all field activities and reports.

◆ **Task Manager / Senior Waste Specialist, NALEMP Site Investigation and Removal Action, Gulkana, Alaska (09/2008 – 07/2009; \$80K).** The NALEMP was developed by the Department of Defense (DoD) to address environmental issues from past DoD activities on Indian lands. The Village of Gulkana, Alaska, obtained funding under the NALEMP Program from the U.S. Army Corps of Engineers (USACE) to identify and mitigate military impacts to Native land. Bristol subcontracted to the Gulkana Village Council (GVC) to assist them in conducting the first phase of a Site Investigation/Removal Action at several areas of concern. Bristol prepared the planning documents, conducted a reconnaissance of all the sites, and collected samples from areas of concern. Bristol prepared the Reconnaissance Report and is working with the GVC to plan the next phase of work.

## Professional Experience

- ◆ **Contract Manager, Emerald Alaska, Inc. (02/2001 – 09/2008).** Played a vital role on the DLA/DRMO contract that Emerald held for the military in the State of Alaska. Ensured that all contract requirements were fulfilled accurately and within specified time constraints. With support from the team, ensured that all service requests for hazardous waste management from the U.S. Army, U.S. Air Force (USAF), and Coast Guard and National Guard were completed correctly, according to all RCRA/DOT/TSCA regulations.
  - Primary responsibilities included project and contract oversight, interpreting data, decision making, and preparation of all necessary paperwork to properly manage and transport all hazardous and nonhazardous wastes to final disposal facilities. Also supervised environmental specialists and other project personnel on a variety of commercial customer projects, both locally and in remote locations.
- ◆ **Transportation Manager, Emerald Alaska, Inc. (February 2001 – September 2008).**
  - Primary responsibility was to coordinate and provide all proper documentation for shipping hazardous and nonhazardous wastes from Anchorage to the Lower 48 via road, rail, air, and marine systems. Some of the documentation prepared included the following: bill of lading, hazardous and nonhazardous waste manifests, Canadian manifests, and transit notices. Coordinated inbound and outbound loads to maximize efficiency, reduce costs, and remain compliant with transfer facility waste storage times. In 2004, managed the incident-free transportation of over 12 million pounds of hazardous and nonhazardous wastes to both intrastate and interstate destinations.
- ◆ **Philip Services Corp., Anchorage, Alaska (03/1995 – 02/2001).**
  - Environmental Specialist II for Foster Wheeler, St. Lawrence Island, Alaska (May - October 2000). Served as the on-site regulatory specialist on a remedial action and demobilization project for the USACE. Directly responsible for all regulatory compliance in regards to the following agencies: EPA, Alaska Department of Environmental Conservation (ADEC), CERCLA, and TSCA. Guided field personnel in the characterization, consolidation, sampling, and shipment off site of all hazardous and nonhazardous waste materials off site.
  - Environmental Specialist II for Linder Construction, Pedro Dome, Alaska. (May - August 1999). Directly responsible for the shipment of all TSCA-regulated wastes off site during a PCB excavation and removal project for the USACE. He prepared and submitted all related and required paperwork to Linder and the USACE representative for review and approval. Labeled, marked, and placarded all waste containers for shipment and coordinated all waste loading and off-loading activities between each waste transporter.
  - Environmental Specialist II for UIC Construction, Barrow and Kotzebue, Alaska (May - July 1999). Supervised the removal of hazardous and nonhazardous wastes from the borough landfills. Prepared and completed all required paperwork and properly containerized, labeled, marked, and shipped all wastes off site.
  - Environmental Specialist II for Phillips Alaska, Inc. / British Petroleum (BP). Prudhoe Bay and Kuparuk Oilfields, Alaska (March 1999 - February 2001). Served as the project manager for the ongoing waste management contracts with Phillips/BP. Responsible for properly containerizing, labeling, marking, and shipping of all waste materials off site.

Primary responsibility was the preparation of all required paperwork to properly manage and transport all hazardous and nonhazardous wastes off site and to final disposal facilities according to all applicable laws and regulations.

- Environmental Specialist II for Bristol Environmental Services (BES), Togiak and Alaska Peninsula National Wildlife Refuges, Alaska (October 1998). Responsible for the remote waste cleanup of a radio antenna site and the cleanup of abandoned drums along the Bristol Bay coastline. Daily transportation was via helicopter. Also responsible for properly containerizing, labeling, marking, and shipping all waste materials off site.
- Environmental Specialist II for Jacobs Engineering Group, Inc. Cape Chiniak, Kodiak, Alaska (September 1998). Conducted environmental sampling of soil stockpiles and excavations at an interim remedial action project at Little Navy Annex and Cape Chiniak Tracking Station. Also responsible for the proper characterization, labeling, loading, placarding, and manifesting of hazardous waste shipments off site.
- Environmental Specialist II for BES/Nugget Joint Venture, King Salmon, Alaska (June - July 1998). Worked on a remedial action cleanup at Rapids Camp for the USAF. Various duties included the proper containerizing, labeling, marking, and shipping of all waste materials off site. Conducted environmental sampling of a soil excavation, abandoned drums, and soil at various other sites. Held accountable for maintaining records and reporting all findings to the JV, the USAF representatives, and the ADEC.
- Environmental Laborer for Linder Construction, Adak Naval Station, Alaska (February - April 1998). Worked as a laborer on a tank cleaning and fuel pipeline pigging project. Participated in the cleaning and purging of six large-volume fuel tanks and a 10-inch gasoline fuel line.
- Environmental Specialist II for BES/Nugget JV, King Salmon, Alaska (July - October 1997). Conducted sampling of unknown hazardous waste drums that had been excavated from a barrel dumpsite at a remedial action cleanup at the local USAF base. Conducted air, liquid, and soil sampling using various field-screening techniques and equipment. Photoionization detectors (PIDs), immunoassay test kits, and the HAZCAT® Chemical Identification System were employed. Directed a crew of laborers in the maintenance of the drum accumulation pad. Responsible for maintaining records and for reporting all findings to the JV, the USAF representatives, and the ADEC.
- Environmental Specialist II for Oil Spill Consultants, National Park Service, Alaska. (July - October 1997). Responsible for the cleanup and disposal of hazardous and nonhazardous wastes generated from six national parks around the State of Alaska. Directly responsible for the proper identification, packaging, marking, labeling, and loading for shipment of all wastes.
- Environmental Specialist for CET, Grand Forks, North Dakota (May – June 1997). Worked on the Red River Flood Disaster Relief. Supervised the collection, handling, transportation, and disposal of household hazardous waste collected during the relief effort.
- Environmental Specialist for City of Kodiak, Dog Bay Harbor (May 1997). Active participant in the inerting and removal of a 6,000-gallon used oil underground storage tank. Assisted in the removal of the tank and the screening of the surrounding soil using

qualitative methods such as visual, olfactory and PIDs. Participated in the collection of confirmation and characterization soil samples from the excavation and excavated soil stockpile.

- Site Supervisor/Project Manager for Kenai Peninsula Borough, City and Borough of Kodiak Island, and City of Juneau, Alaska (May 1997 - February 2001). Site Supervisor / Project Manager in the successful management of the household hazardous waste (HHW) contracts that Phillips held with the cities and boroughs. Site Supervisor during the completion of HHW/ Conditionally Exempt Small Quantity Generator (CESQG) collection events and industrial waste pick-ups for the three cities and boroughs. Primary responsibilities included: developing health and safety plans, project schedules, budgeting, consolidation, labpacking, and preparation of monthly and semi-annual reports.
- Facility Supervisor/Project Manager for Municipality of Anchorage, Anchorage Regional Landfill, Alaska (April 1996 - April 1997). Managed the facility crew at a year-round HHW/CESQG collection facility. Completed billing and month-end reports and acted as the liaison between the public, the Municipality of Anchorage, and Philip Services. Acted as the facility safety and spill contingency coordinator and as the regulatory compliance officer. Kept inventories of volume of wastes in storage and supplies on hand. Directly responsible for all waste shipments off site. Hired temporary employees during peak business months.
- Chemist/Environmental Specialist/Lead Technician for Municipality of Anchorage, Anchorage Regional Landfill (March 1995 - April 1996). Sampled and identified unknown hazardous materials and performed QA/QC on the various facility waste streams. Primary duties included: labpacking chemicals for shipment and disposal, record keeping, and supervision of the facility crew. Directly responsible for the accepting and checking in all waste into the facility received from the public, as well as the proper and safe consolidation of these wastes. Also held accountable for all waste shipments out of the facility and ensuring that these shipments complied with all DOT/EPA regulations. Conducted facility inspections, led safety meetings, and acted as the facility manager during the manager's absence.
- ♦ **Laboratory Technician for Northwest Technical Services, Prudhoe Bay, Alaska (Summer 1991).** Temporary employee contracted to ARCO to work in the Prudhoe Bay Oil Field. Stationed at Flow Station 2 in the post-water treatment laboratory and performed qualitative analysis on the water and oil streams throughout the plant. Conducted oil/water extraction techniques and reported his findings to plant operators and to the main lab.
- ♦ **Laboratory Technician for Northwest Technical Services. Kuparuk Oil Field, Alaska. (Summers of 1989, 1990, and 1992).** Temporary employee contracted to ARCO to work in the Kuparuk Oil Field. Stationed at the Seawater Treatment Plant. Foremost responsibility was to conduct qualitative analyses on the various water streams throughout the plant. Tests conducted included: TSS, pH, salinity, and residual chlorine. Reported findings to the plant operators and to the field's head chemist. Also aided the plant operators with the basic operations of the plant when called upon.
- ♦ **Fish and Wildlife Technician I for State of Alaska Department of Fish and Game, Anchorage/Fairbanks, Alaska (06/1994 – S09/ 1994).** Monitored and sampled the commercial fishery on the lower Yukon River. Duties included: scale sampling, age/sex/length determinations, and heavy interaction with the local fishing population.



Interpretation of data was also one of his main duties. Also worked on a remote sonar project on the upper Yukon drainage performing remote camp maintenance and the collection of biological data

### Additional Training and Certifications

Confined Space Awareness

Powered Industrial Lift Truck Training

Permit Required Confined Space Training

Performance Management, Planning, and Development Training

FEMA IS-195 Basic Incident Command System Training

First Aid and CPR for Adults, MEDIC FIRST AID® International

Essentials of Communication Training

Lead-based Paint Renovator Initial

# McCoy and Associates

HAS CONFERRED UPON

## Tyler Gerald Ellingboe

A CERTIFICATE OF COMPLETION FOR 3.1 CEU OR 31 HOURS OF TRAINING ON  
THE RCRA HAZARDOUS WASTE REGULATIONS

### COURSES COMPLETED:

*RCRA Fundamentals*


*Critical Generator Issues*


*Advanced RCRA Topics*

*RCRA Air Emissions and Land Disposal Restrictions*

*Remediation, Demolition, and Spills*

FEBRUARY 7, 8, 9, 10 & 11, 2011; PHOENIX, ARIZONA

  
Instructor

  
Instructor



McCOY

Table 1-1. Minimum Concentration of Contaminants for the Toxicity Characteristic

| Contaminant | CAS No. <sup>2</sup> | Regulatory Level (mg/L) |
|-------------|----------------------|-------------------------|
| 56-23-5     | 56-23-5              | 0.5                     |
| 57-74-9     | 57-74-9              | 0.03                    |
| 100-7       | 100-7                | 100.0                   |

Subpart D—Lists of Hazardous  
§261.30 General.  
(a) A solid waste is a hazardous waste if it meets any of the criteria in this subpart, unless it has been excluded by §§260.20 and 260.22.  
(b) The Administrator will include in the lists of hazardous waste the classes or types of wastes listed in this subpart or more of the following:



# Emerald Alaska, Inc.

## Certificate of Completion

*is hereby granted to:*

*Tyler Ellingboe*

*to certify that they have completed to satisfaction*

*As per 40 CFR 265.16.*

*RCRA Refresher*

*Granted: March 31, 2008*

*Tyler D. Ellingboe*

*Instructor, Tyler Ellingboe*



# *Certificate of Attendance*

**TYLER ELLINGBOE**

*attended the  
Hazardous Materials Transportation Workshop  
conducted in Anchorage, AK*

*on*

*April 24, 2007*



U.S. Department  
of Transportation

Pipeline and  
Hazardous Materials  
Safety Administration

A handwritten signature in black ink, reading "David L. August".

Director, Office of Hazardous  
Materials Initiatives and Training





ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

T - 23047 - 240

*Certificate Number*

**This is to certify that**

**Tyler Ellingboe**

*has satisfactorily completed 8 hours*

*of*

**Hazardous Materials Transportation Refresher DOT**

*In compliance with 49 CFR 172.700-704 (3 Year Expiration)*

*Class Start Date: 3/22/2012*

*Class End Date: 3/22/2012*

*Erik Christenson*

3/22/2012

*Exam Date*

3/22/2015

*Cert. Exp. Date*

Stuart M. Jacques

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852





ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

T - 23048 - 240

*Certificate Number*

**This is to certify that**

**Tyler Ellingboe**

*has satisfactorily completed 8 hours*

*of*

**Hazardous Materials Transportation Refresher IATA**

*Section 1.5 of IATA Dangerous Goods Regulations (2 Year Expiration)*

*Class Start Date: 3/23/2012*

*Class End Date: 3/23/2012*

*Erik Christenson*

3/23/2012

*Exam Date*

3/23/2014

*Cert. Exp. Date*

Stuart M. Jacques

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852

# *Certificate of Attendance*

This is to certify that


**Tyler Gerald Ellingboe**

attended and successfully completed the


***HazCat® Chemical Identification System***

**HazCat Course Days One, Two and Three**

**Anchorage, AK      February 11-13, 1997**



Michael Kotowski  
Certified Hazcat® Instructor



HAZTECH  
SYSTEMS,  
I N C.™

Chemical Identification Training Seminars





MARTY HANNAH

Environmental Scientist / Project Chemist

### Years Experience

Total: 19; Bristol: 2.5

### Areas of Expertise

Environmental Chemistry

Toxicology

Environmental Site Investigations

Quality Assurance/Quality Control

Site Remediation

Laboratory Data Reduction and Evaluation

### Training and Certifications

EPA 40-hour HAZWOPER

EPA 8-hour HAZWOPER refresher, current

CPR and First Aid for Adults

DOT/IATA Dangerous Goods Shipper's Training

USAF Flight Line Training-Elmendorf AFB

BP North Slope Red Book Training for handling waste generated on the North Slope

Smith Safe Driving Course-Provided by BP Exploration A

### Education

B.S., Biology, Emphasis in Toxicology, Chemistry and Emergency Medicine, Mankato State University, Mankato, Minnesota 1992

M.S., Environmental Quality Science, Emphasis on Remedial Feasibility Studies, University of Alaska Anchorage, 2005

Mr. Hannah has worked in the environmental field since 1992. He became part of Bristol's environmental remediation team in 2009. His expertise encompasses environmental chemistry, data management, site assessment and remediation projects, site investigations, and quality assurance /quality control (QA/QC) requirements. He has worked on projects for private clients, as well as federal and state agencies and is familiar with the standards and procedures for compliance with these agencies. Mr. Hannah's expertise includes management and transportation of hazardous waste materials at remote arctic project sites. He has extensive experience performing EPA analyses in environmental laboratories and managing mobile laboratories. In addition, he has served as Research Professional/Laboratory Manager for the University of Alaska, Anchorage School of Engineering, and has been responsible for all aspects of a scientific field equipment business as the sole proprietor of Hannah Instrumentation.

As an Environmental Scientist/Project Chemist for Bristol Environmental Remediation Services, LLC, Mr. Hannah is responsible for initial project proposal and attention to cost control preparation of site-specific DQOs with SAP and QAPP documentation, contract negotiation, master service agreements, invoice tracking and coordination of field teams, providing oversight of sample collection and laboratory data reduction, and presentation of the site contamination and risk-based calculations, data validation QA/QC effort, including ADEC and DoD electronic submittals. Mr. Hannah provided these services on all of the Bristol projects below.

### Project Experience

- ◆ **Field Chemist, Mercury in Soil Delineation, Nova Gold, Nome, Alaska (08 – 09/2009; \$120K).** Performed environmental assessment of mercury and arsenic contamination at a former gold processing facility. Duties **included creation of a work plan, sample and analysis plan**, and procedures for field analysis of mercury (mobile laboratory). Performed analysis of soil samples on site to delineate the extent and concentration of mercury



contamination. Directed drillers on continued sample collection based on field analytical results. Wrote project report for submittal to the ADEC.

- ◆ **Environmental Scientist, Spill Response, Iliamna Development Corporation, near the Iliamna River, Alaska (06/2009 – Present; \$165K).** Provided support to client in response to fuel spills near the Iliamna River and Lake Iliamna. Oversaw removal and treatment of fuel contaminated soil. Coordinated client personnel in spill response-containment and determined the best methods for remediation of contaminated soil and proper waste disposal. Coordinated the development and operation of a land farm to remediate fuel contaminated soil. Collected soil and surface water samples and installed monitoring wells. Advised client on regulatory requirements and submittals to State agencies, as well as development of remedial methods for reduction of contaminants in impacted soils. Primary author of spill reports submitted to State agencies. Designed a passive fuel collection system for winter operation at this remote site.
- ◆ **Project Chemist, former White Alice Site, USACE, Alaska District, Northeast Cape, St. Lawrence Island, Alaska (06/2009 – present; \$30M).** Provided support to field activities at Northeast Cape for remedial pilot tests and removal of contaminants at a Formerly Used Defense Site (FUDS). Operated an on-site mobile laboratory for analysis of fuels and PCBs in soil as well as monitored natural attenuation. Coordinated the submittal of samples and evaluated laboratory data for quality and representativeness to the site. Functioned as the primary point of contact for fixed lab, project managers, and field personnel regarding procedures and submittal of samples for analyses. Responsible for data quality/data review, laboratory reports and electronic data deliverables.
- ◆ **Environmental Scientist/Project Chemist, USACE, Omaha District, Tinker Air Force Base, Oklahoma City, Oklahoma. (10/2010 – Present).** Collected soil-gas samples and evaluated an aircraft refueling system to determine if fuels had leaked from the system. Coordinated with base personnel and contractors in the gathering of information about site conditions and the determination of the extent of fuel contamination. Prepared documents and coordinated with sub-contractors for the next phases of the site investigation.
- ◆ **Environmental Scientist/Remediation Specialist, Various Base-Wide Remediation Projects, USACE, Alaska District, Joint Base Elmendorf-Richardson (09/2006 – 05/2009; \$1.8M).** Supported monitoring, and operation and maintenance of a variety of remedial systems, including sites located within the active airfield and numerous other sites on the installation. Responsible for dig permits, well installation and decommissioning, soil borings, sample collection and soil gas vapor analysis, along with operation and maintenance of bioventing systems and constructed remediation wetlands.
- ◆ **Field Chemist/Environmental Scientist, POL-Contaminated Soil Remediation Project, USACE, Alaska District, Umiat, Alaska (06 – 09/2006; \$1.8M).** Collected field and confirmation soil samples using multi-incremental sampling (MIS) on thermal infrared (IR)-treated soil at a remote formerly used defense site. Developed and prepared the methods, testing, instrumentation, and environmental controls for field analysis of samples by U.S. Environmental Protection Agency (EPA) Method 1664. Coordinated the shipping of rush samples, equipment, and materials to and from this remote arctic site

- ◆ **Environmental Scientist, QA/QC Officer, Environmental Data Manager, Site Assessment and Remediation Contracts, BP Exploration (Alaska) North Slope, Alaska (04/2006 – 05/2009; \$5+M).** Provided QA and procedural input in the development and release of an extensive overhaul of BP's environmental Quality Assurance Program Plan. Reviewed laboratory data and prepared quality assurance verification reports for all related environmental projects. Designed and developed procedures for remediation systems and remote sensing at various arctic sites throughout BP lease areas.
- ◆ **Field Scientist, Monitoring and Remedial Action, Chevron, Anchorage and Fairbanks, Alaska (10/2006 – 05/2009; \$800KM).** Performed monitoring and remedial action on former and existing Chevron gasoline stations and bulk fuel plants. Performed as Field Lead on soil, groundwater, and surface water sampling events. Supported implementation and operation of remedial systems. Responsible for operation and maintenance of existing remedial systems. Treatment technologies included soil vapor extraction, air sparging, granular activated carbon water treatment, and free-product recovery using high-vacuum extraction.

## Professional Experience

- ◆ **Project Chemist, Environmental Scientist, HM & DG Shipping Specialist, Field Equipment Manager, OASIS Environmental, Anchorage, Alaska (2006 - 2009).** Responsible for Quality Assurance Program Plans, standard field procedures, and management of laboratory data. Managed, shipped, and serviced all scientific monitoring instrumentation and support equipment for OASIS' five offices. Equipment included photoionization detectors (PIDs)/flame-ionization detectors, multi-gas meters, water quality multi-meters, pumps, and a wide variety of other field equipment.
  - Project Chemist, various projects. Responsible for laboratory data management, QA program plans, final review and validation of laboratory data on numerous Alaska Department of Environmental Conservation (ADEC), Federal, and private projects. Additional responsibilities included completion of ADEC laboratory data checklists, quality of analytical data reviews, flagging of tabulated data and application of matrix concentrations to various site cleanup goals.
- ◆ **Owner-Sole Proprietor, Hannah Instrumentation, Anchorage, Alaska (1998 - 2009).** Responsible for all aspects of a scientific field equipment business that leased PIDs, multi-gas meters, water quality multi-meters, pumps and other equipment used by environmental personnel performing site investigations, and monitoring and remediation services. Provided analytical equipment and chemical analysis support for mobile laboratory operations using gas chromatographs, IR spectrophotometers, and other field instrumentation for quantifying a wide variety of contaminants of concern.
- ◆ **Client Services Coordinator, North Creek Analytical, Anchorage, Alaska (1999 – 2004).** Duties included support for clients and laboratories for all aspects of environmental sampling and analyses for contaminants of concern. Performed tasks such as filling client bottle orders, receiving samples, and forwarding them to the proper laboratories within specified temperature and packing regulations. He also provided support to NCA mobile laboratories in Amchitka, Adak, Prudhoe Bay, and Livengood, Alaska.

- ◆ **Organic Chemist/GC Analyst, Semivolatiles for Columbia Analytical Services, Anchorage, Alaska (1993 – 1998).** Performed analyses of environmental samples on various matrices for contaminants of concern such as fuels, poly-chlorinated biphenyls (PCBs), pesticides and PAHs. Performed maintenance and repair of gas chromatographs and data systems. Managed waste stream and led effort to reduce the hazardous waste generation. Other duties included supporting laboratory personnel in compliance with Federal, state and municipal regulations for safety and other code compliance.
- ◆ **Organic Chemist/GC Analyst, Analytica Alaska (1992 – 1993).** Performed analyses on soils and waters for Alaska and EPA methods AK101 and EPA 8021B (GRO/BTEX).
- ◆ **Research Professional-Laboratory Manager, University of Alaska Anchorage, School of Engineering (1998 – 2005).** Responsible for all aspects of physical and research laboratories, including all health, safety, and environmental (HSE) policies and procedures in teaching and research laboratories. Maintained chemical inventories and instructed researchers and graduate students in proper handling of chemicals and operation of various physical and analytical systems and instrumentation. Performed numerous tasks either solely or in support of environmental remediation feasibility studies on contaminated soils and waters.
- ◆ **Assistant Laboratory Manager, Applied Science and Engineering Technology (ASET) Laboratory, University of Alaska Anchorage (2002 - 2005).** Utilized state-of-the-art instrumentation in support of chemistry, biology, and engineering research. Duties included selection, procurement, installation and operation of the instrumentation, as well as ancillary personal protective equipment. Prepared Standard Operating Procedures for the operation of analytical instrumentation and analysis using a wide variety of analytical methods used in the laboratory.

## Publications

Extent and Variability of Biogenic Interference in Cold Regions Soils. Journal of Cold Regions Engineering, September 1999. C.R. Woolard, D.M. White, J.L. Walworth, M.E. Hannah.



RUSSELL C. JAMES

Environmental Scientist

### Years Experience

Total: 10; Bristol: 7

### Areas of Expertise

Environmental Sampling and Monitoring

Contaminated Site Assessments/Remediation

Construction Quality Control Systems Management

Remote Site Logistics

Geographic Information Systems

Trimble Geographic Positioning Systems

Data Management

### Training and Certifications

AK Certified Erosion and Sediment Control Lead (CESCL)

30-Hour Occupational Safety and Health Training

U.S. Army Corps of Engineers, Construction Quality Management for Contractors

HAZWOPER Supervisor Training – 3/2009, Bristol Industries

8-Hour HAZWOPER Training

CPR and First Aid for Adults, National Safety Council®

40-Hour Hazardous Waste Operations and Emergency Response (HAZWOPER)

Hazardous Materials Transportation (DOT/IATA)

Defensive Driving Training

### Education

B.S., *magna cum laude*, Environmental Geography; Minor, Geology, Valdosta State University, Valdosta, Georgia, 2005

Mr. James is an environmental scientist with over 10 years of experience utilizing Geographic Information Systems (GIS) and Geographic Positioning Systems (GPS). Since 2007, he has been performing environmental field work in Alaska, Arizona, Washington and New Mexico and has worked with a variety of government clients including the US Army Corps of Engineers® (USACE), U.S. EPA, and U.S. Air Force. Mr. James has spent four years serving as Construction Quality Control Systems Manager (CQCSM) for removal actions (RAs), landfill cap construction, in-situ chemical oxidation (ISCO) and Military Munitions Response Projects in remote subarctic Alaska. He has served as CQCSM for USACE Alaska District FUDS Sites involving remote site logistics in the Bering Sea and Aleutian Islands.

Mr. James's experience includes contract quality control; remote site logistics involving transportation via air and sea; various remedial action approaches, including removal, transportation and disposal of contaminated soil and sediment; ADEC, EPA, RCRA, CERCLA and TSCA regulatory compliance; environmental sampling; soil boring and monitoring well installations; underground storage tank removal; conducting Phase I Site Assessments; erosion and sediment control; and preparing planning documents and reports for environmental investigations and remedial actions. He has integrated GPS and GIS for a number of contracts with USACE and other organizations, and is adept at incorporating GIS/GPS with environmental sampling, remediation and mapping. As an Environmental Scientist for Bristol, Mr. James is frequently responsible for implementation of project tasks, including environmental sampling; data collection/review; GIS mapping; quality control; and authoring reports.

## Project Experience

- ◆ **Construction Quality Control Systems Manager (CQCSM) and Environmental Scientist, Northeast Cape Hazardous, Toxic, and Radioactive Waste (HTRW) Remedial Actions, USACE, Alaska District, St. Lawrence Island, Alaska (07/2012 – 10/2012).** This project continued removal actions performed at a former air force station on St. Lawrence Island involving the removal of DRO-, PCB- and arsenic-contaminated soil, contaminated-sediment, and debris removal. Responsibilities included contract quality control; providing oversight for various field activities; and acting as liaison between Bristol and USACE. Tasks involved daily reporting to USACE through Daily Quality Control Reports (DQCRs), GPS, and GIS mapping services, meeting with subcontractors, acting as interim Site Superintendent, environmental sampling, authoring planning documents, and writing the Removal Action Report.
- ◆ **CQCSM and Environmental Scientist, Northeast Cape HTRW Remedial Actions, USACE, Alaska District, St. Lawrence Island, Alaska (07/2011 – 10/2011).** This project continued removal actions performed at a former air force station on St. Lawrence Island consisting of the removal of DRO-, PCB- and arsenic-contaminated soil and debris removal. Responsibilities included ensuring contract specifications between USACE and Bristol were met; providing oversight for various activities performed in the field; and acting as liaison between Bristol and USACE. Tasks involved daily reporting to USACE through DQCRs, GPS, and GIS mapping services, meeting with subcontractors, conducting morning safety meetings, acting as interim Site Superintendent and Site Safety and Health Officer (SSHO), reporting to the Bristol home office, environmental sampling, authoring planning documents, and writing the Removal Action Report.
- ◆ **CQCSM and Field Technical Lead, Site Inspections of Kiska and Amchitka Islands Military Munitions Response Program (MMRP) Projects, and HTRW and CON/HTRW Projects, USACE, Alaska District, Kiska and Amchitka Islands, Alaska (04/2011 – 05/2011).** This investigation involved searching for munitions and explosives of concern (MEC) on Kiska and Amchitka Islands as well as investigating historically contaminated sites on Amchitka Island in the Alaskan Aleutian Chain. Responsibilities included management of GPS data; completion of DQCRs; planning of daily field activities; ensuring contract specifications were met; communicating with USACE on work progress. Daily field tasks involved traversing Kiska and Amchitka Islands; collecting GPS data regarding MEC and site features; producing field maps; downloading and managing GPS data. Contributed to the planning documents and final reports.
- ◆ **CQCSM and Environmental Scientist, Northeast Cape HTRW Remedial Actions, USACE, Alaska District, St. Lawrence Island, Alaska (07/2010 – 10/2010).** This project consisted of the removal of DRO-, PCB-, and arsenic-contaminated soil, debris removal and the capping of a 1.6 acre landfill. Responsibilities included ensuring contract specifications between USACE and Bristol were met; providing oversight for various activities performed in the field; and acting as liaison between Bristol and USACE. Tasks involved completing DQCRs, GPS, and GIS mapping services, meeting with subcontractors, reporting to the Bristol home office, environmental sampling, authoring planning documents, and writing the Removal Action Report.



- ◆ **GIS Team Leader, Site Inspections and Removal Response Actions at Former Army Air Field Properties: Hobbs, Carlsbad, Deming and Fort Sumner, New Mexico and at Former Air Force Station Properties: Las Cruces, and Tierra Amarilla, New Mexico, USACE (04/2010 – 10/2011).** Provided GIS and technical support for various FUDS across New Mexico. Responsibilities included management and organization of GIS and GPS data; establishing ArcMap templates; populating Environmental Data Management System (EDMS); working with the Staged Electronic Data Deliverable (SEDD) format.
- ◆ **Site Superintendent/SSHO, Tierra Amarilla Air Force Station Removal Response, USACE, Tierra Amarilla, New Mexico (06/2010).** This project focused on removing physical hazards, primarily solid debris, from a FUDS property in New Mexico. Responsibilities included managing transportation of debris to the Rio Rancho Landfill for appropriate disposal; conducting safety meetings for on-site personnel; and management of scheduling, coordination and execution of on-site activities.
- ◆ **CQCSM and Environmental Scientist, Northeast Cape In-Situ Chemical Oxidation (ISCO) Study and Intrusive Drum Removal/Landfill Cap, USACE, Alaska District, St. Lawrence Island, Alaska (04/2009 – 12/2009).** This project involved an intrusive drum removal; landfill cap; and an ISCO study to remediate DRO-contaminated soil at a former Air Force Station on St. Lawrence Island. Responsibilities included ensuring contract specifications between USACE and Bristol were met; providing oversight for various activities performed in the field; and acting as liaison between Bristol and USACE. Tasks involved completing DQCRs, GPS, and GIS mapping services, meeting with subcontractors, reporting to the Bristol home office, environmental sampling, authoring planning documents, and writing the Removal Action Report.
- ◆ **GIS Specialist, Monitoring Well Inventories, USACE, Alaska District, Fort Wainwright and Fort Richardson, Alaska (01/2009 – 10/2009).** The goal of this project was to update an existing database of monitoring well locations with the most current data and included a field reconnaissance. Responsibilities included updating the current database regarding monitoring wells, maintaining open communications with the USACE's GIS point of contact, and establishing effective field data collection techniques using GPS. The project goal was to implement a more effective and accurate GIS database regarding the status and position of monitoring wells on base. Tasks included GPS field collection, and data management and integration into USACE's GIS standards.
- ◆ **GIS Specialist, Wetlands Delineation and Project Management, Alaska Natural Gas Development Authority, Anchorage, Alaska (10/2008 – 12/2008).** This project involved wetland delineation of a potential corridor for a natural gas pipeline extending from North Pole, Alaska to Beluga, Alaska. Project responsibilities included prepping data and GPS units for field crews; maintaining and organizing GPS field data; and displaying field data in GIS map atlases, which consisted of hundreds of alignment sheets encompassing over 350 miles of potential pipeline corridor.
- ◆ **Environmental Scientist, Leaking Underground Storage Tank (LUST) Excavation Sites, EPA Region 9, Navajo Nation (08/2008 – 09/2008).** The goal of this project was to remove and dispose of six LUSTs in the Navajo Nation and characterize the sites for contamination. Assisted in the supervision of subcontractors excavating Underground Storage Tanks (USTs)

for removal. Collected field screening headspace samples using a photoionization detector (PID). Collected soil and surface water samples for analysis at fixed laboratory. Six USTs were removed from three sites.

- ◆ **Environmental Scientist, Landfill Removal Project, Phase III, FAA, Cape Yakataga, Alaska (04/2008 – 7/2008).** Collected waste characterization and confirmation soil samples for the decommissioning of a landfill and biocell. Monitored the installation of soil borings and monitoring wells, and conducted groundwater sampling. Authored final report summarizing field activities, presenting analytical data, and providing recommendations for future site remediation.
- ◆ **Environmental Scientist, UST Corrective Action, USACE, Alaska District, Fort Richardson, Alaska (10/2007).** Project responsibilities included split spoon sample collection, soil boring oversight, soil classification, and acquisition of dig permits. Collected field-screening headspace samples using a PID.
- ◆ **Environmental Scientist, Release Investigation, FAA, Unalakleet, Alaska (9/2007 – 10/2007).** Acquired surface and subsurface soil samples from eight sites near Unalakleet, Alaska. Collected field-screening headspace samples using a PID. Also conducted field-screening using Horiba OCMA 350 Infrared Spectrometer.
- ◆ **Environmental Scientist, Treatability Study, Parsons, Joint Base Elmendorf-Richardson, Alaska (10/2007).** Assisted installation of bladder pump and set up of micro purge system for groundwater sampling from monitoring wells. Calibrated YSI brand water quality meter and logging system for groundwater monitoring. Helped with construction of well injection system.
- ◆ **Environmental Scientist, Landfill Removal Project, Phase II, FAA, Cape Yakataga, Alaska (08/2007 – 04/2008).** Responsible for soil sample collection; waste container data management, and packaging and shipping of soil samples. Composed interim progress report and authored work plan for 2008 field activities.
- ◆ **GIS Specialist, CAMPTEx Project, Bristol Bay Native Corporation (BBNC), Bristol Bay Region, Alaska (11/2006 – 07/2007).** Project responsibilities include organizing, analyzing, and maintaining GIS data; acquiring knowledge about the Alaska Native Claims Settlement Act (ANCSA), and adding/digitizing BBNC ANCSA lands into GIS using Geomedia.

## Professional Experience

- ◆ **GIS Data Collector, South Georgia Regional Development Center (12/2003 to 09/2006).** Responsibilities included GPS collection of field data, analysis and presentation of data in GIS, as well as maintenance and training for Trimble GPS units and software.
  - GIS Data Collector, Campus Mapping Project, Tift County Board of Education, Tift County, Georgia. Responsible for GPS collection of utility points, post-processing analysis of GPS in ArcGIS, and digitization of gas, water, and sewer lines. Involved in acquisition and georeferencing of 14 school floor plans. Nominated for 2006 National Association of Development Organizations (NADO) Innovation Award.

- GIS Data Collector, Utility Mapping Project, City of Douglas, Georgia. Responsible for the GPS collection and post-processing of utility points contained within public rights-of-way. Points collected include street lights, manhole covers, storm water collection inlets, fire hydrants, water meters, water valves, gas valves, gas meters, etc. Points were collected with a Trimble GeoXT™ mounted onto a bicycle, post-processed in Pathfinder® Office, and combined into GIS using ArcGIS.
- GIS Data Collector, Emergency 911 Address Mapping Project, Cook County, Georgia. Responsible for the GPS collection of every address “point-of-entry” within the limits of Cook County. Points were collected with a Trimble ProXR GPS and combined into GIS using ArcGIS 9.1.
- GIS Data Collector, Utility and Right-of-Way Mapping Project, City of Tifton, Georgia. Responsible for GPS collection of utility points within public rights-of-way in the city of Tifton, Georgia. Points were collected using Trimble ProXR backpack unit and bicycle mount.
- GIS Data Collector, Sign and Bridge Inventory, Thomas County, Georgia. Responsible for the GPS collection of signs and bridges along every county maintained road in Thomas County.
- ♦ **Geology Research Internship, 2004 ACRES Program, Georgia State University (05/2004 – 11/2004).** Analyzed the geochemistry of metamorphic rocks in the Uchee Belt, near Columbus, Georgia. Utilized ICP-MS and XRF for chemical analyses of prepared samples. Poster presentation at the Annual GSA Meeting in Denver, Colorado. Abstract can be found at [http://gsa.confex.com/gsa/2004AM/finalprogram/abstract\\_79798.htm](http://gsa.confex.com/gsa/2004AM/finalprogram/abstract_79798.htm).

## Awards

Outstanding Service Award, South Georgia RDC, 2006

Honor Graduate: Magna Cum Laude, 2005

Outstanding Student in Environmental Geography, 2005

Gertrude Odum Scholarship, 2000 - 2004

HOPE Scholarship, 2000 - 2004



ALEX BASKOUS, M.D., M.P.H.  
OCCUPATIONAL MEDICINE  
BOARD CERTIFIED IN OCCUPATIONAL MEDICINE  
BY THE AMERICAN BOARD OF PREVENTIVE MEDICINE  
2841 DEBARR ROAD – SUITE 24

-----  
TELEPHONE: (907) 279-4953  
FAX: (907) 334-9667  
EMAIL: [DRALEXBASKOUS@GMAIL.COM](mailto:DRALEXBASKOUS@GMAIL.COM)

PHYSICIAN'S WRITTEN OPINION

PURSUANT TO 29 CFR 1910.120(f) MEDICAL SURVEILLANCE:

NAME Russell James

SS# \_\_\_\_\_

DATE OF EXAM Feb 20, 2013

/ A. NO MEDICAL CONDITIONS WERE DETECTED WHICH WOULD PLACE THE EMPLOYEE AT INCREASED RISK OF IMPAIRMENT OF THE EMPLOYEE'S HEALTH FROM WORK IN HAZARDOUS WASTE OPERATIONS OR EMERGENCY RESPONSE, OR RESPIRATOR USE.

THE FOLLOWING MEDICAL CONDITIONS ARE OCCUPATIONALLY PERTINENT:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

/ B. NO LIMITATIONS UPON THE EMPLOYEE'S ASSIGNED WORK.

THE FOLLOWING LIMITATIONS ARE RECOMMENDED:

\_\_\_\_\_  
\_\_\_\_\_

/ C. THE EMPLOYEE HAS BEEN INFORMED BY ME OF THE RESULTS OF THE EXAMINATIONS.

DATE: Feb 20, 2013

Alex Baskous, M.D., M.P.H.

ALEXANDER BASKOUS, M.D., M.P.H.  
2841 DEBARR ROAD, SUITE 24  
ANCHORAGE, AK 99508

# Bristol



ALLIANCE OF COMPANIES™

**Russell James**

Has completed 8 hours of annual refresher training as required by

**29 CFR 1910.120**

**Hazardous Waste Operations & Emergency Response**

February 28, 2013

Clark Roberts, C.I.H.  
Instructor



**Russell James**

Has completed 8 hours of Supervisor training as required by

**29 CFR 1910.120**

**Hazardous Waste Operations & Emergency Response**

March 6, 2008

A handwritten signature in cursive script, appearing to read "Clark Roberts", is written over a horizontal line.

Clark Roberts, CIH, CHMM


Instructor




26-600640037

This card acknowledges that the recipient has successfully completed a  
30-hour Occupational Safety and Health Training Course in  
**Construction Safety and Health**

**RUSSELL JAMES**

  
(Trainer name – print or type)

2-26-2010  
(Course end date)



PROFESSIONAL DEVELOPMENT SUPPORT CENTER  
HUNTSVILLE, ALABAMA

## **CERTIFICATE**

*This is to certify that*

**Russell James**

*has completed the Corps of Engineers Training Course*

**CONSTRUCTION QUALITY MANAGEMENT FOR CONTRACTORS**

Given at AGC By Alaska District 04/11/2008  
Location Instructional District Date

*Russell J. Jock*  
Russell Jock, Facilitator

**THIS CERTIFICATE EXPIRES FIVE YEARS FROM DATE OF ISSUE**

*Gary G. Anderson*  
Chief, USACE Professional Development Support Center



# **CERTIFICATE OF ACHIEVEMENT**

*This certifies that*

***Russell James***

*has successfully completed*

***Alaska Certified Erosion & Sediment Control Lead  
(AK-CESCL) Storm Water Training Program***

*Continuing Education Credits Earned:*

*12 Continuing Competency Credits Residential Endorsement Holders*

*Course approved by Alaska State Home Builders Association*

*16 Professional Development Hours for Architects, Engineers and Landscape Architects*

***Construction Education Foundation***

**8005 Schoon Street**

**Anchorage, Alaska 99518**

**March 13th & 14th, 2012**

**Anchorage, AK**

Course Date

Location

*Michael D. Travis*

**3/14/2012**

**3/14/2015**

Mike Travis , Instructor

Certification Date

Expiration Date



ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

T - 22370 - 12792

*Certificate Number*

**This is to certify that**

**Russell C. James**

*has satisfactorily completed 8 hours*

*of*

## **Hazardous Materials Transportation Refresher DOT**

*In compliance with 49 CFR 172.700-704 (3 Year Expiration)*

  
\_\_\_\_\_  
Steven Schuler

*Class Start Date: 1/20/2011*

*Class End Date: 1/20/2011*

1/20/2011

*Exam Date*

1/20/2014

*Cert. Exp. Date*

Stuart M. Jacques

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852



ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

T - 22371 - 12792

*Certificate Number*

**This is to certify that**

**Russell C. James**

*has satisfactorily completed 8 hours*

*of*

## **Hazardous Materials Transportation Refresher IATA**

*Section 1.5 of IATA Dangerous Goods Regulations (2 Year Expiration)*

*Steven Schuler*

*Class Start Date: 1/20/2011*

*Class End Date: 1/20/2011*

1/20/2011

*Exam Date*

1/20/2013

*Cert. Exp. Date*

Stuart M. Jacques

*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852





# NSC First Aid Course

Name: **Russell James**  
Address: **111 W. 16<sup>th</sup> Avenue**  
Address: **Third Floor**  
City, State, Zip: **Anchorage, AK 99501**

Security Control No.  
**651106**

Course Completion Date: **April 20, 2012**  
Expiration Date: **April 20, 2015**

Training Center: **Bristol Industries**  
Instructor Name: **Robin Smith**  
Instructor Number: **1028878**

## Russell James

**has successfully completed the NSC First Aid Course.**

The National Safety Council saves lives by preventing injuries and deaths at work, in homes and communities and on the roads through leadership, research, education and advocacy.

**THIS DOCUMENT IS VOID IF REPRODUCED**



### More life-saving courses from NSC

- NSC First Aid, CPR & AED
- NSC CPR & AED
- NSC Bloodborne & Airborne Pathogens

**NSC—in it for life™** [nsc.org/fatrainning](http://nsc.org/fatrainning)



**Russell James**

has completed the  
**NSC First Aid Course**

Training Center: **Bristol Industries**  
Completion Date: **April 20, 2012**  
Expires: **April 20, 2015**

Security Control No.  
**651106**

Instructional Hours: **4.50**

*Robin Smith*  
Instructor Signature

**1028878**  
Instructor No.

**Keep this card for your records. Void if reproduced.**



# NSC CPR Course & AED

Name: **Russell James**  
Address: **111. W 16<sup>th</sup> Avenue**  
Address: **Third Floor**  
City, State, Zip: **Anchorage, AK 99501**

Security Control No.  
**712006**

Course Completion Date: **April 19, 2012**  
Expiration Date: **April 19, 2014**

Training Center: **Bristol Industries**  
Instructor Name: **Robin Smith**  
Instructor Number: **1028878**

## Russell James

**has successfully completed the NSC CPR Course based on the current Guidelines for CPR and ECC.**

The National Safety Council saves lives by preventing injuries and deaths at work, in homes and communities and on the roads through leadership, research, education and advocacy.

**THIS DOCUMENT IS VOID IF REPRODUCED**



### More life-saving courses from NSC

- NSC First Aid, CPR & AED
- NSC First Aid
- NSC Bloodborne & Airborne Pathogens

**NSC—in it for life™** [nsc.org/fatrainning](http://nsc.org/fatrainning)



**Russell James**

Security Control No.  
**712006**

has completed the  
**NSC CPR Course & AED**

Training Center: **Bristol Industries**  
Completion Date: **April 19, 2012**  
Expires: **April 19, 2014**

Instructional Hours: **2.75**

*Robin Smith*  
Instructor Signature

**1028878**  
Instructor No.

**Keep this card for your records. Void if reproduced.**



GREG J. JARRELL, E.I.T.

General Manager

### Years Experience

Total: 14; Bristol: 4.5

### Areas of Expertise

Program/Project Management

Demolition

Fuels Construction

Hydrology

Investigation and Remediation

Regulatory Compliance

### Affiliations

Society of American Military  
Engineers (SAME)

### Training and Certifications

Permit Required Confined Space  
Training

DOT & IATA Hazardous Materials  
Transportation Training

40-Hour Hazardous Waste  
Operations and Emergency  
Response

Lead Awareness Training

First Aid & CPR, Anchorage,  
Alaska

USACE, Construction Quality  
Management for Contractors

EPA, Environmental Remediation  
Technologies Course

### Education

M.S., Geologic Engineering, South  
Dakota School of Mines and  
Technology, Rapid City, 2000

B.S., Geology, University of  
Montana, Missoula, 1995

Mr. Jarrell has been managing and performing environmental and construction projects throughout Alaska and the western United States for 14 years. His experience includes fuels infrastructure construction and repair, large scale demolition, HTRW investigation and removal, facilities sustainment, restoration, and modernization (SRM), groundwater quality monitoring, surface water sampling and analysis, monitoring well installation, soil sampling and analysis, groundwater modeling, fate transport modeling, AutoCAD, site investigations, bioremediation design and operations and maintenance, proposal and cost estimate preparation, and work plan preparation.

As General Manager of Bristol Fuel Systems, LLC., Mr. Jarrell's responsibilities include operations planning and oversight, ensuring compliance with all company policies and procedures, and budgetary oversight and understanding of the company's financial performance and reporting requirements. Additional duties include resource management and oversight, business development, contract management, implementation of strategic business and/or operational plans, and ensuring that the company is in compliance with local, state, and federal regulations.

### Project Experience

**Operations Manager, Indefinite Delivery/Indefinite Quantity (IDIQ) Contract for Immediate/Rapid Response for HTRW and SRM Nationwide, USACE, Omaha District, (2010 - Present, \$9M).** Primary point of contact between Bristol and the USACE Rapid Response Program Managers and Project Management Team. Also responsible for negotiating, receiving, acknowledging, approving, staffing, and implementing task orders issued under the contract by the Contracting Officer. Additional duties include maintaining and accounting for all costs incurred in accordance with Contract Management Procedures and cost control at all levels of work.

- ◆ **Program Manager, Indefinite Delivery/Indefinite Quantity (IDIQ) Contract, FAA, Design, Construction, Decommissioning, Demolition, Environmental Remediation, and Other Engineering Services for the FAA's Western Service Area (2010 - Present; Unlimited Ceiling).** Serves as the single point of contact for the client and has the authority to commit the company and its' resources to task orders under this contract. Has the overall responsibility for performance, cost control, schedule control, safety, staffing, and technical quality of the work. Work under the contract includes but is not limited to, sustainment, maintenance, and repair of FAA Facilities, road repair, antennae repair, engine generators, fuel storage tanks, decommissioning activities, asbestos and/or lead abatement, debris disposal, environmental remediation, site investigation, sampling and analysis, system installation, monitoring, and reporting.
- ◆ **Program Manager, Indefinite Delivery/Indefinite Quantity (IDIQ) Contract, FAA, Engineering and Construction Services for the FAA's Western Service Area (2007 - 2010; Unlimited Ceiling ~\$16.8M to date).** Served as the single point of contact for the client and had the authority to commit the company and its' resources to task orders under this contract. Responsible for performance, cost control, schedule control, safety, staffing, and technical quality of the work. Work under the contract included but was not limited to, infrastructure refurbishment, fuel storage life cycle management and repair, site investigation and environmental remediation, environmental and OSHA compliance, decommissioning, and other engineering services as specified. Project locations included Alaska and the western U.S.
- ◆ **Project Manager, Umm Qasr Pier and Seawall Fuel and Water System Construction, CCI, Inc., Umm Qasr, Iraq (2009 - 2010; \$1.5M).** Responsible for job cost estimating, project coordination, budgeting, staffing, submittals, and logistics. Also performed construction estimating and management. Project was a design-build contract for the construction of a fuel and water distribution system for the new pier and seawall in Umm Qasr, Iraq. The project included the construction of three 100,000 liter storage tanks with transfer pumps, pipelines, a truck loading/unloading platform, and dispensing systems at each ship berthing area on the pier and floating docks. Project also included the construction of a potable water system that included a 70,000 liter storage tank, pipeline distribution systems, and dispensing systems at each ship berth for water wash down and potable water supply.
- ◆ **Project Manager, Anchorage and Merrill Field Air Traffic Control Tower HVAC Control Replacement, Federal Aviation Administration (FAA), Anchorage, Alaska (2008 - 2009; \$465K).** Responsible for job cost estimating, client coordination, budgeting, work plan preparation, health and safety, report preparation, submittals, and logistics. Also performed construction estimating and management. Project included replacement of all the existing hardware, firmware, and software for the heating, ventilation, and air conditioning (HVAC) systems at the Anchorage International Airport and Merrill field air traffic control towers. Work was performed in a highly secure environment with restricted working hours.
- ◆ **Project Manager, ID/IQ Contract Environmental Projects - Old Landfill Site (Phase II and Phase III, FAA, Cape Yakataga, Alaska (2007 - 2008; \$14.7M).** Responsible for all management aspects of large scale hazardous waste remediation project. Project Management duties include the preparation of remedial work plans, site-specific health and



safety plans, state and federal permitting, mobilization and demobilization (air and marine) to and from a remote Alaska site, collection of soil samples for laboratory analysis, soil excavation and containerization, and hazardous waste transportation, treatment, and disposal. Cape Yakataga is a remote landfill site containing dioxin concentrations greater than the U.S. Environmental Protection Agency's (EPA) allowable Risk Based Concentrations in soil. Analytical results also indicated that lead was located throughout the landfill soils above Resource Conservation and Recovery Act levels along with polychlorinated biphenyls (PCBs), diesel fuel, and various other organic compounds, including chlorinated solvents at low levels. The Alaska Department of Environmental Conservation (ADEC) mandated that the FAA perform a soil removal and disposal action to mitigate the potential environmental impacts of the dioxin-contaminated soil remaining in the landfill.

- ◆ **Project Manager, Underground Storage Tank (UST) Investigation and Closure Project, USACE, Alaska District, Fort Richardson, Alaska (2007 - 2008; \$178.5K).** Responsible for job cost estimating, client coordination, regulatory compliance, budgeting, work plan preparation, health and safety, supervision of soil excavation, soil sampling, data collection, report preparation, submittals, and logistics. Also performed construction estimating and management. Project entailed the investigation, remediation, and closure of three UST sites.
- ◆ **Project Manager, F22A-Fighter Infrastructure Contaminated Soil Removal Project, USACE, Alaska District, Elmendorf Air Force Base, Alaska (2008 - 2009; \$109K).** Responsible for job cost estimating, client coordination, regulatory compliance, budgeting, work plan preparation, health and safety, supervision of soil excavation, soil sampling, data collection, report preparation, submittals, and logistics. Project entailed the investigation, remediation, and disposal of drums and soil contaminated with DDT, arsenic, chromium, and petroleum.
- ◆ **Project Manager, AST Cleaning and Inspection Projects, FAA, Biorka and Level Islands, Alaska (2007 - 2008; \$181K).** Responsible for job cost estimating, client coordination, budgeting, work plan preparation, health and safety, report preparation, submittals, and logistics. Also performed construction estimating and management.
- ◆ **Project Manager, Kodiak Air Traffic Control Tower (ATCT) AST Upgrades, FAA, Kodiak, Alaska (2007; \$86K).** Responsible for client coordination, budgeting, work plan preparation, health and safety, report preparation, submittals, and logistics. The overall purpose of this project was to replace the existing AST serving the ATCT at Kodiak, Alaska with a new 1,000-gallon capacity dual-wall AST currently under design by the FAA.
- ◆ **Project Manager, AST Upgrade Project, Federal Aviation Administration (FAA) Cold Bay, Alaska (2007; \$93K).** Responsible for client coordination, budgeting, work plan preparation, health and safety, report preparation, submittals, and logistics.
- ◆ **Project Manager, Debris Removal Project (Phase I), FAA, Cape Yakataga, Alaska (2007 - 2009; \$700K).** Responsible for job cost estimating, client coordination, regulatory compliance, budgeting, work plan preparation, health and safety, supervision of soil excavation, soil sampling, data collection, report preparation, submittals, and logistics. Original intent of the project was to segregate, remove, and dispose of solid wastes related to the historical landfill at the Cape Yakataga Air Station. During project performance hazardous wastes were

encountered. Wastes included drums with unknown contents, soil contaminated with lead, dioxin, petroleum, and PCBs. The FAA awarded additional work under Phase II and Phase III for large scale remediation efforts.

## Professional Experience

- ◆ **Project Manager, BNC International, Inc. (BNCI)/Bethel Services, Inc. (BSI), Anchorage, Alaska (02/2002 - 03/2007).** Project Manager specializing in environmental, construction, and demolition projects.

Program/Project Manager, FAA ID/IQ Contract Environmental Projects. Responsible for all management aspects for large scale Remedial Investigation Feasibility Study (RIFS) projects performed under BNCI's ID/IQ contract. Projects involved environmental drilling, well installation, soil sample collection, groundwater sampling, aquifer testing, Method 3 and Phase IV risk calculation, and waste management. Project locations included Yakutat, Johnstone Point, Woody Island, Homer, Fairbanks, and Juneau, Alaska. Responsible for job cost estimating, client coordination, budgeting, work plan preparation, health and safety, supervision of soil excavation, soil sampling, data collection, report preparation, submittals, and logistics. Also performed construction estimating and management. Projects included facility remodeling, construction of new facilities, and navigational aide tower installation under the FAA's CAPSTONE safety program.

- Project Manager, FAA Decommissioning Projects. Responsible for all management aspects for large scale demolition projects in Farewell, Alaska and Woody Island, Alaska. Responsible for budgeting, work plan preparation, health and safety, supervision of soil excavation, soil sampling, data collection, and logistics. The Scope of Work for the projects was to abate, demolish, and completely remove the remaining structures at the FAA Housing Complexes, and Flight Service Station Infrastructure, including foundation components and other mechanical appurtenances. The projects included removal/abatement of asbestos-containing material (ACM), lead-based paint (LBP), hazardous materials, aboveground and underground storage tanks (USTs and ASTs), and polychlorinated biphenyl (PCB) contaminated soil.
- Project Manager, U.S. Army Corps of Engineers (USACE) Haines Military Cutoff Road Tank Removal, Haines, Alaska. Responsible for all management aspects for Site Investigation and UST Removal. Project involved geophysical surveying, environmental soil sampling and removal of 10 USTs, and approximately 200 feet of fuel pipeline.
- Project Manager, USACE and Formerly Used Defense Sites (FUDS) Whittier Utilidor and Pipeline Removal, Whittier Alaska. Project entailed the demolition and removal of approximately 300 feet of fuel pipeline and concrete utilidor, ACM pipeline, and 25,000 gallons of water contaminated with Bunker "C" fuel oil. The project included the disposal of free phase Bunker "C" fuel oil and associated contaminated soil, installation of product recovery wells, and soil sampling.
- Project Manager, USACE Tanani Point Site Investigation and Pipeline Removal, Haines, Alaska. Responsible for all management aspects for Site Investigation. Contaminants of concern included, PCBs, Dioxins, DRO, GRO, BTEX, Lead, and VOCs. Approximately 40 soil samples were collected throughout the life of the project, and approximately 415 feet of pipeline was removed.

- Project Manager, BP Exploration (Alaska) Bioremediation Projects at Service City Pad and Sea Air Motive Pad, Prudhoe Bay, Alaska. Responsible for all management aspects for large scale bioremediation of POL-contaminated soil, including budgeting, work plan preparation, health and safety, supervision of soil excavation, monitoring well installation, soil sampling, data collection, and logistics. Soils with petroleum hydrocarbon contamination in excess of the Alaska Department of Environmental Conservation (ADEC) Method 1 cleanup level for the Arctic Zone and areas of petroleum-stained soil were identified, excavated, and placed in bioremediation cells. The corrective action included landfarming of petroleum-affected soils.
- Project Manager, BP Exploration (Alaska) Pipeline Removal Project, Deadhorse Airport, Deadhorse, Alaska. Responsible for all aspects of underground fuel line removal project, including project management and field supervision. Project entailed the removal and disposal of an underground fuel line associated with two former USTs.
- ♦ **Project Manager/Hydrogeologist, IT Corporation (IT Corp.), Anchorage, Alaska (07/2000 – 02/2002).** Project Manager/Field Hydrologist for construction and environmental projects.
  - Project Manager, Air Force Center for Environmental Excellence (AFCEE) landfill capping project, Clear Long Range Radar Station, Alaska. Responsible for all aspects of landfill capping project in support of landfill closure. Managed subcontractors and field personnel. Project included clearing, grubbing, surveying, subgrade preparation to design grade lines, QA/QC, and site safety. Responsible for coordinating field changes and redesign of final grade lines with ADEC to ensure compliance with state regulations when unforeseen changes in site conditions were encountered.
  - Site Engineer/Geologist, Phase II site investigation for Laidlaw Transit Inc., in Delta Junction. Supervised equipment operators in the excavation of test pits for site investigation. Performed field investigation and collected soil samples to determine if any contamination-related concerns existed on the property prior to purchase by Laidlaw Transit, Inc. Generated documentation of work completed, site findings, and recommendations.
  - Site Engineer, AFCEE, Bulk Fuel Storage Tank Inspection & Repair, Yokosuka, Japan. Supervised a 20-man crew performing cleaning, inspection, and repair activities for an 8-million gallon UST. Project included sand blasting, re-coating, non-destructive testing (mag particle and X-ray), and inspection. Duties included QA/QC, reporting, safety compliance, and inspection of work performed.
- ♦ **Hydrogeologist / Project Environmental Engineer, U.S. Geological Survey, Water Resources Division, Rapid City, South Dakota (USGS) (1997 - 2000).**
  - Watershed modeling and Analysis for the Black Hills Hydrology Study, Black Hills, South Dakota Tasks included aquifer vulnerability analysis, regional flow analysis (surface water and groundwater), groundwater/surface water interaction analysis, determination of groundwater residence times, and determination of aquifer properties.
- ♦ **Graduate Research Assistant, South Dakota School of Mines & Technology, Rapid City, South Dakota (1999 – 2000).**
  - Contaminant Inventory of Rapid City West Quadrangle. Project included GIS analysis of potential contaminants and aquifer vulnerability, on-site treatment systems analysis, and GIS analysis of septic systems and aquifer vulnerability.



STEVEN A. JOHNSON, P.E.

CEO/Bristol Environmental Remediation Services, LLC

### Years Experience

Total: >35; Bristol: 11

### Areas of Expertise

Project and Program Management

Environmental and  
Geotechnical Projects

Soil and Groundwater Investigation

Site Remediation

### Registration

Registered Civil Engineer, State of  
Alaska, 1990 (CE8052)

### Affiliations

Vice Chairperson, State of Alaska  
Board of Storage Tank Assistance

Association of Engineering  
Geologists

Member S.A.M.E.

### Training and Certifications

40-Hour Hazardous Waste  
Operations and Emergency  
Response (HAZWOPER)

8-Hour HAZWOPER Refresher

8-Hour HAZWOPER Supervisor

### Education

M.S., Engineering Geology, Purdue  
University, West Lafayette, Indiana,  
1974

B.S., Geological Engineering,  
University of Alaska, Fairbanks,  
1973

Mr. Johnson has provided multidisciplinary environmental and geotechnical services as an engineering geologist in Alaska for over 35 years. He has managed soil and groundwater investigations for property assessments, remedial investigations (RIs), and feasibility studies (FSs) at hazardous waste sites and for underground fuel spills. Mr. Johnson provides direction in project development, program management, quality control, scope of work assessment, and technical review. Since 1990, he has served as program manager for environmental remediation contracts totaling more than \$100 million. Mr. Johnson also has been responsible for managing contracts for construction of new fuel facilities statewide worth more than \$15 million.

Since 2007, Mr. Johnson has served as the Chief Executive Officer (CEO) of Bristol Environmental Remediation Services, LLC (BERS). He is responsible for conducting all of the day-to-day operations of BERS' business including all administrative, personnel, and marketing functions.

### Project Experience

- ◆ **Program Manager, HTRW Immediate/Rapid Response (RR/IR) Contract, USACE, Omaha District Indefinite Delivery/Indefinite Quantity Contract, (04/2010 – 03/2013; NTE \$9M).** Program Manager for this 3-year ID/IQ contract with the Omaha District for remediation of various hazardous waste sites and Facilities Sustainment, Restoration, and Modernization (SRM). The contract requires Bristol to furnish and transport all plant, labor, materials, and equipment to complete RR/IR task orders nationally including the Continental United States, Alaska, Hawaii, and the U.S. Territories. To date, Bristol has been awarded six RR task orders under the contract worth approximately \$1.5 million for work in Montana, Texas, Nebraska, and Utah.



- ◆ **Program Manager, Environmental Remediation Services (ERS) Contract, USACE, Alaska District Indefinite Delivery/Indefinite Quantity Contract (04/2006 - 03/2016, NTE \$180M).** Since 2006, served as Bristol's single point of contact for this 10-year IDIQ contract with the Alaska District. As Bristol's Program manager, responsible for coordinating program issues with the USACE and the overall management of the contract including cost, schedule, and technical quality. He also oversees the development and implementation of task orders under the contract including subcontract administration. To date, Bristol has been awarded several task orders under the contract totaling approximately \$8 million. The following task orders have been completed or are underway on this contract:
  - Hoonah Radio Relay Station (RRS), Hoonah, Alaska – During the period 2006 to 2008 Bristol performed a site investigation and excavated, transported and disposed over 2,900 tons of PCB-contaminated soil from the Hoonah RRS site. As a result of this work, the site was conditionally closed by the ADCE and U.S. EPA.
  - Remedial Investigations (RIs) at Nuvagupak, Kogru, and Collinson Pt. – Performed RIs at three remote sites on Alaska's North Slope. Field crews used a helicopter and light aircraft to complete the field work during the summer of 2008.
  - CANOL Pipeline Decommissioning, Fort Wainwright, Alaska – In 2010 Bristol traced and surveyed approximately 24,000 linear feet (LF) of the CANOL POL pipeline at Fort Wainwright, and closed approximately 5,100 LF of the historic Canol pipeline. Work in 2011 will include additional investigative and closure activities on the CANOL line.
- ◆ **Project Manager, White Alice Tram and Debris Removal 2005, USACE, Alaska District, Northeast Cape on St. Lawrence Island, Alaska (07/2004 - 03/2006; \$5.2M).** Responsible for managing all aspects of the project including scope, schedule, budget, and reporting. The removal action was performed at a remote Formerly Used Defense Site (FUDS) site located in the Bering Sea, approximately 135 air miles southwest of Nome and inaccessible by road. Bristol. prepared planning documents; made improvements to 6 miles of roads and 3 miles of trails in order to access work sites; demolished the tram line and associated line support towers and wire/cable groups; removed approximately 26 tons of debris from two debris fields on Kangukhsam Mountain; removed more than 200 metal and wooden poles and approximately 25 miles of power and communications wire and cable; sorted, processed, packaged, and transported more than 1,520 tons of demolition debris; disposed of over 370 tons of burnable wood on-island; excavated, packaged, manifested, transported, and disposed of over 160 tons of PCB-contaminated concrete; excavated, packaged, manifested, transported, and disposed of over 290 tons of PCB-contaminated soil; and manifested and transported approximately 1,500 tons of waste off-island for disposal or recycling.
- ◆ **Project Manager, Municipal Solid Waste Landfill (MSWL) Closure, CH2M Hill, Eareckson Air Station, Shemya, Alaska (2005; \$2.1M).** Responsible for managing all aspects of the project including redesign, schedule, budget, construction activities, and reporting. Eareckson Air Station is located approximately 1,600 miles south-southwest of Anchorage, Alaska, on remote Shemya Island. Project objectives were to close the existing Municipal Solid Waste Landfill (MSWL) and construct a new MSWL and asbestos disposal cell, in accordance with the U.S. Air Force's Solid Waste Permit from the Alaska Department of Environmental Conservation (ADEC). Bristol's client was asked to implement plans and specifications prepared by another contractor. After the initial site visit, it was obvious that significant

redesign would be required to complete the project. Bristol supported a geotechnical investigation to relocate the borrow area, reviewed constructability, and provided consultation for the client. Significant accomplishments included: assisting in the investigation to confirm that suitable borrow material was available; participating in the redesign of the project; preparing a site-specific Work Plan, CQC Plan, and a SSHP; modifying the SSHP to include procedures for avoiding Munitions and Explosives of Concern (MEC); mobilizing/demobilizing all of the heavy equipment via barge to Shemya from Anchorage, Alaska; providing an MEC Technician III to implement and oversee MEC avoidance activities; excavating, hauling, placing and compacting a total of over 100,000 cubic yards of various borrow materials over a five-week period; and completing the project approximately four weeks ahead of schedule.

Type of construction: Heavy civil

- ◆ **Project Manager, White Alice Site Removal Action 2003, USACE, Alaska District Northeast Cape on St. Lawrence Island, Alaska (2003 - 2004; \$12.3M).** Responsible for managing all aspects of the project including scope, schedule, budget, and reporting. The removal action was performed at a remote FUDS for the USACE, Alaska District. The objective of the project was to remove old Cold War era buildings and structures that posed physical and chemical hazards. Bristol prepared planning documents; made improvements to roads and trails in order to access work sites; performed hazardous material removal and asbestos abatement in more than 30 buildings and other structures, followed by demolition and disposal; demolished approximately 650 feet of fuel line and 14 aboveground fuel storage tanks; demolished and disposed of approximately 60 miles of power and communication poles and wires; decontaminated, demolished, and disposed of three septic systems; and, performed asbestos abatement then demolished and disposed of over 4,000 linear feet of utilidor and piping. Packaged, manifested, transported, and disposed of approximately 6,300 tons of wastes.
- ◆ **Task Order Manager, ROTH Facility Demolition and Environmental Closeout, U.S. Navy, Amchitka Island, Alaska (05/2001 – 09/2001; \$12M).** Responsible for managing all aspects of the work including: preparing planning documents; providing logistics support; demolishing and disposing of 56 structures and 52 storage tanks; removing, identifying, packaging, transporting, and disposing of approximately 100 tons of hazardous materials and hazardous waste from the ROTH facilities; cleaning and closing a sewage lagoon containing approximately 2,000 cubic yards of sewage sludge contaminated with polychlorinated biphenyls (PCBs); thermally treating 2,500 cubic yards of petroleum-contaminated soil on site; and preparing a closure report.
- ◆ **Task Order Manager, Focused Feasibility Study (FFS) at the South of Runway 18/36 Area, U.S. Navy, Former Naval Air Facility, Adak (2000 - 2001; \$300K).** Responsible for managing all aspects of a Remedial Investigation and preparation of a Focused Feasibility Study for a site on Adak Island, Alaska. At the 5-acre affected area, soil and groundwater contamination resulted from releases from a diesel fuel pipeline constructed during World War II. The FFS presented a detailed analysis of potential remedial alternatives for free product and soil and groundwater contamination. Complete life-cycle costs were evaluated for a range of soil and groundwater remedial alternatives.

## Professional Experience

### ◆ Program Manager, Harding Lawson Associates, Anchorage, Alaska (1978 – 2000).

- Program Manager, Indefinite Delivery Type Remedial Action Contract, USACE, Alaska District, Various Locations throughout Alaska (1996 - 2000; \$2M). Responsible for overall management, control, and administration of the contract including quality and production. Developed and coordinated joint venture cost estimate and scope of work procedures, prepared and negotiated scopes of work, managed subcontract selection, and provided expert technical consulting support. This project was conducted as a joint venture between Harding Lawson Associates and Wilder Construction Company, to provide remedial services at hazardous, toxic, and radioactive waste sites throughout Alaska. The following projects were conducted under this contract.
  - Site Investigation, Galena, Alaska. Performed a subsurface investigation, excavated 1,000 cubic yards (yd3) of hydrocarbon-contaminated soil, collected soil samples from the excavation to evaluate the extent of contamination, and transported the soil to a bioremediation pile (biopile) for treatment.
  - Bioremediation, Galena, Alaska. Designed, constructed, operated, and monitored a biopile to remediate 11,000 yd3 of previously stockpiled contaminated soil.
  - Alaska Communication System Removal Action, Northway Junction, Alaska. Removed fuel storage tanks and associated piping, chemical containers, and storage drums; sample soil, containers, and tanks for waste characterization; excavated and disposed of 350 tons of hydrocarbon contaminated soil; and transported solid and hazardous wastes for disposal.
  - Cape Romanzoff Long Range Radar Site Biopile. Constructed, operated, and maintained two biopiles to remediate approximately 3,000 yd3 of hydrocarbon-contaminated soil at two locations at the station. One biopile was on the station cantonment within 1/4 mile of the minimally attended station facilities. Contractor designed an active biopile to treat soil at this facility with an electrically powered regenerative blower to oxygenate the soil. The second, passive, biopile, approximately 4 miles from the main facilities, used wind power to ventilate the soil.
  - Wildwood Air Force Station Interim Removal Action. Planned and executed the removal of several types of wastes, hydrocarbon-contaminated soil, and abandoned structures that threatened public safety. Scope of work included excavation and thermal remediation of approximately 1,000 yd3 of hydrocarbon-contaminated soil; asbestos abatement in two abandoned buildings, abatement of lead-contaminated ash in one burned-out building, demolition of seven buildings, disposal of building debris in a regulated landfill, mitigation of other safety hazards, and backfilling of disturbed areas. Prepared a remedial action report describing cleanup activities and documenting post-cleanup site conditions. The report included a complete manifest package consisting of hazardous waste manifests, bills of lading, and certificates of recycling/disposal for all waste streams.
  - Northway Staging Area Interim Removal Action. Removed several types of wastes at the Northway Staging Area, approximately 10 square miles near the Northway, Alaska, airport, 285 air miles northeast of Anchorage. The site consists of abandoned airfield support facilities built since the start of World War II. Private

residences have been built on some of the property. Contractor was responsible for “cradle-to-grave” handling of the waste streams, including scrap metal from the recovery and cleaning of 413 fifty-five-gallon drums; one 500-gallon tank; and approximately 185 smaller containers of petroleum products, soil, water, and a white powder thought to be sodium hydroxide. The 500-gallon tank and about one hundred 55-gallon drums are in two shallow lakes; the other containers are scattered throughout the staging area. The following materials were encountered: approximately 2,000 gallons of petroleum products; approximately 3,800 gallons of asphalt from surface spills and containers; nine batteries suspected to contain nickel and cadmium; approximately 1 yd<sup>3</sup> of asbestos; approximately 850 yd<sup>3</sup> of asphalt-coated wood staves; and approximately 720 yd<sup>3</sup> of asphalt-contaminated sand.

- Program Manager, RI/FS Investigation, U.S. Air Force, Eielson Air Force Base (AFB), Alaska (1989 - 1991; \$2.6M). Responsible for overall management, control, and administration of the contract, including quality and production for completing an RI/FS addressing 23 hazardous waste sites at Eielson AFB under the U.S. Air Force Installation Restoration Program. Supervised development of the risk assessment procedure, the project work plans, and a community relations plan. Managed the field tasks, including soil-gas surveys, geophysical surveys, monitoring well installations, soil and water sampling, and aquifer tests.
- ♦ **Project Manager/Engineer, Harding Lawson Associates, Anchorage, Alaska (1978 – 2000).**
  - Project Manager, Statewide Underground Storage Tank (UST) Program, Federal Aviation Administration (FAA), Alaska (1996; \$200K). Developed a procedure to assess human-health risks and the threat to groundwater from fuel-affected soil. Project required developing an acceptable human-health-risk screening procedure and implementing a vadose zone model to assess leachability of various fuel constituents.
  - Project Manager, Statewide Fuel Storage Tank Program, FAA, Various Locations throughout Alaska 1990 to 1998; \$18M). Developed standard remedial designs for fuel-affected soil and groundwater. The remedial action alternatives were implemented on a fast-track basis through a planned, coordinated program.
  - Project Engineer, Alternative Cleanup Level Development Project, FAA, Various Sites throughout Alaska (1996; \$350K). Developed methodology to establish alternative cleanup levels for fuel-affected soil. Project objectives were to develop a procedure to assess human-health risks and the threat to groundwater by fuel-affected soil. Project required developing an acceptable human-health-risk screening procedure, and implementing a vadose-zone model to assess leachability of various fuel constituent.
  - Project Manager, Property Transfer Assessment, Confidential Client, Anchorage, Alaska (1997; \$180K). Managed the technical and financial aspects of this soil and groundwater investigation for a confidential client. Prepared a work plan/quality assurance plan and a site investigation report recommending remediation at the site. Acted as liaison between the client and the Alaska Department of Environmental Conservation.
  - Project Engineer, Old Seward Highway Contaminant Survey, Alaska Department of Public Transportation and Public Facilities, Anchorage, Alaska (1995; \$250K). Planned and directed subsurface investigations of five sites needed for right-of-way acquisitions. Tested soil and groundwater samples and conducted soil-gas surveys. Project Manager,

Railbed Soil Contaminant Investigation-White Pass and Yukon Route, White Pass and Yukon Railway, Skagway, Alaska (1989 - 1990; \$230K). Managed a site investigation to assess the magnitude and extent of heavy metal contamination of railbed soil. attended scoping meetings between the regulatory agency and the client, prepared a work plan/quality assurance plan, conducted the field investigation, and prepared the final report. All work was completed in 3 weeks to meet deadlines.

- Project Manager, Naval Air Station Contaminant Investigation, U.S. Navy, Adak, Alaska (1988; \$500K). Managed a site investigation to evaluate toxic and hazardous material contamination at 20 sites, including landfills, drum storage and disposal areas, fuel storage areas, a waste-oil pit, a pesticide disposal area, spill areas, and the fire fighting training area. Characterized the origin, nature, and extent of possible contamination in water, soil, and unknown media in drums. Field tasks included geophysical surveys, soil sampling and analysis, monitoring well installation, lysimeter installation, water sampling and analysis, and water-level surveys.
- Project Engineer, Cannery Loop Unit No. 2 Contaminant Investigation, Burr, Pease, and Kurtz, Kenai, Alaska (1985 - 1986; \$350K). Assisted in a hydrogeologic and geochemical study to assess the impact of hazardous substances on groundwater resources and the potential for contaminant transfer. Project included site reconnaissance; records search; geophysical survey; and work, site safety, and quality assurance/quality control (QA/QC) plan development. Field tasks included soil probe installation, soil and water sampling and analysis, monitoring well installation, and aquifer tests.
- Project Engineer, Aleutian Air Station Detachment Site Investigation, U.S. Coast Guard, Cold Bay, Alaska (1987; \$300K). Responsibilities included a literature search, geophysical surveys, subsurface investigations, laboratory testing (groundwater, soil, and soil-gas samples), and environmental studies. Investigated proposed sites for a support facility for U.S. Coast Guard search and rescue efforts. Project objectives included evaluating potential soil and water contamination from an adjacent landfill and investigating the potential encountering of landfill materials on the proposed sites.
- Project Manager, Investigation of the Poppy Lane Gravel Pit, Union Oil Company of California, Soldotna, Alaska. (1987; \$280K). Managed a petroleum contaminant investigation to evaluate the vertical distribution of purgeable aromatic hydrocarbons in groundwater and locate the hydrocarbon source. Field tasks included installing monitoring wells, sampling soil and water for laboratory analysis, surveying geophysical characterizations to evaluate the extent of past waste-disposal activities at the site, and installing piezometers.
- Project Manager, Bernice Lake Power Plant Hydrogeologic Investigation, Chugach Electric Association, Nikiski, Alaska (1992; \$150K). Activities included researching physical and chemical groundwater characteristics and evaluating possible sources of thermal and chemical groundwater contamination and the effects of steam blowdown discharge. In addition, provided recommendations for the location and operation of groundwater monitoring wells, and the nature and location of the plant discharges.
- Project Manager, Tundra Environmental Chemistry Study, ARCO Alaska, Inc., North Slope, Alaska (1989; \$650K). Managed a contaminant investigation of the tundra surrounding reserve pits at the Kuparuk River Unit. Evaluated whether concentrations of constituents increased in different sample types to assess the distance over which increases occurred and determine whether differences in constituent concentrations could



be attributed to separate contributions from gravel placement, reserve pit seepage, and/or reserve pit dewatering. Collected more than 250 soil, water, and vegetation samples; geochemically and statistically analyzed laboratory results; and developed and implemented a QA/QC program.

- Project Manager, Moose River No. 1 Hazardous Substance Monitoring Program, ARCO Alaska, Inc., Sterling, Alaska (1989; \$175K). Managed a baseline soil, groundwater, and vadose zone investigation and long-term monitoring program at a planned hazardous materials disposal site. Project objectives were to evaluate site conditions before, during, and after facility use in accordance with Alaska Solid Waste Management Regulations.
- Project Director, Remedial Action Plan, Confidential Client, Anchorage, Alaska (1991; \$115K). Planned and directed the removal of waste oil-laden soil for a confidential client. Project included investigating the site to identify the limits of contamination, and recommending and implementing remedial action. Negotiated cleanup levels with the ADEC and developed a plan for QA/QC and documentation of the cleanup.
- Project Consultant, Bioremediation Pilot Study, Exxon Company, USA, Point Thomson, Alaska (1990; \$300K). Project consultant for the investigation and bioremediation of hydrocarbon-bearing soil at a remote North Slope exploration pad. Planned and conducted a release investigation to establish the extent and concentration of hydrocarbons in pad gravel, and performed bench- and full-scale pilot studies to implement bioremediation at the site.
- Project Manager, Soil Remediation Project, Anchorage, Alaska. Remediated contaminated soil at a former service station site. Responsible for the in situ removal of volatile organic compounds from the vadose zone.
- Project Manager, Kenai Gas Field Contaminant Investigation, Unocal, Kenai, Alaska. Managed a hydrogeologic and geochemical study for Kenai Gas Field and Cannery Loop units to assess the impact of substances on groundwater resources and the potential for contaminant transport. Created a comprehensive water well database and a conceptual model of study area hydrogeology. Coordinated hydrogeochemical and computer modeling aspects of the study and wrote the final report.
- Project Manager, Steadman Field Site Investigation, Alaska Gold Company, Nome, Alaska. Managed multiple site investigations. Developed a remedial action plan, and identified and designed a solid waste disposal site for soil containing arsenic and mercury.
- Project Manager, Prudhoe Bay Seepage Study, ARCO Alaska, Inc., North Slope, Alaska. Managed a seepage transport study to assess the extent of reserve pit fluid migration to the tundra. Installed more than 50 monitoring wells, installed thermistors, monitored and assessed groundwater, and evaluated migration potential.
- Project Manager, Reserve Pit Hydrogeologic Study, ARCO Alaska, Inc., Kuparuk Field on the North Slope, Alaska. Managed a hydrogeologic and contaminant transport study to evaluate the potential for reserve-pit water containing hazardous chemicals to seep through containment berms. The investigation involved sampling and analyzing groundwater, soil, reserve-pit water, and drilling reserves; evaluating groundwater and containment berm characteristics; conducting dye-tracer tests to track fluid movement and measure flow velocity; and installing tensiometers.

♦ **Geologist/Field Manager, Geotechnical and Hydrogeological Investigations, Harding Lawson Associates, Anchorage, Alaska (1978 - 2000).**

- Project Geologist, Reserve Pit Permitting, Conoco, Inc., North Slope, Alaska. Prepared solid waste permit applications for drill site reserve pits at the Milne Point Unit. Prepared fluid management and monitoring plans to comply with State of Alaska Solid Waste Management Regulations.
- Field Manager, Over-Ice Drilling Investigations, Lease Sale Area 71, Major Oil Company and Members of Alaska Oil and Gas Association, Harrison Bay, Alaska. Managed field investigations for release sale studies. Planned and coordinated two concurrent operations involving a 36-person crew and two Rolligon-mounted, enclosed drilling rigs to collect more than 90 core samples to depths of 150 feet below mud line. Ice was used as the drill platform. Responsible for ice-safety reconnaissance.
- Field Manager, Duck Island Development Project, Exxon Company, USA, in the Beaufort Sea, Alaska. Managed field operations for an onshore and offshore geotechnical investigation. Supervised a 15-person crew during the investigation for first major offshore production wells in the Beaufort Sea. Geotechnical data were used to develop preliminary foundation design criteria for offshore islands, buried pipelines, causeway, and onshore facilities.
- Technical Manager, Geotechnical Investigation and Bathymetric Survey of a Storage Site, Glomar Beaufort Sea 1 Concrete Island Drilling Site (CID, Global Marine Drilling Company, Beaufort Sea, Alaska. Managed a geotechnical investigation to define the seabed topography and subsea soil conditions at a proposed temporary set-down storage site for the CIDS. Conducted a bathymetric survey through the sea-ice canopy, prepared a map overlay showing the sounding locations and bathymetric contours, described sea bottom conditions, and provided laboratory test results on the samples obtained. Also recommended additional work required at the proposed site.
- Field Manager, Niguanak Well Sites Geotechnical Investigation, Shell Western and Production, Inc. Beaufort Sea, Alaska. Managed the field operations of a geotechnical investigation of proposed well sites located approximately 17 nautical miles east of Barter Island, Alaska. Field tasks included bathymetric surveys of sites, cone penetrometer tests, and test boring drilling and sampling. Evaluated the geology of the proposed sites.
- Field Manager, Knik Arm Crossing Investigation, Alaska Department of Transportation and Public Facilities, Cook Inlet, Alaska. Managed the field investigation of a marine soil drilling and sampling program for a major crossing of Knik Arm. Established boring locations and coordinated field phases of the program.
- Field Project Manager, Sampling Investigation-Mukluk Island Site, Sohio Petroleum Company, in Beaufort Sea, Alaska. As field project manager, conducted an over-ice drilling and sampling investigation with a helicopter-support operation 20 miles offshore.
- Field Manager, Geotechnical Investigation, Alpetco Company and Santa Fe Engineering, Valdez Harbor, Alaska. Supervised an offshore soil exploration drilling program for a docking facility.

- Engineer, Artificial Ice Island Project, Mobile Oil Company, Beaufort Sea, Alaska. Participated in designing an artificial ice island for onshore drilling program. Obtained and analyzed subsea soil-strength data and worked with the project engineer to develop design parameters.
- Field Manager, Port of Nome Over-Ice Investigation, City of Nome, Alaska. Managed the field program for a helicopter-supported, over-ice drilling operation. Drilled more than 20 borings to bedrock onshore and offshore and obtained bedrock cores.
- Field Manager, Waterflood Project, Prudhoe Bay Joint Operating Group, Prudhoe Bay, Alaska. Managed field operations for an offshore investigation of island, pipeline, and dredged channels.
- Engineer, Geotechnical Investigation, Kodiak Lumber Mills, Inc., Afognak Island, Alaska. Participated in a geotechnical investigation for wharf and docking facilities. Supervised the offshore drilling program, analyzed data, and prepared the final report.
- Field Engineer, Offshore Drilling Investigations at Four Sites, Major Oil Company, Beaufort Sea, Alaska. Managed field operations for an offshore drilling investigation conducted from a barge. Borings were drilled to 100 feet below mud line.
- Field Engineer, Well Site Geotechnical Investigation, Major Oil Company, Nation River, Alaska. Directed a geotechnical investigation to provide well site facility preliminary design data for five remote exploration drilling sites.
- Project Geologist, Geotechnical Investigation-Gravel Search, UIC, North Slope, Alaska. Performed geotechnical investigation of proposed gravel mine sites to identify approximately 3 to 5 million yd<sup>3</sup> of gravel. Summarized geologic information required for the gravel search.
- Project Engineer, Geotechnical Reconnaissance-Pruess Drive Slope Failure, Municipality of Anchorage in Eagle River, Alaska. Conducted geotechnical reconnaissance of a failed slope. Provided recommendations for preliminary remediation and slope stabilization.
- Project Manager, Geotechnical Investigation-Airport Siting, Alaska Department of Transportation and Public Facilities, Kake, Alaska. Reviewed existing aerial photographs and soil data, conducted geological reconnaissance of alternative runway sites, and provided preliminary analysis and recommendations.
- Project Manager, Geotechnical Evaluation-Airstrip Project, Alaska, Department of Transportation and Public Facilities in Circle, Alaska. Managed a geotechnical evaluation, including aerial photograph interpretation, review of existing data, and recommendations for a runway location.
- Project Supervisor, Soil Boring Programs-Trans-Alaska Pipeline Route, Alyeska Pipeline Service Company, Alaska. Supervised numerous soil boring programs to confirm that the selected construction method was compatible with soil conditions. Coordinated fieldwork and enforced proper sampling techniques for frozen and thawed soil.
- Engineer, Power Plant Foundation Design, Chugach Electric Association, Beluga, Alaska. Participated in a geotechnical investigation and the design of a foundation for a new generating facility. Supervised soil boring analyses and prepared the final report.



- Engineer, Placer Gravel Evaluation, Hope Mining Company, Resurrection Creek, Alaska. Directed geophysical and sampling programs to evaluate the character of gold-bearing placer gravel.
- Engineer, Route Selection and Design, Alyeska Pipeline Service Company on the Trans-Alaska Pipeline System, Alaska. Involved in several geotechnical studies for pipeline route selection and design. Primary work involved dynamic and static analyses of slope stability. Drilled soil borings with an 8-inch hollow-stem auger and collected soil samples in frozen and thawed ground.
- Engineer, Coal Exploration Study, Placer-Annex, Inc., on the Beluga Basin, Alaska. Performed a field survey and coordinated helicopter support for a large-scale exploratory program. Authored the engineering geology and hydrogeology sections of an environmental impact statement.
- Engineer, Tanker Dock Siting and Design, Standard Oil Company of California, Ketchikan, Alaska. Involved in a rock drilling program for tanker dock siting and design. Specified necessary laboratory tests and analyzed test data.
- Engineer, Hydroelectric Feasibility Study, Alaska Power Authority in the Bethel area, Alaska. Provided field reconnaissance support during a review of five potential hydroelectric sites on Kisaralik and Kipchuk rivers.
- Engineer, Potential Well Pad Locations, Two Major Oil Companies, Lower Yukon Delta and Yantarni Bay, Alaska. Conducted a drilling program involving helicopter transport with a portable drilling rig.
- Engineer, Bethel to Napakiak Road, Alaska Department of Transportation and Public Facilities, Bethel, Alaska. Managed a geotechnical evaluation, including library search, aerial photograph interpretation, and field analysis of the west terminus of the road.

## Publications

With J.T. Brown and M. Stelljes, Methodology for Calculating Alternative Cleanup Levels of Petroleum Hydrocarbon Contaminated Soil, Joint CSCE-ASCE National Conference on Environmental Engineering, Montreal, Canada, July 12 to 14, 1993.



CLARK A. ROBERTS, C.I.H., C.H.M.M.

Health and Safety Manager

### Years Experience

Total: 29; Bristol: 10

### Areas of Expertise

Risk Management

Regulatory Compliance  
Assessment

Quality Assurance Audits

Sampling & Analytical Procedures

Data Validation and Verification

### Training and Certifications

OSHA 500 – Construction Trainer

AHERA Asbestos Inspector

AHERA Asbestos Management

Asbestos Abatement Designer

ATSDR Public Health Assessment  
& Risk Communication

Mitigation Techniques for Microbial  
Contamination in Indoor  
Environments

ISO 14001 Environmental  
Management Systems Auditing

HAZWOPER, 40 hour

HAZWOPER Supervisor, 8 hour

Safety and Health Management for  
Construction Activities

Confined Space Entry Operations

Advanced Techniques for  
Workplace Ergonomic  
Assessments

### Education

M.S., Public Health, University of  
Illinois, Chicago, 1983

B.S., Chemistry and Biology,  
Heidelberg College, 1978

Mr. Roberts began his career in 1982 and has invaluable experience in developing solutions to client needs in the areas of regulatory, operational, and liability risk management. He is experienced in developing specifications for hazard abatement and managing technical and professional personnel. Mr. Roberts has developed national policies and programs for the U.S. Navy and U.S. Department of Energy (DOE) in management of occupational health issues. Mr. Roberts has performed over 500 occupational workplace investigations and reviews, including asbestos, lead and chemical exposure investigations, accident/fatality investigations, regulatory compliance assessments, remedial site investigations, and a variety of performance based evaluations. As a former compliance officer for the Occupational Safety and Health Administration (OSHA), Mr. Roberts has significant experience with determining potential exposure to health and safety hazards, setting appropriate exposure limits, recommending controls, and assessing the effectiveness of existing program efforts. Mr. Roberts is also an EPA-accredited asbestos building inspector, management planner, and abatement designer.

### Project Experience

- ◆ **Project Industrial Hygienist, Alamodome Stadium Paint Removal and Facility Upgrade; Building Exterior Renovation, San Antonio, Texas (2006 – 2007; \$1.6M).** Developed and implemented the site-specific health and safety, lead compliance and environmental protection plans. Developed technical approaches for removal of existing lead-containing paint on the entire building exterior, while protecting workers from lead exposures in excess of the OSHA Action Level. Paint removal operations were conducted at heights exceeding 220 feet in some areas of the stadium, necessitating use of specialty scaffolding, man lifts and crane supported work platforms. Performed oversight on all worker and environmental monitoring for lead exposure and release to the environment. Designed final clearance methods and procedures to document removal of lead-containing paint.

- ◆ **Program Health and Safety Manager, Construction of Navy Off-Crew Administration Building (OCAB), NAVFAC Engineering Command NW, Silverdale, Washington (2006 - 2007; \$9M).** Performed technical review and direction for development of accident prevention plan for the entire project. Major definable features of work included demolition, excavation, concrete, electrical system installation, mechanical systems installation, steel erection, roofing, and interior finishing. Developed activity hazard analyses (AHA) for all definable features of work, including trenching/excavation, confined space entry, and heavy equipment operations.
- ◆ **Program Safety and Health Manager, White Alice Site Demolition and Removal Action, USACE, Alaska District, St. Lawrence Island, Alaska (2002 - 2010; \$27M).** Responsible for the development, implementation, oversight, and enforcement of the APP and SSHP, that implements appropriate engineering controls, work practices and personal protective equipment for material handling, container loading/unloading, demolition, excavation, asbestos abatement, lead materials removal, PCB waste removal, hazardous waste sampling and characterization, construction debris cleanup and waste removal. Performed in-depth activity hazard analysis, asbestos/lead abatement oversight, verification of air monitoring and site clearance activities for 30 buildings and structures.
- ◆ **Program Manager, Remedial Actions/Long-Term Monitoring Program, U.S. Naval Facilities Engineering Command, SE, Jacksonville, Florida (2002 - 2008; \$3M).** Responsible for environmental investigations, asbestos bulk sample surveys, industrial hygiene monitoring, geophysical investigations, remedial plans & designs, abatement plans, quality control, budget, and contract administration for NAVFAC SE sites in south Texas.
- ◆ **Program Safety and Health Manager, Remote over the Horizon (ROTHR) Facility Demolition and Environmental Closeout, U.S. Navy EFA-NW, Amchitka Island, Alaska (2001-2002; \$15M).** Developed and implemented APP and SSHP for demolition removal and closure of all on-island facilities. Demolition included over 20 buildings, ASTs up to 1 million gallons, and 2 miles of utilidors. Safely demobilized 2,000 tons of equipment, salvaged materials, and hazardous materials and waste from the site. Provided safety oversight for an on-island work force of 45 persons, and successfully completed over 40,500 direct labor hours without any lost-time accidents, injuries, or illnesses.


## Professional Experience

- ◆ **Director of Services, McCrone Environmental Services (1988 - 1992).** Managed the western region staff of 12 science professionals to meet client needs in the areas of environmental consulting, industrial hygiene surveillance, and regulatory compliance. Established analytical services and developed the quality assurance/control program for accreditation from the National Institute of Standards & Technology (NIST) and the National Voluntary Laboratory Accreditation Program (NVLAP).

- ◆ **Compliance Safety and Health Manager, the U.S. Department of Labor – OSHA (1983 - 1988).** Managed a team of safety engineers and industrial hygienists to perform workplace inspections/investigations for compliance with standards for occupational safety and health protection, including asbestos, lead, benzene and other toxic materials. Conducted accident/fatality investigations in maritime, general industry and construction environments.

117

The  
American Board of Industrial Hygiene  
ABIH



organized to improve the practice of Industrial Hygiene  
proclaims that

**Clark A. Roberts**

having met all requirements through  
education, experience, and examination,  
is hereby certified in the

COMPREHENSIVE PRACTICE  
of  
INDUSTRIAL HYGIENE

and has the right to use the title and designations

CERTIFIED INDUSTRIAL HYGIENIST

CIH



date

June 30, 1988

Chairman ABIH

Charles E. Adkins, CIH

certificate  
number

3957

Secretary ABIH

Larry A. Anderson, Jr., CIH

# Institute of Hazardous Materials Management



Certifies that

*Clark Roberts*

has successfully met all requirements of education,  
experience and examination, and is hereby designated a

**Certified Hazardous Materials Manager**  
**Master Level**



September 2007

Certified

14467

Number

September 30, 2013

Expiration Date

*John H. Frick*  
Executive Director

So long as this credential is renewed according to schedule and is not otherwise revoked.

MT

# U.S. ENVIRONMENTAL PROTECTION AGENCY

*This certifies that*

**CLARK ROBERTS**

*has completed the*  
**HAZARDOUS MATERIALS INCIDENT RESPONSE OPERATIONS**  
**Supervisor Training**

**April 1, 1991**

*Presented by the*  
**OFFICE OF EMERGENCY AND REMEDIAL RESPONSE**

*In Cooperation With*  
*Marine & Environmental Testing, Inc.*

  
\_\_\_\_\_  
**Course Director**

  
\_\_\_\_\_  
**Training Coordinator,  
Environmental  
Response Branch**



MOLLY WELKER

Senior Project Manager

### Years Experience

Total: 23; Bristol: 5

### Areas of Expertise

Project Management

Regulatory Compliance

Hydrology

Geology

Research

Water, Stormwater, and  
Wastewater Analysis

Water Quality Programs

Environmental Baseline Studies

Public Outreach and Education

### Training and Certifications

HazMat Transportation –  
(DOT/IATA) Section 1.5 IATA  
Compliance Refresher

HazMat Transportation –  
(DOT/IATA) 49 CFR 172.700-704  
Compliance Refresher

40-hour HAZWOPER

8-hour HAZWOPER Supervisor  
Training

8-hour HAZWOPER Refresher  
Training, current

RCRA Hazardous Waste for  
Supervisors

USACE Construction Quality  
Management for Contractors

First Aid / CPR

### Education

M.S., Geology, Texas A & M  
University, 1985

B.S., Geology, Montana State  
University, Bozeman, 1982

Ms. Welker began her career in developing and administering water quality monitoring programs for private, state, and federal agencies in 1985. Project responsibilities have included proposal development, budget administration, field logistics, quality control, regulatory agency coordination, community relations, and preparation of planning documents and final reports. Ms. Welker has been responsible for managing USACE environmental remediation contracts in Alaska totaling over \$20M. Ms. Welker is experienced in partnering with federal, state, city, and county government agencies, educational institutions, and environmental consulting firms. She serves on the board of directors for the non-profit Anchorage Waterways Council. Ms. Welker is well versed in regulatory compliance for Alaska Department of Conservation, U.S. Environmental Protection Agency (EPA), EPA Drinking Water Standards, Chronic Aquatic Life Criteria, National Pollutant Discharge Elimination System permits, the Total Maximum Daily Load Program, and Storm Water Pollution Prevention Plans.

As a Senior Project Manager with Bristol, Ms. Welker is responsible for developing proposals, contract negotiations, project management, coordination of field work and subcontractors, and development of plans and report preparation.

### Project Experience

**Senior Project Manager, NE Cape HTRW Remedial Actions, USACE, Alaska District, NE Cape, St. Lawrence Island, Alaska (11/2009 – Present; \$16.4M).** Projects included designing and constructing a landfill cap, excavating, processing and disposing of approximately 9,500 tons of PCB- and petroleum-contaminated soils, removing miscellaneous debris, metal and pole stumps tundra-wide from the remote site, developing and implementing a monitored natural attenuation program for sediment and groundwater, and conducting an ultraviolet optical screening tool (UVOST) investigation. A project presentation at RAB meetings in Savoonga is part of the scope of work for these two contracts.



- ◆ **Senior Project Manager, NE Cape In-Situ Chemical Oxidation (Phase I ISCO) and Intrusive Drum Removal/Landfill Cap Project, USACE, Alaska District, NE Cape, St. Lawrence Island, Alaska (03/2009 – 09/2010; \$6M).** Responsible for developing proposals, project management, coordination of field work, and plans and report preparation. The project included mobilization and demobilization to a remote site; designing and implementing the Phase I ISCO treatability study, designing and constructing a landfill cap, and excavation, removing, and disposing contaminated soil, drums, and miscellaneous waste streams off site.
- ◆ **Senior Project Manager, Hoonah RRS Remedial Action Project Phase I and II, USACE, Alaska District, Hoonah, Alaska (03/2008 – 03/2009; \$3.9M).** Responsible for developing proposals, project management, coordination of field work, and plans and report preparation, and conducting a public outreach meeting. The project included mobilization and demobilization to the site; excavation, sampling, and backfilling; transport of contaminated soils off site; and a final report. The work consisted of excavation of approximately 1,271 tons of PCB-contaminated soil from a former soil stain area; a composite building area and generator room trench discharge area; a 32,000-gallon diesel underground storage tank (UST) area and radio relay building area; a gasoline UST and AST area and stockpile area; a bulk tank dike and fuel transfer area; and a former septic tank outfall.
- ◆ **Senior Project Manager, Nuvagapak/Kogru/Collinson Remedial Investigation Project, USACE Alaska District, North Slope, Alaska (06/2007 – 02/2008; \$489K).** The work included soil, water, and sediment sample collection and analysis for various contaminants, including DRO, GRO, RRO, PCBs, PAH, TAHs, TAqHs, lead, and arsenic, from various areas of concern. The project included preparing planning documents, mobilization and demobilization to and from the sites, performing a coastal erosion study and sample collection, sample transport and laboratory analysis, and final RI report for the Nuvagapak Point (BAR-A) Distant Early Warning (DEW) Line Station, Collinson Point (POW-D) DEW Line Station, and Kogru DEW Line Station. The sites are located on the remote northeast coast of Alaska within the Arctic Wildlife Refuge. .

## Professional Experience

- ◆ **Project Manager/Lead Scientist, HDR Alaska, Inc., (2004 - 2006).**
  - Senior Project Manager, Baseline Water Quality Project – Mine Site, Northern Dynasty Mines, Inc., near Iliamna, Alaska (10/2004 – 10/2006; \$350K). Performed project management activities and managed field program related to the Pebble Gold/Copper Mining project. Managed a team of interdisciplinary scientists conducting baseline field studies related to surface water quality, seep, and fine-grain bed sediment sampling in the project area. Project objective was to collect water quality data for an environmental baseline report for a proposed copper-gold mine.
  - Contract Technical Writer, Multiple-Scale Ecosystem Assessment and Conservation Project, U.S. Forest Service, Rocky Mountain Region, Denver, Colorado (2002 - 2004). Editor and technical writer for this document which involved terrestrial, riparian, wetland, and aquatic ecosystems for the Species Conservation Project for Region 2 of the USDA Forest Service Water Outreach Coordinator for the City of Laramie, Wyoming, 1999 to 2002. Interfaced science, management, and public opinion for the protection and

conservation of the City's drinking water supply. Served as editor and project manager of Laramie Regional Drinking Water Protection Plan. Managed state and federal grants, and wrote draft municipal ordinances, and quarterly and final reports. Responsible for budget administration and student intern supervision. Provided staff support to City Manager, City Council, and City/County Environmental Advisory Committee.

- ◆ **Research Associate, University of Wyoming, Water Resources Center, Laramie, Wyoming (1997 - 1999).** Successfully acquired state funding and drafted a statewide ambient groundwater quality monitoring plan for the Wyoming Department of Environmental Quality – Water Quality Division.
  - Project Manager, Colorado State University, National Atmospheric Deposition Program, Fort Collins, Colorado (1993 to 1997). Developed and administered an environmental monitoring program that collected weekly samples for total mercury in precipitation from more than 30 sites in the country. Responsibilities included fundraising, grant writing, budget administration, laboratory contract oversight, marketing, oral and written presentations, and development of field methodology, data collection, and quality assurance protocols.
- ◆ **Associate Engineering Geologist, California Department of Health Services, Toxic Waste Division, Sacramento, California (1990).** Provided technical reports for the cleanup and abatement of hazardous and toxic wastes at contaminated sites throughout the state. Reviewed geologic, engineering, and chemical data for proposed remedial actions. Interpreted state and federal water laws.
- ◆ **Hydrologist, U.S. Geological Survey (USGS), Water Resources Division, Sacramento, California (1985 - 1990).** Assembled geohydrologic and geochemical information for analysis related to a regional surface and groundwater study. Supervised hydrologic technicians, performed quality assurance/quality control procedures, and published study results as USGS Water Supply Paper.

## Awards

USFS Certificate of Merit 2003

## Other Training and Certifications

8-Hour Hazardous Waste Operations & Emergency Response (HAZWOPER) Supervisor Training

8-Hour HAZWOPER Refresher Training

Security Awareness Training

Sampling for Defensible Environmental Decisions

Environmental Monitoring Workshop

Bear Safety

Hypothermia Awareness

Helicopter Safety

Remote Site Safety

Water and Boating Safety

Avalanche Awareness

Hazard Communication

Office Safety



### Years Experience

Total: 5; Bristol 5

### Areas of Expertise

Environmental Sampling

Risk Assessment

Geologic Research

Borehole Geophysical Logging

### Training and Certifications

OSHA 30-hour Construction Safety and Health

USACE Construction Quality Management (CQM) for Contractors

USACE Quality Control System (QCS)

Northwest Environmental Training Center Contaminant Chemistry and Monitored Natural Attenuation Workshop

40-Hour Hazardous Waste Operations and Emergency Response (HAZWOPER)

8-Hour HAZWOPER Refresher

Hazardous Materials Transportation, (DOT/IATA) 49 CFR 172.700-704 and Section 1.5 IATA Compliance

Alaska Department of Environmental Conservation 8-Hour Soil Vapor Intrusion Course

CPR and First Aid with current 4-Hour Refresher

Rigging and Slinging

### Education

B.A., Geology, Carleton College, Northfield, Minnesota 2004

Ms. Kleppin began her career in 2007 and specializes in exploration geology and geophysical investigations at contaminated sites throughout Alaska. She is proficient in producing geologic maps, well diagrams, cross sections and reports. Ms. Kleppin has several years of experience in the environmental field performing surface water, groundwater, soil and sediment sampling, as well as administrative and technical support, field logistics, instrumentation, risk assessment, and technical writing.

### Project Experience

- ♦ **Environmental Scientist, Northeast Cape Hazardous, Toxic, and Radioactive Waste Remediation, USACE, Alaska District, St. Lawrence Island, Alaska (06/2010 - 12/2012).** Over the course of three field seasons, conducted soil, groundwater and surface water sampling, directed UVOST investigation and generated boring logs for petroleum and PCB impacted sites. Utilized UVOST and laboratory analytical data to create guidance for excavation activities. The project objective was to perform debris and soil removal actions at 10 sites across the project area; construct a landfill cap at one site; and initiate a natural attenuation monitoring program at another.
- ♦ **Environmental Scientist, Puntilla Lake Phase 2 Release Investigation, Federal Aviation Administration, Rainy Pass, Alaska (06/2010 - 10/2010).** Assisted field activities including UVOST probe advancement, soil and groundwater sampling, sample packing and shipment and monitoring well installation for characterization of a petroleum-impacted site. The project objective was to determine the extent soil and groundwater impacts resulting from petroleum releases at three former USTs.

- ◆ **Field Scientist, Native American Lands Environmental Mitigation (NALEMP) Site Assessment, Unalakleet, Alaska (05/2010 - 07/2010).** Conducted preliminary site assessment and assisted in preparation of the Strategic Project Implementation Plan (SPIP) for submittal to the USACE. NALEMP was developed by the Department of Defense (DoD) to address environmental issues from past DoD activities on Indian lands.
- ◆ **Project Scientist, Investigation and Remediation of Leaking Underground Storage Tank (LUST) Sites on Indian Lands, U.S. Environmental Protection Agency (EPA) Contract, Idaho (11/2009 - 03/2010).** Conducted Idaho Department of Environmental Quality Risk Evaluation Phase 2 for a petroleum-impacted site. Authored report presenting results of the RE-2. The project consisted of evaluating LUST-eligible sites; performing site assessments and remedial investigations; developing risk-based decision documents; conducting remediation activities; and providing other technical support to EPA as required to ensure that LUSTs located on Indian Lands no longer pose a threat to human health and the environment.
- ◆ **Field Manager, Native American Lands Environmental Mitigation (NALEMP) Site Assessment, Tetlin, Alaska (10/2009 - 02/2010).** Conducted preliminary site assessment and prepared the Strategic Project Implementation Plan (SPIP) for submittal to the USACE. NALEMP was developed by the Department of Defense (DoD) to address environmental issues from past DoD activities on Indian lands.
- ◆ **Field Manager, Monitoring Well Inventory Project, USACE, Alaska District, Fort Richardson, Alaska (07/2009 - 03/2010).** Conducted background research and field investigations of 250+ points using a Trimble GPS unit to create a comprehensive, SDSFIE compatible monitoring well database for USACE. The database included determination of active/inactive status based on sampling event records and location within active operable units or POL release sites. The project objective was to evaluate existing monitoring well databases and maps and conduct field inspections at each well location to create a database of existing wells and provide recommendations for database management and well decommissioning at Fort Richardson.
- ◆ **Environmental Scientist, Groundwater Sampling-Operating Unit 3, Fairbanks Environmental Services, Fort Wainwright, Alaska (04/2009 - 05/2009).** Collected low-flow groundwater samples for DRO, GRO, VOC, EDB, PAH, iron (II), lead, and sulfate analysis. The objective of the project was to provide field assistance for FES's USACE Alaska District contract to conduct groundwater sampling at Fort Wainwright.
- ◆ **Geologist, Investigation and Remediation of Leaking Underground Storage Tank (LUST) Sites on Indian Lands, U.S. Environmental Protection Agency (EPA) Contract, (01/2009 - 04/2009).** Created soil boring logs and collected analytical soil samples. Generated lithologic cross sections and well diagrams for Region 9 Navajo sites using gINT Geotechnical software and produced technical memos reporting remedial investigations; developing risk-based decision documents; conducting groundwater monitoring events. The project consisted of evaluating LUST-eligible sites; performing site remediation activities; and providing other technical support to EPA as required to ensure that LUSTs located on Indian Lands no longer pose a threat to human health and the environment.

- ◆ **Geologist, BBNC Responsible Resource Development, Bristol Bay Native Corporation Land Department, Anchorage (01/2009 - 02/2009).** Researched and prepared historical and geologic background summary of land in the vicinity of the Agulowak River. The project objective was to provide background data to assist mineral appraisal for a prospective land exchange area.
- ◆ **Field Manager, Borehole Geophysical Logging Program, Pebble Partnership, Iliamna, Alaska (02/2008 - 12/2008).** Developed site-based Standard Operating Procedure for ABI Acoustic Televiwer, 2PCA-100 Caliper, Full Wave Sonic Sonde and 4WNA Winch; revised procedures to optimize data quality and downhole tool recovery; performed maintenance and repairs on equipment; trained operators and provided regular reports to site staff; coordinated and managed downhole geophysical surveys for boreholes exceeding 6,000 feet in depth. The objective of the project was to provide geotechnical field support for exploration activities at the prospect.
- ◆ **Field Geologist, Pebble Project Support, Northern Dynasty, Iliamna, Alaska (05/2007 - 12/2008).** Conducted borehole geophysical surveys with and provided general field support for Northern Dynasty's Pebble Cu-Au-Mo prospect near Iliamna, Alaska. Additional activities included surface water and soil sampling, ground topographic surveying, corelogging, geotechnical logging, and logistical support. The objective of the project was to provide geologic field support for exploration activities at the prospect.

### Professional Experience

- ◆ Weekend Programs Lead Teacher for the Pacific Science Center in Seattle, Washington (2006 to 2007). Taught interactive science lessons and assisted in curriculum development.
- ◆ Assistant to the Director for Osservatorio Geologico di Coldigioco in Italy (2005 to 2006). Provided winter logistics and maintenance for geologic observatory.
- ◆ Adjunct Chemistry Instructor for University of Alaska Anchorage (2005). Duties included laboratory instruction, creating and grading chemistry exams.
- ◆ Field Studies Instructor for 3D Education and Adventure, Isle of Wight, England (2004). Activity and field studies instructor at outdoor education camp for schoolchildren.
- ◆ Prudhoe Bay summer hire for NANA Corporation, Prudhoe Bay, Alaska (2001). Seasonal laborer at field camp facility in the Prudhoe Bay oilfield.



ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## *Certificate of Training*

T - 21051 - 15724

*Certificate Number*

**This is to certify that**

**Lyndsey E. Kleppin**

*has satisfactorily completed 40 hours*

*of*

**Hazardous Waste Operations & Emergency Response - 40 Hours**

*In compliance with 29 CFR 1910.120*

*Class Start Date: 3/2/2009*

*Class End Date: 3/6/2009*

  
\_\_\_\_\_  
*David Haggith*

3/6/2009  
*Exam Date*

3/6/2010  
*Cert. Exp. Date*

Stuart M. Jacques  
*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852





ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

## Certificate of Training

T - 21717 - 15724

Certificate Number

This is to certify that

**Lyndsey E. Kleppin**

has satisfactorily completed 12 hours

of

## **Hazardous Materials Transportation - 12 Hours (IATA)**

*Section 1.5 of IATA Dangerous Goods Regulations (2 Year Expiration)*

Steven Schuler

Class Start Date: 3/16/2010

Class End Date: 3/17/2010

3/17/2010

Exam Date

3/17/2012

Cert. Exp. Date

Stuart M. Jacques

Director

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852





ENVIRONMENTAL  
MANAGEMENT  
INCORPORATED

*Certificate of Training*

**T - 21716 - 15724**

*Certificate Number*

**This is to certify that**

**Lyndsey E. Kleppin**

*has satisfactorily completed 12 hours*


*of*

**Hazardous Materials Transportation - 12 Hours (DOT)**

*In compliance with 49 CFR 172.700-704 (3 Year Expiration)*

*Class Start Date: 3/15/2010*

*Class End Date: 3/16/2010*

  
Steven Schuler

3/16/2010  
*Exam Date*

3/16/2013  
*Cert. Exp. Date*

Stuart M. Jacques  
*Director*

Environmental Management Inc. 206 E. Fireweed Lane Suite 201, Anchorage Alaska 99503 907-272-8852



American Health Care Academy™  
We Provide Quality Health Care

**A370749**

This recognizes that

**Lyndsey Kleppin**

has completed the requirements for  
**ADULT, CHILD, INFANT CPR/AED**

conducted by

**American Health Care Academy**

**2012-06-28**

Date Completed

**2014-06-28**

Valid Until



American Health Care Academy™  
We Provide Quality Health Care

**A370813**

This recognizes that

**Lyndsey Kleppin**

has completed the requirements for  
**FIRST AID**

conducted by

**American Health Care Academy**

**2012-06-28**

Date Completed

**2014-06-28**

Valid Until



## BRISTOL COMPANIES TRAINING ROSTER

TOPIC Fit Testing / Respirators INSTRUCTOR Mazen Rigg  
use / care / Inspection  
DATE 6 125 109 North SIGNATURE [Signature]  
1/2 mask  
APR

| NAME<br>PRINT            | ID #        | COMPANY     | SIGNATURE          |
|--------------------------|-------------|-------------|--------------------|
| 1 <u>Lyndsey Kleppin</u> | <u>2594</u> | <u>BEKS</u> | <u>[Signature]</u> |
| 2 <u>Mike Garcia</u>     | <u>2339</u> | <u>BERS</u> | <u>[Signature]</u> |
| 3 <u>Patrick Bralley</u> | <u>0655</u> | <u>BERS</u> | <u>[Signature]</u> |
| 4 <u>Eric Barnhill</u>   | <u>8889</u> | <u>BERS</u> | <u>[Signature]</u> |
| 5 <u>Lisa Maserjian</u>  | <u>5714</u> | <u>BERS</u> | <u>[Signature]</u> |
| 6 _____                  | _____       | _____       | _____              |
| 7 _____                  | _____       | _____       | _____              |
| 8 _____                  | _____       | _____       | _____              |
| 9 _____                  | _____       | _____       | _____              |
| 10 _____                 | _____       | _____       | _____              |
| 11 _____                 | _____       | _____       | _____              |
| 12 _____                 | _____       | _____       | _____              |
| 13 _____                 | _____       | _____       | _____              |
| 14 _____                 | _____       | _____       | _____              |
| 15 _____                 | _____       | _____       | _____              |
| 16 _____                 | _____       | _____       | _____              |
| 17 _____                 | _____       | _____       | _____              |

## **APPENDIX I**

### Project Schedule

| Activity ID                           | Activity Name                                                               | OD  | Early Start | Early Finish | TF  | Budgeted Total Cost | 2013                                                                        |     |     |     |     |     |     |     |     |     |     |     | 2014 |     |     |     |     |     |     |     |     |     |     |     | 2015 |     |     |     |     |
|---------------------------------------|-----------------------------------------------------------------------------|-----|-------------|--------------|-----|---------------------|-----------------------------------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|
|                                       |                                                                             |     |             |              |     |                     | Dec                                                                         | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec  | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec  | Jan | Feb | Mar | Apr |
| 2013                                  |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| General Conditions                    |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| General Conditions                    |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-GC01                             | Anticipated NTP                                                             | 0   | Nov-30-12   |              | 0   | \$0.00              | ◆ Anticipated NTP                                                           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-GC03                             | Project Duration                                                            | 544 | Nov-30-12   | May-31-14    | 0   | \$0.00              | Project Duration                                                            |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-GC05                             | Project Management                                                          | 541 | Nov-30-12   | May-28-14    | 3   | \$173,066.67        | Project Management                                                          |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-GC06                             | Submit Project Schedule                                                     | 1   | Jan-04-13   | Jan-04-13    | 120 | \$0.00              | I Submit Project Schedule                                                   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-GC04                             | Project Completion (Contract End 5/31/14)                                   | 0   |             | May-31-14    | 0   | \$0.00              | ◆ Project Completion (Contract End 5/31/14)                                 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| Submittals                            |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| Planning Doc's                        |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P01                              | Prepare Draft Plans                                                         | 90  | Nov-30-12   | Mar-03-13    | 62  | \$76,795.25         | Prepare Draft Plans                                                         |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P01-1                            | Submit Draft Plans to USACE                                                 | 1   | Mar-04-13   | Mar-04-13    | 62  | \$0.00              | I Submit Draft Plans to USACE                                               |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P01-2                            | USACE & ADEC Review/Comment on Draft Plans                                  | 30  | Mar-05-13   | Apr-03-13    | 62  | \$0.00              | USACE & ADEC Review/Comment on Draft Plans                                  |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P02                              | Submit Response to Draft Planning Document Comments                         | 10  | Apr-04-13   | Apr-13-13    | 62  | \$0.00              | Submit Response to Draft Planning Document Comments                         |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P03                              | USACE/ADEC Comments resolution / Review                                     | 7   | Apr-14-13   | Apr-20-13    | 62  | \$0.00              | USACE/ADEC Comments resolution / Review                                     |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P04                              | Prepare Final Planning Documents                                            | 10  | Apr-21-13   | Apr-30-13    | 62  | \$33,017.69         | Prepare Final Planning Documents                                            |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P05                              | Submit Final Planning Documents                                             | 1   | Apr-30-13   | Apr-30-13    | 62  | \$0.00              | I Submit Final Planning Documents                                           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| Site 21 Investigation and EX.Plan Map |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P301                             | Submit Draft Map                                                            | 20  | Jul-01-13   | Jul-20-13    | 289 | \$0.00              | Submit Draft Map                                                            |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P302                             | USACE &ADECReview/Comment Draft Map                                         | 10  | Jul-21-13   | Jul-30-13    | 289 | \$0.00              | USACE &ADECReview/Comment Draft Map                                         |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P303                             | Draft Map. - Response Comments                                              | 7   | Jul-31-13   | Aug-06-13    | 289 | \$0.00              | Draft Map. - Response Comments                                              |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P305                             | USACE/ADEC Comments Resolution / Review Map                                 | 1   | Aug-07-13   | Aug-07-13    | 289 | \$0.00              | I USACE/ADEC Comments Resolution / Review Map                               |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P306                             | Prepare Final Map                                                           | 7   | Aug-08-13   | Aug-14-13    | 289 | \$0.00              | Prepare Final Map                                                           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P307                             | Submit Final Map                                                            | 1   | Aug-15-13   | Aug-15-13    | 289 | \$0.00              | I Submit Final Map                                                          |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013 HTRW Remedial Action Report      |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P250                             | Draft 2013 Remedial Action Report                                           | 90  | Oct-10-13   | Jan-07-14    | 62  | \$63,959.57         | Draft 2013 Remedial Action Report                                           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P257                             | Chemical Data Quality Review                                                | 90  | Oct-10-13   | Jan-07-14    | 62  | \$67,169.53         | Chemical Data Quality Review                                                |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P251                             | USACE/ADEC Review / Comment on Draft 2013 on HTRW Remedial Action Report    | 45  | Jan-08-14   | Feb-21-14    | 62  | \$0.00              | USACE/ADEC Review / Comment on Draft 2013 on HTRW Remedial Action Report    |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P252                             | Draft 2013 Remedial Action Report - Response to Comments                    | 20  | Feb-22-14   | Mar-13-14    | 62  | \$0.00              | Draft 2013 Remedial Action Report - Response to Comments                    |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P253                             | USACE/ADEC Comment / Resolution / Review on Draft 2013 HTRW Remedial Action | 7   | Mar-14-14   | Mar-20-14    | 62  | \$0.00              | USACE/ADEC Comment / Resolution / Review on Draft 2013 HTRW Remedial Action |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P255                             | Prepare Final HTRW Remedial Action Report                                   | 10  | Mar-21-14   | Mar-30-14    | 62  | \$63,959.58         | Prepare Final HTRW Remedial Action Report                                   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-P256                             | Submit Final HTRW Remedial Action Report                                    | 1   | Mar-30-14   | Mar-30-14    | 62  | \$0.00              | I Submit Final HTRW Remedial Action Report                                  |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| Remedial Activities                   |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| Site 21 Work                          |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-2002                             | Mob and Camp Set up                                                         | 14  | Jun-17-13   | Jun-30-13    | 62  | \$0.00              | Mob and Camp Set up                                                         |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-2000                             | Soil Processing & Investigation at Site 21 Arsenic Soil Removal Sites       | 30  | Jul-01-13   | Jul-30-13    | 232 | \$136,902.43        | Soil Processing & Investigation at Site 21 Arsenic Soil Removal Sites       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-2001                             | Transport & Dispose Contaminated Arsenic Soils                              | 60  | Jul-15-13   | Sep-12-13    | 261 | \$73,536.89         | Transport & Dispose Contaminated Arsenic Soils                              |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| MOC and Site 31 Work                  |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-2504                             | Excavation for 2012 Contract W911KB-12-C-0003                               | 19  | Jul-06-13   | Jul-24-13    | 62  | \$0.00              | Excavation for 2012 Contract W911KB-12-C-0003                               |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-2500                             | Excavate,Process & Backfill at PCB Soil Removal Sites (2013 contract)       | 5   | Jul-25-13   | Jul-29-13    | 234 | \$132,028.77        | Excavate,Process & Backfill at PCB Soil Removal Sites (2013 contract)       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-2501                             | Excavate.Process & Backfill at POL Soil Removal Sites (2013 contract)       | 34  | Jul-27-13   | Aug-30-13    | 232 | \$2,511,623.70      | Excavate.Process & Backfill at POL Soil Removal Sites (2013 contract)       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-2502                             | Transport & Dispose Contaminated POL Soil                                   | 60  | Aug-06-13   | Oct-05-13    | 232 | \$2,619,577.29      | Transport & Dispose Contaminated POL Soil                                   |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-2503                             | Transport & Dispose Comtaminated PCB Soils                                  | 60  | Aug-06-13   | Oct-05-13    | 232 | \$58,940.49         | Transport & Dispose Comtaminated PCB Soils                                  |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| Site 10 Work                          |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-3000                             | Site 10 Drum & Soil Removal                                                 | 15  | Jul-16-13   | Jul-30-13    | 232 | \$503,313.41        | Site 10 Drum & Soil Removal                                                 |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-3001                             | Site 10 Drum & Soil Removal Transportation & Disposal                       | 72  | Jul-25-13   | Oct-04-13    | 232 | \$75,139.18         | Site 10 Drum & Soil Removal Transportation & Disposal                       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| Site 28 Work                          |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-1003                             | Site 28 Sediment Removal                                                    | 35  | Jul-06-13   | Aug-09-13    | 62  | \$1,002,181.28      | Site 28 Sediment Removal                                                    |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-1005                             | Site 28 Water Treatment                                                     | 35  | Jul-06-13   | Aug-09-13    | 274 | \$292,203.40        | Site 28 Water Treatment                                                     |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-1004                             | Site 28 Soil Transportation & Disposal                                      | 76  | Jul-21-13   | Oct-04-13    | 232 | \$39,753.47         | Site 28 Soil Transportation & Disposal                                      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| Misc. Remedial Activities             |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-1008                             | Misc. Debris-Drums-Poles Removal                                            | 60  | Jun-17-13   | Aug-15-13    | 282 | \$32,778.56         | Misc. Debris-Drums-Poles Removal                                            |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-1006                             | MOC MNA Sampling                                                            | 35  | Jul-06-13   | Aug-09-13    | 232 | \$33,325.40         | MOC MNA Sampling                                                            |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-1007                             | MOC Surface Water Sampling                                                  | 55  | Jul-06-13   | Aug-30-13    | 232 | \$8,472.17          | MOC Surface Water Sampling                                                  |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| 2013-1009                             | Misc. Debris-Drums-Poles Transportation & Disposal                          | 60  | Aug-06-13   | Oct-05-13    | 232 | \$60,175.95         | Misc. Debris-Drums-Poles Transportation & Disposal                          |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |
| Demobilization                        |                                                                             |     |             |              |     |                     |                                                                             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |

| Activity ID         | Activity Name | OD | Early Start | Early Finish | TF  | Budgeted Total Cost |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |  |  |  |
|---------------------|---------------|----|-------------|--------------|-----|---------------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|--|--|--|
|                     |               |    |             |              |     |                     | 2013 |     |     |     |     |     |     |     |     |     |     |     | 2014 |     |     |     |     |     |     |     |     |     |     |     | 2015 |     |     |     |     |  |  |  |
|                     |               |    |             |              |     |                     | Dec  | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec  | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec  | Jan | Feb | Mar | Apr |  |  |  |
| 2013-1010           | Demob Barge 1 | 7  | Aug-14-13   | Aug-21-13    | 270 | \$237,806.60        |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |  |  |  |
| No Location         |               |    |             |              |     |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |  |  |  |
| Remedial Activities |               |    |             |              |     |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |  |  |  |
| Demobilization      |               |    |             |              |     |                     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |  |  |  |
| 2013-1012           | Demob Barge 2 | 7  | Sep-19-13   | Sep-26-13    | 241 | \$0.00              |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |  |  |  |
| 2013-1013           | Demob Barge 3 | 7  | Oct-05-13   | Oct-12-13    | 232 | \$0.00              |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |  |  |  |

## **APPENDIX J**

### Response to Comments

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island,**  
**Alaska**

|                                         |                                               |                                                                                        |                                                                                                              |                                    |                                                                              |
|-----------------------------------------|-----------------------------------------------|----------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|------------------------------------|------------------------------------------------------------------------------|
| <b>U.S. ARMY CORPS<br/>OF ENGINEERS</b> |                                               | <b>DATE: 10 April 2013</b><br><b>REVIEWER: Aaron Shewman</b><br><b>PHONE: 753-5558</b> |                                                                                                              | <b>Action taken on comment by:</b> |                                                                              |
| <b>Item<br/>No.</b>                     | <b>Drawing<br/>Sheet No.,<br/>Spec. Para.</b> | <b>COMMENTS</b>                                                                        | <b>REVIEW<br/>CONFERENCE</b><br>A - comment<br>accepted<br>W - comment<br>withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b>         | <b>USAED/ADEC<br/>RESPONSE<br/>ACCEPTANCE<br/>(A-AGREE)<br/>(D-DISAGREE)</b> |

|  |                                                                            |                                                                                                                                                                                                                                                                  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |   |
|--|----------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
|  | Section 4.8<br>Page 55<br>1 <sup>st</sup><br>paragraph<br>Last<br>sentence | Consider rewriting to read “Bristol anticipates constructing one or two additional sumps to access areas in the northern portion of Site 28. Proposed sump locations are shown on Figure 10.”                                                                    |  | Suggested change will be made to the text                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | A |
|  | Section 4.8<br>Page 55<br>2 <sup>nd</sup> para.                            | 2 <sup>nd</sup> sentence: Has the polymer been tested for the suite of analytes Site 28 surface water samples will be tested for? A bench-scale test using the polymer and a water sample may be necessary to ensure the polymer does not add COCs to the water. |  | The polymer that Bristol has purchased and may be used for the Site 28 removal is called SpinPro 410. This polymer was developed specifically for the sediment from Site 28 and according to SpinPro has proved to be effective in removing sediment from Site 28 suspended in water.<br>The polymer has not been tested for COCs, but any water that goes through the water cleaning/scrubbing process - including the use of flocculating polymer in the Geotube will be tested and not discharged if our discharge permit criteria are not met. | A |
|  | Section 4.8<br>Page 55<br>3rd para.                                        | 1 <sup>st</sup> sentence: Please add “(water scrubber)” to the end of the sentence to clarify it is a term synonymous with “hydrocarbon absorbent”.<br>3 <sup>rd</sup> sentence: Recommend replacing “store” with “construct and operate”.                       |  | The suggested changes will be made to the section                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | A |



**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island,**  
**Alaska**

|                                         |                                               |                                                                                        |                                                                                                              |                                    |                                                                              |
|-----------------------------------------|-----------------------------------------------|----------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|------------------------------------|------------------------------------------------------------------------------|
| <b>U.S. ARMY CORPS<br/>OF ENGINEERS</b> |                                               | <b>DATE: 10 April 2013</b><br><b>REVIEWER: Aaron Shewman</b><br><b>PHONE: 753-5558</b> |                                                                                                              | <b>Action taken on comment by:</b> |                                                                              |
| <b>Item<br/>No.</b>                     | <b>Drawing<br/>Sheet No.,<br/>Spec. Para.</b> | <b>COMMENTS</b>                                                                        | <b>REVIEW<br/>CONFERENCE</b><br>A - comment<br>accepted<br>W - comment<br>withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b>         | <b>USAED/ADEC<br/>RESPONSE<br/>ACCEPTANCE<br/>(A-AGREE)<br/>(D-DISAGREE)</b> |

|  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |                                                                                                                                                                                                                                                                                                                                     |   |
|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
|  | <p>Section 4.8<br/>Page 56<br/>1<sup>st</sup> para.</p> <p>1<sup>st</sup> sentence: Please clarify on Figure 10 which containments are the “primary” and “secondary” containments. Also, please choose to use either the term “containment” or “impoundment” and be consistent in the text and figures. I recommend “containment”.</p> <p>Please list the sediment removal areas that will be addressed using an excavator, and those that will be addressed using a portable dredge.</p> <p>I believe the remaining sediments in Site 28 should be removed using only the portable dredge. I do not believe any of the remaining sediments can be effectively removed using an excavator. Removal of the remaining sediments using an excavator would be ineffective, mainly because during “initial dewatering”, most of the sediment will flow out of the excavator bucket and back into the pond from which it was removed. This will greatly increase suspended sediments in the water, which will increase the likelihood of downstream sediment transport. Also, there is a high likelihood the peat layer beneath the sediment layer will be disturbed by the excavator bucket, which will increase the future sedimentation rate in the stream system and be counter-productive. Finally, accessing the remaining sediments using an excavator will cause more damage to the wetland vegetation than accessing the</p> |  | <p>The containments will be clarified on Figure 10 and the term “containment” will be used throughout.</p> <p>The text will be revised to state that Bristol plans to remove the remaining sediment at Site 28 with the Venturi dredge and therefore by not using the excavator we will limit excessive damage to the wetlands.</p> | A |
|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013**      **Location: St. Lawrence Island,**  
**Alaska**

|                                         |                                               |                                                                                        |                                                                                                              |                                    |                                                                              |
|-----------------------------------------|-----------------------------------------------|----------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|------------------------------------|------------------------------------------------------------------------------|
| <b>U.S. ARMY CORPS<br/>OF ENGINEERS</b> |                                               | <b>DATE: 10 April 2013</b><br><b>REVIEWER: Aaron Shewman</b><br><b>PHONE: 753-5558</b> |                                                                                                              | <b>Action taken on comment by:</b> |                                                                              |
| <b>Item<br/>No.</b>                     | <b>Drawing<br/>Sheet No.,<br/>Spec. Para.</b> | <b>COMMENTS</b>                                                                        | <b>REVIEW<br/>CONFERENCE</b><br>A - comment<br>accepted<br>W - comment<br>withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b>         | <b>USAED/ADEC<br/>RESPONSE<br/>ACCEPTANCE<br/>(A-AGREE)<br/>(D-DISAGREE)</b> |

|  |                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |                                                                                                                                                                                                                                                                                          |   |
|--|-------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
|  |                                                 | sediments in order to use a portable dredge.                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |                                                                                                                                                                                                                                                                                          |   |
|  | Section 4.8<br>Page 56<br>2 <sup>nd</sup> para. | Please fully define the acronym "ASTM". Please check the method reference number for "ASTM 27263-09". The nearest ASTM method I can find is ASTM WK27263, which does not apply to soil. Please provide copies of each ASTM Method.                                                                                                                                                                                                                                                                         |  | This is likely a typo, the correct bulk density in soil test is D7263-09. It will be corrected and included in the final Work Plan.                                                                                                                                                      | A |
|  | Section 4.8<br>Page 58<br>1 <sup>st</sup> para. | Surveying the sediment removal areas post-removal may result in mapping that indicates residual sediment similar to the "ring" shown at Sediment Removal Area 4 on Figure 10. It may not be possible to be consistent with the survey completed during the sediment mapping effort performed in 2012 because the post-removal survey will be based on only visual observations. As a result, notes should be added to the figures to indicate why sediment remained in place following the removal effort. |  | Figures for the 2013 Final RA Report will include notes to supplement the post-removal survey and include the visual observations made at the time of the removal to explain why sediment remained in place following the removal effort (e.g., notes identifying areas with vegetation) | A |
|  | Section 4.8<br>Page 58<br>2 <sup>nd</sup> para. | Please label the "treated water discharge area" on Figure 10.                                                                                                                                                                                                                                                                                                                                                                                                                                              |  | The figure will be revised to include this additional information                                                                                                                                                                                                                        | A |
|  |                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  |                                                                                                                                                                                                                                                                                          |   |
|  |                                                 | ----- End of Comments -----                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |                                                                                                                                                                                                                                                                                          |   |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT: Northeast Cape F10AK0969-03**  
**DOCUMENT: HTRW Remedial Action Work Plan, 2013, Rev. 0**

**Contract: W911KB-13-C-0004**  
**Location: St. Lawrence Island ,**

|                                         |                                               |                                                                                       |                                                                                                              |                            |                                                                              |
|-----------------------------------------|-----------------------------------------------|---------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|----------------------------|------------------------------------------------------------------------------|
| <b>U.S. ARMY CORPS<br/>OF ENGINEERS</b> |                                               | <b>DATE: 05-April-2013</b><br><b>REVIEWER: Benjamin</b><br><b>PHONE: 907-753-5514</b> | <b>Action taken on comment by:</b>                                                                           |                            |                                                                              |
| <b>Item<br/>No.</b>                     | <b>Drawing Sheet<br/>No.,<br/>Spec. Para.</b> | <b>COMMENTS</b>                                                                       | <b>REVIEW<br/>CONFERENCE</b><br>A - comment<br>accepted<br>W - comment<br>withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC<br/>RESPONSE<br/>ACCEPTANCE<br/>(A-AGREE)<br/>(D-DISAGREE)</b> |

|    |                     |                                                                                                                                                                                                                                                               |  |                                                                                                                                                                                                                                                                                                   |   |
|----|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
| 1. | Page 1              | Are there any plans for installing monitoring wells?<br>If so, list it here also.                                                                                                                                                                             |  | There have been discussions with USACE but has not been included in the SOW. Monitoring wells will be likely a topic at the 5-year review.                                                                                                                                                        | A |
| 2. | Page 31             | Section 4.1.8 – Hazardous waste has a narrow definition through the EPA. Some of the items listed (i.e. POL-contaminated liquids) do not meet this definition. Would it be prudent to change the heading to Waste Accumulation Point, dropping the Hazardous? |  | The referenced waste accumulation point is specifically for waste deemed hazardous. POL will be removed from the paragraph.                                                                                                                                                                       | A |
| 3. | Page 46, 49, 51, 53 | Section 4.X.1 – Because of the financial outlook of the government at this time, it would be prudent to add a line that says that “excess soil will not be removed until the option has been exercised” – or something to that effect.                        |  | The statement will be modified as suggested to Section 4.2.1 (Options on additional Quantities)                                                                                                                                                                                                   | A |
| 4. | Page 52             | End of first paragraph, use of “cleanup levels” – some of the compounds are not in the decision document as having a cleanup level – only analytes in the DD should have cleanup criteria, everything else should have “screening” (or something) criteria    |  | This has been discussed in previous reviews and ADEC has stated that just because it’s not listed in the DD does not mean it does not have a cleanup level. The DD had site-specific cleanup levels, some of which are the same as 18AAC75.341 Tables, B1, B2 and C (groundwater) cleanup levels. | A |
| 5. | Page 55             | Has the polymer of B-40 been confirmed?                                                                                                                                                                                                                       |  | The polymer that will be used for the Site 28 removal is now called SpinPro 410. This polymer was developed specifically for sediment from Site 28 and has proved                                                                                                                                 | A |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT:** Northeast Cape F10AK0969-03  
**DOCUMENT:** HTRW Remedial Action Work Plan, 2013, Rev. 0

**Contract:** W911KB-13-C-0004  
**Location:** St. Lawrence Island ,

|                                         |                                               |                                                                           |                                                                                                                   |                            |                                                                              |
|-----------------------------------------|-----------------------------------------------|---------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|----------------------------|------------------------------------------------------------------------------|
| <b>U.S. ARMY CORPS<br/>OF ENGINEERS</b> |                                               | <b>DATE: 05-April-2013<br/>REVIEWER: Benjamin<br/>PHONE: 907-753-5514</b> | <b>Action taken on comment by:</b>                                                                                |                            |                                                                              |
| <b>Item<br/>No.</b>                     | <b>Drawing Sheet<br/>No.,<br/>Spec. Para.</b> | <b>COMMENTS</b>                                                           | <b>REVIEW<br/>CONFERENCE<br/>A - comment<br/>accepted<br/>W - comment<br/>withdrawn<br/>(if neither, explain)</b> | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC<br/>RESPONSE<br/>ACCEPTANCE<br/>(A-AGREE)<br/>(D-DISAGREE)</b> |

|    |                     |                                                                                                                                                                                         |  |                                                                                                                                                                      |   |
|----|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
|    |                     |                                                                                                                                                                                         |  | effective in removing Site 28 sediment suspended in water.                                                                                                           |   |
| 6. | Page 60, and others | Last paragraph - Because the silica gel confirmation samples have not been run for sites other than 28, I recommend taking out all instances of silica gel cleanup (except for site 28) |  | Silica gel samples have been run at Site 8 throughout the MNA study, which is what is being discussed on page 60. Site 8 is still an option for 2013.                | A |
| 7. | QAPP Pg 15          | USACE chemist: Sean Benjamin, (907) 753-5514, sean.p.benjmin@usace.army.mil                                                                                                             |  | QAPP will be updated with information                                                                                                                                | A |
| 8. | QAPP Pg 17          | Same as above                                                                                                                                                                           |  | QAPP will be updated with information.                                                                                                                               | A |
| 9. | QAPP Pg 23          | Sean's experience: B.S. Chemistry, M.S. Mechanical Engineering, 11 years environmental and 6 years laboratory experience                                                                |  | QAPP will be updated with information. Thank You                                                                                                                     | A |
| 10 | QAPP worksheet #9   | No scoping sessions or meetings?                                                                                                                                                        |  | The scoping session occurred after the draft WP was submitted. The kick-off meeting will be included in the final WP submittal.                                      | A |
| 11 | QAPP Pg 53          | Second paragraph – just use the acronym NDAI because it is already stated in the preceding paragraph.                                                                                   |  | Will change to NDAI.                                                                                                                                                 | A |
| 12 | QAPP Pg 57          | You use the term “cleanup levels” – screening levels if they are not specifically listed in the DD                                                                                      |  | Per previous NE Cape meeting, cleanup levels may be applied even if they are not in the DD. Screening levels or evaluation criteria will be used for surface waters. | A |

**REVIEW  
COMMENTS**

**PROJECT:** Northeast Cape F10AK0969-03  
**DOCUMENT:** HTRW Remedial Action Work Plan, 2013, Rev. 0

**Contract:** W911KB-13-C-0004  
**Location:** St. Lawrence Island ,  
 Alaska

|                                         |                                               |                                                                                       |                                                                                                              |                            |                                                                              |
|-----------------------------------------|-----------------------------------------------|---------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|----------------------------|------------------------------------------------------------------------------|
| <b>U.S. ARMY CORPS<br/>OF ENGINEERS</b> |                                               | <b>DATE: 05-April-2013</b><br><b>REVIEWER: Benjamin</b><br><b>PHONE: 907-753-5514</b> | <b>Action taken on comment by:</b>                                                                           |                            |                                                                              |
| <b>Item<br/>No.</b>                     | <b>Drawing Sheet<br/>No.,<br/>Spec. Para.</b> | <b>COMMENTS</b>                                                                       | <b>REVIEW<br/>CONFERENCE</b><br>A - comment<br>accepted<br>W - comment<br>withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC<br/>RESPONSE<br/>ACCEPTANCE<br/>(A-AGREE)<br/>(D-DISAGREE)</b> |

|    |                |                                                                                                                                                                           |  |                                                                                                                                                                               |   |
|----|----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
| 13 | QAPP Pg<br>115 | Table 15-1 – change column “cleanup” to “screening”<br>(or some agreed upon term) criteria. If it is a cleanup<br>criteria as noted in the DD, color it a different color |  | Per previous NE Cape meeting, cleanup<br>levels may be applied even if they are not<br>in the DD. Screening levels or evaluation<br>criteria will be used for surface waters. | A |
| 14 |                | ----- End of Comments -----                                                                                                                                               |  |                                                                                                                                                                               |   |
| 15 |                |                                                                                                                                                                           |  |                                                                                                                                                                               |   |
| 16 |                |                                                                                                                                                                           |  |                                                                                                                                                                               |   |
|    |                |                                                                                                                                                                           |  |                                                                                                                                                                               |   |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island,**

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|    |                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                     |  |                                                                                                                                                                                                      |   |
|----|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
| 1. | Pg. 2, last paragraph             | States: "The project Stormwater Pollution Prevention Plan (SWPPP) was submitted in 2012 as an additional document developed for RAs at NE Cape (Bristol Engineering Services Corporation, 2012)." Per recent discussion with Greg/Russell, please revise 2012 SWPPP for 2013 work as necessary.                                                                                                                                     |  | Revisions for 2013 work will be made to the SWPPP.                                                                                                                                                   | A |
| 2. | General                           | Some bullet list items are followed by a period and some do not. Please be consistent throughout entire document.                                                                                                                                                                                                                                                                                                                   |  | Bristol will consult our technical editors and edit this section as necessary and the document for consistency.                                                                                      | A |
| 3. | Pg. 15, Section 3.1               | 3 <sup>rd</sup> bullet: No further excavation is necessary in plumes E3 and E4. Also mentioned in RA report. Please remove them from this list. Side note: Confirmation sidewall samples will need to be collected from the boundary between plume E and Site 28 (similar to plume J1A). Plumes C and I1 will only be excavated if they contain mostly non-organic gravel pad material. Please add this caveat to this bullet item. |  | Section will be updated as suggested.                                                                                                                                                                | A |
| 4. | Pg. 15 – 16, Section 3.2          | Agree with the rollover quantities from last years' contract presented in this section.                                                                                                                                                                                                                                                                                                                                             |  | Comment acknowledged                                                                                                                                                                                 | A |
| 5. | Pg. 19, 2 <sup>nd</sup> paragraph | 2 <sup>nd</sup> sentence, revise to: "Based on boring logs, field observations, and groundwater level measurements, monitoring wells on site (Figure 4) are screened within the shallow water table aquifer." Is this be a true statement? Please review boring logs and WL measurements to positively establish if/if not this correlation is true.                                                                                |  | Yes this is a true statement and it will be expanded /clarified to include that this is based on the review of the boring logs, and Bristol's field observations and groundwater level measurements. | A |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT:** NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004  
**DOCUMENT:** HTRW Draft Work Plan Rev 0 – March 2013      **Location:** St. Lawrence Island,

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|    |                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |                                                                                                                                                                       |   |
|----|-----------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
|    |                                   | Expand to explain further if necessary.                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                                                                                                                                       |   |
| 6. | Pg. 19, 3 <sup>rd</sup> paragraph | 1 <sup>st</sup> sentence states: "The primary COCs in groundwater at the MOC are gasoline range organics (GRO), DRO, RRO, benzene, naphthalene and arsenic." Why is naphthalene listed as a primary COC? The DD does not list a cleanup level for naphthalene and naphthalene hits are not discussed later on in this paragraph as they are for other COCs. Please change COC list to: DRO/RRO, GRO, benzene, ethylbenzene, lead, and arsenic. |  | Text will be revised as suggested                                                                                                                                     | A |
| 7. | Pg. 22, Section 3.4.2             | Last paragraph: Reference Figure 6 at end of last sentence.<br><br>Following the last paragraph, please briefly discuss how PCB and POL soil is comingled over portions of the site, that initial PCB soil removal was conducted initially since it is the primary driver for removal/disposal, and that plumes B1, B2, and A2 will be removed after all PCB soil is confirmed below 1 mg/kg.                                                  |  | Figure 6 will be referenced.<br><br>Text will be modified as suggested regarding the PCB and POL comingled soils.                                                     | A |
| 8. | Pg. 25 – 26, Section 3.4.6        | Last x3 paragraphs: Surface water, containment water, and soil sediment confirmation results are discussed and compared to various criteria. These paragraphs need reworked based on recent guidance from USACE. Please compare results to appropriate permit, DD cleanup, and screening criteria and carry through the rest of the report, especially within the data tables.                                                                 |  | Results throughout will be compared to appropriate permit, DD cleanup, and/or screening criteria in the text and data tables based on the recent guidance from USACE. | A |

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island,**  
**Alaska**

|                                     |                                       |                                                                                   |                                                                                                 |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                              |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn (if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                |   |
|-----|------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
| 9.  | Pg. 27, Section 4.0    | 1 <sup>st</sup> bullet: See comment #3.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  | Section will be updated as in comment #3.                                                                                                                                                                                                                                                                                                                                                                                                                      | A |
| 10. | Pg. 39, Section 4.1.22 | Last paragraph: Post-treatment impoundment water should ONLY be compared to the General Permit. Please revise this paragraph accordingly. The above mentioned permit expires on 30 August 2013. Is an extension or new permit anticipated?                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |  | Text will be modified as suggested. An extension will be requested for discharge authorization 2009DB0004-0216 prior to the expiration date of 30 August 2013.                                                                                                                                                                                                                                                                                                 | A |
| 11. | Pg. 40, Section 4.2    | <p>2<sup>nd</sup> paragraph, 1<sup>st</sup> sentence states: "Areas that will be targeted for excavation in 2013 are shown on Figure 5." In Figure 5, plumes are shown, additional excavation boundaries are highlighted in pink, but only elevated confirmation samples results are displayed for plume G. Please add all elevated DRO samples results to plume E. Also, dash out/shade (similar to other figures) initial 1<sup>st</sup> round excavation areas surrounding hot spots in plumes G and E.</p> <p>2<sup>nd</sup> paragraph, 2<sup>nd</sup> sentence states: "In 2013, Bristol will excavate UVOST delineated plumes A2, B1, B2, C, E1, E2, F, and I1." Correct, no further excavation planned in plumes E3 and E4, only E1 and E2 remain. As stated in comment #3, please add this sentence: "Plumes C and I1 will be excavated if they contain mostly (&gt;50%) non-organic gravel pad material on the ground surface – QAR approval will be required prior to excavation."</p> |  | <p>Figure 5 will be modified as suggested.</p> <p>2<sup>nd</sup> Paragraph will be corrected.</p> <p>A statement will be added that no further excavation is planned in plumes E3 and E4. And the statement about Plumes C and I1 will be added to the text as suggested. We will expand the text to discuss the excavation of B1, B2, A2, E1 and E2 plumes.</p> <p>2nd paragraph, 4<sup>th</sup> sentence will be modified to include the suggested text.</p> | A |



**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island,**  
**Alaska**

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                                                                                                                                                                                                                                            |   |
|-----|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
|     |                        | <p>2<sup>nd</sup> paragraph, 3<sup>rd</sup> sentence discusses excavation plan for G plume only...please add a brief discussion detailing the excavation plan for plumes B1, B2, A2, E1, and E2.</p> <p>2<sup>nd</sup> paragraph, 4<sup>th</sup> sentence, modify to: "Plumes that are off the MOC pad and are located in the adjacent wetland areas (e.g., I2-I9; J1B, J2-J5; and D1-D4 plumes) will not be excavated in order to avoid adverse impacts to the Site 28 drainage area."</p> |  |                                                                                                                                                                                                                                            |   |
| 12. | Pg. 42 & 43, Table 4-2 | <p>Several inches of blank space at bottom of page 42. Please try to put entire table and notes on one page, this would be much more user-friendly for this highly used table. Change notes and add asterisks to table as follows:</p> <p>*Excavation POL soil removal has been completed.</p> <p>** POL soil has been partially removed during PCB soil removal.</p> <p>***POL soil removal will proceed if approved by QAR.</p>                                                           |  | Table will be adjusted as suggested.                                                                                                                                                                                                       | A |
| 13. | Pg. 47, Section 4.3    | End of 2 <sup>nd</sup> paragraph: Please add detail regarding how the sampled clean PCB boulders will be handled during backfill operations.                                                                                                                                                                                                                                                                                                                                                |  | A statement will be added to clarify that boulders recovered in PCB excavations at Site 13 or 31 are used as backfill in their associated excavations with clean borrow pit material placed over the boulders that is compacted and graded | A |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT:** NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004  
**DOCUMENT:** HTRW Draft Work Plan Rev 0 – March 2013      **Location:** St. Lawrence Island,

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |  |                                                 |   |
|-----|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------|---|
| 14. | Pg. 49, Section 4.4 | <p>1<sup>st</sup> paragraph, last sentence states: “The excavation boundary and 2012 sample locations are shown on Figure 8, along with the anticipated excavation areas for 2013.” Figure 8 only shows sample locations and those above 11mg/kg as red dots. No anticipated excavation areas for 2013 are shown. Please dash out and shade small excavation areas associated with each hot sample location.</p> <p>2<sup>nd</sup> paragraph, 1<sup>st</sup> two sentences state: “In 2013, Bristol will remove an additional 100 tons of arsenic-contaminated soil from the area following contamination delineation efforts. Prior to excavation, sampling will be performed on 17 soil borings in an attempt to map the remaining arsenic contamination. The proposed soil boring locations are shown on Figure 8.” On Figure 8, initial step outs (green dots) are located anywhere from approx. 1 ft to 10 ft from the hot sample locations (red dots) and/or edge of current excavation area. This needs modified - general overall layout of step outs is ok. After dashing out and shading small excavation areas (comment above), step out locations should be measured 10 feet from the excavation perimeter following removal of current hot spots. Please modify proposed step out locations accordingly. In the field, I think we can initially delineate the excavation areas using paint, lay out step out locations 10 feet apart, then collect</p> |  | Figure 8 and text will be revised as suggested. | A |
|-----|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------|---|

**REVIEW  
COMMENTS**  
Alaska

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island,**

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|------------------------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE</b><br><b>ACCEPTANCE</b><br>(A-AGREE)<br>(D-DISAGREE) |

|     |                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |                                                                                                                                               |                                               |
|-----|------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------|
|     |                                    | soil samples and send them to fixed-based lab prior to hot spot removal. This will hopefully 1) get samples to lab early in effort to minimize delays and 2) delineate remaining arsenic contamination based on current knowledge. Please modify Figure 8 and this paragraph accordingly.<br><br>Additionally, please state quick (2-day) TAT for lab results will be requested.                                                                                                                                |  |                                                                                                                                               |                                               |
| 15. | Pg. 52, Section <del>5.2</del> 4.5 | 4 <sup>th</sup> paragraph, 1 <sup>st</sup> sentence states: "Soil confirmation samples will be collected from excavation areas in accordance with the ADEC <i>Draft Field Sampling Guidance</i> (ADEC, 2010) and submitted to a fixed-base laboratory to be analyzed for GRO, volatile organic compounds (VOCs), DRO/RRO, PAHS, PCBs, glycols, and RCRA 8 metals plus nickel, vanadium and zinc." Add sentence: "Quick (2-day?) TAT will be requested from the fixed-base laboratory to minimize field delays." |  | The sentence : "Quick (2-day?) TAT will be requested from the fixed-base laboratory to minimize field delays." will be added to the section . | A, please clarify what quick TAT will entail. |
| 16. | Pg. 54, Section 4.6                | Add sentence at end of last paragraph that states: "A decontaminated heated steel rod may be used if necessary to remove obstructive ice above water levels in well casings prior to groundwater sampling."                                                                                                                                                                                                                                                                                                     |  | The text will be modified as suggested.                                                                                                       | A                                             |
| 17. | Pg. 54, Section 4.7                | Does Bristol have a monitoring well abandonment form (contains typical well construction schematics and places to note depths/elevations of placed bentonite pellets, notes, etc.)? If so, please                                                                                                                                                                                                                                                                                                               |  | Bristol does not use a dedicated well abandonment form. Information regarding the well abandonment will be documented in field notes. Well    | A                                             |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013**      **Location: St. Lawrence Island,**

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |   |
|-----|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
|     |                           | use for documentation purposes.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |  | information (depths/elevations of bentonite pellets, etc.) can then be entered into gINT, which will produce a schematic.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |   |
| 18. | Pgs. 54 – 58, Section 4.8 | <p>General: As discussed during 4 April meeting, please be sure to discuss that comparison of sediment and water (surface and post-treatment) sample results will be compared to applicable DD cleanup, screening, and permit levels. Additionally, state confirmation samples collected from streambed following sediment removal will now be called “sediment” confirmation samples.</p> <p>2<sup>nd</sup> paragraph: As discussed during 4 April meeting, Sediment Removal Area 11 on Figure 10 will likely not be addressed due to concerns regarding suspended sediment containment during removal operations. Also, please clarify that the area where sediment was removed within Removal Area 4 in 2012 will be addressed during the major sediment removal actions in 2013. New sediment will have been transported and deposited into the 2012 removal area prior to the start of the 2013 sediment removal operations.</p> <p>5<sup>th</sup> paragraph: How will treated water be handled if results are above those conditions set in State of Alaska Wastewater General Permit 2009DB0004 discharge authorization number 2009DB0004-</p> |  | <p>As discussed with the USACE all correct applicable criteria will be used. A discussion of which criteria will be used and on which samples they will be used on will be added to the text.</p> <p>The text will be modified to explain that the sediment removal Area 11 will be reassessed in the field. The text will be clarified to state that it may not be possible to remove the sediment from this area if a means of capturing loosed sediment is not available and therefore it will not be disturbed.</p> <p>A statement will be added confirming that removal area four will be dredged again during the 2013 removal action.</p> <p>The text will be modified to state that</p> | A |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island,**

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |                                                                                                                                                                                                                                                                                                                      |   |
|-----|-----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
|     |                       | 0216?<br><br>11 <sup>th</sup> paragraph: Discusses sediment confirmation sampling. Revise 2nd sentence to: "Soil samples will be collected by hand auger and submitted to a fixed-base laboratory for BTEX, DRO/RRO, PAHs, PCBs, and RCRA 8 metals plus nickel, vanadium, and zinc, and for silica gel cleanup and total organic carbon (TOC) as described in ADEC Technical Memorandum 06-001. Add this sentence next: "Sediment confirmation samples will be collected at a rate of 1 sample for every 30 feet of channel and 1 sample for every 400 square feet of sediment in pond areas where sediment was removed, with a minimum of 1 sample collected from each pond that contained sediment."<br><br>Please add paragraph detailing how the volume of bank cubic yards of sediment removed will be determined. |  | water resulting in samples that do not meet General Wastewater Permit conditions will remain in containment and go through treatment again.<br><br>The paragraph will be revised as suggested.<br><br>A paragraph detailing how the volume of bank cubic yards of sediment removed will be determined will be added. |   |
| 19. | Pg. 58, Section 4.9   | 1 <sup>st</sup> paragraph, last two sentences: Check quantities, years, and task numbers. Several do not correlate with 2013 work.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |  | Quantities, years and task numbers will be checked and made to correlate to 2013 work.                                                                                                                                                                                                                               | A |
| 20. | Pg. 59, Section 4.9.1 | Re-label heading as "Options for Additional Miscellaneous Debris/ Drums and Pole Stumps." Revise remaining sentences to read: "Optional Tasks 4.6.425 and 4.6.6 provides for the removal of one additional ton of debris/drums and one                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  | The suggested changes will be made in the text.                                                                                                                                                                                                                                                                      | A |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013**      **Location: St. Lawrence Island,**

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                       |                                                                                                                                                                                                                                                                                                                                                                                                                   |  |                                                                                                                                                                                                                                                                                                                 |                                      |
|-----|-----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|
|     |                       | additional pole stump, respectively. Maximum quantities, if fully exercised, equal 10 tons of debris/drums and 10 pole stumps.                                                                                                                                                                                                                                                                                    |  |                                                                                                                                                                                                                                                                                                                 |                                      |
| 21. | Pg. 65, Section 5.1.1 | Please add Project Manager Molly Welker to this section.                                                                                                                                                                                                                                                                                                                                                          |  | Molly Welker will be added to the section.                                                                                                                                                                                                                                                                      | A                                    |
| 22. | Pg. 69, Section 5.2.6 | Last sentence, add that Eric Barnhill will also be the SSHO in addition to his role as CESCL.                                                                                                                                                                                                                                                                                                                     |  | Eric Barnhill will be added                                                                                                                                                                                                                                                                                     | A                                    |
| 23. | Figure 3              | Nice figure. Why is (Pad 98) label in parentheses?                                                                                                                                                                                                                                                                                                                                                                |  | Parentheses will be removed                                                                                                                                                                                                                                                                                     | A                                    |
| 24. | Figure 4              | -Please add extent of Site 21 excavation.<br>-Label what the black line is delineating close to the interface of the MOC gravel pad and Site 28.<br>-What does the red shading in plume E4 indicate? Not clear.<br>-Please add shading of "Bulk Bag Staging Area" to legend. Not indicated.<br>-In legend, change MW label to "Current Monitoring Well Location"                                                  |  | Site 21 excavation extent will be added to figure & legend<br>The black interface line will be labeled.<br>Red shading will be labeled or removed.<br>Bulk Bag Staging Areas will be shaded & shading added to legend<br>MW Location to be changed to "Current MW Location"                                     | A                                    |
| 25. | Figure 5              | -Add "Decommissioned in 2012" to labels of MW88-4 and MW88-5. Want to be clear that these well no longer exist. Add new symbol similar to that depicted on Figure 11 for these two decommissioned wells.<br>-Label the Site 13 PCB soil excavation area for clarity.<br>-Remove the pink border around plume E3/E4 at the interface between pad and Site 28.<br>-Add label to plumes C and I1 stating "Excavation |  | "Decommissioned in 2012" will be added to MW88-4 & 88-5 and symbol will be changed to match that on Fig. 11<br>Site 13 PCB excavation area will be labeled<br>Bristol disagrees with removing the pink border around plume E3/E4.<br>"Excavation Following QAR Approval" will be added to C and I1 plume labels | A, after second look pink border OK. |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**  
**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013**      **Location: St. Lawrence Island,**

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |           |                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |   |
|-----|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
|     |           | Following QAR Approval”<br>-Make additional edits as suggested in Comment #11.                                                                                                                                                                                                                                                                                                                                                                |  | Comment #11 will be addressed                                                                                                                                                                                                                                                                                                                                                                                                         |   |
| 26. | Figure 7  | -Change the following label to: “2012 Excavation Extents” to be consistent with Figure 6.<br>-Change the following label to: “Proposed PCB Excavation Area”                                                                                                                                                                                                                                                                                   |  | Label will be revised to match Fig. 6<br>‘PCB’ will be added to label                                                                                                                                                                                                                                                                                                                                                                 | A |
| 27. | Figure 8  | -Please refer to Comment #14.<br>-Add arsenic concentration values that are >11 mg/kg to each sample location.<br>-Add the following note to legend area: “Initial 17 boring locations (approximate) shown. Additional 3 boring locations will be added as recommended by USACE and ADEC.” Define acronyms USACE and ADEC.                                                                                                                    |  | Changes will be made per comment #14<br>Excavations around each red dot will be dashed out and added to legend<br>Step out samples will be modified per comment #14<br>Arsenic concentrations >11mg/kg will be added to the figure<br>The following note will be added and acronyms defined (in legend) “Initial 17 boring locations (approximate) shown. Additional 3 boring locations will be added as recommended by USACE & ADEC” | A |
| 28. | Figure 10 | Sediment Removal Area 4: Delineated map view as displayed shows a ring of sediment remains surrounding the removal area. I thought all sediment (by definition) was removed from this general location. Please edit figure and/or explain why this looks this way. Another set of shading may need to be added to represent what occurred – this will recur during the 2013 effort. A similar figure will need to be displayed in the 2013 RA |  | A note will be added to the Figure to explain the reason why the area mapped is slightly different than the area where the sediment was removed due to the presence of vegetation at the time of the removal.<br><br>The status of sediment removal area has not yet been determined a label will be                                                                                                                                  | A |

**REVIEW  
COMMENTS**  
Alaska

**PROJECT:** NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004  
**DOCUMENT:** HTRW Draft Work Plan Rev 0 – March 2013    **Location:** St. Lawrence Island,

|                                     |                                       |                                                                                   |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 3 April 2013</b><br><b>REVIEWER: J. Craner</b><br><b>PHONE: 753-2628</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                   | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |           |                                                                                                                                                                                                                                                                                              |  |                                                                                                                                       |   |
|-----|-----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------------------------------------------------------------------------------------------|---|
|     |           | report that very clearly shows all mapped sediment has been removed.<br><br>“Sediment Removal Area 11” may need omitted – future sediment removal pending.<br><br>Mentioned in Work Plan that the area containing surface containments may need to be expanded. Where would expansion occur? |  | added to the figure<br>Areas of possible containment area expansion are marked on the figure as “Potential sump and MI sampling grid” |   |
| 29. | Figure 11 | In legend, modify labels to: “Current Monitoring Well Location” and “Former Monitoring Well Location (Decommissioned in 2012)” as appropriate.                                                                                                                                               |  | The words “Current” and “Former” will be added to legend to better define Monitoring Well locations                                   | A |
|     |           | ----- End of Comments -----                                                                                                                                                                                                                                                                  |  |                                                                                                                                       |   |



**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**

**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island, Alaska**

|                                     |                                       |                                                                             |                                                                                                       |                                    |                                                                      |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|------------------------------------|----------------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 03 April 2013<br/>REVIEWER: Valerie Palmer<br/>PHONE: 753-2578</b> |                                                                                                       | <b>Action taken on comment by:</b> |                                                                      |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                             | <b>REVIEW CONFERENCE<br/>A - comment accepted<br/>W - comment withdrawn<br/>(if neither, explain)</b> | <b>CONTRACTOR RESPONSE</b>         | <b>USAED/ADEC RESPONSE<br/>ACCEPTANCE (A-AGREE)<br/>(D-DISAGREE)</b> |

|    |                                   |                                                                                                                                                                                                                                                                                                                       |  |                                                                                                                                                                                                                                      |   |
|----|-----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
| 1. | Section 4.0                       | Quantities of items to be removed in 2013 only reflect what's in the 2013 contract. What about quantities remaining from the 2012 contract?                                                                                                                                                                           |  | Work Remaining on the 2012 Contract are listed in Section 3.2 of the Work Plan and this section will be referenced in Section 4.0                                                                                                    | A |
| 2. | Section 4.1.11                    | Says a signed agreement between Bristol and the local native corporations is included in Appendix F. Please ensure this is included in the final work plan (it's not in this draft).                                                                                                                                  |  | Quarry Agreement has been signed and will be included in the Final Work Plan Appendix F                                                                                                                                              | A |
| 3. | Section 4.1.15                    | Please clarify that the overburden stockpiles are clean and will be used as backfill, versus the stockpile(s) at Pad 98 are contaminated soil (POL only?) that will be containerized for removal.                                                                                                                     |  | Clarification will be made to the section.                                                                                                                                                                                           | A |
| 4. | Section 4.1.16                    | Section 4.1.14 says PCB soils will be containerized directly at the excavation site, so why does this section include a discussion on stockpiling PCB soils at Pad 98? If more than one type of waste stream is stockpiled at Pad 98 how will the field crew track which pile contains what (POL, PCB, arsenic, etc)? |  | No PCB soil will be stockpiled at Pad 98 therefore this statement will be removed from this section                                                                                                                                  | A |
| 5. | Soil handling procedures, general | Please include a discussion of how the arsenic soil and soil from Site 10 will be handled. It's somewhat clear how POL and PCB soil will be handled, but soil from sites 21 and 10 are not discussed.                                                                                                                 |  | A discussion of soil handling from Sites 21 and 10 will be added.                                                                                                                                                                    | A |
| 6. | Section 4.1.22 page 39            | Last sentence of this section says additional analytical results will be compared to surface water cleanup criteria to ensure that surface water cleanup levels are not exceeded prior to discharge. Please be more specific about what the samples will be compared to.                                              |  | Last sentence will be modified to state: Additional analytical results will be compared to surface water criteria (specified in 18AAC70) to ensure that surface water concentrations do not exceed permit levels prior to discharge. | A |
| 7. | Section 4.2 Table 4-2             | Not sure how this table is useful for planning purposes. 6 locations on this table have an asterisk indicating excavation has been completed. Several others have been partially excavated. This table may be more useful if only the areas remaining to be completed were used.                                      |  | Comment acknowledged. Bristol believes that this table is useful in the field as a reference to the depths of the POL contamination in the various plumes                                                                            | A |

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**

**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island, Alaska**

|                                     |                                       |                                                                             |                                                                                                    |                                    |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|------------------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 03 April 2013<br/>REVIEWER: Valerie Palmer<br/>PHONE: 753-2578</b> |                                                                                                    | <b>Action taken on comment by:</b> |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                             | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b>         | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                                                                     |
|-----|------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 8.  | Section 4.2<br>Page 46 | At the top of the page it says field laboratory results indicate the contamination exceeds 7,360 mg/kg DRO the stockpiled material will be bagged for removal and subsequently re-sampled. Please clarify what “re-sampled” means. Waste characterization of the bagged soil? Sampling of the remaining stockpiled material?                                                                                                                                                                                                            |  | Statement will be clarified to state that the stockpile will be removed and that the bulk bag will be sampled for waste characterization.                                                                                                                                                                                                            | A                                                                                                                                                                   |
| 9.  | Section 4.2, Page 46   | Says surface water samples will be analyzed for DRO/RRO and the purpose is to monitor the effects of excavation activities. What are the evaluation criteria to determine “effect”? Also says additional samples may be needed if increased turbidity is noted in the wetlands, but turbidity monitoring is not discussed. What will the additional samples be? No effluent should be noted in the wetland if the SWPPP is being followed/implemented.                                                                                  |  | This section will be modified to include visual monitoring of increased turbidity and/or effluent that shows up downgradient at the time of the MOC excavation<br><br>Based on a comment from ADEC in the 2012 Work Plan the USACE has agreed to collect additional samples to determine the impact of the effluent to the wetlands (7/10/12).       | A                                                                                                                                                                   |
| 10. | Section 4.2.1          | Please add a statement that the option must be exercised prior to Bristol excavating quantities beyond the base amount. There is no guarantee option items will be exercised.                                                                                                                                                                                                                                                                                                                                                           |  | Statement will be added as suggested                                                                                                                                                                                                                                                                                                                 | A                                                                                                                                                                   |
| 11. | Section 4.3            | <ul style="list-style-type: none"> <li>Says at each of the excavation locations approximately 24 inches of material will be excavated in all directions. Following excavation soil samples will be collected from the excavation in 5-foot grids. Why use a 5-foot grid if the excavation is only 24 inches?</li> <li>Site 31 requires additional POL soil removal. How will that area be handled after the PCB samples are confirmed below 1.0 mg/kg? Current plan says the area will be backfilled after receiving the PCB</li> </ul> |  | <p>Samples are collected in 5 by 5 foot grids following TSCA sample requirements for PCBs.</p> <p>Site 31 requires no POL removal. Site 31 will be backfilled after the final samples from the TestAmerica fixed base lab are confirmed below 1.0 mg/Kg.<br/>At Site 13, however, once the final PCB samples from the TestAmerica fixed base lab</p> | D – if the size of the proposed excavation is only 2 by 2 where will the samples be taken? Sampling outside of the excavation area will not show that the PCB spoil |

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**

**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island, Alaska**

|                                     |                                       |                                                                                         |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 03 April 2013</b><br><b>REVIEWER: Valerie Palmer</b><br><b>PHONE: 753-2578</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                         | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |               |                                                                                                                                                                                                                                                                                                                                                                                                       |  |                                                                                                                                                                                    |                                                                                                   |
|-----|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|
|     |               | confirmation samples.                                                                                                                                                                                                                                                                                                                                                                                 |  | are confirmed below 1.0 mg/Kg there will be the need for POL removal in the B1, B2 and A2 plumes. POL removal will continue in the same manner as the other POL plumes in the MOC. | was removed.<br><br>Please ensure this information (POL excavation) is included in the work plan. |
| 12. | Section 4.3.1 | See comment #10.                                                                                                                                                                                                                                                                                                                                                                                      |  | Statement will be added as suggested                                                                                                                                               | A                                                                                                 |
| 13. | Section 4.4   | <ul style="list-style-type: none"> <li>During the kick-off meeting having an alternative sampling method (excavator vs. hand auger) was discussed. USACE said they were okay with the alternative plan as long as it was included in the work plan. It's not mentioned in this part of the plan but it is included in the UFP-QAPP Worksheet #10. Please be consistent with your approach.</li> </ul> |  | Comment acknowledged and statement will be added to this section about alternative sampling methods                                                                                | A                                                                                                 |
| 14. | Section 4.4.1 | See comment #10.                                                                                                                                                                                                                                                                                                                                                                                      |  | Statement will be added as suggested                                                                                                                                               | A                                                                                                 |
| 15. | Section 4.5.1 | See comment #10.                                                                                                                                                                                                                                                                                                                                                                                      |  | Statement will be added as suggested                                                                                                                                               | A                                                                                                 |
| 16. | Section 4.8   | <ul style="list-style-type: none"> <li>Page 56: Says wastewater samples will be analyzed for all COCs. Be specific please. The contract says BTEX, DRO/RRO, PAHs, PCBs, and the 8 RCRA metals plus zinc and turbidity.</li> <li>Page 57: Please clarify that surface water samples will be compared to Water Quality Criteria from 18 AAC 70 (drinking water).</li> </ul>                             |  | <p>The specific analytes will be added to the section</p> <p>Clarification will be added to the section as suggested.</p>                                                          | A                                                                                                 |
| 17. | Section 4.9   | Please also specify that the small dozer at Cargo Beach, the engine block at Cargo Beach, and general metal debris at Site 28 will be removed (per contract). Also specify that the location of each pole stump will be surveyed prior to removal (per contract).                                                                                                                                     |  | Section will be modified as suggested to include that a small dozer and an engine block at Cargo Beach, and general metal debris at Site 28 will be removed . Also                 | A                                                                                                 |

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**

**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island, Alaska**

|                                     |                                       |                                                                                         |                                                                                                    |                            |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 03 April 2013</b><br><b>REVIEWER: Valerie Palmer</b><br><b>PHONE: 753-2578</b> | <b>Action taken on comment by:</b>                                                                 |                            |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                         | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b> | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |  |                                                                                                                           |                                           |
|-----|--------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|
|     |                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |  | that the location of each pole stump will be recorded using a GPS unit.                                                   |                                           |
| 18. | Section 4.9.1                        | See comment #10.                                                                                                                                                                                                                                                                                                                                                                                                                                          |  | Statement will be added as suggested                                                                                      | A                                         |
| 19. | Section 8.1.1                        | Public Law No. 98-212 is the appropriations act for 1998 – please remove since those funds are expired.<br><br>E.O. 12088 is Federal Compliance with Pollution Control Standards and is not specific to any FUDS – please remove “St. Lawrence Island FUDS” from the title.                                                                                                                                                                               |  | The mention of Public law No. 98-212 will be removed.<br><br>St. Lawrence Island FUDS will be removed from the title      | A                                         |
| 20. | Figure 5                             | What’s the difference between the 2013 areas filled with pink lines versus the 2013 areas circled by pink lines? Both are labeled “Area Requiring Additional Excavation and/or Soil Sampling in 2013”.                                                                                                                                                                                                                                                    |  | Figure will be modified with additional text to clarify the pink hatched area and the legend will be modified for clarity | A                                         |
| 21. | WMP Section 1.1                      | Some bullets need increased indents (for example Chapter 60 should be bulleted the same as Chapter 62).                                                                                                                                                                                                                                                                                                                                                   |  | Formatting for consistency will be made in the final Work Plan                                                            | A                                         |
| 22. | WMP Section 1.4.1<br>General comment | Says NE Cape is a CESQG for RCRA purposes and the QAR will need to be notified if that status is expected to change. This was not done in 2012 - -it’s critical that it be done this year.                                                                                                                                                                                                                                                                |  | Comment acknowledged                                                                                                      | A                                         |
| 23. | WMP Section 1.4.5.2                  | <ul style="list-style-type: none"> <li>New requirement: The name of the person or contract number that is registered with the emergency response information (24-hour call line) must be provided on the manifest if the offeror is not providing the emergency response information. Include it in Box 14 of the manifest. (49 CFR 172.604)</li> <li>A Government representative will sign the hazardous manifests. Per contract the COR will</li> </ul> |  | Comments acknowledged                                                                                                     | Please incorporate in WP so it gets done. |

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**

**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island, Alaska**

|                                     |                                       |                                                                             |                                                                                                    |                                    |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|------------------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 03 April 2013<br/>REVIEWER: Valerie Palmer<br/>PHONE: 753-2578</b> |                                                                                                    | <b>Action taken on comment by:</b> |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                             | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b>         | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                            |                                                                                                                                                                                                                                                                 |  |                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                       |
|-----|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------|
|     |                            | indicate who has authority to sign the manifests (may not be the QAR). Non-haz and Canadian shipping documents will be signed by the Contractor (per contract). Government representative will be allowed 7 calendar days for review and approval of manifests. |  |                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                       |
| 24. | WMP Section 1.6            | If multiple barges are anticipated throughout the field season how will one waste shipment be done at the end of the field season?                                                                                                                              |  | First sentence of Section 1.5 will be deleted.                                                                                                                                                                                                                                                                                                                                                           | A                                                                     |
| 25. | WMP Section 1.7.3 or other | Please add information on how waste shipments rejected by the TSDF will be handled.                                                                                                                                                                             |  | Inserted following as last paragraph in Section 1.7.3 "In the event a waste shipment is rejected by the TSDF, the COR will be notified immediately and a corrective course of action will be implemented. Bristol will work directly with the TSDF and the COR to remedy the situation. Common remedies include amendment of the waste profile or re-manifesting to an alternate facility for disposal." | A<br>Remedy may also include filing an exception report with the EPA. |
| 26. | CQCP Section 1.3           | There is no landfill cap lump sum item in this contract.                                                                                                                                                                                                        |  | Mention of the landfill cap will be deleted.                                                                                                                                                                                                                                                                                                                                                             | A                                                                     |
| 27. | UFP-QAPP Section 1.2       | Page 5: Savoonga may be a land user, but the land owners are Kukulget, Inc. and Sivuqaq, Inc.                                                                                                                                                                   |  | Change will be made specifying Kukulget and Sivuqaq as land owners.                                                                                                                                                                                                                                                                                                                                      | A                                                                     |
| 28. | UFP-QAPP Worksheet #3      | Valerie Palmer's phone number is 753-2578. USACE Chemist is Sean Benjamin; 753-5514; sean.p.benjamin@usace.army.mil                                                                                                                                             |  | WS #3 will be modified with contact information. Thank You.                                                                                                                                                                                                                                                                                                                                              | A                                                                     |
| 29. | UFP-QAPP #4                | Please add Sean Benjamin contact info.                                                                                                                                                                                                                          |  | WS #4 will be modified with contact information. Thank You.                                                                                                                                                                                                                                                                                                                                              | A                                                                     |

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**

**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island, Alaska**

|                                     |                                       |                                                                                         |                                                                                                    |                                    |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|------------------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 03 April 2013</b><br><b>REVIEWER: Valerie Palmer</b><br><b>PHONE: 753-2578</b> |                                                                                                    | <b>Action taken on comment by:</b> |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                                         | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b>         | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                                                                                                                                                                                                                                                                      |   |
|-----|--------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|
| 30. | UFP-QAPP #5  | <ul style="list-style-type: none"> <li>This is first place Molly Welker appears – please provide her contact information, etc where pertinent. Greg Jarrell is listed throughout the rest of the work plan as the only PM.</li> <li>Add Lyndsey Kleppin to the Field Scientist Team (she's listed in Worksheet #4).</li> <li>Add Data Verification Chemist</li> <li>Add Analytical Laboratory name</li> <li>Lists Chuck Crowley as the SSHO, but elsewhere in the planning documents Eric Barnhill is listed as SSHO. Be consistent please.</li> </ul> |  | <p>Contact information for Molly Welker will be added, and she will be listed as the PM. Lyndsey Kleppin will be added to WS #5. A Data Verification Chemist will be added. Analytical Lab will be named.</p> <p>Eric Barnhill will be listed as the SSHO, text will be changed to reflect this.</p> | A |
| 31. | UFP-QAPP #6  | <ul style="list-style-type: none"> <li>Correct Valerie's number: 753-2578</li> <li>Field issues/WP variations: says ADEC will be contacted. Only USACE will contact ADEC unless Bristol is directed otherwise.</li> </ul>                                                                                                                                                                                                                                                                                                                              |  | <p>Valerie's # will be corrected.</p> <p>Comment acknowledged</p>                                                                                                                                                                                                                                    | A |
| 32. | UFP-QAPP #10 | <p>Synopsis section: need to make sure the "cleanup levels" listed in this section are consistent with those in other sections. Need to specify what surface water samples will be evaluated against (not necessarily cleanup standards).</p> <p>Page 51: says Site 28 impoundment water will be analyzed for BTEX, DRO/RRO, PAHs, PCBs, 8 RCRA metals plus nickel, vanadium and zinc to ensure water may be discharged to the ground. Include criteria for evaluating this (permit requirements? 18 AAC 70 standards?)</p>                            |  | <p>Text will be checked for consistency. Criteria will be added for evaluations purposes (e.g., discharge permit and 18AAC70).</p>                                                                                                                                                                   | A |
| 33. | UFP-QAPP #11 | <p>Page 64: Please clarify that rainwater or groundwater did not persist in the PCB-excavation area of Site 13 (or did it?).</p> <p>Page 65: Says additional surface water samples may be</p>                                                                                                                                                                                                                                                                                                                                                          |  | <p>Text regarding water or lack thereof in the excavation will be added.</p> <p>Noted – BMPs are in place as outlined in the SWPPP</p>                                                                                                                                                               | A |

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**

**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island, Alaska**

|                                     |                                       |                                                                             |                                                                                                       |                                    |                                                                      |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|------------------------------------|----------------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 03 April 2013<br/>REVIEWER: Valerie Palmer<br/>PHONE: 753-2578</b> |                                                                                                       | <b>Action taken on comment by:</b> |                                                                      |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                             | <b>REVIEW CONFERENCE<br/>A - comment accepted<br/>W - comment withdrawn<br/>(if neither, explain)</b> | <b>CONTRACTOR RESPONSE</b>         | <b>USAED/ADEC RESPONSE<br/>ACCEPTANCE (A-AGREE)<br/>(D-DISAGREE)</b> |

|     |                               |                                                                                                                                                                                                                                          |  |                                                                                                                    |   |
|-----|-------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------------------------------------------------------------------------------------------------------------------|---|
|     |                               | taken at the MOC if effluent is noted in the wetlands due to the MOC excavation activities. Methods to prevent effluent reaching the wetlands should be in place (should be part of the SWPPP).                                          |  |                                                                                                                    |   |
| 34. | Table 11-3<br>Page 75         | This table is titled "Waste Sampling Program NE Cape" but only includes waste sampling for Sites 10 and 28. What about the POL, PCB and arsenic sites?                                                                                   |  | Additional waste samples areas will be added                                                                       | A |
| 35. | UFP-<br>QAPP #11<br>page 81   | Says water will remain in the secondary impoundment until sample results confirm that all COCs are below cleanup and discharge criteria. Believe this should say the water will remain until it meets the permit criteria for discharge. |  | Text will be modified for clarification.                                                                           | A |
| 36. | UFP-<br>QAPP #14<br>page 108  | Discussion of arsenic bulk bags is omitted – please add. Also omitted is handling of soils from Site 10.                                                                                                                                 |  | Bulk waste sampling procedures for arsenic and Site 10 soils will be added                                         | A |
| 37. | UFP<br>QAPP #13<br>page 112   | Says AECOM will perform the data verification. Please add them to the org chart (box is blank).                                                                                                                                          |  | Bristol will self-perform the data verification using chemist, Keather McLoone. She will be added to the org chart |   |
| 38. | UFP<br>QAPP #15<br>Table 15-1 | Confirm Site Specific Cleanup Level column (soil and sediment). Column heading should probably be changed since not all values are site specific.                                                                                        |  | Heading will be changed to reflect content accurately                                                              | A |
| 39. | UFP<br>QAPP #15<br>Table 15-2 | Same comment as above. Also, groundwater and surface water have different criteria.                                                                                                                                                      |  | Heading will be changed to reflect content accurately                                                              | A |
| 40. | UFP-<br>QAPP #17<br>page 128  | Under IDW Management is says excess sediment from Site 28 will be returned to the spot from which it was collected. No sediment should be returned. Any amount left over from a sample should be added to a bulk bag and be disposed.    |  | Text will be changed to reflect this comment                                                                       | A |
| 41. | UFP-<br>QAPP #18<br>page 131  | Says exact sample locations for Sites 13, 31, 21 and the MOC will be determined based on the size of the ex. Site 10 also requires confirmation samples.                                                                                 |  | Site 10 will be added to the list of excavations                                                                   | A |

**REVIEW  
COMMENTS**

**PROJECT: NE Cape HTRW Remedial Actions / Contract No. W911KB-13-C-0004**

**DOCUMENT: HTRW Draft Work Plan Rev 0 – March 2013 Location: St. Lawrence Island, Alaska**

|                                     |                                       |                                                                             |                                                                                                    |                                    |                                                              |
|-------------------------------------|---------------------------------------|-----------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|------------------------------------|--------------------------------------------------------------|
| <b>U.S. ARMY CORPS OF ENGINEERS</b> |                                       | <b>DATE: 03 April 2013<br/>REVIEWER: Valerie Palmer<br/>PHONE: 753-2578</b> |                                                                                                    | <b>Action taken on comment by:</b> |                                                              |
| <b>Item No.</b>                     | <b>Drawing Sheet No., Spec. Para.</b> | <b>COMMENTS</b>                                                             | <b>REVIEW CONFERENCE</b><br>A - comment accepted<br>W - comment withdrawn<br>(if neither, explain) | <b>CONTRACTOR RESPONSE</b>         | <b>USAED/ADEC RESPONSE ACCEPTANCE (A-AGREE) (D-DISAGREE)</b> |

|     |                   |                                            |  |                                              |   |
|-----|-------------------|--------------------------------------------|--|----------------------------------------------|---|
| 42. | SPCCP Section 2.0 | Valerie Palmer's phone number is 753-2578. |  | Valerie Palmer's phone number will be added. | A |
|     |                   | ----- End of Comments -----                |  |                                              |   |



Alaska Department of Environmental Conservation (ADEC)  
Contaminated Sites Program

**Document Reviewed:** Draft January 2013 Northeast Cape Removal Action Work Plan

**Commenter:** Curtis Dunkin-ADEC **Date Submitted:** May 01, 2013; **ADEC-reviewed 5-28-13**

| #  | Page # | Section   | ADEC Comment                                                                                                                                                                                                                                                                                                    | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|----|--------|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1. | 1      | 1.0       | Add surface water sampling at sites 8, 28, and MOC to the SOW bullets.                                                                                                                                                                                                                                          | Surface water sampling will be added for Site 28 and the MOC. Site 8 is an unfunded option in our SOW and will be added with (unfunded option) after the sampling statement. <b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                         |
| 2. |        | 2.0       | Revise miscellaneous statements throughout this section as previously requested in ADEC comments submitted on past work plans and reports.                                                                                                                                                                      | Previous ADEC comments will be reviewed and revised accordingly<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                                                   |
| 3. | 6      | 2.5       | Second paragraph on this page, briefly describe the varying/seasonal perched groundwater that has previously been observed at the MOC POL excavations. Also briefly describe the temporary elevated groundwater table in some excavations which occurs during significant precipitation events.                 | Conditions encountered in 2011 and 2012 at G and H plume has been added to the paragraph. <b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                            |
| 4. | 13     | Table 2-1 | The former fuel line associated with site 3 was brought up by resident RAB members at the winter 2012 RAB mtg. and was planned to be reinvestigated in 2013. Table 2-1 should be revised accordingly and the action item should be included in the SOW lists, SAP, and QAPP worksheets throughout the document. | The sampling of the Pipeline break near Site 3 is part of a contract modification that is still unfunded. Table 2-1 lists selected remedies from the 2009 Decision Document, which did not include investigating the suspected pipeline leak between Sites 3 and 7. Bristol feels it is more appropriate to list the pipeline sampling in Section 3.1 (Scope of Work for 2013), in the QAPP, and noting it as an unfunded option.<br><b>ADEC-Accepted May 28, 2013</b> |

| #  | Page # | Section   | ADEC Comment                                                                                                                                                                                                                                                                     | Response                                                                                                                                                                                                                                                                                                                                                                                                       |
|----|--------|-----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 5. | 15-16  | 3.2       | The remaining MI areas associated with site 26 (and any others) where sampling was not conducted in 2012 need to be added.                                                                                                                                                       | The remaining MI sampling will be included and it will be stated that it is part of the 2012 SOW.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                         |
| 6. | 16     | Table 3-1 | Need to include surface water sampling at sites 8, 28, and MOC. Include surface water sampling in other related sections throughout the document (i.e. 4.0, QAPP, etc.).                                                                                                         | Surface water sampling at Site 28 and MOC will be added to Table 3-1. Site 8 sampling will be added to Table 3-2 (Optional Field Tasks) as Option/Item 4.6.9/006/AJ. It will also be added to other appropriate sections.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                 |
| 7. | 19     | 3.4.1     | Briefly describe the suspected reasons for the groundwater elevation changes discussed in the second paragraph on this page.                                                                                                                                                     | A sentence will be added to the last part of the paragraph stating: While the exact causes for such changes in groundwater elevations are not fully understood, factors such as precipitation (rain), snowmelt and changes in sub-surface conditions such as depth to permafrost are the likely reasons for the variability. <b>ADEC-Accepted May 28, 2013</b>                                                 |
| 8. | 20     | 3.4.1     | Revise the sentence in the last paragraph on this page which begins with 'The wells with the lowest contaminant...'. Goes on to state that there is comparatively high DO, suggesting that microbes are depleting oxygen. Depleting oxygen would result in anaerobic conditions. | The sentence will be modified to state: The wells with the lowest contaminant concentrations had comparatively high DO, suggesting an environment where the microbes can deplete oxygen and aerobically degrade DRO. But as the groundwater flows down gradient through the MOC the environment becomes anaerobic in the wetlands as measured in wells MW88-4 and MW88-5.<br><b>ADEC-Accepted May 28, 2013</b> |

| #   | Page # | Section | ADEC Comment                                                                                                                                                                                                                                                                                                                             | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|-----|--------|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 9.  | 23     | 3.4.3   | Second paragraph on this page, does 2,703.58 tons represent the total volume of soil from 2011 and 2012 or only 2012?                                                                                                                                                                                                                    | Statement will be clarified so that it's clear that this is total for 2012 only.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                                                                                               |
| 10. | 25-26  | 3.4.6   | Discussion in this section and in other sections throughout document should be reconciled re: what is considered surface water criteria and what is considered Table C criteria.<br>Tasks to be completed in 2013 which are remaining from the 2012 contract should be clearly and specifically outlined and discussed in the narrative. | Per USACE comments this and other sections will state that surface water criteria from the 2009 decision document and 18AAC70 (Toxic and Deleterious Materials, drinking water criteria) will be used as evaluation criteria for surface water samples. No surface water results will be compared to Table C of 18AAC75.<br><b>ADEC-Accepted May 28, 2013</b><br>Tasks from 2012 under contract W911KB-12-C-0003 that were not completed are described in Section 3.2, including work at Site 28. <b>ADEC-Accepted May 28, 2013</b> |
| 11. | 37     | 4.1.19  | Third paragraph of this section, state that 2012 confirmation results indicate that PCB concentrations in soils is not expected to exceed 50 mg/kg in 2013.                                                                                                                                                                              | A statement will be added that based on 2012 results PCB soil results are not expected to exceed 50 mg/Kg total PCBs.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                                                          |
| 12. | 39     | 4.1.22  | What is meant by 'treated appropriately' in the first complete sentence on this page?                                                                                                                                                                                                                                                    | The sentence will be clarified to state that soil particles will be added to bulk bags and water will be treated through a GAC filter.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                                         |
| 13. | 45     | 4.2     | Last sentence on this page, state per ADEC approval submitted via email in 2012. Include a copy of the email in the appropriate appendix.                                                                                                                                                                                                | A sentence will be added stating: The modified collection rate of 1,600 sq. ft per sample of flooded floor was approved by ADEC in an email dated August 23 <sup>rd</sup> 2012, which can be found in Appendix I.                                                                                                                                                                                                                                                                                                                   |

| #   | Page # | Section | ADEC Comment                                                                                                                                                                                                                                                                                                                                                                                                               | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-----|--------|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |         |                                                                                                                                                                                                                                                                                                                                                                                                                            | <b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 14. | 46     | 4.2     | <p>Last paragraph of this section needs to state the other surface water criteria which will be evaluated in 2013; incl. analyzing for BTEX and PAHs to calculate TAH/TAqH, etc. as discussed and agreed upon at the April 12, 2013 comment resolution meeting for the draft 2012 RA Report.</p> <p>The last paragraph of this section also needs to discuss how potential releases of contaminants will be mitigated.</p> | <p>The paragraph will be modified to include BTEX/PAHs will be evaluated as part of the surface water criteria for TAH/TAqH though it is currently an unfunded in a pending contract modification.</p> <p>Mitigation options will be added to the last paragraph and will include options covered in the SWPPP including silt fencing and absorbent boom.</p> <p><b>ADEC-Accepted May 28, 2013</b></p>                                                  |
| 15. | 50     | 4.4     | <p>Revise the second sentence of the second paragraph on this page to state: ‘...2 ft. below water; the water table has historically been...’.</p>                                                                                                                                                                                                                                                                         | <p>The sentence will be modified to state that previous observations and measurements during removal have shown the water table is basically to the top of the excavation. The area is low lying and served as a drainage for the water treatment effluent.</p> <p><b>ADEC-Accepted May 28, 2013</b></p>                                                                                                                                                |
| 16. | 51     | 4.4     | <p>Last paragraph of this section should briefly discuss the source/method for acquiring the fine-grained material.</p> <p>Also discuss briefly why road construction to site 21 may be required.</p> <p>ADEC’s understanding is that heavy machinery has accessed the site in the past consecutive years to conduct removal actions.</p>                                                                                  | <p>A sentence will be added that finer grained material will be obtained from the local borrow source by running it through the screen plant.</p> <p><b>ADEC-Accepted May 28, 2013</b></p> <p>The statement in section 4.4 is correct that the road may be necessary for rock trucks. Heavy machinery (excavators) have accessed the site in previous years but the site has not been backfilled using rock trucks. The rock trucks require a solid</p> |

| #   | Page # | Section | ADEC Comment                                                                                                                                                                                                                                                                                                     | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|-----|--------|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |         |                                                                                                                                                                                                                                                                                                                  | surface so they don't get stuck.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                                                                       |
| 17. | 52     | 4.5     | What about the arsenic exceedances which remained at site 10 per the 2012 RA report?                                                                                                                                                                                                                             | Arsenic is stated in the last sentence of the 1 <sup>st</sup> paragraph of Section 4.5: Confirmation soil samples collected in 2012 indicate that locations remain within the site where <b>arsenic</b> , ethylene glycol, PCE, and DRO are present in concentrations exceeding cleanup levels (Figure 9). <b>ADEC- Accepted May 28, 2013</b><br>Metals are included as being part of the confirmation analysis suite.<br><b>ADEC-Accepted May 28, 2013</b> |
| 18. | 54     | 4.7     | Why up to 10 wells for potential monitoring well abandonment? Per the 2012 RA work plan, only 7 wells remain at the MOC and/or are within the anticipated excavation boundaries at the MOC.                                                                                                                      | The 7 wells that remain at the MOC are part of the MNA monitoring. A sentence will be added to Section 4.7 to state that option 4.6.8 for abandonment of up to 10 wells is to remove the physical hazard of damaged wells site-wide (e.g., not just at the MOC) or as part of the removal action when wells are within the excavation areas.<br><b>ADEC-Accepted May 28, 2013</b>                                                                           |
| 19. | 54     | 4.8     | Revise the third sentence of this section to state: '...will remove up to 260 bcy of sediment...' since it is not known whether this volume of sediment can be completely removed in 2013.                                                                                                                       | The sentence will be revised as requested to include "up to" as part of the statement.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                 |
| 20. | 55     | 4.8     | Second paragraph on this page, more information needs to be provided to ADEC re: the B-40 anionic polymer. ADEC requires the necessary information to demonstrate that the B-40 will not result in adverse effects, analysis antagonisms, etc. on the sediment and/or water that is collected in the impound(s). | The polymer that will be used for the Site 28 removal is now called SpinPro 410. This polymer was developed specifically sediment from Site 28 and has proved effective in removing sediment from Site 28                                                                                                                                                                                                                                                   |

| #   | Page # | Section | ADEC Comment                                                                                                                              | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-----|--------|---------|-------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |         | Last paragraph on this page, provide more information about the throughput capacity of the sock filters and the scrubber.                 | <p>suspended in water. Additional information on this product has been provided to the USACE. <b>ADEC-Accepted May 28, 2013;</b> <b>ADEC should be provided with the benchmark test results which should also be included in the work plan. Associated sections of the work plan should be updated/revised to include all of the</b></p> <p>The polymer has not been tested for COCs, but any water that goes through the impoundment water cleaning/scrubbing process -including the use of flocculating polymer- will be tested and not discharged if discharge permit criteria are not met. <b>ADEC-Accepted May 28, 2013</b></p> <p>Additional information on the sock filters and scrubber will be provided. <b>ADEC-Accepted May 28, 2013</b></p> |
| 21. | 56     | 4.8     | Last sentence of the first full paragraph on this page, add 18AAC75 Table C Criteria to the discharge criteria.                           | <p>Per previous discussions, Table C is for groundwater only. Last sentence will be modified to state: If sample results indicate concentrations are below discharge criteria stated in the discharge permit and 18AAC70 (summarized in Table 15-3 of the QAPP) the treated water will be discharged to the ground. <b>ADEC-Accepted May 28, 2013</b></p>                                                                                                                                                                                                                                                                                                                                                                                               |
| 22. | 57     | 4.8     | Last paragraph on this page, ADEC requests that the in-situ removal surface water sampling at site 28 be conducted at a two hour interval | <p>The sentence will be modified to state: Bristol will collect surface water samples at a</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

| #   | Page # | Section | ADEC Comment                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Response                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-----|--------|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |         | while removal activities are occurring. The samples should be collected similar to ADEC's 10% duplicate requirement; i.e. if the removal operations occur for 2 hours and 38 minutes for one day, then two samples should be collected. ADEC approves a maximum of three samples required per day.                                                                                                                                                                                                                                                                                                                                                                                                   | rate of one sample per two hours (or portion thereof) during sediment removal for a maximum collection of three samples per day.<br><b>ADEC-Accepted May 28, 2013;</b><br><b>Correction to ADEC's original comment, should be three instead of two samples per day if operations last i.e. 2.5 hours.</b>                                                                                                                 |
| 23. | 59     | 4.10    | Add BTEX to the COC analytes and state that TAH/TAqH will be calculated.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | BTEX will be added as a CoC and analyte. A sentence will be added to the end of the paragraph to state: The BTEX and PAH results will be used to calculate the TAH/TAqH concentrations for evaluation of the Site 8 surface water with surface water criteria specified in the 2009 Decision Document and 18AAC70 surface water evaluation criteria.<br><br><b>ADEC-Accepted May 28, 2013</b>                             |
| 24. | 60     | 4.10    | Change all references to soil at site 8 to sediment in this section, the QAPP, and throughout the rest of the document where applicable. Last paragraph on this page, see comment #59 above. Revise all applicable sections throughout the document re: surface water sampling and analysis to include all of the known COCs for that site; particularly BTEX and PAHs for the purpose of calculating TAH/TAqH. Revise the last sentence on this page to state that silica gel cleanup will only be used for evaluating potential biogenic interferences. State that ADEC has not approved the use of the SGC method to be used to make decisions re: cleanup levels and contaminant concentrations. | Soil will be changed to sediment for Site 8 in all applicable sections.<br><b>ADEC-Accepted May 28, 2013</b><br>Surface water samples within the DUs are being collected for MNA, including methane, per the SOW. Surface water samples, described on page 59 and referenced in comment #23 will include BTEX and PAHs (currently an unfunded task as part of a pending contract modification) along with DRO/RRO per the |

| #   | Page # | Section  | ADEC Comment                                                                                                                                | Response                                                                                                                                                                                                                                                                                                                     |
|-----|--------|----------|---------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |          |                                                                                                                                             | SOW. <b>ADEC-Accepted May 28, 2013</b><br>Last sentence of page 60 states that SGC and TOC results will be used to evaluate biogenic interference; A sentence will be added that ADEC has not approved the use of the SGC results to demonstrate that cleanup goals have been achieved.<br><b>ADEC-Accepted May 28, 2013</b> |
| 25. | 61     | 4.10     | Revise the second to last sentence in this section to state: ‘...if microbial activity is occurring anaerobically;’                         | Sentence will be revised as suggested.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                  |
| 26. | 62     | 4.11     | Add MI sampling of the Cargo Beach after offsite shipping of bulk bags is completed in this and other applicable sections of the work plan. | Reference to Cargo Beach and MI sampling following off-site shipping of all bulk bags will be added.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                    |
| 27. |        | 4.0      | Section 4 needs to include a new table that includes the matrices, names of compounds, and the associated laboratory analysis method.       | Reference to Tables 11-1, 11-2 and Tables 15-1, 15-2 and 15-3 in the QAPP will be added to section 4.0.<br>The WP describes the work and the QAPP describes the matrices, compounds and analytical methods.<br><b>ADEC-Accepted May 28, 2013</b>                                                                             |
| 28. | 71     | 6.2      | Add machinery fluids as a source of potential spills.                                                                                       | Machinery fluids will be added to Section 6.2 <b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                              |
| 29. | 73     | 7.0      | Omit the word ‘and’ in the third to last bullet.                                                                                            | “And” will be removed from third to last bullet. <b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                           |
| 30. |        | Figure 3 | Include the ‘roofing tar’ site on this and other applicable figures.                                                                        | Roofing tar site will be included on Fig 3 and other applicable figures<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                 |



| #   | Page # | Section           | ADEC Comment                                                                                                                                                                                                                                                               | Response                                                                                                                                                                                                                                                                                                                                 |
|-----|--------|-------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 31. |        | Figure 5          | Replace 'Hot' in the legend with '2012 Sidewall Sample Exceeded ADEC Cleanup Level for PCBs'                                                                                                                                                                               | Hot will be replaced with "exceeded PCB cleanup level".<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                             |
| 32. |        | Figure 8          | Clarify the dates of samples in the legend. Were all of the red and black dot sample locations from 2012? Does the green dot 'proposed auger location' refer to 'Proposed 2013 soil sample location'?                                                                      | "Historical" will be replaced with 2012 in the legend. <b>ADEC-Accepted May 28, 2013</b><br>Yes, all red and black sample dots were from 2012. And 2012 will be added to the red and black dots in the legend.<br><b>ADEC-Accepted May 28, 2013</b><br>Green dots in the legend will be modified to state: Proposed 2013 auger location. |
| 33. |        | Figure 9          | State the date of the referenced soil samples in the legend.                                                                                                                                                                                                               | 2012 will be added in the legend as: 2012 Sample ID for the white box that references Sample ID.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                    |
| 34. |        | Figure 11         | Depict in color the wells for which 2012 analysis results indicated exceedances.                                                                                                                                                                                           | Wells with exceedances will be a different color along with the 2 wells that were abandoned in 2012 per ADEC and USACE comments. <b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                       |
| 35. | ii     | Waste Mngmt. Plan | Is the acronym CON-HTW correct or should this be HTRW? Revise elsewhere in document as necessary.                                                                                                                                                                          | The document will be revised for consistency with respect to CON-HTRW and HTRW.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                     |
| 36. |        |                   | <b>UFP-QAPP</b>                                                                                                                                                                                                                                                            |                                                                                                                                                                                                                                                                                                                                          |
| 37. |        | General           | Many of ADEC's comments and revision requests on in the narrative and QAPP sections (above and below) need to be applied to numerous other similar sections and QAPP worksheets throughout the document. Several global document searches will be required to amend these; | All 2013 documents will be reviewed for consistency and incorporate comments in a similar manner throughout the document. Reference to surface water evaluation                                                                                                                                                                          |

| #   | Page # | Section                | ADEC Comment                                                                                                                                                                                            | Response                                                                                                                                                                                                                                                        |
|-----|--------|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |                        | ADEC ceased making similar comments/revision requests (surface water samples, COCs and analytes, etc.) starting with QAPP worksheet # 17.                                                               | criteria will be reviewed and incorporated in all relevant sections.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                       |
| 38. |        | Worksheet #5           | State the Analytical Laboratory and the Data Verification Chemist. This information should be incorporated elsewhere throughout the document as necessary.                                              | TestAmerica will be added as the analytical laboratory and data verification chemist, Keather McLoone will be added.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                       |
| 39. |        | Worksheet #9           | Why is this worksheet blank?                                                                                                                                                                            | The January 2013 NEC kick-off meeting minutes will be included in WS#9.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                    |
| 40. | 47     | Worksheet #10          | Whenever referencing the years for which surface water samples were collected at site 28, 2012 should also be included. This should also be revised elsewhere where applicable throughout the document. | Reference to 2012 SW sampling will be included in WS#10 and other applicable areas. <b>ADEC-Accepted May 28, 2013</b>                                                                                                                                           |
| 41. | 50     | Worksheet #10          | Replace the word 'Potential' with 'Known chemical COCs...' Include PCE and Glycol as known COCs. Include concrete as a potentially affected matrix.                                                     | Potential will be replaced with known for PCE and glycol. Concrete will be added as a potentially affected matrix.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                         |
| 42. |        | Worksheets 11-1 – 11-3 | Revise the column titled Sampling Method/Tool to be 'Sampling Tool'. Include the analysis method associated with each COC/analyte in all associated tables.                                             | Revision will be made as requested and will be changed to "Sampling Tool". Methods and CoCs along with DL, LOD and LOQ for each matrix are included in WS#15 as prescribed in UFP-QAPP manual Final Version 1, March 2005.<br><b>ADEC-Accepted May 28, 2013</b> |
| 43. | 57     | Worksheet #11          | Matrices: Is there concrete known within the vicinity of the remaining soil exceedances that were left in place in 2012 at sites 31 and 13?                                                             | There is no concrete in the vicinity of the remaining PCB soil exceedances at Sites 13 or 31. All previous concrete in contact with PCB contaminated soil was cleaned and wipe tested to confirm the concrete was not                                           |

| #   | Page # | Section       | ADEC Comment                                                                                                                                                                                                                                                                       | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|-----|--------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |               |                                                                                                                                                                                                                                                                                    | contaminated above cleanup levels.<br><b>ADEC-Accepted May 28, 2013; Please include the responses in the work plan.</b>                                                                                                                                                                                                                                                                                                                                                                       |
| 44. | 58     | Worksheet #11 | Include a brief statement and reference of ADEC's 2012 approval re: the frequency of confirmation sampling in POL excavations that extend to two ft. below the water table.                                                                                                        | Reference to the August 23 <sup>rd</sup> , 2012 approval of confirmation sampling of flooded floors at a rate of 1 sample per 1,600 sq. feet of flooded floor will be included in the 'When, Where How Section' of WS#11 for the MOC POL soil removal.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                   |
| 45. | 60     | Worksheet #11 | First paragraph on this page should state that excavations will continue at site 10 if results from the initial round of confirmation samples indicate that contaminant concentrations exceed cleanup levels.                                                                      | Will include the statement: If confirmation samples indicate that soil cleanup levels have not been achieved, soil excavation will continue until cleanup levels have been achieved or contracted tonnage (including exercised options) has been reached.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                |
| 46. | 61     | Worksheet #11 | Revise mg/Kg to mg/kg on this page.<br>Last full paragraph on this page re: the three additional borings, it needs to be better clarified when these will be conducted, what criteria will determine their locations, and how they will be utilized to facilitate removal actions. | Kg will be changed to kg.<br><b>ADEC-Accepted May 28, 2013</b><br>Second to last sentence of referenced paragraph will be modified to state: This map will be presented to USACE and DEC for comment and discussion prior to commencement of excavation. Three (3) additional borings will be placed and 9 additional samples collected after discussions between ADEC, USACE PDT and Bristol once potential data gaps are identified. The 3 boring locations may be used to determine if any |

| #   | Page # | Section         | ADEC Comment                                                                                                                                                                                                                                                                     | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-----|--------|-----------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |                 |                                                                                                                                                                                                                                                                                  | arsenic above cleanup levels remains outside of the initial sample area based on the initial boring results.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                         |
| 47. | 62     | Worksheet #11   | Second paragraph on this page, re: fine material state the source and/or how it will be acquired.                                                                                                                                                                                | The sentence will be modified to state: The upper 0.5 foot of backfill will consist of a majority of finer material obtained from the local borrow source and run through the screen plant, which is more likely to support vegetation growth than coarse material<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                   |
| 48. | 65     | Worksheet #11   | First paragraph on this page, state that although groundwater has not been encountered at site 31, that water from saturated soil conditions have infiltrated the excavations during significant precipitation events. State this also in references to groundwater for site 13. | Sentence will be modified as suggested for Site 31. Site 13, described on previous page has statement: Water that may have been rainwater or groundwater persisted in the southwest segment of the Site 13 excavation in 2012. <b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                          |
| 49. | 67     | Worksheet #11-1 | Table 11-1: BTEX and PAHs should be included as analytes for all analytical samples where POL is a COC (i.e. the MOC soil samples). The full suite of COC analytes needs to be included in the analysis of all soil samples associated with site 10.                             | DRO/RRO were the only analyses specified in the 2013 SOW and previous years for POL impacted soil at the MOC. Excavations A1, A2, B1, B2, E2, E3, E4, G1, G2, H and J1A used only DRO/RRO results to demonstrate that cleanup goals had been achieved prior to backfill. Site 10 includes all analytes including GRO, VOCs, PCBs, DRO, RRO, PAHs, metals (plus nickel, vanadium and zinc) and glycol.<br><b>ADEC- Not Accepted May 28, 2013; site 10 is basically a multi-contaminant</b> |

| #   | Page # | Section         | ADEC Comment                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Response                                                                                                                                                                                                                                                                                                                                                             |
|-----|--------|-----------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | <b>cocktail. All ongoing characterization (including nature and extent of contamination during any expansions of excavations where characterization has not yet occurred) and final confirmation samples associated with site 10 should include the full suite of ADEC Method Two Tables B1 and B2 COCs.</b>                                                         |
| 50. | 68     | Worksheet #11-1 | Table 11-1: Re: COCs listed in the analytical suite, the table states arsenic separate from metals. However, the narrative of the work plan and the QAPP make different references; sometimes stating that samples will be analyzed for metals, and sometimes stating that samples will be analyzed for metals and arsenic. This should be reconciled for clarity.                                                                                                     | The analysis for arsenic only is strictly related to Site 21.<br>The WP and QAPP will be reviewed and reference to Site 21 will state only arsenic will be sampled for and analyzed. Sections that are not Site 21 specific will be clarified to state samples will be collected for RCRA 8 metals and zinc per the SOW.<br><b>ADEC-Accepted May 28, 2013</b>        |
| 51. | 69     | Worksheet #11-1 | Table 11-1: MI sampling locations required for 2013 are not limited only to the water impoundment locations associated with the site 28 removal actions and should be revised to include i.e. other 2012 and 2012 staging areas, Cargo Beach, etc. Also, the sampling rationale column should state that the # of samples for the site 28 impoundment areas may be greater or fewer than stated depending on how many impoundment and transfer locations are required. | MI samples at Cargo Beach and staging areas will be added to text in WS#11 and Table 11-1.<br><b>ADEC-Accepted May 28, 2013</b><br>Sampling rationale column will include that an MI sample will be collected at each sump location prior to construction of the sump and after removal of impoundments and transfer locations.<br><b>ADEC-Accepted May 28, 2013</b> |
| 52. | 71     | Worksheet #11-2 | Table 11-2: Total depth bgs is N/A for surface water samples and should be revised in this table and others throughout the document for clarity.                                                                                                                                                                                                                                                                                                                       | N/A will be changed to 0.0 feet bgs for primary surface water samples.                                                                                                                                                                                                                                                                                               |

| #   | Page # | Section         | ADEC Comment                                                                                                                                                                                                                                                                                                                                                                                                                                      | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|-----|--------|-----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |                 | MOC and all other surface water samples should be analyzed for the full suite of surface water criteria and for Table C criteria for the known COCs. Note also previous comments above and as discussed in recent resolution and planning meetings regarding ADEC's request for increased surface water sampling down gradient of the MOC during removal activities instead of only once during removal activities over the course of the season. | <p><b>ADEC-Accepted May 28, 2013</b><br/>Trip blank depth will remain NA as it is truly not applicable to a depth.</p> <p><b>ADEC-Accepted May 28, 2013</b><br/>A contract modification (currently pending and unfunded) for the MOC SOW includes BTEX and PAHs for TAH/TAqH evaluation of surface water for the pre-, during, and post- excavation samples along with the initial DRO/RRO specified in the original SOW. Additional frequencies were not included in the pending contract modification.</p> <p><b>ADEC-Accepted May 28, 2013</b><br/>Table C criteria will be applied for MOC groundwater if not specified in the Decision Document. <b>ADEC-Accepted May 28, 2013</b></p> |
| 53. | 72-73  | Worksheet #11-2 | Table 11-2: Site 28 surface and impoundment water samples should include analysis for all metals COCs; zinc, arsenic, etc.                                                                                                                                                                                                                                                                                                                        | <p>Site 28 surface and impoundment water sampling include the analysis of RCRA 8 metals and zinc (all total) per SOW.</p> <p><b>ADEC-Accepted May 28, 2013</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 54. | 75     | Worksheet #11-2 | Table 11-3: Waste SAP should include PCB- and POL- and metals-contaminated soils from other AOCs.                                                                                                                                                                                                                                                                                                                                                 | <p>Table 11-3 is for waste (bulk and liquid) samples sent to a confirmation lab. Site 21 will be added along with additional Site 28 sediment samples. PCB and POL waste samples are analyzed in the field lab and are not included on Table 11-3. The TSDF accepts POL and PCB waste supported by characterization results of the field lab.</p>                                                                                                                                                                                                                                                                                                                                           |

| #   | Page # | Section       | ADEC Comment                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-----|--------|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | <b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 55. | 77     | Worksheet #11 | <p>First paragraph on this page, state the alternative confirmation sampling rate per ADEC's 2012 approval. Reference and include ADEC 2012 approval email as an attachment.</p> <p>Second paragraph on this page, ADEC only approved the alternative confirmation sampling frequency for below the water table for POL soils at the MOC. If the excavation floor is flooded in any other excavations outside of the MOC and/or where POL is not the only COC then ADEC should be informed prior to continuing work to determine the path forward. The 2' below water table rule only generally applies to POL soil contamination. This section and others which present similar information should be revised. To ADEC's knowledge, per the information presented in previous work plans and reports, flooding has not yet occurred in any of the PCB excavations at NEC; only temporary soil water intrusion resulting from precipitation. This should be discussed in related sections for clarity.</p> <p>Third paragraph on this page, revise the second and third sentences to state: '...depths from the POL-excavated areas...up to 15 feet deep. [begin a new sentence] The sidewall depth from the PCB-excavated areas is not limited to 15 feet; excavation of PCB contaminated soil will continue until confirmation samples determine that no soil remains at concentrations exceeding ADEC cleanup levels.'</p> <p>Revise the last sentence of the third paragraph. What is meant by 'attempt to field screen' and 'the most POL-contaminated'?</p> | <p>Reference to the August 23<sup>rd</sup>, 2012 approval of confirmation sampling of flooded floors at a rate of 1 sample per 1,600 sq. feet of flooded floor will be included in the 'When, Where How Section' of WS#11 for the MOC POL soil removal. The email letter will be included as a QAPP attachment and referenced in WS#11.</p> <p><b>ADEC-Accepted May 28, 2013</b></p> <p>Third paragraph revised to state: For both the POL and PCB sidewall sample collection, the sample will be collected approximately midway up the wall from each grid at the perimeter of the excavated area. The sidewall depth from the PCB excavated areas will vary from 1.0 foot to possibly up to 15 feet deep. PCB excavations may be potentially deeper if PCB contamination is still above cleanup levels at a depth of 15 feet. The field team will field screen the most POL-contaminated areas based on visual observations, such as staining and odors, lithology, and past field-screening results.</p> <p><b>ADEC-Accepted May 28, 2013</b></p> |
| 56. | 78     | Worksheet #11 | What is the rationale for the confirmation sampling at a frequency of one                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | It was in the 2013 SOW.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

| #   | Page # | Section       | ADEC Comment                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|-----|--------|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |               | <p>per 400 sq ft. at site 21 for under the water table?</p> <p>MOC Surface Water Sampling (bottom of page): revise to include BTEX and PAHs to calculate TAH/TAqH. Also per previous comments, more surface water samples need to be collected during excavation activities, not just once.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | <p><b>Not ADEC-Accepted as of May 28, 2013. This subject requires further deliberation and comment resolution.</b></p> <p>BTEX and PAHs will be added as analytes on page 78 with (unfunded option in pending contract modification) in parentheses.</p> <p><b>ADEC-Accepted May 28, 2013</b></p> <p>3 Sample events were included in the SOW for 2012 and 2013. <b>ADEC- May 28, 2013: Are the referenced 3 sample events to occur during removal activities? If so, to include a total of 5 sampling events (1 before, 3 during, and 1 after) then this is ADEC-Accepted May 28, 2013</b></p> |
| 57. | 79     | Worksheet #11 | <p>MOC Groundwater Sampling (second paragraph on this page): State that the groundwater samples will be analyzed for COCs DRO, BTEX, PAHs and VOCs.</p> <p>Site 28 Drainage (last paragraph on this page): Are the stated samples intended to be confirmation samples? Revise paragraph to discuss the 2011/12 sampling and mapping results and planned removal activities; then discuss which areas will be confirmation sampled. Will sampling in 2013 also be conducted at 2012 sediment removal locations? Also clarify whether or not confirmation samples will be collected from locations where sediment is left in place (i.e. sediment remains after removal of the maximum of 2 feet). Briefly state the rationale for 400 square feet of ponded area and every 30 feet of channel.</p> | <p>Paragraph will be modified to state that groundwater will be analyzed for GRO/BTEX, DRO/RRO, PAHs, PCBs, total and dissolved metals (RCRA 8 +zinc), and MNA parameters, including methane.</p> <p><b>ADEC-Accepted May 28, 2013</b></p> <p>2011 and 2012 sampling and mapping results are thoroughly discussed in WS#10 starting on page 46.</p> <p><b>ADEC-Accepted May 28, 2013</b></p> <p>A sentence will be added stating that confirmation samples will be collected after 2 feet of sediment removal (no deeper to avoid head-cutting).</p>                                            |



| #   | Page # | Section       | ADEC Comment                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-----|--------|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | <b>ADEC-Accepted May 28, 2013</b><br>The rationale of 400 sq feet of pond and every 30 feet of channel was included in the SOW. The sampling rate rationale was also applied to the Site 21 sampling.                                                                                                                                                                                                                                                                                                                                   |
| 58. | 80     | Worksheet #11 | Site 28 Sediment Removal: Second paragraph of this section, what is the justification for reducing the number of surface water samples from 3 to 2?<br>Briefly explain the timing of collecting surface water samples so that the sample will be representative of through flow of water from disturbed areas.                                                                                                                                                                                                                                                                                                                                    | The sampling frequency was defined in the SOW in Section 4.4.12.<br><b>Not ADEC-Accepted as of May 28, 2013. This subject requires further deliberation and comment resolution.</b><br>Bristol proposes collecting the first sample between 60 and 90 minutes after dredging activities begin or when visual evidence such as turbidity indicates a change in the water quality. <b>ADEC-Accepted May 28, 2013; either is acceptable to ADEC-whichever occurs first. Please state this in the applicable sections of the work plan.</b> |
| 59. | 81     | Worksheet #11 | Last sentence of first paragraph on this page, what is the plan if results indicate concentrations above ADEC Table C cleanup and discharge criteria?<br>Revise first sentence of the second paragraph on this page to state: "...content and density. [begin a new sentence] A sieve-test..."<br>Second paragraph on this page, ADEC is assuming (since it is not discussed) that new contaminated sediment and water from 2013 removals will be pumped into the Geotube which will still contain the contaminated water and sediment from 2012 removals. Is this standard for Geotube use and/or could problems be encountered which may result | The following statement will be added to end of the paragraph: <i>If results indicate that discharge criteria defined in the permit are not met, the water will be re-treated and resampled until results indicate the permit criteria are met. If it is determined that the water treatment system is inadequate, the treatment system will be modified until demonstrates it is capable of treating water to meet discharge permit requirements.</i>                                                                                  |

| #   | Page # | Section                 | ADEC Comment                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Response                                                                                                                                                                                                                                                                                                                                                            |
|-----|--------|-------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |                         | from having overwintered the Geotube with water and sediment. Briefly explain and clarify this in this section.                                                                                                                                                                                                                                                                                                                                                                                    | <b>ADEC-Accepted May 28, 2013</b><br>Results will not be compared to Table C of 18AAC75 as it only addresses groundwater. First sentence of second paragraph will be parsed into 2 sentences per request. Second paragraph, For 2013 new Geotubes will be used. <b>ADEC-Accepted May 28, 2013; please clarify this in the applicable sections of the work plan.</b> |
| 60. |        | Worksheets 12-1 – 12-18 | VOCs in soil and water need to be added to the respective worksheets.                                                                                                                                                                                                                                                                                                                                                                                                                              | Worksheet 12-5 will have the Analytical modified from BTEX to BTEX/VOCs. The analytical method will remain as SW8260B. <b>Not ADEC-Accepted as of May 28, 2013. The full suite of VOCs in soils are being analyzed at specific sites and/or have been requested by ADEC. Associated narrative sections and QAPP worksheets should be revised as requested.</b>      |
| 61. |        | Worksheet 13            | 2012 data should also be included.                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | The three 2012 reports, HTRW RA, Site 28 mapping and Site 28 Phase I removal will be added to worksheet #13.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                   |
| 62. | 107    | Worksheet 14            | Subsurface Soil: The information presented in this subsection is disconnected and needs to be revised. Why the one bullet for all of the other sites and then a stand-alone paragraph for site 21? See comment #54 and others above re: the alternative confirmation sampling frequency of one per 1600 sq. ft. - which ADEC approved in 2012 to only apply to POL excavations at the MOC which extend below the water table. ADEC's approval was based upon the rationale that groundwater at the | Worksheet #14 will be edited and revised for better readability along with references to where fuller descriptions of sampling tasks are documented in the QAPP, such as WS#11, 17 and. 18.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                    |

| #   | Page # | Section      | ADEC Comment                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|-----|--------|--------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |              | <p>MOC may be subject to further ISCO remediation in the future and that it would at the very least be monitored to assess natural attenuation.</p> <p>ADEC has not yet approved the proposed confirmation sampling below the water table at other sites (i.e. site 21) at a frequency of 400 square feet. References to statements re: alternative confirmation sampling frequency being in accordance with ADEC Guidance need to be revised, as ADEC does not have specific guidance for sampling soil below the water table. These revisions/clarifications need to be applied throughout the document.</p> <p>The sentence beginning with ‘Excavating, and disposing...’ does not make sense and should be revised.</p> | <p>Reference to the ADEC guidance for alternative sampling frequency will be removed from WS #14 and other locations throughout the WP and QAPP.</p> <p><b>ADEC-Accepted May 28, 2013</b></p> <p>The “Excavating and Disposing” sentence will be revised for clarity along with the entire paragraph starting at the Sub-surface soil bullet. The entire text of WS#14 will be revised per other statements in comment #62. <b>ADEC-Accepted May 28, 2013</b></p> |
| 63. | 108    | Worksheet 14 | <p>Surface Water: Add site 8 samples.</p> <p>Bulk Bags: Metals, arsenic, and PCE-contaminated soil also require characterization for waste purposes and should be included. Also change the title to ‘Waste Characterization of Bulk Bags’.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | <p>Site 8 Surface Water and Soil Samples will be added to the QAPP along with a statement that the sampling is contingent on funding of this option.</p> <p><b>ADEC-Accepted May 28, 2013</b></p> <p>Bulk Bag sampling and characterization will be added to WS #14 and also included in Table 11-3 (Waste Sampling).</p> <p><b>ADEC-Accepted May 28, 2013</b></p>                                                                                                |
| 64. | 108    | Worksheet 14 | QC Tasks: Second sentence of this section, what is meant by ‘relevant to the cost of the confirmation sampling’?                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | <p>The analytical costs of the QC is referring to the cost estimate to USACE for the proposed work. The sentence will be revised and the “relevant to the cost” portion removed.</p> <p><b>ADEC-Accepted May 28, 2013</b></p>                                                                                                                                                                                                                                     |
| 65. | 109    | Worksheet 15 | All LODs for 2013 must be below the 18AAC75 and 18AAC70 cleanup criteria for all COCs as discussed in the April 12, 2013 comment                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | <p>Four VOC analytes, chloromethane, Ethylene dibromide, 1,2 dichloroethane, and</p>                                                                                                                                                                                                                                                                                                                                                                              |

| # | Page # | Section | ADEC Comment        | Response                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|---|--------|---------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|   |        |         | resolution meeting. | <p>1,2,3-tichloropropane, have LODs greater than cleanup levels. Only Site 10 in-situ soil, Site 10 drum contents, and Site 10 bulk waste will be tested for full VOCs as part of the 2013 remedial actions. None of the four analytes were detected in liquid drum contents, in-situ soil, or in bulk waste. Therefore it can be reasonably expected that if the four analytes were not detected in the drum liquids then they are likely not in the soil due to an incomplete pathway. Below are explanations of each analyte and further reasoning why they would not be expected in the soil. <b>ADEC- Accepted May 28, 2013 (Tentatively and Conditionally) This subject requires further deliberation and comment resolution.</b></p> <p>Chloromethane has a boiling point of -11 degrees F and was previously used as a refrigerant before Freon. It would evaporate if not under pressure.</p> <p>Ethylene dibromide was used as a fuel additive to gasoline and virtually no GRO has been detected during any sampling events at Site 10, except as reported with a B flag for method blank contamination.</p> <p>1,2 dichloroethane is a chemical intermediate for the production of poly vinyl chloride (PVC) and an intermediary</p> |

| #   | Page # | Section        | ADEC Comment                                                                                                                                                                                                                                                                                                                                            | Response                                                                                                                                                                                                                                                                                                                                                                                             |
|-----|--------|----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |                |                                                                                                                                                                                                                                                                                                                                                         | for 1,1,1 trichloroethane, which in the past was mainly associated with dry cleaning. 1,2,3-trichloropropane is used mainly as an industrial solvent and paint/varnish remover. It was not detected in any drum liquids or in-situ soil at Site 10 in 2012.<br><b>ADEC- Accepted May 28, 2013 (Tentatively and Conditionally) This subject requires further deliberation and comment resolution.</b> |
| 66. | 120    | Worksheet 15-2 | Table 15-2: a table note should be included to explain the green and yellow highlighted cells.                                                                                                                                                                                                                                                          | A table note will be added to define the green highlight as analyte LOD is greater than cleanup level. Yellow highlights have been removed.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                     |
| 67. |        | Worksheet 16   | Both the electronic and hard copies of this timetable are mostly not legible and should be revised or broken up into multiple tables to make the information legible and useful.                                                                                                                                                                        | WS #16 timetable will be formatted for legibility and broken up into multiple tables if the formatting alone does not make the table readable.<br><b>ADEC-Accepted May 28, 2013</b>                                                                                                                                                                                                                  |
| 68. | 126    | Worksheet 17   | Site 28: ADEC has not approved the use of a flocculating agent. The draft 2012 NEC RA Report stated that a bench scale test was conducted by Bristol. The results of this bench scale test, specific information about the flocculants proposed, as well as a proposal to use the flocculating agent must be submitted to ADEC for review and approval. | Additional information regarding the SpinPro 410 product that Bristol has purchased for use at Site 28 has been sent to USACE for their review. Bristol recommended this information be sent to ADEC for review. <b>ADEC- Accepted May 28, 2013 (Tentatively and Conditionally)</b> SpinPro was sent a sample of the sediment material from Site 28 and they ran bench                               |

| #   | Page # | Section      | ADEC Comment                                                                                                                                                                                                                                                                                        | Response                                                                                                                                                                                                                                                                                        |
|-----|--------|--------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |              |                                                                                                                                                                                                                                                                                                     | scale tests and recommended we use their SpinPro 410 product at 1:200 ratio. <b>ADEC-Accepted May 28, 2013 (Tentatively and Conditionally) This subject requires further deliberation and comment resolution.</b>                                                                               |
| 69. | 128    | Worksheet 17 | First sentence on this page, why is (Bristol 2011b) referenced when the provision of the documentation is inferred to be in the 2013 work plan? Second full paragraph on this page, briefly state/summarize the concentration ranges of other COCs at other sites (i.e. metals, glycol, PCE, etc.). | The reference will be edited to (Bristol 2013a). <b>ADEC-Accepted May 28, 2013</b><br>Text will be added to identify other sites at NEC and their concentration ranges based on recent analytical results.<br><b>ADEC- Accepted May 28, 2013</b>                                                |
| 70. | 131    | Worksheet 18 | Last sentence of this section should include site 10. Section should also reference the worksheets and/or narrative sections which discuss                                                                                                                                                          | Site 10 will be added to WS#18.<br><b>ADEC- Accepted May 28, 2013</b>                                                                                                                                                                                                                           |
| 71. | 175    | Worksheet 28 | Note, that the frequency of field duplicates is stated as one per 10 field samples. The word ‘field’ should be changed to ‘primary’ and a note should be added that ‘i.e., 11 primary samples require 2 duplicates’.                                                                                | “Field” samples will be changed to “primary” samples.<br><b>ADEC- Accepted May 28, 2013</b><br>Frequency/Number column will have text edited to state: One per 10 primary samples (or portion thereof) of similar matrix per analytical group.<br><b>ADEC- Accepted May 28, 2013</b>            |
| 72. | 181    | Worksheet 30 | State whether or not TA-Savannah is an ADEC-approved laboratory.                                                                                                                                                                                                                                    | Text will be added to state: TestAmerica-Savannah is a DoD ELAP and ADEC CS-accredited laboratory. Page 182 also states that TA-Savannah is ADEC CS accredited in the middle of the paragraph. Reference will also be added that their accreditations can be found in Attachment 3 of the QAPP. |

| #   | Page # | Section                         | ADEC Comment                                                                                                                                         | Response                                                                                                                                                                                                                                                                                                                                           |
|-----|--------|---------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|     |        |                                 |                                                                                                                                                      | <b>ADEC- Accepted May 28, 2013</b>                                                                                                                                                                                                                                                                                                                 |
| 73. | 184    | Worksheets<br>31, 35,<br>and 36 | State the actual individuals who are responsible for each action not just the position and entity.                                                   | Marty Hannah and Sean Benjamin (USACE) will be added to WS#31 for responsible person(s) for reviewing cooler receipt forms and Marty Hannah or Keather McLoone will be added as person completing ADEC checklists. Data verification chemist will be identified as Keather McLoone in the final QAPP submittal. <b>ADEC- Accepted May 28, 2013</b> |
| 74. |        | Missing<br>Appendices           | There are numerous appendices and attachments, which are located after the QAPP which are not accounted for the in the documents' table of contents. | Document will be reviewed so that all attachments and appendices are included in the table of contents<br><b>ADEC- Accepted May 28, 2013</b>                                                                                                                                                                                                       |
| 75. |        |                                 | <b>End of ADEC Comments</b>                                                                                                                          |                                                                                                                                                                                                                                                                                                                                                    |

**From:** [Dunkin, Curtis S \(DEC\)](#)  
**To:** [Welker, Molly](#)  
**Cc:** [Palmer, Valerie Y POA](#); [Craner, Jeremy POA](#)  
**Subject:** RE: 2013 NE Cape Work Plan Comment Resolution Meeting Minutes/ADEC Approval of Variance Requests  
**Date:** Tuesday, June 04, 2013 11:26:43 AM

---

Molly, thank you for forwarding the minutes of our meeting; I don't have any edits or revision requests. This email confirms ADEC's approval of two of the 4 variance requests; the proposed confirmation sampling frequency at site 21 and the reporting variance for the 4 VOC analytes at site 10 are approved. I intend on finalizing the conditional approval of the microwave extraction method and the proposed use of the silica gel results for sites 8 and 28 later today. ADEC also conditionally approves the use of the proposed polymer flocculant (Spinpro 410) and requests that TAH/TAqH analysis be conducted on the polymer flocculant to determine whether or not it might contribute bias to the results and/or cause an exceedance of water quality standards. Please let me know if you have any questions. Thanks and regards

---

**From:** Welker, Molly [<mailto:mwelker@bristol-companies.com>]  
**Sent:** Friday, May 31, 2013 9:56 AM  
**To:** Dunkin, Curtis S (DEC)  
**Cc:** Palmer, Valerie Y POA  
**Subject:** 2013 NE Cape Work Plan Comment Resolution Meeting Minutes

Hi Curtis:

Please find attached the meeting minutes from our teleconference on Wed. May 29<sup>th</sup> discussing the 2013 NE Cape Work Plan. If you have any revisions to the meeting minutes please let me know.

Thanks,

Molly

**Molly Welker**

Senior Project Manager  
Bristol Environmental Remediation Services, LLC  
111 W. 16th Avenue, Third Floor  
Anchorage, AK 99501-5109  
Phone : (907) 563-0013  
FAX : (907) 563-6713  
[mwelker@bristol-companies.com](mailto:mwelker@bristol-companies.com)  
<http://www.bristol-companies.com/>

CONFIDENTIAL NOTICE: This document is for the sole purpose of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure, or distribution is prohibited. If you are not the intended recipient, please contact the sender and destroy all copies of the original document.