


# **Calista** Construction Company, Inc.

USEPA SF



1624684

516 Denali Street • Anchorage, Alaska 99501 • (907) 278-1594

DILLINGHAM-CALISTA CONSTRUCTORS (JV)

CONTRACT NO. DACA85-85-C-0102

November 21, 1985

Debris Disposal and Site Restoration, DERA  
St. Lawrence Island, Alaska

## ENVIRONMENTAL PROTECTION PLAN

For the purpose of this report, each individual site will be treated separately and the tasks to be accomplished to assure the proper demolition, debris removal and environmental cleanup will be cataloged as follows:

- A. Access to this site is by established road or gravel pad so impact on the land is negligible. All vehicular travel will be confined to developed surfaces unless a definite need for pioneering is determined by a joint decision of the Contractor, C.O.R. and the E.C.C. In such circumstances, only approved ATV's will be used.
- B. All debris will be removed to an approved landfill location.
- C. The site will be inspected by the E.C.C. prior to removal of debris to assess cover vegetation, contouring and possible animal habitat impact.
- D. Reconstruction and landscaping will be governed according to the findings of the inspection made in Item C.
- E. Removal of debris will be done by hand in critical habitat areas.
- F. All burnables complying with EPA and ADEC emission standards will be burned on site.
- G. Assessment will be made to prevent disturbance of any items of historical significance prior to demolition and debris removal.
- H. All debris removal in tundra locations will be done while the ground is frozen or by means of approved ATV's.
- I. All PCB contaminated debris will be removed from the Island in accordance with Section 02113 of the contract specifications for Contract No. DACA85-85-C-0102.
- J. All POL contaminated debris will be removed from the Island in accordance with Section 02112 of the contract specifications for Contract No. DACA85-85-C-0102.
- K. Friable asbestos debris will be containerized and disposed of in accordance with Section 02111 of the contract specifications for Contract No. DACA85-85-C-0102.
- L. Miscellaneous hazardous debris will be removed from the Island in accordance with Section 02114 of the contract specifications for Contract No. DACA85-85-C-0102.